

**Ex-Post Project Evaluation 2020:
Package II – 6 (Bangladesh)**

January 2022

JAPAN INTERNATIONAL COOPERATION AGENCY

Ernst & Young ShinNihon LLC

EV
JR
21 -36

Disclaimer

This report compiles the result of the ex-post evaluations. These are conducted by external evaluators to ensure objectivity, and the views and recommendations herein do not necessarily reflect the official views and opinions of JICA. JICA is not responsible for the accuracy of the English translation, and the Japanese version shall prevail in the event of any inconsistency with the English version.

Minor amendments may be made when the contents of this report is posted on JICA's website.

Comments by JICA and/or the Counterpart Agencies may be added at the end of the evaluation report when the views held by them differ from those of the external evaluator.

No part of this report may be copied or reprinted without the consent of JICA.

People’s Republic of Bangladesh

FY2020 Ex-Post Evaluation of Japanese ODA Loan Projects

“Karnaphuli Water Supply Project” and

Technical Cooperation Project related to ODA Loan

“Project for Institutional Improvement and Advancing NRW Reduction Initiative of
Chittagong WASA”

External Evaluator: Hideyuki Takagi, Ernst & Young ShinNihon LLC

0. Summary

The Karnaphuli Water Supply Project (hereinafter referred as “the Project”) was implemented in Chittagong (hereinafter referred to by its current name, “Chattogram”), where a low water supply population rate affected the adverse living environment of the residents and obstructed private investments in the city. The Project aimed to increase water supplies to households and industry by developing water supply facilities, and thereby contribute to improved living conditions for residents and an improved investment climate in Chattogram. In addition, the Project for Institutional Improvement and Advancing NRW¹ Reduction Initiative of Chittagong WASA (hereinafter referred to as the “Associated Technical Cooperation Project”) was carried out for the purpose of improving the organization of the executing agency and developing the organization’s technical capacity in business management and operation and maintenance. The Project and the Associated Technical Cooperation Project were evaluated integrally in this ex-post evaluation.

The relevance of the Project is judged to be high, as the implementation of the Project has been sufficiently consistent with the development plan and development needs of Bangladesh, as well as with Japan’s ODA policy. While the outputs of the Project, namely, the water intake, water treatment plant, and water supply and distribution facilities, were almost as planned, the project cost exceeded the plan and the project period was significantly longer than planned. Therefore, the efficiency of the Project is judged to be low. The target amount of water supply has been secured, and the water supply services in the target area have been improved significantly through the implementation of the Project. In addition, the performance targets of the executing agency, which indicate the operational and organizational capabilities, have generally been achieved through the synergistic effect with the Associated Technical Cooperation Project. The water supply population rate targeted by the Project has also been achieved, and the improved water supply has contributed to an improved living environment for the residents. Therefore, the effectiveness and impacts of the Project are judged to be high. Regarding sustainability, there are some organizational problems to be addressed, as the executing agency will need

¹ “NRW” stands for non-revenue water.

to secure the necessary number of staff personnel for the operation and maintenance of its large-scale waterworks. There are no problems from a technical perspective, as the transferred technology and operation manuals prepared by the Project, the Associated Technical Cooperation Project, and other cooperating donors are well utilized. While the executing agency has indicated that there are no problems from a financial perspective, there were some constraints in this evaluation study. No major problems were observed in the operation and maintenance status of the water supply facilities. Therefore, the sustainability of the Project effects is judged to be fair.

In light of the above, this Project is evaluated to be partially satisfactory.

1. Project Description




Figure 1. Project location



Photo 1. Karnaphuri water treatment plant constructed by the Project (a photo from JICA's project documents)

1.1 Background

The water supply facilities in Bangladesh had not been sufficiently developed, due to a lack of capital investments in both urban and rural areas. In Chattogram, the second largest city in the country, a low water supply population rate of about 50% was a factor contributing to the adverse living environment for the residents and an obstacle to private investment. In both Chattogram and the capital city Dhaka, the Water Supply and Sewerage Authorities (WASAs) provide water supply and sewage services that are operated under a financial structure independent from the government. Although the Chattogram WASA (hereinafter referred to as “CWASA”) had a certain level of technical capacity, the poor financial standing of the water authority made even small-scale capital investments difficult to arrange.

The Government of Bangladesh aimed to achieve one of the MDGs², “the proportion of people who cannot use safe drinking water will be reduced by half.” Under the targets set in

² Millennium Development Goals (MDGs): Eight goals to be achieved by 2015, such as the eradication of extreme poverty and hunger. The MDGs are common goals of the international community in the field of development.

the *National Water Management Plan (2004)*, all citizens were to have access to safe water and sewage services by 2010, and the water supply population rate in urban areas was to increase to 75% by 2010 and 90% by 2025. Among the large cities with rapidly increasing populations, Chattogram, which has a large supply-demand gap in water supply, was deemed to be a high-priority city for water supply development.

JICA planned to support the development of water supply and sewage systems in Bangladesh in its *Implementation Policy for Overseas Economic Cooperation Operations in 2005*. JICA supported the improvement of CWASA's management capacity by providing supports for improved implementation capacity (2002) as a part of an implementation capacity survey in developing countries, and conducted a study for financial sustainability and Special Assistance for Project Formation (SAPROF) for improved business management in 2005. Based on these studies, CWASA formulated and implemented an action plan to improve its business management and continued with efforts to improve its management efficiency. Under the circumstances, the Project was implemented to improve the water supply population rate in Chattogram. JICA deemed it to be important to provide supports to Chattogram, as no other donors were providing full-scale support for the development of the city's water supply facilities.

1.2 Project Outline

The objective of the Project was to increase water supplies to households and industry by developing water supply facilities, and to thereby contribute to improved living conditions for residents and an improved investment climate in Chattogram.

<ODA Loan Project>

Loan Approved Amount / Disbursed Amount	12,224 million yen / 11,978 million yen
Date of Exchange of Notes / Date of Loan Agreement Signing	June 2006 / June 2006
Terms and Conditions	Interest rate: 0.01%
	Repayment period: 40 years (Grace period: 10 years)
	Conditions for procurement: General untied
Borrower / Executing Agency	People's Republic of Bangladesh / Chattogram Water Supply and Sewerage Authority (CWASA)
Project Completion	June 2017
Target Area	Chattogram city (Karnaphuli water supply area)

Main Contractor(s) (Over 1 billion yen)	<ul style="list-style-type: none"> • Package C1 (Intake and Water Treatment Plant): Beijing Sound Environmental Engineering CO., Ltd. (China) / China National Technical Import & Export Corporation (China) (JV) • Package C2 (Transmission and Distribution Pipes): Kubota Corporation / Marubeni Corporation (Japan) (JV) • Package C3 (Reservoirs): Kolon Engineering & Construction Co., Ltd. (South Korea)
Main Consultant(s) (Over 100 million yen)	Engineering consulting service: NJS Consultants Co., Ltd. (Japan)
Related Studies (Feasibility Studies, etc.)	<ul style="list-style-type: none"> • Feasibility study: December 2000 • Special Assistance for project formation (SAPROF) for the Karnaphuli water supply project Bangladesh): March – September 2005
Related Projects	<p>JICA:</p> <ul style="list-style-type: none"> • Project for advancing the NRW reduction initiative of Chittagong WASA (PANI) (2009 – 2012) (a technical cooperation project) • Project for institutional improvement and advancing NRW reduction initiative of Chittagong WASA (PANI-2) (2014 – 2017) (The ex-post evaluation of this project was carried out integrally. See the “Outline of the Technical Assistance project related to the ODA Loan” below.) • Karnaphuli Water Supply Project phase 2 (2013) <p>World Bank:</p> <ul style="list-style-type: none"> • Chittagong Water Supply Improvement and Sanitation Project (CWSISP) (2010 – 2019)

<Outline of the Technical Assistance project related to the ODA Loan>

Overall Goal	CWASA serves the citizens of Chittagong in an efficient, effective and customer focused manner.	
Project Purpose	CWASA’s operational and institutional capacity is strengthened.	
Output(s)	Output 1	CWASA’s business management capacity is improved.
	Output 2	CWASA’s financial and commercial management capacity is improved.

	Output 3	CWASA's operation and maintenance system is improved.
Total cost (Japanese Side)		424 million yen
Period of Cooperation		March 2014 – February 2017
Target Area		Chattogram city
Implementing Agency		Chattogram Water Supply and Sewerage Authority (CWASA)
Other Relevant Agencies / Organizations		Regulatory authority of the Water and Sewerage Corporation: Local Government Division, Ministry of Local Government, Rural Development and Cooperatives (LGD, MoLGRDC)
Consultant in Japan		NJS Consultants Co., Ltd.
Related Projects		Same as "ODA Loan Project" above

2. Outline of the Evaluation Study

2.1 External Evaluator

Hideyuki Takagi, Ernst & Young ShinNihon LLC

2.2 Duration of the Evaluation Study

This ex-post evaluation study was conducted according to the following schedule.

Duration of the Study: October 2020 – January 2022

Duration of the Field Study: April – June, August 2021 (The field study was carried out by the local assistant.)

2.3 Constraints during the Evaluation Study

Due to the spread of novel coronavirus (COVID-19) infection, the external evaluator was unable to carry out field surveys in this ex-post evaluation. Therefore, a local assistant carried out the field surveys at the instruction and management of the external evaluator. The external evaluator analyzed and evaluated the Project based on the information gathered and the results of a beneficiary survey and site inspection carried out by the local assistant.

The financial sustainability analysis relied on financial data from the management information system reports³ issued by CWASA, as no audited financial statements from CWASA were available during the ex-post evaluation (the CWASA Board of Directors has not approved the audited financial statements for fiscal year (FY) 2018, and the auditor has not yet prepared financial statements for the following years (FY2019 and FY2020)).

³ A monthly report of management-related data from CWASA. Timely and accurate management information system reports are now being prepared through the activities for output 1 of PANI-2.

2.4 Methodology for the Integrated Evaluation

The Associated Technical Cooperation Project was analyzed from the following viewpoints in this integral evaluation, and the results of the analysis were taken into the evaluation of the Project: synergistic effects between the two projects to achieve the project objectives were reflected in the effectiveness and impacts, and the degree of contribution to the organizational, technical and financial aspects for the continuation of the project effects was reflected in the sustainability.

3. Results of the Evaluation (Overall Rating: C⁴)

3.1 Relevance (Rating: ③⁵)

3.1.1 Consistency with the Development Plan of Bangladesh

3.1.1.1 Consistency with the National Development Plan

The supply of safe water and the popularization of piped water supply were being promoted when the appraisal and ex-post evaluation were carried out. The *National Water Management Plan (2004)* set the following goals for water supply improvement during the appraisal: all citizens in urban area were to have access to safe water and sewage services by 2010, and the water supply population rate was to reach 75% by 2010 and 90% by 2025. In the *Poverty Reduction Strategy (2005)*, safe water supply and sanitation were positioned in “human development of the poor” and were one of eight medium- to long-term strategic items. The *Seventh Five-Year Plan (FY2016-FY2020)*⁶, the plan in effect at the time of the ex-post evaluation, set out a “water and sanitation” goal of 100% access to safe drinking water in both urban and rural areas (“everyone enjoys safe drinking water”). The human development strategy of the *Eighth Five-Year Plan (FY2020-FY2025)* continues to promote access to safe water to improve people’s health and sanitary environment. This current plan also focuses on investments for improving the sanitary environment of cities, including water supply, from the perspective of dealing with COVID-19 infection⁷.

3.1.1.2 Consistency with the Sector Development Plan

The *Sector Development Plan for Water Supply and Sanitation (FY2011-FY2025)* covers the period from the appraisal of the Associated Technical Cooperation Project to the ex-post evaluation of the Project. A development goal for the water supply sector is to reduce the

⁴ A, Highly satisfactory; B, Satisfactory; C, Partially satisfactory; D, Unsatisfactory

⁵ ③ High, ② Fair, ① Low

⁶ Bangladesh’s budget year runs from July to June. In the case of the Seventh Five-Year Plan, the target period from FY2016 to FY2020 covers the five years from July 2015 to June 2020.

⁷ The national five-year plan before the project appraisal was the fifth five-year plan (1997-2002), which slightly predated the year of the appraisal. The goal was to improve the rate of water supply of Chattogram to 90% by 2002. In addition to the above, the sixth five-year plan (2011-2015) positioned safe drinking water supply and sanitation as the main objectives and strategies in urban development. The goal was to have 100% access to safe drinking water in urban areas by 2015.

non-revenue water rate to 20% by 2020 in the country. In addition, the primary goal of CWASA's business strategy plan (FY2015-FY2020), the water supply plan of Chattogram at the time of the ex-post evaluation of the Project, was the realization of appropriate, safe, clean, reliable, and sustainable water supply services. Specific measures on this plan include strengthening water supply capacity, renewing existing water supply facilities, and reducing non-revenue water.

In light of the above, the Project was judged to have been highly relevant to the development plan of Bangladesh in both the ex-ante and ex-post evaluations.

3.1.2 Consistency with the Development Needs of Bangladesh

The population of Chattogram, the target area of the Project and second largest city in the country, was expected to continue growing, while the water supply population rate was as low as about 50%, and industrial water was in short supply. As such, there was a clear need to improve the balance of water supply and demand by improving water supply facilities.

3.1.2.1 Low Level of Water Supply Ratio

The water supply population rate was as low as 48% as of 2005, when the preparatory survey for the Project was conducted. Piped water was in short supply for considerable lengths of time, often for no more than 2 to 3 hours per day, or only during nighttime hours. The limits in the supply made it difficult for the residents to secure water in their daily lives. Under the circumstances, people relied on water supply from their own deep wells. The insufficient water supply also affected the living environment of the inhabitants in various ways, for example, by causing water-related diseases when the water quality was poor. Further, as Chattogram is the country's industrial base, the significant shortage of industrial water in the city was a hindrance to private investment.

3.1.2.2 Increasing Water Demand due to the Ongoing Population Increase

The demand for safe water in Chattogram has increased, as the city's population increased by roughly 1.5 times, from about 2.5 million at the time of the appraisal (as of 2006) to about 3.7 million as of the ex-post evaluation (2020) (annual increase of about 3%)⁸.

The water supply population rate in Chattogram has improved significantly in recent years as a result of the implementation of the Project and the World Bank's water supply facility project (the details of the World Bank's project are described in the section on Effectiveness and Impact). However, there is still a high potential need for the development

⁸ Estimates based on data provided by the executing agency, CWASA.

of water supply facilities to maintain the living environment of the citizens, as the demand for water continues to increase as the population grows.

In light of the above, the Project was judged to have been highly relevant to the country's development needs in both the ex-ante and ex-post evaluations.

3.1.3 Consistency with Japan's ODA Policy

In the *Implementation Policy for Overseas Economic Cooperation Operations (established in April 2005)*, the water and sewage sector were designated as one of the priority areas for the "improvement of infrastructure for sustainable growth" and the local ODA task force. The *Country Assistance Policy for Bangladesh (2006)* focused on the supply of alternative water sources as a concrete support measure for the policy's priority goal of "social development and human security." In light of the above, the Project was consistent with Japan's aid policy during the project appraisal.

The implementation of the Project has been sufficiently consistent with the development plan and development needs of the country, as well as with Japan's ODA policy. Therefore, the relevance of the Project is judged to be high.

3.2 Efficiency (Rating: ①)

3.2.1 Project Outputs

The outputs of the Project were the construction of water supply facilities (water intake, water treatment plant, water pipes, distribution reservoirs), procurement of equipment and materials (water meters, etc.), and engineering consulting services and management consulting services. Although there were changes in the specifications of those facilities, the construction was implemented almost as planned in line with the project objectives.

3.2.1.1 Construction and Procurement

The water intake in the Project was constructed on the premise that a water treatment plant of the same scale was to be constructed in Phase 2 (KWSP-2). For this reason, the foundation work for the water intake was planned and implemented on a scale equivalent to twice the amount of water produced by the Project. Changes were made in the specifications for the water production capacity, water pipe extensions, etc. In addition, the installation of water distribution pipes was passed on to the outputs of KWSP-2, with plans to include the installation work in the construction of the District Meter Area (DMA). In addition, part of the procurement of equipment and materials was carried out through the activities of the Associated Technical Cooperation Project.

Table 1. Comparison of the planned and actual project outputs

Item	Plan	Change from the plan
Intake facilities	Foundation work 300,000 m ³ /day Machinery & electric 150,000 m ³ /day	No change
Conduit pipes	1,200 mm × 3.6 km	No change
Water treatment plant	Production capacity 136,000 m ³ /day	Expanded to 143,000 m ³ /day
Transmission and distribution pipes	Transmission pipe 1,200 mm × 30 km	Expanded to 33.7 km
	Distributing mains 47 km in total Small distribution pipes 30 km in total	Reduced to 35 km in total Rescheduled for implementation in Phase 2 of the Project
Reservoirs	Nasirabad: Reservoir 17,500 m ³ , Elevated tank 1,750 m ³	Reservoir expanded to 26,400 m ³ ; elevated tank expanded to 2,200 m ³
	Kulshi pump station 1	No change
	Battali hill reservoir 7,300 m ³	Expanded to 8,500 m ³
Procurement of equipment and materials	Water meters, service pipes, water meter repair equipment, maintenance vehicles, public relations equipment, leakage exploration equipment, GIS ⁹ for water leakage measures, accounting software, etc.	<ul style="list-style-type: none"> • No changes in the water meters, service pipes, or maintenance vehicles • Changes in the water meter repair equipment, leakage exploration equipment, and GIS for the water leakage measures to be covered by PANI • Public relations equipment and accounting software were deleted from the project

Source: Documents provided by JICA and the executing agency



Photo 2. Pump station at Karnaphuli water intake facility (photographed by a local assistant in June 2021)



Photo 3. Work to lay distribution pipes (photo from JICA's project documents)

⁹ Geographic Information System

3.2.1.2 Engineering Consulting Services and Management Consulting Services

The engineering consulting services were implemented as planned, including the detailed design and construction management services for the main construction, technical guidance on matters such as water leakage countermeasures, and standardization of the technical specifications. The management consulting services were implemented as planned, including support and training services for the executing agency on the formulation of a long-term management plan to improve the executing agency's business management and modernize its financial accounting system.

Support for improvements in technical and management aspects of the executing agency through the Project's consulting services was continued from the previous phase up through the Associated Technical Cooperation Project.

3.2.2 Project Inputs¹⁰

3.2.2.1 Project Cost

The actual project cost was 24,104 million yen, which was higher than the planned cost of 17,037 million yen (141% of the plan). The main factor was the increase in construction costs on the Bangladesh side. The unit price for the road restoration works accompanying the laying of water pipes increased significantly from the assumed price.

Table 2. Comparison of the planned and actual project cost

(Unit: Million yen)

	Plan			Actual			Ratio against the plan
	Foreign currency	Local currency	Total	Foreign currency	Local currency	Total	%
Japanese side	9,411	2,813	12,224	10,268	1,711	11,978	98
Bangladesh side	–	4,814	4,813	–	12,126	12,126	252
Total	9,411	7,626	17,037	10,268	13,837	24,104	141

Source: Documents provided by JICA and the executing agency

(Reference) Project cost of the Associated Technical Cooperation Project: The actual cost for cooperation by the Japanese side was 424 million yen, which was within the planned amount of 550 million yen.

3.2.2.2 Project Period

The actual project period was 133 months, significantly longer than the planned 52

¹⁰ See the "Comparison of the Original and Actual Scope of the Project" on the last page of this report for details.

months (256% of the plan). The main cause of delay was the prolonged process required for land acquisition and procurement before the start of construction, along with other factors occurring during the construction period.

Table 3. Comparison of the planned and actual project periods

Stage of work	Plan	Actual	Cause of delay
Selection of consultant	4 months (June – October 2006)	23 months (June 2006 – April 2008)	1. Procurement of consultant
Detailed design	8 months (October 2006 – June 2007)	32 months (May 2008 – December 2010) *1	2. Bidding process
Bidding	11 months (April 2007 – March 2008)		
Subtotal before construction work	23 months	55 months	Delay of 32 months
Construction work, Construction supervision	26 months (March 2008 – June 2010)	78 months (January 2011 – June 2017)	3. Land acquisition 4. Strike, blockade of city 5. Proceedings between contractor and subcontractor
Test run	3 months (March – June 2010)	9 months (October 2016 – June 2017) *2	
Management improvement support	48 months (October 2006 – September 2010)	41 months (March 2010 – July 2013)	
Subtotal after construction work	29 months	78 months	Delay of 49 months
Total	52 months (June 2006 – September 2010)	133 months (June 2006 – June 2017)	Delay of 81 months (256% of the plan)

Source: Documents provided by JICA and the executing agency

*1 The detailed design was completed between October and December 2009 (the actual month of completion could not be confirmed).

*2 OJT for operation and maintenance was carried out along with the trial run and was completed in June 2017.

Causes of delay:

1. Delay in procurement of the consultant: The approval procedure by the Bangladesh government took about one and a half years (the procurement committee granted its approval in March 2008).
2. Delays in the bidding, evaluation, and approval of construction contracts: In the bidding for Package C2 (water pipes), two investigations were performed to clarify the participating companies' experience in manufacturing ductile iron pipes. This resulted in a five-month of suspension overall.
3. Delay in land acquisition: The process took about four years (2006 – 2010) because of prolonged negotiation with the landowner.
4. Delay of about 11 months due to the city blockades and strikes occurring in 2013 and 2014.
5. Proceedings between the contractor and subcontractor: The construction contract for Package C1 (water intake and water treatment plant) was concluded at a low price

compared to the contents of the actual construction¹¹, which caused a shortage of payments to the subcontractor. The resulting proceedings with the subcontractor¹² delayed the progress of the Project by about two years.

(Reference) Project period of the Associated Technical Cooperation Project: The actual project period was 36 months, which was within the planned 48 months¹³.

3.2.3 Results of Calculations for Internal Rates of Return (Reference only)

3.2.3.1 Financial Internal Rate of Return (FIRR)

The re-calculated FIRR at the ex-post evaluation was negative, and lower than planned. The main factors responsible for the lower value were the delay in project implementation and the higher-than-planned project cost.

Table 4. Comparison of the planned and actual FIRR

	Planned	Actual	Difference
FIRR (%)	1.9	-5.7	-7.6

Assumptions for re-calculation of the FIRR

Cost: project cost, operation and maintenance cost

Benefit: water tariff revenue

3.2.3.2 Economic Internal Rate of Return (EIRR)

The external evaluator reviewed and corrected the assumptions¹⁴ to make the trial calculations of the EIRR. The calculated value based on the actual project implementation was 18.5%, slightly higher than the planned value of 15.3%. Although the project implementation was delayed and the project cost exceeded the planned value, the actual value exceeds the planned value, for the following reasons: the benefits of the Project increased, as the increase in water supply population was greater than the targeted increase, and the relative economic value of water use improved as the income level of Chattogram citizens rose.

¹¹ The low contract price was the result of inadequate calculations by the contractor. A written agreement was reached between the executing agency and contractor to ensure the quality of the equipment.

¹² According to CWASA, the proceedings were resolved by the time of the ex-post evaluation.

¹³ The project was terminated in the middle of the planned period, for the reason described in the Notice on “Measures against Fraud (September 13, 2017)” in the News & Features of the JICA’s website.

¹⁴ Some points regarding economic benefits were unclear in the EIRR calculated during the planning. The calculation was therefore corrected with reference to the preparatory survey report on Phase 2 of the Project. The re-calculation at the ex-post evaluation was performed similarly, based on the survey results. The economic benefits were set as 1) households’ affordable pay based on income level, and 2) revenue from industrial water tariff (assuming that the tariff level is affordable for industry).

Table 5. Comparison of the planned and actual EIRR

	Plan		Actual	Difference
	At ex-ante evaluation	Corrected value		(comparison with corrected value)
EIRR (%)	11.4	15.3	18.5	3.2

Assumptions for re-calculation of the EIRR

Cost: project cost, operation and maintenance cost

Benefits: households can afford to pay for water, revenue is gained from the industrial water tariff

The project cost exceeded the plan and the project period significantly exceeded the plan. Therefore, efficiency of the Project is judged to be low.

3.3 Effectiveness and Impacts¹⁵ (Rating: ③)

3.3.1 Effectiveness

3.3.1.1 Quantitative Effects (Operation and Effect Indicators)

The evaluation indicators (operation and effect indicators) set at the appraisal were re-categorized into operation indicators and effect indicators to analyze the effectiveness of the Project in this ex-post evaluation. Among the target indicators of the Associated Technical Cooperation Project, those deemed to have particularly large synergistic effects with the Project were also analyzed as effectiveness indicators, from the viewpoint of integral evaluation.

3.3.1.1.1 Operation Indicators

All the indicators showing the operational status of the Karnaphuli water treatment plant constructed in the Project have achieved the target values.

Table 6. Comparison between the targeted and actual results for the operation indicators

	Baseline	Target	Actual			
	2005	2013	2017	2018	2019	2020
		3 years after completion	Year of completion	1 year after completion	2 years after completion	3 years after completion
Indicator 1 Facility utilization rate (%)	—	100	94	99	100	100
Indicator 2 Volume of water supply (thousand m ³ /day)	—	143	135	142	143	143

¹⁵ A sub-rating for Effectiveness is assigned in consideration of the Impacts.

	Baseline	Target	Actual			
	2005	2013	2017	2018	2019	2020
		3 years after completion	Year of completion	1 year after completion	2 years after completion	3 years after completion
Indicator 3 Purified water quality:						
Turbidity	—	< 1	0.0~0.5	0.0~0.86	0.0~0.83	0.0~0.9
Color	—	5	0	0	0	0

Source: Documents provided by JICA and the executing agency

3.3.1.1.2 Effect Indicators

All the indicators showing the project effects by the operation of the Karnaphuli water supply facilities have achieved the target values. The number of water connections is increasing, as the residents have come to use tap water. As described in 3.3.1.2 “Qualitative effects,” the evaluation confirmed that the residents who previously used deep wells are now using safe and convenient tap water, as the amount of water supplied has been increased. The non-revenue water rate is relatively high due to the temporary increase in water leakage, as shown in Table 8 below. The non-revenue water rate is expected to improve in the future when the old water pipes are replaced and the water tariff collection rate is increased.

Table 7. Comparison between the targets and actual results for the quantitative effect indicators

	Baseline	Target	Actual			
	2005	2013	2017	2018	2019	2020
		3 years after completion	Year of completion	1 year after completion	2 years after completion	3 years after completion
Indicator 1 Number of water connections (connection)	39,553	75,200	70,238	72,411	77,794	78,803
Indicator 2 Non-revenue water (%)	29	28	23	23	28	26

Source: Documents provided by JICA and the executing agency

The increase in water supply after 2019 has been achieved partly through the effect of CWSISP (90,000 m³/day) implemented with the support of the World Bank. In addition, the laying of water distribution pipes planned as a project output has been performed through KWSP-2. Therefore, the actual values of the effect and impact indicators show the improvement status of water supply in Chattogram, which includes the effects of these related projects. (See Figure 1. Location of major facilities of the Karnaphuli water supply project as the reference of the main facilities of the Project and Phase 2, attached at the end of this report.)

In addition to the above indicators set in the ex-ante evaluation summary of the Project, the following indicators were also analyzed. These indicators show the synergistic effects with the Associated Technical Cooperation Project and necessary factors for improving the non-revenue water rate. The increased water pressure after the commencement of water supply from the Karnaphuli water treatment plant resulted in an increase in water leakage from the old and deteriorated water distribution network. As a result, the number of leaks has been increasing. Regarding this issue, the executing agency expects that the number of leakages will be within the target value after the construction of the leakage control areas is completed in Phase 2 of the Project. According to our interview survey, the residents have the impression that the improved water supply services have led to an approximately 5- to 6-fold increase in the amount of tap water supply. The tariff collection rate has almost reached the target value through the synergistic effects of the improvements in the water supply service and business management attained with the support of the Associated Technical Cooperation Project.

Table 8. Achievement of goals related to the synergistic effects with the Associated Technical Cooperation Project

	Baseline	Target	Actual			
	2010	2015	2017	2018	2019	2020
		3 years after completion	Year of completion	1 year after completion	2 years after completion	3 years after completion
Indicator 3 Leakage occurrence (per km)	0.095	0.05	0.46	0.45	0.43	0.39
Indicator 4 Water tariff collection rate (%)	70	90	89	88	89	87

Source: Documents provided by JICA and the executing agency

3.3.1.2 Qualitative Effects (Other Effects)

There were no qualitative effect indicators specified in the ex-ante evaluation summary of the Project. In conducting this ex-post evaluation, the following qualitative effect indicators were set according to the expected improvements in the water supply services, based on the water supply situation before the implementation of the Project. Residents were asked about these indicators in the evaluation interview survey as water supply users¹⁶. Based on the interviews, it has been concluded that the increase in the water supply time, improvement and optimization of the water pressure, and improvement in the quality of the

¹⁶ A local assistant visited 5 wards in the Karnaphuli water supply area and interviewed 11 residents.

drinking water resulting from the effects of the Project have all been significant, and thereby contribute to an improved living environment for water users.

3.3.1.2.1 Increase in the Water Supply Hours

Due to the insufficient volume of water supply, tap water was supplied only intermittently, twice a week or at night, before the Project. In the interview survey for this ex-post evaluation, the residents of the water supply area were asked about the current water supply. Many users of tap water answered that the water supply time after the project implementation was 10 to 20 hours/day. (The shortest supply time was 8 hours/day, and some interviewees reported a supply time of 24 hours/day.)

3.3.1.2.2 Improvement/optimization of Water Pressure

Before the Project, the intermittent water supply resulted in little to no water pressure. At present the water pressure is fine during the water supply time, which has significantly been extended since the completion of the Project. The residents interviewed reported no problems with the water pressure from their viewpoint as water users.

3.3.1.2.3 Improvement of the Water Quality of the Drinking Water

Before the Project, many residents used water from their own deep wells for drinking water. This practice, however, led to frequent cases of water-borne disease due to excess iron and poor water quality. The cost of the required medical treatment was not easy to cover for the residents. According to the interviewees, residents are now able to receive good-quality water from the piped water supply. Their dependency on water from deep wells and other poor water sources has decreased.

CWASA regularly conducts water quality tests for the following inspection items (monthly and annually). According to the latest water quality inspection report (dated May 2021) obtained in this ex-post evaluation, the test results meet the Bangladesh national standards and the WHO guidelines for drinking water quality.

Table 9. Water quality inspection items monitored by CWASA

Monthly inspection items at the Karnaphuli water treatment plant			Annual inspection items by the Bangladesh Council of Scientific and Industrial Research (BCSIR)
pH	Manganese	Fluoride	Arsenic
Turbidity	Coliform bacteria	Zinc	Cadmium
Alkalinity	Total hardness	Ammonia	Total chromium
Residual chlorine	Calcium hardness	Nitrate	Lead
Chloride	Dissolved oxygen (DO)	Phosphate	Mercury
Total dissolved solids	Biochemical oxygen demand (BOD)	Sulphate	

Total iron	Chemical oxygen demand (COD)	Silicon
------------	------------------------------	---------

Source: Documents provided by the executing agency

3.3.1.3 Achievement of the Outputs and Project Purpose of the Associated Technical Cooperation Project

3.3.1.3.1 Achievement of Outputs

The status of achievement of the project outputs was as follows at project completion: output 1 was achieved to a certain extent, the executing agency was in the process of achieving output 2, and output 3 was achieved to a certain extent.

Output 1 “CWASA’s business management capacity is improved”: This output has been achieved to a certain extent, especially with regard to the revision of the organizational structure and internal regulations, and the establishment of a customer service department.

Output 2 “CWASA’s financial and commercial management capacity is improved”: The executing agency is still in the process of achieving this output. In particular, improvements are needed in CWASA’s long-term debt repayment, revenue growth, and customer database expansion.

Output 3 “CWASA’s operation and maintenance system is improved”: This output has been achieved to a certain extent, especially with regard to research and development for the introduction and subdivision of new technologies related to piping equipment and tools, and the revision of all of the O&M manuals.

Since the project period was shortened by about one year from the plan, the training manual, management plan, and non-revenue water reduction plan related to the operation and maintenance of the water supply facility had not been prepared. A training manual on the operation and maintenance of water supply facilities was prepared through the World Bank’s project, CWSISP. Since the completion of the Project, the executing agency has continued to work on the preparation of the management plan and non-revenue water reduction plan, two tasks that were supposed to be covered by the Associated Technical Cooperation Project.

3.3.1.3.2 Achievement of the Project Purpose

Regarding the project purpose, “CWASA’s operational and institutional capacity is strengthened,” indicators in the following areas remain unachieved and in need of improvement as of the ex-post evaluation: the transition of the organizational structure, revision of internal rules, human resource development and training, and management of parts and material inventories. Most of the following performance targets of CWASA, which

were set as the indicators of the project purpose, have been achieved or almost achieved through the synergistic effects with the development of water supply facilities under the Project.

Table 10. Achievement of the project purpose

Target	Indicator	Achievement
Project purpose	The targets set in the Performance Agreement between LGD and CWASA in the final year of the Project are achieved.	Most of the targets have been achieved or almost achieved through the synergistic effects with the development of water supply facilities under the Project. In particular, the maintenance of the customer database and the updating of the bill-collection system supported by the Associated Technical Cooperation Project are considered to have contributed to the improvement of the water tariff collection rate ¹⁷ .

Table 11. Achievement of CWASA's performance targets

	Baseline	Target	Actual			
	2010	2015	2017	2018	2019	2020
Bills sent out (%)	95	98	98	97	97	98
Total staff per 1000 connections	16.2	Not increase	9	9	9.1	9
Working ratio	0.80	1.0	0.80	0.85	0.87	0.89
Metered connections (%)	95	100	95	95	96	97
Ratio of metered water sold to total water sold	0.71	0.90	0.75	0.78	0.82	0.85
Number of samples used for water quality tests	No data	90	135	140	150	150
Samples satisfying the required free chlorine level (%)	No data	95	100	100	100	100
Samples satisfying microbiological requirements (%)	No data	99.5	100	100	100	100

Source: Documents provided by JICA and the executing agency

Note: Indicators that overlap with the effect indicators of the Project are omitted.

In light of the above, the target of the Associated Technical Cooperation Project is judged to have been achieved to some extent, based on the assumption that the significant improvements in the water supply services in the Karnaphuli water supply area achieved through the Project have greatly contributed to the improvement of CWASA's management.

¹⁷ The number of leakages and the water tariff collection rate included in Table 8 above are items covered in the performance agreement and in project purpose indicators from the Associated Technical Cooperation Project. These two items are necessary factors for improving the "non-revenue water rate," one of the quantitative indicators of the Project, and are considered to greatly reflect the effects of the water supply facility development. Therefore, these items were categorized and analyzed as "quantitative effect indicators that show a synergistic effect with the Associated Technical Cooperation Project."

3.3.2 Impacts

3.3.2.1 Intended Impacts

3.3.2.1.1 Quantitative Impact Indicators

Since the completion of the Project, the water supply has increased significantly through the operation of the water supply facilities established through the Project. Improvement in the water supply to Chattogram citizens, the objective of the Project, has therefore been achieved.

Table 12. Comparison between the targets and actual results of the quantitative impact indicators

	Baseline	Target	Actual			
	2005	2013	2017	2018	2019	2020
		3 years after completion	Year of completion	1 year after completion	2 years after completion	3 years after completion
Indicator 1 Water supply population (Thousand people)	1,280	2,220	2,427	3,118	3,205	3,294
Indicator 2 Water supply population rate (%)	48	72	72	90	90	90

Source: Documents provided by JICA and the executing agency

3.3.2.1.2 Qualitative Impact Indicators

3.3.2.1.2.1 Improvement of the Living Environment for Residents

The respondents in the interviewee survey commonly reported that the living environment for residents has been improved. Before the Project, tap water had been supplied twice a week or intermittently at night. Intermittent supply in areas with low water supply caused great dissatisfaction and led to conflicts among residents. In addition, the chore of securing water during nighttime hours of water supply deprived the residents of sleep, which affected their daytime work. As mentioned in the section on “Qualitative effects” above, the increase in the water supply and improvement in the quality of drinking water have helped to solve these problems, and to thereby improve the health of the residents. Especially in low-income residential areas, the residents are now able to live a hygienic life. The improved tap water supply has enabled people to secure the amounts of water needed for cooking, washing, bathing, toilets, etc. without relying on water from deep wells or water trucks.

3.3.2.1.2.2 Improvement of the Investment Environment

From CWASA’s perspective, the improved industrial water supply has led to improvements in production efficiency through the switchover to tap water use for relatively

large-scale businesses in the industrial estates (Sagarika, Kaurghat, Oxiezen). Although businesses have traditionally used their own water supply systems (mainly deep wells), poor water quality (rich in iron and chlorides) and the breakdown of pumps to secure water posed significant problems. These issues are now resolved, and the companies surveyed by CWASA have expressed satisfaction. According to the interviews with the businesses outside the industrial estates, however, most of the respondents running relatively small businesses reported that there have been no significant impacts, as they continue to use their own water supply systems (mainly deep wells)¹⁸. Some of these businesses only contract water for household use, choosing not to use water for commercial or industrial in light of the unit price of water in this category.

3.3.2.2 Achievement of the Overall Goal of the Associated Technical Cooperation Project

The overall goal, “CWASA serves the citizens of Chittagong in an efficient, effective, and customer-focused manner,” is judged to have been achieved, as the water supply services have improved significantly through the synergistic effects of the development of water supply facilities under the Project.

Table 13. Achievement of the overall goal

Target	Indicator	Achievement
Overall goal	Safe water is available to XX% of the residents in KSA and XX% of the residents in Chittagong city.	According to the executing agency, safe water is supplied to 95% of the Karnaphuli water supply area and 90% of the citizens in Chattogram.
	Water is available to the residents on a 24/7 basis in KSA.	According to the interviews with residents, the water supply time is 10 to 20 hours/day, as mentioned in the qualitative effects above.
	Customer satisfaction of the residents in Chittagong city is improved XX%.	According to the interviews with residents, the improved water supply has led to a significant improvement of customer satisfaction. In addition, the establishment of a customer service department through the Project is also considered to have helped improve customer satisfaction.

Note: The target values (XX%) of the above indicators were planned to be set in the latter half of the project activities, after the baseline survey in the pilot areas.

As synergistic effects of the Project and the Associated Technical Cooperation Project, support for both soft and hard aspects of the water supply facility development and the

¹⁸ A local assistant interviewed with 5 commerce and industry (manufacturing, lodging, restaurant) in the Karnaphuli water supply area.

operation and organizational capacity enhancement was expected to generate a virtuous cycle of improved services and improved business management of the water supply. The following are the main contributions of the Associated Technical Cooperation Project in management improvement, according to CWASA: an improved organizational structure for business operation after water supply facility development (revision of the organizational chart, etc.), improved water tariff collection (establishment of a customer service department, installation of a water meter inspection facility, etc.), improved maintenance capacity (revision of O&M manuals, etc.). The GIS, one of the main outputs of support through both phases of the Associated Technical Cooperation Project, plays an especially important role in the analysis of the distribution pipeline. The GIS contributes to the construction of the DMA in the Karnaphuli water supply area and will be used to deal with water leaks in the future. On the other hand, CWASA plans to continue its efforts to formulate a management plan and long-term debt repayment plan, expand its customer database, and formulate a non-revenue water reduction plan. Based on the above, the overall goal of the Associated Technical Cooperation Project is judged to have been achieved to a certain extent.

3.3.2.3 Other Positive and Negative Impacts

3.3.2.3.1 Impact on the Natural Environment

The Project did not fall under the vulnerable sectors/characteristics or vulnerable areas listed in the *Japan Bank for International Cooperation Guidelines for Confirmation of Environmental and Social Considerations (established in April 2002)*, and the undesired impact on the environment was judged to be non-significant. Therefore, the Project was classified into category B of the guideline. The environmental license of the Project was properly approved: In January 2006, the primary approval of the Environmental Impact Assessment (EIA) report was obtained, and an environmental clearance certificate was issued based on the EIA. There were confirmed to be no problems with the environmental measures implemented during the Project¹⁹.

The Associated Technical Cooperation project (PANI-2) was judged to have minimal undesired impact on the environment under JICA's *Guidelines for Environmental and Social Considerations (promulgated in April 2010)*, and was classified into category C.

3.3.2.3.2 Resettlement and/or Land Acquisitions

About 12.8 hectares of land, somewhat less than the approximately 16 hectares planned, was acquired for the construction of the water supply facility under the Project. The land acquisition was completed by compensating the landowners in accordance with the domestic

¹⁹ It was confirmed with the executing agency that there had been an environmental problem with the sludge treatment at the water treatment plant, but the problem was solved by installing a lagoon and a drain tank for drying treatment.

law of Bangladesh. While no large-scale resident resettlements took place in the implementation of the Project, six households (about 40 people) living at the project site for the water treatment plant were resettled. It was confirmed with the executing agency that compensation for the affected residents was properly paid based on Bangladesh domestic law.

3.3.2.3.3 Other Impacts

Promotion of poverty reduction:

In the planning, the Project was expected to contribute to poverty reduction by expanding the water supply to urban slum areas. Although water tariffs are being systematically revised to cover the costs required for the maintenance and operation of the water supply facilities, there has been no increase in the proportion of the average household expenditure on water for daily life out of the average household income of Chattogram residents²⁰. In addition to the improved living environment attained through the improved water supply, a decrease in the proportion of household expenditure on water for daily life versus that before the water supply improvement has been observed. For a household that relied on water from water trucks for daily living, lacking a deep well of its own, for example, the expenditure on water ranged from about 4,000 to 12,000 Bangladesh taka/month (hereinafter referred to as taka). According to the data provided by the executing agency, the average household expenditure on water for daily living at the time of the ex-post evaluation is 2,400 taka/year²¹. Therefore, the current spending for water for daily living is significantly lower than the previous spending on water from trucks. In addition, people previously spent 5,000 to 20,000 taka for medicine, as they often suffered from water-related diseases associated with the poor quality of the drinking water from wells. This expenditure, however, is no longer necessary.

Promotion of social development (gender perspective, etc.):

The task of fetching water from one's own deep well, the former water source, was not particularly labor-intensive even before the Project. At present, the required amounts of water in poor residential areas can be obtained without relying on water supply from deep wells or water trucks. These improvements in water supply in daily life have helped to improve women's domestic work.

²⁰ The average expenditure for water for daily living out of household income in Chattogram was calculated on a trial basis, based on the documents provided by the executing agency. The rate was 1.3% in 2016, before the operation of the water supply facility under this Project, and 1.4% in 2020.

²¹ The average household daily consumption of water for daily living is calculated at 530 liters/day, based on the expenditure for water for daily living out of household income (calculated using the water tariff rate as of 2020 (after a 25% increase from the previous year)).

Summary of effectiveness and impact

Regarding the effectiveness, the target amount of water supply has been secured as planned through the operation of the water supply facilities constructed by the Project. In addition, CWASA's performance target, the same target set by the Associated Technical Cooperation Project, has almost been achieved. Regarding the impacts, the water supply population rate, a development need of the Project, has improved. As a result, the living environment of the residents has also improved. In addition, the overall goal of the Associated Technical Cooperation Project has been almost achieved, which has helped to improve CWASA's business management. The Project has mostly achieved its objectives. Therefore, the effectiveness and impacts of the Project are judged to be high.

3.4 Sustainability (Rating: ②)

3.4.1 Institutional/Organizational Aspects of Operation and Maintenance

3.4.1.1 Institutional Aspects of Operation and Maintenance

The regulatory agency for water supply and sanitation is the Municipal Administration Office of the Local Government Division, Ministry of Local Government (LGD). The LGD oversees the Department of Public Health Engineering (the entity responsible for the supply of drinking water in rural and local cities), the Water and Sewerage Corporations (WASA) in major cities, 12 City corporations, and 324 Municipalities. The LGD is responsible for all matters related to drinking water, the development of water and sewage facilities in rural and urban areas, waste management, slum development, and matters related to urban health. It has the authority to pre-approve water rate revisions.

The WASAs operate urban water services. WASAs were operating in two cities, Dhaka and Chattogram, when the Project was approved. As of the ex-post evaluation, another two WASAs have been established in Khulna and Rajshahi. At present, the WASAs plan, develop, operate, and maintain the water and sewage facilities in the four cities they serve.

The main responsibilities of a WASA, as defined in the WASA Authority Act 1996, are as follows (these responsibilities have not changed as of the ex-post evaluation).

- Construction, operation, and maintenance of water treatment plants, water intake facilities, and water distribution systems to provide drinking water to public, industrial, and commercial organizations
- Development, operation, and maintenance of sewage systems and sewage treatment plants
- Development, operation, and maintenance of storm drainage systems to remove flooding
- Collection and disposal of solid waste

The *Eighth Five-Year Plan (2020-2025)* sets out a plan for the establishment of WASAs

in the central cities of all the remaining provinces, in addition to the four cities currently served, by 2025.

3.4.1.2 Organizational Aspects of Operation and Maintenance

Regarding the water supply facilities of the Project, the operation and maintenance of the Karnaphuli water treatment plant is carried out by the “Karnaphuli water treatment plant section” established in the Engineering Department of CWASA. The operation and maintenance of the water distribution facilities are carried out by the maintenance and operation departments established in each region within the Engineering Department.

At the appraisal, a total of 81 staff members were scheduled to be assigned to the newly established Karnaphuli water treatment plant section. As of the ex-post evaluation (June 2021), however, positions for 18 operation-and-maintenance staff members have yet to be filled, which forces the employees to work overtime to cope with the personnel shortage. Although the numbers are modest, there are also shortages of staff in the sales department (11 vacant positions for engineers assigned to piping, water meters, etc.) and in the ICT Circle (4 vacant positions for PC programmers and operators). The number of staff members with certain skills for the operation and maintenance of the water treatment plant will have to be increased toward the completion and operation of Phase 2 of the Project, as well. Therefore, CWASA is conducting tests to recruit new human resources with skills. CWASA is recruiting human resources with the necessary skills in line with the organizational reform proposals scheduled for 2020, 2025, and 2030, with the support of the Associated Technical Cooperation Project and the World Bank’s CWSISP.

Based on the above, there are judged to be some problems with the organizational aspect of the executing agency, given the need to increase the number of staff with certain skills for the proper operation of water supply facilities and stable business operation.

3.4.2 Technical Aspects of Operation and Maintenance

The CWASA staff who received the technology transfer through the consulting services of the Project and the Associated Technical Cooperation Project operate and maintain the project facilities with the help of the operation manuals. As such, there are deemed to be no problems with the technical aspects of operation and maintenance.

The staff who operate the Karnaphuli water treatment plant were trained at the completion of the Project through a test run of the water supply facility. Most of the maintenance work for the water treatment plant and water leakage countermeasures, such as the water pipe replacement work, are outsourced to contractors. The outsourcing to the contractors is supervised by the CWASA maintenance team. The maintenance of the water meters is

carried out in the water meter repair shop established in CWASA.

In the operation and maintenance of the water distribution network, the staff in charge of the ICT department maintains the technology for the GIS database and the Supervisory Control and Data Acquisition (SCADA), two systems supported through PANI and PANI-2. These technologies are expected to contribute to the realization of appropriate measures against water leaks in the future.

CWASA utilizes training manuals created through the World Bank’s CWSISP. In line with the annual training plan, CWASA develops human resources for the operation and maintenance of water treatment plants (operation of chlorine injection equipment and pump stations, fire extinguishing activities, etc.), leak detection, and repair of water pipes, etc. CWASA is striving to maintain and improve the transferred technology.



Photo 4. Training on chlorine injection equipment at the Karnaphuli water treatment plant (photo in March 2020, provided by the executing agency)

Based on the above, there are judged to be no problems with the technical aspects of the operation and maintenance work performed by the executing agency.

3.4.3 Financial Aspects of Operation and Maintenance

Regarding CWASA’s income and expenditures over the last five years, CWASA operated in the black from fiscal 2017, when KWSP started operation, thanks to the increased water supply and higher water tariff. CWASA ran on a deficit in fiscal 2020, probably due to the increase in “other operating costs.”

Table 14. Annual changes in the income and expenses of CWASA

	2016	2017	2018	2019	2020
Water tariff revenue	497	788	804	996	1,000
Tubewell license revenue	117	91	125	122	88
Other operating revenue	29	65	52	61	65
Interest income	93	95	95	95	95
Total revenue	735	1,039	1,076	1,275	1,248
Personnel cost	314	389	385	401	421
Electricity cost	302	368	420	470	494
Chemicals cost	24	26	60	61	68
Depreciation expense	64	65	66	71	90

(Unit: Million Taka)

	2016	2017	2018	2019	2020
Other operating cost	71	75	116	181	284
Financial expense	0	0	0	0	0
Total expenses	774	923	1,048	1,184	1,358
Net income (loss)	-39	116	28	91	-110

Source: Management Information system report of the executing agency

Note: The fiscal year indicates the period ending on June 30 (2016 = July 2015 – June 2016).

According to CWASA, the budget for operation and maintenance of the Karnaphuli water supply facility is secured. In addition, CWASA is continuing various efforts to improve the billing and collection of the water tariff to reduce non-revenue water (installation of water meters in all contracts, an automatic meter reading system, and a bank deposit system using an app, etc. with support through tie-ups with mobile phone companies).

(Reference)

1. Revision of the water tariff level:

CWASA is revising the water tariffs in line with rising water supply costs. LGD has granted two CWASA-delegated tariff increases of more than 5% per year. (According to the executing agency) the tariff is now at an appropriate level for supporting the ongoing operation of the water supply business.

Although the water tariff has been revised, the ratio of water expenditure to the average household income of Chattogram residents has shown no increase in the pre-vs-post comparison of the Project, as the household income itself has also been significantly rising. In other words, the price increase has not exacted a greater burden on the residents (the ratio of water expenditure has remained at a certain level before and after the above-mentioned large increase).

Table 15. Annual changes in the water tariff rate of CWASA

(Unit: Taka/m³)

	2005	2016	2017	2018	2019	2020
Domestic	4.90	7.61	9.00	9.45	9.92	12.40
Commercial, industrial, and institutional	13.72	21.56	25.00	26.25	27.56	30.30

Source: Documents provided by the executing agency

Note: The water tariff for domestic use was raised by 18% in 2017 and 25% in 2020. In other years, the 5% increase has been applied. Due to continuous price revisions, the price is now 2.5 times higher for domestic use and 2.2 times higher for non-domestic use compared to before the implementation of the Project.

2. Economic measures related to the spread of the COVID-19 (reduction/exemption of utility charges for the poor, etc.):

The department in charge of water tariff billing and collection at CWASA is exempting

the surcharge for unpaid fees as a measure against the stagnation of fee collection due to the spread of COVID-19 (in addition to an exemption for the period from April to June 2020, payments made by April 2021 are also subject to exemptions).

Based on the above, there are judged to be no particular problems, given that the budget for the operation and maintenance of this Project is secured, and the financial aspects of operation and maintenance are leading to improvements in income and expenditure. Note, however, that the analysis of financial sustainability in this ex-post evaluation relied on the financial data of the CWASA's management information system, as no audited financial statements have been obtained from the executing agency (as mentioned in 2.3 "Evaluation Constraints").

3.4.4 Status of Operation and Maintenance

In this ex-post evaluation, the operation and maintenance status of each water supply facility covered by the Project was confirmed through inquiries with the executing agency, CWASA, and site inspections performed by a local assistant. As a result, no problems were observed in the operation and maintenance status of the water supply facilities.

Some minor problems have been observed with organizational aspects. Therefore, the sustainability of the project effects is judged to be fair.

4. Conclusion, Lessons Learned and Recommendations

4.1 Conclusion

The Karnaphuli Water Supply Project was implemented in Chattogram, where a low water supply population rate affected the adverse living environment of the residents and obstructed private investments in the city. The Project aimed to increase water supplies to households and industry by developing water supply facilities, and to thereby contribute to improved living conditions for residents and an improved investment climate in Chattogram.

The relevance of the Project is judged to be high, as the implementation of the Project has been sufficiently consistent with the development plan and development needs of Bangladesh, as well as with Japan's ODA policy. While the outputs of the Project, namely, the water intake, water treatment plant, and water supply and distribution facilities, were almost as planned, the project cost exceeded the plan and the project period was significantly longer than planned. Therefore, the efficiency of the Project is judged to be low. The target amount of water supply has been secured, and the water supply services in the target area have been improved significantly through the implementation of the Project. In addition, the performance targets of the executing agency, which indicate the operational and organizational capabilities, have generally been achieved through the synergistic effect with the Associated Technical Cooperation Project. The water supply population rate

targeted by the Project has also been achieved, and the improvement of water supply has contributed to an improved living environment for the residents. Therefore, the effectiveness and impacts of the Project are judged to be high. Regarding sustainability, there are some organizational problems to be addressed, as the executing agency will need to secure the necessary number of staff personnel for the operation and maintenance of its large-scale waterworks. There are no problems from a technical perspective, as the transferred technology and operation manuals prepared by the Project, the Associated Technical Cooperation Project, and other cooperating donors are well utilized. While the executing agency has indicated that there are no problems from a financial perspective, there were some constraints in this evaluation study. No problems were observed in the operation and maintenance status of the water supply facilities. Therefore, the sustainability of the project effects is judged to be fair.

In light of the above, this Project is evaluated to be partially satisfactory.

4.2 Recommendations

4.2.1 Recommendations to the Executing Agency

- Increase in the number of staff for the operation and maintenance of the water treatment plant:

The water treatment plant constructed by the Project was the first plant constructed using large-scale surface water as a water source for the executing agency. Under the plan in place, 81 staff members are to be assigned for the operation and maintenance system of the newly established Karnaphuli water treatment plant section. Eighteen of the 81 planned positions for the section are still vacant as of the ex-post evaluation (June 2021), which forces the employees to work overtime to cope with the personnel shortage. As this is the first time that the executing agency has operated a water treatment plant that uses surface water as a water source, CWASA must continue striving to increase the number of staff with certain skills by hiring and training new staff. CWASA's success in doing so will be key to achieving the proper operation of the water supply facilities and stable business operation.

4.2.2 Recommendations to JICA

None

4.3 Lessons Learned

None




Figure 1. Location of major facilities of the Karnaphuli water supply project (Phases 1 and 2 of the Project)

(Source: The final report of the preparatory survey on the Chittagong water supply improvement project in the People's Republic of Bangladesh, March 2013)

Comparison of the Original and Actual Scope of the Project

Item	Plan	Actual
1. Project Outputs	<p>Intake facilities: Foundation work 300,000 m³/day, Machinery & electric 150,000 m³/day</p> <p>Conduit pipes: 1,200 mm × 3.6 km</p> <p>Water treatment plant: Production capacity 136,000 m³/day</p> <p>Transmission and distribution pipes: Transmission pipe 1,200 mm × 30km, Distributing mains 47 km in total, Small distribution pipes 30 km in total</p> <p>Reservoirs: Nasirabad: Reservoir 17,500 m³, Elevated tank 1,750 m³, Kulshi pump station 1, Battali hill reservoir 7,300 m³</p> <p>Procurement of equipment and materials: Water meters, service pipes, water meter repair equipment, maintenance vehicles, public relations equipment, leakage exploration equipment, GIS for water leakage measures, accounting software, etc.</p>	<p>Intake facilities: Foundation work 300,000 m³/day, Machinery & electric 150,000 m³/day</p> <p>Conduit pipes: 1,200 mm × 3.6 km</p> <p>Water treatment plant: Production capacity 143,000 m³/day</p> <p>Transmission and distribution pipes: Transmission pipe 1,200 mm × 33.7 km, Distributing mains 35 km in total, Small distribution pipes to be implemented in Phase 2 of the Project (KWSP-2)</p> <p>Reservoirs: Nasirabad: Reservoir 26,400 m³, Elevated tank 2,200 m³, Kulshi pump station 1, Battali hill reservoir 8,500 m³</p> <p>Procurement of equipment and materials: Water meters, service pipes and maintenance vehicles were procured as planned. Water meter repair equipment, leakage exploration equipment, and GIS for water leakage measures were procured in PANI. Public relations equipment and accounting software were cancelled.</p>
2. Project Period	June 2006 – September 2010 (52 months)	June 2006 – June 2017 (132 months)
3. Project Cost		
Amount Paid in Foreign Currency	9,411 million yen	10,268 million yen
Amount Paid in Local Currency	7,626 million yen (4,333 million taka)	13,837 million yen (10,252 million taka)

Item	Plan	Actual
Total ODA Loan Portion Exchange Rate	17,037 million yen 12,224 million yen 1 taka = 1.76 yen (As of September 2005)	24,104 million yen 11,966 million yen 1 taka = 1.31 yen (Average from 2008 to 2017)
4. Final Disbursement	October 2014	June 2018

People's Republic of Bangladesh

FY2020 Ex-Post Evaluation of Japanese ODA Loan

“The Renewable Energy Development Project”

External Evaluator: Hisae Takahashi, Ernst & Young ShinNihon LLC

0. Summary

The purpose of this project was to diversify the energy sources and increase the power supply as well as electrification by financing the installation of Renewable Energy (RE) facilities in rural areas of Bangladesh. The implementation of this project is consistent with Bangladesh's development strategy, which emphasizes the roles of the power and energy sectors in contributing to economic development, as well as sector plan and development needs of Bangladesh, which have specified the importance of increasing power generation capacity, diversifying energy sources, and furthering RE adoption. The project is also consistent with Japan's ODA policy. Therefore, the relevance of the project is high. Although the project cost was within the plan, the project period exceeded the plan due to the time required to select consultants and implement Sub Projects (SP) in new fields. Thus, efficiency of the project is fair. The installation of Solar Home Systems¹ (SHS), Solar Irrigation Pumps² (SIP), Solar Mini Grids³ (SMG), etc., in non-electrified areas has contributed in generating a variety of impacts, which include increasing power generation volumes and installed generation capacity, reducing CO₂ levels, improving convenience for local residents and operations at factories due to electrification, expanding store hours and product offerings, increasing efficiency of work and production of crops due to the use of electric power pumps for irrigation, and raising income and employment rates. In addition, the success of SIPs and SMGs, which have had limited adoption in the country, contributed to the spread of solar power technology in the country. Therefore, effectiveness and impact of the project are high. While there are no issues in terms of technical aspects related to operation and maintenance, minor problems have been observed regarding institutional/organizational aspects, financial aspects and maintenance conditions. Therefore, sustainability of the project effects is fair.

In light of the above, this project is evaluated to be satisfactory.

¹ Compact solar panels with an output of 20 - 65 watts are installed on the roof. The power generated during the day is stored in batteries and used at night, such as for lighting and watching TV.

² Solar pumps for ground water irrigation use electricity generated by generators with a capacity of about 27 kW to drive the pumps.

³ Solar mini-grid power generator is a device that recharges about 150kW of sunlight to storage batteries and supplies it to the community for lighting, ventilation, televisions, and other uses.

1. Project Description



Project Location



Installed Solar Panel for SHS

1.1 Background

The annual electricity usage per capita of Bangladesh was one of the lowest in the world, at 252 kWh (2009) at the time of the appraisal. However, the demand for electricity was on the rise due to strong economic growth in the country. The supply of electricity could not keep pace with the increase in demand, and in 2010, the available installed capacity of electricity was only 5,271 MW, or about 80% of the demand, compared to the peak electricity demand of 6,454 MW. As a result, about 1,500 hours of power outage was implemented in FY 2009/2010, which caused the major disruptions in the lives of the people and economic activities. In addition, the country's gas-fired power plants, which account for more than 80% of the country's total installed power generation capacity, were fully dependent on domestically produced natural gas. Therefore, the country needed to diversify its energy sources due to sluggish gas production growth. Furthermore, the national household electrification rate in Bangladesh as of 2012 was 50%. The rate was 35% in rural areas compared to 90% in urban areas, which implied that there was a significant need for electrification in rural areas. The Infrastructure Development Company Limited (IDCOL) has conducted SHS programs in the non-electrified areas in rural areas since 2003 and installed approximately 1.71 million SHS sets as of September 30, 2012. However, to respond to the enormous demand for electrification, the company set a target for installing additional 4 million SHS units in off-grid areas⁴ with an estimated funding of \$788 million required. Based on this, the project was implemented with the aim of diversifying power supply sources and increasing electricity supply by the installation of RE facilities, including SHS programs, through the provision of a two-step loan to IDCOL.

⁴ An off-grid area is an area that is not connected to the power grid.

1.2 Project Outline

The objective of this project is to diversify the energy sources and increase the power supply as well as electrification by financing the installation of RE facilities such as SHS, biomass power generation and so on mainly in the rural area of Bangladesh, thereby contributing to the sustainable economic development, improvement of the people's living conditions and mitigation of climate change.

Loan Approved Amount/ Disbursed Amount	11,335 million yen/10,849 million yen
Exchange of Notes Date/ Loan Agreement Signing Date	March 2013/March 2013
Terms and Conditions	Interest Rate 0.01 % Repayment Period 40 years (Grace Period 10 years) Conditions for Procurement General untied
Borrower/ Executing Agency	Government of the People's Republic of Bangladesh/Infrastructure Development Company Limited
Project Completion	March 2019
Target Area	All of Bangladesh
Main Contractors (Over 1 billion yen)	-
Main Consultants (Over 100 million yen)	Unnayan Shamannay (Bangladesh)/Keystone Business Support Company LT. (Bangladesh) (JV)
Related Studies (Feasibility Studies, etc.)	"People's Republic of Bangladesh Preparatory Survey on Renewable Energy Development Project" (JICA, 2012)
Related Projects	[Area-Focused Training] • "Support for Introduction of Solar Power Generation" (2010, 2011, 2012) [ODA Loan Project] • "Energy Efficiency and Conservation Promotion Financing Project" (June 2016), Phase 2 (May 2019) • Dispatch of ODA loan assistance experts (2013) [Other Development Partners, International Organizations] • World Bank: As a major donor in the field of RE since 2002, provided support for establishing IDCOL, and for implementing and disseminating SHSs, SIPs, SMGs, and biomass gasification ⁵ power generation facilities • Asian Development Bank: Provided continuous support for biomass gasification and dissemination projects since 2008 • GIZ: Provided technical support for SHSs and biomass gasification since 2006 • KfW: Provided support for SHSs, SIPs, SMGs, etc., through loans and grants since 2007

⁵ In biomass gasification, raw materials such as rice husks are gasified using a gasifier, and the gas generated is used to generate electricity using a gas engine.

2. Outline of the Evaluation Study

2.1 External Evaluator

Hisae Takahashi, Ernst & Young ShinNihon LLC

2.2 Duration of Evaluation Study

This ex-post evaluation study was conducted with the following schedule.

Duration of the Study: October 2020 – January 2022

Duration of the Field Study: February – March and August 2021 (The field survey was conducted by the local assistant.)

2.3 Constraints during the Evaluation Study

Due to the COVID-19 pandemic, it was not possible to conduct the field surveys by the external evaluator in this ex-post evaluation. For this reason, the field surveys were carried out by the local assistant under the instruction of the external evaluator. The external evaluator conducted bench tests based on the information gathered and the results of beneficiary survey and site inspection conducted by the local assistant. Moreover, the lockdown to prevent the spread of COVID-19 continued for a long period, thus the number of sites where the local assistant could visit was limited while there were a large number of SPs that were spread throughout the country. Therefore, the information obtained during the site visit confirmed information for only a portion of the SPs and end users.

3. Results of the Evaluation (Overall Rating: B⁶)

3.1 Relevance (Rating: ③⁷)

3.1.1 Consistency with the Development Plan of Bangladesh

At the time of the appraisal, Bangladesh's development policy, the *6th Five-Year Plan* (FY2011 – FY2015), advocated the promotion of RE development to counter the depletion of fossil fuels and environmental considerations, and set a target of increasing the percentage that RE accounts as a share in power generation to 5% by 2015. In addition, the long-term vision for the power and energy sector at that time, the *Policy Statement on Power and Energy Sector Reforms* (2000), set targets of (a) ensuring available power supply for all people by 2020, (b) providing a highly reliable power supply, and (c) providing a power supply based on appropriate prices. The *Renewable Energy Policy*, formulated in 2008, also aimed to increase the share of RE accounting for power generation from the share of about 1% at the time the policy was formulated to 10% by 2020⁸.

The country's development plan at the time of the ex-post evaluation, the *8th Five-Year*

⁶ A: Highly satisfactory, B: Satisfactory, C: Partially satisfactory, D: Unsatisfactory

⁷ ③: High, ②: Fair, ①: Low

⁸ Source: Document provided by JICA

Plan (2021-2025), designates the power and energy sector as a sector that plays a central role in the country's economic growth. It also specifies a strategy that emphasizes RE, with a goal of increasing its share of total power generation by 2025⁹. The *Power System Master Plan 2016*, the energy and power development plan that is in effect until 2041, also states the necessity of diversifying energy sources due to the gradual decrease in the domestic gas supply, and presents policies supporting RE expansion while maintaining a stable power supply, taking into account issues such as limited land available for RE installation and high initial costs.¹⁰

As mentioned above, both at the time of the appraisal and ex-post evaluation, Bangladesh's development policy and directions in the power and energy sector emphasize securing power supply capacity, energy diversification, and promoting RE, thereby confirming the consistency with this project, which aims to diversify power supply sources and increase power supply by funding the installation of RE facilities.

3.1.2 Consistency with the Development Needs of Bangladesh

As described in "1.1 Background", in Bangladesh at the time of appraisal, the supply could not keep up with the increase in demand for electricity due to economic growth, and the supply capacity was only about 80% of the demand. As a result, about 1,500 hours of planned power outages were implemented annually, interfering with daily life and economic activities. In addition, the country's electrification rate was 90% in urban areas and low as 35% in rural areas, and the disparity was becoming more pronounced. Therefore, it was necessary to increase the supply of electricity by promoting rural electrification while diversifying energy sources, including the introduction of RE.

At the time of the ex-post evaluation, the maximum peak electricity generation was 12,738 MW against a peak electricity demand of 13,300 MW, and the country's supply capacity has improved significantly to 96% of demand (2019/2020)¹¹. However, electricity demand is increasing by 9-10% per year, and it is estimated that about 21,977 MW of additional new generation will be needed by 2025 to narrow the possible supply-demand gap¹². Domestic gas production has been declining in recent years¹³, thus diversification of energy sources is still a priority. In addition, the electrification rates in urban areas and rural areas have improved significantly, especially in rural areas, to rates of 97% and 78% respectively, but the supply of electricity in rural areas is still unstable. Therefore, even at the time of ex-post

⁹ Source: Questionnaire responses, The *8th Five-Year Plan* page(xlix)

¹⁰ Source: Questionnaire responses from the executing agency, *Power System Master Plan 2016 Final Report* p.1-61, p.2-12

¹¹ Source: Questionnaire responses from the executing agency

¹² Source: BPDB *Annual Report 2019-20*

¹³ The country's annual natural gas production has been declining year on year: 27,559 MMCM (million cubic meters) in 2015 - 16, 27,445 MMCM in 2016 - 17, 27,430 MMCM in 2017 - 18, 27,233 MMCM in 2018 - 19 and 24,983 MMCM in 2019 - 20. (Source: Data provided by the executing agency)

evaluation, the needs for the development of electricity generation facilities in rural areas are high.

3.1.3 Consistency with Japan's ODA Policy

At the time of the appraisal, The *Country Assistance Program for Bangladesh* (2012) set “accelerating economic growth toward a middle-income country where all citizens can benefit” as a priority challenge and raised increasing the supply of electricity. In addition, the *Renewable Energy Initiative for the South Asian Association for Regional Cooperation (SAARC) Region* (2012) specified the sharing and support of knowledge and lessons learned from the comprehensive review of energy source diversification conducted in the wake of the Great East Japan Earthquake with SAARC countries, and called for the promotion of cooperation with the Japanese government in the field of RE. Furthermore, the *Japan Revitalization Strategy* (2012) stated that Japan would lead the world in tackling global warming issues and provided \$3 billion in support for the RE sector, etc. This project financed the installation of RE facilities to diversify and increase power supply sources, which was in line with Japan's ODA policy. This project provided loans for the installation of RE facilities to diversify and increase the sources of power and power supply in Bangladesh, thus its objective is consistent with Japan's ODA policy.

3.1.4 Appropriateness of the Project Plan and Approach

In this project, among the outputs (SP) planned to be financed at the time of appraisal, financing for biomass gasification and biogas-based power generation¹⁴-related SPs was cancelled. This project supported the provision of financing to institutions responsible for the sale and maintenance of RE facilities through IDCOL by means of a two-step loan. At the time of the appraisal, the output of the project was planned based on a list of proposed candidate SPs and the SPs were selected for implementation through IDCOL's review. At that time, biomass gasification and biogas-based power generation-related SPs were excluded from the list of potential loan recipients due to technical, financial, and environmental concerns (see “3.2.1 Project Output” for details). This change was made as a result of IDCOL's screening of appropriate lenders; hence both the project plans and approaches were considered appropriate.

In light of the above, this project has been highly relevant to Bangladesh's development plan and development needs, as well as Japan's ODA policy. Therefore, its relevance is high.

¹⁴ In biogas-based power generation, animal waste such as from poultry is stored in a fermenter to generate fermentation gas, which is then burned in a gas engine after removal of toxic gases to generate electricity.

3.2 Efficiency (Rating: ②)

3.2.1 Project Outputs

The planned major outputs of the project consist of the financing (two-step loan) for implementing SP on installation of the RE facilities, provision of implementing support and consulting services. The planned and actual performance are shown in Table 1. The planned and actual amounts for each component of SP implementation are shown in Figure 1.

Table1 Planned and Actual Output

	Plan		Actual	
	Number of installation (set)	Generation capacity (MWh/year)	Number of installation (set)	Generation capacity (MWh/year)
1. Number of SP				
1-1. SHS program	590,000	27,936	576,693	22,031
1-2. Others				
a) SIP	1,200	7,954	516	16,198
b) SMG	29	5,005	15	2,856
c) Biomass gasification	20	18,480	0	0
d) Biogas-based power generation	60	3,504	0	0
2. Implementing support	- Verification of O&M condition of SHS through IDCOL - Training outreach through POs to SHS end users		As planned (see below for details)	
3. Consulting services	- Assistance to screening SP, monitoring the progress, and environmental & social consideration reporting, technological and business environment advisory, etc.		As planned	
4. Assistance of the ODA loan expert	- To prepare appraisal manual for other RE components, which includes technical specification, to improve appraisal capacity of IDCOL - To provide technical and operational advice to IDCOL and sponsors		As planned (see below for details)	

Source: Documents provided by JICA, PCR and questionnaire responses from the executing agency




Figure 1 Amount of Each Component of SP (Planned and Actual)

Source: PCR

Note: The amount is for two-step loan.

(1) Financing for the implementation of SP which installed RE facilities

In this project, funding was provided to Partner Organizations (POs)¹⁵, which were responsible for sales and maintenance of facilities through IDCOL, to implement SPs for the installation of RE facilities. An SP is classified as an SHS program and other components (SIP, SMG, biomass gasification, and biogas-based power generation). Under an SHS program, POs sell and install SHSs to end users (households). In SIPs and SMGs, POs, which have track records in SHS programs, provided services to end users, such as farmers and merchants. These services included water supply and electricity sales. For biomass gasification and biogas-based power generation, it was planned that electricity would be used by the Sponsor Organizations for air conditioning and lighting at poultry farms and for cooling systems at rice mills, and that fertilizer and fish food obtained as by-products would be sold at local stores and the like. (See Figure 2)

¹⁵ The organizations responsible for selling and maintaining SHS facilities are mainly NGOs, known and referred to as Partner Organizations (POs).




Figure 2 Scheme of This Project

Source: Modified based on documents provided by JICA



Home Solar Panel

(Kushtia District, Khulna Division)



Solar Panel for Irrigation

(Bogra District, Rajshahi Division)



Solar Power Mini-Grid

(Kushtia District, Khulna Division)

As shown in Table 1, SPs under the SHS program were mostly implemented as planned. However, the number of SPs for SIPs and SMGs was lower than planned, and SPs for biomass gasification and biogas-based power generation were not eligible for funding. Each change and the reason for the change are described below. The planned output, which was prepared at the time of the appraisal, was presented as a draft list of candidates, and the POs receiving the funding were subsequently selected and finalized after a review by IDCOL.

【Decrease in the number of SPs for SIPs】

The number of SIPs installed, which was planned to be 1,200 sets, was actually 516 sets, about 40% of the planned number. This was due to the increase of the generation capacity of solar panel 11 kW to 27 kW in response to the need of the increase of irrigation pump's output to cover more farmers. The cost per unit increased due to this

change, and in addition, demand decreased in some areas due to the on-grid¹⁶ electrification, resulting in a decrease in the overall volume. This change was made based on user needs and had little impact on the project costs and volume of power generation, thus is considered as appropriate.

【Decrease in the number of SPs for SMGs】

The actual number of SMGs (15 sets) was about half of the planned number (29 sets). IDCOL was planning to provide funding for 29 SMG sets in remote and non-electrified areas where on-grid expansion would not be foreseeable in future, such as river and offshore islands, after gaining approval from Power Division. Later, however, following the government's policy for achieving electricity access by all households, on-grid areas have been expanded by the Bangladesh Rural Electrification Board (BREB). In response to this, it was decided that the project would no longer continue to implement SPs in on-grid areas designated by BREB, therefore, the number of SPs was half of the planned targets. This change was a result of coordination efforts to avoid overlapping of electricity services providers, and thus considered as a reasonable decision.

【Cancellation of providing funding for Biomass Gasification】

Although IDCOL had an extensive track record in providing support for the SHS program, their experience in supporting biomass gasification projects was limited to two projects prior to the implementation of this project. On the other hand, because of the rapid expansion of on-grid areas in response to government policy, the lack of a sufficiently successful track record in biomass gasification projects, as well as concerns¹⁷ about uncertainty of the availability of biomass raw materials as well as market price volatility and so on, sponsors felt the project was less attractive. Accordingly the implementation of biomass gasification projects was determined to be commercially unfeasible. Therefore, funding for biomass gasification projects was not granted.

【Cancellation of funding biogas-based power generation】

IDCOL had financed a few biogas-based power generation projects, however, several sponsors of these projects as well as other sponsors that implemented such projects with their own financing subsequently conveyed environmental concerns related to the management of slurry, a by-product of biogas-based projects. After investigating the site, IDCOL, including the project's consultants, discussed the problem and decided not to

¹⁶ A power generation system that is connected to the transmission system (transmission network) with grid connection.

¹⁷ When confirming with a JICA staff in charge whether those risks were discussed at the time of the appraisal, it was recognized that Bangladesh is an agricultural country and that raw materials such as rice husks were secured based on the data, thus recognized that there was less price change influence in the region.

finance any new projects until a solution was found, accordingly it was decided not to provide the fund in this project as well.

It was expected that loan terms (sub-loan interest rate and tenor) from IDCOL to POs would not be uniform but be handled flexibly and flexible loan terms were duly followed for as long as the program continued.

Table 2 Lending Term to PO for SHS

Cumulative loan amount (Taka)	Annual interest rate	Tenure	Grace period
200 million or less	6%	7 years	1 year
250 million – 500 million	7%	6 years	1 year
500 million – 1 billion	8%	6 years	1 year
1 billion or more	9%	5 years	0.5 year

Source: Documents provided by JICA

Table 3 Lending Term to PO for other RE Components

Components	Annual Interest rate	Tenure	Grace period
SIP	6%	10 years	1 year
SMG	6%	10 years	2 years
Biomass gasification	6-10%	7 years	1 year
Biogas-based power generation	6-9%	5 years	1 year

Source: Documents provided by JICA

(2) Implementation Support

The quality inspections of the facilities and training for POs and end users were conducted as planned during the implementation of the SPs. The quality inspections were conducted by about 200 inspectors contracted by IDCOL to ensure whether (1) end users have received the products that comply with required standards and been properly trained to use them; (2) POs' loan collection and their procedures were in compliance with rules set forth, and (3) products were delivered that met required levels of service and reliability at the end user level. In addition, all POs contracted with IDCOL, conducted training and awareness-raising activities for SHS end users (customers), conducted training for PO staff, as well as conducted training and technical accreditation activities for PO staff assigned to install SHS equipment. The training content for each component is shown in Table 4.

Table 4 Contents of the Trainings

Components	Name of trainings (number of trainings)
SHS	Trainings for customer (end user) (92,597), trainings for trainers (10), trainings for staff (1,345), technical trainings (6), management trainings for PO officials (45), IT trainings (7), collection efficiency trainings (19), procurement management trainings (3), microcredit management trainings (2), trainings for project implementation officers (18)

SIP	Farmer's training (565), training of trainers (7), demonstration of high yield variety for farmers (283), training of pump supervisors (28), training for pump operators (55), technical training for suppliers (2)
SMG	Customer (user user) training (283), technical training for PO and suppliers (5)

Source: Questionnaire responses from the executing agency

Note: The number in parentheses indicates the number of implemented trainings.

(3) Implementation of the technical support related to the projects

Follow-up on the progress of the project by ODA loan experts was conducted as planned. Technical support was provided to non-SHS SPs, in which IDCOL has little track record, including the preparation of appraisal manuals and providing advice on conducting appraisals. Training on management and maintenance of the facility was also provided during the implementation of the project in consideration of long-term maintenance.

3.2.2 Project Inputs

3.2.2.1 Project Cost

The actual project cost was 21,572 million yen, which was compared the total project cost (26,669 million yen) planned at the time of the appraisal, and was within the plan amount (81% of the original). Under this project, biomass gasification and biogas-based power generation were not implemented from funding for SP implementation as already mentioned. Thus, the actual project cost was compared with the project cost at the time of the appraisal (25,832 million yen), which excludes the amount planned for those relevant components, and, as a result, the project cost was 84% of the plan, which was still within the plan.

Table 5 Planned and Actual Project Cost

(Unit: mil yen)

	Plan			Actual		
	JICA	Other	Total	JICA	Other	Total
SP implementation	9,480	9,338	18,818	10,525	9,873	20,398
Implementation support	196	0	196	196	47	243
Price escalation	904	1,012	1,915	0	0	0
Physical contingency	529	517	1,046	0	0	0
Consulting service	226	0	226	129	63	192
Administrative cost	0	1,100	1,100	0	734	734
VAT, Tax import	0	3,353	3,353	0	0	0
Interest during construction	0	4	4	0	4	4
Total	11,335	15,334	26,669	10,850	10,722	21,572

Source: Document provided by JICA and PCR, questionnaire responses from the executing agency

Note 1: Exchange rate plan: 1 taka = 0.97 yen (as of December 2012), actual: 1 taka = 1.35 yen (average rate by International Financial Statistics during the project implementing period.)

Note 2: Totals may not match due to rounding.

The cost for the implementation of SP was higher than planned because the unit price increased in response to the increase in power generation capacity per facility. On the other hand, the reasons why the actual cost was lower than planned were due to the decrease in RE prices¹⁸, the decrease in the number of SPs and the resulting decrease in administrative costs, as well as the reduction in local costs such as Value Added Tax (VAT) exemptions and the elimination of the need to pay contingencies

3.2.2.2 Project Period¹⁹

The project period was planned to be 46 months as opposed to an actual period of 73 months, from March 2013 to March 2019, which was longer than planned (159% of the plan) (See Table 6). One of the reasons for exceeding the plan was that it was necessary to open re-bidding because there were no consultant firms who participated in the first bidding that fulfilled the technical requirements of the proposal. Upon implementation of the SPs, an SHS program was successfully completed by December 2016, the planned period for the entire SP implementation²⁰. However, since there were few cases around the world of support for SIPs and SMGs based on business models led by private companies, and there were no reference cases for IDCOL, the project was delayed due to continuous trial and error. For instance, it was necessary to reach out to potential sponsors through awareness-raising activities in different parts of the country and to conduct repeated awareness-raising events for farmers to deepen their understanding of RE. In addition, to strengthen the supply chain side, events needed to be organized to encourage suppliers to enter the market and the like. These series of activities required a lot of time.

¹⁸ The average selling price of SHSs in 2017, which was the most widely and commonly used system at the time of the appraisal (50Wp), dropped to about 60% of 2013. (Source: Documents provided by the executing agency)

¹⁹ The project period is defined as the period from the month in which the L/A is signed to the month in which the disbursement is completed.

²⁰ As already mentioned, in the bidding process for the selection of consultants, the project had to be re-bid due to the absence of bidders that satisfied the technical requirements, which caused a delay in the implementation of the SP. Considering the limited experience of the executing agency in non-SHS SPs, it was pointed by JICA related department that JICA and others involved in the project should have been more careful in setting technical requirements.

Table 6 Project Period of This Project

	Plan	Actual
L/A	March 2013	March 2013
Selection of consultant	April 2013 – October 2013	June 2013 – January 2015
Consulting service	November 2013 – December 2016	February 2015 – September 2018
SP implementation	July 2013 – December 2016	April 2013 – March 2019
SHS	July 2013 – December 2015	April 2013 – December 2016
SIP	July 2013 – December 2016	January 2014 – December 2018
SMG	July 2013 – December 2016	January 2017 – March 2019
Biomass gasification	July 2013 – December 2016	–
Biogas-based power generation	July 2013 – December 2016	–
Implementation support	July 2013 – December 2016	April 2013 – December 2016
Project completion	December 2016	March 2019
Project periods	46 months	73 months

Source: Document provided by JICA, questionnaire responses from the executing agency

3.2.3 Results of Calculations for Internal Rates of Return (Reference only)

Internal rate of return for this project was not calculated at the time of appraisal. EIRR only for the SHS program was calculated on a sample basis (per SHS system), thus EIRR at the time of ex-post evaluation was recalculated under the same conditions. As a result, the recalculated value at the time of ex-post evaluation was higher than the calculated value at the time of appraisal. The reason why the EIRR at the time of the ex-post evaluation was higher than that at the time of the appraisal is thought to be due to the fact that the SHS cost was lower than that at the time of the appraisal and the price of fuel increased.

Table 7 Internal Rate of Return (Sample) and Calculation Elements

	Economic Internal Rate of Return (EIRR)
Internal Rate of Return	At appraisal: 40.7%, At ex-post evaluation: 44.7%
Cost	SHS cost, interest on loan, replacing costs of battery, replacing cost of charge controller, cost for lamp
Benefit	Saving from purchasing alternative power, saving from reduction of CO ²
Project Life	20 years

Source: Prepared by the evaluator based on data provided by JICA and the executing agency, World Bank (2021) *Living in the Light: The Bangladesh Solar Home System Story*

In light of the above, although the project cost was within the plan, the project period exceeded the plan. Therefore, efficiency of the project is fair.

3.3 Effectiveness and Impacts²¹ (Rating: ③)

3.3.1 Effectiveness

3.3.1.1 Quantitative Effects (Operation and Effect Indicators)

In this project, the target was estimated based on the candidate SPs at the time of appraisal (refer to “3.2.1 Project Outputs” for the changes in the outputs). The baseline and target for each operational and effect indicator set at the time of the appraisal are shown in Table 8. In practice, however, funds were provided to SPs that passed the IDCOL appraisal, thus the targets were revised based on the actual outputs, and performance was then confirmed based on the revised targets (see table 9). In addition, with regard to the annual reductions of CO₂, the fuel used in the calculation at the time of the appraisal was not the fuel actually used. Therefore, based on consultations with the executing agency, the target was revised using the fuel actually used to show the actual results (see the note in the table for details).

Table 8 Baseline and Target for Indicators Set at the Time of Appraisal

Indicators	Baseline	Target
	2012	2018
		2 Years After Completion
(1) Yearly power generation volume (MWh)	0	63,162
(2) Installed generation capacity (MW)	0	46.6
(3) Effect of the reduction of CO ₂ (CO ₂ conversion tons/year)	0	40,422

Source: Documents provided by JICA

Table 9 Revised Target and Actual Data for Indicators

Indicators	Revised target	Actual				Achievement rate (%)
	2021	2017	2018	2019	2020	
	2 Years After Completion			Completion Year	1 Year After Completion	
(1)	41,178 ^{Note 1}	22,449	23,793	33,230	41,085	99%
(2)	41.4 ^{Note 1}	26.0	28.0	36.0	41.0	99%
(3)	27,782 ^{Note 2}	12,987	14,040	21,795	28,001	101%

Source: Documents provided by JICA, questionnaire responses from the executing agency

Note 1: The proportion of biomass gasification and biogas-based power generation in the total components at the time of the appraisal was excluded from the target and targets were revised.

Note 2: The emissions reduction targets by the SHSs at the time of appraisal were calculated by emissions reduction related to the replacement of natural gas consumption. However, IDCOL pointed out that the fuel used before project implementation was not natural gas, thus the emissions reduction factors should be calculated based on kerosene oil and diesel oil, which were actually used. Accordingly, the target was revised.

²¹ Sub-rating for Effectiveness is to be put with consideration of Impacts.

As described above, the yearly power generation volume, the installed generation capacity, and effect of the reduction of CO₂ of the target SPs for funding of this project have all met the revised targets. In rural areas where access to electricity is difficult, the installation of SHS, SIP, and SMG facilities has directly led to an increase in electricity supply, and RE power generation has led to a reduction in CO₂ emissions by reducing the use of kerosene oil, which has traditionally been used.

3.3.1.2 Qualitative Effects (Other Effects)

Enhancement of IDCOL's capacity on appraisal and implementation of SPs other than SHSs

IDCOL did not have much of a track record implementing components other than the SHS program, such as SIPs and SMGs since there were few actual cases in the country. Therefore, the project provided assistance to prepare the appraisal manual and to improve the appraisal capacity through the dispatch of ODA loan experts. Specifically, technical support was provided for reviewing the technical standards and designs of facilities, preparation of Bill of Quantity²² for use in bidding, development of operation and maintenance guidelines, site selection, and verification of proposals. According to the staff of IDCOL who received support, in addition to the enhancement of IDCOL's appraisal capacity for evaluating SIPs and SMGs, it has become possible to maintain cost-effectiveness of the project, contribute to technical sustainability, provide higher quality services to end users, and collect field-based information through those support. The provision of technical assistance not only allowed IDCOL staff to gain experience in the formation and evaluation stages of SPs, but also served to facilitate the implementation of the project.

3.3.2 Impacts

3.3.2.1 Intended Impacts

The project was expected to contribute to improving the living standards of the residents, sustainable economic development, and climate change mitigation by supporting the installation of RE facilities. The impact of the establishment of SHSs, SIPs, and SMGs is summarized below based on the information provided by the executing agency, and POs and end users interviews²³ conducted during the field site inspections²⁴.

(1) Impact generated by the installation of SHSs

IDCOL supported the installation of 4.13 million sets of SHSs by 2018 and about 20

²² Refers to quantity calculation documents, bills of quantities, and statement of quantities used in bidding.

²³ Site inspections were conducted by the local assistant at six POs (three SHSs, one SMG, and two SIPs) in the Bogra and Kushtia districts to check the facilities, interview each PO staff, and conduct interviews with 14 SHSs (11 males and 3 females), 12 SIPs (12 males), and 6 SMGs (4 males and 2 females) end users. Due to the Covid-19 pandemic during the site survey, domestic travel was severely restricted, and the number of PO visits were limited. Later, additional interviews via telephone and e-mail were conducted with staff at four POs (two SHSs, one SIP, and one SMG) in Gazipur district and near Dhaka.

²⁴ The qualitative information is based on the results of interviews conducted with a limited sample.

million people²⁵ in Bangladesh, or about 12% of Bangladesh's population (about 164.69 million²⁶) have access to electricity through the SHS program. The project has installed 576,593 sets of SHSs, which also contributed to the access to electricity for about 2.79 million people, or about 1.4% of the country's population²⁷. The installation of SHSs in households was found to contribute to increased study time, improved safety, better quality of life, and health and cost benefits due to the discontinuance of use of kerosene oil²⁸, which is considered harmful to human health and the environment.

- Increase in children's study time

Installation of SHSs made possible the use of solar lamps at home, and as a result, study times increased in the evening or during electricity outage periods²⁹. 13 of the 14 interviewees cited an increase in children's study time (about 2-3 hours on average) as the impact of the project.

- Improved safety at night

Keep lighting in areas can act as measures for security and improve safety in the community at night.

- Improvement of quality of life

The use of cooking appliances including the electric stove, electric fans, TVs, and other electrical appliances has improved the quality of life of residents. For women in particular, the use of electrical appliances reduces the time spent on housework and daily tasks, and they can now utilize more time for leisure and spending with their families.

- Effects of discontinuing the use of kerosene lamps

The installation of SHSs has eliminated the needs of using kerosene lamps, which has reduced the risk of asthma and other health hazards caused by smoke. As a result of the discontinued use of it, on average, each household saves about 1-5 liters (ℓ) of kerosene oil (about 50 taka/ℓ = about 65 yen/ℓ) and many end users use the savings to pay off SHSs. In addition, the reduction of smoke from the kerosene lamp also helps to keep wallpaper, clothes, and other household items clean.

²⁵ Based on Census on 2011 (Source: World Bank (2021) *Living in The Light: The Bangladesh Solar Home System Story*)

²⁶ Source: UN data, <http://data.un.org/en/iso/bd.html> (Confirmed on October 10, 2021)

²⁷ Source: Questionnaire responses from the executing agency

²⁸ Lamps that use inexpensive petroleum-based fuel. The black smoke produced by these lamps is a health hazard.

²⁹ The target areas of this project include areas that were electrified with on-grid after the SHSs were installed. Even in such areas, electricity supply is not stable in many sections, and SHSs have continued to be used as a backup.

[BOX] Changes in life after purchasing SHSs

Mr. and Mrs. A, who live in Bogura District, purchased an SHS in 2013 because they needed an environment where they could use electric lights and fans on a daily basis to raise their newborn baby. After the SHS was installed, their needs were fully met, moreover they no longer needed to use kerosene lamps, which could have a negative impact on their family's health, thus eliminating their concerns about the health effects on their family. In addition, Mrs. A can now use an electric stove for cooking, which reduces her household workload. Their second son, who was preparing for his high school graduation exams, was able to spend an hour or two more studying at night using the solar light. Their oldest son also had the opportunity to participate in the training held by the PO on the operation and maintenance of the SHS and has been able to use the system without any problems since its installation.



(2) Impact generated by the installation of SIPs

With the installation of SIPs, by using electric pumps to get irrigation water farmers no longer need to use rented diesel pumps. As a result, benefits have been realized such as more efficient transport operations, less labour for irrigation water management, reduced pumping costs, increased crop yields, as well as increased income and local employment.

• More efficient operations, increased yields and improved farmers livelihoods

Before the installation of SIPs, diesel pumps for irrigation were rented from the market and transported to the farms, but after the installation of the facilities, transporting the pumps became unnecessary, and led to reducing tasks of farmers. In addition, the fact that the farmers themselves no longer need to adjust irrigation water because an operator is assigned³⁰ to manage water has also contributed to the reduction of farming time. Furthermore, due to the availability of sufficient irrigation water throughout the year, it is possible to grow crops in three seasons, as opposed to two seasons in the past, resulting in increased yields (for example, farmers in Kushtia district increased rice yields by about 100-300 kg (about two to three times higher than before the project) and tobacco yield increased by about 25%). Accordingly, farmer's revenue has also increased in proportion to the increase in the production.

• Pump cost reduction

Before the project, an average of about 3,000 taka (about 3,900 yen) per season for the diesel pump fuel and about 80 kg of rice (equivalent to about 4,000 taka = about 5,200 yen) for the use of the pump were paid³¹. After the installation of the SIPs, fuel and pump usage fees are no longer required by paying a water fee of about 3,000 taka to POs, thus the introduction of the SIPs has contributed to cost reduction.

³⁰ Operator's fee is paid by the POs based on the water fee covered by farmers.

³¹ Since payment differs by farmer and area, averages figures are used.

- Job creation and stimulating local economies

One operator and one supervisor are required to be assigned per SIP installation. Since 516 sets of SIPs have been installed under this project, at least 1,032 jobs have been created. In addition, with the increase in yields, farm laborers, workers at rice mills, and logistic jobs have been created in the target areas. Moreover, the installation of the SIPs has increased the number of suppliers of electric pumps in the installation area.

[BOX]Success story of SIP installation in rice cultivation

Mr. B, a young farmer, was engaged in rice cultivation in Boro Boaliya village. Though timely irrigation is vital for rice cultivation, Mr. B and other farmers in Boro Boaliya village depended on natural rainfall and expensive diesel pumps for irrigation. To obtain adequate water with the rented pumps at the market, transportation costs and the diesel fuel were needed on top of the rent. Diesel prices were often raised in the local market and the farmers had to stay in the field day and night to manage the pumps. To resolve this situation, Mr. B and some other farmers received the assistance of IDCOL and POs to install SIPs. Currently, they are getting adequate and uninterrupted water supply with an electric pump by utilizing SIPs installed near the farms, and the harvest season can be increased from two to three cropping seasons. The pumps require less time and effort to operate, leading to increased production and productivity. It also saves time and labour cost for transporting the pumps, and reduces rental fees and fuel costs. Farmers have also had the opportunity to be trained in agricultural technology, which has had a significant impact on improving agricultural production and living standards in the region.



(3) Impact generated by installation of SMGs

Similar benefits to SHSs have been identified in the areas which were mainly supplied with electricity by diesel generators and have been electrified with the installation of SMGs. In addition, it was observed that the installation of SMGs has contributed to benefits such as extended operation hours of markets and stores as well as improving their service offerings.

- Increase in student study time and improved quality of life

As with the SHS, all interviewees described the impact of the project as an increase in children's learning time (about 3-4 hours on average) due to the availability of electricity at home after the installation of the SMGs. They also reported that the use of photocopiers, welding machines, electric sewing machines, storage of vaccines and medicines in pharmacies, and pumping and irrigation using electric pumps made their daily lives more convenient.

- Increase in service improvement and harvest

The installation of SMGs has stabilized the electricity supply, expanded and extended the content and hours of service provided in the region, and improved convenience. For example, there has been an increase in the number of products sold by the installation of refrigerators in stores, an improvement in work efficiency by the use of electric tools in carpentry work, an improvement in farming efficiency, and an increase in yields by using

electric pumps for irrigation.

- Job creation

The expansion of various services and extension of business hours due to electrification have created jobs in establishments such as restaurants, coffee shops, welding shops, rice mills, poultry farms, and computer centers.

[BOX] Contributing to health care at the non-electrified areas with installation of SMGs

Dr. C is a doctor in Chilmari sub-district and a beneficiary of 210 kWp size of solar mini grid systems. Chilmari, an island within Paddma river, is a very remote area and has very poor access to hospitals that provide healthcare that match the level of



care in Upazila. Dr. C owns a pharmacy in a bazaar and runs a private practice for local residents in the pharmacy. In 2017, after the bazaar area of Chilmari became electrified by the installation of SMGs, Dr. C purchased a refrigerator for vaccine and medical supply storage. Thanks to this, local residents do not go to Upazila hospitals to obtain medicine and vaccines which are now available locally. In addition, the pharmacy can now install suction equipment that requires electricity, which is useful for treating children and elderly people with respiratory diseases and other conditions. Local residents can now access this pharmacy and medical facility until midnight, and the increase in patients has led to a 2.5-fold increase in remuneration what it used to be at the pharmacy, contributing to the stabilization of the pharmacy business.

In line with the government's policy, on-grid electrification has been promoted rapidly in many areas since 2015. In some areas where SHSs and SMGs have been installed, it has been also observed that end users returned the SHSs³². However, even after being connected to the transmission network (on-grid), the project facilities are used as a backup during planned and unplanned power outages and when the power supply becomes unstable. It is also believed that end users continue to enjoy the benefits of the project even in on-grid areas.

3.3.2.2 Other Positive and Negative Impacts

(1) Impacts on the Natural Environment

In this project, SPs could not be specified prior to JICA's approval for funding, and they might have environmental impacts under the *Japan International Cooperation Agency guidelines for environmental and social considerations* (April 2010), thus the project falls into Environmental Category FI. The executing agency was required to classify the categories of SPs based on the *Environmental and Social Management Framework (ESMF)* which conforms with national laws and above-mentioned Guideline, and to take necessary

³² After the SHS is returned to the POs by end users, it can be sold again to anyone who wishes to purchase it. However, used SHSs are often discarded because there are few people who wish to purchase them. (Source: Interview with POs)

measures for the relevant categories, and specified not to implement those SPs which were categorized A. In practice, IDCOL has prepared the harmonized EMSF and has adhered to the framework since 2013, since it has implemented similar RE projects with the support of the World Bank, Asian Development Bank and many other donors³³. Moreover, when selecting SPs, IDCOL classified the categories for each SP, and confirmed that SPs that categorized as A were not included. During the implementation of the project, regular monitoring by inspectors contracted by IDCOL had been conducted, and no environmental problems were reported. Therefore, it has been determined that the project implementation has not caused any negative impact on the natural environment.

Notably, IDCOL has sold about 1 million Certified Emission Reductions (CER)³⁴ based on reduction in kerosene used under their SHS installation. At the time of ex-post evaluation, they are in discussion through the World Bank to sell another 2.5 million CERs³⁵. It includes the amount reduced by the SHS installed in this project, which is a noteworthy impact in terms of contribution to climate change.

(2) Resettlement and Land Acquisition

No resettlement and land acquisition along with implementation of this project occurred³⁶.

(3) Other impacts

Contribution to the development of the solar PV industry through the implementation of this project

In addition to the installation of SHSs, which had been deployed in the country prior to the implementation of this project, this project contributed to the dissemination of solar PV technology in Bangladesh by introducing and implementing SIPs and SMGs, which could be serve as future case examples. In addition to generating electricity from solar power, this project has demonstrated the importance and advantages of solar power in rural areas, as it provides a stable source of water for irrigation even during the dry season. Moreover, the results of the project have been recognized as a success and have led to the introduction and implementation of large rooftop solar PVs and other advanced initiatives that IDCOL has supported following the implementation of the project. According to IDCOL, had these projects not been implemented, the successful demonstration of larger scale solar PV projects

³³ Prior to the start of the project, IDCOL, together with the Asian Development Bank, signed an agreement that the EMSF would be a framework that encompasses and complies with the guidelines of both donors.

³⁴ IDCOL's SHS program is registered as a Clean Development Mechanism (CDM) project under the United Nations Framework Convention on Climate Change (UNFCCC). The CDM quantifies the carbon dioxide reduced by the program adoption and technology and issues Certified Emission Reduction (CER) credits periodically after verifying the performance and operational status of a particular program. One credit is equivalent to the reduction of approximately one ton of CO₂.

³⁵ Source: Documents provided by the executing agency

³⁶ Source: Questionnaire responses from the executing agency

would not have been possible.

The successful implementation of SIPs and SMGs and the introduction of these success examples in the country demonstrated that such systems can be effective solutions for remote rural areas, islands and areas which have limited access to power grids. Furthermore, IDCOL was awarded the Financial Innovation Award by the London Institute of Banking & Finance for its work on efficient water management using SIPs³⁷.

This project has mostly achieved its objectives. Therefore, effectiveness and impacts of the project are high.

3.4 Sustainability (Rating: ②)

3.4.1 Institutional/Organizational Aspects of Operation and Maintenance

IDCOL is a government-owned financial institution established to fund, invest, and provide subsidies for infrastructure and RE (see Figure 3 for organizational chart). After project completion, IDCOL oversees program operations, mainly fund management, and monitoring maintenance carried out by POs. The RE Department, which is in charge of SHS and RE-related projects, had 101 staff members at the time of the appraisal, and later increased to 224 at the time of the ex-post evaluation (2020) due to business expansion. After the implementation of a project, repayment is made by the PO or sponsoring agency to IDCOL as scheduled at the time of the appraisal, and the principal and interest are used for secondary lending and principal and interest payments to the government under IDCOL management.




Figure 3 Organization Chart of IDCOL

Source: Documents provided by the executing agency

³⁷ Source: Interview with the executing agency, The London Institute of Banking & Finance Web Site <https://www.libf.ac.uk/news-and-insights/our-events/financial-innovation-awards-2019/previous-winners> (Confirmed on September 3, 2021)

For the repayment conditions set at the time of the appraisal, the interest rate of the SHS program was reduced by 1-2% taking into account the fluctuations in market interest rates³⁸ and increasing delays in repayment, and further reduced to 0% in 2018. IDCOL has considered taking steps to ease the burden of repayment by revising the repayment schedule of POs as well. With regard to the SIPs, IDCOL has taken measures such as changing the grace period to two years because it took longer than expected for farmers to install irrigation pumps and complete replacement of diesel pumps.

The operation and maintenance system of the facilities after installation differs for each SP. The operation and maintenance of the SHSs installed in each household is done by the end user. POs are responsible for monitoring and battery collection as required for SHSs, as well as collecting payment for installation. For SIPs and SMGs, POs operate and maintain the installed facilities and provides irrigation water (SIPs) and electricity (SMGs) to end users, who pay water or electricity charges based on their usage. In addition, one operator and one supervisor are assigned per SIP installation. The monitoring team of IDCOL conducts monitoring annually for each SP, and if any problems are identified, they are reported to the PO's headquarters and local offices in order to look into responses. However, as described in (3.4.3 Financial Aspects of Operation and Maintenance & 3.4.4 Status of Operation and Maintenance), some local offices of POs, which were opened during the implementation of the project, have been closed after project completion. Technical support to end users can be provided by suppliers and regional offices of IDCOL, there are some areas where follow-up by POs for collection of repayment and the replacement of batteries have been hindered. This is a concern in terms of institutional/organizational aspects of operation and maintenance.

3.4.2 Technical Aspects of Operation and Maintenance

IDCOL has a long track record in donor supported projects and has continued the SHS program since 2003, so it has many staff with expertise. In addition, its loan appraisal capabilities for SIPs and SMGs were also strengthened by working with ODA loan experts and consulting services during project implementation. Training to improve the expertise of staff³⁹ has been conducted on a regular basis, and there are no technical concerns in the proper implementation of loan appraisal processes.

Generally, advanced technical skills are not required for the operation and maintenance of the SHS program. When installing SHSs, trainings on operation and maintenance of SHSs,

³⁸ The market interest rate, which was around 13-15% during the project implementation, fluctuated to around 8-9% at the time of the ex-post evaluation.

³⁹ For example, capacity development trainings including "Project Finance", "Financial Modeling", "Financing Power Project", etc. have been organized.

an overview of renewable energy technologies, basic knowledge of electricity and solar power generation, overviews of solar panels and batteries, and how to charge the lights and other equipment were also conducted for end users in each PO, led by POs which already have experience in implementing IDCOL's SHS program. Moreover, it is assumed that the registered suppliers will provide technical support in case technical issues arise. POs operate the electric pump and suppliers provide technical support as needed for SIPs. During the implementation of the project, IDCOL provided technical training for POs and suppliers, and will continue to provide agricultural training to those involved in SIPs. For SMGs, as with SIPs, the POs operate the facility and the suppliers provide technical support as needed. Based on interviews with IDCOL and site inspections, no technical issues related to operation and maintenance have been reported, thus there are no particular concerns.

3.4.3 Financial Aspects of Operation and Maintenance

IDCOL has continued to increase its revenue and profit, and its profits have been increasing steadily since 2016. Its capital adequacy ratio has also been stable since the time of the appraisal, thus there are no financial concerns in general.

Table 10 Major Financial Indicators of IDCOL

(Unit: million taka)

	2015	2016	2017	2018	2019
Operating income	2,950	2,970	3,065	3,153	4,550
Interest income	2,755	2,588	2,652	2,626	3,949
Profit/(Loss) before tax	2,516	1,539	1,577	1,843	2,368
Profit/(Loss) after tax	1,366	397	530	703	1,378
Total asset	66,980	73,025	76,636	82,293	90,876
Equity ratio (%)	8.5	8.2	8.2	8.3	9.2

Source: IDCOL *Annual Reports* each year's edition

While the financial status of each PO is different, some of the POs visited during the site inspections mentioned that repayment to IDCOL is currently a burden on their organizations. As described in "3.4.1 Institutional/Organizational Aspects of Operation and Maintenance," IDCOL has eased loan terms, including interest rates, in order to ease the burden of loan repayment on POs. In addition, according to IDCOL, all POs have been formally notified of the changes, although it was confirmed in the interviews with POs that some of them were not aware of the changes for a certain period of time and thought that the interest rates were fixed and unchanged. Thus, it was necessary to comprehensively disseminate information on the reduction of interest rate to all POs.

In addition, some POs have reported cases where repayment of installation costs from end users to POs has been delayed, and installation cost cannot be collected upon return of

SHSs under the SHS program. This is due to the fact that some areas have been on-grid after the installation of SHSs, and the government’s free SHS program (TR/KABIKA) has been launched, which has delayed the willingness of some end users to repay, or return their SHSs. It is also cited that the end user is no longer obligated to pay for the installation costs with the return of SHSs, and the POs are now responsible for covering them. As a result, some POs have closed their local offices in relevant areas due to the burden of maintaining them caused by a decrease in the number of end users, while some POs have found it difficult to collect loan repayment from end users though it is a limited number of POs⁴⁰. Under SIPs, the end users pay for irrigation water to PO and pay for electricity to POs on a prepaid basis under SMGs, so the collection rate is generally maintained at 100% and there are no problems with the status of payments to POs by end users.

As mentioned above, with regard to the financial conditions of operation and maintenance, while IDCOL has no problems, there are financial concerns given the fact that a part of POs have felt burdens with the repayments to IDCOL since a part of end users have issues for the payment to POs under the SHS program.

3.4.4 Status of Operation and Maintenance

(1) Status of fund operations

The principal and interest repaid by the POs to IDCOL were planned to be utilized for secondary loans and principal and interest payments to the government under the management of IDCOL. IDCOL explained that they have not provided the fund for the SHS program since 2018 due to the current rapid on-grid development. Thus, IDCOL is planning to use the secondary loans effectively by financing rooftop solar projects and other projects.

Table 11 Fund Managed by IDCOL

	(Unit: million taka)				
	2016	2017	2018	2019	2020
Opening principal outstanding	25,143	23,482	21,266	19,103	16,714
Principal prepaid	3,650	2,735	2,665	3,055	955
Loans disbursed	1,973	502	484	650	286
Closing balance	23,482	21,266	19,103	16,714	16,063
Interest earned					
Interest received	1,706	1,409	741	133	91

Source: Documents provided by the executing agency

⁴⁰ It was noted that the situation of repayment from POs to IDCOL had deteriorated in the entire SHS program supported by the executing agency (including this project). For example, the debt collection efficiency ratio from end users to POs, which was 88% in 2015, declined to 38% in 2017. There was a concern that the impact of this would affect the financial condition of IDCOL. Later, it has been improving since 2018 due to IDCOL’s efforts to reduce the interest rate and extend the repayment period and so on. (Source: World Bank (2021) *Living in The Light: The Bangladesh Solar Home System Story*)

(2) Operational status of equipment by component

At the time of the ex-post evaluation, the operational status of each component was 81% for SHSs, 99% for SIPs, and 33% for SMGs⁴¹. Almost all the SIPs are operating without issues and are being used effectively by farmers in respective areas. For SHSs and SMGs, although facilities are partially not in use in some areas due to grid electrification, as already mentioned, even in on-grid areas, electricity supply still has time restrictions or is unstable in rural areas, thus they are used as backup supply and as more stable power source in many cases. The fact that tariffs for SMGs are higher than those of the National Grid is a factor in their low utilization. IDCOL and the government are discussing the price setting and purchase of electricity from SMGs at the time of the ex-post evaluation, and the utilization rate of SMGs is expected to improve once the agreement is in place.

(3) Collection of expired batteries

At the time of the appraisal, it was pointed out that the batteries used in SHSs may leak toxic lead-acid contained in the raw materials, causing environmental pollution and health hazards. At the time, IDCOL had developed the *Guidelines for Disposal of Expired Batteries* (2011), which required POs to collect batteries⁴² from end users and manufacturers to recycle and dispose of them properly. Activities to raise awareness were also conducted for end users during implementation of the project. In addition, during the implementation of the project, IDCOL conducted an environmental audit in 2015, which confirmed that no relevant issues had occurred. However, during the site inspections conducted during the ex-post evaluation, it was not possible to confirm the actual collection of expired batteries. Regarding the lack of battery collection and recycling, based on interviews with end users, it was reported that there was a lack of awareness about battery replacements and that cheap batteries were purchased in the market. Since some POs closed their local offices after the project completion, it was confirmed that adequate follow-ups were not conducted in such areas. IDCOL states that it conducts annual monitoring⁴³, but since a large number of SPs have been included in the SHS program, it is very difficult to monitor and provide guidance to all of them. In the future, it needs to work with POs and suppliers to provide information on battery collection and correct disposal again.

In light of the above, some minor problems have been observed in terms of the institutional/Organizational aspects, financial aspects and current status. Therefore, sustainability of the project effects is fair.

⁴¹ Questionnaire responses from the executing agency

⁴² According to the documents at the time of the appraisal, the battery has a usable life of about 5 years.

⁴³ According to IDCOL, no case of lead acid leakage from the battery has been reported through monitoring by the time of the ex-post evaluation.

4. Conclusion, Lessons Learned and Recommendations

4.1 Conclusion

The purpose of this project was to diversify the energy sources and increase the power supply as well as electrification by financing the installation of RE facilities in rural areas of Bangladesh. The implementation of this project is consistent with Bangladesh's development strategy, which emphasizes the roles of the power and energy sectors in contributing to economic development, as well as sector plan and development needs of Bangladesh, which have specified the importance of increasing power generation capacity, diversifying energy sources, and furthering RE adoption. The project is also consistent with Japan's ODA policy. Therefore, the relevance of the project is high. Although the project cost was within the plan, the project period exceeded the plan due to the time required to select consultants and implement SP in new fields. Thus, efficiency of the project is fair. The installation of SHS, SIP, SMG, etc., in non-electrified areas has contributed in generating a variety of impacts, which include increasing power generation volumes and installed generation capacity, reducing CO₂ levels, improving convenience for local residents and operations at factories due to electrification, expanding store hours and product offerings, increasing efficiency of work and production of crops due to the use of electric power pumps for irrigation, and raising income and employment rates. In addition, the success of SIPs and SMGs, which have had limited adoption in the country, contributed to the spread of solar power technology in the country. Therefore, effectiveness and impact of the project are high. While there are no issues in terms of technical aspects related to operation and maintenance, minor problems have been observed regarding institutional/organizational aspects, financial aspects and maintenance conditions. Therefore, sustainability of the project effects is fair.

In light of the above, this project is evaluated to be satisfactory.

4.2 Recommendations

4.2.1 Recommendations to the Executing Agency

- Ensure that POs are informed of information on reduced interest rates

IDCOL changed the interest rate to 0% in 2018 to reduce the burden of repayment on POs following changes in market interest rates since the time of the appraisal. On the other hand, some POs interviewed during the site inspections were not fully aware of the changes for a certain period and felt that repayment was a burden on their organizations. It is advisable for IDCOL to send another formal written notice to all POs as soon as possible regarding the change in the interest rate and to set up a public awareness of the correct information.

- Reinforce battery collection requirements

Since the batteries used in SHSs may cause environmental pollution and health hazards if not properly disposed, expired batteries have to be collected from end users by the PO and properly disposed of by the supplier. During the site inspection conducted as part of the ex-post evaluation, however, it was confirmed that there were no actual cases of batteries being collected, and some end users were not aware its necessity. Since some POs have closed their local offices, it is also necessary to examine a follow-up system. As more than 50,000 SHSs have been installed under this project, it is very difficult to know the collection status of all the batteries, however, it is recommended that IDCOL work with POs and suppliers to reiterate to end users the importance of battery collection and appropriate disposal.

4.2.2 Recommendations to JICA

None

4.3 Lessons Learned

Formulate project plans based on integrated on-grid and off-grid electrification

After the commencement of this project, grid expansion supported by the government in rural area increased rapidly from 2015 onward, and a free SHS distribution program was also launched. These movements have resulted in a situation in which SHSs have been returned by end users and the collection of the payments from end users has been delayed. The on-grid expansion also has a significant impact on the operational status of the RE facilities installed by the project. In a project such as this one, where the effectiveness and sustainability of the project can be greatly affected by the trends in the sector, it is necessary for the executing agency and other stakeholders involved in the project to keep in close communication with the government and the relevant authorities during the appraisal and implementation of the project, to discuss information on similar projects implemented in the target area and electrification plans, and to cooperate in the implementation of an integrated plan. It is also important to maintain the effectiveness and sustainability of the project through changes in a project's components, monitoring, and flexible operation in order to respond to changes in social needs in a timely and appropriate manner.

Establish a long-term follow-up system to ensure sustainability

In some areas, delays in loan payments by end users have also become a burden, and local offices of POs established in rural areas have been closed after the completion of projects, making it difficult to maintain adequate relationships and follow-up systems between end users and POs. Even after the project completion, it is necessary to have an entity that can support the end users in the regular replacement of SHS components such as batteries, spare parts for

equipment, and repayment of loans. On the other hand, the closure of local offices is a real possibility regardless of this project. Therefore, for projects that require follow-ups with end users even after the project completion, it is required that project stakeholders consider all the possible cases at the time of project formation, during implementation, and upon completion. In order to maintain the relationship between the end users and the organizations that conduct follow-ups, it is desirable to consider a system that is beneficial to the end user side as well, such as providing useful maintenance support and information when fees are collected, and to ensure sustainability by continuing communication, including monitoring using phone calls and short messages.

Contribution to the growth of solar PV industry through project implementation

Prior to the implementation of this project, there were very limited real world examples to support SIPs and SMGs based on business models led by the private sector, thus IDCOL reached out sponsors through awareness-raising activities in various parts of Bangladesh, held awareness-raising events to deepen understanding of RE, and organized events encouraging suppliers to enter the market in order to strengthen their supply chains. As a result, in addition to the SHSs that have been deployed in the country, SIPs and SMGs have been recognized for their achievements and have proven to be effective in remote rural areas, islands, and areas with limited access to on-grid electricity, contributing to the widespread adoption of Solar PV technology in the country. When introducing new schemes and technologies that have not been used in the past, such as this project, it is important to provide supports to each stakeholders involved in the industry, such as government agencies, companies in charge of the supply chain (suppliers), and end users, so that they can deepen understanding of the industry and improve their technological capacities.

Comparison of the Original and Actual Scope of the Project

Item	Plan	Actual
1. Project Outputs	<u>Funding for SP implementation of RE</u> (1) SHS 590,000 sets (2) Non-SHS 1) SIP 1,200 sets 2) SMG 29 sets 3) Biomass gasification 20 sets 4) Biogas-based power generation 60 sets	(1) 576,693 sets (2) 1) 516 sets 2) 15 sets 3) 0 sets 4) 0 sets
	<u>Implementing support</u> Verification of O&M condition of SHS through IDCOL Training outreach through POs contracted with IDCOL to SHS end users	As planned
	<u>Consulting services</u> Assistance to screening SP, monitoring the progress, and environmental & social consideration reporting, technological and business environment advisory, etc.	As planned
	<u>Assistance of the ODA loan expert</u> - To prepare appraisal manual for other RE component, which includes technical specification, to improve appraisal capacity of IDCOL - To provide technical and operational advice to IDCOL and sponsors	As planned
2. Project Period	March 2013 – December 2016 (46 months)	March 2013 – March 2019 (73 months)
3. Project Cost		
Amount Paid in Foreign Currency	155 million yen	133 million yen
Amount Paid in Local Currency	26,514 million yen (27,344 million taka)	21,439 million yen (15,880 million taka)
Total	26,669 million yen	21,572 million yen
ODA Loan Portion	11,335 million yen	10,850 million yen
Exchange Rate	1 taka = 0.79 yen (As of Month year)	1taka = 1.35 yen (Average between March 2013 – March 2019)
4. Final Disbursement	March 2019	

People's Republic of Bangladesh

FY2020 Ex-Post Evaluation Summary¹

of Japanese Grant Aid Project

“The Project for Improvement of Airport Safety and Security Systems”

1. Project Description

The demand for aviation in Bangladesh has expanded rapidly with the country's recent economic growth. While Bangladesh has international airports in three cities, including the capital Dhaka, and domestic airports in 7 other cities, the facilities necessary for the safe operation of aircraft have not been sufficiently developed. In particular, there was an urgent need to address the issue of blank radar coverage, the aging of aviation radio (beacon equipment) required for high-precision navigation, and the need for improved security inspections. Regarding the issue of radar coverage, the Bangladesh Flight Information Region² had a blank area in the radar surveillance remaining in the southern ocean airspace³, an area not covered by the radars installed at Dhaka International Airport. As such, there was an urgent need to develop a radar facility at Chattogram International Airport to secure the safe operation of aircraft. Regarding the aged aviation radio beacon equipment, frequent interference impaired the operation of the existing devices for providing aircraft position information at the Jessore and Saidpur airports, as the useful lives of the devices had expired. The urgency of updating these devices was high, as spare parts were also unavailable. Regarding the issue of security inspection, the existing procedures for baggage inspection at Dhaka International Airport were out of compliance with the international standards provided by the International Civil Aviation Organization (ICAO⁴). Therefore, it was necessary to install new X-ray baggage inspection systems for baggage check-in at the check-in counters.

Against this background, this project was implemented to secure safe aircraft navigation to destination airports and landing operations and provide measures against aircraft accidents and terrorism by installing aviation safety and security systems at four major airports in Bangladesh (Dhaka, Chattogram, Jessore, and Saidpur), and to thereby contribute to improved safety in the

¹ The ex-post evaluation of this project is published as a summary due to security reasons. Though the description of the summary reflects the original report written by the external evaluator, some parts which are unsuitable for publishing are left out or edited.

² An airspace where each country is responsible for providing information to aircraft (air traffic control) and conducting search and rescue activities in an emergency, in order to ensure safe and efficient navigation of aircraft. It was assigned to each member country by ICAO.

³ Major international air routes connecting Southeast Asia and Europe have been established.

⁴ It is a United Nations specialized agency established based on the International Civil Aviation Convention adopted in 1944. It was established for the purpose of cooperating with each country so that the International Civil Aviation Organization can develop safely and orderly, and that the international air transportation business can be operated soundly and economically based on the equal opportunity principle. (Source: Ministry of Foreign Affairs website https://www.mofa.go.jp/mofaj/gaiko/page22_000755.html)

country's aviation sector.

Grant Limit / Actual Grant Amount	2,402 million yen / 2,398 million yen
Exchange of Notes Date / Grant Agreement Date	March 2014 / March 2014
Executing Agency	Civil Aviation Authority of Bangladesh (CAAB)
Project Completion	May 2017
Target Areas	Dhaka International Airport, Chattogram International Airport, Jessore Airport, Saidpur Airport
Main Contractor	Sumitomo Corporation
Main Consultants	Oriental Consultants Global Co., Ltd. / Aviation Systems Consultants Co., Ltd. (JV)
Preparatory Survey	September 2013 – April 2014
Related Projects	<p>JICA:</p> <ul style="list-style-type: none"> • Chittagong Airport Development Project (FY1996) • Hazrat Shahjalal International Airport Expansion Project (Phase 1 FY2017, Phase 2 FY2020) • Project for Security Improvement of International Airports (FY2017 – FY2021) <p>British Government:</p> <ul style="list-style-type: none"> • Support for improving airport security at international airports through Redline Assured Security, a British private company (2016 – 2018)

2. Outline of the Evaluation Study

2.1 External Evaluator

Hideyuki Takagi, Ernst & Young ShinNihon LLC

2.2 Duration of Evaluation Study

This ex-post evaluation study was conducted according to the following schedule.

Duration of the Study: October 2020 – January 2022

Duration of the Field Study: March – June 2021

2.3 Constraints during the Evaluation Study

Due to the spread of COVID-19 infection, the external evaluator was unable to carry out field

surveys in this ex-post evaluation. Therefore, the local assistant carried out the field surveys at the instruction of the external evaluator. The external evaluator conducted this evaluation by desk research based on the gathered information and the results of a beneficiary survey and site inspection carried out by the local assistant.

3. Conclusion

This project was implemented at four major airports in Bangladesh (Dhaka, Chattogram, Jessore, and Saidpur) with the objective of securing safe aircraft navigation to destination airports and landing operations and providing measures against aircraft accidents and terrorism by improving navigation assistance facilities and security equipment that needed to be either newly installed or renewed, and thereby contributing to improved safety in the country's aviation sector.

The relevance of the project is judged to be high because the implementation of the project has been sufficiently relevant with the development plan and development needs of Bangladesh, as well as with Japan's ODA policy. The outputs of this project, namely, airport surveillance radars, devices to provide aircraft position information, and airport security equipment, were almost as planned, whereas the specifications and numbers of installations were changed to some degree. Although the project cost was within the plan, the project period was significantly longer than plan due to delays in administrative procedures. Therefore, the efficiency of the project is judged to be fair. Regarding the project effects, the implementation of the project has achieved the project targets, including the expansion of radar coverage, a continuation of high-precision navigation, and compliance with international requirements on baggage inspection, and thereby has contributed to the improvement of the safety and reliability of aircraft operations and the response to the increases in air traffic. Therefore, the effectiveness and impact of the project are judged to be high. From the viewpoint of the sustainability of the project effects, some minor problems have been observed with technical aspects and with the operation and maintenance of the project facilities and equipment. Therefore, the sustainability of the project effects is judged to be fair.

In light of the above, this project is evaluated to be satisfactory.

4. Lessons Learned

Further safety improvement and contribution to impact by modifications of the plan to fit actual circumstances

After the commencement of this project, CAAB's security policy further strengthened inspection during the project bidding process by considering the recommendations from other countries. Based on this security policy change, CAAB has decided to gradually replace the conventional single-view machines with dual-view machines for its X-ray baggage inspection systems, and to thereby realize a higher inspection capability than is possible with the

conventional machines. The flexible modification of the plan to fit the situation has led the security system of Dhaka International Airport to a high level, and thereby improved the airport's reputation. The modification has also contributed to the continuation of European routes such as the London flights.