


Fig. 14-14 Section of Geological Investigations for Underground Type Powerhouse Site (Uppersta





14 Section of Geological Investigations for Underground Type Powerhouse Site (Upperstream Scheme) E.L.(m) r 900 800 Surgetank 700 <u>UPH-01</u> <u>Tunnel</u> -600 500 -400 Surgetank 400 m -300 Tailrace L₂₀₀ Scole Powerhouse 100 200(m) Upper Cagayan River
Diduyon Hydroelectric Project
The Republic of The Philippines Japan International Cooperation Agency Section of Geological Investigations for Underground Type Powerhouse Site (Upperstream Scheme)

1979

March

Fig. 14-14





15. Progress and Time Schedule of the Study

15.1. Field Investigations

a) Time Schedule of Field Investigations

A large scale typhoon attacked Luzon Island in October, 1979. The project area was also damaged by the typhoon; the roads were heavily damaged, many bridges were washed away, many wooden culverts were also washed away, and the village roads and logging roads were damaged in many places. The progress of the field investigations was affected badly by the damage caused by the typhoon.

In January 17, 1979 in Manila, the time schedule of the field investigations were discussed between NAPOCOR and the JICA Study Team, considering the conditions of the project area affected by the typhoon, and both parties agreed on the time schedule as per Tables 15-1, 15-2 and 15-3.

b) Progress of Field Investigations up to March, 1979

- i) The surveys of the datum points which provide a base for the all proposed surveys have been completed. The surveys of the locations for the geologic explorations have also been completed.
- ii) The seismic prospecting of the No.2 Dam Site has been finished.
- (iii) One set of drilling machine is made available at the No.3 Dam Site. The other sets of drilling machines are being brought into the project site one after another.
- iv) As far as the test aditting concerns, application is submitted by NAPOCOR for the governmental permission to use explosives on the site.

- v) The specimens of the core materials and the fine aggregate materials were collected on the site and were sent to Manila for the laboratory tests. The physical tests of the specimens were almost finished, and the dynamic tests are now in progress.
- vi) Hydrologic observations are ongoing with the rain gauges and water level gauges installed in July, 1978 under the supervision of the JICA Study Team. The water level gauge installed at the dam site was broken by the typhoon which attacked the Philippines in October, 1979 and is now under repairs.

15.2. Overall Schedule of the Study

The overall schedule of the study was reviewed on the basis of the progress and prospect of the field investigations on the site as of the end of March, 1979. The revised schedule of the study is presented in Table 15-4.

Month				19	79			
Working Item	1	2	: 3 .3:	4	5	6	7	8
A. Topographic Maps								
1. Main structures sites								
2. Main structures sites 1/1000								-
3. Whole project area 1/10000	-							
4. Control point surveys								
		N. J. P.	. 4.3	,				
B. Ground Survey (Longitudinal and Cross-section)								
1. Reservoir area 5 lines		c						
2. Dam axis 6 lines					· · · · · · · · · · · · · · · · · · ·		s, der	
3. Dam site and vicinity 3 km				C				
4. Powerhouse site and vicinity 3 km			•					
C. Location Survey								
			11	1.1			4. 4.	* * *
1. Seismic prospecting lines	<u></u>							

Table 15-2 Tentative Time Schedule of Drilling Work

		1979
Site	Hole Length No. (m)	1 2 3 4 5 6 7 8
No.3 Dam	DL-01 50 DL-02 50 DL-03 50	
	DL-04 100 DR-01 50 DR-02 50	
	DR-03 50 DR-04 100 DR-05 70	
	DR-06 100 DR-07 70 DR-08 70 DR-09 70	
No.2 Dam	D ₂ L-01 40 D ₂ R-01 60 D ₂ R-02 40	
Headrace Tunnel Adit	T-01 40 T-02 40 T-03 40 T-04 40	
Surge Tank Penstock Route	S-01 100 P-01 20 P-02 20 P-03 20	
Powerhouse (open)	PH-01 40 PH-02 40 PH-03 40	
Powerhouse (Underground)	UPH-01 400	
Aggregate Quarry site	A-01 50 A-02 50 A-03 50	
	A-04 50 A-05 50	
Total	33 2,110 m	

Table 15-3 <u>Tentative Time Schedule of Seismic</u>

Prospecting and Test Aditting

	1		<u> </u>			10	79		· · · · · · · · · · · · · · · · · · ·	
Working Ite	em	Month	1	2	3		5	6	7	8
Seismic Pros	specting	Work		2014		٠.				
Site	Line No.	(m) Lengt	<u>n</u>							
No.3 Dam No.2 Dam	D-S-01 D-S-02 D-S-03 D-S-04 D ₂ -S-01	1,00 40 40 40 1,00	0 0 0 0 0 0 0 0 0 0							
Headrace Tunnel	T-S-01 T-S-02	40 40	3	113. 14.4 1		r I				
Surge Tank	S-S-01	30	0		P				*	
Penstock Route	P-S-01 P-S-02 P-S-03	2,50 50 40	0							
Powerhouse	PH-S-01 PH-S-02 PH-S-03 PH-S-04	40 40 30 30	0							
Aggregate Quarry site	A-S-01 A-S-02	40 40		2 1	1					
Total	18 lines	10,00	0			===				:
Test Aditti	ng Work									
No.3 Dam	DL-680-0 DL-640-0 DL-600-0)2 5	0 0							
	DR-680-0 DR-640-0 DR-600-0)2 5	0 0 0							
Total	6 adits	30	0							

Table 15-4

Non-	1978	1979
Working Item	7 8 9 10 11 12 1 2 3 4	5 6 7 8 9 10 11 12 1 2 3 4 5 6 7 8 9 10 11 12
Fleld reconnaissance		
Aerographic Survey & topographic survey		
Hydrologic observation		(to be continued)
Preliminary comparative analyses of plans		
Geologic explorations		
Feasibility design		
Report compilation		
Interim report		
Final report		

