

スリランカ国
土砂災害対策強化プロジェクト
【有償勘定技術支援】
プロジェクト完了報告書
添付資料（2/2）

平成30年9月
(2018年)

独立行政法人
国際協力機構（JICA）
株式会社 地球システム科学
日本工営株式会社

環境

JR

18-113

スリランカ国
土砂災害対策強化プロジェクト
【有償勘定技術支援】
プロジェクト完了報告書
添付資料（2/2）

平成30年9月
(2018年)

独立行政法人
国際協力機構（JICA）
株式会社 地球システム科学
日本工営株式会社

添付資料 (1/2)

- 添付資料 1 PDM 及び PO
- 添付資料 2 業務フローチャート
- 添付資料 3 詳細活動計画
- 添付資料 4 専門家派遣実績 (要員計画)
- 添付資料 5 研修員受け入れ実績
- 添付資料 6 供与機材・携行機材実績
- 添付資料 7 合同調整会議議事録
 - 7-1 第 1 回 JCC
 - 7-2 第 2 回 JCC (中間評価)
 - 7-3 第 3 回 JCC (終了時評価)
- 添付資料 8 機材活用計画
- 添付資料 9 その他活動実績
 - 9-1 入札関連書類
 - 9-2 Koslanda 地すべり調査報告
 - 9-3 パイロットサイト概況調書
 - 9-4 調査設計報告書

添付資料 (2/2)

- 9-5 パイロットサイト工事完了報告書
- 9-6 工事完了証明書
- 9-7 瑕疵担保期間完了証明書
- 9-8 管理移譲に関するレター
- 9-9 土砂災害対策設計・施工マニュアル
- 9-10 パイロットサイトにおける活動報告
- 9-11 土地利用許可に関するレター
- 9-12 環境モニタリング報告書

添付資料 9-5

パイロットサイト工事完了報告書

**PILOT PROJECT FOR LANDSLIDE AND ROCKFALL MITIGATION WORKS IN
BADULLA, NUWARAELIYA AND MATALE**

LOT 1-Badulusirigama in Badulla District

PROJECT COMPLETION REPORT

EMPLOYER



Japan International Cooperation Agency (JICA) Sri Lanka Office

Engineer



National Building Research Organization (NBRO)

Earth System Science Co., LTD

Nippon Koei Co., LTD

Contractor



ELS CONSTRUCTION (PVT) LTD

Neelammahara Road, Katuwawala, Borelesgamuwa

Tel. +94 11 430 94 94 Fax : +94 112 509 806

E-mail : els@elslanka.com Web: www.elslanka.com

PREFACE

'ELS' is happy and appreciative about the contract being awarded to them and the confidence placed in them in the execution of such a challenging job. 'ELS' takes pride in successful completion of the entire job as per the design and in conformity with the standards. The output and the experience arising from this job will induce the community to appreciate and protect nature and environment and seek measures at their level to prevent landslides in the future.

This is one objective of this project and we hope this objective will be realized. We also hope that the output of this project will help mitigate the occurrence of future landslides in this area and enhance the safety of the community.

'ELS' owes its gratitude to JICA for the design of this highly important job. 'ELS' owes its gratitude in the same measure to NBRO for their keen interest in this job and for the valuable guidance and instructions given to us in the execution of difficult tasks we encountered.

We are finally happy that the Sri Lankan community will benefit at large from the output of the projects of this nature.

'ELS' was always concerned about the quality of the works and impact of the works to the community.

Our sincere thanks should go to the following for their cooperation, generous assistance given to us, their commitment and working relationship with us during the entire project.

Mr.Hiroki HASHIMOTO

Mr.HARA Ryuchi

Mr.Akira OHKAWARA

Mr.Kawakami kyoichi

Ms.Megumi Rupasinghe

Ms.Kishani Tennekoon

Mr.Irshad Abdul Latheef

Dr.Asiri Karunawardena

Mr.R M S Bandara

Dr. Pathmakumara Jayasingha

Mr. Kelum Senevirathana

Mr.Palitha Madurasingha

Ms. Harshani Perera

Staff from Uva Wellassa University

CONTENTS

1. INTRODUCTION	Pg. 1
2. MOBILIZATION	Pg. 1-3
3. THE AMENDED CONSTRUCTION PROGRAM	Pg. 4
4. HEALTH AND SAFETY MEASURES DURING CONSTRUCTION	Pg. 5-6
5. AS BUILT DRAWING OF THE DRAIN LAYOUT PLAN MADE BY A LICENCED SURVEYOR	Pg. 7
6. HORIZONTAL DRILLING	Pg. 8-14
7. SURFACE DRAINS	Pg. 15-20
8. CATCH PITS	Pg. 21-22
9. MEASUREMENT SHEET FOR DRANS, GABION WORKS AND WATER COLLECTING PITS	Pg. 23
10. RESHAPING AT POINT 1 & 4	Pg. 24-25
11. TEMPORARY ACCESS ROADS	Pg. 26-27
12. INSPECTIONS FOR MEASUREMENT	Pg. 28-30
13. QUALITY ASSURANCE	Pg. 31
14. SITE CLEANING	Pg.32
15. EXTRA WORKS	Pg. 33
16. CONTRACT PERIOD	Pg. 33
17. CONCLUSION	Pg. 33

ANNEXURES

- FINAL BOQ WITH AMMENDMENTS
- INSURANCE POLICY
- LABORATORY TEST RESULTS
- SAMPLE INSPECTION SHEETS FOR DRILLING, DRAINS & CATCH PITS
- MEASUREMENT SHEET FOR TEMPORARY PLATFORM AND RESHAPING WORK
AT LOCATION 1 AND 4
- MEASUREMENT SHEET FOR STONE FILLING BEHIND AND BENEATH GABION
WALL
- MONTHLY PROGRESS REPORT – JULY 2017

1. INTRODUCTION

The project was designed by JICA to minimize infiltration of storm water and seepage water and drain out ground water and thereby mitigate the occurrence of sliding and heaving up the ground. Surface drains are constructed down the sloping ground for runoff water from the rain to flow down to the outlet at the culvert on Budulusirigama road. The absorption of water to the surface soil layer is thus minimized and gravity force down the slip planes is kept to a minimum (reduced). Also the reinforced concrete walls of surface drains help retain the soil beside the drains.

The ultimate purpose of the project is to mitigate the risk of landslide at Badulusirigama and make the houses and people living there safe.

The Pilot Project for Landslide and Rock fall Mitigation Works Lot 1 at Badulla was funded by Japan International Cooperation Agency (JICA) and contracted to ELS Construction (Pvt) Ltd. The contract period is one year. The construction works started on 22nd June 2016.

Due to additional drains and catch pits being included to the contract, the contract period was extended by 45 days and the date of completion is 28th July 2017.

The initial contract sum is Rs. 38,900,000 (including 10% contingencies).

The scope of work includes horizontal drains at six locations, installation of perforated PVC pipes in the holes drilled, construction of gabion works and water collecting pits just in front of gabion structures, laying 90mm dia. type 1000 PVC pipes underground from water collecting pits to the surface drains, construction of surface drains and catch pits.

2. MOBILIZATION

Site office and other facilities, machinery and equipment were mobilized to the site in February 2016 and drilling and drain construction started on 22nd June 2016 after the approval of the construction plan by JICA.



Site Office



Atlas Copco Compressor stationed at the site



Laboratory, storage facilities, excavator at site



Bathing and washing facility at site



Power supply from CEB



Litter bin placed at the site



Sanitary facilities at site




Resting place for labourers



Dust screen and safety for sun burn

3. THE AMENDED CONSTRUCTION PROGRAM



4. HEALTH AND SAFETY MEASURES DURING CONSTRUCTION

Safety is a very important concept which should be applied to any work in all spheres of life. Safety mindedness should therefore be inculcated in the minds of workers as an essential element for the wellbeing of their own and others. This concept is stressed in regular safety meetings held in the mornings before starting work.

There has never been any work related accident during the entire contract period, nor has there been any complaint from the community about the discipline of the workers or about damage caused to their property or environment.

- Project name boards were fixed at four places within and around the site. Safety sign boards were also fixed within the site premises.



Project name boards erected at the site



Safety sign boards

- Safety meetings were held at the site before the commencement of work for workers to realize the importance of safety at work.



Safety awareness meeting held at the site in the morning

A First Aid Box was maintained at the site office for basic treatment for common ailments or accidents before rushing the patient to hospital or a medical officer. Drugs that were available in the first aid box are:

- | | |
|-----------------------|--------------------|
| 1.Paracetamol | 7.Omeprazole |
| 2.Piriton | 8.Domperidon |
| 3.Prednisolon | 9.Famotadine |
| 4.Citrazine | 10.Salbutamole |
| 5.Diclorofenac Sodium | 11.Surgical spirit |
| 6.Plaster, gauze | 12.Betadine |




First aid box



Safety at work

5.AS BUILT DRAWING OF THE DRAIN LAYOUT PLAN MADE BY A LICENCED SURVEYOR



REV.	DESCRIPTION	APPR.	DATE
PROJECT TITLE :- PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS - LOT 1 BHAULLA			
DRWG. STATUS :- AS BUILT DRAWING			
DRWG. TITLE :- SURFACE DRAINAGE DITCH & HORIZONTAL DRAIN LAYOUT			
SCALE :		SHEET SIZE : A3	
DRG. No. ELS/JICA/AB/01/17		DRWN : MAHINDA	
SURVEY: R.R.U.R.JAYAKODY		DATE : 28/07/2017	
CHKD : R.R.U.R.JAYAKODY			
ELS CONSTRUCTION (Pvt.) LTD. No. 62/3, NEELAMAHARA Rd., KATUWAWALA, BORALESGAMUWA. Tel:011-4309494,011-2517037,Fax:011-2509806 E-nellie@elsconk.com,Web:www.elsconk.com			

6. HORIZONTAL DRILLING

There are six locations for drilling as per the design made by JICA. Locations 1,2 and 3 had 8 numbers of holes each and each hole was 45m in length. . Locations 4 and 5 had 9 numbers of holes each and each hole was 60m in length. . Locations 6 had 9 numbers of holes and each hole was 55m in length.

At locations 1,2 and 3, horizontal angle between two consecutive holes was 12° and at locations 3,4 and 6, horizontal angle between two consecutive holes was 10°. Inclination to the horizontal at locations 1,2 and 3, is 5° and at locations 3,4 and 6, the angle of inclination to the horizontal is 3°. Percussion rotary drilling was adopted at all 6 locations. Drilling machines were mounted and anchored to temporary concrete platforms of size 3000x3000x275mm constructed at the base of each drilling location to facilitate the movement and rotation of the machine.

Ground above location 1 and 4 was heavily unstable and earth collapse and sliding occurred during drilling. This earth collapse and sliding was induced by vibration caused by air drilling. Soil we had to drill through at locations 1 and 4 was of dense clay interspersed with boulders and therefore cuttings could not be blown out by compressed air. Mud drilling was largely used at these locations to avoid vibration and accompanying earth collapse. Also because medium size and small boulders tended to move, subside or drop as drilling progresses, the casing pipes do not remain firm in position and they lean down at the farthest end posing difficulties in drilling, washing and installation of PVC pipes.

We sometimes had to wash the same hole several times as mud and stone pellets came through the casing pipes.

Another apparent problem we had to face was the horizontal PVC pipes inserted into the hole getting entangled to the casing end and PVC pipes coming off along with the casing pipes when pulling back. One other difficulty we encountered was casing disengaging at threaded joints due to heavy friction force resulting from thick dense clay gripping the outer wall of the casing pipes.

Generally we had to ream the holes at least once to clear the holes of mud and stone.

Drilling Summary				
Location	Hole No	Design Length (m)	Status	Measured Length (m)
1	8	45	PVC Pipes installed	45
	7	45	PVC Pipes installed	45
	6	45	PVC Pipes installed	45
	5	45	PVC Pipes installed	45
	4	45	PVC Pipes installed	45
	3	45	PVC Pipes installed	45
	2	45	PVC Pipes installed	45
	1	45	PVC Pipes installed	45
2	8	45	PVC Pipes installed	45
	7	45	PVC Pipes installed	45
	6	45	PVC Pipes installed	45
	5	45	PVC Pipes installed	45

Location	Hole No	Design Length (m)	Status	Measured Length (m)
	4	45	PVC Pipes installed	45
	3	45	PVC Pipes installed	45
	2	45	PVC Pipes installed	45
	1	45	PVC Pipes installed	45
3	8	45	PVC Pipes installed	45
	7	45	PVC Pipes installed	45
	6	45	PVC Pipes installed	45
	5	45	PVC Pipes installed	45
	4	45	PVC Pipes installed	45
	3	45	PVC Pipes installed	45
	2	45	PVC Pipes installed	45
	1	45	PVC Pipes installed	45
4	9	60	PVC Pipes installed	60
	8	60	PVC Pipes installed	60
	7	60	PVC Pipes installed	60
	6	60	PVC Pipes installed	60
	5	60	PVC Pipes installed	60
	4	60	PVC Pipes installed	60
	3	60	PVC Pipes installed	60
	2	60	PVC Pipes installed	60
	1	60	PVC Pipes installed	60
5	9	60	PVC Pipes installed	60
	8	60	PVC Pipes installed	60
	7	60	PVC Pipes installed	60
	6	60	PVC Pipes installed	60
	5	60	PVC Pipes installed	60
	4	60	PVC Pipes installed	60
	3	60	PVC Pipes installed	60
	2	60	PVC Pipes installed	60
	1	60	PVC Pipes installed	60
6	9	55	PVC Pipes installed	55
	8	55	PVC Pipes installed	55
	7	55	PVC Pipes installed	55
	6	55	PVC Pipes installed	55
	5	55	PVC Pipes installed	55
	4	55	PVC Pipes installed	55
	3	55	PVC Pipes installed	55
	2	55	PVC Pipes installed	55
	1	55	PVC Pipes installed	55



Drilling completed at location 5



Water flowing down PVC pipes to catch pit at location 4



Drilling completed and PVC pipes routed to catch pit at location 4



Holes being drilled at location 6



PVC pipes with geotextile cloth wrapped before installation



Drilling machine stationed at location 4



Installation of PVC pipes with end cap fixed to the to the end of first one



Stone filling behind gabion walls



Gabion work at location 5



Gabion work completed at location 4



PVC pipes driven into holes through casing



Stone filling behind and beside gabion wall



PVC pipes prepared and numbered before installation



PVC pipes being installed in order



PVC pipes numbered before installation

PVC pipes installed in to holes



Evidence of installation of PVC pipes by photographs



Gabion work at point location 6



Drill machine being serviced



Watering the plants put at location 6



Drilling completed at location 5

7. SURFACE DRAINS

There are basically 5 types of drains namely A, B,C,D and E which decrease in size and constructed in the respective order from the terminal at the road culvert to the designed starting point at the top. Types A, B,C and D are trapezoidal in shape and type E is of rectangular shape. Types A, B,C and D also has apron of 500mm width. The base and walls of every drain is constructed in grade 25 concrete and apron is constructed in grade 15 concrete. All drains are reinforced with 10mm dia. tor steel. Mix proportion for grade 25 concrete was 1:1.5:3 cement, sand and aggregate by volume and for aprons we used grade 20 concrete of mix proportion 1:2:4 cement, sand and aggregate by volume for better strength and durability though we had to use grade 15 concrete as per the design. Formwork and casting was done to ensure neat and smooth finish and very good quality.

DRAIN TYPE	SIZE(mm)	LENGTH (m)	DETAIL
A	600x900	44.0	CONCRETE DRAIN
B	600x600	101.0	CONCRETE DRAIN
C	600x500	69.0	CONCRETE DRAIN
D	450x450	212.0	CONCRETE DRAIN
E	300x300	338.0	CONCRETE DRAIN
F	600x450	80.0	RUBBLE-CONC.-RUBBLE DRAIN
G	450x450	50.0	RUBBLE DRAIN



Site before construction



Concreting the surface drains



Formwork for concrete drains



Type E drain when formwork removed



Type E, D and C drains jointing together



Type G and cascade drain



Type F drain



Underground PVC pipe connecting catch pit to the drain



Drains additionally constructed



Additional cut off drain




Cascaded drain




Type E drain (141m)




Type E drain (141m) starting point




TYPE A DRAIN




TYPE C DRAIN




TYPE D DRAIN




TYPE B DRAIN



Type E Drain



DRAIN TYPE F



DRAIN TYPE G

8. Catch Pits

There are three types of catch pits which vary in size. Type 1 catch pit is 600×600×500mm in size. Type 2 and 3 catch pits are 1200×1200×800mm and 1700×1700×1100mm respectively

Type 1 catch pit which is the smallest of the three has been constructed in front of the gabion structures at the six drilling locations to collect water from the horizontal drains.

Type 2 and 3 catch pits constructed along the drain which act as energy absorbers and thereby reduce the velocity flow and scouring the drain bed. There are also catch pits where two types of drains join together to smooth out the flow of the two streams.

The water drained into the water collecting pit is conveyed to the concrete surface drain by 90mm dia. type 1000 PVC pipe.

Dimension of the catch pit	Unit	Qty as in BOQ
0.6*0.6*0.5m	Nos	6
1.5*1.5*0.8m	Nos	4
1.7*1.7*1.1m	Nos	1



Type 1 catch pit constructed in front of gabion wall




Type 1 catch pit constructed at location 4



type 2 catch pit constructed mid down the drain where types D and E drains join together



Type 3 catch pit constructed far down the drain where types B and E drains join together



Catch pit type 3 replacement work completed

10. RESHAPING AT POINT 1 & 4

All earth which had collapsed at location 1 & 4 or earth heaved up or destabilized by cracks was immediately terraced and additional earth was removed.

Finally the terraced area was cut and made to a gentle slope and compacted to minimize erosion and further sliding. The toe of the sliding area at former location 04, has a line of boulders buried as instructed by JICA and NBRO to prevent mass sliding there.

We also have planted the species recommended by NBRO at slopes above the drilling locations to cover the exposed ground with plant growth and prevent soil erosion and to ensure slope stabilization. Plant growth is very slow due to prevailing dry weather condition.



Earth collapse at location 1



Location 1 after reshaping



Reshaping work done at Location 1



Earth removed from location 4 in countermeasure



Old location 4 after reshaping



New location 4 after reshaping



Reshaping completed at new location 4



Reshaping around surface drains


10. TEMPORARY ACCESS ROADS



Temporary roads for construction



Starting point of temporary drain



End point of temporary drain

11. INSPECTIONS FOR MEASUREMENT

The lengths of PVC inserted in to the holes were checked during monthly inspections by JICA or NBRO with 0.5 inch and 1 inch diameter GI or PVC pipes joined together by fastening the ends to the threaded sockets. The length of a PVC pipe is normally 4m and the length of a GI pipes is 6m. By counting the number of pipes inserted through the hole and measuring the remaining part, length of the hole is measured.

JICA representative checked the holes at locations 1,2,3,4 and 5 and NBRO representatives checked the holes at Location no.06.

All catch pits were checked by measuring the dimensions of the catch pits and the gabion works were checked by measuring the length, width and height of the gabion walls.

The lengths of the drains and cross section dimensions were checked by measuring the details of cross sections at every 20m along the drain.



Checking the hole lengths at point 3 by JICA



Length of surface drain type E being checked



Length of PVC pipes laid underground being checked



Inspection of additional drains by NBRO




JICA checking holes at point 3



Hole lengths and Gabion work being measured and checked by JICA



Horizontal drainage work being measured by JICA



Measurement of quantities during JICA inspection



JICA inspection in July 2017

12. QUALITY ASSURANCE

Test cubes of all major concrete works were sent to ELS accredited laboratory for testing. All test results were delivered to JICA representative at site and NBRO resident representative for their reference and necessary forwarding.

Materials used were those recommended and of the best quality. Water cement ratio was maintained at 0.5 and concrete was machine mixed to a homogeneous mixture.

Concrete was well compacted with a poker vibrator for a smooth finish.



Concrete compacted with poker vibrator



Test cubes cast for testing



Neat and smooth finish of the drain

13. SITE CLEANING



Site office area cleared of debris, cleaned after reshaping work

Site office area cleared of debris, cleaned after reshaping work



Site cleaned after completion of the works

Site cleaned after completion of the work

14. EXTRA WORK

During inspections to the site, the importance of energy drop of water flow during heavy showers And cut off drains proposed from the starting point of type D drain to catch all run off water was pointed out. Following other necessary justification following additional works were proposed and approved.

1. Changing the number of catch pits
2. 75mm thk concrete strip for gabion works
3. 6''x 9'' stone filling behind & beneath the gabion wall
4. supply and laying of geotextile cloth
5. 90mm dia type 1000 PVC pipes to encase 63mm dia PVC pipes
6. construction of wing walls
7. Stabilization of drilling points No.01 & 04 (Earth cutting, Hauling earth, compaction and reshaping)
8. Type F Drain – RR masonry drain
9. Type G Drain – RR masonry drain
10. Construction of wing walls at termination point of Type A drain

The initial contract price including 10% contingencies was Rs.38,900,000.00 and the amended contract price with the additional work is Rs.38,268,930.00. Therefore the total contract value at the end is within the original budget.

15. CONTRACT PERIOD

The original contract period was 18 months from 15th February 2016 and construction work was commenced in mid June 2016. Original deadline for completion of work was 15th June 2017.

The construction of cut off drains, drilling at new location No.04 remained to be completed by then. All works were completed by 28th July 2017. A time extension of 43 days for completion of works was granted by JICA on the request from the contractor and based on the additional work identified.

16. CONCLUSION

As we reach the completion of this project, we have already begun to feel and experience the impact of this project. We believe that alongside such projects, community awareness is very important for the achievements of the benefits to the full. The community around the site used to visit the site during construction period and they were very eager to know how the different components of works help mitigate landslides.

They are now out of fear about the occurrence of any landslides in the future and the safety of their lives.

The awareness is also important for the sustainability of the project.



FINAL BOQ WITH AMMENDMENTS

BADULLA LOT 1- Breakdown of Bill of Quantities with ammendment

Change in BOQ

Item	Description	Original BOQ				Ammended BOQ				Remarks
		Unit	Qty	Rate	Amount	Unit	Qty	Rate	Amount	
7.4	90mm dia long drains with perforated type 1000 PVC pipes and geotextile wrapping. Rate shall include for any other associated work as directed by the Engineer.	m	2655	2,000.00	5,310,000.00	m	2655	1,700.00	4,513,500.00	Variation Request Reference No.ELS CON P 679-13
	Construction of RCC pits including Excavation for structures in soil, backfilling with existing soil, and disposal of excess materials away from the site within 5km distance as directed by the Engineer, planking and strutting if necessary, Supply and laying Grade 15 concrete prepared at site using mixer and vibrator, Tor steel reinforcement, Supply and fabricate, installing removing of formwork (ply wood) to sides of wall and siffits and cost of curing continuously. Specification: SCA 05-302, SCA/5/1001, SCA/5/1002, SCA/5/1008 Pay: SCA 05-302(1), SCA/5/1001(2), SCA/5/1002(1), SCA/5/1008(1)									Variation Request Reference No.ELS CON P 679-26
10	0.6 x 0.6 x 0.5m	nos	1	19,000.00	19,000.00	nos	6	19,000.00	114,000.00	
10	1.7 x 1.7 x 1.1m	nos	1	112,000.00	112,000.00	nos	1	112,000.00	112,000.00	
7.5	Supplying and placing of 90mm dia Polyethylene pipes Typ 1000. Rate shall include for connecting the pipes to the PVC pipes and any other associated work as directed by the Engineer.	m	127	2,000.00	254,000.00	m	127	2,000.00	254,000.00	Variation Request Reference No.ELS CON P 679-27 only replacing polyethylene pipes with PVC pipes. Rate is same.
	90mm dia type 1000 PVC pipes to encase 63mm dia PVC pipes (1m*8 holes*6 locations) Supply & laying of Geotextile (10m2*6 locations)					m	48	2,000.00	96,000.00	
						m2	60	530.00	31,800.00	
TOTAL					<u>5,695,000.00</u>				<u>5,121,300.00</u>	

Extra work by contingency

New	Variations identified in gabion wall work									Variation Request Reference No.ELS CON P 679-28
	75mm thk concrete strip (5m*6 locations)					m	30	2,649.00	79,470.00	
	6"x 9" stone filling behind & beneath the gabion wall (summary table attached)					m3	126	6,564.00	826,407.60	
	Stabilization of drilling points									
	Earth cutting, Hauling earth, compaction and reshaping					m3	400	1,200.00	480,000.00	
	Type F Drain – RR masonry drain (please refer attached drawing for more information)					m	80	11,691.00	935,280.00	
New	Type G Drain – RR masonry drain, (please refer attached drawing for more information)					m	40.5	9,388.00	380,214.00	
	Type G Drain – RR masonry drain, (please refer attached drawing for more information)					m	9.5	16,440.00	156,180.00	
10	1.5 x 1.5 x 0.8m	nos	2	80,000.00	160,000.00	nos	4	80,000.00	320,000.00	
New	Construction of wing walls at termination point of Type A drain					Sum			261,163.00	Variation Request Reference No.ELS CON P 679-24
TOTAL					<u>3,438,714.60</u>					

	Contract amount	Original	after Ammendment
1	LOT 1: Total of Bill of Quantities	35,363,636.36	34,789,936.36
2	Contingencies - 10% of Total BOQ	3,536,363.64	3,478,993.64
3	Total Contract Price (1+2)	38,900,000.00	38,268,930.00



INSURANCE POLICY

POLICY SCHEDULE

Name(s) and Addrss(es) of Insured

Policy No

(a) Name of the Principal

: FCAR160101000142

: Japan International Corporation Agency (JACA),
10th & 13th Floors,
DHPL Building,
No 42, Nawam Mw,
Colombo 02.

(b) Contractor

: M/s. E L S Construction (Pvt) Ltd,
No 62/3,
Neelammahara Road,
Katuwawala,
Boralesgamuwa.

Title of the Contract

: The Pilot project for Landslide and Rock Fall Mitigation works under
the Technical Corporation for Landslide Mitigation Project (Lot 1)

Site of Contract

: Badulla

Agent Name

: MR. N.D. MURAGE

Agent Code

: 901380

Section I – MATERIAL DAMAGE

Insured Items		Sum Insured
1.	Contract Price	Rs. 42,790,000.00
2.	Principal's Existing property	Rs. 7,780,000.00
Total Sum Insured under Section 1		Rs. 50,570,000.00

Special Natural Perils

Limits of Indemnity (I)

Deductible

Earthquake, Volcanism, Tsunami,
Storm, Cyclone,

Rs.50,570,000.00

10% with a minimum of
Rs.500,000.00 on each & every
loss.

Sub limit of Landslide cover

Insured Items	Limits of Indemnity (2)	Per Event Value	For the Period
1. Landslide/Rock slide/Earth slip	Rs.	5,000,000.00	Rs. 5,000,000.00

Excess/Deductibles

: Flood & Inundation ,Land slide & any kind of water damages -
20% with a minimum of Rs.1, 000,000.00 on each &
every loss.

All other Act of God - 10% with a minimum of Rs.500,000.00
- on each &

every loss.

Other causes – 10% with a minimum of Rs. 50,000/- on e.e.l.



1) Limit of Indemnity in respect of each and every loss or/ and or series of losses or damage arising out of any one event.

Net Premium	Rs. 141,026.00
Admin Fee	Rs. 4935.91
Policy Fee	Rs. 300.00
NBT	Rs. 2,894.25
VAT	Rs. 21,707.07
Total Payable	Rs. <u>166420.92</u>


Condition - This policy is issued subject to

1. Compliance of Risk survey Recommendation attached herewith.

In witness whereof the undersigned being duly authorized by the Insurers and behalf of the Insurers has/have hereunto set his/their hand(s) this Tuesday, May 31, 2016



Authorized officer

SRI LANKA INSURANCE CORPORATION LTD
FIRE DEPARTMENT


Examined by: 

FCAR160101000142

SEC5188 31/05/2016 9:05 AM

Recommendations:

- 1) Any deviation(s) to the already approved designs & soil treatment methods should be informed to the insurer with immediate effect. (With the approvals related to the said deviations.)
- 2) It is highly recommended to clearly demarcate the site area including the followings;
 - Vehicles and people not belongs to the piling site should not be allowed to enter the proposed piling site area during the piling period.
 - Properly use/display adequate nos. of barricades, luminous warning tapes, warning signs, warning lamps, etc... where necessary to avoid any third-party people, vehicle, etc... (Including client's employees and vehicles) knocking/falling against piling/construction work areas.
- 3) It is recommended to carry out a construction audit (I.e. pre-crack survey) at the surrounding existing properties to identify and highlight the existing damages, cracks etc... in the said structures/buildings.
- 4) It is recommended to provide and maintain adequate water drain facilities to the proposed site.
- 5) It is recommended to erect a safety fence surrounding the proposed site to a reasonably adequate height since there were vehicle & people movements in the premises.
- 6) It is recommended to provide direct supervision of qualified person(s) throughout soil treatment & nailing work. (Specially near to the boundary, wall & existing properties)
- 7) It is recommended to provide direct supervision of qualified person(s) during the vehicle and heavy machinery movements.
- 8) It is recommended to appoint safety person(s) for site. (For road traffic control especially during the machinery/vehicle movements during in & out the proposed piling site area, etc...)
- 9) It is recommended to verify with the client regarding any underground & overhead installations. (I.e. Hi tension power lines/communication cables & drainage, etc...)

A handwritten signature in black ink, appearing to be 'Shamir', with a long horizontal line extending to the right.



Sri Lanka Insurance
Corporation Ltd

CONTRACTOR'S ALL RISKS POLICY

No: ...FCAR/160101000142...

WHEREAS THE INSURED NAMED IN THE SCHEDULE HERETO MADE TO THE

SRI LANKA INSURANCE CORPORATION LTD. (hereinafter called "the insurer") a written proposal by completing a Questionnaire which together with any other statements made in writing by the Insured for the purpose of this Policy is deemed to be incorporated herein.

Now this Policy Of Insurance Witnesses that subject to the Insured having paid to the Insurer the premium mentioned in the schedule and subject to the terms, exclusions, provisions and conditions contained herein or endorsed hereon the Insurers will indemnify the Insured in the manner and to the extent hereinafter provided.

General Exclusions

The Insurers will not indemnify the Insured in respect of loss, damage or liability directly or indirectly caused by or arising out or aggravated by

- (a) War, invasion, act of foreign enemy, hostilities (whether war be declared or not) civil war, rebellion, revolution, insurrection, mutiny, riot, lock-out, civil commotion, military or usurped power, a group of malicious persons or persons acting on behalf of or in connection with any political organization, conspiracy, confiscation commandeering, requisition or destruction or damage by order of any government de jure or de facto or by any public authority ;
- (b) nuclear reaction, nuclear radiation, or radioactive contamination;
- (c) wilful act or wilful negligence of the Insured or of his representatives;
- (d) cessation of work whether total or partial.

In any action, suit or other proceeding where the Insurers allege that by reason of the provisions of Exclusion (a) above any loss, destruction, damage or liability is not covered by this insurance the burden of proving that such loss, destruction, damage or liability is covered, shall be upon the insured.

Period of Cover

The liability of the Insurers shall commence notwithstanding any date to the contrary specified in the schedule, directly upon, commencement of work or after the unloading of the items entered in the Schedule at the site. The Insurers liability expires for parts of the Insured contract work taken over or put into service.

At the latest the Insurance shall expire on the date specified in the Schedule. Any extensions of the period of Insurance are subject to the prior written consent of the Insurers.

SRI LANKA INSURANCE CORPORATION LTD., IS PROUD TO HAVE YOU AS A POLICYHOLDER AND WE TAKE THIS OPPORTUNITY TO RECOMMEND THAT YOU THOROUGHLY EXAMINE THIS DOCUMENT AND STORE IT IN A SAFE PLACE.

SHOULD YOU HAVE ANY QUERIES, PLEASE CONTACT YOUR AGENT OR THE NEAREST REGIONAL/ BRANCH OR HEAD OFFICE.

General Conditions

1. The due observance and fulfilment of the terms of this policy in so far as they relate to anything to be done or complied with by the Insured and the truth of the statements and answers in the questionnaire and proposal made by the Insured shall be a condition precedent to any liability of the Insurers.
 - (d) furnish all such information and documentary evidence as the insurers may require;
 - (e) inform the police authorities in case of loss or damage due to theft or burglary.
 2. The Schedule and the Section(s) Shall be deemed to be incorporated in and form part of this policy and the expression "this policy" wherever used in this contract shall be read as including the schedule and the Section(s). Any word or expression to which a specific meaning has been attached in any part of this policy or of the schedule or of the Section(s) shall bear such meaning wherever it may appear,
 3. The Insured shall at his own expense take all reasonable precautions and comply with all reasonable recommendations of the Insurer to prevent loss, damage or liability and comply with statutory requirements and manufacturers' recommendations.
 4. (a) Representatives of the Insurer shall at any reasonable time have the right to inspect and examine the risk and the Insured shall provide the representatives of the Insurers with all details and information necessary for the assessment of the risk.
 - (b) The Insured shall immediately notify the insurers by telegram and in writing of any material change in the risk and cause at his own expense such additional precautions to be taken as circumstances may require, and the scope of cover and / or premium shall, if necessary, be adjusted accordingly.
- No material alteration shall be made or admitted by the Insured whereby the risk is increased, unless the continuance of the Insurance is confirmed in writing by the Insurers.
5. In the event of any occurrence which might give rise to a claim under this Policy, the Insured shall
 - (a) Immediately notify the Insurers by telephone or telegram as well as in writing, giving an indication as to the nature and extent of loss or damage.
 - (b) take all steps within his power to minimize the extent of the loss or damage;
 - (c) preserve the parts affected and make them available for inspection by a representative or surveyor of the Insurers;
 6. The Insured shall at the expense of the Insurers do and concur in doing and permit to be done all such acts and things as may be necessary or required by the Insurers in the interest of any rights or remedies, or of obtaining relief of indemnity from parties (other than those Insured under this policy) to which the Insurers are or would become entitled or which is/or would to be subrogated to them upon their paying for or making good any loss or damage under this policy whether such acts and things shall be or become necessary or required before or after the Insured's indemnification by the Insurers.
 7. If any difference arise as to the amount to be paid under this policy (liability being otherwise admitted) such difference shall be referred to the decision of an Arbitrator to be appointed in writing by the parties in difference or if they cannot agree upon single Arbitrator to the decision of two Arbitrators, one to be appointed in writing by each of the parties, within one calendar month after having been required in writing so to do by either of the parties, or, in case the Arbitrators do not agree, of an Umpire to be appointed in writing by the Arbitrators before the latter enter upon the reference. The Umpire shall sit with the Arbitrators and preside at their meetings. The making of an award shall be a condition precedent to any right of action against the Insurers.
 8. If a claim is in any respect fraudulent, or if any false declaration is made or used in support thereof, or if any fraudulent means or devices are used by the Insured or anyone acting on his behalf to obtain any benefit under this policy, or if a claim is made and rejected and no action or suit

The Insurers shall not in any case be liable for loss, damage or liability of which no notice has been received by the Insurers within 14 days of its occurrence.

Upon Notification being given to the Insurers under this condition, the Insured may carry out the repair or replacement of any minor damage; in all other cases a representative of the Insurer shall have the opportunity of inspecting the loss or damage before any repair or alterations are effected. If a representative of the Insurers does not carry out the inspection within a period of time which could be considered adequate under the circumstances the Insured is entitled to proceed with the repairs or replacement.

The liability of the Insurers under this policy in respect of any item sustaining damage shall cease if said item not repaired properly without delay.

is commenced within three months after such rejection or, in case of Arbitration taking place as provided here within three months after the Arbitrator, Arbitrators or Umpire, have made their award, all benefits under this policy shall be forfeited.

9. If at the time any claim arises under the policy there is any other insurance covering the same loss, damage or liability, the Insurers shall not be liable to pay or contribute more than their rateable proportion of any claim for such loss, damage or liability.

Section 1 - Material Damage

The Insurers hereby agree, with the Insured that if at any time during the period of cover the items or any part thereof entered in the schedule shall suffer any unforeseen and sudden physical loss or damage from any cause, other than those specifically excluded, in a manner necessitating repair or replacement, the Insurer will indemnify the Insured in respect of such loss or damage as hereinafter provided by the payment in cash, replacement or repair (at their own option) up to an amount not exceeding in respect of each of the item specified in the schedule the sum set opposite thereto and exceeding in any one event the limit of indemnity where applicable and not exceeding in all the total sum expressed in the Schedule as insured hereby.

The Insurer will also reimburse the Insured for the cost of clearance debris following upon any event giving rise to a claim under this policy provided a separate sum therefore has been entered in the Schedule.

Special Exclusions to Section 1

The Insurers shall not, however, be liable for,

- (a) the deductible stated in the Schedule to be borne by the insured in any consequential;
- (b) consequential loss of any kind or description whatsoever including penalties, losses due to delay, lack of performance, loss of contract;
- (c) loss or damage due to faulty design;
- (d) the cost of replacement, repair or rectification of defective material and / or workmanship, but this exclusion shall be limited to the items immediately affected and shall not be deemed to exclude loss or damage to correctly executed items resulting from an accident due to such defective material and / or workmanship;
- (e) wear and tear, corrosion, oxidation, deterioration due to lack of use and normal atmospheric conditions;

- (f) loss or damage to construction plant, equipment and construction machinery due to electrical or mechanical breakdown, failure, breakage or derangement, freezing of coolant or other fluid, defective lubrication or lack of oil or coolant, but if as a consequence an accident occurs causing external damage, such consequential damage shall be indemnifiable;
- (g) loss or damage to vehicles licensed for general road use or water borne vessels or aircraft;
- (h) loss or damage to files, drawings, accounts, bills, currency, stamps, deeds, evidences of debt, notes, securities, cheques
- (i) loss or damage discovered only at the time of taking an inventory.

Provisions Applying to Section 1

Memo 1 -- Sums Insured: It is a requirement of this insurance that the sums Insured stated in the schedule shall not be less than,

for item 1: the full value of the contract works at the completion of the construction, inclusive of all materials, wages, freight custom duties, dues and materials or items supplied by the principal;

for item 2&3: the replacement value of construction plant, equipment and construction machinery, which shall mean the cost of replacement of the insured items by new items of the same kind and same capacity.

and the Insured undertakes to increase or decrease the amounts of insurance in the event of any material fluctuation in wages or prices provided always that such increase or decrease shall take effect only after the same has been recorded on the policy by the Insurers. If in the event of loss or damage, it is found that the sums insured are less than the amounts required to be insured, then the amount recoverable by the insured under this policy shall reduced in such proportion as the sums insured bear to the amounts required to be insured. Every object and cost item is subject to this condition separately.

Memo 2- Basis of Loss Settlement:

In the event of any loss or damage the basis of any settlement under this Policy shall be;

- (a) In the case of damage which can be repaired the cost of repairs necessary to restore the items to its condition immediately before the occurrence of the damage less salvage, or

- (b) in the case of a total loss the actual value of the items immediately before the occurrence of the loss less salvage.

however, only to the extent the costs claimed had to be borne by the Insured and to the extent they are included in the sums insured and provided always that the provisions and conditions have been complied with.

The insurer will make payments only after being satisfied by production of the necessary bills and document that the repairs have been effected or replacement has taken place, as the case may be. All damages which can be repaired shall be repaired, but if the cost of repairing any damage equals or exceeds the value of the items immediately before the occurrence of the damage, the settlement shall be made on the basis provided for in (b) above.

The cost of any provisional repairs will be borne by the Insurers if such repairs constitute part of the final repairs and do not increase the total repair expenses.

The cost of any alterations, additions, and/or improvements shall not be recoverable under this policy.

Memo 3 - Extension Cover :

Extra charges for overtime, night work, work on public holidays, express freight are covered by this insurance only if previously agreed upon in writing.

Section 2- Third Party Liability

The Insurer will indemnify the insured up to but not exceeding the amounts specified in the Schedule against such sums which the Insured shall become legally liable to pay as damage consequent upon.

- (a) accidental bodily injury to or illness of third parties (whether fatal or not);
- (b) accidental loss or damage to property belonging to third parties,

occurring in direct connection with the construction or erection of the items insured under Section 1 and happening on or in the immediate vicinity of the site during the Period of Cover.

In respect of a claim for compensation to which the indemnity provided herein applies, the Insurers will in addition indemnify the Insured against.

- (a) all costs and expenses of litigation recovered by any claimant from the Insured, and;
- (b) all costs and expenses incurred with the written consent of the Insurers.

Provided always that the liability of the Insurers under this section shall not exceed the limits of indemnity stated in the Schedule.

Special Exclusions to Section 2

The Insurers will not indemnify the Insured in respect of,

1. The deductible stated in the Schedule to be borne by the Insured in any one occurrence;
2. The expenditure incurred in doing or redoing or making good or repairing or replacing anything covered or coverable under section 01 of this Policy.
3. Damage to any property or land or building caused by vibration or by the removal or weakening of support or injury or damage to any person or property occasioned by or resulting from any such damage (unless especially agreed upon by endorsement).
4. Liability Consequent Upon
 - (a) bodily injury to or illness of employees or workmen of the Contractor (s) or the Principal(s) or any other firm connected with the project which or part of which is insured under Section 1 or members of their families;
 - (b) loss of or damage to property belonging to or held in care, custody or control of the contractor(s), principal(s), or any other firm connected with the project which or part of which is insured under section 1, or an employee or workman of one of the aforesaid;
 - (C) any accident caused by vehicles licensed for general road use or by waterborne vessels or aircraft;
 - (d) any agreement by the Insured to pay any sum by way to indemnity or otherwise unless such liability would have attached also in the absence of such agreement

Special Conditions Applying to Section 2

1. No admission, offer promise, payment or indemnity shall be made or given by or on behalf of the Insured without the written consent of the Insurers who shall be entitled, if they so desire to take over and conduct in the name of the Insured the defence or settlement of any claim or to prosecute for their own benefit in the name of the Insured any claim for indemnity or damages or otherwise and shall have full discretion in the conduct of any proceedings or in the settlement of any claim and the Insured shall give all such information and assistance as the Insurers may require.
2. The Insurers may so far as any accident is concerned pay to the Insured the limit of indemnity for any one accident (but deducting therefrom in such case any sum or sums already paid as compensation in respect thereof) or any lesser sum for which the claim or claims arising from such accident can be settled and the Insurers shall thereafter by under no further liability in respect of such accident under this section.

The following Endorsements only apply in this policy when specifically mentioned in the Schedule, and are subject otherwise to the terms, conditions and exceptions of this policy.

SRCC Endorsement

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the Policy or endorsed thereon and subject to the Insured having paid the agreed extra premium, this Policy shall be extended to cover loss or damage due to Strike, Riot and Civil Commotion which for the purpose of this Endorsement shall mean (subject always to the Special Conditions hereinafter contained) loss of or damage to the property insured directly caused by

1. the act of any person taking part together with others in any disturbance of the public peace (whether in connection with a strike or lockout or not) being an occurrence in condition 2 of the Special Conditions hereof;
2. the action of any lawfully constituted authority in suppressing or attempting to suppress any such disturbance or in minimizing the consequences of any such disturbance;
3. the wilful act of any strike or lockout worker performed in furtherance of a strike or in resistance to lock-out.
4. the action of any lawfully constituted authority in preventing or attempting to prevent any such act or in minimizing the consequences of any such act.

Provided that it is hereby expressly agreed and declared that

1. all the terms, exclusions, provisions and conditions of the policy shall apply in all respects to the insurance granted by this extension save in so far as the same are expressly varied by the following Special conditions and any reference to loss or damage in the wording of the policy shall be deemed to include the perils hereby insured against.
2. the following Special Conditions shall apply only to the insurance granted by this extension and the wording of the Policy shall apply in all respects to the Policy as if this Endorsement had not been made thereon.

Special Conditions

1. This insurance shall not cover
 - a) loss or damage resulting from total or partial cessation of work or the retarding, interruption or cessation of any process or operation.
 - b) loss or damage occasioned by permanent or temporary dispossession resulting from confiscation, commandeering or requisition by any lawfully constituted authority.
 - c) loss or damage occasioned by permanent or temporary dispossession of any building resulting from the unlawful occupation by any person of such building.
 - d) consequential loss or liability of any kind or description, any payments over and above the indemnity for the material damage as provided herein.

Provided nevertheless that the Insurers are not relieved under (b) or (c) above of any liability to the insured in respect of physical damage to the property insured occurring before dispossession or during temporary dispossession,

2. This insurance shall not cover any loss or damage occasioned by or through or in consequence, directly or indirectly or any of the following occurrence namely
 - a) war, invasion, act of foreign enemy, hostilities or warlike operations (whether war be declared or not) civil war,
 - b) mutiny, civil commotion assuming the proportions of or amounting to a popular rising, military rising, insurrection, rebellion, revolution, military, or usurped power, martial law or state of siege or any of the events or causes which determine the proclamation or maintenance of martial law or state of siege

- c) any act of terrorism which means an act, including but not limited to the use of force or violence and/or the threat thereof, of any person or group(s) of persons, whether acting alone or on behalf of or in connection with any organization(s) or Government(s), committed for political, religious, ideological or ethnic purposes or reasons including the intention to influence any government and/or to put the public, or any section of the public in fear

Further any loss, damage, cost or expense of whatsoever nature directly or indirectly caused by, or resulting from any action taken in controlling, preventing, suppressing action during any engagement between Government forces and any group as defined above on land, sea, or air shall be regarded as falling within the definition of Terrorism below.

Provided that it is hereby further expressly agreed and declared that:

- (1) This insurance may at any time be terminated by the Insurers on notice to that effect being given by registered post to the Insured's last known address, in which case the insurers shall be liable to repay a rateable proportion of the premium for the unexpired term from the date of termination if the insurance be terminated at the request of the insured the Company shall not be liable to repay the premium or any part thereof.

(2) The amount recoverable under this endorsement:

- i. for Contractor's or Erection All Risks Policies in respect of loss/damage to any property of the same principal forming part of a single construction project/erection work under all policies (if more than one policy has been obtained in respect of any work relating to such project/work, either by the principal or by a Contractor or by a sub contractor) shall not exceed Rs..... or the Sum Insured whichever is less any one loss/occurrence.
- ii. for Contractor's Plant and Machinery or Machinery All Risks in respect of loss/damage to any property of the same Insured in all locations under all policies shall not exceed Rs..... or the sum insured whichever is less any one loss/occurrence.

For this purpose an "occurrence" shall mean all losses attributable directly or indirectly to one cause or to one of a series of similar causes.

- (3) The cover granted by this endorsement is subject to an excess of 10% in respect of each and every loss/occurrence.

- (4) Upon the occurrence of an event giving rise to a claim hereunder, the limit of cover provided shall stand reduced by the amount of the claim paid or payable and shall be reinstated by the Insured by payment of an additional premium calculated at 100% pro-rata only to the amount reinstated.

It is further declared and agreed that this extension is subject to the following exclusions:

A. INSTITUTE RADIOACTIVE CONTAMINATION, CHEMICAL, BIOLOGICAL, BIOCHEMICAL AND ELECTROMAGNETIC WEAPONS EXCLUSION CLAUSE.

This clause shall be paramount and shall override anything contained in this insurance inconsistent herewith.

- 1 In no case shall this insurance cover loss, damage, liability or expense directly or indirectly caused by or contributed to by or arising from
 - 1.1 Ionising radiations from or contamination by radioactivity from any nuclear fuel or from any nuclear waste or from the combustion of nuclear fuel
 - 1.2 the radioactive, toxic, explosive or other hazardous or contaminating properties of any nuclear installation, reactor or other nuclear assembly or nuclear component thereof
 - 1.3 any weapon or device employing atomic or nuclear fission and/or fusion or other like reaction or radioactive force or matter
 - 1.4 the radioactive, toxic, explosive or other hazardous or contaminating properties of any radioactive matter. The exclusion in this sub clause does not extend to radioactive isotopes, other than nuclear fuel, when such isotopes are being prepared, carried, stored, or used for commercial, agricultural, medical, scientific, or other similar peaceful purposes.
 - 1.5 any chemical, biological, bio chemical, or electromagnetic weapon.

B. INSTITUTE CYBER ATTACK EXCLUSION CLAUSE

- 1.1 Subject only to clause 1.2 below, in no case shall this insurance cover loss, damage liability or expense directly or indirectly caused by or contributed to by or arising from the use or operation, as a means for inflicting harm, of any computer, computer system, computer software programme, malicious code, computer virus or process or any other electronic system.
- 1.2 Where this clause is covered on policies covering risks of war, civil war, rebellion, insurrection, or civil commotion therefrom, or any hostile act or operations of belligerent power or any person acting from a political motive, Clause 1.1 shall not operate to exclude losses (which would otherwise be covered) arising from the use of any computer, computer system or computer software programme of any other electronic system in the launch and / or guidance system and / or firing mechanism of any weapon or missile.

This extension is granted for and on behalf of the National Insurance Trust Fund and any liabilities whatsoever under this specific extension shall devolve solely upon the said fund. If any action, suit or proceeding where it is alleged that any loss or damage is not covered by this Endorsement, the burden of proving that such loss or damage is covered shall be upon the insured.

Subject otherwise to the terms, conditions, exclusions and exceptions of the policy

TERRORISM ENDORSEMENT

In consideration of a payment of an additional premium it is hereby declared and agreed that the cover provided by the SRCC Endorsement attached to the policy;

- a. is extended to include loss or damage other than Consequential Losses of any kind directly relating to or caused by any act of terrorism which means an act, including but not limited to the use of force or violence and/or the threat there of any person or group(s) of persons, whether acting alone or on behalf of or in connection with any organization(s) or Government(s) committed for political, religious, ideological or ethnic purposes or reasons including the intention to influence any government and/or to put the public, or any section of the public in fear

Further any loss, damage, cost or expense of whatsoever nature directly or indirectly caused by, or resulting from any action taken in controlling, preventing, suppressing action during any engagement between Government forces and any group as defined above on land, sea, or air shall be regarded as falling within the definition of Terrorism above;

- b. the amount payable in terms of cover provided as per 'a' above in respect of loss/damage to any property of the same Principal forming part of a single construction project/erection work under all policies (if more than one policy has been obtained) in respect of any work relating to such project/work, either by the Principal or by a Contractor or by a Sub-contractor shall not exceed Rs. or the Sum Insured whichever is less any one loss/occurrence. For this purpose an "Occurrence" shall mean all losses attributable directly or indirectly to one cause or to one of a series of similar causes;
- c. is subject to an excess of 10% in respect of each and every loss/occurrence.

Notwithstanding what is stated to the contrary in the policy if the Terrorism extension to the Policy is being cancelled by the Insurer a pro-rata refund will be allowed to the Insured. However, no return of premium shall be granted if this cover is cancelled at the request of the insured.

In the event of any loss/losses arising out of the same occurrence affecting more than one policy, the apportionment of the National Insurance Trust Fund subject however to the limits and deductibles specified in this Endorsement.

Upon the occurrence of an event giving rise to a claim hereunder, the limit of cover provided shall stand reduced by the amount of the claim paid or payable and shall be reinstated by the Insured by payment of an additional premium calculated at 100% pro-rata only to the amount reinstated.

It is further declared and agreed that this extension is subject to the following exclusions

A. INSTITUTE RADIOACTIVE CONTAMINATION, BIOLOGICAL, BIOCHEMICAL AND ELECTROMAGNETIC WEAPONS EXCLUSION CLAUSE

This clause shall be paramount and shall override anything contained in this insurance inconsistent herewith

1. In no case shall this insurance cover loss, damage, liability or expense directly or indirectly caused by or contributed to by or arising from
 - 1.1 ionising radiations from or contamination by radioactivity from any nuclear fuel or from any nuclear waste or from the combustion of nuclear fuel
 - 1.2 the radioactive, toxic, explosive or other hazardous or contaminating properties of any nuclear installation, reactor or other nuclear assembly or nuclear component thereof
 - 1.3 any weapon or device employing atomic or nuclear fission and / or fusion or other like reaction or radioactive force or matter
 - 1.4 the radioactive, toxic, explosive or other hazardous or contaminating properties of any radioactive matter. The exclusion in this sub clause does not extend to radioactive isotopes, other than nuclear fuel, when such isotopes are being prepared, carried, stored, or used for commercial, agricultural, medical, scientific, or other similar peaceful purposes
- any chemical, biological, bio chemical, or electromagnetic weapon.

B. INSTITUTE CYBER ATTACK EXCLUSION CLAUSE

- 1.1 Subject only to clause 1.2 below, in no case shall this insurance cover loss, damage, liability or expense directly or indirectly caused by or contributed to by or arising from the use or operation, as a means for inflicting harm, of any computer, computer system, computer software programme, malicious code, computer virus or process or any other electronic system,

1.2 Where this clause is endorsed on policies covering risks of war, civil war, revolution, rebellion, insurrection, or civil strife arising therefrom, or any hostile act by or against a belligerent power, or terrorism or any person acting from a political motive, Clause 1.1 shall not operate to exclude losses (which would otherwise be covered) arising from the use of any computer, computer system or computer software programme of any other electronic system in the launch and / or guidance system and / or firing mechanism of any weapon or missile.

This extension is granted for and on behalf of the National Insurance Trust Fund and any liabilities whatsoever under this specific extension shall devolve solely upon the said fund. If any action, suit or proceeding where it is alleged that any loss or damage is not covered by this Endorsement, the burden of proving that such loss or damage is covered shall be upon the Insured.

Subject otherwise to the terms, conditions, exclusions and exceptions of the policy

CROSS LIABILITY

It is agreed and understood that otherwise subject to the terms, exclusion, provisions and conditions contained in the policy or endorsed thereon and subject to the Insured having paid the agreed extra premium, the Third Party Liability cover of the Policy shall apply to the insured parties named in the Schedule as if a separate policy had been issued to each party, provided that the insurers shall not indemnify the insured under this Endorsement in respect of liability for

Loss or damage to items insured or insurable under Section 1 of the Policy, even if not recoverable due to an excess or any limit.

Fatal or non-fatal injury or illness of employees or workmen who are or could have been insured under Workmen's Compensation and / or Employer's liability Insurance.

The Insurer's total liability in respect of the insured parties shall not however exceed in the aggregate for any one accident or series of accident arising out of one event the limit of indemnity stated in the Schedule.

MAINTENANCE VISITS COVER

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon and subject to the Insured having paid the agreed extra premium, this insurance shall be extended for the maintenance period specified hereunder to cover solely loss of or damage to the contract works caused by the Insured contract or (s) in the course of the operations carried out for the purpose of complying with the obligations under the maintenance provisions of the contract.

EXTENDED MAINTENANCE

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon and subject to the Insured having paid the agreed extra premium this insurance shall be extended for the maintenance period specified hereunder to cover loss of or damage to the contract works:

- caused by the insured contractor(s) in the course of the operations carried out for the purpose of complying with obligations under the maintenance provisions of the contract.

- occurring during the maintenance period provided such loss or damage was caused on the site during the construction period before the certificate of completion for the loss or damage section was issued.

Principal's Existing Property or Property Belonging to or Held In Care, Custody or Control by the Insured

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the Policy or endorsed thereon and subject to the Insured having paid the agreed extra premium, Section 01 of this insurance shall be extended to cover loss of or damage to the existing property or property belonging to or held in care, custody or control by the Insured caused by or arising out of the construction or erection of the items insured under section 1.

The Insurers will only indemnify the Insured for loss of or damage to the insured property provided that prior to the commencement of construction its condition is sound and the necessary safety measures have been taken.

In respect of loss or damage caused by vibration or by the removal or weakening of support Insurers will only indemnify the Insured for loss or damage as a result of a total or partial collapse of the insured property, and not for superficial damage which neither impairs the stability of the insured property nor endangers its users.

The Insurers will not indemnify the insured for

- Loss or damage which is foreseeable having regard to the nature of the construction work or the manner of its execution,

The costs of loss prevention or minimization measures which become necessary during the period of insurance.

indemnify the Insured for loss, damage or liability directly or indirectly caused to construction plant, equipment and machinery by flood and inundation if, after the execution of works or in case of any interruption, such construction plant, equipment and machinery are kept in an area not endangered by 20 year floods.

MR 109 Warranty Concerning Construction Material

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon, the Insurers shall only indemnify the Insured for loss, damage or liability directly or indirectly caused to construction material by flood or inundation if such construction material does not exceed three days demand and the exceeding quantities are kept in areas not endangered by 10 years floods.

MR 110 Special Conditions Concerning Safety Measures with Respect to Precipitation, Flood and Inundation

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon, the Insurers shall only indemnify the Insured for loss, damage or liability caused directly or indirectly by precipitation, flood or inundation if adequate safety measures have been taken in designing and executing the project involved.

Adequate safety measures shall mean that allowance is made for precipitation, flood and inundation up to a return period of 10 years for the location insured and the entire policy period on the basis of the statistics prepared by the meteorological agencies.


Loss, damage or liability resulting from the Insured's not immediately removing obstructions (eg: sand, trees) from watercourses within the construction site, whether carrying water or not, in order to maintain free water flow shall not be indemnifiable.

MR 112 Special Conditions concerning Fire – Fighting Facilities and Fire Safety on Construction Sites

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the Policy or endorsed thereon, the Insurers shall only indemnify the Insured for loss or damage directly or indirectly caused by or resulting from fire or explosion, provided always that:

1. With regard to the progress of work adequate fire-fighting equipment and sufficient extinguishing agents are available and operative at all times.

Fully operative wet riser hydrants are installed up to one level below the



- highest current work level and are sealed by temporary end caps.
2. The cabinets containing hose reels and portable fire extinguishing are inspected at regular intervals but at least twice a week.
 3. Fire compartments as required by local regulations are installed as soon as possible after the removal of formwork.
- Openings for lift shafts, service ducts and other voids are provisionally closed as soon as possible but not later than at the commencement of fit out work.
4. Waste material is removed regularly. All floors undergoing fit out are cleared of combustible waste at the end of each working day.
 5. A "permit to work" system is implemented for all contractors engaged in "hot work" of any kind such as but not limited to
 - grinding, cutting or welding operations,
 - use of blow lamps and torches,
 - application of hot bitumen,or any other heat producing operation.
- "Hot work" is carried out only in the presence of at least one worker equipped with a fire extinguisher and trained in fire fighting.
- The area of any "hot work" is examined one hour after the work has finished.
6. Storage of material for the construction or erection shall be subdivided into storage units not exceeding the value stated below per storage unit. The individual storage units shall be either at least 50 m apart or separated by fire proof walls.
- All inflammable material and especially all inflammable liquids and gases shall be stored at a sufficiently large distance from the property under construction or erection and any hot work.
7. A Site Safety Coordinator is appointed.
- A reliable fire alarm system is installed and whenever possible a direct communication link maintained with the nearest fire brigade.
- A Fire Protection Plan and a Site Fire Action Plan are implemented and updated regularly.
- The contractor's personnel are trained in fire-fighting and fire-fighting drills carried out weekly.
- The nearest fire brigade is familiarized with the site and immediate access maintained for it at all times.
8. The site is fenced off and access controlled.

MR 113

Inland Transit

It is agreed and understood that, otherwise subject to the terms, exclusions, provisions and conditions contained in the Policy or endorsed thereon and subject to the insured having paid the agreed extra premium, Section 1 of this insurance shall be extended to cover loss of or damage to the property insured whilst in transit to the contract site other than on waterways or by air within the territorial limits of **Sri Lanka** provided that the maximum amount payable under this Endorsement does not exceed per conveyance.

(Rs. 1Mn per transit and in aggregate for the period)

MR 119**Existing Property or property belonging to or held in care custody or control by the insured**

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon and subject to the insured having paid the agreed extra premium, section 1 of this insurance shall be extended to cover loss of or damage to the existing property or property belonging to or held in care, custody or control by the Insured caused by or arising out of the construction or erection of the items insured under section 1.

Insured property : Existing Buildings

Sum Insured : Rs. 7,780,000/-

The Insurers will only indemnify the Insured for loss of or damage to the insured property provided that prior to the commencement of construction its condition is sound and the necessary safety measures have been taken.

In respect of loss or damage caused by vibration or by the removal or weakening of support insurers will only indemnify the Insured for loss or damage as a result of a total or partial collapse of the insured property, and not for superficial damage which neither impairs the stability of the insured property nor endangers its users.

The insurers will not indemnify the insured for

- loss or damage which is foreseeable having regard to the nature of the construction work or the manner of its execution,
- the costs of loss prevention or minimization measures which become necessary during the period of insurance.

MR 120 Vibration, Removal or weakening of Support


It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the Policy or endorsed thereon and subject to the insured having paid the agreed extra premium section II of this insurance shall be extended to cover liability consequent upon loss or damage caused by vibration or by the removal or weakening of support.

Provided always that

- the insurers will indemnify the Insured in respect of liability for loss or damage to any property or land or building only if such loss or damage results in the total or partial collapse;
- the insurers will indemnify the Insured in respect of liability for loss or damage to any property or land or building only if prior to the commencement of construction its condition is sound and the necessary loss prevention measures have been taken.
- the Insured if required shall before commencement of construction and at his own expense prepare a report on the condition of any endangered property or land or building.

The Insurers will not indemnify the Insured in respect of liability for


- loss or damage which is foreseeable having regard to the nature of the



- **MARINE LIABILITY EXCLUSION** - It is understood and agreed that the Insurers shall not indemnify the Insured in respect of any Marine liability arising out of the use or ownership of waterborne vessel or craft
- **SUBSIDENCE AND SETTLEMENT EXCLUSION CLAUSE** - It is agreed and understood that in the event of physical loss or damage to any of the property described in the schedule due to subsidence or settlement of landfill or soil exchange areas, Insurers shall indemnify the Insured only if:
 - settlement or subsidence is the direct result of an insured hazard other than defective workmanship, materials or fault, defect, error or omission in design plan or specification.
 - occurs within a period of 24 hours and
 - exceeds the maximum settlement by 100%
- **PIERS QUAY WALL PRECAUTION CLAUSE** - It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon, this insurance shall not indemnify the Insured for loss or damage to the Piers and Quay Walls by storm or tidal action until full completion of the Breakwater.
- **DAMAGE TO SUBMARINE CABLE EXCLUSION** – it is agreed and understood that any damages or losses arising to the Submarine cables are excluded

72 Hours Clause

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the Policy or endorsed thereon, that any loss of or damage to the insured property arising during any one period of 72 consecutive hours, caused by storm, tempest, flood or earthquake, shall be deemed as a single event and therefore to constitute one occurrence with regard to the Excesses provided for herein. For the purpose of the foregoing, the commencement of any such 72 hour period shall be decided at the discretion of the Insured it being understood and agreed, however, that there shall be no overlapping in any two or more such 72 hours periods in the event of damage occurring over a more extended period of time.





LABORATORY TEST RESULTS

Head Office : 62/3, Neelammahara Road, Katuwawala, Boralesgamuwa, Sri Lanka.
 Hot Line : (+94)-11- 4309494 Fax : (+94) 11 2509806 E-mail : els@elslanka.com
 Web : www.elslanka.com

08th August 2017
 Our Ref: ELS/CON/P/679-42

Mr.R.M.S.Bandara,
 Director - Landslide Research & Risk Management Division,
 National Building Research Organization,
 99/1, Jawatta Road,Colombo 5.

Factory I : Mahagama, Sevanagala.
 Tel / Fax : (+94)-47-2289069
 E-mail : factory@elslanka.com

Factory II : Morahena Estate, Bemmulla, Gampaha.
 Tel/Fax : (+94)-117209090
 Tel : (+94) 33-2288900
 E-mail : precast@elslanka.com

Dear Sir,

REF.: THE PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS-LOT 1 - BADULLA

Subject: Test Results –Concrete

This letter has reference to the above subject and we are submitting herewith the test results of concrete, available to date for your kind reference.

Sample Description	Date of Sampling	Test Results	
		7 days	28 days
Concrete Cubes	20.01.2017 Type A Base (00-11)m Type A Wall (11-22)m	Submitted	Submitted
	19.01.2017 Type A Base (11-22)m	Submitted	Submitted
	09.01.2017 Type A Base (22-44)m	Submitted	Submitted
	24.10.2016 Type B Base (20-40)m	Submitted	Submitted
	28.10.2016 Type B Base (40-60)m	Submitted	Submitted
	10.11.2016 Type B Base (60-80)m	Submitted	Submitted
	28.01.2017 Type B Base (90.3-101.3)m	Submitted	Submitted
	14.09.2016 Type C Base (20-40)m	Submitted	Submitted
	21.09.2016 Type C Wall (20-40)m	Submitted	Submitted
	29.06.2016 Type D Base, (00-10)m	Submitted	Submitted
	01.07.2016 Type D Base, (10-20)m	Submitted	Submitted
	04.07.2016 Type D Base, (40-70)m	Submitted	Submitted
	05.11.2016 Type D Base, (73-100)m	Submitted	Submitted
	06.07.2016 Type D Base, (100-120)m	Submitted	Submitted
	09.07.2016 Type D Base, (140-160)m	Submitted	Submitted
	14.07.2016 Type D Base, (160-180)m	Submitted	Submitted
	13.08.2016 Type D Base, (180-200)m	Submitted	Submitted
	15.03.2017 Type D Base, (200-211)m	Attached	Attached
	22.08.2016 Type E Base, (0-20)m	Submitted	Submitted
	26.08.2016 Type E Base, (20-40)m	Submitted	Submitted
31.08.2016 Type E(1) Base, (40-60)m	Submitted	Submitted	
31.08.2016 Type E(2) Base, (0-20)m	Submitted	Submitted	
05.09.2016 Type E(2) Base, (20-31)m	Submitted	Submitted	
02.09.2016 Type E(2) Wall, (40-54)m Type E(2) Base, (60-70)m	Submitted	Submitted	
08.09.2016 Type E(2) Wall, (0-20)m, Type E(2) Base (31-40)m	Submitted	Submitted	

Sample Description	Date of Sampling	Test Results	
		7 days	28 days.
Concrete Cubes	12.09.2016 Type E(2) Wall (20-40)m	Submitted	Submitted
	23.09.2016 Type E(2) Wall (40-60)m	Submitted	Submitted
	21.09.2016 Type E(2) Base (40-60)m	Submitted	Submitted
	24.09.2016 Type E(2) Base (60-80)m	Submitted	Submitted
	19.02.2017 Type E(3) Base (00-12)m	Attached	Attached
	25.10.2016 Type E(3) Base (12-22)m	Submitted	Submitted
	20.10.2016 Type E(3) Base (62-82)m	Submitted	Submitted
	22.10.2016 Type E(3) Base (82-91)m	Submitted	Submitted
	21.02.2017 Type E(3) Wall (00-12)m	Attached	Attached
	26.10.2016 Type B Wall (20-30)m Type E(3) Wall (12-22)m	Submitted	Submitted
	25.10.2016 Type B Wall (30-40)m	Submitted	Submitted
	26.01.2017 Type A Wall (00-11)m	Submitted	Submitted
	11.01.2017 Type A Wall (22-32)m	Submitted	Submitted
	10.01.2017 Type A Wall (32-44)m	Submitted	Submitted
	31.10.2016 Type B Wall (40-50)m	Submitted	Submitted
	02.11.2016 Type B Wall (50-60)m	Submitted	Submitted
	21.11.2016 Type B Wall (60-70)m	Submitted	Submitted
	18.11.2016 Type B Wall (70-80)m	Submitted	Submitted
	21.10.2016 Type E(3) Wall (62-82)m	Submitted	Submitted
	23.10.2016 Type E(3) Wall (82-91)m	Submitted	Submitted
	03.07.2016 Type D Wall, (00-12)m	Submitted	Submitted
	06.07.2016 Type D Wall, (12-20)m	Submitted	Submitted
	09.11.2016 Type D Wall, (20-40)m	Submitted	Submitted
	10.08.2016 Type D Wall, (40-46)m	Submitted	Submitted
	09.08.2016 Type D Wall, (46-58.5)m	Submitted	Submitted
	08.08.2016 Type D Wall, (58.5-73)m	Submitted	Submitted
	07.11.2016 Type D Wall, (80-100)m	Submitted	Submitted
	08.11.2016 Type D Base (20-40)m, Type D Wall (73-80)m	Submitted	Submitted
	08.07.2016 Type D Base (120-140)m, Type D Wall (101-113)m	Submitted	Submitted
	10.07.2016 Type D Wall (113-120)m	Submitted	Submitted
	12.07.2016 Type D Wall (120-131)m	Submitted	Submitted
	11.07.2016 Type D Wall (131-140)m	Submitted	Submitted
	22.07.2016 Type D Wall (140-151)m	Submitted	Submitted
	29.07.2016 Type D Wall (151-161.5)m	Submitted	Submitted
	01.08.2016 Type D Wall (161.5-173.5)m	Submitted	Submitted
	02.08.2016 Type D Wall (173.5-178.5)m, Type D Wall (100-101)m	Submitted	Submitted
	19.08.2016 Type D Wall (178.5-188.5)m	Submitted	Submitted
	20.08.2016 Type D Wall (180.5-200)m	Submitted	Submitted
	17.03.2017 Type D Wall (200-211)m	Attached	Attached
	25.08.2016 Type E Wall (0-3)m	Submitted	Submitted
	24.08.2016 Type E Wall (3-20)m	Submitted	Submitted
	28.08.2016 Type E Wall (20-34)m	Submitted	Submitted
	29.08.2016 Type E Wall (34-40)m	Submitted	Submitted
05.09.2016 Type E(1) Wall (54-70)m	Submitted	Submitted	
29.01.2017 Type B Catch pit base (88m)	Submitted	Submitted	
30.01.2017 Type B Catch pit wall (88m) Type B Wall (90.3-101.3)m	Submitted	Submitted	

Sample Description	Date of Sampling	Test Results	
		7 days	28 days
	23.11.2016 Type D Catch pit base (76m), Type D Catch pit base (96m)	Submitted	Submitted
	24.11.2016 Type D Catch pit manhole (76m), Type D Catch pit manhole (96m)	Submitted	Submitted
Concrete cubes	04.01.2017 Type A Drain End Culvert Base	Submitted	Submitted
	07.01.2017 Type A Drain End Culvert Wall 1 st Step	Submitted	Submitted
	13.01.2017 Type A Drain End Culvert Wall 2 nd Step	Submitted	Submitted
	28.01.2017 Drilling point No.01 Catch pit Base	Submitted	Submitted
	29.01.2017 Drilling point No.01 Catch pit Wall	Submitted	Submitted
	21.01.2017 Drilling point No.02 Catch pit Base	Submitted	Submitted
	25.01.2017 Drilling point No.02 Catch pit Wall	Submitted	Submitted
	15.01.2017 Drilling point No.03 Catch pit Base	Submitted	Submitted
	16.01.2017 Drilling point No.03 Catch pit Wall	Submitted	Submitted
	16.12.2016 Type 01 Drain Wall Ch.(30-24)m	Submitted	Submitted
	26.01.2017 Type 02 Drain Base Ch.(78-84)m	Submitted	Submitted
	31.01.2017 Type 02 Drain Wall Ch.(78-84)m	Submitted	Submitted
	18.12.2016 Type 02 Drain Wall Ch.(00-24)m	Submitted	Submitted
	19.12.2016 Type 02 Drain Wall Ch.(00-24)m	Submitted	Submitted
	22.12.2016 Type 03 Drain Base Ch.(60-78)m	Submitted	Submitted
	23.12.2016 Type 03 Drain Wall Ch.(54-66)m	Submitted	Submitted
24.12.2016 Type 03 Drain Wall Ch.(66-78)m	Submitted	Submitted	

Thanking You,
Yours Faithfully,



 G Dilupa P De Zoysa
 Geotechnical Engineer
ELS Construction (Pvt) Ltd.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



ISO/IEC 17025
TL-049-01

Test Format No : ELS-ML-27

Revision No. 01

Project details:

Client:	Japan International Cooperation Agency (JICA)
Project:	The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)
Contractor:	ELS Construction (Pvt) Ltd

Sample description:

Samples Received Date:	24.03.2017	Job Ref. No.	ML/CON/CC/503
Samples received Condition:	Dry	Document Ref. No.	503/25G/9D
No of Samples received:	12	Samples Tested:	7/12 - 9/12
Casting date:	15.03.2017	Date of Testing:	24.03.2017
Concrete Grade:	25 N/mm ²	Date of Report:	25.04.2017
Sample tested Condition:	Specimen wet with surface moisture wiped out		
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C		
Location:	Type -D Base (200m-211m)		

Test Data:

Cube Identification	ELS/UCP/C/093		
	01	02	03
Date of Cast	15.03.2017	15.03.2017	15.03.2017
Date of Test	24.03.2017	24.03.2017	24.03.2017
Age at Test	9 Days	9 Days	9 Days
Sectional Area	228 cm ²	228	226
Specimen Width (Average)	15.07 cm	15.10	15.01
Specimen Length (Average)	15.15 cm	15.12	15.07
Specimen Height (Average)	15.07 cm	15.03	15.06
Volume of Specimen	3438 cm ³	3432	3407
Mass of Specimen	8228 g	8156	8151
Density at SSD Condition	2.393 g/cm ³	2.376	2.393
Failure Load	569.7 kN	478.8	499.6
Compressive Strength	25.0 N / mm ²	21.0	22.1

Failure pattern

√	√	√
-	-	-

Satisfactory
Unsatisfactory

Remarks:

This report refers specifically to the sample analyzed
The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by B.L.Kumara Senior Lab Technician	Checked by K.M.B.Susil Kumara Assis. Technical Manager	Certified by J.M.S.T.W.Jayasinghe Laboratory Engineer
--	--	---

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boralesgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



Test Format No : ELS-ML-27

Revision No. 01

ISO/IEC 17025
- TL-049-01

Project details:

Client:	Japan International Cooperation Agency (JICA)
Project:	The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)
Contractor:	ELS Construction (Pvt) Ltd

Sample description:

Samples Received Date:	24.03.2017	Job Ref. No.	ML/CON/CC/503
Samples received Condition:	Dry	Document Ref. No.	503/25G/33D
No of Samples received:	12	Samples Tested:	10/12 - 12/12
Casting date:	15.03.2017	Date of Testing:	17.04.2017
Concrete Grade:	25 N/mm ²	Date of Report:	25.04.2017
Sample tested Condition:	Specimen wet with surface moisture wiped out		
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C		
Location:	Type -D Base (200m-211m)		

Test Data:

Cube Identification	ELS/UCP/C/093		
	04	05	06
Date of Cast	15.03.2017	15.03.2017	15.03.2017
Date of Test	17.04.2017	17.04.2017	17.04.2017
Age at Test	33 Days	33 Days	33 Days
Sectional Area	226 cm ²	227	227
Specimen Width (Average)	15.05 cm	15.08	15.07
Specimen Length (Average)	15.04 cm	15.06	15.04
Specimen Height (Average)	15.04 cm	15.05	15.03
Volume of Specimen	3405 cm ³	3417	3407
Mass of Specimen	8090 g	8301	8156
Density at SSD Condition	2.376 g/cm ³	2.430	2.394
Failure Load	840.0 kN	929.9	926.6
Compressive Strength	37.1 N / mm ²	41.0	40.9

Failure pattern

√	√	√
-	-	-

Satisfactory
Unsatisfactory

Remarks:

This report refers specifically to the sample analyzed
The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by B.L.Kumara Senior Lab Technician	Checked by K.M.B.Susil Kumara Assis. Technical Manager	Certified by J.M.S.T.W. Jayasinghe Laboratory Engineer
--	--	--

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boralesgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



Test Format No : ELS-ML-27

Revision No. 01

ISO/IEC 17025
TL-049-01

Project details:

Client: Japan International Cooperation Agency (JICA)
Project: The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)
Contractor: ELS Construction (Pvt) Ltd


Sample description:

Samples Received Date:	24.03.2017	Job Ref. No.	ML/CON/CC/503
Samples received Condition:	Dry	Document Ref. No.	503/25G/7D
No of Samples received:	12	Samples Tested:	1/12 - 3/12
Casting date:	17.03.2017	Date of Testing:	24.03.2017
Concrete Grade:	25 N/mm ²	Date of Report:	25.04.2017
Sample tested Condition:	Specimen wet with surface moisture wiped out		
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C		
Location:	Type -D Wall (200m-211m)		

Test Data:

Cube Identification	ELS/UCP/C/094		
	01	02	03
Date of Cast	17.03.2017	17.03.2017	17.03.2017
Date of Test	24.03.2017	24.03.2017	24.03.2017
Age at Test	7 Days	7 Days	7 Days
Sectional Area	cm ² 227	229	226
Specimen Width (Average)	cm 15.03	15.05	14.96
Specimen Length (Average)	cm 15.11	15.21	15.08
Specimen Height (Average)	cm 15.04	15.02	15.03
Volume of Specimen	cm ³ 3414	3438	3390
Mass of Specimen	g 8099	8123	8137
Density at SSD Condition	g/cm ³ 2.372	2.363	2.400
Failure Load	kN 602.7	613.4	526.5
Compressive Strength	N / mm ² 26.5	26.8	23.3

Failure pattern



Satisfactory
Unsatisfactory

Remarks:

This report refers specifically to the sample analyzed
 The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by
 B.L.Kumara
 Senior Lab Technician

Checked by
 K.M.B.Susil Kumara
 Assis. Technical Manager

Certified by
 J.M.S.T.W.Jayasinghe
 Laboratory Engineer

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boralesgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



Test Format No : ELS-ML-27

Revision No. 01

Project details:

Client:	Japan International Cooperation Agency (JICA)
Project:	The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)
Contractor:	ELS Construction (Pvt) Ltd

Sample description:

Samples Received Date:	24.03.2017	Job Ref. No.	ML/CON/CC/503
Samples received Condition:	Dry	Document Ref. No.	503/25G/31D
No of Samples received:	12	Samples Tested:	4/12 - 6/12
Casting date:	17.03.2017	Date of Testing:	17.04.2017
Concrete Grade:	25 N/mm ²	Date of Report:	25.04.2017
Sample tested Condition:	Specimen wet with surface moisture wiped out		
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C		
Location:	Type -D Wall (200m-211m)		

Test Data:

Cube Identification		ELS/UCP/C/094 04	ELS/UCP/C/094 05	ELS/UCP/C/094 06
Date of Cast		17.03.2017	17.03.2017	17.03.2017
Date of Test		17.04.2017	17.04.2017	17.04.2017
Age at Test	Days	31 Days	31 Days	31 Days
Sectional Area	cm ²	227	226	227
Specimen Width (Average)	cm	15.05	15.06	15.05
Specimen Length (Average)	cm	15.06	15.04	15.06
Specimen Height (Average)	cm	15.05	15.03	15.05
Volume of Specimen	cm ³	3409	3404	3409
Mass of Specimen	g	8225	8167	8250
Density at SSD Condition	g/cm ³	2.413	2.399	2.420
Failure Load	kN	877.9	891.0	931.5
Compressive Strength	N / mm ²	38.7	39.3	41.1

Failure pattern

√	√	√
-	-	-

Satisfactory
Unsatisfactory

Remarks:

This report refers specifically to the sample analyzed
The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by B.L.Kumara Senior Lab Technician	Checked by K.M.B.Susil Kumara Assis. Technical Manager	Certified by J.M.S.T.W.Jayasinghe Laboratory Engineer
--	--	---

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boralessgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



Test Format No : ELS-ML-27

Revision No. 01

ISO/IEC 17025
EL-019-01

Project details:

Client:	Japan International Cooperation Agency (JICA)
Project:	The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)
Contractor:	ELS Construction (Pvt) Ltd

Sample description:

Samples Received Date:	07.03.2017	Job Ref. No.	ML/CON/CC/497
Samples received Condition:	Dry	Document Ref. No.	497/25G/16D
No of Samples received:	12	Samples Tested:	1/12 - 3/12
Casting date:	19.02.2017	Date of Testing:	07.03.2017
Concrete Grade:	25 N/mm ²	Date of Report:	08.03.2017
Sample tested Condition:	Specimen wet with surface moisture wiped out		
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C		
Location:	Type E Base (0m-12m) Total Length (141m)		

Test Data:

Cube Identification	ELS/UCP/C/091		
	01	02	03
Date of Cast	19.02.2017	19.02.2017	19.02.2017
Date of Test	07.03.2017	07.03.2017	07.03.2017
Age at Test	Days	16 Days	16 Days
Sectional Area	cm ²	227	228
Specimen Width (Average)	cm	15.02	15.08
Specimen Length (Average)	cm	15.08	15.12
Specimen Height (Average)	cm	15.04	15.08
Volume of Specimen	cm ³	3407	3439
Mass of Specimen	g	8229	8246
Density at SSD Condition	g/cm ³	2.415	2.397
Failure Load	kN	869.4	923.4
Compressive Strength	N / mm ²	38.4	40.5

Failure pattern

√	√	√
-	-	-

Satisfactory
Unsatisfactory

Remarks:

This report refers specifically to the sample analyzed
The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by 	Checked by 	Certified by
M.A.K.Chathuranga Technical Manager	J.M.S.T.W.Jayasinghe Laboratory Engineer	R.M.Rathnasiri General Manager

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boraesgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



Test Format No : ELS-ML-27

Revision No. 01

ISO/IEC 17025
IL-049-01

Project details:

Client:	Japan International Cooperation Agency (JICA)		
Project:	The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)		
Contractor:	ELS Construction (Pvt) Ltd		

Sample description:


Samples Received Date:	07.03.2017		Job Ref. No.	ML/CON/CC/497
Samples received Condition:	Dry		Document Ref. No.	497/25G/28D
No of Samples received:	12	Samples Tested:	4/12 - 6/12	Date of Testing: 19.03.2017
Casting date:	19.02.2017		Date of Report:	22.03.2017
Concrete Grade:	25 N/mm ²			
Sample tested Condition:	Specimen wet with surface moisture wiped out			
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C			
Location:	Type E Base (0m-12m) Total Length (141m)			

Test Data:

Cube Identification		ELS/UCP/C/091 04	ELS/UCP/C/091 05	ELS/UCP/C/091 06
Date of Cast		19.02.2017	19.02.2017	19.02.2017
Date of Test		19.03.2017	19.03.2017	19.03.2017
Age at Test	Days	28 Days	28 Days	28 Days
Sectional Area	cm ²	227	228	231
Specimen Width (Average)	cm	15.11	15.16	15.23
Specimen Length (Average)	cm	15.00	15.07	15.15
Specimen Height (Average)	cm	15.00	15.03	15.20
Volume of Specimen	cm ³	3399	3433	3507
Mass of Specimen	g	8171	8206	8421
Density at SSD Condition	g/cm ³	2.404	2.391	2.401
Failure Load	kN	912.4	759.0	853.9
Compressive Strength	N / mm ²	40.2	33.2	37.0

Failure pattern

Satisfactory
Unsatisfactory



Remarks:

This report refers specifically to the sample analyzed
The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by 	Checked by 	Certified by
M.A.K.Chathuranga Technical Manager	J.M.S.T.W.Jayasinghe Laboratory Engineer	R.M.Rathnasiri General Manager

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boraesgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



Test Format No : ELS-ML-27

Revision No. 01

ISO/IEC 17025
TL-049-01

Project details:

Client:	Japan International Cooperation Agency (JICA)		
Project:	The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)		
Contractor:	ELS Construction (Pvt) Ltd		

Sample description:

Samples Received Date:	07.03.2017		Job Ref. No.	ML/CON/CC/497
Samples received Condition:	Dry		Document Ref. No.	497/25G/14D
No of Samples received:	12	Samples Tested:	7/12 - 9/12	Date of Testing: 07.03.2017
Casting date:	21.02.2017		Date of Report:	08.03.2017
Concrete Grade:	25 N/mm ²			
Sample tested Condition:	Specimen wet with surface moisture wiped out			
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C			
Location:	Type E Wall (0m-12m) Total Length (141m)			

Test Data:

Cube Identification	ELS/UCP/C/092		
	01	02	03
Date of Cast	21.02.2017	21.02.2017	21.02.2017
Date of Test	07.03.2017	07.03.2017	07.03.2017
Age at Test	14 Days	14 Days	14 Days
Sectional Area	cm ² 228	228	228
Specimen Width (Average)	cm 15.10	15.13	15.10
Specimen Length (Average)	cm 15.09	15.10	15.07
Specimen Height (Average)	cm 15.10	15.14	15.08
Volume of Specimen	cm ³ 3439	3459	3433
Mass of Specimen	g 8185	8160	8264
Density at SSD Condition	g/cm ³ 2.380	2.359	2.408
Failure Load	kN 722.2	748.7	679.5
Compressive Strength	N / mm ² 31.7	32.8	29.9

Failure pattern

√	√	√
-	-	-

Satisfactory
Unsatisfactory

Remarks:

This report refers specifically to the sample analyzed
The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by M.A.K.Chaturanga Technical Manager	Checked by J.M.S.T.W.Jayasinghe Laboratory Engineer	Certified by R.M.Rathnasiri General Manager
---	--	--

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boraesgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



**DETERMINATION OF COMPRESSIVE STRENGTH OF
CONCRETE SPECIMENS
TEST METHOD BS EN 12390-3:2009**



ISO/IEC 17025
TL-049-01

Test Format No : ELS-ML-27

Revision No. 01

Project details:

Client: Japan International Cooperation Agency (JICA)
Project: The Pilot Project for Landslide and rock fall Mitigation works (Lot-01)
Contractor: ELS Construction (Pvt) Ltd


Sample description:

Samples Received Date:	07.03.2017	Job Ref. No.	ML/CON/CC/497
Samples received Condition:	Dry	Document Ref. No.	497/25G/28D
No of Samples received:	12	Samples Tested:	10/12 - 12/12
Casting date:	21.02.2017	Date of Testing:	21.03.2017
Concrete Grade:	25 N/mm ²	Date of Report:	22.03.2017
Sample tested Condition:	Specimen wet with surface moisture wiped out		
Curing Condition at Laboratory:	In water at a Temperature of 20 ± 2 °C		
Location:	Type E Wall (0m-12m) Total Length (141m)		

Test Data:

Cube Identification	ELS/UCP/C/092		
	01	02	03
Date of Cast	21.02.2017	21.02.2017	21.02.2017
Date of Test	21.03.2017	21.03.2017	21.03.2017
Age at Test	28 Days	28 Days	28 Days
Sectional Area	227 cm ²	227	228
Specimen Width (Average)	14.99 cm	15.11	15.04
Specimen Length (Average)	15.17 cm	15.04	15.17
Specimen Height (Average)	15.10 cm	15.05	15.01
Volume of Specimen	3433 cm ³	3420	3425
Mass of Specimen	8198 g	8242	8291
Density at SSD Condition	2.388 g/cm ³	2.410	2.421
Failure Load	788.9 kN	801.4	790.7
Compressive Strength	34.7 N / mm ²	35.3	34.7

Failure pattern



Satisfactory
Unsatisfactory

Remarks:

This report refers specifically to the sample analyzed
 The test was carried out in accordance with the BS EN 12390-3 : 2009 standard test method

Tested by

M.A.K.Chathuranga
 Technical Manager

Checked by

J.M.S.T.W.Jayasinghe
 Laboratory Engineer

Certified by

R.M.Rathnasiri
 General Manager

ENGINEERING & LABORATORY SERVICES (PVT) LTD

62/3, Neelammahara Road, Katuwawala, Boraesgamuwa, Sri Lanka.

Telephone : 0094 011 4309494/ 2517037 / 2517365, Fax : 0094 01 2509806, E-Mail : els@elslanka.com.



SAMPLE INSPECTION SHEETS FOR DRILLING,
DRAINS & CATCH PITS

PILOT PROJECT FOR LANDSLIDE AND ROCKFILL MITIGATION WORKS LOT 1

Client: JAPAN INTERNATIONAL CORPORATION AGENCY
(JICA)

Contractor: ELS Construction (Pvt) Ltd.

Drilling Location: 4 Drill Hole No: 1

Drilling Starting Date: 30/04/2017 In Charge: L.J.M. Bandara

Drilling completed Date: 09/05/2017 Machine Operator: R.P. Kumar

Date	Depth m		Weather Condition	Remarks	Logged by (Contractor)	Checked by (Client)
	Soil	Rock				
30/04/2017	0.00-07.00				K.M. <i>enfull</i>	<i>psf</i>
01/05/2017	07.00-19.00				K.M. <i>enfull</i>	<i>psf</i>
02/05/2017	19.00-24.00	24.00-25.50			K.M. <i>enfull</i>	<i>psf</i>
03/05/2017	25.50-33.00	33.00-33.50			K.M. <i>enfull</i>	<i>psf</i>
04/05/2017	33.50-41.00				K.M. <i>enfull</i>	<i>psf</i>
05/05/2017		41.00-43.00			K.M. <i>enfull</i>	<i>psf</i>
06/05/2017	43.00-50.00				K.M. <i>enfull</i>	<i>psf</i>
07/05/2017	50.00-54.00				K.M. <i>enfull</i>	<i>psf</i>
08/05/2017		54.00-56.00			K.M. <i>enfull</i>	<i>psf</i>
09/05/2017	56.00-60.00			Pipe installation	K.M. <i>enfull</i>	<i>psf</i>

K.M. enfull

Prepared by

Contractor (ELS)

Checked by

Engineer (NBRO)

M. S. S. S.

psf

Certified by

Engineer (JICA)

Water Collecting Pit
Mix proportion of concrete

Date:

Time:

Inspection Point	Reference height (mm)	Tolerance (mm)	Measured weight of concrete (m)	Check (The Engineer)	Check (The Contractor)	Measured weight of sand (mm)	Check (The Engineer)	Check (The Contractor)	Measured weight of aggregate (mm)	Check (The Engineer)	Check (The Contractor)
1 A	1700	±30	1100		exp			exp	1700		exp
2 B											
3 C											
4 D											
5 E											
6 F											
7 G											
8 H											
9 I											
10 J											

Water Collecting Pit
Reference height

Pit	Reference height (mm)	Tolerance (mm)	Measured height (mm)	Check (The Engineer)	Check (The Contractor)
1 A	1700	±30	1750	exp	exp
2 B					
3 C					
4 D					
5 E					
6 F					
7 G					
8 H					
9 I					
10 J					



MEASUREMENT SHEET FOR TEMPORARY
PLATFORM AND RESHAPING WORK AT LOCATION 1
AND 4

Measurement Sheet

Contract Title : Landslide Mitigation Works (Lot 1) Folio No :

Contractor : ELS Construction (Pvt.) Ltd.

Bill No. : Work Done from : 22/06/2017 to 28/07/2017

Expense Item	Construction Work	Nos.	Length(m)	Breadth	Depth	Qty	Total
HORIZONTAL DRAINAGE DRILLING							
Temporary platform							
	Temporary platform in concrete for placing and moving drilling machine on at six locations	6	5.00	4	0.2	24	24
Reshaping at location 1 (upside and downside the gabion structures)	Cutting, hauling and filling at location 1	0.5	12.00	6	(0+1)	36	
		0.5	8.00	4	(0+1)	16	52
Reshaping at new location 4 (upside and downside the gabion structures)	Cutting, hauling and filling at new location 4	0.5	12.00	5	(0+2)	60	
		1	12	4	1	48	108
Reshaping at new location 4 (upside and downside the gabion structures)	Cutting, hauling and filling at old location 4	0.5	15.00	6	(0+5)	225	
		0.5	12.00	4	(0+3)	72	297

K. M. Anwar

NBRD



**MEASUREMENT SHEET FOR STONE FILLING BEHIND
AND BENEATH GABION WALL**

Measurement Sheet

Contract Title : Landslide Mitigation Works (Lot 1) Folio No :

Contractor : ELS Construction (Pvt.) Ltd.

Bill No. : Work Done from : 22/06/2017 to 28/07/2017

Expense Item	Construction Work	Nos.	Length(m)	Breadth	Depth	Qty	Total
6"x9" stone filling behind and beneath gabion wall							
Location 1	6"x9" stone filling behind and beneath gabion	1	8.00	2	2	32	
		1	8.00	1.5	0.3	3.6	
Location 2	6"x9" stone filling behind and beneath gabion	1	5.00	2	2	20	
		1	5	1.5	0.3	2.25	
Location 3	6"x9" stone filling behind and beneath gabion wall	1	5.00	2	2	20	
		1	5	1.5	0.3	2.25	
Location 4	6"x9" stone filling behind and beneath gabion	1	7.00	2	2	28	
		1	7	1.5	0.3	3.15	
Location 5	behind and beneath gabion wall	1	7.00	2	2	28	
		1	7	1.5	0.3	3.15	
Location 5	behind and beneath gabion wall	1	8.00	2	2	32	
		1	8	1.5	0.3	3.6	178.0

K.M. Anfal

M. S. N. B. R. O.



MONTHLY PROGRESS REPORT – JULY 2017

Management for Quantity (July/2017)

26/7/2017

Company name:
ELS Construction (Pvt) Ltd.

Item	Expense Item		Construction work	Unit	Contract quantity (A)	Amount (Rps.)	Composition ratio (B)%	Quantity up to this time ©	Volume ratio (D=C/A) %	Total ratio of quantity E=D×B/100) %	Remarks (instruction/inspection)
1	CONTRACTOR'S SITE ESTABLISHMENT	1.1	Establishment, maintenance, and removal of contractor's site facilities such as office, stores, services, security, etc...	LS	1	754,136.36	2.17	1.00	100.00	2.17	
		1.2	Mobilization and de-mobilization of plant, equipment, and machinery	LS	1	1,000,000.00	2.87	1.00	100.00	2.87	
2	HEALTH, SAFETY AND ENVIRONMENT	2.1	Health and safety measures during construction conforming to the latest industrial standards	LS	1	200,000.00	0.57	1.00	100.00	0.57	
		2.2	Environmental protection and precaution during construction (hording and dust screens shall be provided to control dust escaping to surrounding areas).	LS	1	500,000.00	1.44	1.00	100.00	1.44	
3	INSURANCE, BONDS AND SECURITIES	3.1	Insurance of works, contractor's equipment, third party, and workmen's compensation	LS	1	400,000.00	1.15	1.00	100.00	1.15	
		3.2	Performance security	LS	1	75,000.00	0.22	1.00	100.00	0.22	
		3.3	Advance payment security	LS	1	300,000.00	0.86	1.00	100.00	0.86	
4	PROJECT SIGN BOARDS	4.1	Provide and maintain project signboards	Item	1	50,000.00	0.14	1.00	100.00	0.14	
5	SITE INVESTIGATION / TESTING	5.1	Site investigation and Testing as directed by the Engineer (Not included in contractors quality control/assurance plane)	PS	1	100,000.00	0.29	1.00	100.00	0.29	
6	QUALITY STANDARD AND PROGRESS	6.1	Provision for monthly progress reports and photographs and etc	Month	16	160,000.00	0.46	16.00	100.00	0.46	
		6.2	Provide as built drawings, Quality assurance reports	LS	1	50,000.00	0.14	1.00	100.00	0.14	
7	HORIZONTAL DRAINAGE	7.1	Temporary working	m³	24.00	600,000.00	1.72	24.00	100.00	1.72	
		7.2	Drilling for 100mm dia horizontal drains through any type of soil an intermittent rock and disposal of drilled material away from site as directed by Engineer	m	2,400.00	12,000,000.00	34.49	2,407.50	100.31	34.60	
		7.3	Ditto - do - but through fresh bedrock.	m	255.00	1,912,500.00	5.50	247.50	97.06	5.34	
		7.4	63mm dia long drains with perforated type 1000 PVC pipes and geotextile wrapping. Rate shall include for any other associated work as directed by the Engineer.	m	2,655.00	4,513,500.00	12.97	2,655.00	100.00	12.97	

Management for Quantity (July/2017)

26/7/2017

Company name:
ELS Construction (Pvt) Ltd.

Item	Expense Item	Construction work	Unit	Contract quantity (A)	Amount (Rps.)	Composition ratio (B)%	Quantity up to this time ©	Volume ratio (D=C/A) %	Total ratio of quantity E=D×B/100) %	Remarks (instruction/inspection)
		Supplying and placing of 90mm dia Polyethylene pipes Type 1000. Rate shall include for connecting the pipes to the PVC pipes and any other associated work as directed by the Engineer.		127.00	254,000.00	0.73	111.00	87.40	0.64	
		7.6 Temporary road for construction	m	450	1,350,000.00	3.88	450.00	100.00	3.88	
8	GABION WORK	8.1 Supplying, assembling and placing of PVC coated Gabion wall boxes of size 1.0 x 1.0 x 1.0m, filling dry rubble 6" x 9" at toe region of the surface drain outlet including provision of excavation & trimming and preparation of ground surface to accommodate the proper placing of gabion boxes and as per the specifications, drawings and instructed by the Engineer.	m³	60	750,000.00	2.16	58.00	96.67	2.08	
		8.1.1 90mm dia type 1000 PVC pipes to encase 63mm dia PVC pipes (1m*8 holes*6 locations)	m	48	-	0.00	48.00	100.00	0.00	
		8.1.2 Supply & laying of Geotextile (10m2*6 locations)	m2	60	-	0.00	60.00	100.00	0.00	
9	SURFACE DRAINAGE	Construction of RCC drains								
		9.1 B300 H300	m	380.00	3,040,000.00	8.74	338.00	88.95	7.77	
		9.2 B450 H450	m	225.00	2,925,000.00	8.41	212.00	94.22	7.92	
		9.3 B600 H500	m	69	931,500.00	2.68	69.00	100.00	2.68	
		9.4 B600 H600	m	103	1,596,500.00	4.59	101.00	98.06	4.50	
		9.5 B600 H900	m	44	814,000.00	2.34	44.00	100.00	2.34	
10	WATER COLLECTING PIT	Construction of Collecting Pits								
		10.1 0.6 x0.6 x0.5m	nos.	6	19,000.00	0.05	6.00	100.00	0.05	
		10.2								
		10.3 1.7 x 1.7 x 1.1m	nos.	1	112,000.00	0.32	1.00	100.00	0.32	
	Direct construction costs	sub total of Item7~			34,407,136.36	1.00			97.14	
	Common temporary costs	sub total of Item1~Item6			382,800.00					
	subtotal				34,789,936.36				33,795,386.36	
	Contingencies(10 %)				3,478,993.64					
	Total Bid Price				38,268,930.00					

PILOT PROJECT FOR LANDSLIDE AND ROCKFALL MITIGATION WORKS IN
BADULLA, NUWARAELIYA & MATALE

LOT 02- Udamadura in Nuwara Eliya District

PROJECT COMPLETION REPORT

Employer:



Japan International Cooperation Agency (JICA) Sri Lanka Office

Engineer:



National Building Research Organization (NBRO)

Contractor:



GEO ENGINEERING CONSULTANTS (PVT) LTD

Geotechnical Investigation, Geological Surveys, Ground Improvement & Laboratory Testing

No.929/18, Kahandawala Road, Thalangama North, Malabe
Sri Lanka.

HOTLINE: 0113 093377

Tel: +94 11 2 077844 (Accounts Dept.)

+94 11 2 077900 (Eng. Dept.)

+94 11 2 077908 (Lab)

+94 71 2 843843 (Mobile)

Fax: +94 11 2 077845

E-mail: geoeng2009@gmail.com, geoeng2009@sitnet.lk

16th March 2017

CONTENT

- 1.0 INTRODUCTION
- 2.0 MOBILIZATION
- 3.0 HEALTH AND SAFETY MEASURES DURING CONSTRUCTION
- 4.0 ENVIRONMENTAL PROTECTION AND PRECAUTIONS
- 5.0 INSURANCE, BOND AND SECURITIES
- 6.0 PROJECT SIGN BOARDS
- 7.0 SITE INVESTIGATION/ TESTING
- 8.0 PROVIDE AS BUILT DRAWINGS
- 9.0 WORKING PLATFORM FOR HORIZONTAL DRILLING
- 10.0 HORIZONTAL DRAINAGE DRILLING WORKS
- 11.0 SURFACE DRAINAGE DITCH WORKS
- 12.0 WATER COLLECTING PITS
- 13.0 GABION WORKS
- 14.0 SMALL DAMS
- 15.0 ADDITIONAL WORKS
- 16.0 PROJECT PROGRESS

Annexure 01: Copy of Site Log Notes of Environmental Officer

Annexure 02: Insurance Documents

Annexure 03: Concrete test results

Annexure 04: As Built Drawings

Annexure 05: NBRO Certificate of Drilling completed & Summary of Drilling depths

Annexure 06: Measurement sheets for concrete ditch, water collecting pit, gabion works,
additional works

Annexure 07: NBRO & JICA approval letters for rock/ boulder demolishing

Annexure 08: NBRO & JICA approvals for water collecting pit & Polyethylene pipes

Annexure 09: BOQ Comparison table

Prepared by



Dilum Wanigasekara *B.Sc(Hons), M.Sc(Eg.Geo), MGSSL*

Project Manager.

1.0 INTRODUCTION

Japan International Cooperation Agency (JICA) extends its Pilot project for Landslide and Rock fall mitigation works for the Democratic Socialist Republic of Sri Lanka, on the basis of the Record of Discussion for “The Technical Cooperation for Landslide Mitigation Project” signed on the 07th of March 2014 agreed between the Democratic Socialist Republic of Sri Lanka and JICA.

The Pilot project for Landslide and Rock fall Mitigation work at Lot-02 Udamadura in Nuwara Eliya was awarded to Geo Engineering Consultant Pvt Ltd on 21st January 2016 and the contract agreement was signed on 02nd day of February 2016.

The basic scope of work was Horizontal Drainage Drilling, Gabion Works, Surface drainage ditch works and small dam.

The time for completion of the work was within Nine (9) months from the commencement date that is 15th November 2016. But we were encountered more difficulties and constraints delaying completion of the project. Time extension request letters were sent to JICA through NBRO clarifying the causes for the delay and the approval was granted for further four (04) months period in two stages. First extension was 15th November 2016 to 15th February 2017 and the second extension was 15th February 2017 to 15th March 2017.

Contract Price was Twelve Million Nine Hundred Thousand Only (Rs.12,900,000.00).

2.0 MOBILIZATION

Mobilization to the site was done on 08th March 2017. Initially establishment of Site office and fixing of safety sign boards were done. Then the drilling machine, Compressor, generator and all the other machines and equipments with labors were mobilized.

Horizontal drainage drilling work was started on 07th May 2016 after the approval of construction plan with several revisions.




Fig 01: Mobilization to the site



Fig 02: Pre surveying work




Fig 03: Fixing of safety sign boards




Fig 04: Main project name board




Fig 05: Mobilization of percussion drilling machine




Fig 06: Mobilization of new rotary drilling machine

Master working program was revised according to the Time extension up to 15th March 2017 and it is shown below.

WORK EXTENSION PROGRAM PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS AT NUWARA ELIYA		2017			
		1st Quarter			Mar
		4th Quarter	Nov	Dec	
ID	Task Name	Duration	Start	Finish	
1	Drainage Ditch D-H: 80.0m Length completed with Defects. Minimum 04 days will require to complete 10m length of drainage ditch				
2					
3	Demolishing of defects part from CH 20 +00-CH 40+00 with JICA and NERO Supervision	5 days	Tue 11/1/16	Sat 11/5/16	
4	Rectification & Reconstruction of Defects of CH 20+00-CH 40+00 m	30 days	Sat 11/5/16	Sun 12/4/16	
5	Construction of CH 40+000 to CH 80+000	13 days	Mon 12/5/16	Sat 12/17/16	
6	Construction of CH 80 - CH 131 up to water correcting pit type-02	20 days	Sat 12/10/16	Thu 12/29/16	
7	Submission of Second Quarterly Progress Report with the Invoice	1 day	Sat 12/10/16	Sat 12/10/16	
8	<i>Resources: Mason-01, Skilled Labours-05, Unskilled Labours-06</i>				
9	Drainage Ditch C-D				
10	Base concrete completed with minor defects from CH 90-CH 216				
11	Construction of base concrete from CH 0-90 m	10 days	Tue 11/1/16	Thu 11/10/16	
12	Construction of Side walls and completion from CH 0+000-CH90+000	26 days	Fri 11/11/16	Tue 12/6/16	
13	Rectification of defects and construction of side walls from CH 90-216 m.	40 days	Wed 12/7/16	Sun 1/15/17	
14	<i>Resources: Mason-02, Skilled Labours-05, Unskilled Labours-06</i>				
15	Drainage Ditch G-D				
16	Rock Demolition	3 days	Tue 1/3/17	Thu 1/5/17	

Land Slide Mitigation Project
Nuwaraeliya

Task Split Progress

Milestone Summary Project Summary

External Tasks External MileTask Split

Geo Engineering Consultants (Pvt) Ltd., No. 929/18, Kahandawala Road, Thatangama North, Malabe. Hotline: 011 3093377, 011 2077900, Fax: 011 2077845

WORK EXTENSION PROGRAM PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS AT NUWARA ELIYA																			
ID	Task Name	Duration	Start	Finish	2017			1st Quarter											
					4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Oct	Nov	Dec	Jan	Feb	Mar				
17	Soil excavation along the ditch of 100m length	7 days	Fri 1/6/17	Thu 1/12/17															
18	Construction of drainage ditch of 100m length	39 days	Sun 1/8/17	Wed 2/15/17															
19	soil excavation along the ditch of 35m length	4 days	Tue 2/14/17	Fri 2/17/17															
20	Construction of drainage ditch 35m length	20 days	Sat 2/18/17	Thu 3/9/17															
21	Construction of Gabion walls in the drilling point and upper small dam	5 days	Fri 1/20/17	Tue 1/24/17															
22	Reconstruction of Gabion wall and Polyethilien connecting pipe according to the engineer's comments	3 days	Fri 2/17/17	Sun 2/19/17															
23	Construction of lower Small dam with new drainage ditch	30 days	Fri 2/10/17	Sat 3/11/17															
24	Construction of Water collecting pits and upper small dam	4 days	Fri 3/10/17	Mon 3/13/17															
25	Submission of Project Completion Report	1 day	Wed 3/15/17	Wed 3/15/17															

Land Slide Mitigation Project Nuwaraeliya	Task		Milestone		External Tasks	
	Split		Summary		External Mile Task	
	Progress		Project Summary		Split	


According to the contract and the design drawings the quantities of the main work items are as follows.

- 01) Horizontal Drainage drilling : 10 Holes up to 50.0m length
- 02) Surface Drainage ditch type-A : Length 106.0 m
- 03) Surface Drainage ditch type-B : Length 230.0 m
- 04) Surface Drainage ditch type-C : Length 149.0 m
- 05) Water Collecting Pits : 03 Nos.
- 06) Small Dam (Gabion) : 01
- 07) Small Dam (Concrete) : 01
- 08) Gabion wall for cut slope : 01

Survey plan of the project area having the proposed structure locations are shown below.

Detail Survey Plan-Landslide Mitigation Project at Nuwara Eliya

Topographic Construction Plan



REFERENCE	
RE	- Road Edge
LF	- Live Fence
P	- Permanent Building
Ty	- Temporary Building
D	- Bank
BH	- Bare Hall
—	- Proposed Access Roads
▨	- Sign Board Locations
□	- Project Office
—	- Existing Drainage Path
—	- Proposed ditch line

3.0 HEALTH AND SAFETY MEASURES DURING CONSTRUCTION

Related BOQ Item No. : 2.1

- i. Safety sign boards were fixed in close to the main road and within the site so that clearly visible to all workers and third parties.



Fig 07: Safety Sign Board on the road



Fig 08: Safety Sign Board on the road



Fig 10: Safety Sign Board outside the site



Fig 11: Safety Sign Board within the site

- ii. Workers wear helmet, shoes, clothes with long sleeves, trousers and reflective jacket for the safety.



Fig 12: Workers with safety wears





Fig 13: Safety of the workers

iii. Temporary fence were properly set up around site to keep third parties off.



iv. Safety instructions are carried out every weekly for all the workers.



v. Safety Manual is available in the site and the manual was checked by JICA on 15/03/2017 during the site inspection.

vi. Site visit was done by JICA on 08th & 09th August 2016 for the safety measures and the instructions were given to all workers regarding the maintaining of project safety.

4.0 ENVIRONMENTAL PROTECTION AND PRECAUTIONS

Related BOQ item: 2.2

We have taken all possible precautions for the environmental protection. Construction works were carried out to minimize the environmental damages.

Environmental Officer from NBRO visited the site from time to time and the necessary instructions were given on site. Copy of his Log notes are attached in the annexure- 01.

According to the environmental officer's instructions, project office was maintained well clean and a First Aid box was installed.

Soil erosion was noticed on one embankment of the drain during heavy rainy season. Rubble filling was done on that embankment in order to stabilize the filling.




Fig 14: Rubble pitching on embankments to minimize soil erosion

Dust screens/Mud covers were used to protect the environment during horizontal drilling works.



Fig 15: Using of mud covers close to the drilling point

Drainage Ditch excavations were done in order to minimize tree cutting. Therefore large trees were remained on the path and the ditch line was diverted to bypass them.




Fig 16: Constructions were done to save the existing trees

5.0 INSURANCE, BOND AND SECURITIES

Related BOQ Item: 3.1

All the documents, Contractors all risks policy and copy of the Insurance policy is attached in the Annexure-02. Original documents have been submitted to JICA.

6.0 PROJECT SIGN BOARDS

Related BOQ Item: 4.1




Fig 17: Project sign boards

7.0 SITE INVESTIGATION/ TESTING

Related BOQ item : 5.1

Site investigation and Testing as directed by the Engineer.

Compressive Strength of the concrete was tested for all the concrete works. 06 samples were collected from each batch for 07 days and 28 days test as 03 samples per each.

Designed concrete grade was Grade 15 with mix proportion cement:sand:aggregate 1:3:6

As this grade was not suitable for the construction works, a new mix proportion cement:sand:aggregate 1:3:4 was used by our own cost with the approval of Engineer.

Test results are attached in the annexure-03.

8.0 PROVIDE AS BUILT DRAWINGS

Related BOQ item: 6.2

As built drawings were prepared after the post surveying of the area and the structures. The structural drawings were certified by the engineer.

As built drawings with the signatures are attached in the annexure-04.

9.0 WORKING PLATFORM FOR HORIZONTAL DRILLING WORKS

Related BOQ items : 7.1 and 7.1.1




Fig 18: Temporary working platform by GI Pipes for Percussion Drilling machine




Fig 19: Construction of Solid concrete platform for rotary drilling machine

Temporary working platform for the initial Percussion drilling machine was erected by GI pipes. Pipes were properly tied and fixed with clamps.

Solid concrete platform for rotary drilling machine was constructed by using Grade 15 concrete in the bottom of drilling point.

10.0 HORIZONTAL DRAINAGE DRILLING WORK

Scope of work was Drilling and Installation of PVC for 10 Nos. of 100mm dia. Horizontal drains up to 50m length.

Drilling was started on 07th May 2015 at H-05 hole and Completed on 12th October 2016. All the drilled holes are having the designed 50.0m length.

Joint site inspection was done by JICA, NBRO and the contractor on 14th October 2016 and drilling length was confirmed to meet the design requirements of 50.0m.



Fig 20: Proposed Drilling Point




Fig 21: Commencement of drilling

Related BOQ item: 7.2 to 7.5.

Horizontal drilling photographs of the holes are shown in below figures. The certificate issued by NBRO confirming the work completion is attached in Annexure-05.




Fig 22: Drilling of first hole




Fig 23: Drilling of 05th hole

Conducting horizontal drilling using percussion and rotary drilling machines.



Fig 24: Drilling of last 10th Hole




Fig 24: Installation of Geotextile wrapped PVC

Summary of the drilling records of soil and rock certified by the engineer is also attached in Annexure-05.

11.0 SURFACE DRAINAGE DITCH WORK

The total length of the ditches was varied with the initial design lengths. Summary of the final measurements are shown in the following table.

Ditch Type	Contracted Length	Actual Measured length	Completed Length	Progress ratio
Type A	106 m	134.2 m	134.2 m	100 %
Type B	230 m	217.4 m	217.4 m	100%
Type C	149 m	114.1 m	114.1m	100 %

BOQ Item 9.1: Excavation for structures in Soil and backfilling




Fig 25: Excavation and Backfilling

11.1 Type-A Drainage Ditch

There were many transported boulders were observed within the proposed drainage line. Therefore rock excavations and demolitions were required for the excavations. Few photographs of each stage of the ditch construction is shown below.



Fig 26: Preparation of foundation



Fig 26: Placing of concrete




Fig 27: Rock excavation



Fig 29: Completed drain section



Fig 28: Fixing of formwork

11.2 Type-B Drainage Ditch

This was the longest drainage ditch having 216m length, 600mm base width and 500mm height. One water collecting pit was proposed at the top beginning point of the ditch. Construction of drainage ditch and the water collecting pit was completed.





Fig 30: Progress of the construction work from the same location




Fig 31: Form working in the "Y" Junction




Fig 32: Completion of the work

11.3 Type-C Drainage Ditch

Construction of this ditch was started after the completion of both Type-A and Type-B ditches. The ditch is starting from a upper small dam constructed by Gabion boxes and a water collecting pit.




Fig 33: Excavation and foundation preparation



Fig 34: Concreting of the ditch

Measurement sheet of the Concrete works certified by the engineer is attached in annexure-06. Compressive strength test report conducted for the concrete works are also shown in Annexure-03.

12.0 WATER COLLECTING PITS

Three (03) water collecting pits were proposed in the project as shown in the construction survey plan. Two of them are at the starting points of Drainage Type-C and Type-B. The other one is at the connecting point of the all three drains. The pits are 225mm thick Brick masonry using cement: sand motor 1:5 and with 25mm thick plastering work finishing semi rough.

Measurement sheet of the Water collecting Pit works certified by the engineer is attached in annexure-06.

BOQ Item :10.1 Excavation



Fig 35: Excavation at Upper dam Pit




Fig 36: Excavation at Type-B ditch starting point

BOQ Item: 10.2 Supply and lying of 200mm thick crushed stone base



BOQ Item:10.3 & 10.4 Construction of 225mm thick brick masonry work and Plastering



PILOT PROJECT FOR LANDSLIDE AND ROCKFALL MITIGATION WORKS IN
BADULLA, NUWARAELIYA & MATALE

LOT 02- Udamadura in Nuwara Eliya District

PROJECT COMPLETION REPORT

Employer:



Japan International Cooperation Agency (JICA) Sri Lanka Office

Engineer:



National Building Research Organization (NBRO)

Contractor:



GEO ENGINEERING CONSULTANTS (PVT) LTD

Geotechnical Investigation, Geological Surveys, Ground Improvement & Laboratory Testing

No.929/18, Kahandawala Road, Thalangama North, Malabe
Sri Lanka.

HOTLINE: 0113 093377

Tel: +94 11 2 077844 (Accounts Dept.)

+94 11 2 077900 (Eng. Dept.)

+94 11 2 077908 (Lab)

+94 71 2 843843 (Mobile)

Fax: +94 11 2 077845

E-mail: geoeng2009@gmail.com, geoeng2009@sltnet.lk

16th March 2017

CONTENT

- 1.0 INTRODUCTION
- 2.0 MOBILIZATION
- 3.0 HEALTH AND SAFETY MEASURES DURING CONSTRUCTION
- 4.0 ENVIRONMENTAL PROTECTION AND PRECAUTIONS
- 5.0 INSURANCE, BOND AND SECURITIES
- 6.0 PROJECT SIGN BOARDS
- 7.0 SITE INVESTIGATION/ TESTING
- 8.0 PROVIDE AS BUILT DRAWINGS
- 9.0 WORKING PLATFORM FOR HORIZONTAL DRILLING
- 10.0 HORIZONTAL DRAINAGE DRILLING WORKS
- 11.0 SURFACE DRAINAGE DITCH WORKS
- 12.0 WATER COLLECTING PITS
- 13.0 GABION WORKS
- 14.0 SMALL DAMS
- 15.0 ADDITIONAL WORKS
- 16.0 PROJECT PROGRESS

Annexure 01: Copy of Site Log Notes of Environmental Officer

Annexure 02: Insurance Documents

Annexure 03: Concrete test results

Annexure 04: As Built Drawings

Annexure 05: NBRO Certificate of Drilling completed & Summary of Drilling depths

Annexure 06: Measurement sheets for concrete ditch, water collecting pit, gabion works, additional works

Annexure 07: NBRO & JICA approval letters for rock/ boulder demolishing

Annexure 08: NBRO & JICA approvals for water collecting pit & Polyethylene pipes

Annexure 09: BOQ Comparison table

Prepared by



Dilum Wanigasekara *B.Sc(Hons), M.Sc(Eg.Geo), MGSSL*

Project Manager.

1.0 INTRODUCTION

Japan International Cooperation Agency (JICA) extends its Pilot project for Landslide and Rock fall mitigation works for the Democratic Socialist Republic of Sri Lanka, on the basis of the Record of Discussion for “The Technical Cooperation for Landslide Mitigation Project” signed on the 07th of March 2014 agreed between the Democratic Socialist Republic of Sri Lanka and JICA.

The Pilot project for Landslide and Rock fall Mitigation work at Lot-02 Udamadura in Nuwara Eliya was awarded to Geo Engineering Consultant Pvt Ltd on 21st January 2016 and the contract agreement was signed on 02nd day of February 2016.

The basic scope of work was Horizontal Drainage Drilling, Gabion Works, Surface drainage ditch works and small dam.

The time for completion of the work was within Nine (9) months from the commencement date that is 15th November 2016. But we were encountered more difficulties and constraints delaying completion of the project. Time extension request letters were sent to JICA through NBRO clarifying the causes for the delay and the approval was granted for further four (04) months period in two stages. First extension was 15th November 2016 to 15th February 2017 and the second extension was 15th February 2017 to 15th March 2017.

Contract Price was Twelve Million Nine Hundred Thousand Only (Rs.12,900,000.00).

2.0 MOBILIZATION

Mobilization to the site was done on 08th March 2017. Initially establishment of Site office and fixing of safety sign boards were done. Then the drilling machine, Compressor, generator and all the other machines and equipments with labors were mobilized.

Horizontal drainage drilling work was started on 07th May 2016 after the approval of construction plan with several revisions.




Fig 01: Mobilization to the site



Fig 02: Pre surveying work



Fig 03: Fixing of safety sign boards




Fig 04: Main project name board




Fig 05: Mobilization of percussion drilling machine




Fig 06: Mobilization of new rotary drilling machine

Master working program was revised according to the Time extension up to 15th March 2017 and it is shown below.

WORK EXTENSION PROGRAM
PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS AT NUWARA ELIYA 1

ID	Task Name	Duration	Start	Finish	2017					
					4th Quarter Oct	Nov	Dec	1st Quarter Jan	Feb	Mar
1	Drainage Ditch D-H: 80.0m Length completed with Defects . Minimum 04 days will require to complete 10m length of drainage ditch	5 days	Tue 11/1/16	Sat 11/5/16						
2	JICA and NBRO Supervision	30 days	Sat 11/5/16	Sun 12/4/16						
3	Rectification & Reconstruction of Defects of CH 20+00-CH 40+00 m	13 days	Mon 12/5/16	Sat 12/17/16						
4	Construction of CH 40+000 to CH 80+000	20 days	Sat 12/10/16	Thu 12/29/16						
5	Construction of CH 80 - CH 131 up to water correcting pit type-02	1 day	Sat 12/10/16	Sat 12/10/16						
6	Submission of Second Quarterly Progress Report with the Invoice									
7	Resources: Mason-01, Skilled Labours-05, Unskilled Labours-06									
8	Drainage Ditch C-D									
9	Base concrete completed with minor defects from CH 90-CH 216	10 days	Tue 11/1/16	Thu 11/10/16						
10	Construction of base concrete from CH 0-90 m	26 days	Fri 11/11/16	Tue 12/6/16						
11	Construction of Side walls and completion from CH 0+000-CH90+000	40 days	Wed 12/7/16	Sun 1/15/17						
12	Rectification of defects and construction of side walls from CH 90-216 m.									
13	Resources: Mason-02, Skilled Labours-05, Unskilled Labours-06									
14	Drainage Ditch G-D									
15	Rock Demolition	3 days	Tue 1/3/17	Thu 1/5/17						

Land Slide Mitigation Project
Nuwaraeliya

Task Split Progress

Milestone Summary Project Summary

External Tasks External Mile Task Split

Geo Engineering Consultants (Pvt.) Ltd., No. 929/18, Kachandawala Road, Thalengama North, Malabe. Hotline: 011 3093377, 011 2077900, Fax: 011 2077845

WORK EXTENSION PROGRAM
PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS AT NUWARA ELIYA ²

ID	Task Name	Duration	Start	Finish	2017		
					4th Quarter Oct	Nov	Dec
17	Soil excavation along the ditch of 100m length	7 days	Fri 1/6/17	Thu 1/12/17	Jan	Feb	Mar
18	Construction of drainage ditch of 100m length	39 days	Sun 1/8/17	Wed 2/15/17	Jan	Feb	Mar
19	soil excavation along the ditch of 35m length	4 days	Tue 2/14/17	Fri 2/17/17	Jan	Feb	Mar
20	Construction of drainage ditch 35m length	20 days	Sat 2/18/17	Thu 3/9/17	Jan	Feb	Mar
21	Construction of Gabion walls in the drilling point and upper small dam	5 days	Fri 1/20/17	Tue 1/24/17	Jan	Feb	Mar
22	Reconstruction of Gabion wall and Polyethilien connecting pipe according to the engineer's comments	3 days	Fri 2/17/17	Sun 2/19/17	Jan	Feb	Mar
23	Construction of lower Small dam with new drainage ditch	30 days	Fri 2/10/17	Sat 3/11/17	Jan	Feb	Mar
24	Construction of Water collecting pits and upper small dam	4 days	Fri 3/10/17	Mon 3/13/17	Mar		
25	Submission of Project Completion Report	1 day	Wed 3/15/17	Wed 3/15/17	Mar		

Land Slide Mitigation Project
Nuwaraeliya

Task Split Progress

Milestone Summary Project Summary

External Tasks External Mile Task Split

According to the contract and the design drawings the quantities of the main work items are as follows.

- 01) Horizontal Drainage drilling : 10 Holes up to 50.0m length
- 02) Surface Drainage ditch type-A : Length 106.0 m
- 03) Surface Drainage ditch type-B : Length 230.0 m
- 04) Surface Drainage ditch type-C : Length 149.0 m
- 05) Water Collecting Pits : 03 Nos.
- 06) Small Dam (Gabion) : 01
- 07) Small Dam (Concrete) : 01
- 08) Gabion wall for cut slope : 01

Survey plan of the project area having the proposed structure locations are shown below.

3.0 HEALTH AND SAFETY MEASURES DURING CONSTRUCTION

Related BOQ Item No. : 2.1

- i. Safety sign boards were fixed in close to the main road and within the site so that clearly visible to all workers and third parties.



Fig 07: Safety Sign Board on the road



Fig 08: Safety Sign Board on the road




Fig 10: Safety Sign Board outside the site



Fig 11: Safety Sign Board within the site

- ii. Workers wear helmet, shoes, clothes with long sleeves, trousers and reflective jacket for the safety.



Fig 12: Workers with safety wears





Fig 13: Safety of the workers

iii. Temporary fence were properly set up around site to keep third parties off.



iv. Safety instructions are carried out every weekly for all the workers.



v. Safety Manual is available in the site and the manual was checked by JICA on 15/03/2017 during the site inspection.

vi. Site visit was done by JICA on 08th & 09th August 2016 for the safety measures and the instructions were given to all workers regarding the maintaining of project safety.

4.0 ENVIRONMENTAL PROTECTION AND PRECAUTIONS

Related BOQ item: 2.2

We have taken all possible precautions for the environmental protection. Construction works were carried out to minimize the environmental damages.

Environmental Officer from NBRO visited the site from time to time and the necessary instructions were given on site. Copy of his Log notes are attached in the annexure- 01.

According to the environmental officer's instructions, project office was maintained well clean and a First Aid box was installed.

Soil erosion was noticed on one embankment of the drain during heavy rainy season. Rubble filling was done on that embankment in order to stabilize the filling.




Fig 14: Rubble pitching on embankments to minimize soil erosion

Dust screens/Mud covers were used to protect the environment during horizontal drilling works.



Fig 15: Using of mud covers close to the drilling point

Drainage Ditch excavations were done in order to minimize tree cutting. Therefore large trees were remained on the path and the ditch line was diverted to bypass them.




Fig 16: Constructions were done to save the existing trees

5.0 INSURANCE, BOND AND SECURITIES

Related BOQ Item: 3.1

All the documents, Contractors all risks policy and copy of the Insurance policy is attached in the Annexure-02. Original documents have been submitted to JICA.

6.0 PROJECT SIGN BOARDS

Related BOQ Item: 4.1




Fig 17: Project sign boards

7.0 SITE INVESTIGATION/ TESTING

Related BOQ item : 5.1

Site investigation and Testing as directed by the Engineer.

Compressive Strength of the concrete was tested for all the concrete works. 06 samples were collected from each batch for 07 days and 28 days test as 03 samples per each.

Designed concrete grade was Grade 15 with mix proportion cement:sand:aggregate 1:3:6

As this grade was not suitable for the construction works, a new mix proportion cement:sand:aggregate 1:3:4 was used by our own cost with the approval of Engineer.

Test results are attached in the annexure-03.

8.0 PROVIDE AS BUILT DRAWINGS

Related BOQ item: 6.2

As built drawings were prepared after the post surveying of the area and the structures. The structural drawings were certified by the engineer.

As built drawings with the signatures are attached in the annexure-04.

9.0 WORKING PLATFORM FOR HORIZONTAL DRILLING WORKS

Related BOQ items : 7.1 and 7.1.1




Fig 18: Temporary working platform by GI Pipes for Percussion Drilling machine




Fig 19: Construction of Solid concrete platform for rotary drilling machine

Temporary working platform for the initial Percussion drilling machine was erected by GI pipes. Pipes were properly tied and fixed with clamps.

Solid concrete platform for rotary drilling machine was constructed by using Grade 15 concrete in the bottom of drilling point.

10.0 HORIZONTAL DRAINAGE DRILLING WORK

Scope of work was Drilling and Installation of PVC for 10 Nos. of 100mm dia. Horizontal drains up to 50m length.

Drilling was started on 07th May 2015 at H-05 hole and Completed on 12th October 2016. All the drilled holes are having the designed 50.0m length.

Joint site inspection was done by JICA, NBRO and the contractor on 14th October 2016 and drilling length was confirmed to meet the design requirements of 50.0m.



Fig 20: Proposed Drilling Point




Fig 21: Commencement of drilling

Related BOQ item: 7.2 to 7.5.

Horizontal drilling photographs of the holes are shown in below figures. The certificate issued by NBRO confirming the work completion is attached in Annexure-05.




Fig 22: Drilling of first hole




Fig 23: Drilling of 05th hole

Conducting horizontal drilling using percussion and rotary drilling machines.



Fig 24: Drilling of last 10th Hole




Fig 24: Installation of Geotextile wrapped PVC

Summary of the drilling records of soil and rock certified by the engineer is also attached in Annexure-05.

11.0 SURFACE DRAINAGE DITCH WORK

The total length of the ditches was varied with the initial design lengths. Summary of the final measurements are shown in the following table.

Ditch Type	Contracted Length	Actual Measured length	Completed Length	Progress ratio
Type A	106 m	134.2 m	134.2 m	100 %
Type B	230 m	217.4 m	217.4 m	100%
Type C	149 m	114.1 m	114.1m	100 %

BOQ Item 9.1: Excavation for structures in Soil and backfilling



Fig 25: Excavation and Backfilling

11.1 Type-A Drainage Ditch

There were many transported boulders were observed within the proposed drainage line. Therefore rock excavations and demolitions were required for the excavations. Few photographs of each stage of the ditch construction is shown below.




Fig 26: Preparation of foundation



Fig 26: Placing of concrete




Fig 27: Rock excavation



Fig 28: Fixing of formwork




Fig 29: Completed drain section

11.2 Type-B Drainage Ditch

This was the longest drainage ditch having 216m length, 600mm base width and 500mm height. One water collecting pit was proposed at the top beginning point of the ditch. Construction of drainage ditch and the water collecting pit was completed.




Fig 30: Progress of the construction work from the same location



Fig 31: Form working in the "Y" Junction

Fig 32: Completion of the work

11.3 Type-C Drainage Ditch

Construction of this ditch was started after the completion of both Type-A and Type-B ditches. The ditch is starting from a upper small dam constructed by Gabion boxes and a water collecting pit.




Fig 33: Excavation and foundation preparation



Fig 34: Concreting of the ditch

Measurement sheet of the Concrete works certified by the engineer is attached in annexure-06. Compressive strength test report conducted for the concrete works are also shown in Annexure-03.

12.0 WATER COLLECTING PITS

Three (03) water collecting pits were proposed in the project as shown in the construction survey plan. Two of them are at the starting points of Drainage Type-C and Type-B. The other one is at the connecting point of the all three drains. The pits are 225mm thick Brick masonry using cement: sand motor 1:5 and with 25mm thick plastering work finishing semi rough.

Measurement sheet of the Water collecting Pit works certified by the engineer is attached in annexure-06.

BOQ Item :10.1 Excavation



Fig 35: Excavation at Upper dam Pit




Fig 36: Excavation at Type-B ditch starting point

BOQ Item: 10.2 Supply and lying of 200mm thick crushed stone base



BOQ Item:10.3 & 10.4 Construction of 225mm thick brick masonry work and Plastering



13.0 GABION WORK

Related BOQ Item: 8.1

Gabion wall was constructed at the drilling point in order to stabilize the existing vertical cut. The dimensions of the wall are L=5.0m, H=2.0m, Width=1.0m

All the construction works were done with the direct supervision and instructions of the engineer.



Fig 37: After drilling completed



Fig 38: After construction of the gabion wall

Measurement sheet of the Gabion works certified by the engineer is attached in annexure-06.


14.0 SMALL DAM

Related BOQ item: 11.1 Upper small Dam



Total size of the dam is 6.0 m³. Measurement sheet of the Upper small dam certified by the engineer is attached in annexure-06.


Related BOQ Item: 11.2 Lower Concrete Dam



Total size of the dam is 10.0 m^3 . Measurement sheet of the Lower small dam certified by the engineer is attached in annexure-06.

15.0 ADDITIONAL WORKS

1.) Rock Demolishing and Removal



Measurement sheet for Rock demolishing certified by the engineer is attached in Annexure-06 and the JICA & NBRO approval letter for the item variation is attached in Annexure-07.

02.) Construction of Water collecting pit, open man hole and Supplying and placing of 160mm HDPE pipe




Fig : Water collecting pit and Laying of HDPE pipe




Fig : Outlet of HDPE pipe




Fig : Front view of Gabion wall with Pipes

Measurement sheet for water collecting pit and Polyethylene pipe certified by the engineer is attached in Annexure-06 and the JICA & NBRO approval letter for the item variation is attached in Annexure-08.

16.0 PROJECT PROGRESS

Cumulative project progress up to 15th March 2017 is as follows

Month/ Year	Type of Work	Planning progress of the work %	Actual progress of the work %
JUNE/2016	Horizontal Drilling	15.00%	10.12%
JULY/2016	Horizontal Drilling	30.00%	32.14%
AUGUST/2016	Horizontal Drilling & Civil Construction	15.00%	11.06%
SEPTEMBER/2016	Horizontal Drilling	15.00%	11.83%
OCTOBER/2016	Civil Construction	5.00%	1.55%
NOVEMBER/2016	Civil Construction	5.00%	2.76%
DECEMBER/2016	Civil Construction	5.00%	14.59%
JANUARY/ 2017	Civil Construction	4.00%	3.09%
FEBRUARY/ 2017	Civil Construction	4.00 %	4.27 %
MARCH UP TO 15 th	Civil Construction	2.00 %	7.71%
Cumulative Progress on Project completion		99.12%	99.12%

❖ The Actual Progress of the work did not reach to 100 % due to following reasons.

- 01) Item 7.5 HDPE pipe was removed from the original BOQ and added as an amendment
- 02) Item 11.3 Demolition and removal was cancelled by the engineer and removed from the BOQ
- 03) Item 11.1 Upper small gabion dam was contracted to 10 m³. But the actual constructed quantity was 6 m³ according to design drawings.

❖ Project progress of the major work items are as follows

Item	Work Item	Unit	Contract Qty	Completed Qty	Progress ratio
01.	Horizontal Drainage Drilling through soil	m	450	500	111 %
	Installation of 63mm dia. PVC Pipes	m	500	500	100%
02.	Gabion Works	m ³	10	10	100%
03.	Surface drainage ditch works				
	Excavation	m ³	262	262	100%
	Concreting	m ³	173	174	100%
	Reinforcement	Kg	5300	5300	100%
	Formwork	m ²	1253	1253	100%
	Expansion joints	m	35	35	100%
04.	Small Dam (Gabion)	m ³	10	06	60 %
	Small Dam (Concrete)	m ³	10	10	100 %
05.	Water Collecting Pit	m ²	17	17	100%

❖ Financial Progress of the work up to 15th March 2017

Quarterly Period	Progress of the work	Work Value	Total Project Value	Financial Progress ratio
May-July/2016	42.26%	5,375,003.00	12,900,000.00	69.57 %
Aug-Nov / 2016	27.31%	3,473,907.00		

❖ BOQ Comparison table with the Original BOQ items and the Amendment items are shown in the following Annexure-09.

Annexure 01:
Copy of Site Log Notes of Environmental Officer

Date	Name & Designation	Description / Comments	Signature
07/11/2016	M. Michael Eng. Geologist	A boulder and a wedge of soil has collapsed at horizontal drilling location.	<i>Richard Smith</i>
09/11/2016	M. Richard Eng. Geologist	Works started at the D-H section (surface Drainage Ditch type A) Had an inspection on D-H (050-090) by NBRO all reinforcement spacings along the drainage (050-090) was fixed and approved by NBRO.	<i>Richard Smith</i>
10/11/2016	VDW Sumanasekera ESCD (Scientist) NBRO	<ul style="list-style-type: none"> ✓ Please wear personal safety shoes, helmet and other should be care. ✓ Keep clean the office. ✓ Install first aid box in the office. 	<i>RS</i>

10/01/2017

V Das Sumanashekar
Sudesh
ESID / NERO

I visit the site with
Mr Sumantha D. Das R. Bal.
During my visit construction
work doesn't stop. Checked
out gabion wall construction
and finished. I found
that the work was going
well. I discussed.

11/01/2017

TCLMP
Kyoichi Kawakami

Check the site progress
and monthly progress report of
December

K. Kawakami
ME

21/01/2017

Mr. Sumantha
Beyaharting
Geologist / P/O. N.E NERO
Mr Malaku Hatturath
Geologist - NERO N.E.

- Visit the site &
checked the progress
of drainage construction
- Advised to not
use fill gabion wall
small holes with
rock particles.
- investigated the
access problem to the
drain constructing area
at the lower area of
the slope.

22/01/2017
2:30 pm

R. M. S. S. S. S.
D. S. S. S. S.
N. E. S.

Visit the site with
progress with the
proposed at 200m.
It is advised to expedite
the work with more
cranes. Otherwise the
work could not be equal
on time. (Site progress)

19/1/2017

09/02/2017

Eng. H. P. Maduranga
NBRO

I inspect the site. Type A and Type C drains construction work in progress:

Subsurface drain connect as per the drawing received by 30/01/2017. However, this type of connection can't observed. Subsurface drain water flow/junct. therefore, is suggest it is need to be design/ change.

* Water connecting pit typ-2.

it is arrange to construct using brick masonry work. However, brick work is not suitable to this location it should be a concrete structure or concrete base with dry rubble wall to water collecting without erosion.

Possible

Smith

Richard

03/03/2017

VDW Sumanasekara
Scientist ESSD
NBRO

I visited the site I was observed that some places were eroded to the drainage path.

Water flows out site the drainage. I was instructed to Mr. Sumanasekara that water path direct to the drainage path.

also, observed health and safety precautions are well practiced.

Mr. Maduranga was made a report

Theresa

09/03/2017

Sumanasekara
NBRO

Smith

Annexure 02:
Insurance Documents






CONTRACTORS ALL RISKS POLICY

WHEREAS the insured named in the schedule hereto by a proposal and declaration which shall be the basis of this contract, and is deemed to be incorporated herein has applied to the CEYLINCO GENERAL INSURANCE LIMITED (hereafter called "the Company") for the insurance hereinafter contained, and has paid or agreed to pay the premium as consideration for such insurance.

NOW THIS POLICY WITNESSETH THAT subject to the terms, exclusion, provision and conditions contained herein or endorsed hereon the Company will indemnify the Insured in the manner and to the extent hereinafter provided.

IN WITNESS WHEREOF this policy has been signed on behalf of CEYLINCO GENERAL INSURANCE LIMITED at Colombo on this 01st day of Jan two thousand and 2016




Authorized Signature  on behalf of
CEYLINCO GENERAL INSURANCE LIMITED

GENERAL EXCLUSIONS

The Company will not indemnify the Insured in respect of loss, damage or liability directly or indirectly caused by or arising out of or aggravated by

- (a) war, invasion, act of foreign enemy, hostilities (whether war be declared or not), civil war, rebellion, revolution insurrection, mutiny, riot, strike, lock-out, civil commotion, military or usurped power, a group of malicious person or persons acting on behalf of or in connection with any political organisation, conspiracy, confiscation, commandeering, requisition or destruction or damage by order of any government *de jure* or *de facto* or by public authority;
- (b) nuclear reaction, nuclear radiation or radioactive contamination;
- (c) wilful act or wilful negligence of the Insured or of his representatives;
- (d) cessation of work whether total or partial.

in any action, suit or other proceeding where the Company allege that by reason of the provision of Exclusion a) above any loss, destruction, damage or liability is not covered by this insurance the burden of proving that such loss, destruction, damage or liability is covered shall be upon the Insured.

PERIOD OF COVER

The liability of the Company shall commence notwithstanding any date to the contrary specified in the schedule, directly upon commencement of work or after the unloading of the items entered in the Schedule at the site, the Company's liability expires for parts of the insured contract works taken over or put into service.

At the latest the insurance shall expire on the date specified in the Schedule. Any extension of the period of Insurance are subject to the prior written consent of the Company.

GENERAL CONDITIONS

1. The due observance and fulfilment of the terms of this Policy in so far as they relate to anything to be done or complied with by the Insured and the truth of the statements and answers in the questionnaire and proposal made by the Insured shall be a condition precedent to any liability of the Company.
2. The Schedule and the Section(s) shall be deemed to be incorporated in and form part of this Policy and the expression "this Policy" wherever used in this contract shall be read as including the Schedule and the Section(s). Any word or expression to which a specific meaning has been attached in any part of this Policy or of the schedule or of the Section(s) shall bear such meaning wherever it may appear.
3. The Insured shall at his own expense take all reasonable precautions and comply with all reasonable recommendations of the Company to prevent loss, damage or liability and comply with statutory requirements and manufacturer's recommendations.
4.
 - a) Representatives of the Company shall at any reasonable time have the right to inspect and examine the risk and the Insured shall provide the representatives of the Company with all details and information necessary for the assessment of the risk.
 - b) The Insured shall immediately notify the Company by telegram and in writing of any material change in the risk and cause at his own expense such additional precautions to be taken as circumstances may require, and the scope of cover and / or premium shall, if necessary, be adjusted accordingly.

No material alteration shall be made or admitted by the Insured whereby the risk is increased, unless the continuance of the insurance be confirmed in writing by the Company.

5. In the event of any occurrence which might give rise to a claim under this Policy, the Insured shall:
 - a) immediately notify the Company by telephone or telegram as well as in writing, giving an indication as to the nature and extent of loss or damage.
 - b) take all steps within his power to minimize the extent of the loss or damage.
 - c) preserve the parts affected and make them available for inspection by a representative or surveyor of the Company.
 - d) furnish all such information and documentary evidence as the Company may require.
 - e) inform the Police authorities in case of loss or damage due to theft or burglary.

The Company shall not in any case be liable for loss, damage or liability of which no notice has been received by the Company within 14 days of its occurrence.

Upon notification being given to the Company under this condition, the Insured may carry out the repairs or replacement of any minor damage; in all other cases a representative of the Company shall have the opportunity of inspecting the loss or damage before any repairs or alterations are effected. If a representative of the Company does not carry out the inspection within a period of time which could be considered as adequate under the circumstances the Insured is entitled to proceed with the repairs or replacement.

The liability of the Company under this Policy in respect of any item sustaining damage shall cease if said item is not repaired properly without delay.

6. The Insured shall at the expense of the Company do and concur in doing and permit to be done all such acts and things as may be necessary or required by the Company in the interest of any rights or remedies, or obtaining relief or indemnity from parties (other than those insured under this Policy) to which the Company shall be or would become entitled or subrogated upon their paying for or making good any loss or damage under this Policy, whether such acts and things shall be or become necessary or required before or after the Insured's indemnification by the Company.
7. If any difference shall arise as to the amount to be paid under this Policy (liability being otherwise admitted) such difference shall be referred to the decision of an Arbitrator to be appointed in writing by the parties in difference or if they cannot agree upon a single Arbitrator to the decision of two Arbitrators, one to be appointed in writing by each of the parties, within one calendar month after having been required in writing so to do by either of the parties, or, in case the Arbitrators do not agree, of an Umpire to be appointed in writing by the Arbitrators before entering upon the reference. The Umpire shall sit with the Arbitrators and preside at their meetings. The making of an award shall be a condition precedent to any right of action against the Company.

Section II
Third Party Liability

Insured Items	Limits of Indemnity * 2)	Deductibles
1. Bodily Injury		
1.1 Anyone person	Rs. 5,000,000.00	
1.2 Total	Rs. 5,000,000.00	
2. Property	Rs. 5,000,000.00	10% or Rs.25,000/- whichever is higher on each & every Claim
Total Limit of Indemnity in the aggregate	Rs. 1,500,000.00	
* 2) Limit of Indemnity in respect of any one accident or series of accidents arising out of one event		

Period of Insurance :
(subject to the provisions concerning period of cover)

Construction	From :02.02.2016	To :15.11.2016
Maintenance	From :16.11.2016	To :15.11.2017

The following endorsements are attached to and form part of this Policy :


- MR 109 - Warranty Concerning Construction Material
- MR 111 - Special Conditions concerning removal of debris from landslides
 - Premium Payment Warranty
 - Political Risks Exclusion Endorsement
 - Radioactive Contamination, Chemical, Biological, Bio-Chemical and Electromagnetic Weapons Exclusion Clause).

Total Premium : Rs. 35,475.00

(Inclusive of extra premium for the above mentioned endorsements)

In witness whereof the Undersigned being duly authorised by the Company and on behalf of the Company has/have hereunto set his/their hands (s)

at Colombo on this 01st day of February 2016.



[Handwritten signature]

pb

Policy No.

CO1316NC0019314

Schedule

<p>Name & Address of Insured</p> <p>(a) Principal : Japan International Cooperation Agency 10th and 13th Floors, DHPL Building No.42, Nawam Mawatha, Colombo 02.</p> <p>(b) Contractor (s) : Geo-Engineering Consultants (Pvt) Ltd No.929/18, Kahadawala Road, Thalangama North, Malabe.</p>	<p>Title of Contract :</p> <p>Site of Construction :</p>	<p>The Pilot project for landslide and Rock Fall mitigation works under the technical cooperation for Landslide Mitigation Project (Lot 2)</p>
--	--	--

Section 1 - Material Damage	Insured Items	Sum Insured (Rs.)	Deductible
	1. Contract Work (Permanent and Temporary work including all materials to be incorporated herein 1.1 Contract Price 1.2 Materials or items supplied by the Principal (s)	14,190,000.00 "	10% or Rs.75,000/- whichever is higher on each & every Claim
	2. Construction Plant and Equipment	Nil	
	3. Construction Machinery according to attached list	Nil	
	4. Clearance of Debris	Nil	
	5. Existing building(s) and / or structures on or adjacent to the construction site, owned by or held in the care/custody of the contractor and / or principal	Nil	
		14,190,000.00	
	Risk	Limits of Indemnity * 1)	Deductibles
	Earthquake, Volcanism Tsunami, Storm, Cyclone, Flood, Inundation (Acts of God)	As per section I	10% or Rs.200,000/- whichever is higher on each & every Claim

* 1) Limits of indemnity in respect of each and every loss or damage and / or series of losses or damages arising out of any one event

ENDORSEMENTS ATTACHING TO AND FORMING PART OF
POLICY NO. CO1316NC0019314

MR 109 WARRANTY CONCERNING CONSTRUCTION MATERIAL

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon, the Insurers shall only indemnify the insured for loss, damage or liability directly or indirectly caused to construction material by flood and inundation if such construction material does not exceed three days demand and the exceeding quantities are kept in areas not endangered by 10 years floods.

MR 111 SPECIAL CONDITIONS CONCERNING REMOVAL OF DEBRIS FROM
LANDSLIDES

It is agreed and understood that otherwise subject to the terms, exclusions, provisions and conditions contained in the policy or endorsed thereon, the Insurers shall not indemnify the Insured in respect of:

- Expenses incurred for the removal of debris from landslides in excess of the costs of excavating the original material from the area affected by such landslides.
- Expenses incurred for the repair of eroded slopes or other graded areas if the insured has failed to take the measures required or to take them in time


Deductible : 15% or Rs. 1,000,000.00 whichever is higher on each & every claim

Special Exclusion:

Earth slips and Mud slips are excluded.

CEYLINCO GENERAL INSURANCE LIMITED

Authorized Officer



PREMIUM PAYMENT WARRANTY

1. Notwithstanding anything herein contained but subject to clause 2 and 3 hereof, it is hereby agreed and declared that the full premium due and payable in respect of this insurance is required to be settled to the Insurer (The Company) on or before the premium due date specified in the Schedule of this Policy, Renewal Certificate, Endorsement or Cover Note (which shall be a date not exceeding 60 days from the date of inception of the policy) and in the absence of any such premium due date, the full settlement of the premium is required to be made or effected on or before the expiry of the 60th day from the date of inception of this Policy, Renewal Certificate, Endorsement or Cover Note (hereinafter referred to as the "due date").

For the purpose of this warranty the "due date" shall be recognized from the date of inception or commencement of the coverage.

2. It is also declared and agreed that the settlement of the full premium on or before the due date shall operate as a condition precedent to the insurer's (The Company's) liability or an obligation to settle a claim under this Policy, Renewal Certificate, Endorsement or Cover Note.

In the event any claim arises between date of commencement of this insurance and the "due date" for the settlement of premium, the insurer (The Company) may defer any decision on liability or postpone the settlement of any such claim until full settlement of the premium is effected on or before the "due date".

3. It is also declared and agreed that where the full premium payable hereunder remains outstanding as at the closure of business of the insurer on the "due date", then the cover under this insurance and any obligations assumed or imputed under this insurance shall stand to be cancelled, ceased and revoked immediately.

However such cancellation will not prejudice the rights of the insurer (The Company) to invoke any legal defenses or to recover the full or any part of the defaulted premium attributable to the expired period of the insurance.

Subject otherwise to the terms, conditions and exceptions of the policy.

CEYLINCO GENERAL INSURANCE LIMITED

Authorized Officer

PREMIUM PAYMENT WARRANTY

1. Notwithstanding anything herein contained but subject to clause 2 and 3 hereof, it is hereby agreed and declared that the full premium due and payable in respect of this insurance is required to be settled to the Insurer (The Company) on or before the premium due date specified in the Schedule of this Policy, Renewal Certificate, Endorsement or Cover Note (which shall be a date not exceeding 60 days from the date of inception of the policy) and in the absence of any such premium due date, the full settlement of the premium is required to be made or effected on or before the expiry of the 60th day from the date of inception of this Policy, Renewal Certificate, Endorsement or Cover Note (hereinafter referred to as the "due date").

For the purpose of this warranty the "due date" shall be recognized from the date of inception or commencement of the coverage.

2. It is also declared and agreed that the settlement of the full premium on or before the due date shall operate as a condition precedent to the insurer's (The Company's) liability or an obligation to settle a claim under this Policy, Renewal Certificate, Endorsement or Cover Note.

In the event any claim arises between date of commencement of this insurance and the "due date" for the settlement of premium, the insurer (The Company) may defer any decision on liability or postpone the settlement of any such claim until full settlement of the premium is effected on or before the "due date".

3. It is also declared and agreed that where the full premium payable hereunder remains outstanding as at the closure of business of the insurer on the "due date", then the cover under this insurance and any obligations assumed or imputed under this insurance shall stand to be cancelled, ceased and revoked immediately.

However such cancellation will not prejudice the rights of the insurer (The Company) to invoke any legal defenses or to recover the full or any part of the defaulted premium attributable to the expired period of the insurance.

Subject otherwise to the terms, conditions and exceptions of the policy.

CEYLINCO GENERAL INSURANCE LIMITED

Authorised Officer

CLAUSE I

RADIOACTIVE CONTAMINATION, CHEMICAL, BIOLOGICAL, BIO-CHEMICAL AND
ELECTROMAGNETIC WEAPONS EXCLUSION CLAUSE


This clause shall be paramount and shall override anything contained in this insurance inconsistent therewith.

1. In no case shall this insurance cover loss damage liability or expense directly or indirectly caused by or contributed to by or arising from.
 - 1.1 ionising radiations from or contamination by radioactivity from any nuclear fuel or from any nuclear waste or from the combustion of nuclear fuel.
 - 1.2 the radioactive, toxic, explosive or other hazardous or contaminating properties of any nuclear installation, reactor or other nuclear assembly or nuclear component thereof.
 - 1.3 any weapon or device employing atomic or nuclear fission and/or fusion or other like reaction or radioactive force or matter.
 - 1.4 the radioactive, toxic, explosive or other hazardous or contaminating properties of any radioactive matter. The exclusion in this sub-clause does not extend to radioactive isotopes, other than nuclear fuel, when such isotopes are being prepared, carried, stored or used for commercial, agricultural, medical, scientific or other similar peaceful purposes.//
 - 1.5 any chemical, biological, bio-chemical release or exposure of any kind, or electromagnetic weapon.

CYBER ATTACK EXCLUSION CLAUSE

- 1.1 Subject only to clause 1.2 below, in no case shall this insurance cover loss damage liability or expense directly or indirectly caused by or contributed to by or arising from the use or operation, as a means for inflicting harm, of any computer, computer system, computer software programme, malicious code, computer virus or process or any other electronic system.
- 1.2 Where this clause is endorsed on policies covering risks of war, civil war, revolution, rebellion, insurrection, or civil strike arising therefrom, or any hostile act by or against a belligerent power, or terrorism or any person acting from a political motive, Clause 1.1 shall not operate to exclude losses (which would otherwise be covered) arising from the use of any computer, computer system or computer software programme or any other electronic system in the launch and/or guidance system and/or firing mechanism of any weapon or missile

CEYLINCO GENERAL INSURANCE LIMITED


AUTHORISED OFFICER

8. If a claim is in any respect fraudulent, or if any false declaration is made or used in support thereof, or if any fraudulent means or devices are used by the Insured or anyone acting on his behalf to obtain any benefit under this Policy, or if a claim is made and rejected, and no action or suit is commenced within three months after such rejection or, in case of arbitration taking place as provided herein within three months after the Arbitrator or Arbitrators or Umpire have made their award, all benefit under this Policy shall be forfeited.
9. If at the time any claim arises under this Policy there be any other insurance covering the same loss, damage or liability the Company shall not be liable to pay or contribute more than their rateable proportion of any claim for such loss, damage or liability.

Section 1 - Material Damage - Policy No.

The Company hereby agrees with the Insured that if at any time during the period of cover the items or any part thereof entered in the Schedule shall suffer any unforeseen and sudden physical loss or damage from any cause, other than those specifically excluded, in a manner necessitating repair or replacement, the Company will indemnify the Insured in respect of such loss or damage as hereinafter provided by payment in cash, replacement, or repair (at their own option) up to an amount not exceeding in respect of each of the items specified in the Schedule the sum set opposite thereto and not exceeding in any one event the limit of indemnity where applicable and not exceeding in all the total sum expressed in the schedule as insured hereby.

The Company will also reimburse the Insured for the cost of clearance of debris following upon any event giving rise to a claim under this policy provided a separate sum therefore has been entered in the Schedule.

SPECIAL EXCLUSIONS TO SECTION 1

The Company shall not, however be liable for:

- a) the deductible stated in the Schedule to be borne by the Insured in any one occurrence;
- b) Consequential loss of any kind or description whatsoever including penalties, losses due to delay, lack of performance, loss of contract;
- c) loss or damage due to the faulty design;
- d) the cost of replacement, repair or rectification of defective material and/or workmanship, but this exclusion shall be limited to the items immediately affected and shall not be deemed to exclude loss of or damage to correctly executed items resulting from an accident due to such defective material and / or workmanship;
- e) wear and tear, corrosion, oxidation, deterioration due to lack of use and normal atmospheric conditions;
- f) mechanical and / or electrical breakdown or derangement of construction plant, equipment and construction machinery;
- g) loss of or damage to vehicles licensed for general road use or water borne vessels or aircraft;
- h) loss of or damage to files, drawings, accounts, bills, currency, stamps, deeds, evidences of debt, notes, securities, cheques;
- i) loss or damage discovered only at the time of taking an inventory;
- j) buildings constructed of cadjan (cadjan walls and/or cadjan roofs) and materials stored in buildings of same or similar construction, if any.

Provisions applying to Section 1

MEMO 1- SUMS INSURED: It is a requirement of this insurance that the sums insured stated in the Schedule shall not be less than for items 1: the full value of the contract works at the completion of the construction, inclusive of all materials, wages, freight, customs duties, dues, and materials or items supplied by the Principal.

for items 2 and 3: the replacement value of construction plant, equipment and construction machinery; which shall mean the cost of replacement of the insured items by new items of the same kind and same capacity.

and the insured undertakes to increase or decrease the amounts of insurance in the event of any material fluctuation in wages or prices provided always that such increase or decrease shall take effect only after the same has been recorded on the Policy by the Company.

If, in the event of loss or damage, it is found that the sums insured are less than the amounts required to be insured, then the amount recoverable by the Insured under this Policy shall be reduced in such proportions as the sums insured bear to the amounts required to be insured. Every object and cost item is subject to this condition separately.

MEMO 2- BASIS OF LOSS SETTLEMENT: In the event of any loss or damage the basis of any settlement under this Policy shall be

- a) in the case of damage which can be repaired - the cost of repairs necessary to restore the items to their condition immediately before the occurrence of the damage less salvage, or
- b) in the case of a total loss - the actual value of the items immediately before the occurrence of the loss less salvage, however, only to the extent the costs claimed had to be borne by the Insured and to the extent they are included in the sums insured and provided always that the provisions and conditions have been complied with.

The Company will make payments only after satisfied by production of the necessary bills and documents that the repairs have been effected or replacement has taken place, as the case may be. All damage which can be repaired shall be repaired, but if the cost of repairing any damage equals or exceeds the value of the items immediately before the occurrence of the damage, the settlement shall be made on the basis provided for in (b) above.

The cost of any provisional repairs will be borne by the Company, if such repairs constitute part of the final repairs and do not increase the total repair expenses.

The cost of any alterations, additions and / or improvements shall not be recoverable under this Policy.

MEMO 3 - EXTENSION OF COVER: Extra charges for overtime, nightwork, work on public holidays, express freight are covered by this insurance only if previously and specifically agreed upon in writing.

Section II - Third Party Liability - Policy No.

The Company will indemnify the Insured up to but not exceeding the amounts specified in the Schedule against such sums which the Insured shall become legally liable to pay as damages consequent upon

- a) accidental bodily injury to or illness of third parties (whether fatal or not)
- b) accidental loss or damage to property belonging to third parties

Occurring in direct connection with the construction or erection of the items insured under section 1 and happening on or in the immediate vicinity of the site during the Period of Cover.

In respect of a claim for compensation to which the indemnity provided herein applies, the Company will in addition indemnify the Insured against.

- a) All costs and expenses of litigation recovered by any claimant from the Insured, and
- b) All costs and expenses incurred with the written consent of the Company.

provided always that the liability of the Company under this section shall not exceed the limits of indemnity stated in the Schedule.

Special Exclusions to Section II

The Company will not indemnify the Insured in respect of

1. the deductible stated in the Schedule to be borne by the Insured in any one occurrence;
2. the expenditure incurred in doing or redoing or making good or repairing or replacing anything covered or coverable under Section I of this Policy.
3. damage to any property or land or building caused by vibration or by the removal or weakening of support or injury or damage to any person or property occasioned by or resulting from any such damage (unless especially agreed upon by endorsement);
4. liability consequent upon
 - a) bodily injury to or illness of employees or workmen of the Contractor(s) or the Principal(s) or any other firm connected with the project which or part of which is insured under Section I, or members of their families;
 - b) loss of or damage to property belonging to or held in care, custody or control of the Contractor(s) the Principal(s) or any other firm connected with the project which or part of which is insured under Section I, or an employee or workman of one of the aforesaid;
 - c) any accident caused by vehicles licensed for general road use or by water borne vessels or aircraft,
 - d) any agreement by the Insured to pay any sum by way of indemnity or otherwise unless such liability would have attached also in the absence of such agreement.

Special Conditions Applying to Section II

1. No admission, offer, promise, payment of indemnity shall be made or given by or on behalf of the Insured without the written consent of the Company who shall be entitled, if they so desire, to take over and conduct in the name of the Insured the defence or settlement of any claim or to prosecute for their own benefit in the name of the Insured any claim for indemnity or damages or otherwise and shall have full discretion in the conduct of any proceedings or in the settlement of any claim and the Insured shall give all such information and assistance as the Company may require. -
2. The Company may so far as any accident is concerned pay to the Insured the limit of indemnity for any one accident (but deducting therefrom in such case any sum or sums already paid as compensation in respect thereof) or any lesser sum for which the claim or claims arising from such accident can be settled and the Company shall thereafter be under no further liability in respect of such accident under this section.

CEYLINCO GENERAL INSURANCE LIMITED පළමු

RENEWAL - MISCELLANEOUS DEPT
PERSONAL ACCIDENT

POLICY NO : COMS11AP0004382 ENDORSEMENT NO : CO1317APN0000108 DATE : 02-FEB-2017


INSURED : GEO ENGINEERING CONSULTANTS (PVT) LTD

It is hereby declared and agreed that the cover granted by the within written policy is renewed for a further period of one year with effect from 11-FEB-17, as per details appearing in the schedule attached.

In consequence of the above a Renewal Premium of Rs.17,437.58 is hereby charged to the insured.

Subject otherwise to the terms, conditions and exceptions of the within written policy.

CEYLINCO GENERAL INSURANCE LIMITED



.....
AUTHORISED OFFICER

Debit Note No : CO1317D0014813 of 02-FEB-2017

 Sri Lanka, We Believe

CEYLINCO



ON THE SPOT
ලේඛනම මතම

CEYLINCO GENERAL INSURANCE LIMITED PB 3124

PREMIUM PAYMENT WARRANTY

1. Notwithstanding anything herein contained but subject to clause 2 and 3 hereof, it is hereby agreed and declared that the full premium due and payable in respect of this insurance is required to be settled to the Insurer (The Company) on or before the premium due date specified in the Schedule of this Policy, Renewal Certificate, Endorsement or Cover Note (which shall be a date not exceeding 60 days from the date of inception of the policy) and in the absence of any such premium due date, the full settlement of the premium is required to be made or effected on or before the expiry of the 60th day from the date of inception of this Policy, Renewal Certificate, Endorsement or Cover Note (hereinafter referred to as the "due date").

For the purpose of this warranty the "due date" shall be recognized from the date of inception or commencement of the coverage.

2. It is also declared and agreed that the settlement of the full premium on or before the due date shall operate as a condition precedent to the insurer's (The Company's) liability or an obligation to settle a claim under this Policy, Renewal Certificate, Endorsement or Cover Note.

In the event any claim arises between date of commencement of this insurance and the "due date" for the settlement of premium, the insurer (The Company) may defer any decision on liability or postpone the settlement of any such claim until full settlement of the premium is effected on or before the "due date".

3. It is also declared and agreed that where the full premium payable hereunder remains outstanding as at the closure of business of the insurer on the "due date", then the cover under this insurance and any obligations assumed or imputed under this insurance shall stand to be cancelled, ceased and revoked immediately.

However such cancellation will not prejudice the rights of the insurer (The Company) to invoke any legal defenses or to recover the full or any part of the defaulted premium attributable to the expired period of the insurance.

Subject otherwise to the terms, conditions and exceptions of the policy.

CEYLINCO GENERAL INSURANCE LIMITED



Authorised Officer


UREKA

Schedule attaching & forming part of Policy No: COMS11AP0004382

Endorsement No: CO1317APN0000108

Item No	Name of Insured	Capital Benefit	Temporary Total Disable't (Per Week)	Temporary Partial Disable't (Per Week)	Initial Premium	Strike, Riots & Civil Commotion Premium	Terrorism Premium	Annual Premium (Include S & RS)
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
1	P.P.K.M.C.B. KULATHUNGA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
2	K.A.JAYANTHA UPUL KUMARA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
3	K.M. CHANDRASIRI	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
4	E.H.G. DAMITH NUWAN WIJERATNE	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
5	J. A. S. SENARATNE	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
6	D.T. CHAMINDA BANDARA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
7	E.D.P. SANDARUWAN WICKRAMASOORIYA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
8	K.M.CHAMINDA DAYASIRI	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
9	G.D.S. WASANTHA KUMARA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
10	D.G.G.S.JAYASINGHE	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
11	M.A.SANATH PIYATHILAKE	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
12	S.A.D. SAMAN INDRASENA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
13	O. K. J. PATHMASIRI	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
14	KUDAGAMAGE CHANDRASIRI	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
15	UDAKANDAGE GAMINI	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
16	M. I. S. JAYAWARDENA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
17	R.M.K.MAHINDA BANDARA	500,000.00	1,500.00	450.00	750.00	187.50	0.00	937.50
Total						3,187.50	0.00	15,937.50

Yours faithfully,
CEYLINCO GENERAL INSURANCE LIMITED.



Authorized Officer.

CEYLINCO GENERAL INSURANCE LIMITED FB 5184

02 FEB 2017

Dear Sir(s)/Madam

PERSONAL ACCIDENT INSURANCE POLICY NO : COMS11AP0004382
 INSURED : GEO ENGINEERING CONSULTANTS (PVT) LTD

We thank you for having placed your insurance business with us and are pleased to forward herewith your policy documents / renewal endorsements. (policy terms and conditions and the schedule ect,) with the details of the coverage.

THE POLICY COVERS THE FOLLOWING:

Death or total disablement and/or partial disablement as a result of an accident caused to the insured person on a 24hour worldwide basis.

EXTENSION WHICH CAN BE OBTAIN BY PAYMENT OF AN ADDITIONAL PREMIUM

- 1) Terrorism (This coverage is provided by National Insurance Trust Fund for Terrorism).

Perils	Coverd	Not Covered
STRIKE, RIOT'S & CIVIL COMMOTION	X	
TERRORISM		X
MOTOR CYCLING COVER	X	
TEMPORARY TOTAL DISABLEMENT	X	
TEMPORARY PARTIAL DISABLEMENT	X	
ACCIDENTIAL HOSPITAL BENEFIT		X
TRAVELLING ALLOWANCES		X

Weekly Benefits

Weekly benefits are payable in the event of temporary total disablement and temporary partial disablement .In both instances the maximum payable is for 52 weeks, if the injury exceeds 52 week compensation but yet an employee is not fit for work a Specialist's Opinion is obtained for final the claim on a percentage recommended by him deducting whatever compensation already paid to the claimant during the period of 52 weeks. No payment shall be made under weekly benefits due to Str: Riot & Civil Commotion and Terrorism.


For Exclusions please refer the Policy Document.

Please note that the contents of this letter do not in any manner supersede the terms and condition of the policy issued to you.

Note:

Please find the "Premium payment warranty" attached herewith for your necessary information.

Whilst thanking you, please sign and return the copy of this letter and retain the original for your records



09/02/17

CEYLINCO



ON THE SPOT
දෙපසම ඊක්ම

01st February 2016

Dear Sir,

CONTRACTORS ALL RISKS POLICY NO. CO1316NC0019314
INSURED : GEO ENGINEERING CONSULTANTS (PVT) LTD

THE POLICY WILL COVER THE FOLLOWING :

Loss or damage to the works and materials due to explosion , fire, lightning , water damage, flood, storm & tempest, collapse, collision, impact, accidental damages during construction, burglary , theft..

Section I - Material Damage

At any time during the period of cover due to any unforeseen and sudden physical loss or damage from any cause other than those specifically excluded. This will not exceed in any one event the limit of indemnity where applicable and not exceeds in all the total sum expressed in the Schedule as insured hereby.

Section II - Third Party Liability

The Company will indemnify the insured up to but not exceeding the amounts specified in the Schedule against such sums which the Insured shall become legally liable to pay as damages consequent upon

- a) accidental bodily injury to or illness of third parties (whether fatal or not)
- b) accidental loss or damage to property belong to third parties

Occurring in direct connection with the construction or erection of the items insured under Section I and happening on or in the immediate vicinity of the site during the Period of Cover

Excess :

- a) 10% or Rs. 200,000/- whichever is higher on each & every claim (On Acts of God)
- b) 10% or Rs. 75,000/- whichever is higher on each & every claim (On Others)
- c) 10% or Rs. 25,000/- whichever is higher on each & every claim (On Third Party Property Damage)

FOLLOWING COVERS ARE AVAILABLE BY PAYMENT OF AN ADDITIONAL PREMIUM


- 01) Strike, Riot & Civil Commotion and Terrorism (these two coverages are provided by National Insurance Trust Fund for Strike, Riot and Civil Commotion and Terrorism limits of which are indicated in the Endorsement.)
- 02) Extended Maintenance
- 03) Cover for Extra Charges for Overtime Night Work & Express freight (Excluding Air Freight)
- 04) Cover for Extra Charges for Air freight
- 05) Cover for Existing Structure and/or Surrounding Property
- 06) Cover for Designer's Risk
- 07) Principals existing property or property belonging to or held in care, custody or control by the insured
- 08) Vibration, Removal or weakening of support
- 09) Clearance of debris

For exclusions please refer the policy documents.

If you insured your property less than the adequate price, accordingly you will have to bear a portion of each and every claim (condition of Average)

Please note that the contents of this letter do not in any manner supersede the terms & conditions of the Policy issued to you.

Whilst thanking you, please sign and return one copy of this letter and retain the other copy for your records.


.....
Authorised Officer


.....
Signature of Insured
With Rubber Stamp

01/02/16
.....
Date

Annexure 03:
Concrete test results

DETERMINATION OF COMPRESSIVE STRENGTH OF TEST CUBES

Test No	Cube No	Structure/Location	Description	Grade	Date of Cast	Date of Test	Age (Days)	Weight (g)	Density (g/cm ³)	Average Density (g/cm ³)	Load (kN)	Strength (N/mm ²)	Average Strength (N/mm ²)	Specification (N/mm ² @ 28 Days)
SDB001	CD/21	C-D (07-17)	Base Concrete	15	6-Nov-16	12-Nov-16	7	5515	2.523	2.530	042.6	15.2	15.5	15.0
	8530							2.529	357.5		15.9			
	8531							2.528	341.0		15.2			
SDB002	CD/23	C-D (07-17)	Base Concrete	15	9-Nov-15	3-Dec-15	28	8574	2.540	2.570	455.0	20.4	20.5	20.5
	8523							2.555	456.0		20.3			
	8571							2.628	465.2		20.7			
SDB003	CD/25	C-D (07-17)	Wall Concrete	15	10-Nov-05	16-Nov-10	7	8412	2.492	2.490	307.8	13.7	13.5	15.0
	8355							2.478	294.9		13.1			
	8410							2.492	310.5		13.8			
SDB003	CD/27	C-D (07-17)	Wall Concrete	15	10-Nov-16	7-Dec-16	29	8495	2.514	2.520	462.2	20.5	20.5	20.5
	8452							2.504	451.2		20.1			
	8550							2.533	475.1		21.1			
SDA001	DH/11	D-H (05-00)	Wall Concrete	15	12-Nov-16	18-Nov-16	7	8539	2.530	2.520	320.7	14.3	14.5	15.0
	8510							2.521	333.7		14.8			
	8457							2.505	335.9		15.0			
SDA002	DH/14	D-H (05-00)	Wall Concrete	15	12-Nov-16	9-Dec-16	7	8660	2.565	2.550	306.4	13.5	14.5	15.0
	8526							2.528	334.0		14.8			
	8725							2.565	354.0		15.7			
SDA003	DH/17	D-H (00-85)	Wall Concrete	15	14-Nov-16	20-Nov-16	28	8232	2.435	2.450	505.1	22.5	23.5	23.5
	8218							2.435	543.0		24.1			
	8325							2.457	552.0		24.5			
SDA004	DH/20	D-H (00-85)	Wall Concrete	15	14-Nov-15	11-Dec-16	7	8134	2.410	2.430	345.6	15.4	15.0	15.0
	8232							2.439	355.6		15.0			
	8305							2.491	341.6		15.2			
SDA005	DH/23	D-H (75-80)	Wall Concrete	15	17-Nov-16	23-Nov-16	25	8328	2.466	2.460	464.0	20.5	21.0	21.0
	8387							2.455	464.0		21.5			
	8307							2.481	476.0		21.2			
SDA005	DH/26	D-H (75-80)	Wall Concrete	15	17-Nov-16	14-Dec-16	7	8387	2.488	2.440	315.3	14.0	14.5	15.0
	8239							2.441	336.2		14.9			
	8112							2.404	319.3		14.2			



Prepared by: *Rishad*
 (Eng. Geologist/Sr. Eng.)
 Checked and Approved by: *Susantha*
 (Susantha Technical Officer)
 (National Building Research Organization)

DETERMINATION OF COMPRESSIVE STRENGTH OF TEST CUBES

Test no	Cube no	Structural Location	Description	Grade	Date of Cast	Date of Test	Age (Days)	Weight (g)	Density (g/cm ³)	Average Density (g/cm ³)	Load (kN)	Strength (g/imm ²)	Average Strength (N/mm ²)	Specification (N/mm ² @ 28 Days)
SDB01	CD21	C-D (07-17)	Base Concrete	15	6-Nov-16	12-Nov-16	7	8516	2.523	2.530	342.6	15.2	15.5	15.0
	8505							2.529	357.5		15.9			
	8501							2.525	341.6		15.2			
SDB02	CD23	C-D (07-17)	Base Concrete	15	6-Nov-16	3-Dec-16	28	8074	2.540	2.570	459.0	20.4	20.5	15.0
	8523							2.555	450.0		20.3			
	8871							2.526	465.2		20.7			
SDB03	CD25	C-D (07-17)	Wall Concrete	15	10-Nov-16	16-Nov-16	7	8412	2.492	2.490	307.6	13.7	13.5	15.0
	8366							2.479	284.9		13.1			
	8410							2.492	310.5		13.8			
SDB04	CD27	C-D (07-17)	Wall Concrete	15	10-Nov-16	7-Dec-16	28	8485	2.514	2.530	462.2	20.5	20.5	15.0
	8452							2.504	451.2		20.1			
	8550							2.533	479.1		21.3			
SDA01	DH11	D-H (85-80)	Wall Concrete	15	13-Nov-16	18-Nov-16	7	8589	2.530	2.520	320.7	14.3	14.5	15.0
	8510							2.521	333.7		14.9			
	8457							2.506	356.5		16.0			
SDA02	DH13	D-H (85-80)	Wall Concrete	15	12-Nov-16	9-Dec-16	7	8560	2.556	2.550	308.1	13.6	14.5	15.0
	8535							2.538	324.0		14.8			
	8725							2.535	354.0		15.7			
SDA03	DH15	D-H (80-85)	Wall Concrete	15	14-Nov-16	20-Nov-16	28	8222	2.435	2.450	506.1	22.5	23.5	15.0
	8218							2.435	543.0		24.1			
	8925							2.407	554.0		24.5			
SDA04	DH17	D-H (80-85)	Wall Concrete	15	14-Nov-16	11-Dec-16	7	8134	2.410	2.430	346.6	15.4	15.0	15.0
	8232							2.439	335.6		15.0			
	8205							2.431	341.6		15.2			
SDA05	DH19	D-H (75-80)	Wall Concrete	15	17-Nov-16	23-Nov-16	28	8325	2.469	2.460	464.0	20.6	21.0	15.0
	8257							2.455	464.0		21.5			
	8307							2.481	476.0		21.2			
SDA06	DH21	D-H (75-80)	Wall Concrete	15	17-Nov-16	14-Dec-16	7	8397	2.488	2.440	315.3	14.0	14.5	15.0
	8239							2.441	356.2		14.9			
	8113							2.404	319.2		14.2			



Prepared by : Rishad
 (Eng. Geologist/Sr. Sd/O)

Checked and Approved by : Sushantha (Sushantha Technical Officer)
 (National Building Research Organization)

Test no	Code no	Location	Description	Grade	Date of Cast	Date of Test	Age (Days)	Weight (kg)	Density (kg/cm ³)	Average Density (kg/cm ³)	Load (kN)	Strength (N/mm ²)	Strength (N/mm ²)	Specification (28 Days)
SDB04	CD00	C-D (17-24)	Base Concrete	15	24-Nov-15	30-Nov-15	28	8041	2.563	2.410	503.1	23.2	24.0	15.0
	CD01	8226						2.431	519.1		23.1			
	CD02	9159						2.403	559.0		25.2			
SDB05	CD05	C-D (17-24)	Base Concrete	15	24-Nov-15	21-Dec-15	7	8075	2.293	2.400	340.6	15.1	14.0	15.0
	CD06	8084						2.595	344.6		14.9			
	CD07							8160	2.416		289.8	13.3		
SDB06	CD08	C-D (17-24)	Wall Concrete	15	25-Nov-15	3-Dec-15	20	8261	2.442	2.460	522.5	23.5	21.5	15.0
	CD09	8255						2.445	497.5		21.5			
	CD10							8317	2.482		449.5	19.7		
SDB07	CD11	C-D (17-24)	Wall Concrete	15	25-Nov-15	23-Dec-15	7	8153	2.419	2.460	295.0	13.2	13.0	15.0
	CD12	8287						2.455	287.8		13.1			
	CD13							8458	2.508		282.9	13.0		
SDB08	CD14	C-D (02-07)	Base Concrete	15	29-Nov-15	5-Dec-15	20	8125	2.407	2.400	517.6	23.0	24.0	15.0
	CD15	8219						2.435	508.1		25.2			
	CD16							8274	2.452		500.0	23.2		
SDB09	CD18	C-D (02-07)	Base Concrete	15	29-Nov-15	26-Dec-15	7	8132	2.400	2.400	319.2	14.2	13.5	15.0
	CD19	8242						2.442	301.3		13.4			
	CD20							8177	2.423		303.3	13.5		
SDB10	CD21	C-D (02-07)	Wall Concrete	15	3-Dec-15	8-Dec-15	20	8070	2.391	2.390	510.7	23.1	21.0	15.0
	CD22	8103						2.461	504.0		22.4			
	CD23							8090	2.379		400.1	17.9		
SDB11	CD24	C-D (02-07)	Wall Concrete	15	3-Dec-15	28-Dec-15	7	8093	2.400	2.410	322.7	14.3	14.0	15.0
	CD25	8110						2.403	332.7		14.2			
	CD26							8176	2.420		284.5	13.1		
SDB12	CD28	C-D (34-50)	Base Concrete	15	3-Dec-15	9-Dec-15	7	8311	2.463	2.460	289.0	12.3	13.5	15.0
	CD29	8350						2.459	292.9		13.1			
	CD30							8330	2.471		304.2	13.6		
SDB13	CD32	C-D (34-50)	Base Concrete	15	3-Dec-15	30-Dec-15	20	8199	2.428	2.440	484.2	21.2	21.0	15.0
	CD33	8195						2.425	459.2		20.4			
	CD34							8292	2.459		463.9	20.8		
SDB14	CD35	C-D (34-50)	Wall Concrete	15	4-Dec-15	10-Dec-15	7	8116	2.405	2.430	392.4	17.4	17.0	15.0
	CD36	8298						2.458	374.5		16.5			
	CD37							8162	2.424		383.4	17.0		
SDB15	CD38	C-D (34-50)	Wall Concrete	15	4-Dec-15	31-Dec-15	29	8259	2.447	2.470	560.0	25.0	24.0	15.0
	CD39	8356						2.479	539.7		23.0			
	CD40							8337	2.470		548.5	24.3		



Checked & Approved by: *Suth*

Prepared by: *Rishad*

Test No.	Core ID	Location	Depth (m)	Grade	Date of Cast	Date of Test	Age (Days)	Weight (g)	Density (g/cm ³)	Moisture (%)	Load (kN)	Strength (N/mm ²)	Compressive Strength (N/mm ²)	Reinforcement (Nominal Size, Bars)
SDA08	DH08	D-H (20-30)	15	3-Dec-16	9-Dec-16	7	8409	2.492		328.5	14.5		15.0	
	DH08						8273	2.451		310.9	13.5	14.0		
	DH08	Wall Concrete					8345	2.473		305.7	13.6			
SDA09	DH09	D-H (20-30)	15	3-Dec-16	30-Dec-16	28	8185	2.455		333.0	22.7			
	DH09						8086	2.396		315.1	22.9	20.5		
	DH09	Wall Concrete					8119	2.403		342.0	24.1			
SDA10	DH10	D-H (20-40)	15	4-Dec-16	10-Dec-16	28	8088	2.450		304.1	22.4			
	DH10						8140	2.414		328.1	23.1	22.5		
	DH10	Wall Concrete					8317	2.426		483.7	21.5			
SDA11	DH11	D-H (20-40)	15	4-Dec-16	31-Dec-16	7	8029	2.379		343.6	15.3			
	DH11						8083	2.386		327.7	14.3	14.5		
	DH11	Wall Concrete					8086	2.386		327.7	14.6			
SDA12	DH12	D-H (20-50)	15	6-Dec-16	16-Dec-16	7	8102	2.431		358.3	15.8			
	DH12						8076	2.393		311.3	16.5	15.5		
	DH12	Wall Concrete					8250	2.444		312.4	13.9			
SDA13	DH13	D-H (20-50)	15	6-Dec-16	2-Jan-17	28	8291	2.457		561.1	26.8			
	DH13						8125	2.407		547.1	24.0	24.5		
	DH13	Wall Concrete					8541	2.531		566.9	23.8			
SDA14	DH14	D-H (24-57)	15	9-Dec-16	16-Dec-16	7	8251	2.445		365.5	16.2			
	DH14						8211	2.430		313.4	16.9	15.5		
	DH14	Wall Concrete					8379	2.483		313.5	16.6			
SDA15	DH15	D-H (24-57)	15	9-Dec-16	5-Jan-17	7	8429	2.497		340.0	15.1			
	DH15						8386	2.455		326.1	14.5	14.5		
	DH15	Wall Concrete					8246	2.443		312.1	13.9			
SDA16	DH16	D-H (24-57)	15	10-Dec-16	16-Dec-16	28	8269	2.466		579.1	26.7			
	DH16						8143	2.413		570.7	26.7	26.0		
	DH16	Wall Concrete					8270	2.450		594.4	26.4			
SDA17	DH17	D-H (24-57)	15	10-Dec-16	6-Jan-17	28	8370	2.482		506.1	22.0			
	DH17						8240	2.441		574.1	25.5	25.0		
	DH17	Wall Concrete					8398	2.468		592.4	26.3			
SDA18	DH18	D-H (24-56)	15	13-Dec-16	18-Dec-16	7	8424	2.517		380.5	16.5			
	DH18						8329	2.469		361.5	16.1	16.5		
	DH18	Wall Concrete					8233	2.467		365.3	16.2			
SDA19	DH19	D-H (24-75)	15	13-12-2016	9-Jan-17	7	8312	2.463		355.0	16.2			
	DH19						8382	2.474		375.0	16.8	16.5		
	DH19	Wall Concrete					8350	2.477		312.0	16.6			
SDA20	DH20	D-H (24-65)	15	14-Dec-16	20-Dec-16	26	8118	2.405		471.5	21.0			
	DH20						8253	2.448		480.4	21.4	21.5		
	DH20	Wall Concrete					8322	2.456		487.4	21.7			
SDA21	DH21	D-H (24-65)	15	14-Dec-16	10-Jan-17	26	8160	2.427		510.0	22.7			
	DH21						8144	2.413		577.0	25.8	24.0		
	DH21	Wall Concrete					8101	2.408		523.0	23.2			

Prepared by: Richard [Signature] Date: 14-Dec-16




Checked and Approved by: [Signature]

SDW#	Core Location	Condition	Grade	Date of Cast	Date of Test	Age (Days)	Weight (g)	Density (g/cm ³)	Average Density (g/cm ³)	Load (MN)	Strength (MPa)	Strength (N/mm ²)	Applicator (Min) @ 18 Days
SDW09	D-H (20-30)	Wall Concrete	15	3-Dec-16	5-Dec-16	7	8439	2.437	2.470	338.5	14.5	14.0	15.0
							8273	2.451		310.0	13.8		
							8345	2.473		305.2	13.6		
							8165	2.435		533.0	23.7		
							8096	2.396		515.1	22.9		
							8119	2.403		542.0	24.1		
							8288	2.450		504.1	22.4		
SDW10	D-H (20-30)	Wall Concrete	15	3-Dec-16	30-Dec-16	28	8146	2.414	2.430	520.1	23.1	22.5	15.0
							8217	2.435		483.1	21.5		
							8029	2.379		343.6	15.3		
							8083	2.386		392.7	14.3		
							8098	2.396		327.7	14.6		
							8102	2.401		388.3	16.8		
							8076	2.383		311.3	15.5		
SDW11	D-H (20-40)	Wall Concrete	15	4-Dec-16	31-Dec-16	7	8256	2.444	2.410	312.4	13.9	15.0	15.0
							8291	2.457		366.1	16.2		
							8125	2.407		547.1	24.3		
							8541	2.531		535.0	23.8		
							8251	2.445		365.5	16.2		
							8211	2.433		319.4	16.9		
							8219	2.483		313.5	16.6		
SDW12	D-H (20-50)	Wall Concrete	15	5-Dec-16	16-Dec-16	7	8429	2.497	2.470	340.8	15.1	14.5	15.0
							8388	2.465		538.1	24.5		
							8246	2.443		312.7	13.9		
							8289	2.466		539.1	25.7		
							8143	2.413		570.3	26.7		
							8270	2.453		594.4	28.4		
							8370	2.480		539.1	23.6		
SDW13	D-H (20-57)	Wall Concrete	15	9-Dec-16	16-Dec-16	7	8240	2.441	2.470	574.1	25.5	25.0	15.0
							8398	2.488		502.4	23.3		
							8484	2.517		370.5	16.6		
							8333	2.468		361.5	16.1		
							8391	2.487		365.5	16.2		
							8312	2.462		365.0	16.2		
							8362	2.478		379.0	16.8		
SDW14	D-H (20-57)	Wall Concrete	15	13-Dec-16	16-Dec-16	7	8359	2.477	2.490	372.0	16.5	16.5	15.0
							8118	2.405		471.5	21.0		
							8363	2.489		400.4	21.4		
							8322	2.466		487.4	21.7		
							8180	2.427		510.0	22.7		
							8344	2.413		577.0	25.6		
							8101	2.400		523.0	23.2		
SDW15	D-H (24-57)	Wall Concrete	15	10-Dec-16	16-Dec-16	29	8270	2.453	2.440	539.1	23.7	25.0	15.0
							8370	2.480		539.1	23.6		
							8240	2.441		574.1	25.5		
							8398	2.488		502.4	23.3		
							8484	2.517		370.5	16.6		
							8333	2.468		361.5	16.1		
							8391	2.487		365.5	16.2		
SDW16	D-H (24-57)	Wall Concrete	15	10-Dec-16	6-Jan-17	20	8370	2.480	2.470	574.1	25.5	25.0	15.0
							8240	2.441		574.1	25.5		
							8398	2.488		502.4	23.3		
							8484	2.517		370.5	16.6		
							8333	2.468		361.5	16.1		
							8391	2.487		365.5	16.2		
							8312	2.462		365.0	16.2		
SDW17	D-H (24-57)	Wall Concrete	15	13-Dec-16	16-Dec-16	7	8359	2.477	2.490	372.0	16.5	16.5	15.0
							8118	2.405		471.5	21.0		
							8363	2.489		400.4	21.4		
							8322	2.466		487.4	21.7		
							8180	2.427		510.0	22.7		
							8344	2.413		577.0	25.6		
							8101	2.400		523.0	23.2		
SDW18	D-H (24-57)	Wall Concrete	15	10-Dec-16	6-Jan-17	20	8270	2.453	2.470	539.1	23.7	25.0	15.0
							8370	2.480		539.1	23.6		
							8240	2.441		574.1	25.5		
							8398	2.488		502.4	23.3		
							8484	2.517		370.5	16.6		
							8333	2.468		361.5	16.1		
							8391	2.487		365.5	16.2		
SDW19	D-H (24-75)	Wall Concrete	15	13-Dec-16	16-Dec-16	7	8359	2.477	2.490	372.0	16.5	16.5	15.0
							8118	2.405		471.5	21.0		
							8363	2.489		400.4	21.4		
							8322	2.466		487.4	21.7		
							8180	2.427		510.0	22.7		
							8344	2.413		577.0	25.6		
							8101	2.400		523.0	23.2		
SDW20	D-H (24-75)	Wall Concrete	15	13-Dec-16	9-Jan-17	7	8359	2.477	2.490	372.0	16.5	16.5	15.0
							8118	2.405		471.5	21.0		
							8363	2.489		400.4	21.4		
							8322	2.466		487.4	21.7		
							8180	2.427		510.0	22.7		
							8344	2.413		577.0	25.6		
							8101	2.400		523.0	23.2		
SDW21	D-H (24-65)	Wall Concrete	15	14-Dec-16	20-Dec-16	20	8359	2.477	2.490	372.0	16.5	16.5	15.0
							8118	2.405		471.5	21.0		
							8363	2.489		400.4	21.4		
							8322	2.466		487.4	21.7		
							8180	2.427		510.0	22.7		
							8344	2.413		577.0	25.6		
							8101	2.400		523.0	23.2		
SDW22	D-H (24-65)	Wall Concrete	15	14-Dec-16	10-Jan-17	26	8359	2.477	2.490	372.0	16.5	16.5	15.0
							8118	2.405		471.5	21.0		
							8363	2.489		400.4	21.4		
							8322	2.466		487.4	21.7		
							8180	2.427		510.0	22.7		
							8344	2.413		577.0	25.6		
							8101	2.400		523.0	23.2		

Prepared by: Richard [Signature] and Improved by: [Signature]





Checked by: [Signature]
 Date: [Date]
 Approved by: [Signature]
 Date: [Date]

Test No	Cube no	Location	Description	Grade	Date of Cast	Date of Test	Age (Days)	Weight (kg)	Volume (liters)	Density (kg/cm³)	Strength (N/mm²)	St. (N/mm² @ 28 Days)
SDB16	CD16	C-D (17-34)	Base Concrete	15	7-Dec-16	16-Dec-16	7	9051	2.394	1.600	15.2	15.0
	CD17							2.405	1.600	15.8		
SDB17	CD18	C-D (17-34)	Base Concrete	15	7-Dec-16	3-Jan-17	7	8152	2.415	1.600	14.7	15.0
	CD19							2.395	1.600	15.2		
SDB18	CD20	C-D (50-77)	Base Concrete	15	9-Dec-16	16-Dec-16	28	8058	2.450	2.480	22.8	23.5
	CD21							2.485	2.480	23.7		
SDB19	CD22	C-D (50-77)	Base Concrete	15	9-Dec-16	5-Jan-17	28	8409	2.472	2.480	21.2	23.5
	CD23							2.460	2.480	24.0		
SDB20	CD24	C-D (50-77)	Base Concrete	15	9-Dec-16	16-Dec-16	7	8155	2.416	2.480	15.2	15.0
	CD25							2.411	2.480	15.8		
SDB21	CD26	C-D (17-34)	Base Concrete	15	10-Dec-15	16-Dec-16	7	8265	2.479	2.470	15.9	15.0
	CD27							2.442	2.470	13.9		
SDB22	CD28	C-D (17-34)	Base Concrete	15	10-Dec-15	6-Jan-16	7	8356	2.476	2.480	14.7	15.0
	CD29							2.531	2.480	15.8		
SDB23	CD30	C-D (17-34)	Base Concrete	15	10-Dec-15	16-Dec-16	28	8241	2.442	2.500	20.0	20.5
	CD31							2.505	2.500	20.0		
SDB24	CD32	C-D (17-34)	Wall Concrete	15	12-Dec-16	16-Dec-16	28	8461	2.504	2.500	20.8	21.5
	CD33							2.500	2.500	21.6		
SDB25	CD34	C-D (16-33)	Wall Concrete	15	12-Dec-16	9-Jan-17	28	8574	2.500	2.500	21.0	21.5
	CD35							2.539	2.500	21.0		
SDB26	CD36	C-D (16-33)	Wall Concrete	15	12-Dec-16	23-Dec-16	7	8548	2.502	2.480	16.9	15.0
	CD37							2.467	2.480	17.5		
SDB27	CD38	C-D (16-33)	Wall Concrete	15	14-Dec-16	10-Jan-17	28	8526	2.505	2.480	17.0	15.0
	CD39							2.505	2.480	16.9		
SDB28	CD40	C-D (16-33)	Wall Concrete	15	14-Dec-16	23-Dec-16	7	8371	2.465	2.500	21.1	21.0
	CD41							2.505	2.500	21.2		
SDB29	CD42	C-D (16-33)	Wall Concrete	15	14-Dec-16	10-Jan-17	28	8450	2.504	2.500	21.3	15.0
	CD43							2.468	2.480	15.1		
SDB30	CD44	C-D (16-33)	Wall Concrete	15	19-Dec-16	25-Dec-16	7	8256	2.448	2.450	14.7	15.0
	CD45							2.424	2.450	13.6		
SDB31	CD46	C-D (16-33)	Wall Concrete	15	19-Dec-16	15-Jan-17	28	8360	2.477	2.500	13.9	15.0
	CD47							2.540	2.500	13.9		
SDB32	CD48	C-D (16-33)	Wall Concrete	15	19-Dec-16	21-Dec-16	7	8254	2.463	2.480	13.1	15.0
	CD49							2.564	2.480	10.7		
SDB33	CD50	D-H (50-54)	Wall Concrete	15	15-Dec-16	21-Dec-16	7	8285	2.440	2.480	11.3	15.0
	CD51							2.489	2.480	11.0		
SDB34	CD52	D-H (50-54)	Wall Concrete	15	15-Dec-16	15-Jan-17	28	8216	2.500	2.450	15.9	18.5
	CD53							2.554	2.450	15.4		
SDB35	CD54	D-H (50-54)	Wall Concrete	15	15-Dec-16	15-Jan-17	28	8201	2.497	2.450	17.6	18.5
	CD55							2.593	2.450	17.6		
SDB36	CD56	D-H (50-54)	Wall Concrete	15	15-Dec-16	15-Jan-17	28	8150	2.593	2.450	11.2	18.5
	CD57							2.593	2.450	11.2		



Proposed by
 Rashed
 Checked by
 Saad
 Date
 2015-03-01

Sl. No.	Code	Structure Location	Description	Grade	Date of Cast	Date of Test	Days	Weight (kg)	Density (kg/cm ³)	Load (kN)	Strength (N/mm ²)	Age (Days)
SDA46	DH141	D-H (000-007)	wall concrete	15	20-Feb-17	27-Feb-17	7	8940	2.649	245	10.0	15.0
	DH142	9095						2.665	230	10.2		
	DH143	9005						2.668	250	11.1		
SDA47	DH147	D-H (000-003)	wall concrete	15	24-Feb-17	3-Mar-17	7	8920	2.643	240	10.1	15.0
	DH148	8940						2.619	230	10.2		
	DH149	8901						2.637	225	10.0		
SDA49	DH153	D-H (000-003)	Shoulder	15	27-Feb-17	6-Mar-17	7	8350	2.474	240	10.7	15.0
	DH154	8470						2.510	235	10.4		
	DH155	8520						2.654	245	10.9		
LSD01	DM01	Lower Slope	Base	15	23-Feb-17	2-Mar-17	7	8950	2.652	240	10.7	15.0
	DM02	8942						2.549	235	10.0		
	DM03	8930						2.545	230	10.2		
LSD03	DM07	Lower Slope	Dam	15	27-Feb-17	6-Mar-17	7	8340	2.471	225	10.0	15.0
	DM08	8390						2.485	240	10.7		
	DM09	8501						2.519	230	10.2		
LSD05	DM13	Lower Slope	Dam	15	1-Mar-17	7-Mar-17	7	9010	2.570	255	11.3	15.0
	DM14	9120						2.702	275	12.2		
	DM15	8250						2.444	260	11.6		
SDC01	BD02	B-D (000-017)	Base concrete	15	4-Feb-17	11-Feb-17	7	8367	2.479	205.0	11.3	15.0
	BD03	8496						2.517	240.0	10.7		
	BD04	8623						2.555	300.0	12.3		
SDC02	BD05	B-D (000-017)	Base concrete	15	4-Feb-17	4-Mar-17	28	8952	2.652	410.0	18.2	15.0
	BD06	8892						2.632	400.0	17.8		
	BD07	8970						2.569	205.0	10.4		
SDC03	BD08	B-D (011-020)	Base concrete	15	5-Feb-17	12-Feb-17	7	8540	2.536	287.0	11.9	15.0
	BD09	8910						2.640	285.0	12.7		
	BD10	8502						2.519	410.0	18.2		
SDC04	BD11	B-D (011-020)	Base concrete	15	5-Feb-17	5-Mar-17	28	8489	2.515	300.0	15.0	15.0
	BD12	8635						2.578	400.0	17.8		
	BD13	8582						2.507	245.0	10.2		
SDC05	BD14	B-D (05-70)	Base concrete	15	9-Feb-17	16-Feb-17	7	8465	2.528	240.0	10.7	15.0
	BD15	8438						2.500	235.0	10.4		
	BD16	8534						2.568	305.0	12.1		
SDC06	BD17	B-D (00-70)	Base concrete	15	9-Feb-17	9-Mar-17	28	8547	2.532	305.0	12.6	15.0
	BD18	8697						2.577	410.0	18.2		
	BD19	8955						2.554	200.0	10.2		
SDC07	BD20	B-D (70-50)	Base concrete	15	12-Feb-17	19-Feb-17	7	8755	2.694	225.0	10.0	15.0
	BD21	8502						2.638	225.0	10.0		
	BD22	8692						2.675	300.0	12.3		
SDC08	BD23	B-D (70-50)	Base concrete	15	12-Feb-17	10-Mar-17	28	8537	2.530	305.0	12.7	15.0
	BD24	8557						2.553	415.0	18.4		
	BD25	8551						2.563	225.0	10.0		
SDC09	BD26	B-D (100-100)	Base concrete	15	14-Feb-17	21-Feb-17	7	8521	2.554	235.0	10.4	15.0
	BD27	8554						2.537	265.0	11.0		
	BD28	8554						2.524	260.0	11.6		
SDC11	BD32	B-D (000-015)	wall concrete	15	21-Feb-17	28-Feb-17	7	8157	2.476	235.0	10.4	15.0
	BD33	8425						2.495	240.0	10.7		
	BD34	8550						2.652	245.0	10.5		
SDC13	BD38	B-D (15-25)	wall concrete	15	22-Feb-17	1-Mar-17	7	8623	2.555	235.0	10.0	15.0
	BD39	8640						2.560	255.0	11.2		
	BD40	8500						2.503	250.0	11.3		
SDC15	BD44	B-D (05-50)	wall concrete	15	24-Feb-17	3-Mar-17	7	8420	2.495	255.0	11.2	15.0
	BD45	8300						2.471	205.0	11.8		
	BD46	8550						2.503	240.0	10.7		
SDC17	BD50	B-D (50-70)	wall concrete	15	28-Feb-17	7-Mar-17	7	8435	2.468	205.0	10.4	15.0
	BD51	8250						2.444	275.0	12.2		

Station	Location	Grade	Point of Cast	Date of Test	Age (Days)	Height (ft)	Area (sq ft)	Area (sq cm)	Strength (psi)	Strength (N/mm ²)	Standard Deviation (psi)	Standard Deviation (N/mm ²)	Number of Tests
G-1	D-H (20-30)	15	15-Aug-15	22-Aug-15	7	8678	2.882	2400	340.0	15.1	14.0	15.0	A
						8684	2.385	314.8	14.0	C			
						8150	2.418	309.6	13.3	E			
G-2	D-H (20-30)	15	15-Aug-15	12-Sep-15	28	8241	2.442	402.5	21.9	21.5	15.0	B	
						8255	2.445	442.5	19.7			D	
						8277	2.482	285.9	13.2			F	
H-1	D-H (70-80)	15	15-Aug-15	22-Aug-15	7	8100	2.419	293.9	13.1	13.0	15.0	A	
						8287	2.455	392.9	15.0			C	
						8456	2.506	517.0	23.0			E	
H-2	D-H (70-80)	15	15-Aug-15	12-Sep-15	28	8125	2.407	588.1	25.2	24.0	15.0	B	
						8219	2.405	623.0	23.2			D	
						8274	2.452	319.3	14.2			F	
H-3	D-H (60-80)	15	15-Aug-15	23-Aug-15	7	8132	2.409	301.1	13.4	13.5	15.0	A	
						8242	2.442	323.3	13.5			C	
						8177	2.423	519.3	23.1			E	
I-2	D-H (60-80)	15	15-Aug-15	13-Sep-15	28	8100	2.401	504.0	22.4	21.0	15.0	A	
						8030	2.319	403.1	17.9			C	
						8699	2.400	322.7	14.3			E	
J-1	D-H (20-30)	15	17-Aug-15	24-Aug-15	7	8110	2.403	289.7	14.8	14.0	15.0	A	
						8176	2.423	284.9	12.1			C	
						8311	2.450	289.8	13.3			E	
K-1	D-H (80-90)	15	19-Aug-15	25-Aug-15	7	8300	2.458	294.9	13.1	13.5	15.0	A	
						8338	2.471	384.8	13.5			C	
						8159	2.422	484.2	21.5			E	
K-2	D-H (80-90)	15	18-Aug-15	15-Sep-15	28	8185	2.425	458.2	20.4	21.0	15.0	A	
						8299	2.459	483.3	20.5			C	
						8116	2.405	392.4	17.4			E	
DH-01	D-H (20-100)	15	24-Aug-15	31-Aug-15	7	8298	2.459	274.5	15.2	17.0	15.0	A	
						8182	2.424	383.4	17.0			C	
						8298	2.447	582.0	26.0			E	
DH-02	D-H (80-100)	15	24-Aug-15	21-Sep-15	28	8366	2.479	523.6	23.2	24.0	15.0	A	
						8337	2.470	546.5	24.2			C	
						8031	2.390	386.4	16.9			E	
DH-03	D-H (20-40)	15	25-Aug-15	1-Sep-15	7	8172	2.422	288.4	12.2	16.5	15.0	A	
						8131	2.409	383.7	14.8			C	
						8446	2.502	484.1	21.5			E	
DH-04	D-H (20-40)	15	25-Aug-15	22-Sep-15	28	8513	2.522	514.3	22.8	22.5	15.0	A	
						8471	2.510	512.1	22.8			C	

Checked & Approved by: *Smith*



Prepared by: *Risk*

Job No.	Locality	Gravel (%)	Date of Test	Date of Curing	Days	Weight (g)	Moisture (%)	Density (g/cm ³)	Wt. (N)	Moisture (%)	Moisture (N/mm ²)	Moisture (Days)
DH-08	B-H (20-50)	15	25-Aug-16	2-Sep-16	7	8408	2.452	2.476	326.0	14.5	14.0	15.0
						8272	2.451		310.0	13.8		
						8345	2.473		305.2	13.6		
DH-08	D-H (20-50)	15	26-Aug-16	28-Sep-16	28	8185	2.425	2.410	533.0	23.7	23.5	15.0
						8086	2.399		515.1	22.9		
						8119	2.483		542.0	24.1		
DH-07	D-H (20-50)	15	27-Aug-16	24-Sep-16	20	8288	2.450	2.410	504.1	22.4	22.5	15.0
						8146	2.414		500.1	23.1		
						8217	2.435		493.1	21.5		
DH-08	D-H (20-50)	15	27-Aug-16	2-Sep-16	7	8029	2.379	2.390	343.6	15.2	14.5	15.0
						8083	2.385		322.7	14.3		
						8086	2.395		327.7	14.5		
DH-09	D-H (20-50)	15	30-Aug-16	6-Sep-16	7	8102	2.461	2.410	356.3	15.8	15.5	15.0
						8076	2.383		371.0	16.5		
						8050	2.444		312.4	13.8		
DH-10	D-H (20-50)	15	30-Aug-16	27-Sep-16	28	8071	2.467	2.460	581.1	25.8	24.5	15.0
						8175	2.407		547.1	24.2		
						8541	2.531		535.0	23.8		
DH-01	D-H (20-50)	15	29-Aug-16	30-Aug-16	7	8251	2.445	2.450	365.5	16.2	16.5	15.0
						8211	2.483		378.4	16.8		
						8378	2.483		373.5	15.5		
DH-02	D-H (20-50)	15	29-Aug-16	30-Aug-16	7	8428	2.497	2.478	380.0	15.1	14.5	15.0
						8286	2.489		326.1	14.5		
						8245	2.443		312.1	13.9		
DH-03	D-H (20-50)	15	23-Aug-16	20-Sep-16	28	8259	2.455	2.440	579.1	25.7	25.0	15.0
						8143	2.413		559.3	25.7		
						8270	2.450		594.4	26.4		
DH-04	D-H (20-50)	15	23-Aug-16	20-Sep-16	28	8370	2.480	2.470	508.0	22.0	21.0	15.0
						8240	2.441		574.1	25.5		
						8298	2.488		592.4	26.3		
DH-05	D-H (20-50)	15	24-Aug-16	31-Aug-16	7	8454	2.517	2.490	270.5	16.5	16.5	15.0
						8332	2.459		361.5	15.1		
						8393	2.467		366.5	16.2		
DH-06	D-H (20-50)	15	24-Aug-16	31-Aug-16	7	8312	2.453	2.470	265.0	15.2	15.5	15.0
						8362	2.478		378.0	16.8		
						8358	2.477		372.0	16.5		



Prepared by: Rishad

Checked and Approved by: S. S. S. S.

Test No.	Location	Description	Area (sq ft)	Date of Cast	Days of Cure	Wt (lb)	Dens (pcf)	Average Density (pcf)	RM (ksi)	Depth (in)	Surface Roughness (ft/min)	Temperature (F)	
CD-07	A	Base Concrete	8118	24-Aug-16	28	2,405	152	2,440	4715	21.0	21.5	15.0	
	C		8263			2,459			4804				21.4
	E		8322			2,466			4874				21.7
CD-08	B	Base Concrete	8160	24-Aug-16	28	2,427	152	2,410	5100	22.7	24.0	15.0	
	D		8144			2,413			5170				25.6
	F		8101			2,400			5230				23.2
CD-09	A	Base Concrete	8081	25-Aug-16	7	2,384	152	2,400	3411	15.2	16.0	15.0	
	C		8119			2,406			3580				15.8
	E		8048			2,385			3740				16.6
CD-10	B	Wall Concrete	8152	25-Aug-16	7	2,415	152	2,400	3809	14.7	15.0	15.0	
	D		8050			2,395			3640				10.2
	F		8065			2,390			3682				13.8
CD-11	A	Wall Concrete	8280	25-Aug-16	28	2,459	152	2,450	5123	22.8	22.5	15.0	
	C		8368			2,485			5342				23.7
	E		8409			2,480			4780				21.2
CD-12	B	Wall Concrete	8303	25-Aug-16	28	2,460	152	2,400	5401	24.0	23.5	15.0	
	D		8185			2,416			5100				22.7
	F		8106			2,411			5280				23.5
CD-13	A	Wall Concrete	8365	20-Aug-16	7	2,470	152	2,470	3452	15.8	15.0	15.0	
	C		8241			2,442			3121				13.9
	E		8356			2,475			3302				14.7
CD-14	B	Wall Concrete	8541	25-Aug-16	7	2,531	152	2,480	3556	15.9	15.0	15.0	
	D		8241			2,442			3445				16.3
	F		8356			2,476			3665				13.6
CD-15	A	Wall Concrete	8412	25-Aug-16	28	2,492	152	2,500	4721	21.0	20.5	15.0	
	C		8456			2,505			4505				20.0
	E		8451			2,504			4670				20.8
CD-16	B	Wall Concrete	8574	25-Aug-16	28	2,540	152	2,540	4855	21.5	21.5	15.0	
	D		8589			2,539			4722				21.0
	F		8546			2,532			4850				21.6
CD-17	A	Wall Concrete	8325	28-Aug-16	7	2,487	152	2,480	3244	17.5	17.0	15.0	
	C		8456			2,505			3793				15.9
	E		8321			2,485			3810				16.2
CD-18	B	Wall Concrete	8456	28-Aug-16	28	2,505	152	2,500	4545	21.1	21.0	15.0	
	D		8361			2,477			4504				21.2
	F		8450			2,504			4387				21.3




Prepared by: [Signature]

Checked & Approved by: [Signature]


Annexure 04:
As Built Drawings

AS A T.T. DRAWING PROPOSED SURFACE DRAINAGE DITCH CLOSE TO LOWER SMALL DAM


NUWARA ELIYA




TYPE-A SURFACE DRAINAGE DITCH



TYPE-A(b) SURFACE DRAINAGE DITCH (X-Y)



TYPE-A(c) SURFACE DRAINAGE DITCH (Y-Z)



Employer:
Japan International Cooperation Agency (JICA)
National Building Research Organization (NBRO)

Engineer: *S. Smith*

Contractor: *Rishad Geotech Engineers*
Geo Engineering Consultants Pvt Ltd


Project:
The Pilot project for Landslide and Rock fall mitigation works Lot-02, Nuwara Eliya

As Built Drawing for Surface Drainage Ditch


DATE: 09.05.2017

GEC
Geo Engineering Consultants (Pvt) Ltd
R.V. 69889


NUWARA ELIYA



TYPE-A SURFACE DRAINAGE DITCH



TYPE-C SURFACE DRAINAGE DITCH



TYPE-B SURFACE DRAINAGE DITCH




Employer: Japan International Cooperation Agency
Engineer: *[Signature]* National Building Research Organization
Contractor: *[Signature]* (Site Engineer) Geo Engineering Consultants Pvt Ltd
Project: The Pilot project for Landslide and Rock fall mitigation works Lot-02, Nuwara Eliya
As Built Drawing for Surface Drainage Ditch
DATE: 09.03.2017
GEC (Geo Engineering Consultants (Pvt) Ltd) P.V. 6585B

AS BUILT DRAWING OF THE SMALL DAM

AS 25/20
AT 25/20

(Lot 02 : Nuwara Eliya)

UPPER SLOPE






Contractor : *Ranald Castle Engineer*
Geo Engineering Consultants Pvt Ltd

Employer :
Japan International Cooperation
Agency

Engineer : *Santha*
National Building Research Organization

LOWER SLOPE CONCRETE DAM



Contractor: *Rishad (Site Engineer)*

Engineer: *Senthil*

National Building Research Organisation


PLAN VIEW ALONG THE NEW DRAINAGE DITCH

AS-BUILT DRAWING OF THE WATER COLLECTING PIT SETS

(N u w a r a E l l i y a)


Type. 1

(1. 100 x 1. 100 x 700)
 (1. 500 x 1. 500 x 900)
 All 0.050 Type-B drains



Type. 2

(1. 500 x 1. 500 x 900)
 At Centre point of A. B. C. Drains



Contractor : *Rishad (Site Engineer)*
 Geo Engineering Consultants Pvt Ltd

Employer :
 Japan International Cooperation
 Agency


Engineer : *Santha*
 National Building Research Organization

THE PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS UDAMADURA, NUWARAELIYA Finalized Survey Plan of the Area

T.B.S. SANGARANDENIYA
Registered licensed Surveyor,
No. 61/A, Keralagosa
Dabukotawa,
KEMUNDA



Scale: 1:1000



REFERENCE

- B: - Bond Edge
- H: - High Fence
- P: - Permanent Building
- Y: - Temporary Building
- R: - Bank
- BH: - Motor Hall

- Drainage ditch (DPE-A) (100mm) and
- Drainage ditch (DPE-B) (150mm) and
- Drainage ditch (DPE-C) (200mm) and
- Polyethylene HDPE Pipe

Employer :
Japan International Cooperation Agency

Engineer :
National Building Research Organization

Contractor :
Geo Engineering Consultants Pvt Ltd

Surveyed on : 2017.03.15
Certified By: *T.B.S. Sangarandeniya*
T.B.S. SANGARANDENIYA
Registered Licensed Surveyor
Reg. No: 10790243

Annexure 05:

**NBRO Certificate of Drilling completed & Summary of Drilling
depths**



ආපදා කළමනාකරණ අමාත්‍යාංශය
அனர்த்த முகாமைத்துவ அமைச்சு
Ministry of Disaster Management

21/10/2016

දුරකථන } 011-2588946
දුරකථන } 011-2503431
Telephone } 011-2500354

පළමු මහල }
පාලකායම } 011-2503149
Director General

ලැප්ටොප් }
දුරකථන } 011-2502611
Fax

වෙබ් අඩවිය }
වෙබ් අඩවිය } www.nbrc.gov.lk
Website



ජාතික ගොඩනැගිලි පර්යේෂණ සංවිධානය
தேசிய கட்டிட ஆராய்ச்சி நிறுவனம்
NATIONAL BUILDING RESEARCH ORGANISATION

99/1, ජාවාත්ත පාර, කොළඹ 5.
99/1, ஜாவத்தாந் வதி, கொழும்பு 5.
99/1, Jawatta Road, Colombo 5.

අපේ මාදයා }
අපේ මාදයා }
Our Ref.

ඔබේ මාදයා }
ඔබේ මාදයා }
Your Ref.

දිනය } 18th October 2016
දිනය }
Date

Managing Director,
Geo Engineering Consultants Pvt Ltd,
No.929/18, Kahandawala road,
Thalangama north,
Malaba.

Dear Sir,

**THE PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS UNDER THE
TECHNICAL COOPERATION FOR LANDSLIDE MITIGATION PROJECT, LOT 02-NUWARA ELIYA
SUBJECT: CONFIRMATION OF COMPLETION WORK OF THE HORIZONTAL DRILLING**

This refers to the joint site inspection done by us with JICA and you on 14th October 2016 regarding the above subject.

As per the observations, Horizontal Drainage Drilling work has been completed successfully and all the 10 number of holes have reached to the required design length of 50.0m.

The work has been carried out according to the given specification and fulfilled the design requirements.

The measured drilling lengths are as follows.

Hole No.	Designed Length (m)	Final measured length after cleaning & drilling (m)
H-01	50	51.50
H-02	50	50.50
H-03	50	50.55
H-04	50	51.05
H-05	50	50.20
H-06	50	50.00
H-07	50	50.80
H-08	50	50.10
H-09	50	50.90
H-10	50	51.76

The payment related to this work would be done by JICA.

Yours faithfully,

18/10/2016
Mr. R. M. S. Bandara
Director- LRRMD
NBRO.

Copy : Mr. Hashimoto, Representative, JICA Sri Lanka Office

Contract Title : Landslide Mitigation project / Lot 02-Udamadura, Nuwara Eliya

Contractor : Geo Engineering Consultants Pvt Ltd

Horizontal Drilling Data sheet

Hole No	Soil (m)		Bedrock (m)	Total Depth Drilled	Total depth after washing	Chek the Engineer
	Soil (m)	Boulders (m)				
H-01	19.70	30.30	0.00	50.00	51.50	Saritha
H-02	39.00	11.00	0.00	50.00	50.50	Saritha
H-03	40.70	9.30	0.00	50.00	50.55	Saritha
H-04	41.50	8.50	0.00	50.00	51.05	Saritha
H-05	40.10	9.90	0.00	50.00	50.20	Saritha
H-06	40.25	9.75	0.00	50.00	50.00	Saritha
H-07	44.30	5.70	0.00	50.00	50.80	Saritha
H-08	41.00	9.00	0.00	50.00	50.10	Saritha
H-09	41.50	8.50	0.00	50.00	50.90	Saritha
H-10	40.40	9.60	0.00	50.00	51.76	Saritha

Prepared by: Rishad



Annexure 06:

Measurement sheets for concrete ditch, water collecting pit, gabion works, additional works

Contract Title : Landslide Mitigation project / Lot 02-Udamadura, Nuwara Eliya
 Contractor : Geo Engineering Consultants Pvt Ltd

Measurement Data Sheet for work done up to 15th March 2017

Expece Item	Construction Work	Nos.	Length (m)	Breadth (m)	Depth (m)	Total	Chek the Engineer
GABION WORK	Supplying assembling and placing of PVC coated Gabion wall boxes of size 1.0 x 1.0 x 1.0 m	10	1m	1m	1m	10m3	<i>Burth</i>
SURFACE DRAINAGE DITCH	Excavation of Drainage Ditch Type A	1	55m	2.2m	0.9m	108.9 m3	<i>Burth</i>
	Excavation of Drainage Ditch Type B	1	83m	2m	0.6m	99.6 m3	<i>Burth</i>
	Excavation of Drainage Ditch Type C	1	59m	1.5m	0.6m	53.4 m3	<i>Burth</i>
	Supply and fabricate, installing removing of formwork(ply wood)	654	2.4 m	0.8 m		1255m2	<i>Burth</i>
	Supply and laying Grade 15 concrete prepared at site using mixer and vibrator Type A	1	114m			66.2 m3	<i>Burth</i>
	Supply and laying Grade 15 concrete prepared at site using mixer and vibrator Type B	1	217m			92.65 m3	<i>Burth</i>
	Supply and laying Grade 15 concrete prepared at site using mixer and vibrator Type C	1	114m			14.25m3	<i>Burth</i>
	Expansion joints with water stops					35 m	<i>Burth</i>
Tor steel reinforcement (Kg)					5300 Kg	<i>Burth</i>	



Expece Item	Construction Work	Nos.	Length (m)	Breadth (m)	Depth (m)	Total	Chek the Engineer
WATER COLLECTING PIT	Excavation for structures in soil, backfilling with existing soil, and disposal of excess materials away from the site	3	2m	2m	0.85m	10. m3	<i>Smith</i>
	Supply and lying of 200mm thick Crushed stone base Type 2	2	2m	2m	0.2m	1.6m3	<i>Smith</i>
	Supply and lying of 200mm thick Crushed stone base Type 1	1	1.5m	1.5m	.2m	.45 m3	<i>Smith</i>
	Construction of 225mm thick Brick masonry work in Catch pits Type 2	2	7.2m		1.1m	15.84 m2	<i>Smith</i>
	Construction of 225mm thick Brick masonry work in Catch pits Type 1	1	1.3m		.9m	1.17 m2	<i>Smith</i>
SMALL DAM	Construction of RCC dam including Excavation for structures in soil, backfilling with existing soil, and disposal of excess materials away from the site	1				10m3	<i>Smith</i>
	Supplying, assembling and placing of PVC coated Gabion wall boxes of size 1.0x1.0x1.0 m	6	1m	1m	1m	6m3	<i>Smith</i>



Expeunce Item	Construction Work	Nos.	Length (m)	Breadth (m)	Depth (m)	Total	Chek the Engineer
ADDITIONAL WORK ITEMS	Rock Demolishing and removing					16 m3	<i>Swath</i>
	Construction of 450x450x450mm size concrete water collecting pit at the bottom of Gabion wall and open man hole	2				2m3	<i>Swath</i>
	Supplying and placing of 160mm dia. Polyethilene connecting pipe	4	5m	1	1	20m	<i>Swath</i>



Annexure 07:

NBRO & JICA approval letters for rock/ boulder demolishing



Japan International Cooperation Agency
10th & 13th Floors, DHPL Building,
No. 42, Navam Mawatha, Colombo - 2, SRI LANKA.
TEL : (+94)011-2300470 / 2303700
FAX : (+94)011-2300473 / 2303692
E-mail : sl_office_rep@jica.go.jp
Homepage: <http://www.jica.go.jp/erlanka/english/index.html>
Facebook: <https://www.facebook.com/jicasrilanka>

JICA (SL) 11-02002

November 3, 2016

Mr. Dilum Wanigasekara
Manager – Project
GEO Engineering Consultants (Pvt) Ltd

Dear Sir,

RE: SUBMISSION OF THE PROPOSAL AND COST VARIATION FOR THE ROCK
DEMOLITION, CONSTRUCTION OF DRAINAGE & SMALL DAM FOR THE PILOT
PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION WORKS UNDER THE
TECHNICAL COOPERATION FOR LANDSLIDE MITIGATION PROJECT (LOT 2)


This refers to your letter dated October 21, 2016 regarding your proposal.

We approve your proposal and cost variation for the work of rock demolition, construction of drainage and small dam.

Additional cost that will accrue from the cost variation specified in your proposal should be financed by the contingencies allocated under the contract and therefore the contract is not amended as the contract amount is not changed.

Thank you.

Yours sincerely,


Kiyoshi Amada
Chief Representative
JICA Sri Lanka office

C.C.: Mr. Ryuichi Hara, Team Leader, Technical Cooperation for Landslide Mitigation Project
Mr. R.M.S.Bandara, Director, Landslide Research and Risk Management, NBRO
Mr. Samantha Bogahapiliya, NBRO Nuwara Eliya District Office
Mr. Malaka Hettiarachchi, NBRO Nuwara Eliya District Office
Mr. Nishantha Hikkaduwa, Managing Director, GEO Engineering Consultants (Pvt) Ltd
NBRO Site Engineer



ශ්‍රී ලංකා කළමනාකරණ අමාත්‍යාංශය
 அனர்த்த முகாமைத்துவ அமைச்சு
 Ministry of Disaster Management

ලකුණු
 අංක 99/1
 10 වන ඔක්තෝබර් 2016

දුරකථන } 011-2588946
 தொலைபேசி } 011-2502431
 Telephone } 011-2500354



ජාතික ගොඩනැගිලි පර්යේෂණ සංවිධානය
 தேசிய கட்டிட ஆராய்ச்சி நிறுவனம்
 NATIONAL BUILDING RESEARCH ORGANISATION

සාමාන්‍ය පාලක
 பொதுமன்றத் தலைவர் } 011-2505149
 Director General

ෆැක්ස් } 011-2502611
 தொலைநகல் }
 Fax }
 Website

වෙබ් අඩවිය } www.nbro.gov.lk
 இணையத்தளம் }
 Website

විද්‍යුත් තැපෑල } nbro@slnet.lk
 மின்னஞ்சல் }
 E-mail

99/1, ජාවාලා පාර, කොළඹ 5.
 99/1, ஜாவாலா வீதி, கொழும்பு 5.
 99/1, Jawalla Road, Colombo 5.

අපේ අංකය }
 අංක 99 }
 Our Ref. }

ඔබේ අංකය }
 අංක 99 }
 Your Ref. }

දිනය } 10th Oct, 2016
 දින }
 Date }

Mr. Nishantha Hikkaduwa,
 Managing Director,
 Geo Engineering Consultants (Pvt) Ltd

The Technical Cooperation for Landslide Mitigation Project (TCLMP)
Sub: Approval of the Cost Variation for Rock Demolition, Construction of
Drainage Ditch & Small Dam – Udamadura – N' Eliya

Reference is made to your letter dated Aug 23, 2016 for the above mentioned project.

We have scrutinized the letter including following documents you submitted.

- Rock demolition
- Construction of drainage ditch
- Small dam

We kindly, hereby approve the documents and method statements for the above mentioned project. Hence, please submit the same documents to JICA Sri Lanka office for their approval.

After the approval by JICA, please commence the construction work immediately and your cooperation in this regard shall be appreciated.

for

 20/10/2016
 RMS Bandara
 Director

අනුමැතිය
 R.M.S. BANDARA
 Director
 Landslide Research and Risk Management Division
 National Building Research Organisation
 No. 99/1, Jawalla Rd.,
 Colombo 5.

- CC:
- Mr. Hiroki Hashimoto, Representative, JICA Sri Lanka Office
 - Mr. Ryuichi Hara, Team Leader, Technical Cooperation for Landslide Mitigation Project,
 - Earth System Science Co., Ltd.
 - Mr. Samantha Bogahapitiya, NBRO Nuwara Eliya District Officer
 - Mr. Malaka Hettiarachchi, NBRO Nuwara Eliya District Office
 - Mr. NBRO Site Engineer

Annexure 08:

NBRO & JICA approvals for water collecting pit & Polyethylene pipes



ද්‍රව්‍ය හා අනතුරු සමාජයාගේ
 අනතුරු ප්‍රතිරෝධීතාව අංශය
 Ministry of Disaster Management

Original
 17/2/2017

දුරකථන } 011-2588946
 දුරකථන } 011-2505331
 Telephone } 011-2505358



ජාතික ගොඩනැගිලි පර්යේෂණ සංවිධානය
 தேசிய கட்டிட ஆராய்ச்சி நிறுவனம்
 NATIONAL BUILDING RESEARCH ORGANISATION

ප්‍රධාන අධ්‍යක්ෂ
 Director General } 011-2505149

දුරකථන } 011-2502611
 දුරකථන }
 Website } www.nbro.gov.lk

විද්‍යුත් තැපෑල } nbro@nbret.lk
 E-mail }

99/1, ජාවත්ත පාර, කොළඹ 5.
 99/1, ஜாவத்த வீதி, கோழும்பு 5.
 99/1, Jawatta Road, Colombo 5.

අපේ අරමුණ
 Our Ref

ඔබේ අරමුණ
 Your Ref

ලියා
 Date

Mr. Nishantha Hikkaduwa,
 Managing Director,
 Geo Engineering Consultant (Pvt) Ltd.

Dear Mr. Nishantha,

THE PILOT PROJECT FOR LANDSLIDE AND ROCK FALL MITIGATION; WORK-LOT 02: NUWARA ELIYA
Proposal for the Polyethylene Connecting Pipe

In reference to your letter, dated 30th January, 2017, we reviewed the proposal and design given for the polyethylene connecting pipe network at the gabion wall.

We agreed with the revised proposal and design and hence the revised proposal and design are approved. We expect you to make the best effort to complete this work with good quality by the due date.

Yours sincerely,

R.M.S. BANDARA
 Director
 Landslide Research and Risk Management Division
 National Building Research Organization
 No. 99/1, Jawatta Road.

Mr. R.M.S. Bandara
 Director Landslide Research and Risk Assessment Division
 NBRO

CC:

- Mr. Hiroki Hashimoto, Representative, JICA Sri Lanka Office
- Mr. Ryuichi Hara, Team Leader, Technical Cooperation for Landslide Mitigation Project, Earth System Science Co., Ltd.
- Mr. Samantha Bogahapitiya, NBRO Nuwara Eliya District Officer
- Mr. Malaka Hettiarachchi, NBRO Nuwara Eliya District Office

Amendment of Contract

THIS AMENDMENT OF CONTRACT is made and entered into on 15th of February, 2017 by and between Japan International Cooperation Agency (JICA) Sri Lanka Office (hereinafter referred as "Employer") and GEO Engineering Consultants (Pvt) Ltd with its principal place of business at No.929/18, Kahadawala Rd, Thalangama North, Malabe, Sri Lanka (hereinafter referred as "the Contractor"), as amendment of the original contract made on 2nd of February, 2016 and the amendment of the contract made on 15th of November 2016 by and between the Employer and the Contractor (hereinafter referred as "Original Contract").

WHEREAS, this amendment is made in accordance with Article 23 and 24 of the Original Contract;

NOW, THEREFORE, the parties hereto hereby agree as follows:

1. Items 7.5, 7.5.1, 11.3 and Total Amount of "Bill of Quantity" (hereinafter referred as "BOQ") in the Contractor's Bid under the Original Contract shall be amended as attached.
2. Article 4 "Period of Execution of Work" in the Original Contract and Article 1 of the Amendment of the Contract shall be amended as follows;

The words in the Article 4.2 "On or before 15th November 2016" which is amended to "On or before 15th February 2017" shall be deleted and "On or before 15th March 2017" shall be substituted in lieu thereof.

3. Article 5. "Remuneration" in the Original Contract shall be amended as follows;

The words in the Article 5.1 "The Employer shall remunerate the Contractor with a total amount of Sri Lankan Rupees Twelve Million Nine Hundred Seventy Eight Thousand and Three Hundred Seventy Seven and Cents Fifty Only (Rs. 12,978,377.50) (excluding the VAT) as the Contract Price for the Work, in accordance with the payment schedule stated in Article 6.3 of this Contract."

4. All the other parts of the Original Contract shall remain unchanged.

IN WITNESS WHEREOF, the parties hereto have caused this Amendment of Contract to be signed in their respective names in duplicate, each party retaining one (1) copy thereof, as of the date first above written.

A



Amendment of Contract

THIS AMENDMENT OF CONTRACT is made and entered into on 15th of November, 2016 by and between Japan International Cooperation Agency (JICA) Sri Lanka Office (hereinafter referred as "Employer") and GEO Engineering Consultants (Pvt) Ltd with its principal place of business at No.929/18, Kahadawala Rd, Thalangama North, Malabe (hereinafter referred as "the Contractor"), as amendment of the original contract made on 2nd of February, 2016 by and between the Employer and the Contractor (hereinafter referred as "Original Contract").

//

WHEREAS, this amendment is made in accordance with Clause 23 and 24 of the Original Contract;

"

NOW, THEREFORE, the parties hereto hereby agree as follows:


1. Article 4. "Period of Execution of Work" in the Original Contract shall be amended as follows;

The words in the Article 4.2 "On or before 15th November 2016" shall be deleted and "On or before 15th February 2017" shall be substituted in lieu thereof.

2. All the other parts of the Original Contract shall remain unchanged.


IN WITNESS WHEREOF, the parties hereto have caused this Amendment of Contract to be signed in their respective names in duplicate, each party retaining one (1) copy thereof, as of the date first above written.

The Employer:



Kiyoshi AMADA
Chief Representative
Japan International Cooperation Agency
JICA Sri Lanka Office

The Contractor:



Nishantha Hikkaduwa
Managing Director
GEO Engineering Consultants (Pvt)
Ltd.



Breakdown of "Bill of Quantities" with Amendment

Item	Description	Original BOQ			Amended BOQ			Difference	
		Unit	Qty	Rate	Amount	Unit	Qty		Rate
7.1	HORIZONTAL DRAINAGE DRILLING								
7.5	Supplying and placing of 90mmØ Polystyrene pipes	m	25.00	2,200.00	55,000.00	m ³	20.00	4,900.00	98,000.00
	160 mmØ Polystyrene pipes 1000								43,000.00
7.5.1	Construction of 450x350x350 mm size concrete	m ³	0.00	0.00	0.00	m ³	2.00	16,000.00	32,000.00
	Grade 30 water collecting pit at the bottom of Gabion wall and 300x300x300 mm Open Man hole								
11	SMALL DAM								
11.3	Demolition and removal	m ³	5.00	850.00	4,250.00	m ³	0.00	0.00	-4,250.00
		Total before Amendment		59,250.00		Total after Amendment		130,000.00	70,750.00
									Amount to be added to the contract amount
									70,750.00

No	Contract Amount	Original	Amendment
1	11,727,775.00	11,727,775.00	11,798,525.00
2	1,172,225.00	1,172,225.00	1,179,852.50
3	12,900,000.00	12,900,000.00	12,978,377.50



A

Annexure 09:
BOQ Comparison table

BILL OF QUANTITIES for Nuwara Eliya Landslide Mitigation works
COMPARISON TABLE OF BOQ BEFORE AND AFTER THE AMENDMENTS

Contractor: Geo Engineering Consultant PVT LTD.

ITEM	DESCRIPTION	UNIT	QTY		RATE (Rs/Cis)		AMOUNT (Rs. C/s)	
			Before amendment	After Amendment	Before Amendment	After Amendment	Before Amendment	After Amendment
1	CONTRACTOR'S SITE ESTABLISHMENT							
1.1	Establishment, maintenance, and removal of contractor's site facilities such as office, stores, services, security, etc...	LS	1	1	25,000	25,000	25,000.00	25,000.00
1.2	Mobilisation and de-mobilization of plant, equipment, and machinery	LS	1	1	800,000	800,000	800,000.00	800,000.00
1.2.1	Mobilization and demobilization of New drilling machine	LS	1	1	-	250,000	-	250,000.00
TOTAL OF CONTRACTOR'S SITE ESTABLISHMENT			A				825,000.00	1,075,000.00
2	HEALTH, SAFETY AND ENVIRONMENT							
2.1	Health and safety measures during construction conforming to the latest industrial standards	LS	1	1	75,000	75,000	75,000.00	75,000.00
2.2	Environmental protection and precaution during construction (harding and dust screens shall be provided to control dust escaping to surrounding areas)	LS	1	1	35,000	35,000	35,000.00	35,000.00
TOTAL OF HEALTH, SAFETY AND ENVIRONMENT			B				110,000.00	110,000.00
3	INSURANCE, BONDS AND SECURITIES							
3.1	Insurance of works, contractor's equipment, third party, and workmen's compensation	LS	1	1	100,000	100,000	100,000.00	100,000.00
3.2	Performance security	LS	1	1	10,000	10,000	10,000.00	10,000.00
3.4	Advance payment security	LS	1	1	35,000	35,000	35,000.00	35,000.00
TOTAL OF INSURANCE, BONDS AND SECURITIES			C				145,000.00	145,000.00
4	PROJECT SIGN BOARDS							
4.1	Provide and maintain project signboards	item	1	1	50,000	50,000	50,000.00	50,000.00
TOTAL OF PROJECT SIGN BOARDS			D				50,000.00	50,000.00
5	SITE INVESTIGATION / TESTING							
5.1	Site investigation and Testing as directed by the Engineer (Not included in contractors quality control assurance plan)	PS	1	1	75,000	75,000	75,000.00	75,000.00
TOTAL OF SITE INVESTIGATION / TESTING			E				75,000.00	75,000.00

9.1	Excavation for structures in soil, backfilling with existing soil, and disposal of excess materials away from the site within 5km distance as directed by the Engineer. [Rate shall include for planking and strutting if necessary.] SCA 05-302	m ³	262	262	750	750	196,500.00	196,500.00	
9.2	Supply and laying Grade 15 concrete prepared at site using mixer and vibrator, including placing in position, compacting and curing. SCA/5/1001	m ³	173	173	8,075	8,075	1,396,975.00	1,396,975.00	
9.3	Tar steel reinforcement	Kg	5300	5300	100	100	530,000.00	530,000.00	
9.4	Supply and fabricate, installing removing of formwork (ply wood) to sides of Drain SCA/S/1008	m ²	1253	1253	800	800	1,002,400.00	1,002,400.00	
9.5	Expansion joints with water stops for drain @ 20m intervals	m	35	35	50	50	1,750.00	1,750.00	
TOTAL OF SURFACE DRAINAGE DITCH							3,127,625.00	3,127,625.00	
10 WATER COLLECTING PIT									
10.1	Excavation for structures in soil, backfilling with existing soil, and disposal of excess materials away from the site within 5km distance as directed by the Engineer. [Rate shall include for planking and strutting if necessary.] SCA 05-302	m ³	10	10	750	750	7,500.00	7,500.00	
10.2	Supply and laying of 200mm thick Crushed stone base including compacting and preparation of the surface.	m ³	1.6	1.6	4000	4000	6,400.00	6,400.00	
10.3	Construction of 225mm thick Brick masonry work in Catch pits using cement sand mortar 1:5.	m ²	17	17	2600	2600	44,200.00	44,200.00	
10.4	25mm thick plastering work using cement sand 1:3 mix finished sumi rough	m ²	12	12	650	650	7,800.00	7,800.00	
TOTAL OF WATER COLLECTION PIT							65,900.00	65,900.00	

11 SMALL DAM									
11.1	Supplying, assembling and placing of PVC coated Gabion wall boxes of size 1.0x1.0x1.0 m, filling dry rubble 6"x9" at toe region of the surface drain outlet including provision of excavation & trimming and preparation of ground surface to accommodate the proper placing of gabion boxes and as per the specifications, drawings and instructed in the Engineer. Gabion H=2.0 m Specification: SCA/5/1001 Pay: SCA/5/1001(2)	m ³	10	6	25,000	25,000	25,000	250,000.00	150,000.00
11.2	Construction of RCC dam including Excavation for structures in soil, backfilling with existing soil, and disposal of excess materials away from the site within 5 km distance as directed by the Engineer, planking and strutting if necessary; Supply and laying Grade 15 concrete prepared at site using mixer and vibrator. For steel reinforcement, Supply and fabricate, installing removing of formwork (ply wood) two sides of drain expansion joints with water stops for drain @20 m intervals and cost of curing continuously. Replaced dam should maintain the water use function of former dam. Specification: SCA/05-302, SCA/5/1001, SCA/5/1002 SCA/5/1008, Part. Spec. concrete H=1.0 m Pay: SCA/05-302(1), SCA/5/1001(2), SCA/5/1002(1), SCA/5/1008(1), Part. Preamble.	m ³	10	10	10,000	10,000	100,000.00	100,000.00	
11.3	Demolition and removal	m ³	5	850	4,250.00			The work item is cancelled by the engineer.	250,000.00
TOTAL OF SMALL DAM								354,250.00	250,000.00

K

ADDITIONAL WORK ITEMS								
1	Rock Demolishing and removing	m ²	-	16	-	11.523	184,368.00	
2	Construction of 450x450x150mm size concrete water collecting pit at the bottom of Gabion wall and open man hole.	m ²	-	2	-	16.000	32,000.00	
3	Supplying and placing of 160mm dia. Polyethylene pipe	m	-	20	-	4.900	98,000.00	
TOTAL OF ADDITIONAL WORK ITEMS								
1	TOTAL OF BILL OF QUANTITIES (TOTAL OF A-K)							11,727,775.00
2	Contingencies - 10% of Sub Total							1,172,225.00
TOTAL BID PRICE (1+2)							12,900,000.00	
TOTAL BID PRICE (Amount in words): <i>Rs. Twelve Million Nine Hundred Thousand Only.</i>								

JAPAN INTERNATIONAL COOPERATION AGENCY (JICA)

Programme Name : The Technical Cooperation for Landslide Mitigation Project

Project Name: The Pillot Project for Landslide and Rock Fall Mitigation Works (Lot 3)

FINAL COMPLETION REPORT

Contractor : Sanguine Engineering (Pvt) Limited

Thursday, March 16, 2017

JAPAN INTERNATIONAL COOPERATION AGENCY (JICA)

Programme Name : The Technical Cooperation for Landslide Mitigation Project

Project Name: The Pillot Project for Landslide and Rock Fall Mitigation Works (Lot 3)

CONTENTS

FINAL COMPLETION REPORT

- 1 Bill of Quantity
- 2 Amendment of Contract
- 3 Variation and Rate Analysis
- 4 Completed work item in BOQ
- 5 Final Progress Report
- 6 Construction Drawings
- 7 Construction Programme

Thursday, March 16, 2017

PROJECT DETAIL

THE EMPLOYER	-	JAPAN INTERNATIONAL COOPERATION AGENCY (JICA)
THE ENGINEER	-	NATIONAL BUILDING RESEARCH ORGANIZATION (NBRO)
THE CONTRACTOR	-	SANGUINE ENGINEERING (PVT) LTD
CONTRACT VALUE	-	Rs.32,168,235.00
CONTRACT DURATION	-	11 MONTHS
<u>SUMMARY OF WORKS</u>	-	1. ROCK EXCAVATION AND DRILLING
		2. GABION WORK
		3. EMBANKMENT CONSTRUCTION
		4. CANNEL EXCAVATION
		5. RUBBLE PITCHING
		6.DRAINAGE DITCH WORK
WORK START DATE	-	2016/02/18
WORK COMPLETED DATE	-	2017/03/16

1.BILL OF QUANTITY

B2-Lot 3)

Lot 3: BILL OF QUANTITIES for Matale Rock fall mitigation works

International Cooperation Agency (JICA) Sri Lanka Office,
3rd Floors, DHPL Building,
Navam Mawatha,
1002, Sri Lanka

Item	Description	Unit	Qty	Rate	Amount
1	CONTRACTOR'S SITE ESTABLISHMENT				
1.1	Establishment, maintenance, and removal of contractor's site facilities such as office, stores, services, security, etc...	LS	1	2,500,000/-	2,500,000.00
1.2	Mobilization and de-mobilization of plant, equipment, and machinery	LS	1	1,250,000/-	1,250,000.00
TOTAL OF CONTRACTOR'S SITE ESTABLISHMENT					A 3,750,000.00
2	HEALTH, SAFETY AND ENVIRONMENT				
2.1	Health and safety measures during construction confirming to the latest industrial standards	LS	1	875,000/-	875,000.00
2.2	Environmental protection and precaution during construction (hording and dust screens shall be provided to control dust escaping to surrounding areas).	LS	1	625,000/-	625,000.00
TOTAL OF HEALTH, SAFETY AND ENVIRONMENT					B 1,500,000.00
3	INSURANCE, BONDS AND SECURITIES				
3.1	Insurance of works, contractor's equipment, third party, and workmen's compensation	LS	1	187,500/-	187,500.00
3.2	Performance security	LS	1	125,000/-	125,000.00
3.3	Advance payment security	LS	1	250,000/-	250,000.00
TOTAL OF INSURANCE, BONDS AND SECURITIES					C 562,500.00
4	PROJECT SIGN BOARDS				
4.1	Provide and maintain project signboards	item	1	125,000/-	125,000.00
TOTAL OF PROJECT SIGN BOARDS					D 125,000.00
5	SITE INVESTIGATION / TESTING				
5.1	Site investigation and Testing as directed by the Engineer (Not included in contractors quality control/assurance plane)	PS	1	125,000/-	125,000.00
TOTAL OF SITE INVESTIGATION / TESTING					E 125,000.00
6	QUALITY STANDARD AND PROGRESS				
6.1	Provision for monthly progress reports and photographs and etc	Month	11	18750/-	206,250.00
6.2	Provide as built drawings, Quality assurance reports	LS	1	125,000/-	125,000.00
TOTAL OF QUALITY STANDARD AND PROGRESS					F 331,250.00
7	EARTH WORK				
7.1	Excavation for canal (ditch) in soil soft rock, disposal of materials on site location and preserving for reuse as directed by the Engineer.	m ³	1,030	2500/-	2,575,000.00
7.2	Rock excavation for structures/reshaping the slope/berms using control blasting and disposal of excess materials away from the site within 5km distance as directed by the Engineer.	m ³	412	26875/-	11,072,500.00
7.3	Filling to Embankment using existing soil at downside of the slope including compaction (Ave. effective height-2m approximate) as per the specifications, drawing and instructed	m ³	738	1500/-	1,107,000.00

Sanguine Engineering (Pvt) Ltd.

KRS

The Pilot project for Landslide and Rock fall mitigation works - Bid Documents

	by the Engineer.				
7.4	Leveling of excavated Canal disposal of materials on site location and preserving for reuse as directed by the Engineer.	m ³	91	1250/-	113,750.00
7.5	Supplying and placing of Rubble stone pitching top of the Earth embankment and bottom of the Canal as directed by the Engineer.	m ²	679	2250/-	1,527,750.00
				13750/-	1,375,000.00
TOTAL OF EARTH WORK					G 17,711,000.00
8 GABION WORK.					
8.1	Supplying, assembling and placing of PVC coated Gabion wall boxes of size 1.0 x 1.0 x 1.0m, filling dry rubble 6" x 9" at toe region of the surface drain outlet including provision of excavation & trimming and preparation of ground surface to accommodate the proper placing of gabion boxes and as per the specifications, drawings and instructed by the Engineer.	m ³	201	16250/-	3,266,250.00
TOTAL OF GABION WORK					H 3,266,250.00
9 DRAINAGE WORK					
9.1	Supplying and placing of 700mmØ Precast RCC hume Pipee. Rate to include for Excavation for drain, Connection of Pipes and Backfill as per the drawings, specifications and as instructed by the Engineer.	m	18	25000/-	450,000.00
TOTAL OF DRAINAGE WORK					I 450,000.00
1. Lot 3: TOTAL OF BILL OF QUANTITIES (TOTAL OF A~I)					27,881,000.00
2. Contingencies-10% of Sub Total					2,788,100.00
TOTAL BID PRICE (1+2)					30,669,100.00
TOTAL BID PRICE (Amount in words): Thirty million six hundred sixty nine thousand and one hundred only.					
VAT 12% OF TOTAL BID PRICE (12.5%)					3,833,637.50
GRAND TOTAL INCLUDING VAT					34,502,737.50



(Signature)

Sanguine Engineering (Pvt) Ltd.

(Name of Signer)

(Title of Signer)

Sanguine Engineering (Pvt) Ltd.

Director

2. AMENDMENT OF CONTRACT

01

10th January 2017

Director
Landslide Research and Risk Management Division
National Building Research Organization
No 99/01 Jawatte Road,
Colombo 05,
Sri Lanka

Dear Sir

PILOT PROJECT FOR LANDSLIDE AND ROCKFALL MITIGATION WORKS (LOT 03)

Request for the Amendment of Contract

This refers to the above project. We wish to submit our request for Amendment of Contract considering following details.

1.0 Design change of the Drainage Work (Item 9.1)

The original pre-cast hume-pipe laying design has been revised with an open ditch considering the site conditions. The proposed design is a labor intensive work since it should be constructed along steep elevation. Excavation, Material lowering and all other activities should be done manually. Please refer the attached Layout Drawing and Cross section (**Annex 01**).

2.0 Conclusion

2.1 Unexpected Work

During the construction work, we found some unexpected works such as additional excavation of rock layers, requirement for some extra gabion work, exceeding of soil excavation volume etc.

2.2 Changes to BOQ Quantities

The quantities of following BOQ items are changing due to above (2.1) mentioned reasons.

Item 3.3 - Advance Payment Security amount shall be deleted as contractor did not request for Advance Payment.

Item 7.1 - Excavation quantity has been increased due to site conditions.

Item 7.2 - Rock Excavation quantity has been increased due to unforeseen rock layers.

Item 8.1 - It has been proposed to increase no of Gabion boxes with new layout design.

Item 9.1 - The amount of Drainage work shall be revised with new design.

Please refer the attached Revised BOQ prepared for such changes (**Annex 02**).

2.3 Extension of Time for Construction Period

Change of Drainage Design

We request you to consider above mentioned Design Change for Drainage work and extend our time period by 06 weeks (Refer **Annex 03** for Activity Plan) to execute the newly proposed ditch work.

Bad Weather Condition

There were some rainy days as listed in the attachment affected the progress of the work more than 03 weeks from the commencement date of site works. Please refer the attachments (**Annex 04**).

Considering all the above mentioned issues and justifications provided, we kindly request you to amend the contract by approving the Revised BOQ and extending our Time Duration up to **16th March 2017** in order to complete the balance work.


Thanking for the cooperation provided by you and all the consultants. Your favorable attention would be highly appreciated.

We assure best services.

Yours' faithfully

SANGUINE ENGINEERING (PVT) LTD

Sanguine Engineering (Pvt) Ltd.



.....
Director

R.D.S.
Rajendra Wijesinghe

Project Manager(Director)

Amendment of Contract

THIS AMENDMENT OF CONTRACT is made and entered into on 13th of January, 2017 by and between Japan International Cooperation Agency (JICA) Sri Lanka Office (hereinafter referred as "Employer") and Sanguine Engineering (Pvt) Ltd with its principal place of business at 116, Waragoda Road, Kelaniya, Sri Lanka (hereinafter referred as "the Contractor"), as amendment of the original contract made on 28th of January, 2016 by and between the Employer and the Contractor (hereinafter referred as "Original Contract").

WHEREAS, this amendment is made in accordance with Clause 23 and 24 of the Original Contract;

NOW, THEREFORE, the parties hereto hereby agree as follows:

1. Items 3.3, 7.1, 7.2, 8.1, 9.1 and Total Amount of "Bill of Quantity" (hereinafter referred as "BOQ") in the Contractor's Bid under the Original Contract shall be amended as attached.
2. Rs. 1,400,187.50, the amount of difference in the item 7.2 of "BOQ" between the original and amended after amendment specified in the preceding article of this amendment of the contract shall be defrayed from the contingencies as additional cost upon the Contractor's progress report approved by the Employer.

3. Article 4. "Period of Execution of Work" in the Original Contract shall be amended as follows;

The words in the Article 4.2 "On or before 15th January 2017" shall be deleted and "On or before 16th March 2017" shall be substituted in lieu thereof.

4. Article 5. "Remuneration" in the Original Contract shall be amended as follows;

The words in the Article 5.1 "The Employer shall remunerate the Contractor with a total amount of Sri Lankan Rupees Thirty Two Million One Hundred Sixty Eight Thousand and Two Hundred Thirty Five Only (Rs. 32,168,235.00) (excluding the VAT) as the Contract Price for the Work, in accordance with the payment schedule stated in Article 6.3 of this Contract."

5. All the other parts of the Original Contract shall remain unchanged.

Breakdown of "Bill of Quantity" with Amendment

Item	Description	Original BOQ			Amended BOQ			Difference		
		Unit	Qty	Rate	Amount	Unit	Qty		Rate	Amount
3 INSURANCE, BONDS AND SECURITIES										
3.3	Advance payment security	LS	1	250,000.00	250,000.00	LS	1	0.00	0.00	-250,000.00
7 EARTH WORK										
7.1	Excavation for canal (ditch) in soil soft rock, disposal of materials on site location and persevering for reuse as directed by the Engineer.	m ³	1,030.00	2,500.00	2,575,000.00	m ³	1,232.70	2,500.00	3,081,750.00	506,750.00
7.2	Rock excavation for structures/reshaping the slope/benches using control blasting and disposal of excess materials away from the site within 5km distance as directed by the Engineer.	m ³	412.00	26,875.00	11,072,500.00	m ³	464.10	26,875.00	12,472,687.50	1,400,187.50
8 GABION WORK.										
8.1	Supplying, assembling and placing of PVC coated Gabion wall boxes of size 1.0 x 1.0 x 1.0m, filling dry rubble 6" x 9" at toe region of the surface drain outlet including provision of excavation & trimming and preparation of ground surface to accommodate the proper placing of gabion boxes and as per the specifications, drawings and instructed by the Engineer.	m ³	201.00	16,250.00	3,266,250.00	m ³	213.00	16,250.00	3,461,250.00	195,000.00
9 DRAINAGE WORK										
9.1	Supplying and placing of 700mm Ø Precast RCC Hume Pipe. Rate to include for Excavation for drain, Connection of Pipes and Backfill as per the drawings, specifications and as instructed by the Engineer.	m	18.00	25,000.00	450,000.00	LS	1.00	1,361,100.00	1,361,100.00	911,100.00
Total before Amendment					17,613,750.00	Total after Amendment		20,376,787.50	2,763,037.50	
					Amount to be added to the contract amount		Amount to be covered with contingency		1,362,850.00	
									1,400,187.50	

No	Contract Amount	Original	Amendment
1	Lot 3: TOTAL OF BILL OF QUANTITIES	27,881,000.00	29,243,850.00
2	Contingencies-10% of Total BOQ	2,788,100.00	2,924,385.00
3	TOTAL CONTRACT PRICE (1+2)	30,669,100.00	32,168,235.00

3. VARIATIONS

Rate Analysis - Surface Drainage Ditch (Extra Works) - Item No:

9.1

Item	Description	Unit	Qty	Rate	Amount
01	- <u>Machinery - for rock drilling and sizeing - (70.0 m³)</u>				
	Compressor with operator	Hrs	80.00	2,000.00	160,000.00
	Jack hammer	Hrs	80.00	750.00	60,000.00
	Excavater - 120	Hours	30.00	3,500.00	105,000.00
	Crack stone	Kg	800.00	120.00	96,000.00
	Total for material cost				421,000.00
02	<u>Labour for drilling and chemical work</u>				
	Skill labour	Day	20.00	2,000.00	40,000.00
03	Unskill labour	Day	40.00	1,400.00	56,000.00
	<u>Labour for site clearing work</u>				
04	Unskill labour	Day	5.00	1,400.00	7,000.00
	<u>Labour for excavation work - (manual excavation)</u>				
05	Unskill labour	Day	20.00	1,400.00	28,000.00
	<u>Labour for levelling and trimming work</u>				
06	Unskill labour	Day	20.00	1,400.00	28,000.00
	<u>Labour for rubble sizeing work</u>				
07	Unskill labour	Day	25.00	1,400.00	35,000.00
	<u>Labour for rubble supplying and transporting (Manual)</u>				
08	Unskill labour	Day	30.00	1,400.00	42,000.00
	<u>Labour for rubble pitching work</u>				
08	Skill labour	Day	90.00	2,000.00	180,000.00
	Unskill labour	Day	150.00	1,400.00	210,000.00
	Total for labour cost				626,000.00
	Sub Total				1,047,000.00
	Allow Profit & Overheads 30%				314,100.00
	Total cost per extra drain work(Surface drainage ditch)				1,361,100.00

4. COMPLETED WORK PROGRESS

1. B.O.Q Item No : 7.1

Excavation for canal in soil soft rock, disposal of materials on site location and preserving for reuse as directed by the engineer.

Work started date : 2016/12/01

Work finished date : 2016/12/25

Completed QTY : 1232.7 m³

BEFORE CONSTRUCTION



AFTER CONSTRUCTION



2. B.O.Q Item No : 7.2

Rock excavation for structures/reshaping the slope/berms using control blasting and disposal of excess materials away from the site within 5 km distance as directed by the engineer.

Work started date : 2016/08/01
Work finished date : 2016/12/18
Completed QTY : 464.1 m³

BEFORE CONSTRUCTION



AFTER CONSTRUCTION



3. B.O.Q Item No : 7.3

Filling to embankment using existing soil at downside of the slope including compaction.

Work started date : 2016/10/05

Work finished date : 2016/10/25

Completed QTY : 730.80 m³

BEFORE CONSTRUCTION



AFTER CONSTRUCTION



4. B.O.Q Item No : 7.5

Supply and placing of rubble stone pitching top of the earth embankment and bottom of the canal as directed by the engineer.

Work started date : 2016/12/24
Work finished date : 2017/01/30
Completed QTY : 676.7 m²

BEFORE CONSTRUCTION



AFTER CONSTRUCTION



5. B.O.Q Item No : 7.6
Temporary road constructions.

Work started date : 2016/07/12
Work finished date : 2016/07/15
Completed QTY : 100.0 m

BEFORE CONSTRUCTION



AFTER CONSTRUCTION



6. B.O.Q Item No : 8.1

Supply, assembling and placing of PVC coated gabion wall boxes of size 1.0x1.0x1.0 m, filling dry rubble 6"x9" at toe region of the surface drain outlet including provisions of excavation and trimming and preparation of ground surface to accommodate the proper placing of gabion boxes and as per the specifications, drawings and instructed by the engineer.

Work started date : 2016/10/02
Work finished date : 2016/10/26
Completed QTY : 213.0 m³

BEFORE CONSTRUCTION



AFTER CONSTRUCTION



7. B.O.Q Item No : 9.1

Drainage ditch work.

Work started date : 2017/02/02

Work finished date : 2017/03/02

Completed QTY : 100% Completed

AFTER CONSTRUCTION



BEFORE CONSTRUCTION



5. FINAL PROGRESS REPORT

Monthly Progress Report (From 1st of February to 28th February 2017)

Name of the Lot: 3

Period of Construction: 11 months


Company Name: Sanguine Engineering (Pvt) Ltd.

Date: 3/1/2017

Month/Year	Planned progress of the work %	Actual progress of the work %	Remarks
Feb-16	0%	0%	
Mar-16	0%	0%	
Apr-16	0%	0%	
May-16	0%	0%	
Jun-16	20%	18.03%	
Jul-16	20%	14.20%	
Aug-16	35%	30.96%	
Sep-16	45%	40.02%	
Oct-16	65%	61.30%	
Nov-16	70%	62.10%	
Dec-16	80%	73.30%	
Jan-17	95%	92.19%	
Feb-17	100%	98.45%	

The Contractor - Sanguine Engineering (Pvt) Ltd.

The Engineer (NBRO)



.....

Name: W. M. A. Weerasinghe

Name:

Title: Quantity Surveyor

Title:

The Employer (JICA)

The Engineer(TCLMP)

.....

.....

Name:

Name:

Title:

Title:

Management for Quantity (February 2017)

3/1/2017

Company name: Sangaine Engineering (Pvt) Ltd.

Name of the Lot: Lot 3

Expense Item	Construction work	Unit	Contract quantity (A)	Amount (Rps.)	Composition ratio (B)%	Quantity up to the previous	Quantity	Quantity of up to this time ©	Volume ratio (D=C/A) %	Total ratio of quantity E=D/B(100) %	Remarks (instruction/inspection)
Establishment, maintenance, and removal of contractors site facilities such as office, stores, services, security, etc...		LS	1.00	2,500,000.00	8.55	2,475,000.00	25,000.00	2,500,000.00	100.00	8.55	
Mobilization and demobilization of plant, equipment and machinery		LS	1.00	1,250,000.00	4.27	1,192,500.00	57,500.00	1,250,000.00	100.00	4.27	
Health and safety measures during construction conforming to the latest industrial standards		LS	1.00	875,000.00	2.99	759,090.91	115,909.09	875,000.00	100.00	2.99	
Environmental protection and precaution during construction		LS	1.00	625,000.00	2.14	583,636.36	41,363.64	625,000.00	100.00	2.14	
Insurance of works, contractors equipment, third party, and workmens compensation		LS	1.00	187,500.00	0.64	187,500.00		187,500.00	100.00	0.64	
Performance security		LS	1.00	125,000.00	0.43	125,000.00		125,000.00	100.00	0.43	

Management for Quantity (February 2017)

3/1/2017

Company name: Sangam Engineering (Pvt) Ltd.

Name of the Lot: Lot 3

Expense Item	Construction work	Unit	Contract quantity (A)	Amount (Rps.)	Composition ratio (B)%	Quantity up to the previous	Quantity	Quantity of up to this time C	Volume ratio (D=C/A) %	Total ratio of quantity E=D÷B(100) %	Remarks (instruction/inspection)
Advance payment security		LS	1.00		0.00	0.00		0.00	0.00	0.00	
Provide and maintain project signboards		Item	1.00	125,000.00	0.43	125,000.00		125,000.00	100.00	0.43	
Site investigation and testing as directed by the engineer		PS	1.00	125,000.00	0.43	120,000.00	5,000.00	125,000.00	100.00	0.43	
Provision for monthly progress reports and photographs and etc.		Months	11.00	206,250.00	0.71	206,250.00		206,250.00	100.00	0.71	
Provide as built drawings, quality assurance reports		LS	1.00	125,000.00	0.43	0.00	125,000.00	125,000.00	100.00	0.43	
EARTH WORKS											
	Excavation for canal	m ³	1,232.70	3,081,750.00	10.54	1,232.70		1,232.70	100.00	10.54	
	Rock excavation	m ³	412.00	11,072,500.00	37.86	412.00		412.00	100.00	37.86	
	Filling to embankment	m ³	738.00	1,107,000.00	3.79	439.31		439.31	59.53	2.25	

Management for Quantity (February/2017)

3/1/2017


Company name: Sangain Engineering (Pvt) Ltd.

Name of the Lot: Lot 3


Expense Item	Construction work	Unit	Contract quantity (A)	Amount (Rps.)	Composition ratio (B)%	Quantity up to the previous	Quantity	Quantity of up to this time C	Volume ratio (D-C/A) %	Total ratio of quantity E-D- B/100) %	Remarks (instruction inspection)
	Leveling of excavated canal disposal of material	m ²	91.00	113,750.00	0.39	90.00	0.04	90.04	98.95	0.38	
	rubble pitching	m ²	679.00	1,527,750.00	5.22	676.70		676.70	99.66	5.21	
	Temporary access road	m	100.00	1,375,000.00	4.70	100.00		100.00	100.00	4.70	
	Supplying, assembling and placing of P.V.C gabion works	m ³	213.00	3,461,250.00	11.84	207.00	6.00	213.00	100.00	11.84	
GABION WORK											
	Drainage ditch work	Item	1.00	1,361,000.00	4.65	0.00	1.00	1.00	100.00	4.65	
DRAINAGE WORKS											
Direct construction costs	subtotal of item7~				1.00					98.45	
Common temporary costs	subtotal of item1 ~ item6			29,243,850.00							
subtotal				2,924,385.00						28,789,440.00	
Contingencies(10%)										1,400,187.50	
Total Bid Price										30,189,627.50	

6. CONSTRUCTION DRAWINGS

FRONT ELEVATION IN GABION WALL



SECTIONAL ELEVATION IN GABION WALL



7. CONSTRUCTION PROGRAMME

