

Subgrade - Capping Layer

29 March 2019




Sub-Base Course

1 April 2019



Base Course

6 April 2019



ROAD CONSTRUCTION

TRIAL TEST SECTION & ROAD CONSTRUCTION

Date: 23 April – 29 April 2019

Subgrade – Capping Layer: Soil : Sand : Lime
60% : 40% : 6.9%




ROAD CONSTRUCTION

TRIAL TEST SECTION & ROAD CONSTRUCTION

Date: 30 April – 6 May 2019

Sub-Base Course: Soil : Sand : River Shingle : Lime
15% : 15% : 70% : 6.9%



ROAD CONSTRUCTION

TRIAL TEST SECTION & ROAD CONSTRUCTION

Date: 7 May – 12 May 2019

Base Course : C/R (1"x2") : C/R (3/4") : C/R (1/2") : C/R (3/8") : Dust : Cement
25% : 20% : 15% : 10% : 30% : 4.6%



ROAD CONSTRUCTION

TRIAL TEST SECTION & ROAD CONSTRUCTION

Date: 15 May – 18 May 2019

DBST Double Bituminous Surface Treatment Work



ROAD CONSTRUCTION

TRIAL TEST SECTION & ROAD CONSTRUCTION

Date: 15 May – 18 May 2019





DBST Double Bituminous Surface Treatment Work



添付4：ツイスタープラント組立マニュアル

No.	Name	Specification	Q'ty
8	Compressor	1.5m3/min	1
9	Generator	150KVA 200V	1
10	Generator	200KVA 400V	1
11	Generator	10KVA 100V	1
12	Operation room		1
13	BH(Hydraulic excavator)	0.8m3	2
14	BH(Hydraulic excavator)	0.8m3	1

2	APF (Apron feeder)	W900mm×L2m 5m3 soil hopper	1	3.7kw
3	BC1, BC2 (Conveyer belt)	W750mm×L9.2m 80m/min Measurement	2	5.5kw/unit
4	BC3 (Conveyer belt)	W750mm×L14.75m 80m/min	1	7.5kw
5	TM1500 (Twister)	φ1500mm	1	400W/110kw, 200W/6kw
6	BC4 (Conveyer belt)	W1200mm×L7m 68m/min	1	5.5kw
7	SF (Quantitative feeder)	6m3/hr	1	2.2kw



TITLE	Myanmar Project Twister Plant layout drawing		
MODEL	TM1500 2 materials 1 additive specification		
DRAWN	marui	APPROVED	
SCALE	1/200	DATE	12-SEP-2018

Standard Operating Procedures (Assembly)

Signature line of well-known meeting participant: Well-known meeting implementer: Year: Moon: Day:

Project	Myanmar Project	Description	Twister Plant Assembly	Work period	2018 // ~ 2018 //										
		Company	JDC corporation (Yangon)	Author	Marui										
				Creation date	2018 //										
Construction system		Organization		Qualified work											
		<table border="1"> <tr><td>Leader</td><td></td></tr> <tr><td>Signal</td><td></td></tr> <tr><td>Sling</td><td></td></tr> <tr><td>Crane</td><td></td></tr> <tr><td>Welding</td><td></td></tr> </table>		Leader		Signal		Sling		Crane		Welding		<p>Mobile crane Slinging safety training Arc welding</p> <p>Machine & tools</p> <p>Rough terrain crane 25t, Welding machine, Slinging equipment, A set of tools</p> <p>Personal Protective Equipment</p> <p>Helmet, Safety boots, Protective gloves, Safety belt, Life jacket, Safety vest</p>	
Leader															
Signal															
Sling															
Crane															
Welding															

Assembly process chart
【使用工具・機器】

Work procedures and Key points Key points of the work procedure	What are the hazards? [dangerous and harmful factors] What kind of risks are there?	Risk Rating S e v e r i t y a F r e q u e n c y a R i s k b x b			Precaution / Action taken [removal or reduction measures of hazards] in order to reduce risk Eliminate or mitigate hazards

Working load of sling wire 	Working load of nylon sling wire
---------------------------------------	---

1. Preparation work To participate in the morning briefing. Join the morning assembly Perform a risk prediction activities. Do risk prediction activities Carry out the start-up inspection. Perform pre-start inspection Perform an explicit work area. Specify the work area clearly 2. Main work [Common] 1) Arrange a rough terrain crane. Arrange a rough terrain crane	- Construction work content on-site, off-limits area Work content of other constructions, Lack of public knowledge of the no-entry area - Health state, disturbance of clothing Health condition, clothing disorder - Work, danger points, lack of procedure Inadequate knowledge of work content, points of danger, procedures - Work by unqualified person Work by unqualified person - Laceration of the finger during inspection works It lacerated fingers during inspection work - Caught in during heavy machine inspection Pierced during heavy machine inspection, caught in - Vehicles, contact with heavy equipment Contact with vehicles and heavy equipment - Topple of the crane Fall of a rough terrain crane - Rough terrain crane fails at the time of turning	1 3 B 3 1 B 3 1 B	- Make sure they coordinate well with other activities at construction work site. Check the details of the work site as a whole and do adjustment with other works. - Inspect physical condition of clothing. Check the physical condition of clothing. - Actively participate in KY, increase understanding of the work contents. Actively participate in KY and deepen understanding towards work contents. - Assign right man in the right place, check the qualification's certificate. Check the credentials and assign right people for the right place. - Wear personal protective equipment during inspection. Wear personal protective equipment during inspection - The person in charge to carry out inspection on the equipment based on inspection schedule. The person in charge examines the equipment based on the inspection schedule. - Check the safety of working perimeter. - Inspection on the outrigger installation scaffold. - To check the full overhang of the outriggers. Confirm surrounding safety and work Confirmation and inspection of the outrigger installation scaffold surely Confirm the outrigger's complete overhang
---	---	---	---

Attention of sling wire
Check well before work
ワイヤーロープは、作業前によく点検し、次の場合は使用禁止すること。

Disconnection	1より開において索線の数の10%以上が断線しているもの		X
Abrasion	直径の減少が公称径の7%以上のもの		X
Kink	キンクしたもの		X
Damage	著しく形くずれ及び損傷・腐食のあるもの		X
Abnormal	さつま差しほぐれているもの 圧縮止めつけ根の部分のワイヤロープのいたんでいるもの		X

Portable work table
Check well before work
必ず使用前点検をしよう

w
o
r
k

i
s

L
e
s

o
p
e
r
a
t
i
o
n

2) To guide cargo truck.
Guide cargo truck.

3) Unloading carried out.
Perform unloading.

Rough terrain crane fails at the turning time
- Clear guidance to the vehicle

Run over by a guided vehicle
- Falling objects.

Sandwiched by falling object
- Sling is used to prevent material from crashing

Seat rings, to prevent crash when unloading
- Worker fall from the truck.

Worker fall from the truck.
- Provisional material is damaged during unloading

Temporary material is damaged.

3

2

3

1

1

1

B Unauthorized personnel is prohibited from entering the turning range.
- Clear guidance given to the driver.


B - Take measures to prevent the wheel of stopped vehicles from escape.
- Perform the start-up inspection on sling equipment.

B - Sling is use during unloading.

C - Using of safety belt during work at height.

B - Use a portable workbench for loading truck.
- Signage is installed at loading space

Prohibition of unauthorized person from entering the turning range
Clear guidance given at the right position where the driver can see
Take measures to prevent the wheel of stopped vehicles from escape
Pre-start inspection of sling tool
Use of sling during unloading
Please use safety belts during work at height
Use the portable workbench for loading trucks
Signage is installed at working area.



★ evaluation criteria and evaluation point of the risk assessment

a: The severity of the risk
3: Extremely serious (disaster with the death and disab 3: Pretty occur (also occur about once six months)
2: Critical (lost-time injuries = off 4 or more days of the 2: Sometimes happen (occur about once a year)
1: Minor (Fukyu disaster = disaster of less than closed 4 1: little place (which occurs about once in 5 years)

b: The frequency of risk

Evaluation of risk (a × b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
C: 2 ~ 1 (low risk)

Standard Operating Procedures (Assembly)

Signature line of well-known meeting particip Well-known meeting impleYear Moon Day

Project	Myanmar Project	Description	Twister Plant Assembly		Work period	2018 // ~ 2018 //														
		Company	JDC corporation (Yangon)	Author	Marui	Creation date	2018 //													
Construction system		Organization			Qualified work															
MOC		<table border="1"> <tr><td>Leader</td><td></td></tr> <tr><td>Signal</td><td></td></tr> <tr><td>Sling</td><td></td></tr> <tr><td>Crane</td><td></td></tr> <tr><td>Welding</td><td></td></tr> </table>			Leader		Signal		Sling		Crane		Welding		Mobile crane Slings safety training Arc welding					
Leader																				
Signal																				
Sling																				
Crane																				
Welding																				
JDC					Machine & tools															
					Rough terrain crane 25t, Welding machine, Slings equipment, A set of tools															
					Protective equipment															
					Helmet, Safety boots, Protective gloves, Safety belt, Life jacket, Safety vest															

Assembly process chart

【使用工具・機器】

Working load of sling wire								Working load of nylon sling wire					
Across of wire	Cutting load	Single	Double			Quintuple		使用荷重表 (吊り角度α=0°の場合)					
の直径	重	重	60°	90°	120°	60°	90°	120°	III E形(両端A-I形)				
8mm	2分	1.81	0.30	0.57	0.51	0.4	1.1	1.0	0.95	最大使用荷重			
9mm	2分5厘	3.22	0.53	1.0	0.91	0.7	2.0	1.8	1.5	手杓吊			
9mm	3分	4.07	0.67	1.2	1.1	0.9	2.5	2.3	1.9	2点吊			
10mm	3分5厘	5.00	0.83	1.5	1.4	1.2	3.2	2.8	2.3	4点吊			
12mm	4分	7.24	1.20	2.2	2.0	1.8	4.5	4.0	3.3	破断荷重			
14mm	4分5厘	9.65	1.63	3.1	2.7	2.3	6.2	5.5	4.6	1以下			
16mm	5分	12.9	2.13	4.0	3.6	2.9	8.1	7.3	6.0	k以上			
18mm	5分5厘	18.3	2.69	5.1	4.6	3.7	10.2	9.2	7.6	III E-25 25 0.8 0.64 1.6 3.15 50			
20mm	6分	20.1	3.34	6.3	5.6	4.6	12.7	11.3	9.4	III E-50 50 1.6 1.28 3.15 6.4 100			
22mm	7分	24.3	4.04	7.6	6.8	5.6	15.3	13.7	11.4	III E-75 75 2.5 2.0 5.0 10.0 150			
24mm	8分	28.9	4.81	9.1	8.2	6.6	18.3	16.4	13.5	III E-100 100 3.2 2.56 6.4 12.8 200			
										III E-150 150 5.0 4.0 10.0 20.0 300			
										III E-200 200 6.8 5.0 12.8 25.0 400			

Key points of the work procedures and work activities	Whether or not there is any hazards [danger and harmful factors]	Risk Rating			Precaution / Action taken [removal or reduction measures of hazards] in order to reduce risk Eliminate or mitigate hazards
		S	F	R	
		Severity	Frequency	Risk	
		a	b	a × b	

Key points of the work procedures and work activities	Whether or not there is any hazards [danger and harmful factors]	Risk Rating			Precaution / Action taken [removal or reduction measures of hazards] in order to reduce risk Eliminate or mitigate hazards
		S	F	R	
		Severity	Frequency	Risk	
		a	b	a × b	
1. Preparation work To participate in the morning briefing. Perform a risk prediction activities. Carry out the start-up inspection. Perform an explicit work area.	- Construction work on-site, off-limits area - Health state, disturbance of clothing - Work, danger points, lack of procedure - Work by unqualified person - Laceration of the finger during inspection works - Caught in during heavy machinery nspection - Vehicles, contact with heavy equipment	1	3	B	- Make sure worker well coordinatie with other activities. - Inspect physical condition of clothing, correct clothing disturbance. - Actively participate in KY, raise the level of understanding of the work. - Strive right man in the right place, check the qualification's certificate. - Wear personal protective equipment (PPE) during inspection. - The person in charge, carried out an inspection of the equipment based on the inspection table. - Check the perimeter of safety to work.
2. Main work [Common] 1) Arrange a rough terrain crane. 2) To guide the cargo truck. 3) Unloading carried out.	- Topple of the crane - Rough terrain crane fails at the time of turning - Clear guidance to the vehicle - Falling objects - Sling is used to prevent material from crashing - Worker fall from the loading platform. - Provisional material is damaged during unloading	3	1	B	- Inspection and confirmation of the outrigger installation scaffold. - To check the full overhang of the outriggers. - Unauthorized personnel is prohibited from entering the turning range. - Clear guidance given to the driver. - Take measures to prevent the wheel of stopped vehicles from escape. - Perform the start-up inspection on slinging equipment. - Sling is use during lifting. - Using of safety belt during work at height. - Use a portable workbench for loading truck. - Signage is installed at loading space

Attention of sling wire

Check well before work

Disconnection	1より期において索線の数の10%以上が断線しているもの		X
Abrasion	表面の減少が公称径の7%以上のもの		X
Kink	キンクしたものを		X
Damage	著しく形くずれ及び損傷・腐食のあるものを		X
Abnormal	さつま止めのほぐれているもの 圧縮止めつけ部のワイヤロープのいたんでいるもの		X

Portable work table

Check well before work

- 各部を確認しよう
- ★ ねじの締め
- ★ 部品の外れ
- ★ 部材の曲がり・割れ


● 天板高さ700mm以上は、手掛かり棒の設置が望ましい

手掛かり棒

天板

主脚

延長脚



★ evaluation criteria and evaluation point of the risk assessment

a: The severity of the risk
 b: The frequency of risk


3: Extremely serious (disaster with the death and disat 3: Pretty occur (also occur about once six months)
 2: Critical (lost-time injuries = off 4 or more days of the 2: Sometimes happen (occur about once a year)
 1: Minor (Fukyu disaster = disaster of less than closed 1: Little place (which occurs about once in 5 years)

Evaluation of risk (a × b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
 C: 2 ~ 1 (low risk)


The name of the work is Re

Standard Operating Procedures (Assembly)

Key points of the work procedures and work activities	Whether or not there is any hazards [danger and harmful factors]	Risk Rating			Precaution / Action taken [removal or reduction measures of hazards] in order to reduce risk Eliminate or mitigate hazards
		S e v e r i t y a	F r e q u e n c y b	R i s k a x b	
[1 Steel plate laying] 1) Use sling to spread steel plate. (If steel plate is used) 2) Lift to a predetermined position. 3) Lay the steel plate [2 Positioning of TM PLANT] 1) Mark the plant position on the concrete foundation by paint and perform level survey [3-1 Twister (Lower) assembly] 1) Adjust the level of the plant marking position, and install the lower frame part [3-2 BC4 assembly] 1) Adjust the level of the marking position, the front footing is set up according to the fix gradient, and fall prevention measures is taken. 2) Gradient of the BC4 Body is adjusted by using chain block 3) The trestle footings is adjusted and bolted into position. [3-3 Twister (Upper) assembly] 1) Handrail and corridor are installed to the upper unit. 2) The base frame is connected to the to the Lower part of the Twister. Make sure to maintain the safety work radius since the top part is heavy. 3) Elevating stair, chute and motor are installed.	- Body injury during handling of the steel plate. - Instability when laying the steel plate due to the wind load. - Unintentionally movement of steel plate during placement. - Stumble to fall - Falling object. - Finger injury during level adjustment - Falling of the Twister members. - Falling object. - Lifting object hit surrounding material. - Worker fall from a height - Finger injury during handling members. - Falling object. - Falling object. - Finger injury during handling members. - Finger injury during djustment of bolt hole and member	2 2 3 1 3 2 3 3 3 2 2	2 1 1 1 1 3 1 1 1 2 2	B C B C B B B B B B B B C	- Guidance and signal is given clearly to the operator - Sling is use during lifting. - The direction in which the fall of the steel plate cannot be determined. - Make sure the safety of the feet. - Secure the load by hanging it to prevent falling. - Do not put a finger under the member. - Practice the fall prevention measures. - Secure the load by hanging it to prevent falling. - Sling is use during lifting. - To ensure the use of safety belts. - Make sure the safety of the hands. - Sling is use during lifting. - Secure the load by hanging it to prevent falling. - Guidance and signal is given clearly to the operator - Handle the bolt hole with precaution.




【1 Steel plate laying】 (鉄板使用の場合)



※ Do not stand in front of the iron plate

【3-1 Twister(Lower) assembly】
【3-2 BC4 assembly】



【3-1 Twister(Lower) assembly】

【3-2 BC4 assembly】



歩廊・手すり設置状況

【3-3 Twister(Upper) assembly】1




【3-3 Twister(Upper) assembly】2



【3-3 Twister(Upper) assembly】3

【3-3 Twister(Upper) assembly】



★ evaluation criteria and evaluation point of the risk assessment



a: The severity of the risk
 b: The frequency of risk

3: Extremely serious (disaster with the death and disab 3: Pretty occur (also occur about once six months)
 2: Critical (lost-time injuries = off 4 or more days of the 2: Sometimes happen (occur about once a year)
 1: Minor (Fukyu disaster = disaster of less than closed 4 1: Little place (which occurs about once in 5 years)

Evaluation of risk (a x b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
 C: 2 ~ 1 (low risk)

Standard Operating Procedures (Assembly)

Key points of the work procedures and work activities	Whether or not there is any hazards [danger and harmful factors]	Risk Rating			Precaution / Action taken [removal or reduction measures of hazards] in order to reduce risk Eliminate or mitigate hazards
		S e v e r i t y a	F r e q u e n c y b	R i s k a x b	
[3-4 BC3 assembly] 1) To install the assembly stand. 2) Temporarily placed the BC3 on separated assembly stand. 3) Hook on the BC3 head side and bolt to the intermediate frame. (Applicable to the tail side as well) 4) Install the BC trestle and elevating stair. 5) Adjust the level of the marking position, install the front legs, intermediate leg, and tail stand. Practice fall prevention measures to prevent falling of the members. 6) Adjust the gradient of the main body by using chain block. 7) Each legs are adjusted and bolted into position.	- Falling object. - Finger injury during handling members. - Finger injury during djustment of bolt hole and member - Finger injury during handling members. - Finger injury during level adjustment. - Falling of Twister member. - Falling object. - Lifting object hit surrounding material. - Worker fall from height - Finger injury during handling members.	3	1	B	- Secure the load by hanging it to prevent falling.
		2	2	B	- Guidance and signal is given clearly to the operator
		2	2	B	- Guidance and signal is given clearly to the operator
		2	1	C	- Handle the bolt hole with precaution.
		2	2	B	- To ensure safety of the hand.
		2	2	B	- Do not put a finger under the member.
		3	1	B	- To practice the fall prevention measures.
		3	1	B	- Secure the load by hanging it to prevent falling.
		1	3	B	- Sling is use during lifting.
		3	1	B	- To ensure the use of safety belts.
		2	2	B	- To ensure safety of the hand.
[3-5 BC1,2 assembly] 1) Adjust the level of the marking position, install the front legs. Practice fall prevention measures to prevent falling of the members. 2) Adjust the gradient of the main body by using chain block. 3) Each legs are adjusted and bolted into position.	- Finger injury during level adjustment. - Member fall and caught in. - Falling object. - Lifting object hit surrounding material. - Worker fall from height - Finger injury during handling members.	2	2	B	- Do not put a finger under the member.
		3	1	B	- To practice the fall prevention measures.
		3	1	B	- Secure the load by hanging it to prevent falling.
		1	3	B	- Sling is use during lifting.
		3	1	B	- To ensure the use of safety belts.
		2	2	B	- To ensure safety of the hand.
[3-6 WSF assembly] 1) Adjust the level of marking position, install the trestle. 2) Install the elevatiing stair, corridor and handrails to the stand. 3) Base frame of the clay supply machine is adjusted and bolted to the position. 4) The sediment hopper is installed accordingly.	- Finger injury during level adjustment. - Finger injury during handling members. - Worker fall from height - Finger injury during djustment of bolt hole and member - Finger injury during handling members. - Finger injury during handling members. - Worker fall from height	2	2	B	- Do not put a finger under the member.
		2	1	C	- To ensure safety of the hand.
		3	1	B	- To work using a portable work bench.
		1	2	C	- Handle the bolt hole with precaution.
		2	2	B	- Guidance and signal is given clearly to the operator
		2	2	B	- To ensure safety of the hand.
		3	1	B	- To ensure the use of safety belts.



★ evaluation criteria and evaluation point of the risk assessment

a: The severity of the risk
 b: The frequency of risk

3: Extremely serious (disaster with the death and disab 3: Pretty occur (also occur about once six months)
 2: Critical (lost-time injuries = off 4 or more days of the 2: Sometimes happen (occur about once a year)
 1: Minor (Fukyu disaster = disaster of less than closed 1: Little place (which occurs about once in 5 years)

Evaluation of risk (a x b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
 C: 2 ~ 1 (low risk)

Standard Operating Procedures (Assembly)

Key points of the work procedures and work	Whether or not there is any hazards [danger and harmful factors]	Risk Rating			Precaution / Action taken [removal or reduction measures of hazards] in order to reduce risk Eliminate or mitigate hazards
		S e v e r i t y a	F r e q u e n c e b	R i s k a x b	
<p>[3-7 APF assembly]</p> <p>1) Adjust the level of marking position, install the APF trestle.</p> <p>2) Corridor, handrails and APF are installed on trestle.</p> <p>3) Join the base frame and bolt APF hopper together on the trestle.</p> <p>4) Elevating stair and corridor are installed on sediment hopper.</p> <p>5) Sand and soil hopper and apron feeder are bolted join.</p> <p>[3-8 SF (Quantitative feeder)]</p> <p>1) Adjust the level of position, install the gantry.</p> <p>2) Elevating stair is installed to the gantry.</p> <p>3) The upper SF unit is bolted to the lower mount.</p> <p>4) Install walkway and handrail on the SF hopper section.</p> <p>[3-9 Silo assembly (unused planned)]</p> <p>1) Laying the steel plates.</p> <p>2) Placing of silo. (In horizontal stationary state)</p> <p>3) To install and erect the silo. (Check the level of silo.)</p> <p>4) Install a fall prevention cable or life line.</p> <p>[3-10 Install generator]</p> <p>1) Generator is assembled.</p> <p>2) Generator is installed at the fixed position.</p> <p>[3-11 Fix TM PLANT]</p> <p>1) Each equipment are fixed with anchor bolts on concrete foundation so that the plant footings and platforms are not dislodge.</p> <p>*In case of steel plate is using, fix the steel plate in position.</p>	<p>- Finger injury during level adjustment.</p> <p>- Finger injury during handling members.</p> <p>- Finger injury during djustment of bolt hole and member</p> <p>- Finger injury during handling members.</p> <p>- Finger injury during handling members.</p> <p>- Falling object.</p> <p>- Finger injury during handling members.</p> <p>- Finger injury during level adjustment.</p> <p>- Finger injury during handling members.</p> <p>- Finger injury during djustment of bolt hole and member</p> <p>- Finger injury during handling members.</p> <p>- Finger injury during handling members.</p> <p>- Injury during time of laying steel plate.</p> <p>- Falling object.</p> <p>- Crashing when lifting the silo.</p> <p>- Worker fall from height</p> <p>- Feet slipped during the assembly of generator.</p> <p>- Falling object.</p> <p>- Lifting generator may hit surrounding worker and machinery.</p> <p>- Drilled piece is scattered to the eyes during drilling works.</p> <p>- Fire casued by sparks are produced.</p> <p>- Damage to the eyes.</p>	<p>2</p> <p>1</p> <p>2</p> <p>2</p> <p>1</p> <p>3</p> <p>2</p> <p>2</p> <p>2</p> <p>3</p> <p>3</p> <p>2</p> <p>2</p> <p>3</p> <p>1</p> <p>2</p> <p>3</p> <p>2</p> <p>1</p> <p>2</p> <p>1</p> <p>2</p> <p>1</p> <p>1</p> <p>2</p> <p>2</p>	<p>B</p> <p>C</p> <p>C</p> <p>B</p> <p>C</p> <p>B</p> <p>B</p> <p>C</p> <p>B</p> <p>B</p> <p>B</p> <p>B</p> <p>B</p> <p>C</p> <p>B</p> <p>B</p> <p>C</p> <p>C</p> <p>B</p>	<p>- Do not put a finger under the member.</p> <p>- To ensure safety of the hand.</p> <p>- Handle the bolt hole with precaution.</p> <p>- To ensure safety of the hand.</p> <p>- To ensure safety of the hand.</p> <p>- Secure the load by hanging it to prevent falling.</p> <p>- To ensure safety of the hand.</p> <p>- Do not put a finger under the member.</p> <p>- To ensure safety of the hand.</p> <p>- Handle the bolt hole with precaution.</p> <p>- To ensure safety of the hand.</p> <p>- To ensure safety of the hand.</p> <p>- Sling is used during lifting and placement of steel plate.</p> <p>- Aware of the surrounding people and objects.</p> <p>- Always use safety block during lifting works.</p> <p>- Adjust or reduce activities required work-at-height.</p> <p>- Practice three-point contact when move up and down and aware of feet.</p> <p>- Aware of the surrounding people and objects.</p> <p>- Sling is used to secure the lifting object and clear signal is given to operator.</p> <p>- To ensure the wearing of personal protective equipment (PPE)</p> <p>- Prepare fire-fighting equipment and remove the combustible materials.</p> <p>- To ensure the use of welding face shield.</p>	

Assembly process chart
[3-7 APF assembly]



Assembly process chart
[3-8 SF (Quantitative feeder)]

Assembly process chart
[3-9 Silo assembly]

Assembly process chart
[3-10 Install generator]

Assembly process chart
[3-11 Fix TM PLANT]

Labels in diagrams: 土砂ホッパー (Soil Hopper), APF hopper, Corridor, Elevating stair, 昇降梯子 (Elevating Stair), Ladder, Handrail, Working Walkway.



[3-8 SF(Quantitative feeder)]Bottom part

[3-8 SF(Quantitative feeder)]SF Upper part

★ evaluation criteria and evaluation point of the risk assessment

a: The severity of the risk
 3: Extremely serious (disaster with the death and disab 3: Pretty occur (also occur about once six months)
 2: Critical (lost-time injuries = off 4 or more days of the 2: Sometimes happen (occur about once a year)
 1: Minor (Fukyu disaster = disaster of less than closed 1: Little place (which occurs about once in 5 years)

b: The frequency of risk

Evaluation of risk (a x b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
 C: 2 ~ 1 (low risk)

