


Twister Operation Work Flow



Work Procedures Manual (Rotary Crushing Mixing Plant Operation)

Work Procedures Manual (Rotary Crushing Mixing Plant Operation)						Signature of Meeting Attendees		Meeting Date:							
Construction Name		Project Name	Rotary Crushing Mixing Plant Operation	Work Period	2018 // ~ 2018 //	Company Name	Full Name	Company Name	Full Name						
		Company	Kokudokaihatsu Co., Ltd.	Author	Marui	Created Date	2018 //								
Construction System			Work Organization		Qualified Work										
Prime Contractor			<table border="1" style="width: 100%; border-collapse: collapse;"> <tr><td>Work Conductor</td><td></td></tr> <tr><td>Plant OP</td><td></td></tr> <tr><td>Heavy Equipment OP</td><td></td></tr> </table>		Work Conductor		Plant OP		Heavy Equipment OP		Vehicle-Based Construction Machinery				
Work Conductor															
Plant OP															
Heavy Equipment OP															
Primary															
Secondary			Used Machinery and Tools												
Tertiary			Rotary crushing mixing plant, a hydraulic excavator 0.8m3,												
Tertiary			Protective Equipment												
			Helmets, safety shoes, protective gloves, safety belts												

Work o r k T a s k / A c t i v i t i e s	Key Points of the Work Procedures	Risk [Danger and Harmful Factors]	Dangerous S e v e r e			Precaution Action [Removal or Reduction Measures of Hazards]	Illustration of a work procedure
			a	b	a × b		
	1. Preparation Work To participate in the morning meeting. Perform a risk prediction activities. Carry out the start-up inspection. Perform an explicit work area. <small>*Work area is yellow flag, heavy machinery work area is a red flag</small>	- Other construction work, well-known of off-limits area - Health status, suitability of clothing - Work, danger points, well-known of working procedure - Monitored by qualified person - Inspection work to prevent finger injury - Heavy machinery should not be congested during inspection - Vehicles no contact with heavy equipment - Hand clamped or the finger injured when using hammer				- To make sure their coordination matters with other construction work. - Check the physical condition of clothing, correct the clothing error. - Raise the level of understanding of the work. - Allocate right man at the right place and confirm the qualification's certificate. - Wear protective equipment when performing the inspection. - The person in charge carry out the inspection of equipment based on the inspection list. - Check the perimeter of safety to work. - Confirm the safety of the hand	
	2. Start of work before inspection Conduct inspection of each device. <ol style="list-style-type: none"> 1) Deformation of appearance, damage, check the wear and tear 2) The generator to start. 3) Perform a single test run of the equipment. (Carried out inspection in pairs and OP) 4) Confirm the operation of the safety device. 	- To fall from a high place - Inspection work to prevent finger injury - Plant is running/ operating - Caught up in the rotating body - Caught up in the rotating body				- Use safety belt when work at height - Wear protective equipment when performing the inspection. - Check the breaker OFF to start. - Inform the worker on test running by siren - If there is an abnormality, take action according to the inspection procedure. - Confirm the reliability of the signal	
	3. Improved soil production <ol style="list-style-type: none"> 1) To adjust the supply quantity setting of each device. The water content ratio measurement 2) The raw soil material is input into the hopper. Daikatamari (φ200 or more), foreign matter is pre-removal Put about 8 min after injection of the hopper 3) To start the linked operation. The operation start contact by radio or siren Administration computer, to monitor the running state 4) Improve soil, accumulation and loading the mixture Close working with plant heavy equipment 	- Erroneous input and affect the quality of product - Debris, hit the worker, fall from height - Contact with worker at the time of turning - Heavy equipment to fall from the height - Caught up in the rotating body. - Debris, hit the worker, fall from height - In contact with worker and hit - Plant and heavy machinery is in contact				- Confirm the input values thru few person. - Perform the off-limits measures. - Check the perimeter of safety to work. - Confirm the working condition of scaffolding. - Perform the plant operation signal. - Make sure the work area is clearly indicated. - Confirm no entry of unauthorized person from entering into plant. - Monitoring camera, to check the operating status by radio/ siren. - Make sure the work area is clearly indicated. - Perform a safety check of the surroundings.	

★ Evaluation criteria and evaluation point of the risk assessment

a: The magnitude of the danger b: The frequency of danger

3: Extremely serious (disaster with the death and 1:3: Pretty occur (also occur about once six months)

2: Critical (lost-time injuries = off 4 or more days 0 2: Sometimes happen (occur about once a year)

1: Minor (Fukyu disaster = disaster of less than 1: Rarely occur (which occurs about once in 5 years)

Evaluation of risk (a × b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
C: 2 ~ 1 (low risk)

Work Procedures Manual (Rotary Crushing Mixing Plant Operation)

Work Tasks / Activities

Key points of the work procedures	Risk [Danger and Harmful Factors]	Risk of			Precaution Action [Removal or Reduction Measures of Hazards]
		S e v e r e	F r e q u e n c y	E v a l u a t i o n	
5) Carry out the operation management. Administration computer, check the operating status on the monitor To check any abnormality in the plant	- Fall from height - Caught up in the rotating body - Material dropping from overhead	1	2	C	- Do not place objects along the passage. - Do not approach the rotating body during plant operating. - During operation, it is prohibited to enter except safety passage. - Cleaning and maintenance is compulsory when the machine stopped. - Inspect the abnormality as complied with the inspection procedure.
4. Corresponding at the time of abnormal discovery [Case where there is urgency]					
1) Emergency safety stop line, manually pull to activate the emergency stop device	- Fall from height	1	2	C	- Perform a safety check of the surroundings.
2) After the plant is stopped, in the radio, etc. To explain the situation to the OP. [In the case of no urgency]	- Caught up in the rotating body	3	1	B	- Do not resume operation until abnormality is determined.
1) The situation described by the OP thru radio/ siren Stop the plant operation until confirm the situation.	- Caught up in the rotating body	3	1	B	- Stay away from the equipment until the instruction/ permit if given.
2) To recover/ repair the abnormality through the inspection and maintenance procedures.	- Caught up in the rotating body	3	1	B	- Follow the inspection and maintenance procedures. - Work in pair, buddy system.
3) To resume the operation. Resume the operation after confirm the safety of equioment and workers	- Caught up in the rotating body	3	1	B	- Operator always start with safety check prior operation. - Notify the workers before resume operation.
5. Abnormalities recovery work (common)					
Confirmation of abnormal condition/ situation	- Caught up in the rotating body	3	1	B	- Stay away from the equipment until the instruction/ permit if given.
Carry out the restoration work thru meeting Tools required for equipment preparation	- Work, danger points, lack of procedure - Fall from height	1	2	C	- Raise the level of understanding of the work. - Do not place objects along the passage.

Illustration of a work procedure

[Emergency stop device]

Emergency Stop Line

Emergency Stop Button

操作室

Safety Line

Emergency Stop Button

[Prohibited to walk through under conveyyor during plant operation]

- Entering/ Walk through under conveyyor is prohibited.
- Clean the bottom part of conveyyor when plant is shut down

★ Evaluation criteria and evaluation point of the risk assessment

a: The magnitude of the danger b: The frequency of danger

3: Extremely serious (disaster with the death and c 3: Pretty occur (also occur about once six months)

2: Critical (lost-time injuries = off 4 or more days o1 2: Sometimes happen (occur about once a year)

1: Minor (Fukyu disaster = disaster of less than clc 1: Rarely occur (which occurs about once in 5 years)

Evaluation of risk (a × b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
C: 2 ~ 1 (low risk)


Work Procedures Manual (Rotary Crushing Mixing Plant Operation)

Work Tasks / Activities


Key Points of the Work Procedures	Risk [Danger and Harmful Factors]	Risk of			Precaution Action [Removal or Reduction Measures of Hazards]
		S e r v e	F r e q u e n c y	L v e l o f h a z a r d	
		b	a	a × b	
5. In correspondence of continuously abnormality discovered After work contents common knowledge confirmation is needed. 5-1) In the case of the conveyor belt misaligned. [Operating procedures] <ol style="list-style-type: none"> ① After the plant is stopped, thru the radio/ siren, etc. To explain the situation to the OP. ↓ ② Determined the abnormal issue and work content. Assigned personnel to the location. ↓ ③ Only operate the abnormal conveyor after confirmation. ↓ ④ Adjustment towards conveyor belt tension with a tool. ↓ ⑤ Stop the conveyor after the adjustment is completed. ↓ ⑥ Resume operation after signal confirmation. 	- Caught up in the rotating body - The plant operator mistakenly run wrong equipment. - Caught up in the rotating body	3 3 3	1 1 1	B B B	- Stay away from the equipment until the instruction/ permit if given. - Plant operation should be done carefully. - Stay away from the equipment until the instruction/ permit if given. - Always adjust the misaligned conveyor during operation. - Work when the side cover is attached. - Work in pair, buddy system. - Operate the equipment by signal confirmation thru radio/ siren.

Illustration of a work procedure
[Inspection and maintenance]


Work Order	Work	Worker		Use tool
		Regular	Deputy	
0	Operation stop [notify thru radio/ siren]			
1	Report on abnormal situation			
Prepare the necessary tool equipment				
2	Qualified person check [visual]			
3	Conveyor start-up			
4	Conveyor belt tension adjustment			Ratchet
5	Conveyor stop			
6	Qualified person check [visual]			
7	Operation resume			



Worker




Signal Person



※ Conveyor running during alignment adjustment

Always make adjustments when the side cover is attached.



Belt tension adjustment

Side cover

★ Evaluation criteria and evaluation point of the risk assessment

a: The magnitude of the danger	b: The frequency of danger
3: Extremely serious (disaster with the death and	3: Pretty occur (also occur about once six months)
2: Critical (lost-time injuries = off 4 or more days o	2: Sometimes happen (occur about once a year)
1: Minor (Fukyu disaster = disaster of less than clc	1: Rarely occur (which occurs about once in 5 years)

Evaluation of risk (a × b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk),
C: 2 ~ 1 (low risk)


Work Procedures Manual (Rotary Crushing Mixing Plant Operation)

Key Points of the Work Procedures	Risk [Danger and Harmful Factors]	Risk of			Precaution Action [Removal or Reduction Measures of Hazards]
		S e v e r e	F r e q u e n c y	L v a l u a t i o n	
		b	a	a × b	
<p>5. In correspondence of continuously abnormality discovered After work contents common knowledge confirmation is needed.</p> <p>5-2) Conveyor rubber skirt turn-up/ not in position case</p> <p>[Operating procedures]</p> <p>① After the plant is stopped, thru the radio/ siren, etc. To explain the situation to the OP.</p> <p style="text-align: center;">↓</p> <p>② Determined the abnormal issue and work content. Assigned personnel to the location.</p> <p style="text-align: center;">↓</p> <p>③ After confirming the stop sign, turn off the generator.</p> <p style="text-align: center;">↓</p> <p>④ Adjust the belt tension screw to loosen the tension.</p> <p style="text-align: center;">↓</p> <p>⑤ Turn up/ Align the rubber skirt rubber on top of the main belt.</p> <p style="text-align: center;">↓</p> <p>⑥ Recover/ Return the original tension state thru adjusting the belt tension screw.</p> <p style="text-align: center;">↓</p> <p>⑦ Turn on the generator after confirmation of visually checking.</p> <p style="text-align: center;">↓</p> <p>⑧ Only operate the abnormal conveyor after confirmation.</p> <p style="text-align: center;">↓</p> <p>⑨ Adjustment towards conveyor belt tension with a tool.</p> <p style="text-align: center;">↓</p> <p>⑩ Stop the conveyer after the adjustment is completed.</p> <p style="text-align: center;">↓</p> <p>⑪ Resume operation after signal confirmation.</p>	<p>- Caught up in the rotating body</p> <p>- Wrong stop procedure and break the machine.</p> <p>- Hand injury during tools handling.</p> <p>- Hand injury during tools handling.</p> <p>- Fall from height</p> <p>- The plant is not working.</p> <p>- The plant operator mistakenly run wrong equipment.</p> <p>- Caught up in the rotating body</p>	<p>3</p> <p>1</p> <p>1</p> <p>1</p> <p>3</p> <p>3</p> <p>3</p> <p>3</p>	<p>1</p> <p>1</p> <p>2</p> <p>2</p> <p>1</p> <p>1</p> <p>1</p> <p>1</p>	<p>B</p> <p>C</p> <p>C</p> <p>C</p> <p>B</p> <p>B</p> <p>B</p> <p>B</p>	<p>- Stay away from the equipment until the instruction/ permit if given.</p> <p>- Point out and correction.</p> <p>- Appropriate handle of tools. - Equipped with protective equipment.</p> <p>- Appropriate handle of tools. - Equipped with protective equipment.</p> <p>- Use safety belt when working at height.</p> <p>- Check the breaker OFF and start.</p> <p>- Plant operation should be done carefully. - Stay away from the equipment until the instruction/ permit if given.</p> <p>- Always make adjustments when the side cover is attached. - Work in pair, buddy system. - Operate the equipment by signal confirmation thru radio/ siren.</p>

Work Tasks / Activities

Illustration of a work procedure
[Inspection and maintenance]

Work Order	Work	Worker		Use tool
		Regular	Deputy	
0	Operation stop [notify thru radio/ siren]			
1	Report on abnormal situation			
Prepare the necessary tool equipment				
2	Generator OFF			
3	Loosen the conveyor belt tension screw			
4	Conveyor rubber skirt repair			
5	Qualified person check [visual]			
6	Generator ON			
7	Conveyor start after signal confirmed.			
8	Conveyor alignment adjustment			
9	Operation resume after signal confirmed			



✳ Evaluation criteria and evaluation point of the risk assessment


a: The magnitude of the danger b: The frequency of danger

3: Extremely serious (disaster with the death and c3: Pretty occur (also occur about once six months)

2: Critical (lost-time injuries = off 4 or more days o12: Sometimes happen (occur about once a year)

1: Minor (Fukyu disaster = disaster of less than clc 1:Rarely occur (which occurs about once in 5 years)

Evaluation of risk (a × b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk), C: 2 ~ 1 (low risk)



Work Procedures Manual (Rotary Crushing Mixing Plant Operation)

Key Points of the Work Procedures	Risk [Danger and Harmful Factors]	Risk of			Precaution Action [Removal or Reduction Measures of Hazards]	Illustration of a work procedure			
		S e v e r e	F r e q u e n c y	v a l u e		[Inspection and maintenance]			
		b	a	a × b		Work Order	Work	Worker	
							Regular	Deputy	
6. Cleaning and Inspection 1) Turn OFF the generator. - To display the tag of "in check". - Keep the key to look the operation room. 2) Activate the emergency stop button. 3) To set the anti-rotation pin. 4) The starting of cleaning and inspection work to be informed thru the radio, etc. 5) The cleaning and inspection is carried out. - Wear a safety belt during work at height. - Always put on/ equipped with safety equipment after you removed it. - Remove the sediment/ dirt on upper part or overhead before cleaning the lower part. 6) The completion of cleaning and inspection work to be informed thru the radio, etc. 7) To reset the anti-rotation pin. 8) Turn ON the generator. 9) To reset the emergency stop button. 10) Manually start up the belt conveyor and discharge the sediment. 11) To stop the belt conveyor. 12) To clean the plant. 13) Turn OFF the generator.	- Wrong stop procedure and break the machine. - Both hand and fingers injury during pin handling. - Entrance/ Inhale of dust or debris into eyes or mouth. - Fall from height. - Hand and finger striked by chipper. - Fall of sediment from the overhead	1 1 1 3 1 2	1 1 1 1 2 2	C C C B C B	- Point out and correction. - Wear protective gloves when working. - Wear safety glass and put on dust mask. - Ensure the wearing of safety belts. - Do the work at a stable posture. - Before operation start, makesure to check overhead equipment. If there is a stack of earth, etc., remove the stack of earth first and then drop it down. - When dropping the earth and sand down, make sure there are no people working below.	0 Operation Finish [Notify the workers thru radio/ siren] 1 Operation panel emergency stop button activated 2 All generator stopped 3 All generator key keep in the control room 4 Display "under inspection" tag to all generators 5 Cleaning start [Inform the cleaning started in radio]	Regular Deputy	Scraper Ratchet Scraper Scraper Ratchet	PPE Equipped: helmet, safety shoes, safety gloves, safety glasses, protective mask, safety belts (work at height) 6 Anti-rotation pin is installed 7 Removal of the soil from Twister belt conveyor inlet 8 Twister inspection lid is removed/ open 9 Removal of soil surrounding of Twister inspection lid 10 Twister in cleaning ① (unconsolidated portion) 11 Twister in the cleaning ② (consolidated portion) 12 Twister inspection lid is attached/ closed 13 Remove/ Reset the anti-rotation pin 14 Twister internal cleaning completion [direct communication] 15 Cleaning completed, check visually for confirmation 16 200V generator start "under inspection" tag removed 17 Operation panel emergency stop button released 18 Belt conveyor, belt feeder activated 19 Sediment discharged 20 Belt conveyor, belt feeder stopped 21 200V generator stopped 22 200V generator key keep in the control room 23 Display "under inspection" tag to 200V generator 24 Cleaning completion
★ Evaluation criteria and evaluation point of the risk assessment									
			a: The magnitude of the danger 3: Extremely serious (disaster with the death and disability) 2: Critical (lost-time injuries = off 4 or more days of the disaster) 1: Minor (Fukyu disaster = disaster of less than closed 4 days)		b: The frequency of danger 3: Pretty occur (also occur about once six months) 2: Sometimes happen (occur about once a year) 1: Rarely occur (which occurs about once in 5 years)				
Evaluation of risk (a × b) → A: 9 ~ 6 (high risk), B: 4 ~ 3 (medium risk), C: 2 ~ 1 (low risk)									

Work Tasks / Activities

TWISTER OPERATION SEQUENCES

Before Operation Start:


① Moisture Content Test (For Additive Adjustment and Material Input Quantity)



② Adjust the Belt Weighing Scale (BS1 & BS2) to "0" and reset.



③ Calculate and set the required frequency of each hopper prior to the beginning of operation.



After Moisture Content Test / Prior To Operation:

- ① Worker task assignment, inspection and confirmation of heavy equipment placement.



- ② Additive hopper SCF should be FULL before operation start.



- ③ Sieve the additive before added into SCF. The foreign object will damage the SCF.



TWISTER OPERATION SEQUENCES

Commissioning & Operation Time:

① Inspector to check the condition of the equipment according to check list (Twister V-belt, drum operating status, belt conveyor alignment and condition).



② Notify all workers before plant start by siren. Confirm all workers safety and plant operation start.



③ During operation, the assigned worker/ inspector will patrol and check regularly (every 10 minutes) on the operating status of equipment.



④ During operation, APF hopper and WSF hopper are continuously input with material.



⑤ During operation, the display of belt weighing scale (BS1 & BS2) are monitored and the discharge amount is adjusted if necessary.

→ Refer to the *Additive Check Sheet* for adjustment of the supply quantity of each material.



TWISTER OPERATION SEQUENCES

At the End of Operation:

① Each worker to be notified in advance with a siren.



② TM operation stop and cleaning work start. The generators are shut down. The emergency stop button is set while the Twister safety pin (above the drum) is put in location securely.



③ Measure the wear and tear condition of the impact chain by measuring tape and recorded on daily basis.



TWISTER OPERATION SEQUENCES

④ Impact chain replacement should be determined in considering of crushing and mixing condition and cost. The mounting bolt should be replaced if it is wear off 80% or more.



***Note 1:** Used chain- replace with new chain or welding build up. All chain must be equal/ constant length and weight in order to maintain the balance of the Twister Shaft.

***Note 2:** The size of new chain should be taken as reference and sample during fabrication purpose

TWISTER OPERATION SEQUENCES

Long Term Shut Down:

① During long term shut down, the SCF should be cleaned and free of residue, especially the remaining residue (lime/ cement). Removal of residues become difficult when time goes by.



② An idle operation is necessary once a week for 30 minutes, in case of the plant is shut down for long period.


③ Calibration of additives should be redo after plant shut down for long duration.





Preventative Measures:

① Input of foreign object (such as wood, rock and cement paper bag pieces) into the hopper can affect the quantitative performance and quality of final products.



② In such cases, please conduct a *simple confirmation check* as shown below.

##Simple Confirmation Work:-

① Input the additive into SF hopper from empty condition until FULL. The number of bags input at the time is counted and recorded.

For example: 130 bags cement x 50kg/ bag = 6.5 ton

② Start operation and measure the time taken it from FULL hopper to EMPTY condition.

For example: 120 minutes (from FULL to EMPTY)


③ Calculation as below:

$6.5 \text{ ton} / 120 \text{ minutes} = 3.25 \text{ ton/ hour}$

④ Check the difference between the inspected quantity (3.25 ton/ hour) and previous calibrated quantity.

⑤ If the difference is large, remove the foreign object inside the hopper and clean it.

⑥ If the previous calibrated value and measured value deviate from each other, please perform calibration again.



0.45 m (1.5') Wide [Pavement Thickness + 50 mm (2'')] Deep Shoulder Cross Drain @ 4.9 m (16') to 6.1 m (20') Apart, Filled With Permeable Materials

225mm (9'') Thick (Cpt.) Gravelly Soil (Soaked C.B.R ≥ 30%)

- Prime&DBST (Double Bituminous Surface Treatment)
- 175mm (7'') Thick (Cpt.) Cement Stabilized Base Course (UCS value ≥ 3 ~ 6 MPa) *unconfined compressive strength.*
- 175mm (7'') Thick (Cpt.) Lime Stabilized Sub-base Course (UCS value ≥ 0.75 ~ 1.5 MPa)
- 350mm (14'') Thick (Cpt.) Capping Layer (Soaked C.B.R ≥ 15%)
- Prepared Subgrade (Soaked C.B.R ≥ 3%)

Note: Cpt. = Compacted

- Before constructing overlay and widening section, embankment and subgrade layers have to be compacted according to the following specifications to get their specified compaction.
- Design Subgrade CBR ≥ 3% (Soaked)
- Subgrade Thickness = 12" (Cpt.) (DOC ≥ 95%)
- Embankment (DOC ≥ 90%)
- Hard shoulder mix design (4 days soaked CBR ≥ 30%) has to be performed at laboratory before construction.

Fig. (2) Typical Cross Section of Bogalay - KyeinChaung - KaDonKaNi Road

Ministry of Construction Department of Highways Research & Development Section	Deputy Director	Assistant Director	Staff Officer	Drawing No.
	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	Fig. (2)

TWISTER METHOD COLLABORATION PROGRAM
ROAD CONSTRUCTION (23.5KM-24KM) TRIAL SECTION TEST REPORT

TRIAL TEST RESULT - by MOC SITE QC


Course	Design Mix	No. of Roller Passes	Test Point	Moisture Content, w (%)	Dry Density of Soil, P_d (g/cm ³)	(1st Test) Degree of Compaction, DOC (%)	(Re-Test) Degree of Compaction, DOC (%)	Soaked CBR (%) / UCS (MPa)	Remarks			
CAPPING LAYER Plasticity Index - $10 \leq PI \leq 20$ CBR $\geq 15\%$ (7 days moist & 4 days curing) RRL's Degree Of Compaction requirement: 95 %	A1 (Chosen for Road Construction) Soil 60% - Sand 40% - Lime 6.9% OMC (w) = 14.40 % MDD ($P d_{max}$) = 1.92 g/cm ³	4	1	14.80	1.37	71.30	82.50	-	① First field density test was failed due to usage of unsuitable work equipment (sheepfoot roller compactor). ② All trial capping layers to be loosened and recompacted by smooth roller compactor. ③ Re-Test on 2 April 2019.			
			2	13.80	1.70	89.20	83.70	-				
			3	14.20	1.36	71.10	83.10	-				
		6	1	14.80	1.69	88.40	91.30	-				
			2	11.60	1.49	77.70	93.50	-				
			3	13.40	1.38	71.80	91.80	-				
		8	1	14.00	1.47	77.00	95.30	-				
			2	14.80	1.31	68.40	96.60	-				
			3	14.20	1.35	70.60	95.80	-				
		A2 Soil 50% - Sand 50% - Lime 4.6% OMC (w) = 13.30 % MDD ($P d_{max}$) = 1.96 g/cm ³	4	1	14.40	1.40	71.60	80.30		-		
				2	13.80	1.43	72.00	83.70		-		
				3	14.10	1.40	71.80	83.90		-		
	6		1	13.50	1.28	65.30	89.50	-				
			2	14.70	1.52	77.50	88.90	-				
			3	12.50	1.41	71.90	88.10	-				
	8		1	14.00	1.28	65.30	91.30	-				
			2	14.80	1.35	68.80	94.70	-				
			3	13.70	1.42	72.30	91.50	-				
	A3 Soil 40% - Sand 60% - Lime 4.6% OMC (w) = 13.10 % MDD ($P d_{max}$) = 1.98 g/cm ³		4	1	14.00	1.43	72.00	81.10	-			
				2	14.30	1.28	68.80	83.10	-			
				3	13.80	1.39	70.40	83.60	-			
		6	1	13.40	1.46	74.10	87.50	-				
			2	14.20	1.47	74.50	87.90	-				
			3	14.60	1.35	68.20	90.30	-				
8		1	14.80	1.41	71.50	89.50	-					
		2	14.20	1.41	71.50	91.30	-					
		3	14.40	1.37	69.20	91.70	-					
SUB-BASE Plasticity Index - $10 \leq PI \leq 20$ CBR $\geq 30\%$ (7 days moist & 4 days curing) UCS Requirement: $\geq 0.75 - 1.5$ Mpa (7 days moist & 1 days soaked curing) RRL's DOC requirement: 98 %		B1 (Chosen for Road Construction) Soil 15% - Sand 15% - River Shingle 70% - Lime 6.9% OMC (w) = 6.70 % MDD ($P d_{max}$) = 2.15 g/cm ³	4	1	7.30	1.88	87.90	-	① First field density test was failed due to usage of unsuitable work equipment (sheepfoot roller compactor). ② All trial capping layers to be loosened and recompacted by smooth roller compactor. ③ Re-Test on 2 April 2019.			
				2	6.90	1.83	85.30	83.10		-		
				3	6.50	1.94	90.40	-		-		
	6		1	5.90	2.03	94.50	-	-				
			2	6.90	2.04	95.00	-	-				
			3	7.20	2.02	93.80	-	-				
	8		1	7.10	2.11	98.50	-	-				
			2	7.50	2.12	98.90	-	-				
			3	6.50	2.09	97.50	-	-				
	BASE UCS Requirement: $\geq 3 - 6$ Mpa (7 days moist & 1 days soaked curing) RRL's Degree Of Compaction requirement: 98 %		C1 (Chosen for Road Construction) C/R (1"x2") 25% - C/R (3/4") 20% - C/R (1/2") 15% - C/R (3/8") 10% - Dust 30% - Cement 4.6% OMC (w) = 4.80 % MDD ($P d_{max}$) = 2.31 g/cm ³	4	1	6.50	1.85	79.90		-	① First field density test was failed due to usage of unsuitable work equipment (sheepfoot roller compactor). ② All trial capping layers to be loosened and recompacted by smooth roller compactor. ③ Re-Test on 2 April 2019.	
					2	6.30	1.82	78.70		-		-
					3	5.70	1.81	78.30		-		-
6		1		5.60	2.03	78.77	-	-				
		2		6.10	2.07	89.50	-	-				
		3		5.70	2.10	90.70	-	-				
8		1		6.50	2.27	98.10	-	-				
		2		6.30	2.28	98.50	-	-				
		3		5.70	2.41	104.30	-	-				
C2 C/R (1"x2") 25% - C/R (3/4") 20% - C/R (1/2") 15% - C/R (3/8") 10% - Dust 30% - Cement 5.75% OMC (w) = 5.00 % MDD ($P d_{max}$) = 2.30 g/cm ³		4		1	6.10	1.86	80.90	-				
				2	5.50	1.83	79.60	-	-			
				3	5.70	1.81	78.80	-	-			
		6	1	5.50	2.17	94.50	-	-				
			2	5.40	2.14	93.20	-	-				
			3	5.80	2.18	94.70	-	-				
		8	1	5.50	2.51	109.30	-	-				
			2	5.40	2.47	107.50	-	-				
			3	5.50	2.50	108.90	-	-				
		C3 C/R (1"x2") 25% - C/R (3/4") 20% - C/R (1/2") 15% - C/R (3/8") 10% - Dust 30% - Cement 6.9% OMC (w) = 5.50 % MDD ($P d_{max}$) = 2.29 g/cm ³	4	1	5.90	1.86	81.10	-				
				2	5.70	1.95	85.00	-	-			
				3	5.70	2.01	87.90	-	-			
6			1	5.80	2.16	94.50	-	-				
			2	5.80	2.09	91.30	-	-				
			3	5.60	2.15	93.90	-	-				
8	1		5.70	2.38	103.90	-	-					
	2		5.80	2.38	103.90	-	-					
	3		5.80	2.35	102.80	-	-					

TWISTER METHOD COLLABORATION PROGRAM
ROAD CONSTRUCTION (23.5KM-24KM) TEST REPORT

TEST RESULT - by MOC SITE QC							
Course	Point	Moisture Content, w (%)	Dry Density of Soil, P _d (g/cm ³)	Degree of Compaction, DOC (%)	Soaked CBR (%) / UCS (MPa)	Date of Field Density Test / Remarks	
CAPPING LAYER Soil 60% - Sand 40% - Lime 6.9% OMC (w) = 14.40 % MDD (P _d max) = 1.92 g/cm ³ CBR ≥ 15% (7 days moist & 4 days curing) RRL's Degree Of Compaction requirement: 95 %	1	-	-	-	-	Covered by sub-base. No sampling taken.	
	2	-	-	-	-	Covered by sub-base. No sampling taken.	
	3	13	1.84	96	-	Density Test @ 1/5/2019	
	4	13.4	1.82	95	-	Density Test @ 1/5/2019	
	5	14.2	1.86	97	-	Density Test @ 1/5/2019	
	6	14.1	1.84	96	-	Density Test @ 1/5/2019	
	7	12.7	1.86	97	-	Density Test @ 1/5/2019	
	8	13.6	1.08	94	-	Density Test @ 1/5/2019	
	9	14.8	1.87	97.6	-	Density Test @ 1/5/2019	
	10	14.1	1.83	95.4	-	Density Test @ 1/5/2019	
	11	14	1.86	97	-	Density Test @ 1/5/2019	
	12	-	-	-	-	No sampling taken.	
JDC MOISTURE CONTENT TEST							
	S/N	Date	Time	Moisture Content, w (%)			
	1	23-Apr-19	1030	17.3			
	2	24-Apr-19	1100	18.9			
	3	25-Apr-19	0800	17.6			
	4	26-Apr-19	0820	18.0			
	5	27-Apr-19	0900	19.9			
	6	29-Apr-19	0930	15.3			
SUB-BASE Soil 15% - Sand 15% - River Shingle 70% - Lime 6.9% OMC (w) = 6.70 % MDD (P _d max) = 2.15 g/cm ³ CBR ≥ 30% (7 days moist & 4 days curing) UCS: ≥ 0.75 - 1.5 Mpa (7 days moist & 1 day soaked curing) RRL's Degree Of Compaction requirement: 98 %	1	6.2	2.15	100	0.85 MPa	Density Test @ 3/5/2019	
	2	6.9	2.17	101		Density Test @ 3/5/2019	
	3	7	2.12	99		Density Test @ 3/5/2019	
	4	5.9	2.15	100		Density Test @ 3/5/2019	
	5	6.1	2.1	98		Density Test @ 3/5/2019	
	6	6.5	2.1	98		Density Test @ 3/5/2019	
	7	5.8	2.12	99		Density Test @ 7/5/2019	
	8	6.5	2.15	100		Density Test @ 7/5/2019	
	9	6.8	2.1	98		Density Test @ 7/5/2019	
	10	5.8	2.12	99		Density Test @ 7/5/2019	
	11	6	2.1	98		Density Test @ 7/5/2019	
	12	6.2	2.12	99		Density Test @ 7/5/2019	
JDC MOISTURE CONTENT TEST							
	S/N	Date	Time	Moisture Content, w (%)			
	1	30-Apr-19	1600	6.1			
	2	1-May-19	1045	6.0			
	3	2-May-19	1430	7.3			
	4	3-May-19	1430	8.4			
	5	6-May-19	0945	10.2			
BASE C/R (1"x2") 25% - C/R (3/4") 20% - C/R (1/2") 15% - C/R (3/8") 10% - Dust 30% - Cement 4.6% OMC (w) = 4.80 % MDD (P _d max) = 2.31 g/cm ³ UCS Requirement: ≥ 3 - 6 MPa (7 days moist & 1 days soaked curing) RRL's Degree Of Compaction requirement: 98 %	1	5	2.3	101	0.91 MPa (Dust Mix)	Density Test @ 12/5/2019	
	2	4.2	2.28	99		Density Test @ 12/5/2019	
	3	5.6	2.4	104	Density Test @ 12/5/2019		
	4	4.5	2.4	106	Density Test @ 12/5/2019	0.78 MPa (Sand Mix) Mould: 10 May (PM) Tested: 19 May (AM)	Density Test @ 12/5/2019
	5	5.1	2.31	100	Density Test @ 12/5/2019		
	6	5.4	2.37	103	Density Test @ 12/5/2019	1.7 MPa (Sand Mix) Moulded: 10 May (PM) Tested: 19 May (AM)	Density Test @ 12/5/2019
	7	4.3	2.28	99	Density Test @ 12/5/2019		
	8	4.9	2.33	101	Density Test @ 12/5/2019	1.97 MPa (Sand Mix) Moulded: 10 May (PM) Tested: 19 May (AM)	Density Test @ 12/5/2019
	9	5	2.4	104	Density Test @ 12/5/2019		
	10	4.9	2.33	101	Density Test @ 12/5/2019		
	11	4.8	2.28	99	Density Test @ 12/5/2019		
	12	4.5	2.37	103	Density Test @ 12/5/2019		

LEVELLING FOR BOGALAY'S CONSTRUCTION ROAD BY TWISTER METHOD

Construction Road Location:




Overall Cumulative Points Level

POINT	RL (m)	REMARKS	Chainage (CH)	Point Interval	Distance (mm)
BM1	10.000	Datum RL+10.000 m/ STA-1			
A1	9.938		CH 10	A1 --> A2	1,499
A2	10.026			A2 --> A3	1,498
A3	10.013			A2 --> B2	40,002
B1	10.047		CH 50	B1 --> B2	1,500
B2	10.080			B2 --> B3	1,500
B3	10.064			B2 --> C3	50,002
C1	10.022		CH 100	C1 --> C2	1,504
C2	10.059			C2 --> C3	1,495
C3	9.998			C2 --> D2	50,004
BM2	9.938	Station changed to STA-2	CH 150	D1 --> D2	1,500
D1	9.969			D2 --> D3	1,513
D2	10.031			D2 --> E2	50,000
D3	10.000		CH 200	E1 --> E2	1,500
E1	10.108			E2 --> E3	1,500
E2	10.160			E2 --> F2	49,990
E3	10.128		CH 250	F1 --> F2	1,505
BM3	10.168	Station changed to STA-3		F2 --> F3	1,495
F1	10.252			F2 --> G2	50,007
F2	10.277		CH 300	G1 --> G2	1,488
F3	10.220			G2 --> G3	1,600
G1	10.184			G2 --> H2	49,993
G2	10.234		CH 350	H1 --> H2	1,496
G3	10.216			H2 --> H3	1,503
BM4	10.281	Station changed to STA-4		H2 --> J2	39,994
H1	10.180		CH 390	J1 --> J2	1,487
H2	10.213			J2 --> J3	1,503
H3	10.184			-	-
J1	10.270				
J2	10.339				
J3	10.306				
BM5	10.217				


Post Quality Control Monitoring Works (Level Survey for 400m Road)

Date: 29 May 2019

Point A - CH 10




Point B - CH 50




Post Quality Control Monitoring Works (Level Survey for 400m Road)

Date: 29 May 2019

Point C - CH100




Point D - CH150




Post Quality Control Monitoring Works (Level Survey for 400m Road)

Date: 29 May 2019

Point E - CH 200




Point F - CH 250




Post Quality Control Monitoring Works (Level Survey for 400m Road)

Date: 29 May 2019

Point G - CH 300






Point H - CH 350



Post Quality Control Monitoring Works (Level Survey for 400m Road)

Date: 29 May 2019

Point J - CH 390



Others:



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

JDC CORPORATION
YANGON BRANCH

Demonstration Date: 7th March 2019

COMPANY	ATTENDEES	POSITION	DEPARTMENT
MOC	1. U Khin Zaw	Chief Engineer, CE	Mechanical Section
	2. U Htoon Htoon Naing	Deputy Director, DD	Road Unit 14
	3. U Kyaw Zaw	Executive Engineer, EE	Mechanical Section, Pyapon District
	4. U Thein Zaw Oo	Assistant Engineer, AE	Road Unit 14
	5. U Win Naing	Assistant Engineer, AE	Mechanical Section, Pyapon District
	6. U Zaw Zaw Hlaing	Special Sub Assistant Engineer, SSAE	Mechanical Section

Activities of the Day:

- I. Briefing on Twister methodology
- II. Discussion on Twister progress and schedule
- III. Visit to Twister foundation
- IV. Display the Twister promotional video

Photos of the Day:



Collaboration Program with JICA-MOC for Disseminating
Construction Soil Improving Method (Twister Method)
Demonstration Section [26 April – 11 May 2019]

Demonstration Section Workflow:

① Briefing on Project Outline

- i. Project Objective & Milestone
- ii. Mix Design Specification
- iii. Quality Control and Testing Result

② Demonstration on Twister Operation

- i. Briefing on Twister Plant main parts
- ii. Introduction on Twister operation mechanism & control system
- iii. Visit to 400m construction road site

③ Demonstration Video with Q&A

- i. Display Twister promotional video
- ii. Discussion on future development
- iii. Q&A session



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Demonstration Date: 26th April 2019

COMPANY	ATTENDEES	POSITION	DEPARTMENT
MOC	1. U Taung Tun	Director of Engineer, DE	Mechanical Section
	2. U Sein Hlaing	Master of Engineer, ME	Mechanical Section
	3. U Kyaw Kyaw Min Kyi	Assistant Engineer, AE	Mechanical Section
	4. U Thein Zaw Oo	Assistant Engineer, AE	Special Road Construction Unit 14
	5. U Kyaw Soe	Sub Assistant Engineer, SAE	Mechanical Section

Photos of the Day:



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Demonstration Date: 29th April 2019

COMPANY	ATTENDEES	POSITION
Yachiyo Engineering Co., Ltd	1. Mr. Tetsuo Yatsu	Senior Manager
	2. Ms. Su Pan Pan Ko	Project Coordinator
TOA Road Myanmar Co., Ltd	1. Mr. Murakami Kenji	Managing Director
	2. Ms. Khin Zar Zar Khaing	International Administrator & Secretary

Photos of the Day:



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Demonstration Date: 30th April 2019

COMPANY	ATTENDEES	POSITION
Telico Joint Stock Company	Mr. Dao Trieu Kim Cuong	Chairman
Dat Phuong Joint Stock Company	Mr. Pham Quang Binh	General Director

Photos of the Day:



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Demonstration Date: 2nd May 2019

COMPANY	ATTENDEES	POSITION
Fukken Co., Ltd	1. Mr. Akasaki Toshiya	Director
	2. Mr. Aung Aung Soe	Engineering Secretariat
Haven Co., Ltd	1. Mr. Aaron, Aung Khant Kyaw	Managing Director

Photos of the Day:



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Demonstration Date: 3rd May 2019

COMPANY	ATTENDEES	POSITION
JICA	1. Ms. Suzuki Keiko	Project Formulation Advisor
	2. Mr. Sunada	
Pacific Consultants Co., Ltd (Oriental)	1. Mr. Yoneyama Hideki	Road Engineer / Consultant
Eight-Japan Engineering Consultants Inc.	1. Mr. Miyamoto Hirokazu	Chief Representative
SMEC Myanmar Co., Ltd	1. Mr. Yan Naing Myo + 3 staff	Director

Photos of the Day:



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Demonstration Date: 7th May 2019

COMPANY	ATTENDEES	POSITION
RRL	1. Daw Htar Zin Thin Zaw	Chief Engineer, CE
	2. U Soe Thiha	QC Assistant Engineer, AE

Photos of the Day:



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Demonstration Date: 11th May 2019

COMPANY	ATTENDEES	POSITION	
MOC	6. U Aung Myint Oo	Deputy Director General, DDG	DOH – Planning
	7. U Khin Zaw	Chief Engineer, CE	DOH
	8. U Myint Oo	Chief Engineer, CE	DOH – Ayeyarwaddy Region
	9. U Htoon Htoon Naing	Deputy Director, DD	DOH – Road Unit 14
	10. U Kyaw Zaw	Executive Engineer, EE	DOH – Pyapon District
	11. U Thein Zaw Oo	Assistant Engineer, AE	DOH – Road Unit 14
	12. U Win Naing	Assistant Engineer, AE	DOH – Pyapon District
RRL	13. U Ohm Maung	Assistant Engineer, AE	DOH – Pyapon District
	14. U Soe Thiha	QC Assistant Engineer, AE	Road Research Laboratory

Photos of the Day:





Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

1. OVERVIEW


- Owner : JICA (Consignment Contract)
- Contract Period : 30th November 2018 - 31st August 2020
- Program Purpose : Demonstration to Myanmar government and local / foreign companies on the most effective soil improvement technology "Twister Method".

● Demonstration Details

- ① Demonstration Content : Utilization of "Twister Method" effectively to produce the improved local soil as the material for subgrade, sub-base and base course in road construction.
- ② Construction Location : 400m length around 24km point of Road S₁₆-49 (Bogalay – KyeinChaung – KaDonKaNi), approximately 200km away to Southwest from Yangon.



- ③ Material Quantity : ① Subgrade= 400m (length) × 5.46m (width) × 350mm (thk.)= 765m³
 ② Sub-Base= 400m (length) × 4.86m (width) × 175mm (thk.)= 340m³
 ③ Base = 400m (length) × 4.26m (width) × 175mm (thk.)= 298m³
 Total Improved Soil Quantity = 765m³ + 340m³ + 298m³ = 1,403m³




④ Material Mixture Proportion

Course	Material	Cohesive Soil	River Sand	River Shingle	Lime
Subgrade (Capping Layer)		60 %	40 %	-	6.9 %
	Sub-Base	15 %	15 %	70 %	6.9 %

Course	Material	C/R (1"×2")	C/R (3/4")	C/R (1/2")	C/R (3/8")	Dust	Cement
Base		25 %	20 %	15 %	10 %	30 %	4.6 %

⑤ Plant Layout



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

2. PROJECT MILESTONE

- 16th Oct. 2015 : Submission of project plan to JICA for technology dissemination project
- 25th Dec. 2015 : Approval of JICA project
- 08th Jun. 2018 : Accomplishment of Memorandum of Understanding btw. JICA-MOC-JDC
- 30th Nov. 2018 : Accomplishment of Consignment Contract with JICA
- 22nd Dec. 2018 : Accomplishment of Land Lease Contract btw. MOC - Site Landlord
- 29th Dec. 2018 : Commencement of site preparation work by MOC
- 01st Feb. 2019 : Dispatching of Twister equipment from Yokohama Port, Japan
- 07th Mar. - 09th Mar. 2019 : Arrival of Twister equipment at Bogalay project site
- 11th Mar. - 28th Mar. 2019 : Assembly of Twister equipment, Test & Commission, Operation Guidance
- 29th Mar. - 06th Apr. 2019 : Trial Test section implementation
- 22nd Apr. - 18th May 2019 : Construction of 400m pavement by using improved soil
- 29th Apr. - 11th May 2019 : Demonstration occasion for MOC/ Japan – Local – Foreign Corporations
- 06th Jun. - 07th Jun. 2019 : "Twister Method" presentation occasion to MOC
- Present : Regular monitoring and evaluation work on constructed pavement

3. Plant/ Site Condition



① Overview of Twister Plant Assembly Completion



Improved material under production




Discharge of improved material



② Production of Improved Material



Subgrade was spread and levelled



Subgrade compaction done

③ Subgrade/ Capping layer construction work

Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

2019/07/22



Sub-base was spread evenly, levelled and compacted



Sub-Base course compaction done

④ Sub-Base course construction work



Base was levelled and compacted



Base course compaction done

⑤ Base course construction work



Moisture content test prior operation




Sand Replacement test after compaction done



⑥ Quality Control

Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)



Removing loose dirt



1st layer bitumen sprayed



1st layer chipping spread



1st layer (prime coat) done

⑦ Surface Treatment (1st layer bitumen and chipping spread, compaction)



2nd layer bitumen sprayed



2nd layer chipping spread




2nd layer (finishing coat) done

⑧ Surface Treatment (2nd layer bitumen and chipping spread, compaction)



Survey points setup



TBM

Survey Point



TBM



Leveling guide and tutoring



⑨ Regular monitoring and evaluation on pavement work

Collaboration Program with JICA-MOC for
Disseminating Construction Soil Improving Method (Twister Method)

2019/07/22



Presentation and technology disseminating session



Twister plant operation demo



Q&A session




Pavement quality inspection

⑩

Presentation workshop for MOC higher person-in-charge and staffs

PROJECT SCHEDULE



LEGEND :

- ORIGINAL SCHEDULE
- REVISED SCHEDULE

Technology for recycling all construction generated soil



Twister Method (Rotary crushing & mixing Method)



NETIS (New Technology Information System) registration number : **KT-090048-VE**
recognized by Japanese Ministry of Land, Infrastructure, Transportation and Tourism



I . Overview of Twister Method


- 1 Simultaneously crushing & mixing by itself
- 2 Applicable to high moisture content cohesive soil - soft rock (particle size < 250mm)
- 3 Consecutive and massive production (Maximum 145m³/hr, by TM2250. Depends on soil characteristics & conditions)
- 4 Simple device makes maintenance easy

Able to crush & mix wide range of materials by impact force of high speed rotary chains.




Let mixture of high moisture content cohesive soil with sandy soil, and gravel crushing to be of the high quality.

- Mixture of high moisture content cohesive soil with sand



- Adjusted soft rock particle size



II. Technology for recycling construction generated soil by Twister method recognized by Japanese government.

➔ Cohesive soil and soft rock which are treated as the disposal material can be improved and reused.

Case-1 Quality improvement by mixing high moisture content cohesive soil with sandy soil

Quality of improved soil :

1) Fine fraction content $15\% < F_c < 50\%$, 2) Cone Index $> 400 \text{ kN/m}^2$, 3) Degree of compaction $> 90\%$



Case-2 Particle size improvement by mixing & crushing pre-crushed soft rock with volcanic ash soil

Quality of improved soil :

1) Fine fraction content $27\% < F_c < 55\%$, 2) Cone Index $> 1200 \text{ kN/m}^2$



➔ Improve recycle rate by sieving soil with plant and rubble.

Quality of improved soil :

1) Fine fraction content $15\% < F_c < 50\%$, 2) Cone Index $> 1200 \text{ kN/m}^2$, 3) Removal of Reed rhizome & Trash




III. Actual projects (Detailed project reference is available.)


For more than 204 sites in Japan, over 5.8 mil. m^3 of improved soil have been produced.

- Road / Airport runway - 25 projects
- River embankment - 60 projects

IV. Product list

We offer the best solution in accordance with site condition.



	TM-2250	TM-1500	TMSP-1500	TM-1000	HANZO	
Product name						
Diameter of cylindrical main unit	φ2,250mm	φ1,500mm	φ1,500mm	φ1,000mm	φ1,000mm	
Capacity	Mixing	500~800m ³ /day*	280~400m ³ /day*	260~300m ³ /day*	135~190m ³ /day*	80~110m ³ /day*
	Crushing & mixing	300~530m ³ /day*	180~260m ³ /day*	130~200m ³ /day*	60~130m ³ /day*	50~90m ³ /day*
Max. particle diameter	φ250mm	φ200mm	φ200mm	φ150mm	φ150mm	
Capability for High moisture content cohesive soil	Yes	Yes	Yes	Yes	No	
Type	Large site	Medium site	Small-Medium site	Small site	Small size	
	Plant	Plant	Self-propelled	Plant	Vehicle mount	
	3 soil + additives	3 soil + additives	2 soil + additive	3 soil + additives	1 soil + additive	

*Operation time per day = 5.5 hours

Business contact

JDC corporation (Representative of Twister Method Association)

<http://www.n-kokudo.co.jp>

【Tokyo Head Office】 4-9-9, Akasaka Minato-ku Tokyo 107-8466 Japan Tel:+81-3-5410-5750

【Singapore branch】 100 Beach Road #34-04 Shaw Tower 189702 Singapore Tel:+65-6220-5555

【Myanmar office】 232 Orchid condo #114, Ahlone Road, Ahlone Township, Yangon Myanmar
Tel. +95-9-976-255-985

【KOKUDO JDC (Thailand) Co., Ltd.】

62 Thaniya Plaza BTS Wing Unit 1009, Silom Road, Suriyawong, Bangrak, Bangkok 10500 Thailand

Tel. +66-2-234-7167