### 5.3. Work Plan galage and general galage property with the property of the contract of the con

ballhov

asimb se

Ean box to

### apad wasang kato day apada a mbasa mbi 5.3.1 Work Policies

### (1) Project Implementation System

The Directorate General of Food, which is the only department of the Ministry of Food in Bangladesh, is the implementation body of the Project. While the Ministry of Food is responsible for the planning of national food policies, the Directorate General of Food is responsible for the actual implementation of the government policy through its extensive network of branches right down to the village level. The Bangladesh counterparts at the time of the detailed design study will be those in the "Inspection, Development and Technical Services" of the Directorate General of Food who will also be responsible for the supervision of the construction work, representing the Bangladesh side. However, the contracts with a consultant and contractor for the Project will be made by the Ministry of Food in accordance with the relevant regulations in of an investigation was also requi Bangladesh. Consideration of Consideration of the Artist Section 2017

and the tuber of 1000 and the discussion

The detailed design and the supervision of the construction work will be conducted by a Japanese consultant. Following the signing of the Exchange of Notes regarding the provision of grant aid, the Ministry of Food will conclude a consultancy agreement with the Japanese consultant.

The procurement of equipment and materials and the construction work will be conducted by a Japanese contractor. The Ministry of Food will select the contractor through the tender procedure to be supervised by the consultant.

usidad na kala kakta ka usta dan kara da kaca Kala

### Scope of Work (2)

The actual implementation of the Project will be based on the following scope of work.

The scope of work to be undertaken by the Government of Bangladesh will be as follows: week to be seen to the fitter seeds on the fitter

- 1) To provide data and information necessary for the Project.
- 2) To secure land for the construction of facilities and to clear and prepare the site prior to the commencement of construction.

esecon alive August, con access to

- 3) To ensure speedy unloading, tax exemption, customs clearance at the port of disembarkation and prompt inland transportation of products procured for the Project.
- 4) To accord Japanese nationals whose services may be required in connection with the supply of products and services under verified contracts such facilities as may be necessary for their entry into Bangladesh and stay therein for the performance of their work.
- 5) To exempt Japanese nationals involved in the Project from customs duties, internal taxes and other fiscal levies which may be imposed in Bangladesh with respect to the supply of equipment/machines, materials and services under verified contracts.
- 6) To bear commissions to the Japanese foreign exchange bank for the banking services based on the Banking Arrangement.

Innaide el hode de l'éviette sit de sees

elizivance calculation evitability but which the

- 7) To bear all expenses, other than those to be borne by the grant aid, necessary for the execution of the Project.
- To provide proper arrangements for the construction, such as water supply, electricity and drainage of the Project.
- 9) To assign exclusive counterpart personnel for the Project.
- 10) To maintain and use properly and effectively the facilities constructed and equipment purchased under the Japanese grant aid.
- 11) To construct the railway sidings and to acquire land for their construction.

The scope of work to be undertaken by the Government of Japan will be as follows.

- 1) To construct 35 grain storages (storage capacity: 1,000 tons each).
- 2) To a construct office building.
- 3) To construct an equipment storage.
- 4) To construct two workers' toilets.
- 5) To construct a substation to the action of the construct a substation to the substation of the subs
- 6) To construct a truck scale house.

- and his and 7). To construct a check post, was a second second
- 8) To construct eleven sentry posts.
- 9) To construct internal roads.
- 10) To construct internal paving,
  - 11) To construct security walls.
  - 12) To supply storage management equipment (installation of some equipment included).
  - 13) To provide a consultancy service.

### 5.3.2 Construction Situation and Points to Note on Construction Work

Planet from the light Latterals and energy of Mary and have a state containing the latter the

Personia ad ing besepi bredinggah padahan politikat sati sati bisanga fina. Heritanga ad S.,

### to same (1) - Construction Situation spacetry, taken a decrease and the statement of the same and

The structure most commonly used for permanent buildings in Bangladesh is brick masonry. The reinforced concrete rigid frame structure with brick walls is used for larger buildings. There are some buildings with special structures, most of which are constructed with foreign technical assistance.

As the bearing capacity of soil is low throughout Bangladesh, pile foundations are generally used for buildings of medium size or larger. The local practice for pile foundations is not to be used for upto four-story buildings except in special cases.

A long work period must be allowed for reinforced concrete work due to the shortage of forms and the small capacity of concrete mixers.

### (2) Points to Note on Construction Work

the designation of the first terms.

Such basic construction materials as cement, sand, bricks and steel bars, etc. for the Project will be procured locally and the relevant work will be conducted by local workers. It will, therefore, be necessary to subcontract a local contractor with thorough knowledge of the local conditions and labour relationships to supervise the work. The subcontractor must have experience of conducting similar work and must be capable of fully conducting its assignment with appropriate supervision and guidance by the Japanese contractor.

sais he smoineathage that the heavest we see you accommend a new more than a finite members of second with the finite members of the control of the finite members of the finite

Earth work must be avoided during the rainy season which is between June and October. Since both the earth work at the initial stage of construction and the finishing work at the last stage are vulnerable to the weather conditions, the inclusion of two dry seasons in the construction schedule is important in view of the commencement and completion of the construction work in the first and second dry seasons respectively.

Proper attention should be paid to the existence of Ramadan as the work efficiency drastically declines during this period.

### 5.3.3 Construction and Supervisory Plan

Upon completion of the consultancy agreement following the signing of the Exchange of Notes, the consultant will prepare the detailed design and tender documents, implement the tender process on behalf of the Government of Bangladesh and conduct construction supervision after the signing of the contractor contract.

### (1) Preparation of Detailed Design and Tender Documents

The consultant will prepare the detailed design documents based on the survey and boring survey results of the basic design study and also on the findings of the detailed field survey conducted for detailed design purposes. It will also prepare the tender documents and will consult with the Government of Bangladesh for the approval of these documents.

tiera, en meet konstala is liin katuret et et die al. die

### (2) Implementation of Tender Process

The consultant will act as the agent of the Government of Bangladesh in accounting the tender, receiving pre-qualification applications, holding tender orientation, distributing tender documents, receiving tenders and evaluating tenders. It will also provide advice during negotiations between the Government of Bangladesh and the successful tenderer to assist the signing of the contractor contract.

en i - tres coloritario del establica de la creació

### (3) Construction Supervision (1) The world believe the regular of the construction of

The construction supervision stage will commence following the signing of the contractor contract. In Japan, the consultant will check and approve the documents to be submitted by the contractor and the specifications of the equipment to be procured in Japan and will carry out factory inspection on

nem com a em mana de converto de 1900 de

such equipment. In Bangladesh, the consultant will conduct pre-work consultations with the contractor and will supervise and advise the contractor on the local transportation of equipment and materials and the installation/adjustment of equipment. The consultant will also be responsible for progress control, quality control and material control, etc.

### (4) Personnel Plan (1996), thousand, in the second of the second to the

The consultant will appointed experts (architects and engineers) on architectural design, structural calculation, electric and plumbing equipment, geology, storage management equipment and estimation together with a general manager. For on-site construction supervision, the consultant will dispatch and an architect (A) as a full time supervisor and will also dispatch an architect (B), an electric and plumbing engineer and a storage management equipment engineer for spot supervision.

POSTS TORKEN VINCENSIA IN

### 5.3.4 Equipment and Materials Procurement Plan

In principle, the construction equipment and materials will be procured locally. In the case of equipment and materials of which local procurement is impossible, of which the quality is unacceptable or of which a stable supply in terms of price and quantity is not guaranteed, it is advisable that these be procured in Japan.

### 1) Main Equipment and Materials to be Procured Locally

a) Construction Equipment and Materials

Reinforcing bars

Cement

Aggregate and the second secon

Bricks

Waterproof paint

Aluminum window frames

Ceiling fans

Forms:

b) Storage Management Equipment

Catwalk and the standard section of the section of the

Office desks and chairs

Typewriters

Cabinets

Burgley Poly Warehald Committee H.

- 2) Main Equipment and Materials to be Procured in Japan
  - a) Construction Machinery (procured in Japan due to absence of a leasing system in Bangladesh)

Carrier and the Company of the Compa

Soil compactor (3-4HP), vibrator (rod type: 1HP), welder (60-140A), bar cutter, bar bender, level, transit, slump tester, mould, tyre roller (16 tons), bulldozer (D-6)

b) Construction Equipment and Materials (requiring particularly high quality or performance)

Buildings

steel doors

Water supply equipment

water pump, casings, screen

连续的 建氯 化硫酸氢钠 计数据设计 医多色素病病 医蛋白质

Participation of the Harriston will

Electrical equipment

power boards, lighting fixtures, transformer

c) Storage Management Equipment (not available locally or requiring much better quality or performance than local products)

truck scales, ladders, hand hooks (to handle grain bags), sieves, hygrothermometers, grain thermometers, grain moisture meters, sampling probes, sampling pans, fire extinguishers, power sprayers, fumigation sheets, calculators, key locker, safe

### 3) Labour

Among all the types of construction work involved in the Project, only the installation of the truck scales requires special skill. Therefore, labour will be recruited locally as the current technical skill in Bangladesh is sufficient to conduct the envisaged work except the installation of the truck scales.

### 5.3.5 Implementation Plan

### (1) 2-Stage Implementation Plan

As described in 5.3.1 (2), the scope of the work to be undertaken by the Japanese side requires an implementation schedule which stretches over 2 fiscal years in view of the requirements of the Japanese grant aid system, the volume of work to be conducted and the local weather conditions. As a result, the implementation of the Project is now divided into 2 stages (2 consecutive fiscal years) as shown in Table 5-2.

Table 5-2 Construction Volumes by Stagewise

Item	Stage I	Stage II	Total
Foodgrain Storages	18	17	35
Office Building	1.1		
Equipment Storage			i
	r and and I do have the	1	2
Substation	1	18 × 21	ī
Truck Scale House	्रक्षिक स्थिति 👔 🗟		i
Check Post	salado hai	_	i
Sentry Posts	6	5	11
Internal Roads	10,400m <sup>2</sup>	9,150m <sup>2</sup>	19,550m <sup>2</sup>
Internal Paving	14,050m <sup>2</sup>	1,050m <sup>2</sup>	15,100m <sup>2</sup>
Security Walls	980m	684m	1.664m
· Storage Management Equip	ment 1 set		1 set

### (2) Implementation Schedule

(Edineral Calebratic)

The implementation of the Project following the signing of the Exchange of Notes (E/N) by the two governments will preferably follow the process described below.

Upon signing the E/N for Stage I, the Bangladesh side (Ministry of Food) will immediately conclude the consultancy agreement and the consultant will then prepare the detailed design. This detailed design stage, including the field survey, will be completed in 2.5 months and will be immediately followed by the tender process for the selection of the contractor. The consultant will conduct the tender process on behalf of the Ministry of Food and the contractor contract will be made thorough negotiations between the Ministry of Food and the successful tenderer. The contractor contract is expected to be concluded within 5.5 months after the initial signing of the E/N. The E/N for Stage II will be preferably signed about 12 months after the signing of the E/N for Stage I, considering the construction period.

### 5.3.6 Rough Estimate of the Project Cost to be Borne by Bangladesh Side

1)	Land Acquisition	: Tak	a 80,000,000(approx. ¥297,000,000)
	(including removal of existing	buildi	ngs)
2)	Construction of Railway	: Tak	a 14,940,000 (approx. ¥55,400,000)
	Sidings		The Art More in protein Several Services
3)	Land Acquisition for Railway	: Tak	a 7,000,000 (approx. ¥26,000,000)
	Sidings		
4),	Bank Expenses	: Tak	a 700,000 (approx. ¥2,600,000)
5)	Import Duties	: Tak	a 98,380,000(approx. ¥365,000,000)
إنضيته			<u> </u>

Taka 201,020,000 (approx.¥746,000,000)

Table 5-3 Project Implementation Schedule

						Τ							
		1	2	.3	4	5	6	Ÿ	8	9	10	11	12
			O	ield Sur	vey)	3.7				ad nina Valori			î.
ļ	_		, i	1	i Domestic	( Work)	£			eighlada	31147		
j	Sign	!				val of Te	ndon Doc	umante)	Charl	Vid Militar Presiden	ranis National		
_ , ]	اق		1		(Appro	1	<b>*</b>	l i		2000	20 BY		);
1	ije		:			(t	Q/Tende		7111539b	ា ២៤១៩)	\$40 Cx 1	M OSA	1
1	Detailed Design						(Tende	r Evaluat	ion/Cont	ractor Co			
.						and the				impid fi	(Total	: 5 mont	hs)
-						23 1.13				gten i 44. Ne Webs	9825.33 23728		
[		(Prepar	ation)				(Tempo	rary Wor	<b>k)</b> ) ne visi	aduké iz			
-													
Í	Ì		(Sto	rage Fou	ndation \	Work)		ន ។ ស្វែស៍	(Fi	nishing \	Vork)	(\$)	
75	Í	!					l L						
Stage I	=			runius.		(Storage	Superstr	uctural V	vork)			48771531	
8	nen		78	interessed	n and Su	perstruct	pral Wor	k for An	rillary Fa	cilities)	(Fin	ishing W	ork)
	ureı	.13.4	(r	oundatio		persuruci	the state of		1		<u> </u>		
	ğ		(Ex	ı ternal W	ork)			i I			Œx)	temal W	ork)
	Z,							lasions-in	ોની જે વસ્ત				
1	Construction/Procurement							(Elect	ric/Plum	bing Inst	allation)		
1	អូន		ered des		1 1 m 2 m								
	ð	(Proc	ı curement	of		100							
.	.	Equ	ipment)	<u> </u>	(	Manufac	turing/Pr	ocureme	nt)	T	i ansportat	ion)	.,
Į		1.				]			fig. aas				
İ								l.	l Dominia Mo	er and	(Installa	tion/Adj	ustment
1				}			]			/m	i 12 month	(s)	
		·					-		A site	(10	-	<del> </del>	-
1		1	(I	l Tield Sur	vey)							¶ tayy t	
1	E.		`	,,	i Domestic	l Work)				96) Z. (	支撑进生	Zer, D	ļ:·
}	esi			\ <u></u>	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	val of Te	l	(nmente)			A Sec		F.,
ļ	Detailed Design				(Appic	1	I was always	100000	A BALA	gmare).	Carried R	1.54	
	Taile					, C	Q/Tende	1 1	1			[	'
	ದೆ			1			(Tende	r Evalua	tion/Con I	tractor C		32 B.	1.2
Ì	•					]					·(Tota	: 5 mont	hs)
}		(Prepar	ation)			1		}		1.12	13 1444 1 1	<del>                                     </del>	<del> </del>
=	Į	(r repai		1		1	(Tempo	orary Wo	rk)	uma ji	0,854.0		
Stage II													
S.	Ħ	•	(Stor	age Four	ndation \	4		Landing to the state of the sta	(Fi	ishing V	Vork)		
-	Ein					/S		uctural W	(orly)				
l	ğ					Cororage	Superstr	uciuiai v	(AIV)		gyan K		
Ì	Construction/Procurement	Projecti	) · (F	oundation	n and Si	perstruc	tural Wo	rk for W	orker's T	oilet	1 (Finishi)	ı ıg Work	) 
}	g	9-45		100				an	d Sentry	Posts)			
1		<u> </u>	(Externa	al Work)								(Extern	
	nst					1.11	wift .			ļ <u>.</u>	<u> </u>		
- 1	0 1			I	· .	1 .	I	I (Electri	ic/Plumb	ing Insta	liation)	1	1.
	0			ļ	ļ	1		THE THE PARTY OF T	tomorous.	manus.		LI COMMON CONTRACTOR	11.00
												l: 12 mo	nths)

### CHAPTER 6

医皮肤 医全面 医克里氏性 医克里氏 医克里氏 医克里氏 医克里氏 医多种

PROJECT EVALUATION AND CONCLUSION

的复数美国 经国际的 医电影电影

### CHAPTER 6 PROJECT EVALUATION AND CONCLUSION

g an fficial first at a file in the property of the configuration of the configuration of the configuration of

### 6.1, at Project Evaluation is subject to the appropriate and the stage

The storage capacity of foodgrain is seriously insufficient in Dhaka, the largest city and socioeconomic centre of Bangladesh, and abnormally high turnovers are observed at the Dhaka CSD and Tejgaon CSD, the core facilities in the Public Food Distribution Programme in the area. The shortage of foodgrain storage capacity has not only ruled out space for a security reserve of foodgrain for emergency needs but has also made it difficult to conduct proper management, including the First Come, First Go principle which is the most basic principle of storage management and the control of pests, in a normal situation. Moreover, both CSDs are incapable of properly responding to cases of emergency, such as transportation strikes and floods.

The present Project intends the construction of a new CSD with a storage capacity of 35,000 tons and ancillary facilities as well as necessary equipment in the Tongi Municipality located to the north of Dhaka MA. The Project is expected to have the following significant effects.

Per discontinuo angus afai, est el la elega, el est e

### Current Situation and Problems

 Due to the shortage of foodgrain storage capacity, the existing CSDs in Dhaka MA have an abnormally high turnover to the extent that the handling operation is under extreme stress.

Super-Extended Not Chair

- The above shortage has resulted in inadequate storage management and the CSDs cannot properly respond to emergencies caused by frequent transportation strikes and floods.
- 3) It has been impossible to secure a security reserve of foodgrain for emergencies, failing to provide a stable food supply which is one of the most important requirements for the stabilization of public life.
- 4) The location of both CSDs in densely populated areas has prevented them from achieving efficient acceptance/delivery operation even in normal situations.

### Remedial Measures Taken by the Project

A new CSD with 35 storages (1,000 ton storage capacity each) and ancillary facilities (office building, equipment storage, drying yard and security walls, etc.) will be constructed in Tongi Municipality to the north of Dhaka MA. Equipment for operation and maintenance purposes will also be provided to ensure the efficient operation of the new CSD.

Part Design and in his training

SE SE SERBITATION OF SE

A comparison of thirty programs on

r e l'apporte di apporte présent de diff Anne e la Chaille authorité de diff

geral stretch the Wilkerland grand GED attal

t eshediniki bad?

### Effects and Improvements by the Project

- The Completion of the Tongi CSD will increase the storage capacity of the government foodgrain in Dhaka MA from the present 40,700 tons to 75,700 tons. The storage capacity of rice and wheat will be almost doubled.
- 2) A stock of some 2.5 months' demand equivalent will be maintained, ensuring a stable supply of foodgrain during an emergency.
- 3) The annual average storage turnover rate will improve from the current 7 times to 5 times, paving the way for adequate storage management and storage operation.
- 4) The establishment of the new CSD will mean the diversification of foodgrain supply bases, ensuring a stable foodgrain supply in an emergency situation caused by transport strikes, natural disasters such as floods or other reasons.

### 6.2 Conclusion

usin iyalisi ilalin

CDD affalCla

The implementation of the Project will have significant effects as described in 6.1 and will also greatly contribute to the stabilization of people's lives in Dhaka FDA through an assured foodgrain supply. For these reasons, the Project is judged viable for implementation by Japanese grant aid. Moreover, the Government of Bangladesh is sufficiently capable of operating and maintaining the new facility in terms of both manpower and finance.

Project implementation will be smoother and more effective if the following recommendations are accepted and put into practice.

Paster (1) Recommendations Relating to the Project Implementation (1) is the Project Implementation (1) is the Project Implementation (1) in the Project Implementation (1) is the Project Implementation (1) in the Project Implementation (1) is the Project Implementation (1) in the Project Implementation (1) in the Project Implementation (1) is the Project Implementation (1) in t

an contratagement green, con process of freighte all linguitations in the

indis (0) to 1914 [1] EL and Acquisition of Project Site and Transfer of Jurisdiction (See Fig. 4-

The Government of Bangladesh is currently proceeding with the land acquisition of 99,580m<sup>2</sup> (Site-A) of land for the construction of the Tongi CSD and it is imperative that this acquisition process be completed by February, 1992 for the implementation of the Project. Part of the Project site (6,520m<sup>2</sup>: Site-B) along Tista Road is currently owned by another government organization, the DIT, and the process to transfer the jurisdiction of this land from the DIT to the Ministry of Food which is taking place at present in line with the procedure for the acquisition of private land must also be completed by February, 1992.

### 2) Consolidation of Project Implementation System

The Directorate General of Food should appoint a person to be responsible for project implementation and also a person responsible for supervising the construction work on site so that communication channels between the Government of Bangladesh and the contractor can be established.

### our le lamos tems addesse quelles cyclioses estates a silvidical leaders. A land Preparation at Project Site

用价的期间,特别的1000克的

The Government of Bangladesh should demolish and remove the existing houses on the Project site at its own expense and prepare the land by April, 1992.

### 4) Implementation of Necessary Procedures

The Government of Bangladesh should give sufficient consideration to the smooth implementation of the construction work within the framework of the Japanese grant aid system by means of facilitating the necessary procedures, including the payment of customs duties on costruction equipment and materials and storage management equipment.

Some their state of the entire entire the state of the st

### 5) Construction of Railway Sidings of the manufacture of the party of the state of

As the Government of Bangladesh plans to use railway transportation in addition to truck transportation to and from the Tongi CSD, it must consult with the Railway Department of the Ministry of Communication regarding the construction of sidings on the Project site prior to the completion of the Project and proceed with the actual construction work.

### (2) Recommendations Relating to Storage Operation and Maintenance

### 1) Reorganization of Distribution (Ration) Areas

Following the construction of the new Tongi CSD, the reorganization of the present distribution (ration) areas will take place with parts of the Upazila of Gulshan, Upazila of Uttra and the Tongi Municipality area being added to the existing distribution (ration) areas of the Dhaka CSD and Tejgaon CSD as the subject areas for reorganization (see Fig. 4-1). At the same time, the source of foodgrain allocation for some dealers will be moved from the Dhaka CSD or the Tejgaon CSD to the Tongi CSD to reduce the burden on the two existing CSDs and to achieve a higher operation efficiency at the Tongi CSD.

### 2) Staff Training

As the Tongi CSD is a new facility, it is probable that some of the personnel assigned to the Tongi CSD will not have sufficient knowledge of and/or experience in operating or maintaining foodgrain storages. These staff members should be trained in advance at training courses held

The second of a company of a second of

o landa in lattera in to than pilat edallic

Josef Halling Fra

**的原仁基础**在

by the Directorate General of Food to achieve appropriate operation and maintenance of the Tongi CSD from the very beginning.

### 3) Maintenance

Compared to other types of buildings, a foodgrain storage sees more frequent movement of heavier storage items. As a result, damage to the building can occur earlier than expected, indicating the particular importance of regular inspection as part of preventive maintenance. A maintenance programme should be prepared and full-time maintenance staff should be appointed to conduct regular inspection so that any damage can be repaired before becoming serious.

# APPENDICES

### APPENDIX

经额价 建基础工程 化克里克尔 医水流 网络马克里克克尔 电流

### MEMBER LISTS OF STUDY TEAMS

and the state of the state of the state of

Jakopalana (1995)

, especial African

### APPENDIX 1-(1) MEMBER LIST OF STUDY TEAM (BASIC DESIGN STUDY)

Yoshihiro NAKAMURA

Team Leader

Senior Officer for Storage Technique

Purchase Division Food Agency

Ministry of Agriculture, Forestry and Fisheries

Eiji INUI

**Project Coordinator** 

First Basic Design Study Division
Grant Aid Study & Design Department
Japan International Cooperation Agency

Hisashi TAKADA

Architectural Planner

Japan Engineering Consultants Co., Ltd.

Sakae NAKAMURA

Architectural Planner

Japan Engineering Consultants Co., Ltd.

Yukinori SHIMAMOTO

**Products Distribution Planner** 

Japan Engineering Consultants Co., Ltd.

### APPENDIX 1-(2) MEMBER LIST OF STUDY TEAM (DRAFT REPORT EXPLANATION)

Takeshi NARUSE

Team Leader

**Bangladesh Office** 

Japan International Cooperation Agency

Hisashi TAKADA

Architectural Planner

Japan Engineering Consultants Co., Ltd.

Yukinori SHIMAMOTO

Products Distribution Planner

Japan Engineering Consultants Co., Ltd.

## APPENDIX 2

Nervice (September 2008)

Salaharan Salaha

13000

### STUDY SCHEDULES STUDY SCHEDULES

## APPENDIX 2-(1) STUDY SCHEDULE (BASIC DESIGN STUDY)

			State Control of the State of t	Weekdays in brackets refer to holidays.
No.	Date	Days of the week	Place of stay	1882 mythology and Study items
1	Mar. 23	Sat.	Narita - Bangkok	Departure of Consultants
2	Mar. 24	Sun.	Bangkok - Dhaka	Arrival of Consultants
3	Маг. 25	Mon.	Dhaka	Courtesy Visits to and Discussions with JICA, Ministry of Food and DGF.
4	Mar. 26	(Tue.)	Dhaka	Site Survey and Internal Team Meeting
5	Mar. 27	Wed	Dhaka	Discussions with DGF, Data Collection and Site Survey.
6	Mar. 28	Thu.	Dhaka	Survey at Tejigaon CSD and Dacca CSD, Site Survey and Data Collection.
7	Mar. 29	(Fri.)	Dhaka	Internal Team Meeting and Site Survey.
8	Mar. 30	Sat.	Dhaka	Discussions with DGF and Data Collection.
9	Mar. 31	Sun.	Dhaka	Data Collection and Survey at Tejigaon CSD
10	Apr. 1	Mon.	Narita - Bangkok	Departure of Team Leader and Mr. Inui
			Dhaka 6 6 6 6	Consultants: Discussions with DGF and JICA
C - 178 - 56 *	Apr. 2	Tue.	Bangkok - Dhaka	Arrival of Team Leader and Mr. Inui Internal Team
îşeve Linite	oriena ministra NC incom		Dhaka	Consultants: Discussions with Meeting with JICA  DGF and Ministry of Food
12	Apr. 3	Wed.	Dhaka	Courtesy Visits to and Discussions with ERD, Ministry of Food and DGF.
13	Apr. 4	Thu.	Dhaka	Courtesy Visit to Planning Commission, and Discussions with JICA and ERD.
14	Arp. 5	(Fri.)	Dhaka	Internal Team Meeting.
15	Арг. б	Sat.	Dhaka	Meeting with Ministry of Food, Discussions with DGF Regarding Minutes of Discussions, Survey at Tejigaon CSD and Data Collection.
16	Apr. 7	Sun.	Dhaka	Meeting with Ministry of Communications, Discussions with Ministry of Food Regarding Minutes of Discussions, Data Collection and Site Survey.
17	Apr. 8	Mon.	Dhaka	Signing of Minutes of Discussions and Data Collection.
18	Apr. 9	Tue.	Dhaka - Manila	Departure of Mr. Inui
			Dhaka	Team Leader and Consultants: Discussions with PWD, Data Collection and Survey at Tejigaon CSD and Dhaka CSD.
19	Apr. 10	Wed.	Dhaka	Site Survey, Data Collection and Report to Embassy of Japan and JICA.

20	Apr. 11	Thu.	Dhaka	Discussion with Ministry of Food and DGF, and Data Collection.
21	Apr. 12	(Fri.)	Dhaka - Bangkok	Departure of Team Leader and Consultants
22	Apr. 13	Sat.	Bangkok - Narita	Return of Team Leader and Consultants to Japan.
	DGF:	Directoral	Resources Division, M te General of Food, M orks Department, Mir	linistry of Food

### APPENDIX 2-(2) STUDY SCHEDULE (DRAFT REPORT EXPLANATION)

### Weekdays in brackets refer to a holidays.

No.	Date	Days of the week	Place of stay	Study items
1	Jul. 13	Sat.	Narita - Bangkok	Departure 2000 1000 1000 1000 1000 1000 1000 100
2	Jul. 14	Sun.	Bangkok - Dhaka	Arrival Courtesy Visit to and Discussions with JICA
3	Jul. 15	Mon.	Dhaka 1 - 1990 C	Courtesy Visits to and Discussions with ERD, Ministry of Food and DGF.
4	Jul. 16	Tue.	Dhaka	Discussions with DGF and Ministry of Food, and Courtesy Visit to Planning Commission
5	Jul. 17	Wed	Dhaka	Discussions with Ministry of Food and DGF Regarding Minutes of Discussions
6	Jul. 18	Thu.	Dhaka	Signing of Minutes of Discussions, Discussions with DGF and Site Survey
7	Jul. 19	(Fri.)	Dhaka	Internal Team Meeting
8	Jul. 20	Sat.	Dhaka	Discussions with Ministry of Food and DGF and Report to Embassy of Japan and JICA
9	Jul. 21	Sun.	Dhaka - Bangkok	Departure
10	Jul. 22	Mon.	Bangkok - Narita	Return to Japan

ERD: External Resources Division, Ministry of Finance

DGF: Directorate General of Food, Ministry of Food

### APPENDIX 3

医瞳膜副体系的 化学医量的复数形式 计算证的 计工作程序 计记录 化光

n Kanada da Amerika

Television (Section 1988)

### MEMBER LIST OF OFFICIALS CONCERNED IN BANGLADESH

### APPENDIX 3 MEMBER LIST OF OFFICIALS CONCERNED IN BANGLADESH

### (1) Bangladesh Side

to meson 1) ( ERD and extension it

Mr. Ahmed Shariar Chowdhury

**Deputy Secretary** 

Algorithm Middle Color

·蓝色 1. 计算法 的复数不断有益。不

2) Planning Commission

Mr. Muhammad Sirajuddin

Member a sea cit.

3) Ministry of Food

Mr. Ataul Haq

Secretary

Mr. M. Mutiur Rahman

Joint Secretary

क्षाप्रतिहे हैं। बीहाने हो एका है।

Mr. Md. Golam Mustafa Talukder

Deputy Chief

Mr. M. Nuruzzaman

Assistant Chief

Mr. Fakrul Ahsan

Assistant Chief

4) Directorate General of Food (1986) a rangement of the reset

Mr. Mahe Alan

no hispate and missing according

Director General

Mr. Maruf Morshed

Additional Director General

Mr. A. K. M. Nurul Afsar

Director, Inspection, Development

and Technical Services (IDTS)

Mr. Manwarul Haq

**Executive Engineer** 

Mr. Abul Bashar Bhuiyan

Assistant Engineer

Mr. Nasiruddin Ahmed

sumasti daerai

District Controller of Food,

Gazipur

5) Controller of Dhaka Rationing

Mr. A. K. Fazbul Haq

Chief Controller

Mr. Md. Ibrahim

**Assistant Conroller** 

6) Food Planning and Monitoring Unit (FPMU)

dilli orani

Mr. Md. Giasuddin

Chief

Mr. Ruhul Amin

Deputy Chief

7) Tejigaon CSD

Mr. Mirzza Golam Yazdhani Manager

usani bibbirt

v eiger rage klaaside of de bots ni sterrenaa Manager sterren s 8) Dhaka CSD Mr. Abdurrouf Mazumber

Manager

9) PWD

Mr. Abdul Hamid

Executive Engineer in charge of Superintending Engineer

10) Ministry of Communication Mr. M. A. Matin

Joint Secretary, Railway Division

**Divisional Transportation Officer** 

11) Bangladesh Railway

Mr. Igbar Chowdhury

Deputy Divisional Railway

CONTRACTOR AND A STATE OF

n sie al weg karolastije 🔊

Manager

Mr. Habib Ahmed

Mr. Quazi Asadullah

Mr. S. Bardhan

Divisional Signal &

**Divisional Engineer** 

Telecommunication Engineer

12) Power Development Board Mr. Abdul Latif

**Executive Engineer** 

1-7.01 A.A.24.

France Marchael Miles

Gajipur O & M Division

13) Others

Mr. Shafiul Islam

Additional Chief Engineer **Dhaka Municipal Corporation** 

Mr. Khairul Islam

**Executive Engineer** Tongi, Gazipur

Processor Wilder and of the sa

Alberta (Prosi

t letti to tatadeo of itela t

(2)Japanese Side

1) Embassy of Japan in Bangladesh

Minister

Tetsuo Itoh

First Secretary

Takeshi Ohta

2) JICA Bangladesh Office

Resident Representive

Deputy Resident Representive

Takeshi Imazu Haruo Naitoh

Deputy Resident Representive

Takesi Naruse

pelinetur grugggeren ig autorik allaktioner komuniktioner.

金髓 医乳头 的复数医自己分裂 医二甲醇二甲烷酸盐 医异戊

energyalne jako a elemente ja aleman elemente jako karanta elemente jako karanta elemente jako karanta element

## APPENDIX 4 MINUTES OF DISCUSSIONS

The Control of Association of the Control of the State of the State of the Control of the Contro

### APPENDIX 4-(1) MINUTES OF DISCUSSIONS (BASIC DESIGN STUDY)

### MINUTES OF DISCUSSIONS

等的,一种,从主要为两种的一个模拟性类的含度性的。11.1.1.

analizmous session da como do

The second are second to the second s

Will Brown Start Brown William Control

we are total like in it are in

THE BASIC DESIGN STUDY ON THE PROJECT FOR

CONSTRUCTION OF FOODGRAIN STORAGES IN DHAKA

elegaboel demoderes of at Democrat to the THE PEOPLE'S REPUBLIC OF BANGLADESH ar elddar page sprogrammen

In response to the request of the Government of the People's Republic of Bangladesh, the Government of Japan decided to conduct a Basic Design Study on the Project for Construction of Foodgrain Storages in Dhaka (hereinafter referred to as "the Project"), and the Japan International Cooperation Agency (JICA) sent the study team, headed by Mr. Yoshihiro Nakamura, Internal Purchase Division, Operation Department, Food Agency, Ministry of Agriculture, Forestry and Fisheries, from 23rd March to 13th April, 1991. The team had a series of discussions with the authorities concerned of the Government of Bangladesh and conducted a field survey in the Project areas.

As a result of the discussions and field survey, both parties confirmed the main items described on the attached sheets. The team will proceed to the works and prepare the Basic Design Study Report.

BECOME CORRECT BOOK IN THE SECOND CONTRACTOR OF THE SECOND CONTRACTOR O

<u>อสร้างชื่อง เพลาะวามสำเราะสาการค้าง เป็นสำคัญ การการสาการการ</u>

manityn eds (prosquebus usi 3 stellass) is

Check but the English this care

e a din province i me i militare ne il l'acceptato de Militare de Militare de Militare de Militare de Militare L'acceptate de la marchia de la Militare de Militare de Militare de Militare de Militare de Militare de Militar Automotive and Company (Automotive Company) (Automotive C

Yoshihiro Nakamura

- 1

Leader

Basic Design Study Team JICA: Ya dilanin we shall be have:

Mr. M. Mutiur Hahman

Joint Secretary Ministry of Fooda

Joint Secretary Ministry of Food Govt. of the People's Republic

of Bangladesh

APPROXIMATE A CONTRACTOR OF THE CONTRACTOR AND A STOREGARD AND A CONTRACTOR AND A CONTRACTO

人名德勒克 自己 经营业 人名英西蒙 化过滤过滤电路 放弃

topological state of the state

and the first of view markets are builded

As Augraphi Obserbook

医破坏的 化二甲基甲基甲基基基

### ATTACHMENT

. 1. Objective

The second program of the program of the second program of the sec The objective of the Project is to construct foodgrain storage facilities in order to improve the present storing capacity and subsequently ensure the steady food supply in Dhaka.

THE PROOF OF THE P

Project Site 2.

> The Project site is located at Tongi, as shown in Annex I. an data termining dan langan persengan pengangan pengangan pengangan pengangan pengangan pengangan pengangan p

Executing Agency 3.

The lake of the pain and the to be to the Ministry of Food is responsible for the administration and Directorate of Food is responsible for the execution of the an en brit enval best 1 👯 Project. (2) The control of the property of the control o

Necessary Items for the Realization of the Project requested 4. by the Government of Bangladesh. General Cold on Marcol & Sh

After discussions with the Basic Design Study Team, the following items were judged necessary for the realization 1. 12人名约4.5 经转货建数 经销售 of the Project.

- Construction of foodgrain storages (1,000 tons storage 1) capacity per unit).
- 2) Construction of ancillary facilities, such as office building and internal road, etc.
- 3) Procurement of equipment, such as weighing machines and pest controlling equipment, etc.
- 4) Procurement of services for the implementation of the Project.

However, the final components of the Project may differ from the above items, if it is judged necessary after further studies in Japan.

- maar quad2 aydaa0 adec# 5. Grant Aid System extended by the Government of Japan
  - 1) The Government of Bangladesh has understood the system of Japanese Grant Aid explained by the Team.



The Government of Bangladesh will take necessary measures, described in Annex II for smooth implementation of the Project, on condition that the Grant Aid Assistance by the Government of Japan is extended to the Project.

### 6. Schedule of the Study

- 1) JICA will prepare the draft report in English and dispatch a mission in order to explain its contents around July 1991.
- In case that the contents of the report is accepted in principle by the Bangladesh side, JICA will complete the final report and send it to the Government of Bangladesh by September 1991.

### 7. Land Acquisition of the Project Site

The Government of Bangladesh has assured the team of the completion of the land acquisition of the Project site by February 1992, provided that the Project Concept Paper (PCP) is approved by the competent authority.

8. Reclamation of the Project Site

The Government of Bangladesh and the team have confirmed that the land reclamation of the Project site will be required.

9. Layout Plan of Foodgrain Storages in the Basic Design Report

The Government of Bangladesh requested to the team that the layout plan of foodgrain storages in the Basic Design Report be made out considering the siding of railway.



