

Documento anexo IV Acta das reuniões (cópia)

(1ª investigação local)

MINUTES OF DISCUSSIONS

BASIC DESIGN STUDY
ON
THE PROJECT FOR ESTABLISHMENT OF REPAIR FACILITIES
FOR FISHING VESSELS IN THE REPUBLIC OF MOZAMBIQUE


Based on the results of the Preliminary Study, the Japan International Cooperation Agency (JICA) has decided to conduct a Basic Design Study on the Project for Establishment of Repair Facilities for Fishing Vessels in the Republic of Mozambique (hereinafter referred to as "the Project").

JICA has sent to Mozambique the study team headed by Mr. Norio Nagashima, Deputy Director, Fishing Boat Division, Oceanic Fisheries Department, Fisheries Agency, Ministry of Agriculture, Forestry and Fisheries. The team plans to stay in the country from April 21 to May 14, 1992.


The team held discussions with the officials concerned of the Government of the Republic of Mozambique and conducted field surveys at the study area.

In the course of discussions and field surveys, both parties have confirmed the main items described on the attached sheets. The team will proceed to further works and prepare the Interim Report.

Maputo, May 4, 1992



Norio Nagashima
Leader,
Basic Design Study Team,
Japan International
Cooperation Agency



Rodrigues Bila
Director for
International Cooperation,
State Secretariat for
Fisheries

ATTACHMENT

1. Objective

The objective of the Project is to improve the capacity of fishing boats repair and maintenance by constructing boat repairing facilities and providing equipment necessary for maintenance.

2. Project Site

The two prospective sites for the Project are located at the city of Quelimane which are shown in Annex-I. The definitive site will be finalized as the result of the second field study of the Basic Design Study.

3. Responsible Organization and Executing Organization

- (1) Responsible Organization: Secretaria de Estado das Pescas (SEP)
- (2) Executing Organization: Suitable organization to be decided by SEP taking also into consideration the recommendation to be made by the first field study of the Basic Design Study

4. Items Requested by the Government of Mozambique

The following items have been definitively confirmed as the request by the Government of Mozambique.

- 1) Slipping facilities for fishing vessels of approx. 40 m LOA
- 2) Cranes, winches or other associated equipment for the facilities
- 3) Workshop, office or other necessary buildings
- 4) Related machinery, equipment and tools for workshop
- 5) Other incidental facilities

However, the team stated that the docking system suitable for the prospective sites will be decided after the further studies by the team.

5. Japan's Grant Aid System

- (1) The Government of Mozambique has understood the system of Japan's Grant Aid explained by the team.
- (2) The Government of Mozambique will take the necessary measures, described in Annex II, for smooth implementation of the Project on condition that the Grant Aid assistance by the Government of Japan is extended to the Project.

6. Schedule of the Study

- (1) The consultants will proceed to the further studies in Mozambique until May 14, 1992.

78

(2) JICA will prepare the Interim Report in Portuguese and dispatch the second mission in order to submit the report and explain the results of the first field survey and conduct the second field survey including natural condition survey around the middle of July, 1992. After studying of the results of the field surveys and designing of the details of the Project, JICA will prepare the draft final report in Portuguese and dispatch a mission and explain its contents.

(3) In case that the contents of the final report is accepted in principle by the Mozambique side, JICA will complete the report and send it to the Government of Mozambique.

7. Minutes of Discussion in English and ^{was} ~~Portuguese~~ were exchanged between the Government of Mozambique and the team, in order to confirm the agreed matters. However, Minutes of Discussion in English exchanged between both parties shall be referred to clarify its original meanings.


13.
Yes

Y6

β

5/1

Annex-I. Location of the Two Prospective Sites



Rio dos Bons Sinais

Annex-II. Necessary Measures to be taken by the Government of Mozambique in case Japan's Grant Aid is extended.

1. To secure the site for the Project.
2. To clear, level and reclaim the site prior to the commencement of the construction.
3. To undertake incidental outdoor works such as gardening, fencing, gates and exterior lighting in and around the site.
4. To construct the access road to the site prior to the commencement of the construction.
5. To provide facilities for distribution of electricity, water supply, telephone, drainage, sewage and other incidental facilities to the Project site.
 - (1) Electricity distributing line to the site.
 - (2) City water distribution main to the site.
 - (3) Drainage main to the site.
 - (4) Telephone trunk line to the site.
 - (5) General furniture such as carpets, curtains, tables and others.
6. To bear commissions to the Japanese foreign exchange bank for the banking services based upon the Banking Arrangement.
7. To exempt taxes and to take necessary measures for custom clearance of the materials and equipment brought for the Project at the port of disembarkation.
8. To accord Japanese nationals whose services may be required in connection with the supply of products and the services under the verified contract such facilities as may be necessary for their entry in Mozambique and stay therein for the performance of their works.
9. To maintain and use properly and effectively that the facilities constructed and equipment purchased under the Grant.
10. To bear all the expenses other than those to be born by the Grant, necessary for construction of the facilities as well as for the transportation and the installation of the equipment.

(Handwritten initials)

(Na explicação do relatório intermediário)

MINUTES OF DISCUSSIONS

BASIC DESIGN STUDY
ON
THE PROJECT FOR ESTABLISHMENT OF REPAIR FACILITIES
FOR FISHING VESSELS IN THE REPUBLIC OF MOZAMBIQUE
(CONSULTATION ON INTERIM REPORT)

In April 1992, the Japan International Cooperation Agency (JICA) dispatched a Basic Study Design team on the Project for Establishment of Repair Facilities for Fishing Vessels (hereinafter referred to as "the Project") to the Republic of Mozambique, and through discussions, field study, and technical examination of the results in Japan, has prepared the interim report of the study.

In order to explain and to consult the Mozambican side on the components of the interim report, JICA sent to Mozambique a study team, which is headed by Mr. Noboru Tazoe, Deputy Director, Office of Overseas Fisheries Cooperation, Overseas Fisheries Department, Fisheries Agency, and is scheduled to stay in the country from July 21 to 29, 1992.

In the course of discussions, both parties confirmed the main items described on the attached sheets.

Maputo, July 27, 1992

田添 伸

Noboru Tazoe
Leader,
Interim Report
Explanation Team,
Japan International
Cooperation Agency

Rodríguez Bila
Director for
International Cooperation,
State Secretariat for
Fisheries

ATTACHMENT

1. Component of the Interim Report

The Government of Mozambique has agreed and accepted in principle the components of the interim report proposed by the Team.

2. Proprietary Right of the Facilities

Secretaria de Estado das Pescas (SEP) will maintain the proprietary right of the facilities and will not transfer this right to any private entity.

3. Executing Organization

The executing organization of the Project will be Porto de Pesca de Quelimane (PPQ) which will act in accordance with the policy and principles to be established by SEP for fishing boat industry sub-sector.

4. Project Site

As a result of the first field study, Site 2, which is indicated in Annex-I, has been judged as the appropriate site for the Project, and SEP has confirmed that Site 2 area will be secured for the Project.


5. Docking System

In the light of the physical conditions of the site and the ease of operations of the facilities, the dry dock system is recommended, and accepted by SEP.

N. T.

B.L.

ANNEX-I. Site Location Map



N. T.

3.5

(2ª investigação local)

MINUTES OF DISCUSSIONS
BASIC DESIGN STUDY
ON
THE PROJECT FOR ESTABLISHMENT OF REPAIR FACILITIES
FOR FISHING VESSELS
IN THE REPUBLIC OF MOZAMBIQUE

Based on the results of the first phase of the Basic Design Study and the subsequent explanation of the Interim Report on the Project for Establishment of Repair Facilities for Fishing Vessels in the Republic of Mozambique (hereinafter referred to as "the Project"), the Japan International Cooperation Agency (JICA) has decided to conduct the second phase of the Basic Design Study on the Project.

JICA has sent to Mozambique the study team headed by Mr. Kenichi Sakurai, Senior Officer for Fishing Boat Technology, Fishing Boat Division, Oceanic Fisheries Department, Fisheries Agency, Ministry of Agriculture, Forestry and Fisheries, and is scheduled to stay in the country from September 1 to 21, 1992.


The team held discussions with the officials concerned of the Government of Mozambique and conducted a field survey at the study area.

In the course of discussions and field survey, both parties have confirmed the main items described on the attached sheets. The team will proceed to further works and prepare the Basic Design Study Report.

Maputo, September 17, 1992



Kenichi Sakurai
Leader,
Basic Design Study Team,
Japan International
Cooperation Agency




Rodrigues Bila
Director for
International Cooperation,
State Secretariat for
Fisheries


ATTACHMENT

1. **Objective**
The objective of the Project is to improve the capacity of fishing boats repair and maintenance by constructing boat repairing facilities and providing equipment necessary for maintenance.
2. **Project Site**
The Project site is located at Muarrua, Quelimane, Province of Zambezia, which appears in Annex I.
3. **Responsible Organization and Executing Organization**
 - (1) Responsible Organization: Secretaria de Estado das Pescas
 - (2) Executing Organization: Porto de Pesca de Quelimane (PPQ)
4. **Necessary Items for the Realization of the Project Requested by the Government of Mozambique**
After discussions with the Basic Design Study Team, the following items were judged necessary for the realization of the Project.
 - (1) Dry dock of approx. 45m L x 12m W bottom area to accommodate the shrimp trawlers being operated in the areas north to Quelimane.
 - (2) Mobile cranes, pumps, winches and other associated equipment attached to the dry dock.
 - (3) Workshop, Office and other incidental buildings.
 - (4) Machinery, equipment and tools for the workshop.
 - (5) Other incidental facilitiesHowever, the final components of the Project may differ from the above items, if it is judged after further studies.
5. **Japan's Grant Aid System**
 - (1) The Government of Mozambique has understood the system of Japanese Grant Aid explained by the team.
 - (2) The Government of Mozambique will take necessary measures described in Annex II for smooth implementation of the Project, on condition that the Grant Aid Assistance by the Government of Japan is extended to the Project.
6. **Schedule of the Study**
 - (1) The consultants will proceed to the further study in Mozambique until September 21, 1992.
 - (2) JICA will prepare the draft report in Portuguese and dispatch a mission in order to explain its contents around mid November, 1992.
 - (3) In case that the contents of the report is accepted in principle by Mozambican side, JICA will complete the final report and send it to the Government of Mozambique by January 1993.

ANNEX-I




CIDADE DE QUELIMANE



RIO DOS BONS SINAIS


Location Map No.1



70 41

Bh

ANNEX - I



SALINAS

Access Road

15 M

110 M

SALINAS

Proposed Site

Creek

140 M

RIO DOS BONS SINAIS

130 M

Location Map No. 2



Handwritten initials

Handwritten initials

Annex II Necessary Measures to be taken by the Government of Mozambique in case Japan's Grant Aid is extended.

1. To secure the site for the Project.
2. To clear, level and reclaim the site prior to the commencement of the construction.
3. To undertake incidental outdoor works such as gardening, fencing, gates and exterior lighting in and around the site.
4. To construct the access road to the site prior to the commencement of the construction.
5. To provide facilities for distribution of electricity, water supply, telephone, drainage, sewage and other incidental facilities to the Project site.
 - (1) Electricity distributing line to the site.
 - (2) City water distribution main to the site.
 - (3) Drainage main to the site.
 - (4) Telephone trunk line to the site.
 - (5) General furniture such as carpets, curtains, tables and others.
6. To bear commissions to the Japanese foreign exchange bank for the banking services based upon the Banking Arrangement.
7. To exempt taxes and to take necessary measures for custom clearance of the materials and equipment brought for the Project at the port of disembarkation.
8. To accord Japanese nationals whose services may be required in connection with the supply of products and the services under the verified contract such facilities as may be necessary for their entry in Mozambique and stay therein for the performance of their works.
9. To maintain and use properly and effectively the facilities constructed and equipment purchased under the Grant.
10. To bear all the expenses other than those to be born by the Grant, necessary for construction of the facilities as well as for the transportation and the installation of the equipment.

(Na explicação do relatório preliminar)


MINUTES OF DISCUSSIONS
BASIC DESIGN STUDY
ON
THE PROJECT FOR ESTABLISHMENT OF REPAIR FACILITIES
FOR FISHING VESSELS IN THE REPUBLIC OF MOZAMBIQUE
(CONSULTATION ON DRAFT REPORT)

In April 1992, the Japan International Cooperation Agency (JICA) dispatched a Basic Design Study team on the Project for Establishment of Repair Facilities for Fishing Vessels (hereinafter referred to as "the Project") to the Republic of Mozambique followed by the explanation of the interim report in July and the second phase of the Basic Design Study in September 1992, and through discussions, field study, and technical examination of the results in Japan, has prepared the draft report of the study.


In order to explain and to consult the Mozambican side on the components of the draft report, JICA sent to Mozambique a study team, which is headed by Mr. Tsuneo Kokubu, Deputy Director, Office of Overseas Fisheries Cooperation, Overseas Fisheries Department, Fisheries Agency, and is scheduled to stay in the country from November 19 to 26, 1992.

As a result of discussions, both parties confirmed the main items described on the attached sheets.

Maputo, November 24, 1992



Tsuneo Kokubu
Leader,
Draft Report
Explanation Team,
Japan International
Cooperation Agency



Rodrigues Bila
Director for
International Cooperation,
State Secretariat for
Fisheries

ATTACHMENT

1. Component of the Draft Report
The Government of Mozambique has agreed and accepted in principle the components of the draft report proposed by the team with the necessary amendments.
2. Japan's Grant Aid System
 - (1) The Government of Mozambique has understood the system of Japanese Grant Aid explained by the team.
 - (2) The Government of Mozambique will take necessary measures described in Annex, on condition that the Grant Aid by the Government of Japan is extended to the Project.
3. Further Schedule
The team will make the final report in accordance with the confirmed items, and send it to the Government of Mozambique by the end of January, 1993.

Annex

Necessary Measures to be taken by the Government of Mozambique in case Japan's Grant Aid is extended.




1. To secure the site for the Project.
2. To clear, level and reclaim the site prior to the commencement of the construction.
3. To undertake incidental outdoor works such as gardening, fencing, gates and exterior lighting in and around the site.
4. To construct the access road to the site prior to the commencement of the construction.
5. To provide facilities for distribution of electricity, water supply, telephone, drainage, sewage and other incidental facilities to the Project site.
 - (1) Electricity distributing line to the site.
 - (2) City water distribution main to the site.
 - (3) Drainage main to the site.
 - (4) Telephone trunk line to the site.
 - (5) General furniture such as carpets, curtains, tables and others.
6. To bear commissions to the Japanese foreign exchange bank for the banking services based upon the Banking Arrangement.
7. To exempt taxes and to take necessary measures for custom clearance of the materials and equipment brought for the Project at the port of disembarkation.
8. To accord Japanese nationals whose services may be required in connection with the supply of products and the services under the verified contract such facilities as may be necessary for their entry in Mozambique and stay therein for the performance of their works.
9. To maintain and use properly and effectively the facilities constructed and equipment purchased under the Grant.
10. To bear all the expenses other than those to be born by the Grant, necessary for construction of the facilities as well as for the transportation and the installation of the equipment.

V. Dados suplementares




- V-1 Direção, velocidade e taxa de ocorrência dos ventos por mês
- V-2 Velocidades médias dos ventos por horário e mês
- V-3 Temperatura por mês
- V-4 Índice pluviométrico por ano e mês
- V-5 Umidade média por mês
- V-6 Figura dos níveis das marés
- V-7 Gráfico das curvas das 4 estações das marés
- V-8 Figura da elipse
- V-9 Figura de medição topográfica
- V-10 Figura de medição da profundidade
- V-11 Figura da coluna cilíndrica de camadas do solo
- V-12 Lista dos materiais e equipamentos
- V-13 Estudo do sistema de construção normal da rampa e da doca seca
- V-14 Tabela de cálculo de análise econômica
- V-15 Tabela de cálculo de análise financeira

V-1 Direção, velocidade e taxa de ocorrência dos ventos por mês




Período: Janeiro/1982 a Dezembro/1991






0 10 20 30 %



10.0 ≤
5.0 - 9.9
0.1 - 4.9



0 10 20 30 %



10.0 ≤
5.0 - 9.9
0.1 - 4.9

V-2 Velocidades médias dos ventos por horário e mês

1991

m/s

| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | mean |
|-------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|
| 09-00 | 1.9 | 1.2 | 2.2 | 1.9 | 2.1 | 1.7 | 1.0 | 1.7 | 2.6 | 4.3 | 4.0 | 3.8 | 2.4 |
| 15-00 | 3.6 | 2.6 | 4.5 | 4.3 | 3.9 | 2.2 | 3.1 | 4.2 | 5.0 | 6.9 | 7.2 | 6.1 | 4.5 |
| 21-00 | 0.8 | 0.5 | 0.6 | 0.6 | 1.2 | 0.6 | 0.1 | 0.8 | 1.7 | 3.3 | 3.5 | 2.6 | 1.4 |
| mean | 2.1 | 1.4 | 2.4 | 2.3 | 2.4 | 1.5 | 1.4 | 2.2 | 3.1 | 4.8 | 4.9 | 4.2 | 2.8 |

V-3 Temperatura por mês

1991

°C

| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | MEAN |
|------|------|------|------|------|------|------|------|------|------|------|------|------|------|
| MAX | 32.0 | 31.9 | 31.6 | 31.2 | 29.3 | 28.1 | 26.8 | 27.0 | 28.8 | 32.0 | 32.6 | 33.4 | 30.4 |
| MIN | 23.4 | 23.0 | 21.9 | 20.8 | 19.2 | 17.7 | 14.8 | 15.2 | 17.2 | 19.5 | 20.7 | 21.7 | 19.6 |
| MEAN | 27.7 | 27.5 | 26.7 | 26.0 | 24.3 | 22.9 | 20.8 | 21.1 | 22.9 | 25.8 | 26.7 | 27.6 | 25.0 |

V-4 Índice pluviométrico por ano e mês

| | mm | | | | | | | | | | | | |
|------|-------|-------|-------|-------|-------|------|------|------|------|-------|-------|-------|---------|
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | |
| 1982 | 483.1 | 245.1 | 23.4 | 171.2 | 50.8 | 26.6 | 62.8 | 23.4 | 86.8 | 159.4 | 49.6 | 112.7 | 1,494.9 |
| 1983 | 86.6 | 193.8 | 140.7 | 32.9 | 60.9 | 20.4 | 95.7 | 47.1 | 0.6 | 29.5 | 8.4 | 150.7 | 867.3 |
| 1984 | 403.4 | 341.6 | 365.0 | 88.5 | 113.1 | 73.8 | 41.1 | 29.3 | 0.2 | 73.1 | 237.1 | 71.0 | 1,837.2 |
| 1985 | 252.4 | 195.9 | 104.0 | 218.0 | 54.8 | 42.5 | 14.0 | 29.7 | 1.9 | 74.2 | 140.3 | 206.0 | 1,333.7 |
| 1986 | 385.7 | 289.0 | 337.2 | 269.9 | 47.8 | 44.5 | 59.9 | 1.0 | 4.3 | 105.5 | 12.3 | 189.0 | 1,746.1 |
| 1987 | 279.9 | 96.8 | 160.2 | 93.2 | 35.5 | 52.9 | 10.8 | 9.4 | 6.6 | 20.2 | 12.4 | 44.8 | 882.7 |
| 1988 | 217.7 | 293.2 | 239.9 | 92.5 | 29.8 | 59.2 | 73.2 | 24.6 | 1.9 | 32.6 | 104.2 | 254.5 | 1,423.3 |
| 1989 | 150.8 | 410.8 | 357.2 | 100.1 | 37.9 | 72.7 | 31.0 | 2.8 | 18.7 | 35.9 | 178.5 | 281.1 | 1,677.5 |
| 1990 | 272.5 | 127.7 | 43.2 | 56.4 | 163.3 | 96.6 | 22.1 | 46.8 | 19.6 | 2.5 | 70.6 | 78.7 | 1,000.0 |
| 1991 | 149.3 | 315.6 | 291.7 | 178.3 | 29.0 | 41.9 | 52.2 | 19.0 | 59.5 | 0 | 83.0 | 73.2 | 1,292.7 |
| MEAN | 261.1 | 251.0 | 206.3 | 130.1 | 62.3 | 53.1 | 46.3 | 23.3 | 20.0 | 53.3 | 89.6 | 146.2 | 1,355.5 |

V-5 Umidade média por mês

1982-1991


| | % | | | | | | | | | | | | |
|------|----|----|----|----|----|----|----|----|----|----|----|----|------|
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | MEAN |
| 1982 | 82 | 83 | 82 | 83 | 81 | 81 | 82 | 78 | 78 | 77 | 78 | 78 | 80 |
| 1983 | 81 | 84 | 82 | 79 | 79 | 82 | 80 | 78 | 76 | 73 | 74 | 78 | 79 |
| 1984 | 80 | 83 | 83 | 80 | 84 | 85 | 84 | 73 | 80 | 75 | 81 | 80 | 81 |
| 1985 | 81 | 83 | 83 | 81 | 84 | 83 | 81 | 81 | 77 | 76 | 79 | 83 | 81 |
| 1986 | 85 | 83 | 82 | 85 | 83 | 79 | 81 | 79 | 75 | 80 | 75 | 79 | 80 |
| 1987 | 81 | 80 | 81 | 81 | 80 | 79 | 78 | 79 | 75 | 72 | 72 | 73 | 78 |
| 1988 | 74 | 83 | 84 | 82 | 82 | 82 | 84 | 79 | 76 | 79 | 75 | 80 | 80 |
| 1989 | 79 | 85 | 84 | 83 | 82 | 84 | 81 | 79 | 76 | 75 | 77 | 82 | 81 |
| 1990 | 83 | 80 | 79 | 82 | 82 | 85 | 82 | 81 | 78 | 72 | 73 | 74 | 79 |
| 1991 | 81 | 84 | 84 | 82 | 81 | 83 | 82 | 79 | 76 | 77 | 76 | 76 | 80 |
| MEAN | 81 | 83 | 83 | 82 | 82 | 82 | 82 | 79 | 77 | 76 | 76 | 78 | 80 |

V-6 Figura dos níveis das marés

Relationship Between
Tidal Various Levels

Unit...in cm





Que limane




V-7 Gráfico das curvas das 4 estações das marés

— Quelimane
 Morrubune

Tidal Curve of Seasonal Changes




V-8 Figura da elipse




QUELIMANE ST.1 0. OM

M4




M2




0.800 M/S

TROPIC




M1



0.800 M/S

SPRING



QUELIMANE

1


2.0M

Observed on Sept. 12 - 13, 1992

M4


M2

0. 600 M/S



TROPIC

0. 600 M/S



M1


SPRING

0. 600 M/S

0. 600 M/S




M4 0.200 M/S



M2 1.000 M/S




M1 0.400 M/S



SPRING 2.000 M/S



TROPIC 2.000 M/S





Observed on Sept. 12 - 13, 1992



0.0M

ST.2


QUELIMANE



TROPIC



SPRING




M2

M1


Observed on Sept. 12 - 13, 1992

QUELIMANE 2 2.0M




QUELIMANE 2 4.0M


V-9 Figura de medição topográfica




V-10 Figura de medição da profundidade



V-11 Figura da coluna cilíndrica de camadas de solo



BH - 1



| WATES MEIRING & BARNARD CONSULTING CIVIL ENGINEERS | | | | | | | PO BOX 61437 MARSHALLTOWN 2107 TELEPHONE 626-2471 FAX 626-1010 | | BOREHOLE NO: BH 1 | | |
|--|-----------------|----------------|---------------|---------------|-----------|-----------------|--|--|-------------------|--|--|
| 8TH FLOOR SWISS HOUSE 37 MAIN STREET JOHANNESBURG 2001 | | | | | | | DRILLING RECORD | | | | |
| DRILLING METHOD | % CORE RECOVERY | NO. TOOLS USED | FACTORY PRICE | FACTORY PRICE | DEPTH (M) | PROFILE LETTERS | VELOCITY (M/S) | GENERAL DESCRIPTION | | | |
| SPT | 100 | | | | 11-10 | | 31 | Well data yellow mottled orange and black very dense intact medium and fine sand. Transported (retained). | | | |
| WB | | | | | 11-08 | | 32 | | | | |
| SPT | | | | | 11-100 | | 33 | SPT refusal in all tests below 32.0m. | | | |
| WB | | | | | 11-107 | | 34 | | | | |
| SPT | | | | | 11-112 | | 35 | | | | |
| WB | | | | | 11-100 | | 36 | 25.15 End of borehole @ 35.15m. | | | |
| SPT | | | | | | | 37 | | | | |
| WB | | | | | | | 38 | | | | |
| SPT | | | | | | | 39 | | | | |
| WB | | | | | | | 40 | | | | |

Key:

- SPT - Standard Penetration Test
- WB - Shelby Tube sample (undisturbed)
- SH - Washed Sand
- MS - Water Content
- WB - Water Content
- CAS - Final Casings Depth
- V - Water Table

| | | | | | |
|--------------|-------------------------------|-----------------|-----------------------|------------|------------|
| DRILLING RIG | Toko - Rotary Core Drill | DATE STARTED | 1992-08-02 | DATE COMP. | 1992-10-08 |
| CONTRACTOR | Salibach (Pty) Ltd | LOGGED BY | J. Yamba | DATE | 1992-10-08 |
| LOCATION | Queimane | DEPTH (M) TABLE | 2.50m | AFTER | 15 days |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 4.780 borehole collar | JOB NO. | 2549 |
| CLIENT | Fisheries Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO. | 4 of 4 |

PROBOPAL

| WATES MEIRING & BARNARD CONSULTING CIVIL ENGINEERS | | | | | | | PO BOX 61437 MARSHALLTOWN 2107 TELEPHONE 626-2471 FAX 626-1010 | | BOREHOLE NO: BH 1 | | |
|--|-----------------|----------------|---------------|---------------|-----------|-----------------|--|--|-------------------|--|--|
| 8TH FLOOR SWISS HOUSE 37 MAIN STREET JOHANNESBURG 2001 | | | | | | | DRILLING RECORD | | | | |
| DRILLING METHOD | % CORE RECOVERY | NO. TOOLS USED | FACTORY PRICE | FACTORY PRICE | DEPTH (M) | PROFILE LETTERS | VELOCITY (M/S) | GENERAL DESCRIPTION | | | |
| WB | 100 | | | | 21-00 | | 21 | As above | | | |
| SPT | | | | | 21-00 | | 21 | Well mottled yellow and grey with shaly shale and clay. Transported (retained). | | | |
| WB | | | | | 21-37 | | 22 | | | | |
| SPT | | | | | 21-37 | | 23 | Well light grey mottled yellow with intact clay shaly. Transported (retained). | | | |
| WB | | | | | 21-17 | | 24 | | | | |
| SPT | | | | | 21-17 | | 25 | (No sample recovered in Shelby tube). | | | |
| WB | | | | | 21-17 | | 26 | | | | |
| SPT | | | | | 21-17 | | 27 | Well yellow dense intact slightly silty medium and fine sand. Transported (retained). * Zones of clayey sand in place. | | | |
| WB | | | | | 21-11 | | 28 | | | | |
| SPT | | | | | 21-11 | | 29 | | | | |
| WB | | | | | 21-11 | | 30 | Well mottled grey and yellow with intact sandy clayey silt. Transported (retained). | | | |
| SPT | | | | | 21-07 | | 31 | | | | |
| WB | | | | | | | 32 | | | | |

| | | | | | |
|--------------|-------------------------------|-----------------|-----------------------|------------|------------|
| DRILLING RIG | Toko - Rotary Core Drill | DATE STARTED | 1992-08-02 | DATE COMP. | 1992-10-08 |
| CONTRACTOR | Salibach (Pty) Ltd | LOGGED BY | J. Yamba | DATE | 1992-10-08 |
| LOCATION | Queimane | DEPTH (M) TABLE | 2.50m | AFTER | 15 days |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 4.780 borehole collar | JOB NO. | 2549 |
| CLIENT | Fisheries Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO. | 3 of 4 |

PROBOPAL

WATES MEIRING & BARNARD

CONSULTING CIVIL ENGINEERS

8TH FLOOR SWISS HOUSE
24 MAIN STREET
JOHANNESBURG 2001

PO BOX 61437, MARSHALL TOWN 2107
24 MAIN STREET
JOHANNESBURG 2001

DRILLING RECORD

BOREHOLE NO: BH 2

BOREHOLE NO: BH 2

| DEPTH METERS | WATER RECORDING QUALITY | WATER RECORDING QUANTITY | WATER RECORDING FACILITY | WATER RECORDING PRESSURE | WATER RECORDING TESTS | DEPTH METERS | WATER RECORDING QUALITY | WATER RECORDING QUANTITY | WATER RECORDING FACILITY | WATER RECORDING PRESSURE | WATER RECORDING TESTS | DEPTH METERS | WATER RECORDING QUALITY | WATER RECORDING QUANTITY | WATER RECORDING FACILITY | WATER RECORDING PRESSURE | WATER RECORDING TESTS |
|--------------|-------------------------|--------------------------|--------------------------|--------------------------|-----------------------|--------------|-------------------------|--------------------------|--------------------------|--------------------------|-----------------------|--------------|-------------------------|--------------------------|--------------------------|--------------------------|-----------------------|
| AUG 100 | | | | | | | | | | | | | | | | | |
| SH | | | | | | 1 | | | | | | | | | | | |
| SPT | | | | | | 2 | | | | | | | | | | | |
| AUG | | | | | | 3 | | | | | | | | | | | |
| SPT | | | | | | 4 | | | | | | | | | | | |
| AUG | | | | | | 5 | | | | | | | | | | | |
| SPT | | | | | | 6 | | | | | | | | | | | |
| W/B | | | | | | 7 | | | | | | | | | | | |
| SPT | | | | | | 8 | | | | | | | | | | | |
| W/B | | | | | | 9 | | | | | | | | | | | |
| SPT | | | | | | 10 | | | | | | | | | | | |

| | | | | | |
|--------------|-------------------------------|---------------|-----------------------|------------|------------|
| DRILLING RIG | Toko - Rotary Core Drill | DATE STARTED | 1992-10-07 | DATE COMP. | 1992-10-09 |
| CONTRACTOR | Soltech (Pty) Ltd | LOGGED BY | J. Yates | DATE | 1992-11-02 |
| LOCATION | Qualimano | DEPTH W/TABLE | NK recordable | AFTER | - |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 3.800 borehole collar | JOB NO | 2540 |
| CLIENT | Fisheries Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO | 1 of 3 |

| DEPTH METERS | WATER RECORDING QUALITY | WATER RECORDING QUANTITY | WATER RECORDING FACILITY | WATER RECORDING PRESSURE | WATER RECORDING TESTS | DEPTH METERS | WATER RECORDING QUALITY | WATER RECORDING QUANTITY | WATER RECORDING FACILITY | WATER RECORDING PRESSURE | WATER RECORDING TESTS | DEPTH METERS | WATER RECORDING QUALITY | WATER RECORDING QUANTITY | WATER RECORDING FACILITY | WATER RECORDING PRESSURE | WATER RECORDING TESTS |
|--------------|-------------------------|--------------------------|--------------------------|--------------------------|-----------------------|--------------|-------------------------|--------------------------|--------------------------|--------------------------|-----------------------|--------------|-------------------------|--------------------------|--------------------------|--------------------------|-----------------------|
| As above | | | | | | | | | | | | | | | | | |
| 10.5 | | | | | | 11 | | | | | | | | | | | |
| 12 | | | | | | 12 | | | | | | | | | | | |
| 13 | | | | | | 13 | | | | | | | | | | | |
| 14 | | | | | | 14 | | | | | | | | | | | |
| 15 | | | | | | 15 | | | | | | | | | | | |
| 16 | | | | | | 16 | | | | | | | | | | | |
| 16.4 | | | | | | 17 | | | | | | | | | | | |
| 18 | | | | | | 18 | | | | | | | | | | | |
| 19 | | | | | | 19 | | | | | | | | | | | |
| 20 | | | | | | 20 | | | | | | | | | | | |

| | | | | | |
|--------------|-------------------------------|---------------|-----------------------|------------|------------|
| DRILLING RIG | Toko - Rotary Core Drill | DATE STARTED | 1992-10-07 | DATE COMP. | 1992-10-09 |
| CONTRACTOR | Soltech (Pty) Ltd | LOGGED BY | J. Yates | DATE | 1992-11-02 |
| LOCATION | Qualimano | DEPTH W/TABLE | NK recordable | AFTER | - |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 3.800 borehole collar | JOB NO | 2540 |
| CLIENT | Fisheries Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO | 2 of 3 |

Wet grey mottled brown silty clay. Transported (retaining).

Wet dark grey very soft in situ silty clay. Transported (retaining).

Wet light grey medium dense to dense intact micaceous silty clay. Transported (retaining).

Wet light grey firm to stiff intact micaceous silty clay. Transported (retaining).

Wet grey mottled yellow silt in places shattered silty clay. Transported (retaining).

Wet grey mottled brown silty clay. Transported (retaining).

Wet dark grey very soft in situ silty clay. Transported (retaining).

Wet light grey medium dense (firm) intact micaceous silty clay silty clay. Transported (retaining).

WATES MEIRING & BARNARD

CONSULTING CIVIL ENGINEERS

8TH FLOOR SWISS HOUSE
83 MAIN STREET
JOHANNESBURG 2001

PO BOX 61437, MARSHALSTOWN 2107
TELEPHONE 836-2471
FAX 836-1019

DRILLING RECORD

BOREHOLE NO: BH 2

| DRILLING METHOD | % CORE RECOVERY | WATER QUALITY | FUNCTIONALITY | STRUCTURE | SPACING | SLIPS & TURNS | DEPTH (METERS) | MOISTURE (%) | NATURAL DESCRIPTION |
|-----------------|-----------------|---------------|---------------|-----------|---------|---------------|----------------|--------------|--|
| WB | 100 | | | | | | 21 | | Wet mottled light grey and yellow silt in part intact silty clay. Transported (retaining). Sampled five modular calcareous gravel. |
| SPT | | | | | | | 22 | | |
| WB | | | | | | | 23 | | (No sample recovered in Shelby Tube) |
| SPT | | | | | | | 24 | | |
| WB | | | | | | | 25 | | Wet yellow mottled grey silt in part clayey medium and fine sand. Transported (retaining). |
| SPT | | | | | | | 26 | | |
| CAS | | | | | | | 27 | | 27.45 End of borehole at 27.45m. |
| WB | | | | | | | 28 | | |
| SPT | | | | | | | 29 | | |
| SPT | | | | | | | 30 | | |

| | | | | | |
|--------------|-------------------------------|----------------|-----------------------|------------|------------|
| DRILLING BIT | Toko - Rotary Core Drill | DATE STARTED | 1982-10-07 | DATE COMP. | 1982-10-09 |
| CONTRACTOR | Schleich (Pty) Ltd | LOGGED BY | J. Yates | DATE | 1982-11-02 |
| LOCATION | Quebema | DEPTH (WTABLE) | Not recordable | AFTER | |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 3.800 borehole collar | JOB NO | 2540 |
| CLIENT | Franshies Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO | 3 of 3 |

BH - 2

WATES MEIRING & BARNARD

CONSULTING CIVIL ENGINEERS

8TH FLOOR SWISS HOUSE
83 MAIN STREET
JOHANNESBURG 2001

PO BOX 61437, MARSHALSTOWN 2107
TELEPHONE 836-2471
FAX 836-1019

DRILLING RECORD

BOREHOLE NO: BH 3

| DRILLING METHOD | % CORE RECOVERY | WATER QUALITY | FUNCTIONALITY | STRUCTURE | SPACING | SLIPS & TURNS | DEPTH (METERS) | MOISTURE (%) | NATURAL DESCRIPTION |
|-----------------|-----------------|---------------|---------------|-----------|---------|---------------|----------------|--------------|---|
| AUG | 100 | | | | | | 1 | | Wet dark grey mottled brown very soft intact silty clay. Transported (retaining). |
| SPT | | | | | | | 2 | | |
| AUG | | | | | | | 3 | | Wet dark grey very soft intact silty clay. Transported (retaining). |
| SPT | | | | | | | 4 | | |
| AUG | | | | | | | 5 | | |
| SPT | | | | | | | 6 | | |
| AUG | | | | | | | 7 | | |
| SPT | | | | | | | 8 | | Wet grey loess to medium dense intact micaceous silty medium and fine sand. Transported (retaining). |
| WB | | | | | | | 9 | | |
| SPT | | | | | | | 10 | | 9.00 See below. Shelby Tube refusal - no sample. |
| WB | | | | | | | 11 | | |
| SPT | | | | | | | 12 | | |

| | | | | | |
|--------------|-------------------------------|----------------|-----------------------|------------|------------|
| DRILLING BIT | Toko - Rotary Core Drill | DATE STARTED | 1982-10-12 | DATE COMP. | 1982-10-14 |
| CONTRACTOR | Schleich (Pty) Ltd | LOGGED BY | J. Yates | DATE | 1982-10-14 |
| LOCATION | Quebema | DEPTH (WTABLE) | 0.6m (not wet level) | AFTER | 12 hours |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 4.75m borehole collar | JOB NO | 2540 |
| CLIENT | Franshies Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO | 1 of 3 |

BH - 3

WATES MEIRING & BARNARD

CONSULTING CIVIL ENGINEERS

8TH FLOOR SWISS HOUSE
55 MAIN STREET
JOHANNESBURG 2001

PO BOX 61437, MARSHAL TOWN 2107
TELEPHONE 838-2771
FAX 838-1016

DRILLING RECORD

BOREHOLE NO: **BH 3**

| DRILLING METHOD | % CORE RECOVERY | W. ROCK QUALITY | FUNCTIONALITY | FRAC. SPACING | SPACING | TESTING | DEPTH (METERS) | PROFILE | WATER DESCRIPTION |
|-----------------|-----------------|-----------------|---------------|---------------|---------|---------|----------------|---------|--|
| WB | 100 | | | | | | 11 | | Wet pale yellow grey medium dense to dense intact micaceous slightly silty medium and fine sand. - Zone of clay at 10.5 - 12.0m. |
| SH | | | | | | | 12 | | |
| SPT | | | | | | N=21 | 13 | | Wet yellow-grey very stiff intact micaceous slightly silty medium and fine sand. Transported (retaining). |
| WB | | | | | | | 14 | | |
| SPT | | | | | | N=20 | 15 | | Wet grey-yellow medium dense micaceous slightly silty medium and fine sand. Transported (retaining). |
| WB | | | | | | | 16 | | |
| SPT | | | | | | N=15 | 17 | | Wet yellow mother grey and white silt in places shattered silty clay. Transported (retaining). - Scattered nodular calcareous gravel up to 20mm. |
| WB | | | | | | | 18 | | |
| SPT | | | | | | N=10 | 19 | | |
| WB | | | | | | | 20 | | |

| | | | | | |
|--------------|------------------------------|---------------|-----------------------|------------|------------|
| DRILLING RIG | Toko - Rotary Core Drill | DATE STARTED | 1992-10-12 | DATE COMP. | 1992-10-14 |
| CONTRACTOR | Sallech (Pty) Ltd | LOGGED BY | J. Yates | DATE | 1992-10-14 |
| LOCATION | Chatsworth | DEPTH W/TABLE | 0.8m (not set level) | AFTER | 12 hours |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 4.75m borehole collar | JOB NO | 2540 |
| CLIENT | Fishers Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO | 2 of 3 |

ENCLOSURE

BH - 3

WATES MEIRING & BARNARD

CONSULTING CIVIL ENGINEERS

8TH FLOOR SWISS HOUSE
55 MAIN STREET
JOHANNESBURG 2001

PO BOX 61437, MARSHAL TOWN 2107
TELEPHONE 838-2771
FAX 838-1016

DRILLING RECORD

BOREHOLE NO: **BH 3**

| DRILLING METHOD | % CORE RECOVERY | W. ROCK QUALITY | FUNCTIONALITY | FRAC. SPACING | SPACING | TESTING | DEPTH (METERS) | PROFILE | WATER DESCRIPTION |
|-----------------|-----------------|-----------------|---------------|---------------|---------|---------|----------------|---------|--|
| WB | 100 | | | | | | 21 | | As above but very stiff in places. |
| SH | | | | | | | 22 | | |
| SPT | | | | | | N=13 | 23 | | Wet light yellow grey firm intact blocky silty clay. Transported (retaining). - Scattered fine nodular calcareous gravel up to 20mm. |
| WB | | | | | | | 24 | | |
| SPT | | | | | | N=13 | 25 | | Wet yellow speckled white dense to very dense intact slightly calcareous coarse medium and fine sand. Transported (retaining). |
| WB | | | | | | | 26 | | |
| SPT | | | | | | N=17 | 27 | | End of borehole at 26.87m. |
| WB | | | | | | | 28 | | |
| SPT | | | | | | | 29 | | |
| SPT | | | | | | | 30 | | |

| | | | | | |
|--------------|------------------------------|---------------|-----------------------|------------|------------|
| DRILLING RIG | Toko - Rotary Core Drill | DATE STARTED | 1992-10-12 | DATE COMP. | 1992-10-14 |
| CONTRACTOR | Sallech (Pty) Ltd | LOGGED BY | J. Yates | DATE | 1992-10-14 |
| LOCATION | Chatsworth | DEPTH W/TABLE | 0.8m (not set level) | AFTER | 12 hours |
| PROJECT | Fishing Boat Repair Facility | ELEVATION | 4.75m borehole collar | JOB NO | 2540 |
| CLIENT | Fishers Engineering Co. Ltd | ORIENTATION | Vertical | SHEET NO | 3 of 3 |

ENCLOSURE

V-12 Lista dos materiais e equipamentos

1. Equipment for Dock

| No | Equipment and Specifications Outline | Quantity |
|-----|--|----------|
| 1. | Painting facilities | 1 lot |
| | (1) Pneumatic hand sander, disk, paper | |
| | (2) Air hoses for the above | |
| | (3) Airless spray painting facilities | |
| | - Painting unit | |
| | - Airless gun | |
| | - Airless hose | |
| | - Goggle, respirator | |
| | (4) Accessories for Jet cleaning system | |
| | - Nozzle with stand and valve | |
| | - Discharge hose | |
| 2. | Sand blasting facilities | 1 lot |
| | (1) Air blast machine, air dryer | |
| | (2) Hopper with stand | |
| | (3) Blast nozzle, hose, valve | |
| | (4) Hood, respirator, glove | |
| 3. | Scaffold 6400H, 1800W, 600Dmm | 4 sets |
| 4. | Hydraulick oil jack, 10 ton ~ 50 ton | 1 lot |
| 5. | Walf ladder 7,500mm L | 1 pce. |
| | 5,000mm L | 1 pce. |
| 6. | Portable bilge pump, 1.5 kw | 2 pcs. |
| 7. | Wire reel | 2 pcs. |
| 8. | Electric fan with ducts | 4 sets |
| 9. | Battery charger (15A~10A) | 1 pce. |
| 10. | Concrete breaker | 1 pce. |
| 11. | Scrap and trash box with sling wire | 1 lot |
| 12. | Submersible pump | 2 sets |
| 13. | Crawler crane, max. working radius 25m rated load 2 ton at 14m radius | 1 set |
| 14. | Truck crane, max. working radius 15m rated load 0.5 ton at 14m radius | 1 set |
| 15. | Forlift, load capacity 2 ton | 1 set |
| 16. | Cargo truck, load capacity 2 ton | 1 set |
| 17. | 4 pods hoisting crane, load capacity 2 ton | 1 set |
| 18. | Hand cart, load capacity 500 kg | 4 pcs. |
| 19. | Carrier for gas bottle | 2 pcs. |

2. Workshop Equipment

| No | Equipment and Specifications Outline | Quantity |
|-----|--|----------|
| 1. | Lathe | 1 lot |
| | (1) Distance between centers 4,600mm | |
| | Max. diameter of piece 350mm | |
| | (2) Cutting tools and accessories | |
| 2. | Electric welder | |
| | (1) AC ARC welder | 8 sets |
| | (2) Cable, rod holder, welder's outfits | 1 lot |
| | (3) Welding rod | 1 lot |
| 3. | Gas welder and cutter | |
| | (1) Gas cutting torch | 4 pcs. |
| | (2) Gas welding torch | 4 pcs. |
| | (3) Hose, regulator, nozzles, empty gas bottles | 1 lot |
| 4. | Drilling machine | |
| | (1) Upright type Max. drilling diameter, 50mm | 1 set |
| | (2) Bench type , 25mm | 1 set |
| | (3) Portable type , 13mm | 3 pcs. |
| | (4) Drill | 1 lot |
| 5. | Electric grinder 205mm dia. | 2 sets |
| 6. | Electric hacksawing machine 350mm L | 1 set |
| 7. | High speed cut-off machine for pipe (150mm dia. max) | 1 set |
| 8. | Disc sander 100mm dia. | 5 pcs. |
| 9. | Hand grinder | 5 pcs. |
| 10. | Hydraulic pipe bender 4" ~ 3/4" dia. | 1 set |
| 11. | Washing can | 1 lot |
| 12. | Anvil block, swage block | 1 set |
| 13. | Portable fan | 2 pcs. |
| 14. | Welding surface plate | 1 lot |
| 15. | Dryer for welding rod | 1 set |
| 16. | Dust proof glasses, common use for gas cutting | 10 pcs. |
| 17. | Working table, wooden and steel | 1 lot |
| 19 | Steel rack | 1 lot |

3. Tools and Others

| No | Equipment and Specifications Outline | Quantity |
|----|--|----------|
| 1. | Tools for Machinery Works, Hull Works Materials Spanner, wrench, file, chisel, hacksaw, scraper, hammer, sling, shackle, chain block, rope, etc. | 1 lot |
| 2. | Tools for Electrical Works Screw driver, nipper, knife, etc. | 1 lot |
| 3. | Measurement Tools Vernier caliper, micrometer, gauge, scale, etc. | 1 lot |
| 4. | Furniture Locke, table, office furniture | 1 lot |

V-13 Estudo do sistema de construção normal da rampa e da doca seca

* Pontos que deverão ser observados, principalmente no presente projecto

| | Rampa | Doca seca |
|---|--|--|
| (1) Barcos a serem atendidos | | |
| 1) Tamanho | Existe um limite para a quantidade de drenagem d'água do barco. Máximo: Cerca de 1.000 toneladas | E possível a entrada para reparação, independente do tamanho do barco. |
| *2) Formato do fundo do barco | No caso de barcos grandes com inclinação do fundo do barco (rise of floor) é necessário experiência na preparação do içamento e no içamento propriamente dito. (Esse tipo é comum nos barcos europeus) É necessário experiência, pois o trabalho de colocação na placa deslizando é feito submerso. | Como a manipulação é feita observando-se o "encaixe" na condição seca, normalmente é um trabalho simple. |
| 3) Largura do barco | A entrada dos barcos é limitada pela largura dos trilhos. | A entrada dos barcos é limitada pela largura da doca. |
| (2) Condições de localização | | |
| 1) Topografia do local | O comprimento do local deverá ser maior que 1,5 vezes o comprimento do barco. | Deve ser maior que 1,1 vezes o comprimento do barco. |
| *2) Influência na superfície aquática frente ao porto | As instalações emergirão numa faixa de 2 L. | Sem influência |
| 3) Dureza do solo | Não terá muita influência. | Há a necessidade de tomar cuidado com o levantamento do solo. |
| *4) Condição da linha costeira | .inclinação suave: apropriado .inclinação forte: não-apropriado | .inclinação suave: não-apropriado .inclinação forte: apropriado |

| | Rampa | Doca seca |
|---|--|--|
| (3) Condições naturais | | |
| *1) Nível da maré | Devido à necessidade de se executar o trabalho de preparação para o içamento, deve-se projetar o nível da maré em um montante mais ou menos baixo. Por isso, as instalações emergirão bastante. | Não há necessidade. |
| *2) Correnteza | A influência é grande. | A influência é pequena. |
| *3) Ventos | A influência é grande. | A influência é pequena. |
| 4) Humidade | Não há necessidade de preocupação especial. | Quando a humidade é alta, o tempo de secagem da pintura aumenta, havendo por vezes, a necessidade de se reconsiderar o tempo de serviço. |
| 5) Terremoto | Não há necessidade de preocupação especial. | Há necessidade de se dimensionar a força do terremoto nas instalações. |
| *6) Acúmulos | Impróprio | Impróprio |
| 7) Erosão | Impróprio (Pode-se evitar conforme as especificações das instalações.) | Impróprio (Pode-se evitar conforme as especificações das instalações.) |
| (4) Condições de trabalho | | |
| *1) Trabalhos de entrada para reparação | E necessário experiência devido às condições naturais (correnteza, vento, etc.) E necessário experiência, pois é preciso conhecer profundamente a relação entre a posição na água do barco a entrar para o reparação e a inclinação da rampa. | As condições naturais não exercem muita influência. Os barcos que tem a posição n'água grande, é possível retirar antecipadamente o bloco localizado na parte posterior do barco. |
| 2) Rendimento do trabalho | Como o espaço abaixo do fundo do barco é limitado conforme a altura da placa deslizante, o trabalho no fundo do barco não é eficiente. | Pode-se dizer que o rendimento do trabalho no fundo do barco é muito bom. |

| | Rampa | Doca seca |
|---|---|---|
| 3) Reformulações em relação aos ressaltos do fundo do barco | Dependendo das condições da entrada (posição do corpo do barco, etc.), a posição do calço estabelecida pode deslocar-se. Há a necessidade do trabalho dos homens-rãs. | Bom |
| (5) Controlo de manutenção | | |
| 1) Serviço de manutenção diária | E necessária a manutenção das instalações que estão no nível d'água ou as que estão submersas. | Não há necessidade em especial. |
| 2) Custos do controlo de manutenção | Custo de energia eléctrica, custos de pessoal da administração, necessidade de troca periódica (1 a 1,5 anos) dos cabos de aço de puxamento e instalações submersas. | Custos de energia eléctrica, custo do pessoal de administração. |

V-14 Tabela de cálculo de análise econômica

UNIT : MIL.MF
R=(C-D)

| Year | A Investment | B Maintenance Cost | C Equipment Renewal | D=(A+B+C) Total Cost | E Time Saving | F Productivity Increase | G=(E+F) Total Benefit | H=(G-D) Net Benefit |
|-------|-----------------|-----------------------|------------------------|-------------------------|------------------|----------------------------|--------------------------|------------------------|
| 1993 | 11.560.00 | | | 11.560.00 | | | 0.00 | -11.560.00 |
| 1994 | 18.580.00 | | | 18.580.00 | | | 0.00 | -18.580.00 |
| 1995 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 1996 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 1997 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 1998 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 1999 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2000 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2001 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2002 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2003 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2004 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2005 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2006 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2007 | | 100.90 | 4.160.00 | 4.260.90 | 1.580.00 | 500.10 | 2.080.10 | -2.180.80 |
| 2008 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2009 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2010 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2011 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2012 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2013 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2014 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2015 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2016 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2017 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2018 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2019 | | 100.90 | 4.160.00 | 4.260.90 | 1.580.00 | 500.10 | 2.080.10 | -2.180.80 |
| 2020 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2021 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2022 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2023 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2024 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2025 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2026 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2027 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2028 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2029 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2030 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2031 | | 100.90 | 4.160.00 | 4.260.90 | 1.580.00 | 500.10 | 2.080.10 | -2.180.80 |
| 2032 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2033 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2034 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2035 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2036 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2037 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2038 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2039 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| 2040 | | 100.90 | | 100.90 | 1.580.00 | 500.10 | 2.080.10 | 1.979.20 |
| Total | 30.140.00 | 4.641.40 | 12.480.00 | 47.261.40 | 72.680.00 | 23.004.60 | 95.684.60 | 48.423.20 |
| | | | | | | | I.R.R.= | 5.12% |

JICA