MINUTES OF DISCUSSION

ON

THE BASIC DESIGN STUDY ON THE PROJECT

FOR

REHABILITATION OF RURAL ROADS

IN

THE REPUBLIC OF ZIMBABWE

Based on the results of the Preliminary Study, the Government of Japan decided to conduct a Basic Design Study on the Project for Rehabilitation of Rural Roads in the Republic of Zimbabwe (hereinafter referred to as "the Project") and entrusted the study to the Japan International Cooperation Agency (JICA).

JICA sent to Zimbabwe a study team which is headed by Mr. Takeo Kai, Transport and Land Development Specialist, JICA, and is scheduled to stay in the country from May 23 to June 15, 1993.

In the course of the discussions and field survey, both parties have confirmed the main items described on the attached sheets. Based on these Minutes of Discussions the team will proceed to further works and prepare the Basic Design Study report.

Takeo Kai Leader Basic Design Study Team JICA

Harare/ ,31 ,May, 1993

Mr R.H.J Mitchell Director Department of State Roads Ministry of Transport and Energy

ATTACHMENT

1. Objectives

The objectives of the Project is to rehabilitate the secondary roads including construction of bridges.

2. Project Sites

The sites of the Project to be studied are shown with priority in Annex I.

3. Executing Agency

The Department of State Roads of the Ministry of Transport is responsible for the implementation and administration of the Project.

4. Items Requested by the Government of Zimbabwe

After the discussion on the Project, the following items were requested by Zimbabwe side:

- (1) To construct bridges and rehabilitate the secondary roads as shown in Annex I.
- (2) To supply materials and equipment for the road construction by Zimbabwe side as shown in Annex II.

However, the final components of the Project will be decided after further studies.

5. Items Agreed by both sides

T.K |

- (1) Road Rehabilitation will be carried out by Japanese side and Zimbabwe side
- (2) Zimbabwe side confirmed to secure the necessary budget for the road rehabilitation which shall be constructed.
- (3) Bridges are designed as First Class Bridge of Japanese Road Bridge Design Standard (for National Trunk A Class Road Bridge). Then, the design result will be examined with Zinbabwe Standard.
- (4) Technical transfer will be done including on-the-Job Training.

6. Japan's Grant Aid system

The Government of Zimbabwe has understood the system of Japanese Grant Aid explained by the team.

The Government of Zimbabwe will take necessary measures, described in Annex III for smooth implementation of the Project, on condition that the Grant Aid Assistance by the Government of Japan is extended to the Project.

7. Schedule of the Study

The consultant will proceed to further studies in Zimbabwe until June 15, 1993.

JICA will prepare the draft report in English and dispatch a mission in order to explain its contents around September 1993.

Annex I

Items requested by Zimbabwe side.

1. Rehabilitation/construction of bridges

(1) Odzi Bridge (Route 357)

(2) Ungwe Bridge (Route 956)

(3) Devure Bridge (Route 344)

(4) Sote Bridge (Route 344)

(5) Pembezi Bridge (Route 344)

(6) Devure Bridge (Route 359)

(7) Nata Bridge (Route 759)

T.K

Note: The items are listed on the priority order.

2. Rehabilitation of secondary roads

(1) Route 357 between Chinyauhwera and Marange.

(2) Route 956 between Kuwirirana and Nemangwe.

(3) Route 344 between Gutu and Kurai.

(4) Route 359 between Kurai and Moodies' Pass.

Note: The items are listed on the priority order.

Annex II

The requested materials and equipment are as follows: POWER/CAPACITY REMARKS MACHINE Earth equipment Α. Road grader 100-150 kW With engine Bull-dozer (tracked tractor) 200-250 kW Bull-dozer (tracked tractor) 130-150 kW Bull-dozer (tracked tractor) 50- 60 kW 25- 50 tonne With engine Excavator 3- 5 m3 With engine (dumper) Tipper 80-120 kw With engine Front-end-loader: (tractor shovel) B. Compaction equipment 8- 15 tonne 5- 10 tonne 8- 12 tonne 5- 19 tonne With engine Pneumatic tyred roller Pneumatic tyred roller Without engine With engine Steel wheeled flat roller Without engine Grid roller C. Ancillary equipment for (A) & (B) Water tanker (bowser) 5-15 m3 With engine Water tanker (bowser) 3~ 5 m3 Without engine 60-115 kW Pneumatic tyred tractor 5-furrow Towed Disc harrow Water pump (150mm) D. Surfacing equipment 5000-10 000 litres With engine Bitumen distributor 3.0 m wide With engine Stone chip spreader With engine 3.0 m wide Drag Broom E. Sundries With engine 7- 10 tonne Telescopic loader Towed 175-300 litres Concrete mixer F . Materials

Steel corrugated pipes for culverts

Bitumen

Annex III

Necessary measures to be taken by the Government of Zimbabwe in case Japan's Grant Aid is extended.

1. To secure the site for the project.

- 2. To clear the site, prior to the commencement of the project.
- 3. To bear commissions to the Japanese foreign exchange bank for banking services based upon the Banking Arrangement.
- 4. To exempt taxes and take necessary measures for customs clearance of the materials and equipment brought for the project at the port of disembarkation.
- 5. To accord Japanese nationals whose services may be required in connection with the supply of the products and services under the verified contract such facilities as may be necessary for their entry into Zimbabwe and stay therein for the performance of their work.
- 6. To maintain and use properly and effectively the facilities constructed and equipment purchased under the Grant.
- 7. To bear all the expenses other than those to be borne by the Grant, necessary for construction of the facilities as well as for the transportation and installation of the equipment.

A-12

TK 1

MINUTES OF DISCUSSIONS ON THE BASIC DESIGN STUDY ON THE PROJECT FOR REHABILITATION OF RURAL ROADS IN THE REPUBLIC OF ZIMBABWE

In May 1993, the Japan International Cooperation Agency (JICA) dispatched a Basic Design Study Team on the Project for Rehabilitation of Rural Roads (hereinafter referred to as the "Project") to the Republic of Zimbabwe.

The team has prepared the draft report of the study, through discussions between both sides, field survey and examination of the results in Japan.

In order to explain and to consult the Zimbabwe side on the components of the draft report, JICA sent to Zimbabwe a study team, which is headed by Mr. Takeo Kai, Transport and Land Development Specialist, JICA, and is scheduled to stay in the country from September 19 to September 27, 1993.

In the course of the discussions, both parties have confirmed the main items described on the attached sheets. Based on those Minutes of Discussions, the team will proceed to further works and prepare the Basic Design Study Report.

Harare, September 22, 1993

an A

Mr. Takeo Kai Leader, Basic Design Study Team, JICA

Mr. R. H. J./Mitchell Director Department of State Roads, Ministry of Transport and Energy

'matshala fu

Mr. O. Matshalaga Under Secretary, Ministry of Finance

ATTACHMENT

1. Components of the draft report

- (1) The Government of the Republic of Zimbabwe has agreed and accepted the components of the draft report proposed by the JICA Basic Design Study Team after the perusal of the draft report and discussion between the team and GOZ officials.
- (2) Zimbabwe side will rehabilitate the following roads: Route 357, 956,
 344 and 359, totaling to 168 km, using 2 construction units within 5 years after receiving the construction equipment and materials.

2. Grant Aid Programme extended by Japan

T.K. 11

- (1) The Government of the Republic of Zimbabwe has understood the system of Japanese Grant Aid explained by the team.
- (2) The Government of the Republic of Zimbabwe will take necessary measures as agreed by both sides in the minutes of discussions held on October 6th, 1992 and May 31st, 1993.


3. Further Schedule


The team will make the final report in accordance with the confirmed items, and send it to the Government of the Republic of Zimbabwe by the end of December 1993. A_{1}


Ap₁

Basic Design Drawings

Appendix-6










a	(a) A set of a set	(a) A for a set of the set of	and the second second second


	. · ·	 e en <u>e</u> en e		an a	a da anti- a da anti- a da anti-
· ·					
. :					







TYPICAL CROSS SECTION (24m) S = 1 : 50




PIER 2

DESIGN	SPECIFICATI	ON	
BRIDGE CLASS	FIRST CLASS (JAPAN)		
BRIDGE LENGTH	107.0 m		
BRIDGE SPAN	3@24m,2	2@16#	
BAIDGE WIDTH	0.9×2+7.0=8.0	BOM (TYPE 5)	
BAIDGE ANGLE	90,00,00,		
BRIDGE TYPE	TEE GIADER PRESTRESSED		
GIADER CONCRETE	C 50 - CYLINDE	R TEST 400KG/CM	
REINFORCEMENT	410 N/mm1		
PRESTRESSING STEEL	SWPR1 12#7	SWPR 19 1 T 19.3	
(1) TENSILE	155 KG/mm ¹	190 KG / mm ³	
(2) YIELD	135 KG / mm ¹	160 KG/mm ³	

<u>ABUTMENT 1</u> 1:100


Fig. A-3 General View of Devure I Bridge (Route 344)





.


.

· · · · ·




















· .







PIER 5

1:100

8 800

CONCRETE 0


3 x 2 140 = 6 420

S = 1 : 50


500

640 1500

DESIGN SPECIFICATION FIRST CLASS (JAPAN) BRIDGE CLASS 173.0 m BRIDGE LENGTH 7024 m BRIDGE SPAN 0.9x2+7.0=8.80m (TYPE 5) BRIDGE WIDTH 90,000 BRIDGE ANGLE TEE GIRDER PRESTRESSED BRIDGE TYPE GIRDER CONCRETE REINFORCEMENT 410 N/mm* PRESTRESSING STEEL SWPR1 1247 SWPR19 1T19.3 (1) TENSILE 155 KG/mm² 190 KG/mm² (2) YIELD 135 KG / mm² 160 KG / mm²










ABUTMENT 2 1:100

Fig. A-6 General View of Devure II Bridge (Route 359)








A-31


BRIDGE TYPE	PRESTRESSED CONCRETEE ORDER
GIRDER LENGTH	24.70 m
SPAN	24.00 m
BRIDGE WIDTH	7.00 m
ROAD WIDTH	8.80 m
LIVELOAD	FIRST CLASS LOADING IN JAPAN
SKE₩	90'00'


MATERIAL STRENGTH AND ALLOWABLE STRENGTH


	the second s		
	DESCRIPTION	MAIN GIRDERS	CROSS BEAM AND DECK SLAB
CONCRETE	CLASSIFICATION (kgf/cm2)	CLASS C50 (400)	CLASS C40 (300)
MPRESSIVE	STRENOTH AT PRESTRESSING	350	250
LOWABLE IMMEDIATELY AFTER MPRESSIVE PRESTRESSING		180	140
STREESS	SERVICABILITY	140	110
LOWABLE	IMMEDIATELY AFTER PRESTRESSING	-15	0
STREESS	SERVICABILITY	-15	0
LOWABLE HEARING	SERVICABILITY	5.5	
STREESS	MAXIMUM	5.3	4.0
PRESTR	ESSING WIRE (kg(Anm2)	SWPRI 1207	SWPRI 1T19.3
TE	NSD.E STRENGTH	155	190
YIELD STRESS		135	160
LIOWABLE AT PRESTRESSING		121.5	144 .
TENSULE	IMMEDIATELY AFTER PRESTRESSING	108.5	133
IRENGTII SERVICEABILITY		93	114
REINFORCEMENT BARS (N/mm2)		HOT ROLLED TEN	SILE STEEL 410N/mm2


Fig. A-8 Structural Drawing of Superstructure (Span 24 m)
















GIRDER SECTIONS S = 1/60

SUPPORT CENTRE










DESIGN CONDITIONS

BRIDGE TYPE	PRESTRESSED CONCRE TEE GIRDER	
GIRDER LENGTH	16.70 m	
SPAN	16.00 m	
BRIDGE WIDTH	7.00 m	
ROAD WIDTH	8.60 m	
LIVELOAD	FIRST CLASS LOADING IN JAPAN	
SKEW	90*00	

MATERIAL STRENGTH AND ALLOWABLE STRENGTH

	DESCRIPTION	MAIN GIRDERS	CROSS BEAM AND DECK SLAB	
CONCRETE	CLASSIFICATION (kg//cm2)	CLASS C50 (400)	CLASS C40 (300)	
COMPRESSIVE STRENGTH AT PRESTRESSING		350	250	
ALLOWABLE COMPRESSIVE	IMMEDIATELY AFTER PRESTRESSING	180	140	
STREESS	SERVICABILITY	140	110	
ALLOWABLE TENSILE	IMMEDIATELY AFTER PRESTRESSING	-15	0	
STREESS	SERVICABILITY	-15 ·	0	
ALLOWABLE SHEARING STREESS	SERVICABILITY	5.5	-	
	MAXIMUM	5.3	4.0	
PRESTR	ESSING WIRE (kg(/mm2)	SWPRI 1207	SWPR1 1T19.3	
TE	NSILE STRENGTH	155	190	
YIELD STRESS		135	160	
ALLOWABLE TENSILE STRENGTH	AT PRESTRESSING	121.5	144	
	IMMEDIATELY AFTER PRESTRESSING	108.5	133	
	SERVICEABILITY	93	- 114	
REINFORCEMENT BARS (N/mm2)		HOT ROLLED TENSILE STEEL 410N/mm2		

Fig. A-9 Structural Drawing of Superstructure (Span 16 m)






same as the DSR's design

IP Chn 17,340,203 RL 2,901,809

20.05

same as the OSP's design



168.40 70 000 59 600 Ш (95% 3 399 % 2 03% 640

Cut Dopth Fruited Surface Natural Surface


Fill Depth

Chanage

BASIC DESIGN STUDY ON THE PROJECT FOR REHABILITATION OF RURAL ROADS

Fig. A-11 PROFILE (2/12)

UNGWE BRIDGE SITE (ROUTE 956)





.

.

.

, .







BASIC DESIGN STUDY ON THE PROJECT FOR REHABILITATION OF RURAL ROADS


Fig. A-13 PROFILE (4/12)

DEVURE I BRIDGE SITE (ROUTE 344) 2/2



.







BASIC DESIGN STUDY ON THE PROJECT FOR REHABILITATION OF RURAL ROADS

Fig. A-15 PROFILE (6/12)

SOTE BRIDGE SITE (ROUTE 344) 2/2







BASIC DESIGN STUDY ON THE PROJECT FOR REHABILITATION OF RURAL ROADS

Fig. A-17 PROFILE (8/12)

PEMBEZI BRIDGE SITE (ROUTE 344) 2/2







BASIC DESIGN STUDY ON THE PROJECT FOR REHABILITATION OF RURAL ROADS

Fig. A-19 PROFILE (10/12)


DEVURE II BRIDGE SITE (ROUTE 359) 2/2





88

45 m 57 m 58 m 50 m



BASIC DESIGN STUDY ON THE PROJECT FOR REHABILITATION OF RURAL ROADS Fig. A-21 PROFILE (12/12) NATA BRIDGE SITE (ROUTE 759) 2/2

Photos of the Project Sites




Photo-1 Odzi Bridge (Route 357)

Viewing the existing Odzi Bridge from the proposed new bridge site at the left bank. The existing bridge has 15 spans of a R.C. simply supported girder. The dimension is 146 m in total length and 3.7 m in width.




Photo-2 Odzi Bridge (Route 357)

Showing the existing bridge condition looking from the left bank of downstream. There was a warning board at the bridge entrance saying that (1) Speed 10 MPH (miles/h), and (2) No traffic if water over guard rails.





Photo-3 Ungwe Bridge (Route 956)

Showing the upstream side view of the existing Ungwe Bridge. The bridge consists of a R.C. slab and gravity type abutments. A bridge opening of 3.1 m is narrower than the river width. In the dry season, Ungwe River has no flow.





Showing the existing condition of Route 956. This route was once upgraded to a gravel surface road, 8 m in width, including the improvement of alignment.



Photo-5 Devure I Bridge (Route 344)

Viewing the existing bridge from the left bank of upstream. The dimension of the bridge was 101 m in total length, and 4.0 m in total width.



Photo-6 Devure I Bridge (Route 344)

Viewing the existing bridge from the left bank of downstream. As the photo was taken in March, after the rainy season, the river flow was observed, but, in the dry season, the river has no flow. Almost half of the pipe openings were blocked by driftwood, debris, and sediments.



Photo-7 Sote Bridge (Route 344)

Viewing the existing bridge from the left bank of downstream. According to the DSR's definition, this bridge will be categorised as a arch causeway.



Photo-8 Sote Bridge (Route 344)

Viewing the existing bridge from the right bank (Gutu side). The bridge dimension was 89 m in total length, 4.3 m in total width, and 3.7 m in effective width.




Photo-9 Pembezi Bridge (Route 344)

Viewing the perspective of existing bridge from the upstream. The structure type was a piped drift combined with R.C. and stone masonry. The dimension of the existing bridge was 53 m in length and 8.6 m in width.



Photo-10 Pembezi Bridge (Route 344)

Showing the downstream side of existing bridge. According to the information from DSR's staff, this bridge was newly constructed with around 3 weeks construction period, after the former structure was washed away by the flood in January.




Photo-11 Devure II Bridge (Route 359)

Viewing the existing bridge from the right bank of upstream. The bridge had buttress at the upstream side. The bridge length was 170 m, and the width was 4.2 m.



Photo-12 Devure II Bridge (Route 359)

As shown in the photo above, which was taken in March, the stack of driftwood and sediments, brought by the flood in January, blocked many openings of the bridge.




Photo-13 Nata Bridge (Route 759)

Viewing the existing structure from southwest (Plumtree side). The structure type was a drift with a 100 m of length, and 5.5 m of width. Nata River has no flow in the dry season.




Photo-14 Nata Bridge (Route 759)

Viewing the existing structure from northeast (Samenani side). According to the hearing at the site, the flood water level has not reached the river bank elevation.