

Table 5.31
Construction Equipment for Access Road

Description	Spec.	Required Number
1. Earthwork		
Bulldozer	21 ton	3
Bulldozer w/ripper	32 ton	4
Tractor shovel	2.2 m ³	10
Dump truck	11 ton	23
Bulldozer	11 ton	2
Tramping roller	20 ton	4
Motor grader	3.7 m	2
Water sprinkler	5.5 kl	3
2. Concrete work		
Agitator truck	3 m ³	1
Concrete bucket	1 m ³	1
Truck crane	30 ton	1
Portable mixer	0.2 m ³	5
Vibrator	55 mm	15

5.6.9 Construction Plant and Equipment

As the result of the study of construction method and the calculation of required number of equipment, the major construction plant and equipment to be used for the Package 2: Construction is summarized in Table 5.32.

Table 5.32
Major Construction Equipment, Package 2

Description	Spec.	Required Number
Bulldozer with ripper	32 ton	5
Bulldozer	21 ton	6
Bulldozer	11 ton	8
Tractor shovel	2.2 m ³	12
Tractor shovel	1.2 m ³	5
Backhoe	0.6 m ³	3
Backhoe	0.3 m ³	3
Dump truck	11 ton	43
Dump truck	8 ton	5
Crawler drill	7 m ³ /min	2
Crawler drill	10 m ³ /min	4
Air compressor	10 m ³ /min	2
Air compressor	13.5 m ³ /min	4
Tamping roller	20 ton	4
Vibrating roller	10 ton	4
Vibrating roller	4 ton	2


Table 5.32 (Cont'd)
Major Construction Equipment, Package 2

Description	Spec.	Required Number
Vibrating roller	1 ton	4
Concrete plant	0.75m ³ x 2	2
Concrete plant	0.75m ³	1
Agitator truck	3 m ³	28
Concrete bucket	1.0 m ³	3
Concrete bucket	0.5 m ³	4
Concrete pump car	45 m ³ /hr	1
Truck crane	30 ton	2
Truck crane	20 ton	2
Tower crane	1 ton	2
Trailer	20 ton	1
Compactor	100 kg	10
Concrete vibrator	55 mm	20
Arm type tunneling machine	110 kW	5
Muck loader, inclined	0.4 m ³	3
Muck car	4.5 m ³	24
Muck car	3 m ³	16
Battery locomotive	8 ton	6
Battery locomotive	6 ton	4
Air compressor	16 m ³ /min	5
Vent fan	300 m ³ /min	34
Vent fan	100 m ³ /min	10
Winch	150 kW	2
Winch	100 kW	3
Leg hammer	2.7 m ³ /min	10
Jack hammer	2.4 m ³ /min	6
Stopper drill	2.7 m ³ /min	10
Shotcrete spray gun	10 m ³ /hr	5
Concrete placer	6 m ³	6
Concrete placer	4.5 m ³	4
Battery locomotive	6 ton	10
Agitator car	4.5 m ³	10
Concrete vibrator	55 mm	20
Sliding form, 3.5 m dia., 12 m long		3
Sliding form, 2.5 m dia., 12 m long		2
Boring machine	5.5 kW	6
Grout pump	11 kW	6
Grout mixer	200 x 2	6
Diesel generator	300 kVA	8
Diesel generator	150 kVA	2
Diesel generator	100 kVA	2
Diesel generator	50 kVA	1
Diesel generator	30 kVA	3
Motor grader	3.7 m	2
Macadam roller	10 ton	2
Tire roller	20 ton	2
Water sprinkler	5.5 klit	3





ANNEX I

CONSTRUCTION LAYOUT



REV. N°	REVISADO	APROBADO	FECHA

CRML
CENTRO DE
REHABILITACION
DE MANABI



ESCALA
SCALE
0 5 km

REV. N°	REVISADO	APROBADO	FECHA

CRM
CENTRO DE
REHABILITACION
DE MANABI

Estudio de Diseño Sustentado de los Tramos de Agua para las Cuenca de Los Rios Chimo-Peripa
The Sustained Design Study on the Water Transmits Between the Chimo-Peripa River Basins
REPUBLICA DEL ECUADOR

TITULO:
**IMPLANTACION GENERAL
GENERAL LAYOUT**

LEVANTO:	APROBADO:
DISEÑO:	FECHA:
REVISO:	DISEÑO N°
ENTREGA:	1-GE-003
FECHA:	

ANNEX II

CONSTRUCTION SCHEDULE

CONSTRUCTION SCHEDULE

DESCRIPTION	UNIT	QUANTITY	1994	1995	1996	1997	1998	1999	2000	2001
1. Engineering Services for Detailed Design										
2. Loan Arrangement										
3. Engineering Services for Construction										
4. Land Acquisition and Compensation										
5. Civil Works for Doble Periplo-La Esperanza Transbasin (Package 1)										
5.1. Preparatory Works										
5.2. Doble Periplo-La Esperanza Dk. Tunnel	m ³	33,600								
5.3. Preparatory Works	m ³	9,012								
5.4. Tunnel Excavation, Sta. 0 - Sta. 166	m ³	16,546,600								
5.5. Tunnel Excavation, Sta. 166 - Sta. 3,000	m ³	4,102								
5.6. Tunnel Excavation, Sta. 3,000 - Sta. 6,170	m ³	81,50,650								
5.7. Tunnel Excavation, Sta. 6,170 - Sta. 8,295	m	6,310								
5.8. Tunnel Excavation, Sta. 8,295 - Sta. 11,420	m ³	14,440								
5.9. Tunnel Excavation, Sta. 11,420 - Sta. 14,545	m ³	3,560								
5.10. Tunnel Excavation, Sta. 14,545 - Sta. 17,670	m ³	550								
5.11. Tunnel Excavation, Sta. 17,670 - Sta. 20,795	m ³	11,420								
5.12. Tunnel Excavation, Sta. 20,795 - Sta. 23,920	m ³	6,560								
5.13. Tunnel Excavation, Sta. 23,920 - Sta. 27,045	m ³	556								
5.14. Tunnel Excavation, Sta. 27,045 - Sta. 30,170	m ³	6,810								
5.15. Tunnel Excavation, Sta. 30,170 - Sta. 33,295	m ³	2,550								
5.16. Tunnel Excavation, Sta. 33,295 - Sta. 36,420	m ³	549								
5.17. Tunnel Excavation, Sta. 36,420 - Sta. 39,545	m ³									
5.18. Tunnel Excavation, Sta. 39,545 - Sta. 42,670	m ³									
5.19. Tunnel Excavation, Sta. 42,670 - Sta. 45,795	m ³									
5.20. Tunnel Excavation, Sta. 45,795 - Sta. 48,920	m ³									
5.21. Tunnel Excavation, Sta. 48,920 - Sta. 52,045	m ³									
5.22. Tunnel Excavation, Sta. 52,045 - Sta. 55,170	m ³									
5.23. Tunnel Excavation, Sta. 55,170 - Sta. 58,295	m ³									
5.24. Tunnel Excavation, Sta. 58,295 - Sta. 61,420	m ³									
5.25. Tunnel Excavation, Sta. 61,420 - Sta. 64,545	m ³									
5.26. Tunnel Excavation, Sta. 64,545 - Sta. 67,670	m ³									
5.27. Tunnel Excavation, Sta. 67,670 - Sta. 70,795	m ³									
5.28. Tunnel Excavation, Sta. 70,795 - Sta. 73,920	m ³									
5.29. Tunnel Excavation, Sta. 73,920 - Sta. 77,045	m ³									
5.30. Tunnel Excavation, Sta. 77,045 - Sta. 80,170	m ³									
5.31. Tunnel Excavation, Sta. 80,170 - Sta. 83,295	m ³									
5.32. Tunnel Excavation, Sta. 83,295 - Sta. 86,420	m ³									
5.33. Tunnel Excavation, Sta. 86,420 - Sta. 89,545	m ³									
5.34. Tunnel Excavation, Sta. 89,545 - Sta. 92,670	m ³									
5.35. Tunnel Excavation, Sta. 92,670 - Sta. 95,795	m ³									
5.36. Tunnel Excavation, Sta. 95,795 - Sta. 98,920	m ³									
5.37. Tunnel Excavation, Sta. 98,920 - Sta. 102,045	m ³									
5.38. Tunnel Excavation, Sta. 102,045 - Sta. 105,170	m ³									
5.39. Tunnel Excavation, Sta. 105,170 - Sta. 108,295	m ³									
5.40. Tunnel Excavation, Sta. 108,295 - Sta. 111,420	m ³									
5.41. Tunnel Excavation, Sta. 111,420 - Sta. 114,545	m ³									
5.42. Tunnel Excavation, Sta. 114,545 - Sta. 117,670	m ³									
5.43. Tunnel Excavation, Sta. 117,670 - Sta. 120,795	m ³									
5.44. Tunnel Excavation, Sta. 120,795 - Sta. 123,920	m ³									
5.45. Tunnel Excavation, Sta. 123,920 - Sta. 127,045	m ³									
5.46. Tunnel Excavation, Sta. 127,045 - Sta. 130,170	m ³									
5.47. Tunnel Excavation, Sta. 130,170 - Sta. 133,295	m ³									
5.48. Tunnel Excavation, Sta. 133,295 - Sta. 136,420	m ³									
5.49. Tunnel Excavation, Sta. 136,420 - Sta. 139,545	m ³									
5.50. Tunnel Excavation, Sta. 139,545 - Sta. 142,670	m ³									
5.51. Tunnel Excavation, Sta. 142,670 - Sta. 145,795	m ³									
5.52. Tunnel Excavation, Sta. 145,795 - Sta. 148,920	m ³									
5.53. Tunnel Excavation, Sta. 148,920 - Sta. 152,045	m ³									
5.54. Tunnel Excavation, Sta. 152,045 - Sta. 155,170	m ³									
5.55. Tunnel Excavation, Sta. 155,170 - Sta. 158,295	m ³									
5.56. Tunnel Excavation, Sta. 158,295 - Sta. 161,420	m ³									
5.57. Tunnel Excavation, Sta. 161,420 - Sta. 164,545	m ³									
5.58. Tunnel Excavation, Sta. 164,545 - Sta. 167,670	m ³									
5.59. Tunnel Excavation, Sta. 167,670 - Sta. 170,795	m ³									
5.60. Tunnel Excavation, Sta. 170,795 - Sta. 173,920	m ³									
5.61. Tunnel Excavation, Sta. 173,920 - Sta. 177,045	m ³									
5.62. Tunnel Excavation, Sta. 177,045 - Sta. 180,170	m ³									
5.63. Tunnel Excavation, Sta. 180,170 - Sta. 183,295	m ³									
5.64. Tunnel Excavation, Sta. 183,295 - Sta. 186,420	m ³									
5.65. Tunnel Excavation, Sta. 186,420 - Sta. 189,545	m ³									
5.66. Tunnel Excavation, Sta. 189,545 - Sta. 192,670	m ³									
5.67. Tunnel Excavation, Sta. 192,670 - Sta. 195,795	m ³									
5.68. Tunnel Excavation, Sta. 195,795 - Sta. 198,920	m ³									
5.69. Tunnel Excavation, Sta. 198,920 - Sta. 202,045	m ³									
5.70. Tunnel Excavation, Sta. 202,045 - Sta. 205,170	m ³									
5.71. Tunnel Excavation, Sta. 205,170 - Sta. 208,295	m ³									
5.72. Tunnel Excavation, Sta. 208,295 - Sta. 211,420	m ³									
5.73. Tunnel Excavation, Sta. 211,420 - Sta. 214,545	m ³									
5.74. Tunnel Excavation, Sta. 214,545 - Sta. 217,670	m ³									
5.75. Tunnel Excavation, Sta. 217,670 - Sta. 220,795	m ³									
5.76. Tunnel Excavation, Sta. 220,795 - Sta. 223,920	m ³									
5.77. Tunnel Excavation, Sta. 223,920 - Sta. 227,045	m ³									
5.78. Tunnel Excavation, Sta. 227,045 - Sta. 230,170	m ³									
5.79. Tunnel Excavation, Sta. 230,170 - Sta. 233,295	m ³									
5.80. Tunnel Excavation, Sta. 233,295 - Sta. 236,420	m ³									
5.81. Tunnel Excavation, Sta. 236,420 - Sta. 239,545	m ³									
5.82. Tunnel Excavation, Sta. 239,545 - Sta. 242,670	m ³									
5.83. Tunnel Excavation, Sta. 242,670 - Sta. 245,795	m ³									
5.84. Tunnel Excavation, Sta. 245,795 - Sta. 248,920	m ³									
5.85. Tunnel Excavation, Sta. 248,920 - Sta. 252,045	m ³									
5.86. Tunnel Excavation, Sta. 252,045 - Sta. 255,170	m ³									
5.87. Tunnel Excavation, Sta. 255,170 - Sta. 258,295	m ³									
5.88. Tunnel Excavation, Sta. 258,295 - Sta. 261,420	m ³									
5.89. Tunnel Excavation, Sta. 261,420 - Sta. 264,545	m ³									
5.90. Tunnel Excavation, Sta. 264,545 - Sta. 267,670	m ³									
5.91. Tunnel Excavation, Sta. 267,670 - Sta. 270,795	m ³									
5.92. Tunnel Excavation, Sta. 270,795 - Sta. 273,920	m ³									
5.93. Tunnel Excavation, Sta. 273,920 - Sta. 277,045	m ³									
5.94. Tunnel Excavation, Sta. 277,045 - Sta. 280,170	m ³									
5.95. Tunnel Excavation, Sta. 280,170 - Sta. 283,295	m ³									
5.96. Tunnel Excavation, Sta. 283,295 - Sta. 286,420	m ³									
5.97. Tunnel Excavation, Sta. 286,420 - Sta. 289,545	m ³									
5.98. Tunnel Excavation, Sta. 289,545 - Sta. 292,670	m ³									
5.99. Tunnel Excavation, Sta. 292,670 - Sta. 295,795	m ³									
5.100. Tunnel Excavation, Sta. 295,795 - Sta. 298,920	m ³									
6.1. Preparatory Works										
6.2. Temporary Buildings, Construction Facilities										
6.3. Severino Pumping Station										
6.4. Coffering Work	m ³	328,140								
6.5. Excavation, Open	m ³	28,640								
6.6. Fill and Backfill	m ³	3,760								
6.7. Concrete, Inlet Portion	m ³	3,760								
6.8. Substructure (Foundation)										
6.9. Structure (wall, column, slab)										
6.10. Encasing of Penstock Pipe										
6.11. Road Work (asphalt pavement)										
6.12. Building Work, Architectural Work										
6.13. Finishing Work										
6.14. Plumbing Work										
6.15. Air Conditioning Work										
6.16. Diesel Generator House										
6.17. Electrical Work										
6.18. Severino Penstock										
6.19. Excavation, Open, Fill and Backfill	m ³	12,780								
6.20. Concrete, Bottom Slab and Saddle Block	m ³	2,025								
6.21. Encasing of Penstock Pipe										
6.22. Structure and Drainage										
6.23. Severino Head Tank										
6.24. Excavation, Open, Fill and Backfill	m ³	3,760								

Item Description	Unit	Quantity	Value	Notes
Tunnel Excavation	m ³	2,550		
Concrete Work	m ³	549		
5.6. Conquist Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
5.7. El Guano Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6. Civil Works for La Esperanza - Pasa Honda Transbasin and Pasa Honda - Mancha Grande Transbasin (Package 2)				
6.1. Preparatory Works				
Mobilization				
Temporary Buildings, Construction Facilities				
6.2. Severino Pumping Station				
Coffering Work	m ³	308,140		
Excavation, Open	m ³	28,640		
Fill and Backfill	m ³	3,129		
Concrete, Inlet Portion				
Substructure (foundation)				
Structure (wall, column, slab)				
Encasing of Penstock Pipe				
Road Work (asphalt pavement)				
Building Work, Architectural Work				
Finishing Work				
Plumbing Work				
Air Conditioning Work				
Diesel Generator House				
Electrical Work				
6.3. Severino Penstock				
Excavation, Open, Fill and Backfill	m ³	12,780		
Concrete, Bottom Slab and Saddle Block	m ³	2,025		
Encasing of Penstock Pipe				
Structure and Drainage				
6.4. Severino Head Tank				
Excavation, Open, Fill and Backfill	m ³	219,960		
Concrete, Head Tank Structure	m ³	208,900		
Road Work, Subbase	m ³	9,790		
Road Work, Subbase	m ³	9,390		
Excavation, Open, Fill and Backfill	m ³	658		
Concrete, Foundation, Drainage				
Road Work, Subbase				
Excavation, Spoil	m ³	299,960		
Embankment for Open Channel	m ³	208,900		
Backfill for Structure	m ³	9,790		
Concrete, Open Channel Lining	m ³	9,390		
Pedestrian Bridge				
Siphon Structure				
Transition Structure				
Road Work, Subbase	m ³	3,420		
6.7. La Esperanza - Pasa Honda Div. Tunnel				
Coffering Work	m ³	24,960		
Excavation, Open, Inlet and Outlet				
Tunnel Excavation, Sta. 0 - Sta. 7,500				
Sta. 7,500 - Sta. 11,244				
Sta. 11,244 - Sta. 11,417				
Concrete, Inlet Channel	m ³	859		
Concrete, Outlet Channel				
Tunnel Lining, Sta. 0 - Sta. 7,500				
Sta. 7,500 - Sta. 11,240				
Sta. 11,244 - Sta. 11,417				
Grouting and Drain Hole	m	8,680		
6.8. Pasa Honda - Mancha Grande Div. Tunnel				
Coffering Work	m ³	110,600		
Excavation, Open, Inlet and Outlet	m ³	7,615		
Excavation, Shaft and Tunnel for Inlet	m ³	104,43,580		
Tunnel Excavation, Sta. 0 - Sta. 300				
Sta. 300 - Sta. 4,085				
Concrete, Intake Structure, Inlet Tunnel	m ³	3,718		
Concrete, Outlet Structure				
Tunnel Lining, Sta. 0 - Sta. 300	m ³	17,220		
Sta. 300 - Sta. 4,085				
Grouting and Drain Hole	m	3,110		
Building Work				
Electrical Work				
6.9. La Seca Work Adit				
Excavation, Open	m ³	4,962		
Tunnel Excavation	m ³	9,590		
Concrete Works	m ³	577		
Excavation, Open	m ³	5,140		
Tunnel Excavation	m ³	2,680		
Concrete Work	m ³	544		
6.11. Pasa Honda Work Adit				
Excavation, Open	m ³	5,806		
Tunnel Excavation	m ³	3,340		
Concrete Work	m ³	570		
6.12. Severino Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6.13. Caña Dulce Inlet Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6.14. La Seca Access Road				

Road Work, Subbase				
6.6. Severino Open Channel	m ³	299,960		
Excavation, Spill	m ³	209,900		
Backfill for Open Channel	m ³	9,790		
Concrete, Open Channel Lining	m ³	9,390		
Pedestrian Bridge	m ³	14,145		
Syphon Structure				
Transition Structure				
Road Work, Subbase	m ³	3,420		
6.7. La Esperanza - Paza Honda Div. Tunnel				
Coffering Work				
Excavation, Open, Inlet and Outlet	m ³	24,960		
Tunnel Excavation, Sta. 0 - Sta. 7,500				
Sta. 7,500 - Sta. 11,244				
Sta. 11,244 - Sta. 11,417				
Concrete, Inlet Channel	m ³	859		
Concrete, Outlet Channel				
Tunnel Lining, Sta. 0 - Sta. 7,500	Net	65,980		
Sta. 7,500 - Sta. 11,244				
Sta. 11,244 - Sta. 11,417				
Grouting and Drain Hole	m	8,680		
6.8. Paza Honda - Mancha Grande Div. Tunnel				
Coffering Work				
Excavation, Open, Inlet and Outlet	m ³	110,600		
Excavation, Shaft and Tunnel for Inlet	m ³	7,615		
Tunnel Excavation, Sta. 0 - Sta. 300	m ³	16,43,900		
Sta. 300 - Sta. 4,095				
Concrete, Inlet Structure, Inlet Tunnel	m ³	3,718		
Concrete, Outlet Structure				
Tunnel Lining, Sta. 0 - Sta. 300	m ³	17,220		
Sta. 300 - Sta. 4,095				
Grouting and Drain Hole	m	3,110		
Building Work				
Electrical Work				
6.9. La Seca Work Adit				
Excavation, Open	m ³	4,962		
Tunnel Excavation	m ³	9,590		
Concrete Works	m ³	577		
6.10. Las Cuyayas Work Adit				
Excavation, Open	m ³	5,140		
Tunnel Excavation	m ³	2,680		
Concrete Work	m ³	544		
6.11. Paza Honda Work Adit				
Excavation, Open	m ³	5,806		
Tunnel Excavation	m ³	3,340		
Concrete Work	m ³	570		
6.12. Severino Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6.13. Cafa Dute Inlet Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6.14. La Seca Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6.15. Las Cuyayas Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6.16. Paza Honda Inlet Access Road				
Embankment and Spoil				
Drainage Work				
Structural Work (bridge, box culvert)				
Subgrade, Subbase				
6.17. Electrical and Mechanical Works for Doule Peripa - La Esperanza, La Esperanza - Paza Honda and Paza Honda - Mancha Grande Transbasins (Package 3)				
Section 1 Severino Pumping Station, Severino Penstock, Severino Substation and Doule Peripa Severino Transmission Line				
Pumping Station				
Main Pumps				
Valves and Pipes				
O H Crane				
Intake Gate & Gantry Crane				
Translocks				
Electric Motors & Auxiliary				
Switchgears and Transformer				
Penstock				
Steel Penstock				
Surge Tank				
138 KV Transmission Line				
Substation				
Severino Substation				
Doule Peripa Substation				
Section-2 Conquillo Inlet				
Section-3 Paza Honda Inlet				

ANNEX III
LAND ACQUISITION AREA

Land Acquisition and Compensation


Description	Acquired Area (ha)
A. Land acquisition	
1. Package 1	
Civil works for Daule Peripa-La Esperanza Transbasin	
1. General (Preparatory works)	Office, camp, plant, storage, motor pool, etc. 1.4
2. Conguillo inlet	Construction area 0.4 Temp. area, storage, etc. 0.3
3. Diversion tunnel	Spoil area (Conguillo) 2.4 Spoil area (El Guasmo) 1.4 Spoil area (Membrillo) 1.6
4. Membrillo outlet	Construction area 0.4 Temp. area, storage, etc. 0.7
5. Conguillo work adit	Temp. area, portal 0.3
6. El Guasmo work adit	Construction area, portal 0.3 Temp. area, storage, etc. 0.3
7. Membrillo work adit	Construction area, portal 0.3
8. Conguillo access road	Road reserve 75.0
9. Guasmo access road	Road reserve 4.0
10. Membrillo outlet access road	Road reserve 3.0
11. Others (10%)	9.2
Total (Package 1)	101.0
2. Package 2	
Civil works for La Esperanza-Poza Honda Transbasin and Poza Honda-Mancha Grande Transbasin	
1. General (Preparatory works)	Office, camp, plant, storage, motor pool, etc. 3.2
2. Severino pumping station, penstock, head tank, sub-station	Construction area 3.2 Temp. area, storage, etc. 1.2
3. Severino open channel	Construction area 20.1 Temp. area, storage, etc. 0.5 Spoil area (Severino site) 13.1
4. Cana Dulce inlet	Construction area 0.3 Temp. area, storage, etc. 0.2
5. Diversion tunnel, Esperanza-Poza Honda	Spoil area (Cana Dulce) 2.0 Spoil area (La Seca) 1.6 Spoil area (Los cuyuyes) 1.9
6. Los Cuyuyes outlet	Construction area 0.2 Temp. area, storage, etc. 0.2

Land Acquisition and Compensation

Description	Acquired Area (ha)
7. Poza Honda inlet	Construction area 0.3 Temp. area, storage, etc. 0.3
8. Diversion tunnel, Poza Honda-Mancha Grande	Spoil area (Poza Honda) 1.5 Spoil area (Mancha Grande) 2.3
9. Mancha Grande outlet	Construction area 0.9 Temp. area, storage, etc. 0.2
10. La Seca work adit	Construction area, portal 0.2 Temp. area, storage, etc. 0.4
11. Los Cuyuyes work adit	Construction area, portal 0.2 Temp. area, storage, etc. 0.3
12. Poza Honda work adit	Construction area, portal 0.3
13. Severino access road	Road reserve 19.0
14. Cana Dulce access road	Road reserve 8.0
15. La Seca access road	Road reserve 10.0
16. Los Cuyuyes access road	Road reserve 26.0
17. Poza Honda access road	Road reserve 10.0
18. Others (10%)	12.8
Total (Package 2)	140.4
3. Package 3	
Electrical and mechanical works	Area is included in the above.
Power transmission line	T/L route, access road, etc. 66.0
Total (Package 3)	66.0
Total A	307.4
B. Compensation (Housing)	57nos.

ANNEX IV

**NUMBER OF RAINY DAY AND
WORKABLE DAY**



Chone Portoviejo, Dos Bocas

Workable Day

		Number of Rainy Day											
Year	Rainfall	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
Ave.	0 - 1	0.8	0.4	0.9	0.8	0.5	0.1	0.3	0.3	0.1	0.5	0.1	0.4
8yrs	1 - 3	0.1	0.0	0.8	0.1	0.0	0.0	0.4	0.1	0.0	0.3	0.0	0.3
	3 - 5	0.3	0.3	0.5	0.6	0.0	0.4	0.0	0.1	0.0	0.0	0.0	0.8
	5 - 10	1.6	2.4	2.0	1.4	1.1	0.9	0.1	0.3	0.3	0.1	0.0	1.0
	10 - 30	5.4	6.0	4.0	4.6	1.6	0.4	0.1	0.3	0.0	0.1	0.1	2.5
	30 - 50	1.9	3.0	2.0	2.3	0.9	0.1	0.0	0.0	0.0	0.0	0.0	0.6
	More 50	0.8	2.0	1.4	1.0	0.0	0.0	0.0	0.0	0.0	0.1	0.0	0.0

		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC			
														Suspended Day		
														Excavation		
Excavation	0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	5 - 10	0.8	1.2	1.0	0.7	0.6	0.5	0.1	0.2	0.2	0.1	0.0	0.5	0.5	0.5	0.5
	10 - 30	5.4	6.0	4.0	4.6	1.6	0.4	0.1	0.3	0.0	0.1	0.1	2.5	1.0	1.0	1.0
	30 - 50	2.9	4.5	3.0	3.5	1.4	0.2	0.0	0.0	0.0	0.0	0.0	0.9	1.5	1.5	1.5
	More 50	1.2	3.0	2.1	1.5	0.0	0.0	0.0	0.0	0.0	0.2	0.0	0.0	1.5	1.5	1.5
	Total	10.3	14.7	10.1	10.3	3.5	1.0	0.2	0.5	0.2	0.3	0.1	3.9	(Total)	54.85	25.8
														365.0		
Calender		31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0			
Holiday		1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0			20.0
Sunday		4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0			48.0
Workable		15.8	6.3	15.9	15.8	21.5	24.0	25.9	25.6	24.9	23.7	23.9	19.1	(Total)	242.2	20.2

		Earthfill														
														Earthfill		
Earthfill(Core)	0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.4	0.5
	3 - 5	0.2	0.2	0.3	0.3	0.0	0.2	0.0	0.1	0.0	0.0	0.0	0.0	0.0	1.0	1.0
	5 - 10	1.6	2.4	2.0	1.4	1.1	0.9	0.1	0.3	0.3	0.1	0.0	0.0	1.0	1.0	1.0
	10 - 30	8.1	9.0	6.0	6.9	2.4	0.6	0.2	0.5	0.0	0.2	0.2	3.8	1.5	1.5	1.5
	30 - 50	3.8	6.0	4.0	4.6	1.8	0.2	0.0	0.0	0.0	0.0	0.0	1.2	2.0	2.0	2.0
	More 50	1.6	4.0	2.8	2.0	0.0	0.0	0.0	0.0	0.0	0.2	0.0	0.0	2.0	2.0	2.0
	Total	15.3	21.6	15.1	15.2	5.3	1.9	0.3	0.8	0.3	0.5	0.2	6.4	(Total)	82.55	23.5
														365.0		
Calender		31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0			
Holiday		1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0			20.0
Sunday		4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0			48.0
Workable		10.7	(0.6)	11.0	10.8	19.7	23.1	25.8	25.2	24.7	23.6	23.9	16.7	(Total)	214.5	17.9

Rockfill (Inner)													Rockfill (Inner),(Random)			
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5 - 10	0.8	1.2	1.0	0.7	0.6	0.5	0.1	0.2	0.2	0.1	0.0	0.0	0.5	0.5	0.5	0.5
10 - 30	5.4	6.0	4.0	4.6	1.6	0.4	0.1	0.3	0.0	0.1	0.1	2.5	1.0	1.0	1.0	1.0
30 - 50	2.9	4.5	3.0	3.5	1.4	0.2	0.0	0.0	0.0	0.0	0.0	0.9	1.5	1.5	1.5	1.5
More 50	1.2	3.0	2.1	1.5	0.0	0.0	0.0	0.0	0.0	0.2	0.0	0.0	1.5	1.5	1.5	1.5
Total	10.3	14.7	10.1	10.3	3.5	1.0	0.2	0.5	0.2	0.3	0.1	3.9	(Total)	54.85	25.8	25.8
Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0		
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0		
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0		
Workable	15.8	6.3	15.9	15.8	21.5	24.0	25.9	25.6	24.9	23.7	23.9	19.1	(Total)	242.2	20.2	20.2

Rockfill (Outer)													Rockfill (Outer)			
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5 - 10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10 - 30	5.4	6.0	4.0	4.6	1.6	0.4	0.1	0.3	0.0	0.1	0.1	2.5	1.0	1.0	1.0	1.0
30 - 50	2.9	4.5	3.0	3.5	1.4	0.2	0.0	0.0	0.0	0.0	0.0	0.9	1.5	1.5	1.5	1.5
More 50	1.2	3.0	2.1	1.5	0.0	0.0	0.0	0.0	0.0	0.2	0.0	0.0	1.5	1.5	1.5	1.5
Total	9.5	13.5	9.1	9.6	3.0	0.6	0.1	0.3	0.0	0.3	0.1	3.4	(Total)	49.25	26.3	26.3
Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0		
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0		
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0		
Workable	16.6	7.5	16.9	16.5	22.1	24.5	25.9	25.7	25.0	23.8	23.9	19.6	(Total)	247.8	20.6	20.6

Concrete, Grout													Concrete, Grout			
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5 - 10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10 - 30	5.4	6.0	4.0	4.6	1.6	0.4	0.1	0.3	0.0	0.1	0.1	2.5	1.0	1.0	1.0	1.0
30 - 50	1.9	3.0	2.0	2.3	0.9	0.1	0.0	0.0	0.0	0.0	0.0	0.6	1.0	1.0	1.0	1.0
More 50	0.8	2.0	1.4	1.0	0.0	0.0	0.0	0.0	0.0	0.1	0.0	0.0	1.0	1.0	1.0	1.0
Total	8.1	11.0	7.4	7.9	2.5	0.5	0.1	0.3	0.0	0.2	0.1	3.1	(Total)	41.2	27.0	27.0
Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0		
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0		
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0		
Workable	17.9	10.0	18.6	18.1	22.5	24.5	25.9	25.7	25.0	23.8	23.9	19.9	(Total)	255.8	21.3	21.3

Jan	1(New Year)	Oct	9(Independence of Guayaquil
Feb	26,27,28(Carnaval)		12(Race Day)
Mar	Portoviejo's Day		18(Independence of Portoviejo)
May	1(Labor Day) 24(Pichincha War)	Nov	2(All-souls' Day)
Jun	25(Manabi's Day)		3(Independence of Cuenca)
Jul	24(Simon Boliver's Birthday)	Dec	6(Independence of Quito)
			24(Cristmas Eve)
			25(Crithmas Day)
			** 31 & New Year

Chone Portoviejo, Poza Honda
Workable Day

Number of Rainy Day

Year	Rainfall	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
Ave.	0 - 1	4.3	4.0	4.3	4.7	5.8	3.7	3.0	1.2	1.3	1.7	0.8	3.6
9yrs	1 - 3	3.0	2.7	4.2	3.9	2.4	1.1	0.9	0.3	0.3	0.9	0.3	1.3
	3 - 5	3.0	2.6	2.3	1.9	0.9	0.2	0.1	0.3	0.0	0.2	0.0	0.3
	5 - 10	3.7	3.9	2.2	3.3	1.9	0.7	0.2	0.0	0.2	0.0	0.0	1.0
	10 - 30	5.3	6.6	5.7	5.7	2.3	0.3	0.0	0.1	0.1	0.1	0.0	0.9
	30 - 50	1.1	1.1	1.8	1.6	0.4	0.1	0.0	0.1	0.1	0.0	0.1	0.1
	More 50	0.4	0.7	0.8	0.8	0.3	0.1	0.0	0.0	0.0	0.0	0.0	0.0

Workable Day													Suspended Day		
Excavation													Excavation		
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5 - 10	1.9	2.0	1.1	1.7	1.0	0.4	0.1	0.0	0.1	0.1	0.0	0.0	0.5	0.5	
10 - 30	5.3	6.6	5.7	5.7	2.3	0.3	0.0	0.1	0.1	0.1	0.0	0.0	0.9	1.0	
30 - 50	1.7	1.7	2.7	2.4	0.6	0.2	0.0	0.2	0.2	0.0	0.2	0.2	0.2	1.5	
More 50	0.6	1.1	1.2	1.2	0.5	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.5	
Total	9.4	11.3	10.7	11.0	4.3	1.0	0.1	0.3	0.4	0.1	0.2	1.6	(Total)	50.05	26.2
Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0	
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0	
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0	
Workable	16.6	9.8	15.3	15.1	20.7	24.1	25.9	25.8	24.7	23.9	23.9	21.5	(Total)	247.0	20.6

Earthfill(Core)													Earthfill		
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
3 - 5	1.5	1.3	1.2	1.0	0.5	0.1	0.1	0.2	0.0	0.1	0.0	0.2	0.5		
5 - 10	3.7	3.9	2.2	3.3	1.9	0.7	0.2	0.0	0.2	0.2	0.0	1.0	1.0		
10 - 30	8.0	9.9	8.6	8.6	3.5	0.5	0.0	0.2	0.2	0.2	0.0	1.4	1.5		
30 - 50	2.2	2.2	3.6	3.2	0.8	0.2	0.0	0.2	0.2	0.0	0.2	0.2	2.0		
More 50	0.8	1.4	1.6	1.6	0.6	0.2	0.0	0.0	0.0	0.0	0.0	0.0	2.0		
Total	16.2	18.7	17.1	17.6	7.2	1.7	0.3	0.5	0.6	0.3	0.2	2.7	(Total)	82.85	23.5
Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0	
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0	
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0	
Workable	9.8	2.3	8.9	8.4	17.8	23.4	25.8	25.5	24.5	23.8	23.8	20.3	(Total)	214.2	17.8

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC			
Rockfill (Inner)													Rockfill (Inner),(Random)		
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
5 - 10	1.9	2.0	1.1	1.7	1.0	0.4	0.1	0.0	0.1	0.0	0.0	0.0	0.5	0.5	
10 - 30	5.3	6.6	5.7	5.7	2.3	0.3	0.0	0.1	0.1	0.1	0.0	0.0	0.9	1.0	
30 - 50	1.7	1.7	2.7	2.4	0.6	0.2	0.0	0.2	0.2	0.0	0.2	0.2	0.2	1.5	
More 50	0.6	1.1	1.2	1.2	0.5	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.5	
Total	9.4	11.3	10.7	11.0	4.3	1.0	0.1	0.3	0.4	0.1	0.2	1.6	(Total)	50.05	26.2

Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0	
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0	
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0	
Workable	16.6	9.8	15.3	15.1	20.7	24.1	25.9	25.8	24.7	23.9	23.9	21.5	(Total)	247.0	20.6

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC			
Rockfill (Outer)													Rockfill (Outer)		
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
5 - 10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
10 - 30	5.3	6.6	5.7	5.7	2.3	0.3	0.0	0.1	0.1	0.1	0.0	0.0	0.9	1.0	
30 - 50	1.7	1.7	2.7	2.4	0.6	0.2	0.0	0.2	0.2	0.0	0.2	0.2	0.2	1.5	
More 50	0.6	1.1	1.2	1.2	0.5	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.5	
Total	7.6	9.3	9.6	9.3	3.4	0.6	0.0	0.3	0.3	0.1	0.2	1.1	(Total)	41.5	27.0

Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0	
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0	
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0	
Workable	18.5	11.7	16.4	16.7	21.7	24.4	26.0	25.8	24.8	23.9	23.9	22.0	(Total)	255.5	21.3

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC			
Concrete, Grout													Concrete, Grout		
0 - 1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
1 - 3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
3 - 5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
5 - 10	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
10 - 30	5.3	6.6	5.7	5.7	2.3	0.3	0.0	0.1	0.1	0.1	0.0	0.0	0.9	1.0	
30 - 50	1.1	1.1	1.8	1.6	0.4	0.1	0.0	0.1	0.1	0.0	0.1	0.1	0.1	1.0	
More 50	0.4	0.7	0.8	0.8	0.3	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.0	
Total	6.8	8.4	8.3	8.1	3.0	0.5	0.0	0.2	0.2	0.1	0.1	1.0	(Total)	36.7	27.4

Calender	31.0	28.0	31.0	30.0	31.0	30.0	31.0	31.0	30.0	31.0	30.0	31.0		365.0	
Holiday	1.0	3.0	1.0	0.0	2.0	1.0	1.0	1.0	1.0	3.0	2.0	4.0		20.0	
Sunday	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0	4.0		48.0	
Workable	19.2	12.6	17.7	17.9	22.0	24.5	26.0	25.8	24.8	23.9	23.9	22.0	(Total)	260.3	21.7



ANNEX V

LOCATION OF CONCRETE AGGREGATE

From	To	via	Km
San Jacinto	Poza Honda Inlet	Portoviejo	95
(Sea Sand)	Poza Honda Outlet	Portoviejo	108
	Mancha Grande Outlet	Roca fuerte	63
	Membrillo Outlet	Calceta	114
	Canales Grande Inlet	Calceta	132
	Severino Pump station	R. fuerte/Delicias	126
	Open Channel	R. fuerte/Delicias	121

From	To	via	Km
Cbp/C. Poggi	Poza Honda Inlet	Portoviejo	72
S. Carlos	Poza Honda Outlet	Portoviejo	59
(Quarry)	Mancha Grande Outlet	Rodeo	47
	Membrillo Outlet	R. fuerte/Calceta	104
	Canales Grande Inlet	R. fuerte/Calceta	107
	Severino P. Station	Rodeo/Delicias	79
	Open Channel	Rodeo/Delicias	74

From	To	via	Km
Quevedo	Poza Honda Inlet	Portoviejo	185
R. S. Pablo	Poza Honda Outlet	Portoviejo	191
(River Sand)	Mancha Grande Outlet	Pichincha	110
	Membrillo Outlet	Roca fuerte/Calceta	223
	Canales Grande Inlet	Roca fuerte/Calceta	237
	Severino Pump station	Delicias	95
	Open Channel	Delicias	100



CRPM
CENTRO DE REHABILITACION DE PUERTOS

REPUBLICA DEL ECUADOR

APROBADO: _____
REVISADO: _____
DISEÑADO: _____
SECCIA: _____

TITULO: DISTANCIA DE TRANSPORTE PARA LOS ACREGADOS DE HORMIGON TRANSPORT DISTANCE FOR CONCRETE AGGREGATE

PROYECTO: 2-GE-019

FECHA: _____