

CHAPTER 21
PROJECT EVALUATION

CHAPTER 21 IMPLEMENTATION PLAN

21.1 General

In this Chapter, the implementation plan of the road disaster prevention spots is addressed taking account of the key aspects which affect implementation. These include; executing agency, construction period, construction packages, preparatory works, implementation schedule and investment.

21.2 Executing Agency

The General Division of Planning, Ministry of Transport and Infrastructure (GDP), is the responsible government agency for the execution of the implementation of the Project. The Cooperation and Economic Relationship Office, Ministry of Foreign Affairs, is also the executing agency for supporting the Ministry of Transport and Infrastructure in donor assisted projects.

21.3 Project Packaging

As described in Chapter 20, three work packages result from the economic evaluation, and cost-effectiveness considerations. Package One contains disaster spots of NIC.1, NIC.3 and NIC.26. Package Two contains sites on NIC.3, NIC.5 and NIC.1. Package Three sites are restricted to NIC.1 and NIC.3. The order of implementation is related to the cost effectiveness of the construction works. The relationship of the package groupings and the disaster spots are shown in Table 21.2.1.

Table 21.3.1 Package Group and Disaster Spots

| | Nic1 | Nic3 | Nic5 | Nic26 | 合計(箇所) |
|----------|----------------------------------------------------------------------------------------|-------------------------------------|----------|-----------------------------------------|--------|
| Package1 | N001A280 Junquillal San Nicolas San Ramon N001A240 N001B230 N001B150 | N003B400 N003B320 | | N026A160 San Juan de Dios Papalon | 12 |
| Package2 | N001A290 | N003B370 El Guayacan N003E170 | N005A010 | La Banderita Solis | 7 |
| Package3 | Las Chanillas N001B170 N001B120 Rio Inali Rio Tapacali | N003C230 N003C150 N003C140 | | N026A060 N026B140 N026A150 | 11 |

21.4 Validity Evaluation to Each Countermeasure

21.4.1 Review to Each Countermeasure

Based on the countermeasures for the disaster critical spots in Part A, each countermeasure has been studied in detail in Chapter 17. The detailed study reflected the fact that conditions such as slope stability and falling rocks at each disaster spot are very different during the dry the rainy seasons. In addition, the existing geometries of some disaster spots do not allow sufficient width for falling rocks.

The countermeasures for the disaster prevention spots have been determined by considering slope condition, importance of the objective road, the socio-economic situation of the surrounding area and potential emergencies.

21.4.2 Validity of Environmental Issue

The following environmental impacts on NIC.3 have been identified.

- An impact on the hotel under construction by re-cutting the slope (N003B320),
- An impact on the natural park through re-cutting the slope without vegetation (N003C230),
- An impact on the downstream area, where is a rice field, due to blocking the mountain stream by constructing the dam (N003E170), and
- An impact on the coffee field through embanking the downside of the slope (N003C140).

However the above-mention issues have been reviewed in consideration of the following countermeasures.

- The hotel of “N003B320 spot” will be safeguarded by constructing a retaining wall without re-cutting the slope,
- The natural park of “N003C230 spot” will be protected by planting vegetation into the cribwork after re-cutting the slope,
- The downstream area of “N003E170 spot”, where the mountain stream could be blocked, will be continue to be irrigated through an opening in the dam, and
- The coffee field of “N003C140 spot” will be safeguarded by constructing a retaining wall in order to reduce the embankment reach.

Thus, the issues related to the environment of each disaster spot have been completely settled by appropriate mitigation measures. Therefore each countermeasure is valid in relation to the environment aspects.

21.4.3 Validity of the Result of Economic and Financial Analysis

The construction costs, including measures to compensate for environmental impacts, have been included in the economic evaluation (Chapter 20). Table 21.4.2 lists the additional factors which have an economic and financial impact for each of the recommended countermeasures.

Most of the schemes will require some maintenance. The costs of maintenance of the permanent schemes were included in the economic evaluation at 2% of capital cost (Table 20.1.4). The resultant maintenance cost requirements are summarised in Table 21.4.1.

Table 21.4.1 Annual Maintenance Budget Estimates (US\$, 2002 prices)

| Package | Annual Maintenance Cost (\$) |
|---------|------------------------------|
| 1 | 12,167 |
| 2 | 66,263 |
| 3 | 175,911 |
| Total | 254,340 |

Source : 2% of capital costs of permanent works

The sum total in Table 21.4.1 should be safeguarded for maintenance, to be deployed after the capital works have been undertaken. This sum is accounted for in the economic evaluation and hence the economic evaluation is valid. In addition, the sum in Table 21.4.1 will be sufficient to cover the required maintenance works identified in Table 21.4.2.

Table 21.4.2 Validity of Economic and Financial Evaluation

| Site | Countermeasure | Effect on traffic during construction | Maintenance Consequences | Validity |
|----------|--------------------------------------------------------------|-------------------------------------------------|--------------------------------------------|----------------------------------------------------------|
| N001A290 | Removal of loose rocks, installation of netting and drainage | None | Depends on durability of the metal netting | No economic or financial effect |
| N001A280 | Horizontal drainage | Traffic control-one way working during drilling | Monitoring water quality | Small economic disbenefit to traffic during construction |
| N001A240 | Removal of loose rocks, installation of netting | None | Depends on durability of the metal netting | No economic or financial effect |

| <i>Site</i> | <i>Countermeasure</i> | <i>Effect on traffic during construction</i> | <i>Maintenance Consequences</i> | <i>Validity</i> |
|-------------|-----------------------------------------------------------------------------------------------------|--------------------------------------------------------|-------------------------------------------------------|----------------------------------------------------------|
| N001A230 | Removal of loose rocks, installation of netting | None | Depends on durability of the metal netting | No economic or financial effect |
| N001B170 | Cutting and drainage | Probable need for one-lane traffic working | Maintenance required until vegetation matures | Small economic disbenefit to traffic during construction |
| N001B150 | Cutting, shotcrete and drainage | None | Monitoring water currents | No economic or financial effect |
| N001B120 | Cutting and drainage | Probable need for one-lane traffic working | Maintenance of slope condition | Small economic disbenefit to traffic during construction |
| N003B400 | Cutting and drainage | Probable need for one-lane traffic working | Regular inspection of slope condition | Small economic disbenefit to traffic during construction |
| N003B370 | Cutting and drainage | Probable need for one-lane traffic working | Regular inspection of slope condition | Small economic disbenefit to traffic during construction |
| N003B320 | Retaining wall and fill, plus drainage and re-vegetation | None | None | No economic or financial effect |
| N003C230 | Cutting and concrete protection with vegetation, and lower down embankment plus drainage | Road reduced to one lane | Regular maintenance required until vegetation matures | Small economic disbenefit to traffic during construction |
| N003E170 | Cutting, drainage, concrete dam and culvert beneath road | Re-alignment of road during construction | None | No economic or financial effect |
| N003C150 | Cutting and drainage above road, embankment, vegetation and drainage below | Road reduced to one lane | Regular maintenance required until vegetation matures | Small economic disbenefit to traffic during construction |
| N003C140 | Cutting with drainage and horizontal drainage above road, embankment, vegetation and drainage below | Road reduced to one lane | Regular maintenance required until vegetation matures | Small economic disbenefit to traffic during construction |
| N005A010 | Cutting and drainage | Road reduced to one lane | Regular maintenance of the slope | Small economic disbenefit to traffic during construction |
| N0026A060 | Cutting, shotcrete and drainage | Probable need for one-lane traffic working and control | Monitoring water movement | Small economic disbenefit to traffic during construction |

| <i>Site</i> | <i>Countermeasure</i> | <i>Effect on traffic during construction</i> | <i>Maintenance Consequences</i> | <i>Validity</i> |
|----------------------------|--------------------------------------------------------------|----------------------------------------------|-------------------------------------------------------|----------------------------------------------------------|
| N0026B140 | Cutting, drainage and horizontal drainage | Road reduced to one lane | Regular maintenance required until vegetation matures | Small economic disbenefit to traffic during construction |
| N0026B150 | Cutting and drainage, lateral carriageway drainage | Road reduced to one lane | None | Small economic disbenefit to traffic during construction |
| N0026B160 | Removal of loose rocks, installation of netting and drainage | None | Depends on durability of the metal netting | No economic or financial effect |
| NIC.1- Junquillal | Gabion mat | None | Periodic Maintenance | No economic or financial effect |
| NIC.1- San Nicolás | Gabion mat | None | Periodic Maintenance | No economic or financial effect |
| NIC.1- Las Chanillas | Concrete Block | None | Periodic Maintenance | No economic or financial effect |
| NIC.1- San Ramón | Gabion mat | None | Periodic Maintenance | No economic or financial effect |
| NIC.1- Rio Inalí | Gabion mat and stone masonry | None | Periodic Maintenance | No economic or financial effect |
| NIC.1- Rio Tapacalí | Gabion mat | None | Periodic Maintenance | No economic or financial effect |
| NIC.3- El Guayacán | New Bridge | Temporary bridge during construction | Periodic Maintenance | Additional construction cost |
| NIC.26- Papalón | Gabion mat and riprap with mortar | None | Periodic Maintenance | No economic or financial effect |
| NIC.26- Solís | Gabion mat and riprap with mortar | None | Periodic Maintenance | No economic or financial effect |
| NIC.26- La Banderita | Masonry wall and gabion mat | None | Periodic Maintenance | No economic or financial effect |
| NIC.26-San Juan de Dios | Gabion mat | None | Periodic Maintenance | No economic or financial effect |

Source : Consultant's evaluation

At the spots listed above where there will be a need for single-lane traffic working during construction, it is assumed that this will be controlled by temporary traffic signals, or manually. In both cases, traffic can expect to be delayed, depending on the length of road affected. This length affects the time taken for vehicles to clear when both directions are halted, and increases the disbenefit. Even a relatively long section (150m) should clear in 30 seconds. The maximum resultant disbenefits for each of the sites would be less 30 vehicle-hours per day. In monetary values these will always be much less than 1% of the potential benefits of the works, and the traffic disbenefits can be considered to be negligible. Hence the economic evaluation is valid.

21.4.4 Validity Evaluation of the Countermeasures

As above-mentioned, the countermeasures are have been validated from the results of the environmental impacts and the economic analyses. Furthermore, almost all of the construction materials and the construction machines are readily available in Nicaragua. The proposed total investment in the disaster prevention schemes has been evaluated below (as opposed to the individual scheme evaluations reported in Chapter 20). The total investment is listed in Table 21.4.3.

Table 21.4.3 Total Investment in Disaster Prevention Measures (US \$, 2002 prices)

| <i>Year</i> | <i>Capital</i> | <i>Maintenance</i> |
|-------------|----------------|--------------------|
| 2002 | | |
| 2003 | 30,918 | |
| 2004 | 235,330 | |
| 2005 | 965,950 | |
| 2006 | 2,632,236 | |
| 2007 | 5,383,945 | 11,451 |
| 2008 | 3,468,608 | 90,374 |
| 2009 | 0 | 207,253 |
| 2010 | 0 | 207,253 |
| 2011 | 0 | 207,253 |
| 2012 | 0 | 207,253 |
| 2013 | 0 | 207,253 |
| 2014 | 0 | 207,253 |
| 2015 | 0 | 207,253 |
| 2016 | 0 | 207,253 |
| 2017 | 2,354,358 | 207,253 |
| 2018 | 0 | 207,253 |
| 2019 | 0 | 207,253 |
| 2020 | 0 | 207,253 |
| Total | 15,071,345 | 2,588,856 |

Source : Tables 18.6.1, 18.6.2, 18.6.3, 18.6.4, 18.6.5, 18.6.6, 18.6.7, 20.1.3, 21.8.1

The benefits from this investment are due to the prevention of disasters at all 30 spots. The Internal Rate of Return of this project in avoiding disasters at each of the following sites over the next 10 years is set out in Table 21.4.4.

**Table 21.4.4 Project Internal Rate of Return (EIRR) in Preventing Disasters
on Each Road Link : Full Project Cost in Each Case**

| <i>Link</i> | <i>Road</i> | <i>EIRR(%)</i> |
|-----------------------|-------------|----------------|
| Malpaisillo | NIC.26 | 27.9 |
| Sebaco to Chagatuillo | NIC.3 | 28.2 |
| La Sirena to Condega | NIC.1 | 15.5 |
| Average | | 23.5 |

Source : Project Evaluation Spreadsheets

The average EIRR for all the sites is 23.5%. This means that the project rate of return for the prevention of just one disaster is 23.5%, and the rate of return for preventing more than disaster will be higher. Therefore, the countermeasures planned through this Study are highly applicable to preventing the road disasters in Nicaragua.

21.5 Construction Period of Each Project Packaging

The construction period for each project package was estimated taking account of the work volume, site condition, weather condition, right-of-way situation, etc. The disaster spots have been divided into three categories, described as follows.

◆ Package 1: Priority Site 1

The disaster spots of Priority Site 1 are composed of NIC.1, NIC.3 and NIC.26. The main work items are to install gabion mats to prevent scouring of bridge foundations, to cut the weathered and steep slope surfaces, and to installation drainage and retaining walls. The detailed works are shown in Table 21.5.1. The estimated construction period for this package is 2 years.

Table 21.5.1 Construction Work of Package 1

| Road No. | ID No. | Countermeasure | Total |
|----------|------------------|--------------------------------------------------------------|-------|
| Nic.1 | N001AA280 | Horizontal drainage | 7 |
| | Junquillal | Gabion mat | |
| | San Nicolás | Gabion mat | |
| | San Ramón | Gabion mat | |
| | N001A240 | Removal of loose rocks, installation of netting | |
| | N001B230 | Removal of loose rocks, installation of netting | |
| | N001B150 | Cutting, shotcrete and drainage | |
| NIC.3 | N003B400 | Cutting and drainage | 2 |
| | N003B320 | Retaining wall and fill, drainage and re-vegetation | |
| NIC.26 | N026B160 | Removal of loose rocks, Installation of netting and drainage | 3 |
| | San Juan de Dios | Gabion mat | |
| | Papalón | Gabion mat and riprap with mortar | |

◆ Package 2 : Priority Site 2

The disaster spots of Priority Site 2 are composed of NIC.3, NIC.5 and NIC.26. The main work items are the construction of a new bridge, to install gabion mats, to cut the weathered and steep slope surfaces, and to install drainage. The detailed works are shown in Table 21.5.2. The estimated construction period for this package is 2 years.

Table 21.5.2 Construction Work of Package 2

| Road No. | ID No. | Countermeasure | Total |
|----------|--------------|-----------------------------------------------------------------|-------|
| NIC1 | N001A290 | Removal of loose rocks, Installation of netting and drainage | 1 |
| NIC.3 | N003B370 | Cutting and drainage | 3 |
| | El Guayacán | New bridge | |
| | N003E170 | Cutting and drainage, concrete dam and Box culvert | |
| NIC.5 | N005A010 | Cutting and drainage | 1 |
| NIC.26 | La Banderita | Masonry wall and gabion mat | 2 |
| | Solis | Gabion mat and riprap with mortar | |

◆ **Package 3 : Priority Site 3**

The disaster spots of Priority Site 3 are composed of NIC.1 and NIC.3. The main work items are to install gabion mats to prevent scouring of bridge foundations, to cut the weathered and steep slope surfaces, and to install drainage. The detailed works are shown in Table 21.5.3. The estimated construction period for this package is 2 years.

Table 21.5.3 Construction Work of Package 3

| Road No. | ID No. | Countermeasure | Total |
|----------|---------------|--------------------------------------------------------------------------------------------------------|-------|
| NIC.1 | Las Chanillas | Concrete brocks | 5 |
| | N001B170 | Cutting and drainage | |
| | N001B120 | Cutting and drainage | |
| | Rio Inali | Gabion mat and stone masonry | |
| | Rio Tapascoli | Gabion mat | |
| NIC.3 | N003C230 | Cutting and concrete protect with vegetation, Lower down embankment with drainage | 3 |
| | N003C150 | Cutting and drainage above road, embankment, Vegetation and drainage below | |
| | N003C140 | Cutting with drainage and horizontal drainage above road, embankment, vegetation and drainage below | |
| NIC.26 | N026A060 | Cutting, shotcrete and drainage | 3 |
| | N026B140 | Cutting, drainage and horizontal drainage | |
| | N026A150 | Cutting and drainage, lateral carriageway drainage | |

21.6 Engineering Services

The proposed Engineering Services comprise two main components. The preparatory work is required to be implemented before the commencement of the project packages, and includes a detailed design and a tendering for the construction works. After tendering for construction, the supervision of construction work will be assigned during construction period. The total required period of the Engineering Services is 5 years.

21.7 Implementation Schedule

The implementation schedule was set up taking account of the construction period estimated for each project package and for the engineering services. The recommended implementation schedule is shown in Figure 21.7.1.




Figure 21.7.1 Proposed Implementation Schedule for Disaster Prevention Measures

21.8 Investment Programme

The investment programme of the Project has been made on the basis of the implementation schedule. The cost breakdown set out in Table 21.8.1 has been allocated to engineering services and construction works as follows;

Table 21.8.1 Allocation of Costs


| <i>Component</i> | <i>Allocation</i> |
|--------------------------|----------------------|
| Engineering works | Construction works |
| Design | Engineering Services |
| Construction Supervision | Engineering Services |
| Client Costs | Construction Works |
| Transport of materials | Construction works |
| Contingency | Construction Works |

Table 21.8.2 shows the tentative investment programme for the proposed disaster spots and structural strengthening projects. Figure 21.8.2 shows the resultant expenditure profile.

Table 21.8.2 Potential Expenditure Profile for Disaster Prevention Measures
(SUS, 2002 prices)

| Year | Engineering Services | Construction Works | Total |
|-------|----------------------|--------------------|------------|
| 2003 | 30,918 | - | 30,918 |
| 2004 | 235,330 | - | 235,330 |
| 2005 | 293,840 | 672,110 | 965,950 |
| 2006 | 166,100 | 2,466,136 | 2,632,236 |
| 2007 | 341,803 | 5,042,143 | 5,383,945 |
| 2008 | 220,491 | 3,248,117 | 3,468,608 |
| Total | 1,288,482 | 11,428,506 | 12,716,988 |

Source : Allocation of Capital Costs (Table 20.3.3) to Implementation Schedule (Figure 21.7.1)



Source : Table 21.8.2

Figure 21.8.1 Potential Expenditure Profile for Disaster Prevention Measures

21.9 Financing Arrangements


This report has underlined the importance of disaster prevention measures to Nicaragua. As a result, it is anticipated that the necessary works can be funded by an International Donor, and the proposed implementation plan provides for the processing of an appropriate grant application. Typically, in Nicaragua grant aided highway projects are co-financed by the Government of Nicaragua at an average rate of 10% of the total project cost. It is assumed that this can apply to the capital expenditure of this project, and the Government assumes full responsibility for the subsequent maintenance of the disaster prevention measures.

It is therefore recommended that MTI makes budget provision for the implementation and maintenance of this project in accordance with Table 21.9.1 and Figure 21.9.1.

Table 21.9.1 Proposed MTI Budget Provision for Implementation and Maintenance of Disaster Prevention Measures ('000s Cordoba)

| Year | Capital | Maintenance |
|------|---------|-------------|
| 2003 | 45 | - |
| 2004 | 339 | - |
| 2005 | 1,391 | - |
| 2006 | 3,790 | - |
| 2007 | 7,753 | 165 |
| 2008 | 4,995 | 1,301 |
| 2009 | - | 2,984 |
| 2010 | - | 2,984 |
| 2011 | - | 2,984 |
| 2012 | - | 2,984 |

Source : Capital budget 10% of total of Table 21.8.1, Maintenance Budget as Table 21.4.1, both converted at \$1 = 14.4 Cordoba



Source : Table 21.9.1

Figure 21.9.1 Proposed MTI Budget Provision for Implementation and Maintenance of Disaster Prevention Measures ('000s Cordoba)

CHAPTER 22
MANAGEMENT SYSTEM AND OPERATION

CHAPTER 22 MAINTENANCE AND OPERATIONS SYSTEM

22.1 General

Management and operation work differs in times of disaster and in routine/periodic maintenance. Therefore, these are examined as two separate items.

22.2 Method for Establishing Maintenance Program

22.2.1 General Flow of Maintenance and Operations System

Taking into consideration the present status of road maintenance in MTI, an overall concept for a system of road maintenance and operations is proposed as shown in Figure 22.1.1.




Figure 22.2.1 Concept of Maintenance and Operations System

In a disaster, management and operations work can be classified into the following four types:

- Data collection

- Data processing
- Presentation of information
- Execution of road disaster prevention and road restoration countermeasures

Road disaster prevention and restoration countermeasures are classified into emergency, temporary, and permanent countermeasures. The tasks composing the above four work types are described below.

1) Data Collection

- Past disaster prevention methodologies and at-built drawings
- Records of past disasters
- Road and traffic conditions
- Data from other agencies (especially INETEL and MARENA)
- Topographical maps, geological data, meteorological data, disaster records

2) Data Processing




Figure 22.2.2 Method of Data Processing

3) Presentation of Information

- Transmit information on execution of countermeasures (e.g., route closure) to related agencies such as cities, towns, and the local police department.
- Inform road users of road conditions and route closures resulting from countermeasure execution.

- 4) **Execution of Road Disaster Prevention and Road Restoration Countermeasures**
- Road disaster prevention and road restoration countermeasures are executed based on the results from the data processing stage.
 - Road disaster prevention and road restoration countermeasures are classified into emergency, temporary, and permanent countermeasures.
 - As-built drawings are stored in a database.

22.3 Organization of Maintenance Division

1) Present Status of General Division of Roads

The General Division of Roads (GDR) is comprised of five departments: 1) Department of Road Construction, 2) Department of Road Maintenance, 3) Department of Road Management, 4) WB Affairs Department, and 5) IDB Affairs Department. Although the Department of Road Maintenance (DORM) is in charge of all aspects of maintenance work, most of the work carried out consists of road surface restoration.

As for when there is damage to road structure, road users and/or local authorities report directly to a Disaster Prevention Technical Unit that comes directly under the MTI, which then reports to the Minister. However, together with many other outstanding issues, GDR receives information too late under this system, resulting in materials and manpower to deal with a disaster being slow and behind schedule. Moreover, as for road inspections in local areas, road inspectors have to be dispatched from the head office, who then return to said office to study the field results and draw up the appropriate response. Given this background, there is insufficient planning overall, an insufficient budget, and a lack of technical capability in the GDR to deal with road disasters. Furthermore, problems continue to pile up as a result of this situation.

2) The Role of GDR

In order to firmly carry out road disaster prevention, it is important for the DORM to plan on how to acquire the necessary information and technologies, to draw up annual plans indicating locations requiring road disaster prevention, to secure a sufficient budget, to plan inspections, to store data, etc., and to report regularly to the GDR.

3) The Role of Local Offices

In order to realize effective road inspections and maintenance, it is proposed that consideration be given to having the responsibility for this work be moved from the head office to the local offices to reduce costs, as well as establishing local offices. The role of local offices is to carry out inspections for their respective jurisdictions, to compile data from their fieldwork, to keep records of disasters, to keep the head office well informed, etc.

In order for the above to be executed without fail, the four personnel described below should be assigned to local offices for road disaster prevention purposes. However, other road maintenance experts can also be assigned to these offices.

- Director: 1 (engineer)
- Engineer: 1 (to establish and confirm locations requiring disaster prevention measures)
- Technicians: 2 (to transport inspection tools and assist the engineer)

Further, it is recommended that local offices be established in the following major cities: Managua, Leon, Matagalpa, Ocotal, Granada, and Juigalpa.

4) The Role of the General Division of Planning

The role of the General Division of Planning is to secure the budget for road disaster prevention, establish an investment plan for this, and to carry out the said plan.

The organizational chart and role of the DORM in MTI to be involved with future road prevention countermeasures is as shown in Figure 22.3.1.




Figure 22.3.1 Organizational Chart of Maintenance Division

22.4 Inspection and Maintenance Work Methods

22.4.1 General

When maintenance work is carried out, it is necessary to consider the road facilities (e.g., slopes and bridges), social impacts, etc. of each road. For example, the status of slope and bridge facilities of a road section would be assessed via on-site inspection and maintenance work executed based on the information obtained. Note that it is necessary to always maintain road facilities in good condition to prevent disasters from happening beforehand. In addition road facilities, such as slopes and bridges become more vulnerable as they age and are more likely to fail or sustain damage when being used.

Finally, it is important to understand that insufficient maintenance not only affects road facilities such as slopes and bridges, which in turn can affect the flow of road traffic, but can also threaten life and property should they collapse, resulting in large costs being incurred for restoration, etc.

22.4.2 Types of Maintenance Inspection

Maintenance inspection consists of the following types:

- Routine inspection
- Periodic inspection
- Urgent inspection

Below, the purpose of each of these types of inspection is explained.

1) Routine Inspection

The purpose of routine inspection is to detect at an early stage minor damage and the potential for such damage to become more severe. Routine inspection consists of a visual check from a patrol car. Routine inspection is assumed to be once per week, but it is appropriate to increase or decrease inspection frequency depending on the status of road facilities (e.g., slopes, bridges, traffic volume, social environment). The main work items in a routine inspection are as follows:

- Confirmation of smooth traffic flows
- Checking for rock and/or debris on roads.
- Inspection of the status of road structures, slopes, and drainage facilities. If damage and/or abnormalities are detected, execution of more detailed inspection and recording and reporting of results.
- In case of emergency, execution of urgent countermeasures.

The potential defects for each inspection item in a routine inspection are shown in Table 22.4.1.

Table 22.4.1 Inspection and Record Items

| Inspection Item | Potential Defect |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Carriageway | -existence of rock and debris |
| Shoulder | -cracking -additional new cracking |
| Drainage Facility | -existence of rock and debris |
| Slope | -rock falling or collapsing and land slides -conceivable, cracking -weathering, gully erosion -existence of seepage or underground water -transformation, cracking and collapsing of cribwork, retaining wall, and shotcrete -damage and corrosion to steel materials -outflow of backfill -loosening of net and rope -withering of vegetation |
| Bridge | -scouring -transformation and collapsing of revetment -outflow of backfill -transformation and collapsing of abutment and pier -change in river channel -river deposits |

2) Periodic Inspection

The purpose of periodic inspection is to inspect defects or potential defects of slopes, bridges, etc. close up and in detail. Periodic inspection is assumed to be once per year, but it is appropriate to increase or decrease inspection frequency depending on the status of road facilities (e.g., slopes, bridges, traffic volume, social environment). The main work items in a periodic inspection are as follows:

- Inspection of slope stability, damage to road facilities, level of damage and/or deterioration
- Check for seepage water from slopes and inspection of drainage system during rainy season to confirm functionality.
- Recording of results in a database.
- Decision on whether or not it is necessary to have further inspection by an engineer, technician, or specialist.

3) Urgent Inspection

The purpose of urgent inspection is to check for damage that poses a danger to road users and the surrounding community after the a natural disaster, such as a hurricane or

earthquake, or when existing damage threatens to become a danger. It is executed usually as a supplement to a routine or periodic inspection. The main work items in an urgent inspection are described below.

- More than one expert should do thorough detailed inspections simultaneously.
- Sketches indicating the locations, direction, and widths of cracks, together with present condition photographs and crack distribution charts, should be drawn up. Moreover, measurements should be performed if needed and topographical maps, cross-section sketches, etc. drawn up.
- Urgent inspections should be carried out rapidly after a disaster such as a rainstorm, hurricane, earthquake, etc., since road facilities such as slopes can be easily damaged in such circumstances. Should damage be detected, appropriate measures should be carried out.
- When symptoms of deformation appear, a partial or full detailed inspection of the object facility should be executed. Measurement equipment, such as an extensometer and inclinometer to check for soil movements and the progress of cracking, should be used.
- If soil movement is ongoing, it should be carefully monitored. It is assumed to be material of the stability judgment. From the result of materials, the part with the possibility of the occurrence of the disaster is separately inspected in detail. Strengthening of the countermeasure and observation is examined.
- When slope damage, landslides, etc. occur, boring should be carried out in order to ascertain present conditions. That is, boring should provide data to investigate the direction of soil movement, the existence of slide surface groundwater, soil composition, etc.

The workflow for maintenance management is as shown in Figure 22.2.1.

4) Inspection System

As described above, by executing inspections that are purpose oriented, it is possible to avoid a road disaster from occurring. For this reason, the following inspection team system is recommended:

- Total no. of members per inspection team: 3
- No. of engineers: 1 (to establish and confirm locations requiring disaster prevention measures)
- No. of technicians: 2 (to transport inspection equipment and assist engineer)




Figure 22.2.1 Flow Chart for Maintenance Management

22.4.3 Methods of Repair/ Rehabilitation

1) Priority Work Items

Priority work items for repair and rehabilitation are listed below.

- The secondary disaster prevention gives priority after confirmation of dread of secondary disaster and work safety.
- Confirmation of detour road.
- Confirmation of appropriate amount of repair and rehabilitation work.
- Selection of appropriate repair and rehabilitation methods taking into consideration availability of materials.
- In determining the cause of road facility deformation or collapse, various inventory data are used.

2) Types of Repair and Rehabilitation Methods

a) Cracking on Slopes

The selection of the method of repair and rehabilitation is as shown in Figure 22.4.2.




Figure 22.4.2 Method of Repair/ Rehabilitation of Crack and Damage on Slope

b) Boulder Stone and Loose Stones on Slopes

The selection of the method of repair and rehabilitation is shown in Figure 22.4.3.




Figure 22.4.3 Method of Repair/ Rehabilitation of Boulder Stone and Unfixed Stone on Slope

c) Defect in Drainage Facility and Weathering of Shotcrete

The selection of the method of repair and rehabilitation is shown in Figure 22.4.4.




Figure 22.4.4 Method of Repair/ Rehabilitation of Defects in Drainage Facility and Weathering of Shotcrete

d) Slope Damage from Road Surface Water Inflows

The selection of the method of repair and rehabilitation is shown in Figure 22.4.5.




Figure 22.4.5 Method of Repair/ Rehabilitation of Slope Damage from Road Surface Water Inflows

e) Landslide

The selection of the method of repair and rehabilitation is shown in Figure 22.4.6.




Figure 22.4.6 Method of Repair/ Rehabilitation of Damage from Landslides

22.5 Procurement

The main types of equipment and materials for disaster prevention countermeasures that could be procured in Nicaragua were examined in Chapter 7. Chapter 18 described the actual quantities of materials and the equipment needed for the different countermeasures. As for the selection of the type of maintenance work method, this was described in the preceding sections of this chapter (special materials were not considered). Based on the above work, the Study team was able to confirm that all of the materials for the countermeasures could be procured in Nicaragua. As for equipment, everything could be procured except for a shotcrete machine.

(Note that when material is obtained from quarry sites, it is necessary to observe the Law No387 concerning mining).

As for contractual matters when the countermeasures are executed, two cases are considered. The first case is contracting with a private company and the second case with COERCO (or a public entity). The selection of the contract type is to be decided by MTI and will depend on the amount of construction work required.

22.6 Plan of Database System

It is important that the maintenance records, the facility conditions, condition of geological and weather characteristics are grasped in order to achieve the effective road maintenance. And several relative data, which are geology, topography and hydrology, should be arranged to use smoothly. Therefore the various database should be established promptly.

All of the data collected in this Study should be used for near future. The database of road maintenance in MTI is recommended as shown in Figure 22.6.1. The arranged data are as follows;

- Basic data (route number, distance, coordinates, type of structure, photographs),
- Survey records (topography, geology, weather, hydrology, traffic volume, socio-economic index, etc.),
- Facility, road inventory,
- Construction records (as-built drawings, qualities, applied standards, construction method, etc.),
- Inspection frequency, inspection schedule, and
- Repair/ restoration records and its schedule.

The Bridge Management System (BMS), which was donated to the General Direction of Roads by DANIDA in October 2001, is operated and managed efficiently now. Therefore, in the future, this plan of database system should be managed in cooperation with BMS.




Figure 22.6.1 Management of Database System for Road Maintenance

CHAPTER 23

CONCLUSION AND RECOMMENDATION

CHAPTER 23 CONCLUSION AND RECOMMENDATION

The feasibility study proved that project spots of Package 1, 2 and 3 are technically, environmentally and economically feasible. The information and data surveyed in this Study can be finally concluded as follows.

23.1 Early execution of the disaster prevention spots

The identified disaster prevention spots are highly critical. Therefore, the disaster prevention work should be executed as early as possible in order to protect the safety of road users and the stability of traffic movement and the economy.

Therefore, the priority order of the project package should be considered as grouped in the following Table 23.1.1.

Table 23.1.1 Priority Order of Project Packages

| Priority Order | Package No. | Road No. | ID No. | Countermeasure | Total |
|---------------------------------|----------------------------------------------------|----------|-----------------------------------|-----------------------------------------------------------------------------------------------------|-------|
| 1 | 1 | Nic.1 | N001AA280 | Horizontal drainage | 7 |
| | | | Junquillal | Gabion mat | |
| | | | San Nicolás | Gabion mat | |
| | | | San Ramón | Gabion mat | |
| | | | N001A240 | Removal of loose rocks, installation of netting | |
| | | | N001B230 | Removal of loose rocks, installation of netting | |
| | | NIC.3 | N001B150 | Cutting, shotcrete and drainage | 2 |
| | | | N003B400 | Cutting and drainage | |
| | | NIC.26 | N003B320 | Retaining wall and fill, drainage and re-vegetation | 3 |
| | | | N026B160 | Removal of loose rocks, installation of netting and drainage | |
| San Juan de Dios | Gabion mat | | | | |
| | | Papalón | Gabion mat and riprap with mortar | | |
| 2 | 2 | NIC1 | N001A290 | Removal of loose rocks, installation of netting and drainage | 1 |
| | | NIC.3 | N003B370 | Cutting and drainage | 3 |
| | | | El Guayacán | New bridge | |
| | | | N003E170 | Cutting and drainage, Concrete dam and Box culvert | |
| | | NIC.5 | N005A010 | Cutting and drainage | 1 |
| | | NIC.26 | La Banderita | Masonry wall and gabion mat | 2 |
| Solis | Gabion mat and riprap with mortar | | | | |
| 3 | 3 | NIC.1 | Las Chanillas | Concrete brocks | 5 |
| | | | N001B170 | Cutting and drainage | |
| | | | N001B120 | Cutting and drainage | |
| | | | Rio Inali | Gabion mat and stone masonry | |
| | | | Rio Tapascoli | Gabion mat | |
| | | NIC.3 | N003C230 | Cutting and concrete protect with vegetation, Lower down embankment with drainage | 3 |
| | | | N003C150 | Cutting and drainage above road, embankment, Vegetation and drainage below | |
| | | | N003C140 | Cutting with drainage and horizontal drainage above road, embankment, vegetation and drainage below | |
| | | NIC.26 | N026A060 | Cutting, shotcrete and drainage | 3 |
| | | | N026B140 | Cutting, drainage and horizontal drainage | |
| N026A150 | Cutting and drainage, lateral carriageway drainage | | | | |
| Total Disaster Prevention Sites | | | | | 30 |

23.2 Recommendation

In order to execute the projects, the MTI has been recommended to take the following actions.

- **Execution of Screening, Emergency/ Routine/ Periodic Inspection Survey,**

Approximately 80 over disaster potential spots were identified by the inspection survey on the objective six (6) roads, which are NIC.1, NIC.3, NIC.5, NIC.15, NIC.24 and NIC.26, in this Study. The screening and inspection surveys should be carried out for not only the objective roads but also other major roads and the rural roads.

- **Understanding Manuals and Standard Drawings,**

The manuals are composed of five (5) parts as below.

- An Inspection Manual,
- A Planning Manual,
- A Design/ Execution Works Manual,
- A Maintenance Manual, and
- A Design Standards/ Standard Drawings.

Each manual is applicable to conditions on Nicaraguan roads, and users must understand the contents of all 5 manuals.

- **Strengthening of Maintenance Division in MTI,**

The Direction of Road Maintenance is organized in General Division of Roads of MTI. However, its main work is only minor maintenance works of road surfaces on major roads. Almost all of major maintenance works are carried out by donations from the foreign countries.

In order to build up a strong maintenance organization, the following actions are recommended.

- Clarification of roles and responsibilities in the range of Direction and Division with a role in road maintenance,
- Establishment/ management of Database for the maintenance work, and
- Reorganization of reporting and liaison lines.

- **Establishment of Regional Offices, and**

In order to get information of disaster quickly, regional offices should be established at main towns on major roads. The roles of regional offices will be to carry out screening, and other inspection surveys for emergency, routine and periodic maintenance. Data collected from inspection surveys should be analysed in regional offices and be reported to the main maintenance division in MTI. Thus

main maintenance division in MTI. Thus the regional offices should take responsibility for major roads in their local areas.

- **Secure the Special Budget for Road Disasters**

A special budget for roads disaster should be established to a safeguard against possible loss. MTI should take on great responsibility for the management and control of major and rural roads in Nicaragua. If traffic accidents occur within MTI's responsibility, it is likely to be a result of very bad carriageway surfaces, very dangerous slope surfaces, very risky bridge condition, etc.

Therefore, in order to safeguard road safety and economic development to the road users, MTI should itself secure a special budget for road disasters.

APPENDICES- PART A

Appendix A1: Stability Survey Sheet (Chapter 4)

Appendix A2: Type of Countermeasures (Chapter 7)

Appendix A3: Hydrological Data (Chapter 8)

Appendix A4: Data for AHP (Chapter 14)

Appendix A1

Stability Survey Sheet (Chapter 4)

- A1.1 Table of the Inspection Result*
- A1.2 The Figure of Inspection Points*
- A1.3 Record by Inspection Site*
- A1.4 Stability Investigation Table*
- A1.5 Record of the History of Damages*

Appendix A1.2 The Figure of Inspection Points



The Figure of Inspection Point

| Route No. | Item | Serial No of site | LEGEND Integral Evaluation | Inspection Item | Code |
|-------------|-----------|-------------------|----------------------------|--------------------------|------|
| N001 | A | 300 | (1) | 1 Rock fall & Collapse | : A |
| Nic1=N001A= | Rock fall | 300=No.3C | (1) | 2 Rock collapsing | : B |
| | | | = | 3 Slope slide | : C |
| | | | It is necessary | 4 Debris flow | : E |
| | | | contermeasure | 5 Embankment | : F |
| | | | | 6 Wall | : G |
| | | | | 7 Scoring for the Bridge | : H |
| | | | | 8 Others | : J |

| Mark | Detail |
|------|--------------------------------------|
| ○ | : 2002 Inspection site |
| △ | : Former inspection site |
| × | : The site where have damage History |

| Integral Evaluation | Comment |
|---------------------|-----------------------------------------------|
| (1) | : It is necessary to take measures |
| (2) | : Response, making prescription of Prevention |
| (3) | : It is not necessary to take measures |

* In case of b r i d g e s investigation, Bridge name and Station No. are adopted as Code

Appendix A1.3 Retord by Inspection Site (1/2: Slope Failure)

Format-3-1

| No. | Toll / Common | | Inspection Item | Name of the site | Name of the road | Kilometer post (of) | (to) | From Managua / To | | Total | m. |
|-----------------------------------------------------------------------------------------------------------------------------------|------------------------|-----|----------------------|------------------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-------------------|-----------|--------|---------|
| | Yes (Crossing/Special) | Not | | | | | | Latitude | Longitude | | |
| Classification | | | Restriction Criteria | | | Site mark | | | | | |
| Traffic Restriction | | | | Traffic Volume | | Holiday | | Yes No | Bus Route | Yes No | Yes Not |
| Pictures of the site, Sketch (to indicate the location of the existing works and the site mark). Location map (scale 1/50,000) | | | | | | | | | | | |
| Special remarks: Inspection Date: / / (Weather: clear • cloudy • rain) Method of inspection: Note: | | | | | | | | | | | |
| Disasters history | | | | | | Yes (1. See damage record, 2. unknown details:) Not | | | | | |
| Other inspection objectives | | | | | | Exist or Not Rock fall, collapse, rock mass collapse, land slide, debris flow, embankment, retention wall, bridge, others | | | | | |
| Inspection result of year | | | | | | Score: (Completed • In execution • Not started) Countermeasure: | | | | | |
| Inspection result of 2002 year | | | | | | Score: Integral evaluation: 1. It's necessary to take measures: 2. Response, making prescription of prevention: 3. It's not necessary to take measures: | | | | | |
| Forecast of disasters dimension | | | | | | | | | | | |
| Proposal countermeasures | | | | | | Kind of work: Norm: Quantity: Preliminary cost: | | | | | |
| Stability in case of seism (for rock fall & collapse only): stable / unstable | | | | | | | | | | | |

Appendix A1.3 Record by Inspection Site (2/2): Scouring of Bridge Foundation

Format-3-2

| | | | | | | | |
|--------------------------------------------------------|--|---------------------------------------------------|--|---------------------------------------------|--|----------------------------------------------------------------|--|
| No. | | Name of the bridge | | Length of the bridge | | m. | |
| | | (to) | | From Managua | | Total | |
| Classification | | Kilometer post (of) | | Latitude | | Longitude | |
| Traffic Restriction | | Name of the river | | Day of the week | | Hollyday | |
| Location map | | Name of the road | | Site name | | Traffic volume | |
| Inspection Item | | Category | | Restriction Criteria | | Plane of the bridge | |
| Toll / Common | | Yes (Crossing /Special) | | Not | | DID | |
| Yes | | Bus Route | | Yes | | Detour | |
| Not | | Not | | Not | | Not | |
| Inclination of the river bed | | Level of the river bed projection | | Level of the maximum depth of the river bed | | Blockage ratio | |
| River description | | Minimum span | | Height under the girder (clearance) | | Structure | |
| Abut | | Fundation | | Structure | | Fundation | |
| Pier | | Width of the pier | | Disasters History | | Yes 1. See damage record, 2. Unknown details:) | |
| Reason of the foundation selection | | 1) Using bridge plan, river plan, etc. | | 2) Site situation | | Taking in to account 1), Abut inspection | |
| Position of the domineering point (Scouring situation) | | Maximum height of fundation (HL) | | River bed height in the scouring place (HS) | | m. | |
| | | Lower height of fundation (HL) | | Scouring depth (DS=HU-HS) | | m. | |
| Remarks | | Inspection date: / / (Weather: Clear*Cloudy*Rain) | | Inspection Method: | | Score: (Completed - In execution - Not started) Countermeasure | |
| | | | | | | Integral evaluation: | |
| | | | | | | 1. It's necessary to take measures: | |
| | | | | | | 2. Respons making prescription of prevention: | |
| | | | | | | 3. It's not necessary to take measures: | |
| Note: | | Forecast of the disasters prevention | | Type of work: | | Norm: | |
| | | Proposal countermeasures | | Quantity: | | Preliminary cost: | |
| | | others | | | | | |

Scouring condition, abnormality (Sketch)
(Indicate the inspection site, scouring deep and the existent works)

Appendix A1.4 Stability Investigation Table (1/5)

Form 4-1

| Item | Factor | Cut Slope | | Natural Slope | | Inspector's Name |
|--------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|--------|-----------------------------------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | Classification | Grades | Classification | Grades | |
| Topography | G1: Talus | One corresponds to G1 | 3 | Several correspond to G2 | 3 | [Treatment Works] (B)=(A)×α (A)Xα Efficiency of the works done Cliff Slope Evaluation Grade |
| | G2: Collapsing terraces | No correspond to G1 | 0 | One correspond to G2 | 2 | |
| | G3: Erosionable terrace sp. over hang, slope that contains water debris flow traces | Several correspond to G2,3 | 3 | Several correspond to G1,3 | 3 | |
| | G4: There is a ridge in the peak, over hang | Corresponds to G2,3 | 2 | One correspond to G1,3 | 2 | |
| Soil, Geology, Structure | Soil that is easily erodible (Soil that loss resistance by absorbing water, others) | Notable | 8 | Corresponds to G4 | 0 | (B) (Slope) (B2-cliff) |
| | High density in cracks or fragil layer. Soft rock highly erodible. Quality of quickly erosion. | A little notable | 4 | Notable | 2 | |
| | LAYER DIRECTION (stratification, weak line) | No correspond | 0 | A little notable | 1 | |
| | Soils upon impervious rocks (hard rock in the superior area/ inferior part is soft) | Notable | 6 | No correspond | 0 | |
| Soil Surface Condition | superficial soil condition, loosening and boulder stone | A little notable | 4 | Notable | 8 | [History] © *There is no need to make history evaluation if rock falling or slope/cliff collapsing has no occurred after the realization of the treatment work. →(C) as 0 |
| | Collapsed rocks and boulder stone are unstable- a little unstable | Unstable | 12 | A little instable | 12 | |
| | Inflow water situation | Stable | 0 | Stable | 0 | |
| | Surface soil condition | Correspond | 0 | Correspond | 0 | |
| Shape | Inclination(b), Height | There is inflow water | 8 | There is inflow water | 4 | Frequency classification and disaster degree. After the recent treatment, it caused a traffic disturb. (The work done, did not operate). Did not caused problems to the traffic, but there is history that big rocks and collapses reached the road. (The work was not efficient). There is the history that fallen rocks and collapses reached the slope lap or cliff top. (The work done it is functioning in certain degree, but it is necessary to do a complementary work) |
| | | Leak out a little | 4 | Leak out a little | 2 | |
| | | denude soil-vegetation | 0 | No exist | 0 | |
| | | Compound (vegetation, dirt) | 5 | Denude soil-vegetation(grass) | 10 | |
| Deformation | Slope and cliff deformation (slight, little rocks falling, acquiring piping hole, subsidence, conceiving, tree fall, joint, open joint, work done deformation) | Structures | 1 | Compound (denude soil, grass) | 10 | [Total Evaluation] Countmeasure Evaluation It is needed to take counter To respond to the elaboration There is no need of new countermeasures. |
| | | Soil | 18 | Trees | 6 | |
| | | Rock | 16 | Inclination | 10 | |
| | | Slope | 12 | Height | 8 | |
| Totals | Slope, Total grade | Several correspond somewhat clear | 12 | Several correspond somewhat clear | 10 | (C) |
| | | Correspond Not so clear | 8 | Correspond Not so clear | 5 | |
| | | No exist | 0 | Several correspond somewhat clear | 4 | |
| | | Several correspond somewhat clear | 5 | Correspond Not so clear | 2 | |
| | | Slope | 0 | Natural Slope | 0 | Stable Unstable |
| | | Total grade | 0 | Total grade | 0 | |

Appendix A1.4 Stability Investigation Table (2/5)

Stability Investigation Table (Rock Mass Collapse)

| Item | Factor | Classification | Grade | Evaluation Grade |
|-----------------------------|----------------------------------------------|-------------------------------------------------------------|-------|------------------|
| Phenomenon, symptom | Open joint size | Big | 30 | (30) |
| | | Small | 15 | |
| | | No exist | 0 | |
| Phenomenon, symptom | Continuous horizontal joint direction | To the degradable direction | 10 | (10) |
| | | to the stable direction | 5 | |
| | | No exist | 0 | |
| Phenomenon, symptom | Small collapse/ rock falling | Exist | 7 | (7) |
| | | No exist | 0 | |
| | | Regular existence, distance from each one more than 1 m. | 15 | |
| Joint Condition | Hard Rock | Regular existence, distance from each one less than 1 m. | 11 | (16) |
| | | Irregular | 7 | |
| | | No exist | 0 | |
| Joint Condition | Soft Rock | Regular existence, distance from each one more than 1 m. | 11 | (11) |
| | | Regular existence, distance from each one less than 1 m. | 7 | |
| | | Irregular | 4 | |
| Rock mass composition | Superior part is hard/ inferior part is soft | No exist | 0 | (7) |
| | | Superior part is hard/ inferior part is soft | 7 | |
| | | Superior part is soft/ inferior part is hard | 5 | |
| Rock mass layer orientation | All soft | All hard | 2 | (15) |
| | | All hard | 0 | |
| | | Slidable Layer Orientation | 15 | |
| Rock mass layer orientation | Stable layer Orientation | No exist | 0 | (4) |
| | | Over hang | 4 | |
| | | More than 60° | 2 | |
| Topography | Slope and cliff inclination | Less than 60° | 0 | (10) |
| | | More than 100m. | 10 | |
| | | 50 ~ 100m. | 7 | |
| Topography | Steepest Slope Height | 30 ~ 50m. | 4 | (4) |
| | | Less than 30m. | 2 | |
| | | Cliff of ridge shape | 4 | |
| Topography | Cliff Shape | Cliff of talus shape | 3 | (4) |
| | | Cliff of valley shape | 1 | |
| | | Cliff of ridge and valley interlude shape | 0 | |
| Ground water/ rain | Nick line | Clear | 7 | (7) |
| | | Irregular | 4 | |
| | | Unclear | 0 | |
| Ground water/ rain | Thawing, inflow water | The puddle froze during long tieme. Or inflow water exists. | 4 | (4) |
| | | It freezes quickly. After rain, becomes water. | 2 | |
| | | The puddle does not freeze. | 0 | |
| Ground water/ rain | Inflow water, iced column | Inside vertical joints. | 2 | (2) |
| | | It limits horizontal layers | 1 | |
| | | Almost no perceptible | 0 | |
| Total | | | 0 | 0 |

Form 4-2

| | |
|------------------------------------------------------------------------------------------------------------|----------|
| Inspector's Name | |
| Organization | |
| [Treatment Work] (B) = (A) × α o (A) × 0 | Nota (α) |
| Efficiency degree in works done. | X0 |
| It protects well the foreseen rock mass collapse. They can protect well if disasters occur | -20 |
| It protects in certain degree the rock mass collapse. If disaster occur, they can work, but not perfectly. | -10 |
| It protects in some parts the rock mass collapse. When disasters occur, it works somewhat, but no more. | ±0 |
| There is no any kind of treatment. Or, if it exist, it is not working at all. | (B) |
| Total | |

| | |
|-----------------------------------------------------------------|------------|
| [Total Evaluation] | Evaluación |
| Resuesta | |
| It is needed to take countermeasures | |
| To respond to the elaboration of the disaster prevention manual | |
| There is no need of new countermeasures. | |

Appendix A1.4 Stability Investigation Table (3/5)

Form 4-3

| | | | | | |
|--------------------------|----------------------|-------------------------------------------------------------|--------------------|--------------------|---------|
| Nombre Organización | | Nota | | Nota de evaluación | |
| Historial (B) Item | Punto de observación | Record of past disaster and slope slide and certain legends | Existing | 100 | (100) |
| | | Symptom of Slope slide | No | 0 | (100) |
| | | | Remarkable symptom | 100 | |
| | | | Negligible symptom | 75 | |
| Total (maximum 100) (B) | | | | | 0 (100) |

| [Factor] (A) Item | Observation point | Grade | Evaluation Grade |
|-----------------------------|-----------------------------------------------------------------------|--------|------------------|
| Soil composed by landslides | Clear | 30 | |
| | A little clear | 15 | |
| | Not clear | 7 (30) | |
| Geologic Structure | Failure, grinding | 18 | |
| | volcanic alteration zone, solitaric soil | 18 | |
| | direction of layer slide | 14 | |
| | stable direction of the layer | 7 | |
| | block (Structure of Intrusive) | 3 | |
| | Others | 0 (18) | |
| Geology, etc. | Mesozoic and paleozoic layer (esquistos cristalino, sedimentary rock) | 7 | |
| | Tertiary layer (sedimentary rock) | 7 | |
| | Quaternary Layer(not solidified sediments or sedimentary rock) | 3 | |
| | Others (Volcanic rock, Igneous Rock) | 0 (7) | |
| Inflow water | Exist (including traces) | 10 | |
| | Not exist | 0 (10) | |
| Total (Maximum grade es 65) | | (A) | |

| | |
|----------------------------------------------------|--------------|
| (C)=MAX(A,B) Evaluation grade of (A) the factor | (C)=MAX(A,B) |
| Evaluation grade of (B) the history | (C)=MAX(A,B) |
| The highest between (A) y (B) | (C)=MAX(A,B) |

| | |
|--------------------------------------|------------|
| [Integral Evaluation] | Evaluation |
| Response | |
| It is necessary to take measures | |
| Solve, preparing recipe | |
| It is not necessary to take measures | |

| | | |
|---------------------------------------|------------|------------|
| [Treatment work] (D)=C) + δ (C) × 0 | Grades (a) | Evaluation |
| Efficiency of existing works | ±0 | |
| There are no works, or low efficiency | -30 | |
| Some efficiency | x0 | |
| High efficiency | | |
| Total | (D) | |

Appendix A1.4 Stability Investigation Table (4/5)

Form 4-4

Stability Investigation Table (Debris Flow)

Inspector's Name: _____ Organization: _____

| [Factor] (A) | Item | Factor | Classification | Evaluation Degree |
|-----------------------|---------------------------------------------------------------------------------------------------------|------------------------------------------------------------|-----------------------------------|-------------------|
| Stream Characteristic | Surface of the basin damaged by the debris flow. Surface that has more than 15° of riverbed inclination | riverbed maxim inclination | More than 0.50km | 10 |
| | | | More than 0.15km less than 0.50km | 8 |
| | | | Less than 0.15km | 4 |
| | | | More than 40° | 10 |
| Cliff Characteristic | Cliff surface that has more than 30° inclination | Surface filled by grass and shrubs (less than 10m. height) | More than 30° less than 40° | 5 |
| | | | Less than 30° | 0 |
| | | | More than 0.20km | 8 |
| | | | More than 0.08km less than 0.20km | 6 |
| Cliff Characteristic | Existence of soil works with unstable soils | History of relative high dimension collapse | Less than 0.08km | 2 |
| | | | More than 0.20km | 8 |
| | | | More than 0.02km less than 0.20km | 4 |
| | | | Less than 0.02km | 0 |
| Cliff Characteristic | Existence of soil works with unstable soils | History of relative high dimension collapse | Exist | 0 |
| | | | No | 5 |
| | | | Exist | 0 |
| | | | No | 10 |
| Total | | | | (A) 0 |

| [Countermeasures] (B) | Item, Classification | Total of Evaluation Grades |
|----------------------------------|----------------------|-----------------------------|
| Efficiency degree in works done. | No exist. low | More than 20° less than 15° |
| | Normal | More than 15° less than 10° |
| | High | 10° less than 5° |
| | Enough | Less than 10° |
| Total | | 0 |

[Road Structure] C=(B)+α

| Structure | Classification | Grade(α) | Evaluation Grade |
|-----------------|--------------------------------------------------------------------------|----------|------------------|
| Wide of channel | More than 10m. | -40 | |
| | 5m~10m. | -30 | |
| | 3m~5m. | -20 | |
| Less than 3m. | | ±0 | |
| | Less than 1m. Or in case that there are neither bridges nor box culverts | ±0 | |
| Bridge Height | 1m~2m. | -5 | |
| | 2m~3m. | -15 | |
| | 3m~5m. | -30 | |
| | More than 5m. | -40 | |
| Total | | (C) | |

[History] (D)

| Classification | Grade | Evaluation Grade |
|------------------------------------------------------------------------|-------|------------------|
| After the recent taken measures, debris flow caused a traffic disturb. | 90 | |
| A debris flow occurred, but did not cause traffic disturb. | 40 | |
| There is the history of debris flow occurrence | 0 | |
| Total | | (D) |

(E)=MAX(C,D)

| Classification | Grade | Evaluation Grade |
|------------------------------------------------------------------------|-------|------------------|
| After the recent taken measures, debris flow caused a traffic disturb. | 90 | |
| A debris flow occurred, but did not cause traffic disturb. | 40 | |
| There is the history of debris flow occurrence | 0 | |
| Total | | (E)=MAX(C,D) |

[Types of supposed damages]

| Types of supposed damages | Evaluation |
|---------------------------------------------------|------------|
| Bridge Destruction | |
| Dragging of the Embankment | |
| Soil sedimentation in the road caused by overflow | |

Check with a circle the type that corresponds

[Total Evaluation]

| Answer | Evaluation |
|-----------------------------------------------------------------|------------|
| It is needed to take countermeasures | |
| To respond to the elaboration of the disaster prevention manual | |
| There is no need of new countermeasures | |

Appendix A1.4 Stability Investigation Table (5/5)

Stability Investigation Table (Scouring of Bridge Foundation)

| Item | Classification | Grade | Evaluation Grade | |
|----------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------|------------------|
| River Bed Inclination (are quickly) | More than 1/100 | 15 | 15 | |
| | Less than 1/100 more than 1/2 | 10 | 0 | |
| | Menos de 1/250 | 0 | 0 | |
| Construction Site (Abutment and bridge pier exist in a minimum Span) | Correspond | 20 | 20 | |
| | Not correspond | 0 | 0 | |
| Construction period | Before 1945 | 10 | 10 | |
| | Between 1946-1965 | 5 | 5 | |
| | After 1966 | 0 | 0 | |
| Minimum distance between feet | More than 10m. | 15 | 15 | |
| | More than 20m. | 10 | 10 | |
| | More than 30m. | 5 | 5 | |
| Blockage ratio | More than 7% | 15 | 15 | |
| | More than 5% less than 7% | 10 | 10 | |
| | Less than 5% | 5 | 5 | |
| girder height | Less than 30cm. | 10 | 10 | |
| | More than 30cm less than 60cm | 5 | 5 | |
| | More than 60cm. | 0 | 0 | |
| Total (A) (100--0) | | | | |
| Frequency (Average) | Notes (d) Subtotal | | | |
| Disasters occur more than once every 10 years around the | 15 | | | |
| Disasters occur more than once every 5 years in the river | 10 | | | |
| Disasters occur more than once every 10 years in the | 5 | | | |
| Others | 0 | | | |
| Total (15) | | | | |
| (Bridge Abut.) (Bridge Pier Investigated) (A) (B) | (E) | | | |
| Item | Factor | Classification | Grade | Evaluation Grade |
| Bridge abut evaluation | Distance between the bridge pier and the slope tip from the river dike | In 5m. | 10 | 10 |
| | | More than 5m. less than 10m. | 5 | 5 |
| | | More than 10m. | 0 | 0 |
| | | The pier in the river | 15 | 15 |
| | | The river wide where it is the bridge is narrow in comparison with the up river and down river | 10 | 10 |
| | | Not correspond | 0 | 0 |
| | | Correspond | -10 | -10 |
| | | Both dimension and height correspond | -10 | -10 |
| | | Either dimension or height corresponds (One of both) | -5 | -5 |
| | | Not correspond | 0 | 0 |
| Total (B) (25--20) | | | | |
| (Bridge Pier) (Bridge Pier Investigated) (C) | (C) | | | |
| Item | Factor | Classification | Grade | Evaluation Grade |
| Bridge pier evaluation | Cross Flow Water direction Angle and bridge pier Stability against scouring (Penetration deep) Scouring protection works | pile bent rigid frame foot | 15 | 15 |
| | | More than 20° | 10 | 10 |
| | | More than 10° less than 20° | 10 | 10 |
| | | Less than 10° | 0 | 0 |
| | | Correspond | -10 | -10 |
| | | Not correspond | 0 | 0 |
| Total (C) (30--20) | | | | |

Form 4-5

Inspector's Name _____
 Organization _____

| (Abnormality) (Bridge Abut.) (Bridge Pier Investigated) (A) (B) | (D) | (E) | Grade | Evaluation Grade |
|-----------------------------------------------------------------|--------------------------------------------------------------------|--------------------------------|-------|------------------|
| Scouring Abnormality | Scouring and abnormality in foundation of riverside protection | Big scouring and abnormality | 50 | 50 |
| | | Small scouring and abnormality | 30 | 30 |
| | | There is no abnormality | 10 | 10 |
| | | There is not abnormality | 0 | 0 |
| Type of foundation | Hydraulic Box Base Pier Foundation Spread Foundation Does not know | Big scouring and abnormality | 50 | 50 |
| | | Small scouring and abnormality | 30 | 30 |
| | | There is not abnormality | 10 | 10 |
| | | There is not abnormality | 0 | 0 |
| Total | | | | 100 |

Evaluation of bridge abutment (G)
 River bed stability (A)(B) max. 100 (F)
 The highest between (F) y (D) (G)

Evaluation of bridge abutment (G)
 River bed stability and revetment (H)
 (A)(C) maximo 100 (E)
 The biggest between (H) y (E) (I)

Total evaluation of the bridge (G) y (I) (K)
 The highest between (G) y (I) (K)

(Total Evaluation)
 Answer:
 It is needed to take countermeasures To respond to the elaboration of the disaster prevention manual
 There is no need of new countermeasures

Appendix A1.5 Record of the History of Damages (1/2)

Form - 5-1

| | | | | | | |
|--------------------------------------|-------------------------------------|-----------------------------|-----------------------------|---------|---|-----------------|
| No. | Type of disaster | Site | Kilometer post (of) | (to) | | From Managua/To |
| Inspection Site Year | Respond / Not Respond | East longitude | North Latitude | | | |
| Plane (Damages, Measures) | | | Section (Damages, Measures) | | | |
| Pictures, Sketch of actual situation | | | | | | |
| Remarks | | | | | | |
| Date of disasters | | | | | | |
| Dimension | Wide, Long, Depth (m) | m, | m, | m, | m | m |
| Inciding factor | Precipitation: Continue | mm/ | hr'd | Maximum | m | |
| | Earth quake: Magnitude | | | | | |
| | Human damages: deads | Injuries: | | | | |
| Damages | Material damages: | Total cost of damages loss: | | | | |
| | Comments: | | | | | |
| Traffic restriction record | 1. Full restriction: hours | | | | | |
| | 2. One way road restriction: hours. | | | | | |
| | 3. Others: | | | | | |
| Countermeasure | Year of construction: | Type of works: | | | | |
| | Approximate Cost: | | | | | |

Appendix A1.5 Record of the History of Damages (2/2)

(Scouring in the bridge foundation of the bridge)

Form - 5-2





| | | | | | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|--------------------------|-----------------------|----------------|----------|-------------------|
| No. | Inspection site year | Type of disaster | Respond / Not Respond | Kilometer post | (to) | From Managua to |
| | Name of the Bridge | Year of the construction | Length of the bridge | Longitude | Latitude | Name of the river |
| Plane of the bridge (Damages, Measures) | | | | | | |
| 1. Around pier foundation. 2. Protection of the sides around the abut. (left, right) 3. Back embankment of the abut (left & right) 4. Others. Pictures, Sketch of the actual situation | | | | | | |
| Special Note (After the inspection of the year) | | | | | | |
| 1 Destroyed Bridge (Superior structure(~)/Abut(~)/Pier(~)) 2 Inclination, bridge subsidence (Abut(~)/Pier(~)) 3 Subsidence of the back embankment (right side, left side) 4 Others: | | | | | | |
| Comment | | | | | | |
| Inciting factor | | | | | | |
| Precipitation: Continuous mm/hr (Hurricane · Torrencial rain · Others) | | | | | | |
| Human damages: Dead Injured | | | | | | |
| Material Damages Total losses: | | | | | | |
| Comment: | | | | | | |
| Complete Restriction: hours/Restriction of one track hours. | | | | | | |
| Traffic Restriction in shoulder | | | | | | |
| Counter measures | | | | | | |
| Year of performance: Type of works: | | | | | | |
| Works expenditures | | | | | | |

Appendix A2





Type of Countermeasures (Chapter 7)

- A2.1 Type of Countermeasures in the Case of Road Damage*
- A2.2 Type of Countermeasures against Slope Failure*
- A2.3 Type of Countermeasures against Bridge Foundation Scouring*





Appendix A2.1 Type of Countermeasures in the Case of Road Damage

| Classification | Type of Work | Functional Characteristics | Application | Illustration |
|----------------|----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|
| (1) Earth Work | Removal | <ul style="list-style-type: none"> - To stabilize a slope by removing unstable portions - To remove unstable rocks before they falling down | <ul style="list-style-type: none"> - Cut slope - Generally applied to huge and medium-size rocks. Rock-fall/collapsing Rock collapsing Slope damage Debris flow |  |
| | Recutting | <ul style="list-style-type: none"> - To stabilize a slope by cutting it to its optimum gradient. | <ul style="list-style-type: none"> - Cut slope(soil & rock) Rock-fall/collapsing Rock collapsing Slope damage Debris flow |  |
| | Rock splitting | <ul style="list-style-type: none"> - To stabilize a slope by split it. | <ul style="list-style-type: none"> - Applied to huge rocks. Rock-fall/collapsing Rock collapsing Debris flow |  |
| | Embankment | <ul style="list-style-type: none"> - To refill a cavity created by erosion, scouring, etc. | <ul style="list-style-type: none"> Rock-fall/collapsing Slope damage Debris flow |  |

Appendix A2.2 Type of Countermeasures against Slope Failures (1/5)

| Classification | Type of Work | Functional Characteristics | Application | Illustration |
|----------------------|--------------|------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|
| (2) Vegetation | Hydroseeding | - To prevent the erosion, scouring and weathering of a slope by covering it with vegetation. | - Mainly applied to the weathered rock, soft rock and soil surface of a cut and fill slope. Rock-fall/collapsing Rock collapsing Slope damage Debris flow |  |
| | Vegetation | - To prevent the erosion, scouring and weathering of slope by covering it with vegetation. | - Fill slope - Cut slope(soil) |  |
| (3) Surface Drainage | Crest ditch | - To prevent the erosion and scouring of a slope surface by collecting runoff water along the top of a cut slope | Rock-fall/collapsing Slope damage Debris flow - Cut slope - Weathered rock, soil |  |
| | Berm ditch | - To prevent the erosion and scouring of a slope surface by collecting surface water in berm. | - Cut slope and fill slope. - Weathered rocks and soil |  |
| | | | Rock-fall/collapsing Rock collapsing Slope damage | |

Appendix A2.2 Type of Countermeasures against Slope Failures (2/5)

| Classification | Type of Work | Functional Characteristics | Application | Illustration |
|----------------------|-----------------------|----------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|
| (3) Surface Drainage | Roadside drain | - To prevent runoff water from reaching a road's surface. | - Cut slope, fill slope. Rock-fall/collapsing Rock collapsing Slope damage |  |
| (4) Structure | Stone pitching | - To protect a slope by covering it with stone pitching. | - Usually applied to a slope surface gentler than 1.5:1 Rock-fall/collapsing Slope damage |  |
| | Shotcrete | - To protect a slope by covering it with sprayed concrete(or mortar) | - Cut slope(rock) - Not applicable to a slope surface with much seepage water. Rock-fall/collapsing Rock collapsing Slope damage Debris flow |  |
| | Sprayed concrete crib | - To protect a slope by covering it with crib made with a gun. | - Applicable to a slope surface steeper than 1.0:1. - Applicable to an undulated surface. Rock-fall/collapsing Rock collapsing Slope damage Debris flow |  |




Appendix A2.2 Type of Countermeasures against Slope Failures (3/5)

| Classification | Type of Work | Functional Characteristics | Application | Illustration |
|----------------|-----------------------------|-------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| | Gabion Wall | - To protect a slope from landslides by resisting earth pressure. | - Mainly applied to the toe of a fill slope with seepage water. Rock-fall/collapsing Rock collapsing Slope damage Debris flow | |
| | Stone masonry wall | - To protect a slope from landslide by resisting earth pressure. | - Applicable to a stone masonry wall less than 5 m high. - Generally applied to a cut and fill slope. Rock-fall/collapsing Rock collapsing Slope damage Debris flow | |
| | Gravity-type retaining wall | - To protect a slope from landslides by resisting earth pressure. | - Applicable to a wall less than 3 m high. - Generally applied to a cut and fill slope. Rock-fall/collapsing Rock collapsing Slope damage Debris flow | |
| (4) Structure | T-shaped retaining wall | - To protect a slope from landslides by resisting earth pressure. | - Usually applied to a wall 3 to 10m high. - Generally applied to a cut or fill slope. Rock-fall/collapsing Rock collapsing Slope damage Debris flow | |





Appendix A2.2 Type of Countermeasures against Slope Failures (4/5)

| Classification | Type of Work | Functional Characteristics | Application | Illustration |
|----------------|----------------------------|-------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| (4) Structure | Piling | - To prevent a slope from sliding by resisting earth pressure with piles. | - Applicable to a slope surface steeper than 1.0:1. - Applicable to an undulated surface. | |
| (5) Protection | Prevention net | - To prevent falling rock from reaching a road by providing a catch wire net. | Slope damage Debris flow - Applied where there is no roadside space. - Unsuitable for a slope with rock that easily weathers. | |
| | Prevention fence | - To prevent falling rock from reaching a road by providing a catch fence. | Rock-fall/collapsing Rock collapsing - Applied where there is sufficient roadside space to contain fallen rock. | |
| | Barrier with concrete wall | - To prevent falling rock from reaching a road by providing a concrete wall. | Rock-fall/collapsing Rock collapsing - Applied where there is sufficient roadside space to contain fallen rock. | |

Appendix A2.2 Type of Countermeasures against Slope Failures (5/5)

| Classification | Type of Work | Functional Characteristics | Application | Illustration |
|----------------|--------------|--------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| (5) Protection | Rock bolt | - To prevent unstable rocks from falling down by anchoring them to bedrock with rock bolt. | - Applicable to huge rocks. Rock-fall/collapsing Rock collapsing |  <p>A diagram showing a circular rock mass with a diagonal line representing a potential failure plane. A rock bolt is shown as a line passing through the rock mass, anchored into the bedrock on the opposite side of the failure plane.</p> |
| Rock shed | | - To prevent unstable rocks from falling down by rock shed and debris flow. | - Cut slope - Debris flow Rock-fall/collapsing Rock collapsing Debris flow |  <p>A diagram of a rock shed structure. It consists of a concrete frame with a flat top surface labeled 'Sand Cushion' and a vertical wall labeled 'Reinforced Concrete'. Below the structure is a 'Roadway'.</p> |
| Concrete dam | | - To prevent a slope from debris flow by concrete dam. | - Debris flow Debris flow |  <p>A diagram of a concrete dam structure, showing a cross-section of a dam with a stepped profile.</p> |

Appendix A2.3 Type of Countermeasures against Bridge Foundation Scouring

| Classification | Type of Work | Functional Characteristics | Application | Illustration |
|-----------------------------|------------------------------------|------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|
| (1) Abutment and protection | Concrete revetments | - To protect an abutment fill slope from scouring. | - Usually applied to a slope gentler than 1:1 |  |
| | Stone riprap revetments | - To protect an abutment fill slope from scouring. | Bridge - Usually applied to a slope gentler than 1:1 |  |
| | Gabion mat protection | - To prevent falling rock from reaching a road by providing a catch fence. | Bridge - Applicable to a long and short bridge. |  |
| | Dumped rock/ Gabion mat protection | - To prevent an abutment from scouring by dumped rock or placing gabion mat. | Bridge - Applicable to a long and short bridge. - Generally applied to emergency work. |  |

