

Annex 19 Plan of Operations for 5 years

Integrated Sediment-Related Disaster Management Project for Volcanic Areas

P : Plan A : Achievement

Activities	Target	Schedule (fiscal year)												Input	Remarks					
		2001			2002			2003			2004					2005				
		I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV			
*** Italicized passages are added after finishing mid-term evaluation																				
I. Preparation and setting up the Project	STC, C/P, Engineers of Local Govt.	P																		
II. Establish Human Resource Development System		A																		In cooperation with Gadjah Mada Univ.
II. 1 Establish HRD System	Engineers of MSRI, STC, UGM																			Annual training schedule should be formulated
II. 1. 1 Prepare for establishing Integrated Sediment-Related Disaster Management Course		P																		Training materials
II. 1. 2 Prepare for establishing Water Induced Disaster Engineering Course		A																		Training materials
II. 1. 3 Prepare for establishing On the Job training course		P																		Training materials, Transport
II. 1. 4 Establish managing system of training courses		A																		Curriculum development
II. 2 Train Engineers	Engineers of MSRI, STC, Local Government	P																		Instructors are to be secured
II. 2. 1 Manage Integrated Sediment-Related Disaster Management Course		A																		Instructors
II. 2. 2 Manage Water Induced Disaster Engineering Course		P																		Instructors
II. 2. 3 Manage On the Job training course		A																		Instructors
II. 2. 4 Train C/Ps in Japan		P																		C/P training program
II. 2. 5 Formulate criteria for the qualification of Sabo engineers		A																		Technical advise
II. 2. 6 Secure lecturers for Integrated Sediment-related Disaster Management Course		P																		Instructors
		A																		
III. Implement model works and technical transfer to C/Ps																				
III. 1 Implement Model Works	Engineers of MSRI, STC, Local Government, Local residents																			
III. 1. 1 Mt. Merapi Model Area																				
III. 1. 1. 1 Preparation for model works		P																		Preliminary survey
III. 1. 1. 2 Establish precaution/evacuation system		A																		Equipment and facilities
III. 1. 1. 3 Formulate a strategy for integrated sediment management		P																		Verification and revise is not finish
III. 1. 1. 4 Implement hill side works		A																		Technical Advise
III. 1. 1. 5 Establish sabo facilities management system by local residents		P																		Material
III. 1. 1. 6 Educate local residents on sediment-disasters		A																		Technical Advise
III. 1. 1. 7 Evaluate model works		P																		Audio visual material
		A																		Technical Advise

