

ANNEX-2 CONSTRUCTION PHOTOGRAPHS



Date : 17/10/2007
Activity :
Daily Safety Meeting



Date : 11/10/2007
Activity :
RN7
Soil Sampling



Date : 11/10/2007 ~ 15/10/2007
Activity :
RN7
Survey Work



Date : 16/10/2007 ~ 19/10/2007

Activity :
Camp Site
Fence Work



Date : 18/10/2007

Activity :
RN7
Installation of the Project Signboard



Date : 23/10/2007 ~ 25/10/2007

Activity :
RN7
Installation of the Traffic Control Signboard



Date : 19/10/2007 ~ 31/10/2007
Activity :
Camp Site
Making of the Safety Cone
for Construction Area



Date : 24/10/2007
Activity :
RN7
Demonstration of the Traffic Control



Date : 26/10/2007 ~ 28/10/2007
Activity :
RN7
Trial Excavation
for Checking of the Under Ground Condition
Sta. BP ~ EP



Date : 28/10/2007 ~ 31/10/2007
Activity :
Camp Site
Transportation of the Materials
for Rehabilitation Work



Date : 6/10/2007 ~ 31/10/2007
Activity :
Clearance and Registration
for Machinery and Materials



Date : 6/10/2007 ~ 31/10/2007
Activity :
Clearance and Registration
for Machinery and Materials



Date : 5/11/2007
Activity :
Project Opening Ceremony



Date : 1/11/2007
Activity :
Instruction of the Project
for Minibus Company and Mototaxi Company



Date : 8/11/2007
Activity : Monthly Safety Meeting



Date : 8/11/2007
Activity :
Daily Safety Meeting



Date : 23/11/2007
Activity :
Safety and Hygiene Activity



Date : 1/11/2007 ~ 8/11/2007
Activity :
Camp Site
Transportation and Stockpiling of the Materials
for Rehabilitation Work



Date : 2/11/2007
Activity :
Camp Site
Unloading and Setting the Containers



Date : 2/11/2007
Activity :
Camp Site
Transportation the Materials for Prime Coat
MC-30 200ℓ*133drums=26,600ℓ



Date : 7/11/2007 ~ 26/11/2007
Activity :
RN7
Excavation of the Existing Pavement Layer
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Scarification
Ripping
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Scarification
Clearing the Big Size Stones
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Moisturizing
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Soil Mixing
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Soil Spreading
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Soil Spreading
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Survey for the Finishing Level of Sub-base
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Leveling and finishing
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 14/11/2007 ~ 30/11/2007
Activity :
RN7
Sub-base
Moisturizing
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 1+500 Left Side



Date : 25/11/2007 ~ 30/11/2007
Activity :
RN7
Base Course
CRS Transportation and Dumping
Sta. -0+025 ~ 0+240 Left Side
Sta. 0+280 ~ 0+500 Left Side



Date : 30/11/2007
Activity :
RN7
Base Course
CRS Mixing and Spreading
Sta. -0+025 ~ 0+240 Left Side



Date : 6/10/2007 ~ 31/10/2007
Activity :
RN7
Protection and New Installation
of Eroded Drainage
Sta.0+200 ~ 1+500 Left Side



Date : 3/12/2007
Activity :
Monthly Meeting



Date : 1/12/2007
Activity :
Monthly Safety Meeting



Date : 1/12/2007
Activity :
Daily Safety Meeting