



Date : 4/1/2008 ~ 16/1/2008
Activity :
RN7
Double Bituminous Surface Treatment
Prime Coat
Sta.0+220~0+300 , 1+480~1+660(EP) Left
1st Layer
Sta.0+220~0+300 , 1+480~1+660(EP) Left
2nd Layer
Sta.-0+025~1+660(EP) Left



Date : 4/1/2008 ~ 16/1/2008
Activity :
RN7
Double Bituminous Surface Treatment
Prime Coat
Sta.0+220~0+300 , 1+480~1+660(EP) Left
1st Layer
Sta.0+220~0+300 , 1+480~1+660(EP) Left
2nd Layer
Sta.-0+025~1+660(EP) Left



Date : 16/1/2008
Activity :
RN7
Double Bituminous Surface Treatment
Completion
Sta.-0+025~1+660(EP) Left Side



Date : 7/1/2008 ~ 8/1/2008
Activity :
RN7
Sub-base
Scarification and Back Filling
Sta.1+500 ~ 1+660(EP) Right Side



Date : 8/1/2008 ~ 9/1/2008
Activity :
RN7
Sub-base
Scarification and Back Filling
Sta.1+500 ~ 1+660(EP) Right Side



Date : 9/1/2008
Activity :
RN7
Sub-base
Quality Control
Field Density Test
Sta.1+500 ~ 1+660(EP) Right Side



Date : 9/1/2008
Activity :
RN7
Base Course
CRS Dumping and Spreading
Sta.1+500 ~ 1+660(EP) Right Side



Date : 10/1/2008 ~ 11/1/2008
Activity :
RN7
Base Course
CRS Mixing and Leveling and Compaction
Sta.1+500 ~ 1+660(EP) Right Side



Date : 12/1/2008 ~ 18/1/2008
Activity :
RN7
Existing Pavement
Ripping and Excavation
Sta.-0+025 ~ 1+500 Right Side



Date : 16/1/2008 ~ 20/1/2008
Activity :
RN7
Sub-base
Scarification
Sta.-0+025 ~ 1+500 Right Side



Date : 17/1/2008 ~ 23/1/2008
Activity :
RN7
Sub-base
Leveling and Compaction
Sta.-0+025 ~ 1+500 Right Side



Date : 18, 19, 24, 25/1/2008
Activity :
RN7
Sub-base
Quality Control
Field Density Test
Sta.-0+025 ~ 1+500 Right Side



Date : 18/1/2008 ~ 26/1/2008
Activity :
RN7
Base Course
CRS Dumping and Spreading
Sta.-0+025 ~ 1+200 Right Side



Date : 22/1/2008 ~ 26/1/2008
Activity :
RN7
Base Course
CRS Mixing
Sta.-0+025 ~ 1+060 Right Side



Date : 23/1/2008 ~ 29/1/2008
Activity :
Base Course
CRS Leveling and Compaction
Sta.-0+025 ~ 1+060 Right Side



Date : 26 , 29 , 31/1/2008
Activity :
RN7
Base Course
Quality Control
Smoothness Check
Sta.-0+025 ~ 1+060 Right Side



Date : 26 , 29 , 31/1/2008
Activity :
RN7
Base Course
Quality Control
Thickness Check
Sta.-0+025 ~ 1+060 Right Side



Date : 26 , 29 , 31/1/2008
Activity :
RN7
Base Course
Quality Control
Field Density Test
Sta.-0+025 ~ 1+060 Right Side



Date : 14/1/2008
Activity :
Av. Government
Trial Excavation



Date : 14/1/2008
Activity :
Av. Government
Existing Pavement
Cutting



Date : 15/1/2008
Activity :
Av. Government
Existing Pavement
Ripping and Excavation



Date : 16/1/2008
Activity :
Av. Government
Loading the Pavement Dust and Excavation



Date : 17/1/2008
Activity :
Av. Government
Level Check



Date : 20/1/2008
Activity :
Av. Government
Sub-base
Murrum Transportation and Dumping



Date : 26/1/2008
Activity :
Av. Government
Sub-base
Mixing and Compaction



Date : 28/1/2008
Activity :
Av. Government
Sub-base
Leveling and Compaction



Date : 31/1/2008
Activity :
Av. Government
Sub-base
Quality Control
Field Density Test



Date : 30 , 31/1/2008
Activity :
RN7
Double Bituminous Surface Treatment
Sweeping the Surface of Base Course
Sta.-0+025~1+060 Right Side



Date : 30 , 31/1/2008
Activity :
RN7
Double Bituminous Surface Treatment
Prime Coat
Sta.-0+025~1+060 Right Side

Date :
Activity :