#### Inspection sheet of visual survey

Bridge No. Photo No. Code of authorit DRR Route name RAMA III Bridge Bridge name Authorit from Khet Thon Buri from Place Survey date 2009/10/23 Distanc to Khet Bang Kho Leam km+ 0 Bridge type(1) main road side road ramp Camber deform yes • no ltem Type State PC-Box Bridge type (2) bridge viaduct plank pass Difference in glade ves Main girde Generally healthy 3-span continuous PC box girder ontinuous of barrie yes Bridge type (3) Cross beam Total length 476.00 (m) Continuous of curve yes Stringer 125 + 226 + 125 (m) Noise Span Cross frame Nos. of span 3 span Space change lateral brac ves • difference grade yes Width 23.00 (m) / Slab Completion 2000 draining damage Abutment Blocked drainage yes · no 👆 Pier Rectangular Horizontal Straight • incli( $\theta =$  Curve (R Crack of pavement no Bearing ( 凸 凹 ) Gradient Damage of lighting yes . no Barrier Nearby tunnel Damage of sign Railing no m) Nearby crossing no Damage of handrail yes • no Curb m) Traffic Possibility of scouryes asphalt concrete Generally healthy Pavement Much Little Walkway yes • no Commercial traffi Much Little drained undraine Vehicle yes • no yes · no 2. Suburbs 3. Mountain 1. Urban 4. Seaside 5. Industria 6. Harbor 7. Residential 8. Bussiness 9. Salty 10. Cold and snow 11. Heavy snow 12. Others · Hole for fixing of formwork of pier was not filled by mortar .o New bridge 1. Shinkanser 2. Railway 3. Highway 4. Road 5. River 6. Lake 7. Ravine 8. Valley 9. Waterway 10. Parking 11. Bike parkin 12. Park 13. Vacant 14. Harbor Name ( Chao Phrava . Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car Superstructure 6. On boat 7. Special camera 8. Others ( leight of girde about 34n . Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car ◆ Deterioration of bridge Substructure 6. On boat 7. Special camera 8. Others ( deficient · fair · ◆ Noticeable point · All bridge section is on the water listory of repair If inspection car is not available, false work ·Survev from boat Reason Repaint: - yy - mm will be required Mr, Chujo, Mr. Kudo Surveyor:

# Present state (1/2)

Authority	DRR	Address	Bangkok	Data	31-0ct-09
Bridge	Rama 3				



Picture No.	1
Span	1
Member	Side view



Picture No. 2 Span 1		
Span 1	Picture No.	2
	Span	1
Member View under girder	Member	View under girder



Picture No.	3
Span	1
Member	View of pier
	·

# Present state (2/2)

Authority	DRR	Address	Bangkok	Data	31-0ct-09
Bridge	Rama 3				



Picture No.	4
Span	1
Member	Pier

Unfilled hole



Picture No.	5
Span	1
Member	Girder

Unfilled hole

Picture No.	6
Span	1
Member	

#### Inspection sheet of visual survey

Bridge No. Photo No. Code of authorit DRR Route name Krung Thep Bridge Bridge name Authorit from Khet Thon Buri from Place Survey date 2009/10/23 Distanc to Khet Bang Kho Leam km+ 0 Bridge type(1) main road side road ramp Camber deform yes • no ltem Type State Bridge type (2) bridge viaduct plank pass Difference in glade ves Main girde Truss Deterioration of proofing, Reduce of thickness at center s ontinuous of barrie yes Bridge type (3) 5-span steel truss Cross beam I section steel Total length 316.00 Continuous of curve yes Stringer I section steel 64 + 64 + 60 + 64 + 64 (m) Span Noise yes no Cross frame T section steel Nos. of span 5 span Space change lateral brac Width 12.00 difference grade yes Fructure of botom side of walkway, Crack of walkway, free I (m) / Slab 1959 Completion draining damage ves Abutment no Crack under bearing (approach bridge) Blocked drainage 0va1 no of Pier Пе Straight • incli ( $\theta = 1.7 \%$ ) Crack of pavement Bearing Pin bearing Deterioration of proofing Horizontal Ф Damage of lighting yes Gradient . 7 3.45% ) Trapezoidal Generally healthy no Barrier Nearby tunnel Damage of sign Steel Generally healthy no m) Railing Nearby crossing no Damage of handrail yes • no Curb m) Traffic Possibility of scour ves asphalt concrete Generally healthy Much Little Pavement Commercial traffi Much Little Walkway yes no drained undrained Partly leakage Blocked Vehicle yes • no yes · no 1. Urban 2. Suburbs 3. Mountain 4. Seaside 6. Harbor 7. Residential 5. Industria 8. Bussiness 9. Salty 10. Cold and snow 11. Heavy snow 12. Others ion Painting is renewd. But Reduction of steel thickness was seen at connection part bet 1. Shinkanser 2. Railway 3. Highway 4. Road and concrete slab 5. River 6. Lake 7. Ravine 8. Valley Rust was seen over paint, it might insufficinet of scraping before paint. 9. Waterway 10. Parking 11. Bike parkin 12. Park ·Crack(0.8mm on top) and flacture of concrete was seen on slab of walkway 13. Vacant 14. Harbor Name ( Chao Phrava . Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car Superstructure 6. On boat 7. Special camera 8. Others ( leight of girde about 7 5n . Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car ◆ Deterioration of bridge Substructure 6. On boat 7. Special camera 8. Others ( deficient · fair All bridge section is on the water Noticeable point Countermesure was planed by ODA at 1982 listory of repair ·Corrosion of vertical member If inspection car is not available, false work Reason Repaint: - yy - mm will be required · Breaking of slab Mr, Chujo, Mr. Kudo Surveyor:

## Present state (1/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Bridge Krung Thep Bridge				



Picture No.	1
Span	1
Member	Side view




Picture No.	2
Span	3
Member	View on road



Picture No.	3
Span	1
Member	View under girder

### Present state (2/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Bridge Krung Thep Bridge				



Picture No.	4
Span	1
Member	Side view of side span



Picture No.	5
Span	1
Member	Side view of center sp



Picture No.	б
Span	1
Member	View of walkway

## Present state (3/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Bridge Krung Thep Bridge				



Picture No.	7
Span	1
Member	Approach bridge

Limit vehicle height 2.3m



Picture No.	8
Span	1
Member	Expansion joint



Picture No.	9	
Span	1	_
Member	Expansion joint	

Deterioration of drainage function

## Present state (4/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Bridge Krung Thep Bridge				



Span 1  Member Expansion joint	Picture No.	10
Member Expansion joint	Span	1
J	Member	Expansion joint

Height adjustment around joint



Picture No.	11
Span	1
Member	Bearing

Locker bearing, Approach bridge



Picture No.	12
Span	1
Member	Expansion joint

Fracture of concrete edge of locker bearing

Falling of water proofing materia

### Present state (5/16)

				I _	
Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



Picture No.	13
Span	1
Member	Water supply

Water supply was removed



Picture No.	14
Span	1
Member	Center span

Rotation center of drawbridge



Picture No.	15
Span	1
Member	Center span

Hinge part

Continuous vibration

It is important to check fatigue crack around rotation center.

#### Present state (6/16)


Address Bangrok Batta 20 oct of	Authority	y DRR	Address	Bangkok	Data	23-0ct-09
Bridge Krung Thep Bridge		<u> </u>		bangnon	Бата	20 000 00



Picture No.	16
Span	1
Member	Stay cable

Hinge of drawbridge

Mechanical parts is replaced ever 2 years.



Picture No.	17
Span	1
Member	Vertical member

Mount up around vertical member to prevent remaining water.



Picture No.	18
Span	1
Member	Vertical member

Deterioration of calking in gap

## Present state (7/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



Picture No.	19
Span	1
Member	Vertical member

Deterioration of calking.



Picture No.	20
Span	1
Member	Chord member

Mark of repaired (bottom of picture repair by bolt.



Picture No.	21
Span	1
Member	slab

Fracture of mortar for height adjustment

## Present state (8/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge Krung Thep Bridge					



Picture No.	22
Span	1
Member	Center span

Fracture of mortar for height adjustment



Picture No.	23
Span	1
Member	Center span

Manufactured by plasticity deform



Picture No.	24
Span	1
Member	Center span

Continuous vibration

Painting is not

塗装が完全ではない

## Present state (9/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge Krung Thep Bridge					



Picture No.	25
Span	1
Member	Center span

Over coating is not painted lower side of flange.



Picture No.	26
Span	1
Member	Center span

Middle splice plate is divided in 2 plate.



Picture No.	27
Span	1
Member	Center span

Reduction of plate thickness of steel plate.

#### Present state (10/16)

Address Bangrok Batta 20 oct of	Authority	y DRR	Address	Bangkok	Data	23-0ct-09
Bridge Krung Then Bridge	Bridge Krung Thep Bridge		bangnon	Бата	20 000 00	



Picture No.	28
Span	1
Member	Center span

Reduction of plate thickness of steel plate.

There is no remaining water



Picture No.	29
Span	1
Member	Center span

Dirt line is seen at bottom of we

Possibility of remaining water ar soil



Picture No.	30
Span	1
Member	Center span
	_

Difference at center joint

#### Present state (11/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



Picture No.	31
Span	1
Member	Center span

Manhole

Lost of bolt

No key



Picture No.	32
Span	1
Member	Center span

Door to access to center joint



Picture No.	33
Span	1
Member	Center span

Rust from painting part

Possibility of insuficient of scraping before painting

#### Present state (12/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



Picture No.	34
Span	1
Member	Center span

Around center joint

Change from revet to bolt

Mark of remarkable corrosion

Rust from painting part

Possibility of insuficient of scraping before painting



Picture No.	35
Span	1
Member	Center span

Deflection between vertical member?



Picture No.	36
Span	1
Member	Center span

Inclination of locker bearing
Bangkok side

## Present state (13/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



Picture No.	37
Span	1
Member	Vertical member

Reinforcement by additional plate



ı		
þ	Picture No.	38
ĺ	Span	1
ſ	Member	Approach bridge

Exfoliation



Picture No.	39
Span	1
Member	Approach bridge

Remaining water at shoe

# Present state (14/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



Picture No.	40
Span	1
Member	Approach bridge

Crack under bearing

Deterioration of load capacity



Picture No.	41
Span	1
Member	Drainage



Picture No.	42
Span	1
Member	

Crack above bracket

\*Survey on board, 31-oct

## Present state (15/16)

Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



Picture No.	43	
Span	1	
Member	Slab	

Fracture of slab on bracket

\*Survey on board, 31-oct



Picture No.	44
Span	4
Member	Slab

Crack

Free lime

\*Survey on board, 31-oct




Picture No.	45
Span	3
Member	Slab

Center span

\*Survey on board, 31-oct

#### Present state (16/16)

ļ				1	I
Authority	DRR	Address	Bangkok	Data	23-0ct-09
Bridge	Krung Thep Bridg	ge			



#### Inspection sheet of visual survey

Bridge No. Photo No. Code of authorit EXAT Route name RAMA IX Bridge Bridge name No. Authori Mr.Pittava. Mr.Yadpong from Khet Rat Burana 0 from Place Survey date 26-0ct-2009 Distanc to Khet Yan Nawa km+ 0 Bridge type(1) main road side road ramp Camber deform yes • no Type State Bridge type (2) bridge viaduct plank pass Difference in glade ves Main girder Steel box girderr Under reinforcement of U-rib ontinuous of barrie yes Mark of MT Bridge type (3) 7-span steel box girder cable stayed bridge Cross beam truss Total length 781.20 (m) Continuous of curve yes Stringer 8 + 57.6 + 61.2 + 450 + 61.2 + 57.6 + 46.8 (m) Span Noise ves • Cross frame Nos. of span Space change 7 span ves • lateral brac difference grade yes Width 33.00 (m) / Slab 1987 Completion draining damage ves • Abutment Generally healthy Blocked drainage no ₽ Pier Rectangular Outline Horizontal Straight • incli ( $\theta = 2.5$  %) Crack of pavement Bearing Link bearing Curve (R ( 凸 凹 ) Generally healthy Gradient ( / · / Damage of lighting yes . Barrier Steel no Nearby tunnel Damage of sign Railing Steel Generally healthy no m) Nearby crossing no Damage of handrail yes · no Curb Traffic Possibility of scourves • asphalt · concrete Pavement Much Little Commercial traffi Much Little Walkway yes • no drained undrained Just replaced Vehicle yes yes · no 1. Urban 2. Suburbs 3. Mountain 4. Seaside 6. Harbor 7. Residential 8. Bussiness Industria 9. Salty 10. Cold and snow 11. Heavy snow 12. Others on 10year inspection was completed on 2003 Evaluation program by Chulalongkorn Univ. Jan2005 to Mar. 2009. 1. Shinkanser 2. Railway 3. Highway 4. Road 5. River ·Cable and pylon was repainted and girder is repainting using inspection vehicle 6. Lake 7. Ravine 8. Valley 9. Waterway 10. Parking 11. Bike parkin 12. Park Reinforcement of U-rib by CFRT 13. Vacant 14. Harbor Name ( Chao Phrava Replace of expansion joint Pavement was replaced to 'jonmix' tested by institute of DOH at 2005 1. Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car Superstructure 6. On boat 7. Special camera 8. Others ( Inspection vehicle leight of girde about 45n 1. Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car ◆ Deterioration of bridge Substructure 6. On boat 7. Special camera 8. Others ( Inspection vehicle ) deficient · fair · · False work might be prepared for pylon ◆ Noticeable point History of repair Inspection vehicle is set on center and side spar Under repairing work Repaint: Reason - yy - mm from 2005 Mr, Chujo, Mr. Kudo Surveyor:


## Present state (1/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				



view

\*Survey on board, 31-oct



Picture No.	2
Span	1
Member	View on road



Picture No.	3
Span	1
Member	View of connection gir

\*Survey on board, 31-oct

# Present state (2/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				



Picture N	o. 4	
Span	1	
Member	View under bridge	
*	View under bri	dge

Under repainting using inspection vehicle

\*Survey on board, 31-oct



Picture No.	5
Span	1
Member	Inspection way



Picture No.	6
Span	1
Member	View of pier

1 inspection vehicle apply for all side span.

Numbers of vehicles are 3.

# Present state (3/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				



Picture No.	7
Span	1
Member	Inspection vehicle


Preparing work for painting?



Picture No.	8
Span	1
Member	Pylon

Bottom flange is repainted.

Shirinkage crack is seen in pier.



Picture No.	9	
Span	1	
Member	Bottom flange	

Deterioration of corrosion proof

## Present state (4/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				



Span 1	
Member Expansion joint	

Replaced on Oct-2009

Only surface plate was replaced



Picture No.	11
Span	1
Member	Cable

Rocked coil cable.

Outside was repainted.



Picture No.	12
Span	1
Member	Cable damper

## Present state (5/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge	<u>I</u>		<u>I</u>	



Picture No.	7
Span	1
Member	Drainage

Guide of rain water



Picture No.	8
Span	1
Member	Manhole



Picture No.	9
Span	1
Member	Walkway in girder

## Present state (6/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				



Picture No.	10
Span	1
Member	Diaphragm

Mark of MT inspedction



Picture No.	11	
Span	1	
Member	Bottom flange	

Reinforcement by CFRT



Picture No.	12
Span	1
Member	slab

Mark of deformation of member

Axial stress is small at span cer Normaly, far from yield stress. It's not clear the deformation and reinforcement at this survey.

# Present state (7/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				



Picture No.	13
Span	1
Member	Senser

Temperature sense	r
-------------------	---



Picture No.	14
Span	1
Member	Sensor

a	
Strain	gauge



Picture No.	15
Span	1
Member	Sensor

Accelerometer

# Present state (8/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				



Picture No.	16
Span	1
Member	Girder damper

4-damper in girder



Picture No.	17
Span	1
Member	Pavement

All layer of pavement was replace at 2005

Span	1
Member	slab

18

Picture No.

### Present state (9/9)

Authority	EXAT	Address	Bangkok	Data	26-0ct-09
Bridge	RAMA IX Bridge				

	Picture No.	13
	Span	1
	Member	Meeting
TO THE RESERVE TO THE		
	Picture No.	14
	Span	1
	Member	
	Picture No.	15
	Span	1
	Member	
	<u> </u>	

#### Inspection sheet of visual survey

Bridge No. Photo No. Code of authorit DRR Route name Industrial Ring Road North Bridge Bridge name Authorit fromKet Yan Nawa from Place Survey date 22-0ct-2009 Distanc Amphoe Phra Pradaeng km+ 0 Bridge type(1) main road side road ramp Camber deform yes • no ltem Type State Difference in glade ves Bridge type (2) bridge viaduct plank pass Main girder Composite I girder ontinuous of barrie yes Bridge type (3) 5-span composite I girder cable stayed bridge Cross beam I section steel Total length 578.30 (m) Continuous of curve yes Stringer 50.6 + 74.5 + 326 + 74.5 + 50.6 (m) Span Noise Cross frame Nos. of span 5 span Space change lateral brac difference grade yes Width 35.9 - 55.2 (m) / Crack around fixing structure, free lime Slab Completion 2006 draining damage Abutment Blocked drainage Crack around cross beam no 늉 Rectangular Outline Straight • incli ( $\theta = 2.5$  %) Crack of pavement Fix at pylon Horizontal Curve (R Bearing m) Gradient ( 凸 凹 ) Trapezoidal, steel Generally healthy . 7 Damage of lighting yes no Barrier Nearby tunnel Damage of sign Stainless Generally healthy no m) Railing Damage of handrail Nearby crossing yes • no Curb yes ( ramp way Traffic Possibility of scourves • asphalt - concrete Little Pavement Commercial traffi Much Medium · Little Walkway yes • no drained undrained Occurrence of sound of impact Vehicle yes yes · no 1. Urban 2. Suburbs 3. Mountain 4. Seaside 7. Residential Industria 6. Harbor 8. Bussiness 9. Salty 10. Cold and snow 11. Heavy snow 12. Others · Occurrence of sound of impact and jumping by heavy vehicle at at expansion joint ion ·Crack is seen in pylon around cross beam end. It is required detailed investigation 1. Shinkanser 2. Railway 3. Highway 4. Road 5. River especially in the case of increasing the defect after completion. 6. Lake 7. Ravine 8. Valley 9. Waterway 10. Parking 11. Bike parkin 12. Park Improvement around fixing structure is recommended. 13. Vacant 14. Harbor Name ( Chao Phrava 1. Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car Superstructure 6. On boat 7. Special camera 8. Others (Inspection vehicle leight of girde about 55n 1. Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car Deterioration of bridge Substructure 6. On boat 7. Special camera 8. Others ( Inspection vehicle ) deficient · fair • False work should be prepared for side span and p Noticeable point listory of repair Crack around pylon Reason Repaint: - yy - mm · Crack around fixing structu Surveyor: Mr, Chujo, Mr. Kudo


### Present state (1/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge	Industrial Ring	Road Brid	ge (North)		



Picture No.	1
Span	1
Member	Side view
•	Side view

\*Survey on board, 31-oct



Picture No.	2
Span	2
Member	View on road



Picture No.	3
Span	1
Member	View of connection gir

\*Survey on board, 31-oct

## Present state (2/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)					



Picture No.	4
Span	1
Member	View under bridge

\*Survey on board, 31-oct



Picture No.	5
Span	1
Member	Pylon



Picture No.	6
Span	1
Member	Inspection way

### Present state (3/14)

	Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)						



Picture No.	7
Span	1
Member	Cable fixing part



Picture No.	8
Span	1
Member	Vertical alignment

Saged vertical alignment



Picture No.	9
Span	1
Member	Vertical alignment

Saged vertical alignment

### Present state (4/14)

	Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)						



Picture No.	10
Span	1
Member	Expansion joint

South side. Adjustment of differe of grade



Picture No.	11
Span	1
Member	Expansion joint

North side.

Occurrence of sound of impact

Jumping by heavy vehicle



Picture No.	12
Span	1
Member	Expansion joint

Looseness of bolt

#### Present state (5/14)

	Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)						



Picture No.	7
Span	1
Member	Expansion joint

Connection between main bridge ar ramp. No spacing



Picture No.	8
Span	1
Member	Stay cable



Picture No.	9
Span	1
Member	Stay cable

Peeling of projection material for cable vibration control

#### Present state (6/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge	Industrial Ring	Road Brid	ge (North)		



Picture No.	10
Span	1
Member	Stay cable
	-

ooze out of grease



Picture No.	11
Span	1
Member	Inspection vehicle



Picture No.	12
Span	1
Member	slab

Crack from cable fixing structure

It is striking cables near pylon

### Present state (7/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge	Industrial Ring	Road Brid	ge (North)		



Picture No.	13
Span	1
Member	slab

Crack from cable fixing structure

0.1mm~0.2mm



Picture No.	14
Span	1
Member	slab

Crack from cable fixing structure

Picture No.	15
Span	1
Member	slab

Remaining water


## Present state (8/14)

		ı		ı	T I
Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)					



Picture No.	16
Span	1
Member	slab

Accumulaton soil at fixing struct



Picture No.	17
Span	1
Member	slab

Accumulaton soil at fixing struct



Picture No.	18
Span	1
Member	slab

Remaining water and

deterioration of corrosion proofi

#### Present state (9/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)					



Picture No.	13
Span	1
Member	slab

Crack from cable fixing structure

PC girder part



Picture No.	14
Span	1
Member	slab

Crack from cable fixing structure

0.1mm∼0.15mm

PC girder part



Picture No.	15	
Span	1	
Member	slab	

crack

PC girder part

## Present state (10/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)					



Picture No.	16	
Span	1	
Member	slab	

D 1 :	- C	
reering	OI	concrete



Picture No.	17
Span	1
Member	slab

Fixing structure

Mold?



Picture No.	18
Span	1
Member	slab

Remaining water

## Present state (11/14)

					1
Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (North)					



Picture No.	19	
Span	1	
Member	Pylon	

crack around cross beam end



Picture No.	20
Span	1
Member	Pylon

crack around cross beam end



Picture No.	21
Span	1
Member	Lighting

Continuous vibration of pole

Possibility of fatigue crack

### Present state (12/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge	Industrial Ring	Road Brid	ge (North)		



Picture No.	22
Span	1
Member	Electric wire



Picture No.	23
Span	1
Member	Lighting pole

Gap between base plate and founda




Picture No.	24
Span	1
Member	Lighting pole

Gap between base plate and founda

# Present state (13/14)

<u> </u>		ı		ı	T I
Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge	Industrial Ring	Road Brid	ge (North)		



Picture No.	25
Span	1
Member	Newe1



Picture No.	26
Span	1
Member	Electric wire

Lost of cover and looseness of bo




Picture No.	27
Span	1
Member	Drainage

#### Present state (14/14)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge	Industrial Ring	Road Brid	ge (North)		

Picture No.

28





North brid	ge - North pylo	n – cen
crack		
стаск		
*Survey on	board, 31-oct	

#### Inspection sheet of visual survey

Bridge No. Photo No. Code of authorit DRR Route name Industrial Ring Road South Bridge Bridge name Authorit from Bangkok from Place Survey date 22-0ct-2009 Distanc km+ 0 Bridge type(1) main road side road ramp Camber deform yes • no ltem Type State Bridge type (2) bridge viaduct plank pass Difference in glade ves Main girder Composite I girder ontinuous of barrie yes Bridge type (3) 5-span composite I girder cable stayed bridge Cross beam I section steel Total length 702.30 (m) Continuous of curve yes Stringer 68.6 + 83.5 + 398 + 83.5 + 68.6 (m) Span Noise Cross frame Nos. of span 5 span Space change lateral brac difference grade yes Width 35.9 - 55.2 (m) / Crack around fixing structure, free lime Slab draining damage Completion 2006 Abutment Blocked drainage Crack around cross beam no 늉 Rectangular Outline Straight • incli ( $\theta = 2.5$  %) Crack of pavement Bearing Fix at pylon Horizontal Curve (R ( 凸 凹 ) Trapezoidal, steel Generally healthy Gradient . 7 Damage of lighting yes . no Barrier Nearby tunnel Damage of sign Stainless Generally healthy no m) Railing Nearby crossing Damage of handrail yes • no Curb yes ( ramp way Traffic Possibility of scourves • asphalt · concrete Little Pavement Commercial traffi Much Medium · Little Walkway yes • no drained undraine Vehicle yes yes · no 1. Urban 2. Suburbs 3. Mountain 4. Seaside 6. Harbor 7. Residential 8. Bussiness Industria 9. Salty 10. Cold and snow 11. Heavy snow 12. Others · Crack is seen in pylon around cross beam end. It is required detailed investigation. ion Improvement around fixing structure is recommended. 1. Shinkanser 2. Railway 3. Highway 4. Road 5. River 6. Lake 7. Ravine 8. Valley especially in the case of increasing the defect after completion. 9. Waterway 10. Parking 11. Bike parkin 12. Park 13. Vacant 14. Harbor Name ( Chao Phrava 1. Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car Superstructure 6. On boat 7. Special camera 8. Others ( Inspection vehicle leight of girde about 55n 1. Inspection car 2. Falsework 3. On ground 4. Ladder 5. Lift car Deterioration of bridge Substructure 6. On boat 7. Special camera 8. Others ( Inspection vehicle ) deficient · fair • False work should be prepared for side span and p Noticeable point listory of repair ·Crack around pylon Reason Repaint: - yy - mm · Crack around fixing structu Mr, Chujo, Mr. Kudo Surveyor:

# Present state (1/5)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge	Industrial Ring	Road Brid	ge (South)		



Picture No.	1
Span	1
Member	Side view

\*Survey on board, 31-oct



Picture No.	2
Span	1
Member	View on road



Picture No.	3
Span	1
Member	View under girder

# Present state (2/5)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (South)					



Picture No.	4
Span	1
Member	Inspection way



Picture No.	5
Span	1
Member	Inspection vehicle



Picture No.	6
Span	1
Member	Inspection vehicle

### Present state (3/5)

	Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridg			ge (South)			



Picture No.	7
Span	1
Member	slab bottom surface

Free lime from filled hole



Picture No.	8
Span	1
Member	slab

Crack from cable fixing structure



Picture No.	9
Span	1
Member	bottom slab

Crack from cable fixing structure

0.15mm - 0.3mm

### Present state (4/5)

Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (South)				ı	



Span 1	
Member bottom	slab

Back surface of crack around fixi


Crack cannot find from inspection vehicle (about 2m from eye height



Picture No.	11
Span	1
Member	Connection girder

Inside of connection girder

Harm of bird



Picture No.	12
Span	1
Member	Pylon


Vertical crack at cross beam end

Inclined crack of pylon shaft

Opening construction joint

# Present state (5/5)

	Authority	DRR	Address	Bangkok	Data	22-0ct-09
Bridge Industrial Ring Road Bridge (South)						



Picture No.	1
Span	1
Member	Pylon

Vertical crack of pylon shaft

Possibility of shirincage crack during construction is high.



Picture No.	8
Span	1
Member	Pylon

Crack

\*Survey on board, 31-oct



Picture No.	9
Span	1
Member	PC girder

\*Survey on board, 31-oct