

## **Anexo 1-5**

**Minutes of Meeting (4th Steering Committee)**

**&**

**Discussion materials**




**MOM  
OF  
PROJECT STEERING COMMITTEE  
ON  
FEASIBILITY STUDY  
FOR  
ENHANCED WATER SUPPLY SYSTEM PROJECT**

DATE: August 27<sup>th</sup>, 2010

PLACE: Praia, Cape  
Verde

1. The Government of the Republic of Cape Verde (GoCV), in cooperation with the Government of Japan, intends to develop a structuring and strategic water sector project on the island of Santiago, aiming both at improving the water supply conditions, through the interconnection of water transmission and distribution networks, and at strengthening the production capacities;
2. Given the specific and strategic significance of the project, a diligent and efficient technical follow-up will be needed for the same;
3. In the scope of implementation of the above mentioned project, there will be a need to guarantee, to the GoCV, reliable technical counsel and assistance;
4. It is much advisable that the project be followed up and supported by all sectors and institutions which are, in one or other way, related to the water sector.
5. In this purpose, a Project Steering Committee has been officially established on 26<sup>th</sup> of January 2010 by the DISPATCH No. 007 / 2010 issued by MEGC (now MTIE).
6. The Project Steering Committee has met officially for the fourth time on the 23<sup>rd</sup> of August 2010, in the office of Cape Verde Stock Exchange (Bolsa-de Valores), Praia, Cape Verde. The list of participants is given in ANNEX-2.
7. During the Project Steering Committee, the JICA study team made a presentation regarding the Interim Report of the study as referred in ANNEX-1.
8. The Project Steering Committee members hereby confirmed full understanding of the Interim Report with main points discussed as per hereto the Attachment of the Minutes of Meeting.

By Chairman of the Project Steering  
Committee



Mr. Pedro Alcantara Silva  
MTIE / General Directorate of Energy



MINUTES of MEETING  
on  
THE INTERIM REPORT  
for  
THE PREPARATORY SURVEY  
on  
WATER SUPPLY SYSTEM DEVELOPMENT PROJECT  
in  
THE REPUBLIC OF CAPE VERDE

Praia, 27<sup>th</sup> August, 2010



---

Mr. Pedro Alcantara Silva  
Directorate General for Energy,  
Ministry of Tourism, Industry and Energy  
The Government of the Republic of Cape Verde



Mr. Mitsutoshi SUZUKI  
Lead Consultant of the Survey Team  
Japan International Cooperation Agency

Attachment

Japan International Cooperation Agency (hereinafter referred to as "JICA") dispatched a mission (hereinafter referred to as "the JICA Mission") to the Republic of Cape Verde. Since their arrival on August 19<sup>th</sup>, 2010, the JICA Mission and officials of Government of the Republic of Cape Verde (hereinafter referred to as "the GoCV"), Ministry of Tourism, Industry and Energy, (hereinafter referred to as "MTIE") had detailed discussions on the Interim Report of the Preparatory Survey (hereinafter referred to as "the Survey") for Water Supply System Development Project (hereinafter referred to as "the Project").

In the course of discussions, both sides confirmed the main items described below. The JICA Study Team will proceed as planned up to December 2010, when the Survey comes to the end.

1. Conditions of the Survey in general

The JICA Mission stated that the results of discussions do not imply any decision or commitment by JICA for its prospective loan for the Project at this moment and the above results should be reported to the higher authority of JICA and the Government of Japan.

2. Reports submitted

The JICA Mission handed the following reports to MTIE during their staying in Praia

- 1) 7 hard copies of Interim Report
- 2) 1 hard copy and electrical data of Water Analysis Report
- 3) 1 electrical data of Geotechnical Survey Report

3. Major Points Discussed

(1) JICA Mission made a presentation regarding the Interim Report of the study using ANNEX-1 to all attendants listed in ANNEX-2.

(2) After the presentation, all attendants made discussion, question and comment as below:

a. RO core system

2 staged RO system is adopted in order to clear less than 0.5mg/liter of the Boron content in drinking water without ground water utilization as dilute.

CAPEX and OPEX of 2 staged RO system are about 5-10% higher than those of 1 staged RO system accordingly.

In future, when above Boron content become less than 2.4mg/liter, 2<sup>nd</sup> stage RO may be deleted.

b. Ground water utilization

No ground water will be utilized for drinking water after the system completion, due to the GoCV policy, the small CAPEX and OPEX reduction effect, and Boron removal technology using 2 staged RO system.

c. Transmission line material

Ductile Iron cement lining pipe (DICL) and High Density Polyethylene (HDPE) were proposed. Those materials are well known for water service, and are expected to be high corrosion resistance. The some existing transmission lines in Praia are producing red water due to corrosion during the long service period, and must be repaired or replaced.



d. Implementation Schedule

The proposed schedule is a JICA typical schedule.

Cape Verde side strongly expressed to shorten the schedule, since the water supply issue must be critical.

e. Water analysis

JICA Mission introduced the water analysis result conducted by Inpharma, Cape Verde.

JICA Mission commented that the fresh sea water around the candidate desalination facility construction site has no issue for the facility design.

JICA Mission also commented that some results of ground water analysis should be further investigated on Nitrate, Coliform and Total Hardness in particular. Those data were higher than allowable on the sampling date.

It was proposed that ground water of PT33 well in Santa Cruz should be analyzed, since the well is for potable water. JICA mission commented that purpose of this analysis is to determine the possibility of mixing ground water to RO product water, and ground water is already concluded not to be used, in this situation, further analysis is recommended to be discussed separately.

f. Power supply

JICA Mission commented that power supply might be a medium grade risk for the reliable operation of the water supply system.

The captive power for the system is likely installed for the OPEX reduction and the reliable operation, however the power supply system in Santiago island will be improved shortly.

As a result, the water supply system will have neither the captive power generation system nor the emergency power generation system.

g. Existing 500m<sup>3</sup>/day SWRO in Santa Cruz

The OPEX including power, fuel and chemicals is very high for Santa Cruz municipality.

Chemicals are high cost and difficult for purchasing in particular.

h. Boron content in drinking water

Boron content in drinking water was newly declared to be less than 1.0mg/liter on July 2010 by the Ministry of Health, the GoCV.

The JICA Mission insisted that keeping Boron content less than 0.5mg/liter was the expected performance and was required proper operation and maintenance of the desalination facility.

JICA Mission will not modify the technical specification regarding Boron in the Interim Report.

i. Water production by sea water desalination or ground water

Each municipality has each financial and geotechnical properties.

Municipalities, who can draw ground water easily with low cost, would like to continue utilizing ground water as potable.

j. Japan's ODA Loan

JICA Mission explained to conduct the preliminary economics study based on the general loan condition such as 1.4% p.a. interest, because STEP is not yet concluded to be applied.

JICA Mission expressed that this project could be applied to STEP loan, in case the requirements for STEP loan application will be satisfied.



k. Economics Study

JICA Mission commented their preliminary economic study on

- 1) the total system (huge CAPEX required) on the Santiago island
  - 2) the separated and phased systems of south and north regions on the island,
- then the project for Praia area (S1 Project) shows the best economics.

For further detail discussion among related parties, JICA Mission agreed to prepare,

- 1) Desalinated water production facility cost, and product water transmission facility cost
- 2) Initial investment cost, and operation & maintenance cost,
- 3) Rough Profit & Loss calculation in each municipality referring to real tariff.

l. O&M Planning

JICA Mission proposed the phased operation and maintenance planning.

The operation and maintenance planning will be further discussed by JICA Mission and the GoCV.

m. IEE and EIA

JICA Study Team conducted IEE, and no critical issue was found.

The GoCV will conduct EIA based on the Interim Report.

(End)

ANNEX-1: Fourth Steering Committee Presentation

ANNEX-2: Attendants List of the Second Steering Committee

Two handwritten signatures are present. The first signature on the left appears to be 'JICA' or 'JICA Mission'. The second signature on the right appears to be 'M. S.' or 'M. S. JICA'.

**4<sup>th</sup>. Steering Committee  
on  
Water Supply System  
Development Project in Santiago, Cape Verde**

**August 23, 2010 at Praia**



Japan International Cooperation Agency

**Toyo Engineering Corporation  
UNICO International Corporation  
Ingérosec Corporation**

1

- 
- 1. Introduction**
  - 2. Water Analysis and Geotechnical Survey**
  - 3. Basic Plan Development**
  - 4. Project Feasibility Study**
  - 5. Operation and Maintenance**
  - 6. Initial Environmental Examination**
  - 7. Conclusion and Way Forward**

2


# 1-1 Implementation Schedule of JICA Study

| Year                      | 2009  |    |    | 2010                                |           |   |     |           |   |     |           |   |          | 2011 |    |   |   |   |   |   |   |
|---------------------------|---|----|----|-------------------------------------|-----------|---|-----|-----------|---|-----|-----------|---|----------|------|----|---|---|---|---|---|---|
|                           | Phase 1   |    |    | Phase 2                             |           |   |     |           |   |     |           |   |          |      |    |   |   |   |   |   |   |
| Month                     | 10  | 11 | 12 | 1                                   | 2         | 3 | 4   | 5         | 6 | 7   | 8         | 9 | 10       | 11   | 12 | 1 | 2 | 3 | 4 | 5 | 6 |
| Field Work                | 1st   |    |    | 2nd                                 |           |   | 3rd |           |   | 4th |           |   | 5th      |      |    |   |   |   |   |   |   |
| Submission of JICA Report | ▲<br>IC/R   |    |    |                                     | ▲<br>PR/R |   |     | ▲<br>IT/R |   |     | ▲<br>DF/R |   | ▲<br>F/R |      |    |   |   |   |   |   |   |
| Steering Committee        |   |    |    | ☆                                   |           |   | ☆   | ☆         |   | ☆   |           | ☆ |          |      |    |   |   |   |   |   |   |
| Local Consultant          | Socio Economica Analysis                                  |    |    | water analysis<br>geological survey |           |   |     |           |   |     |           |   |          |      |    |   |   |   |   |   |   |
| Phase 1                   | To analyze the project conditions                         |    |    |                                     |           |   |     |           |   |     |           |   |          |      |    |   |   |   |   |   |   |
|                           | To set the project scope, sites and components            |    |    |                                     |           |   |     |           |   |     |           |   |          |      |    |   |   |   |   |   |   |
| Phase 2                   | To define Water Supply System as FS subject               |    |    |                                     |           |   | □   |           |   |     |           |   |          |      |    |   |   |   |   |   |   |
|                           | To conduct Conceptual Design with CAPEX/OPEX              |    |    |                                     |           |   |     |           |   |     |           |   |          |      |    |   |   |   |   |   |   |
|                           | To conduct IEE  |    |    |                                     |           |   |     |           |   |     |           |   |          |      |    |   |   |   |   |   |   |
|                           | To develop Financing Plan and conduct Economical Analysis |    |    |                                     |           |   |     |           |   |     |           |   |          |      |    |   |   |   |   |   |   |

↗ We are here.


3

## 1-2 Outline of F/S Project



4

# 1-3 Each Report Topics



5

## 2-1 Water Quality Analysis

Water quality analysis was conducted by the local laboratory, Inpharma. Sampling water and its analysis results with some comments are as below:

- Desalinated water from existing facilities in Praia and Santa Cruz
  - Quality is generally within or close to the allowable level as drinking water
  - Cl<sup>-</sup> and Boron contents in Praia are slightly higher than WHO guideline
- Beach well water for the existing plants in Praia and Santa Cruz
  - No serious issue is found
- Ground water near the candidate sites of the planned water distribution
  - Quality of the water is within allowable level as drinking water
  - Nitrate, Total Coliform and Total Hardness should be further investigated
- Sea water around the candidate sites for the planned desalination facilities
  - No serious issue for RO desalination application is found
  - Ordinary pre-treatment is required for RO desalination
  - Analysis result was applied to the planned facility design

6

## 2-2 Sampling Location and Desalinated Water



### Current Desalinated Water Analysis

| Sample Location               | Praia                   |                      | St. Cruz |                    | Drinking Water Regulation |                   |                   |
|-------------------------------|-------------------------|----------------------|----------|--------------------|---------------------------|-------------------|-------------------|
|                               | SP 1-1                  | SP 1-2               | SS 1-1   | SS 1-2             |                           |                   |                   |
| Sampling No.                  | 1-1                     | 1-2                  |          |                    |                           |                   |                   |
| Analysis Item                 | Range                   |                      |          | Range              |                           |                   | WHO EU Japan      |
| Item                          | Unit                    |                      |          |                    |                           |                   |                   |
| Temperature                   | °C                      | 16.4 ~ 19.1          |          | 24.1 ~ 24.2        |                           |                   |                   |
| pH                            | -                       | 6.4 ~ 7.4 at 21 °C   |          | 6.0 a 20 °C        | -                         | 6.5 ~ 9.5         | 5.8 ~ 8.6         |
| Conductivity                  | µS (cm)                 | 940 ~ 1,100 at 25 °C |          | 220 ~ 230 at 25 °C |                           | 2,500             |                   |
| TDS                           | mg/l                    | 770 ~ 790            |          | 160 ~ 180          | 1,000                     | 200~500           |                   |
| Turbidity                     | NTU                     | <0.3 (LQ)            |          | -                  | 1 (Max 5)                 | -                 | <2 deg            |
| Total Hardness                | mg(CaCO <sub>3</sub> )  | 71.1                 |          | <9.6 (LQ)          | -                         | -                 | <300              |
| Chloride                      | mg (Cl <sup>-</sup> )/l | 320 ~ 800            |          | 64                 | <250                      | <250              | <200              |
| Boron                         | mg (B)/l                | 0.65 ~ 0.69          |          | <0.05(LQ) ~ 0.51   | <0.5 <sup>*</sup>         | <1.0 <sup>*</sup> | <1.0 <sup>*</sup> |
| Total Coliform Bacteria Count | ufc/100ml               | 0                    |          | 0                  |                           |                   |                   |

7

## 2-3 Ground Water Analysis

| Sample Location               | 1) Sao Miguel                            | 2) St. Cruz  | 3) Assomada and Picos                              | 4) Sao Lourenco dos Orgaos                 | 5) Tarrafal  | 6) Sao Domingos                                | 7) Ribeira Grande de Santiago | 8) Praia                             | Drinking Water Regulation |                   |                                     |
|-------------------------------|--|--|--|--|--|--|-------------------------------|--------------------------------------|---------------------------|-------------------|-------------------------------------|
|                               | FBE-145<br>FBE-205<br>FBE-188<br>FBE-112 | FBE-146<br>FBE-205<br>FT-09<br>FT-47<br>FT-59<br>FT-63 | FT-186<br>FBE-116<br>FBE-161<br>FBE-100<br>FBE-117 | FT-145<br>FT-21<br>FT-23<br>FT-80<br>FT-84 | FBE-129<br>SST-04<br>FBE-156<br>FBE-131<br>FBE-113<br>FST-24 | FBE-153<br>FBE-156<br>FT-81<br>PT-29<br>FT-208 | 58-09<br>58-01                | FBE-58<br>FT-202<br>FBE-1A<br>FT-171 |                           |                   |                                     |
| Sampling No.                  | Range                                    | Range  | Range  | Range                                      | Range  | Range  | Range                         | Range                                | WHO                       | EU                | Japan                               |
| Analysis Item                 | Range                                    | Range  | Range  | Range                                      | Range  | Range  | Range                         | Range                                |                           |                   |                                     |
| Item                          | Unit                                     |  |  |  |  |  |                               |                                      |                           |                   |                                     |
| Temperature                   | °C                                       | 26.1~26.8  | 24.3 ~ 28.8  | 26.0 ~ 28.7                                | 26.2 ~ 28.1  | 26.0 ~ 28.4                                    | 25.5 ~ 28.2                   | 27.5 ~ 27.8                          | 26.8 ~ 30.6               |                   |                                     |
| pH                            | -  | 7.5 ~ 8.5<br>at 22 °C                                  | 7.2 ~ 7.8<br>at 20 °C                              | 7.2 ~ 8.1<br>at 22 °C                      | 7.4 ~ 7.7<br>at 25 °C  | 7.9 ~ 8.2<br>at 25 °C                          | 7.0 ~ 8.0<br>at 23 °C         | 8.0 ~ 8.2<br>at 22 °C                | 8.2 ~ 8.4<br>at 24 °C     | -                 | 6.5~9.5 5.8~8.6                     |
| Turbidity                     | NTU                                      | 0.3(LQ) ~ 1.55   | <0.3(LQ) ~ 0.62                                    | <0.3 (LQ) ~ 0.68                           | <0.3(LQ) ~ 0.79  | <0.3(LQ) ~ 0.72                                | <0.3 (LQ) ~ 0.72              | <0.3 (LQ) ~ 0.41                     | <0.3(LQ) ~ 0.41           | 1(Max 5)          | - <2 deg                            |
| Nitrate                       | mg(NO <sub>3</sub> ) <sup>-</sup> /l     | 1.0(LQ) ~ 73.9   | 5.6 ~ 54.4   | 31.0 ~ 71.6                                | <1.0 ~ 54.4  | 12.4 ~ 16.6                                    | <1(LQ) ~ 54                   | 12.3 ~ 16.1                          | 10.6 ~ 24.8               | <50               | <50 <10                             |
| Nitrite                       | mg(NO <sub>2</sub> ) <sup>-</sup> /l     | <0.01(LQ) ~ 0.02                                       | <0.01 (LQ)   | <0.01(LQ) ~ 0.21                           | <0.01 (LQ)   | <0.01 (LQ)                                     | <0.01 (LQ)                    | <0.01 (LQ)                           | <0.01 (LQ)                | <3                | <0.5 <0.05                          |
| Chloride                      | mg (Cl <sup>-</sup> )/l                  | 78 ~ 220   | 59 ~ 300   | 37 ~ 85                                    | 96 ~ 200   | 43 ~ 92  | 120 ~ 230                     | 42 ~ 85                              | 42 ~ 130                  | <250              | <250 <200                           |
| Boron                         | mg (B)/l                                 | 0.05 ~ 0.14  | 0.06 ~ 0.13  | 0.05                                       | <0.05 ~ 0.09   | <0.05 ~ 0.06                                   | 0.07 ~ 0.12                   | <0.05(LQ) ~ 0.07                     | <0.05(LQ) ~ 0.07          | <0.5 <sup>*</sup> | <1.0 <sup>*</sup> <1.0 <sup>*</sup> |
| Fluorine                      | mg (F)/l                                 | <0.5(LQ) ~ 2.2   | <0.5(LQ) ~ 0.6                                     | <0.5 (LQ)                                  | <0.5 (LQ)  | <0.5 (LQ)                                      | <0.5 (LQ)                     | <0.5 (LQ)                            | <0.5 (LQ)                 | <1.5              | <1.5 <0.8                           |
| Total Coliform Bacteria Count | ufc/100ml                                | 0 ~ 130  | 0 ~ 610  | 92 ~ 3,400                                 | 0 ~ 576  | 0 ~ 3,600                                      | 0 ~ 16                        | 38 ~ 1,200                           | 31 ~ 36                   |                   |                                     |
| Standard Plate Count Bacteria | ufc/ml                                   | 0 ~ >300   | 0 ~ >300   | 0 ~ 36                                     | 0 ~ 28   | 0 ~ >300                                       | 0 ~ 40                        | 83 ~ 89                              | 0 ~ 82                    |                   |                                     |
| Fecal Coliform Bacteria Count | ufc/100ml                                | 0  | 0 ~ 119  | 0 ~ 5,800                                  | 0 ~ 19   | 0 ~ 140  | 0 ~ 35.2                      | 11 ~ 83                              | 0 ~ 40                    |                   |                                     |
| Iron                          | µg (Fe)/l                                | <60 (LQ) ~ 48  | <60(LQ) ~ 130                                      | <60 (LQ)                                   | <60(LQ) ~ 93(LQ)   | <60(LQ) ~ 100                                  | 60(LQ) ~ 1,900                | <60 (LQ)                             | <60 (LQ)                  | <300              | <300 <300                           |
| Total Hardness                | mg(CaCO <sub>3</sub> )                   | 11.7 ~ 497.7   | 189.7 ~ 575  | 98. ~ 148                                  | 149 ~ 418  | 96 ~ 138                                       | 200 ~ 770                     | 111 ~ 136                            | 84.1 ~ 217.1              |                   | <300                                |
| Arsenic                       | µg (As)/l                                | <1(LQ) ~ 12  | <1 (LQ)  | <1 (LQ)                                    | <1 (LQ)  | <1 (LQ)  | <1 (LQ)                       | <1 (LQ)                              | <1 (LQ)                   | <10               | <10 <10                             |
| Cadmium                       | µg (Cd)/l                                | <0.5 (LQ)  | <0.5 (LQ)  | <0.5 (LQ)                                  | <0.5 (LQ)  | <0.5 (LQ)                                      | <0.5 (LQ)                     | <0.5 (LQ)                            | <0.5 (LQ)                 | <3                | <5 <10                              |
| Mercury                       | µg (Hg)/l                                | <0.1 (LQ)  | <0.1 (LQ)  | <0.1 (LQ)                                  | <0.1 (LQ)  | <0.1 (LQ)                                      | <0.1 (LQ)                     | <0.1 (LQ)                            | <0.1 (LQ)                 | <1                | <1 <0.5                             |
| Cr+6                          | µg (Cr)/l                                | <2 (LQ)  | <2 (LQ)  | <2(LQ) ~ 4                                 | <2 (LQ)  | <2(LQ) ~ 6                                     | 4                             | 3 ~ 7                                | <50                       | <50               | <50                                 |
| Lead                          | µg (Pb)/l                                | <5 (LQ)  | <5 (LQ)  | <5 (LQ)                                    | <5 (LQ)  | <5 (LQ)  | <5 (LQ)                       | <5 (LQ)                              | <5 (LQ)                   | <10               | <10 <10                             |
| Manganese                     | µg (Mn)/l                                | <4(LQ) ~ 48  | <4 (LQ)  | <4 (LQ)                                    | <4(LQ) ~ 80  | <4 (LQ)  | <4 (LQ)                       | <4 (LQ)                              | <4 (LQ)                   | <400              | <50 <50                             |

8

## 2-4 Geotechnical Survey



- 3 bore holes for SWRO facility
- 20 trial pits for Transmission line
- 4 laboratory tests for construction

Survey Results are under review,  
But no critical issues are found  
at moment.

Actual survey was conducted by  
Tecnasol, Portugal.

9

## 3-1 Population & Water Demand in 2020

Horizon of population in 2020 of the project targeted year was assumed to be about 370,566 persons in Santiago island in PR/R, but the horizon was newly assumed to be 355,319 persons by the latest Institute Nacional de Estatistics (INE).

The ratio of urban area to rural area was also newly assumed to be “60 to 40” instead of “66 to 34” in the island.

Water consumption rate was also re-estimated, and summarized as below:

|                                    | Urban | Rural |
|------------------------------------|-------|-------|
| With public pipeline connection    | 150   | 80    |
| Without public pipeline connection | 50    | 50    |
| For hotel user (tourist)           | 300   | 300   |

(unit: liter/day/person)

10

## 3-2 Water Demand and Production in 2020

| Items  | South  |                |              | North    |            |             |                |            |              | North total | Total   | data source                     |
|--|--|----------------|--------------|----------|------------|-------------|----------------|------------|--------------|-------------|---------|---------------------------------|
|  | Praia  | Ribeira Grande | Sao Domingos | Tarrafal | Sao Miguel | SS do Mundo | Santa Catarina | Santa Cruz | Sao Lourenco |             |         |                                 |
| a. Target Year (2020) Population (person)        | 157,919  | 11,962         | 17,931       | 186,871  | 28,577     | 21,127      | 12,157         | 58,321     | 36,100       | 11,154      | 168,443 | 355,313                         |
| a1 - Urban                                       | 155,609  | 11,466         | 2,772        | 160,127  | 8,717      | 7,398       | 1,718          | 10,663     | 14,441       | 2,231       | 54,226  | 214,333                         |
| a2 - Rural                                       | 2,389  | 9,816          | 14,559       | 26,744   | 18,860     | 15,729      | 11,581         | 39,658     | 21,661       | 8,923       | 114,232 | 140,986                         |
| b. Overall Pipeline Service Coverage (%)         | 99.0%  | 90.0%          | 90.0%        |          | 95.0%      | 90.0%       | 85.0%          | 95.0%      | 90.0%        |             |         |                                 |
| in 2007  | 47.3%  | 10.9%          | 9.9%         |          | 64.1%      | 53.7%       | 15.4%          | 48.8%      | 76.9%        | 43.9%       |         |                                 |
| c. Served Population                             | Connection ratio in Urban, data by INGRH (100 %) |                |              |          |            |             |                |            |              |             |         |                                 |
| c1 = a x b                                       | Overall population served by pipe network        |                |              | 156,398  | 10,406     | 15,598      | 182,402        | 27,148     | 19,023       | 10,526      | 55,405  | 34,297                          |
| c2 = a1 x CONE %                                 | - Urban, with pipe connection                    | 155,609        | 11,466       | 2,772    | 160,127    | 9,717       | 7,398          | 1,718      | 10,663       | 14,441      | 2,231   | 54,226                          |
| c3 = c1 - c2                                     | - Rural, with pipe connection                    | 789            | 8,660        | 12,826   | 22,275     | 17,431      | 11,625         | 8,750      | 18,856       | 7,808       | 102,212 | 124,486                         |
| c4 = a - c1                                      | Overall population NOT served by pipe            | 1,580          | 1,156        | 1,733    | 4,469      | 1,429       | 2,114          | 2,631      | 2,916        | 1,805       | 1,115   | 12,011                          |
| c5 = a1 - c2                                     | - Urban, without pipe connection                 | 0              | 0            | 0        | 0          | 0           | 0              | 0          | 0            | 0           | 0       | 0                               |
| c6 = a2 - c3                                     | - Rural, without pipe connection                 | 1,580          | 1,156        | 1,733    | 4,469      | 1,429       | 2,114          | 2,631      | 2,916        | 1,805       | 1,115   | 12,011                          |
| d. Per-Capita Average Demand (liter/person/day)  |  |                |              |          |            |             |                |            |              |             |         |                                 |
| d1 - Urban, with pipe connection                 | 150  | 150            | 150          | 150      | 150        | 150         | 150            | 150        | 150          | 150         | 150     | 150                             |
| d2 - Urban, with pipe connection                 | 80   | 80             | 80           | 80       | 80         | 80          | 80             | 80         | 80           | 80          | 80      | 80                              |
| d3 - Urban, without pipe connection              | 50   | 50             | 50           | 50       | 50         | 50          | 50             | 50         | 50           | 50          | 50      | 50                              |
| d4 - Rural, without pipe connection              | 50   | 50             | 50           | 50       | 50         | 50          | 50             | 50         | 50           | 50          | 50      | 50                              |
| e. Domestic demand (m3/day)                      |  |                |              |          |            |             |                |            |              |             |         |                                 |
| e1 = c2 x d1                                     | - Urban, with pipe connection                    | 23,341         | 282          | 416      | 24,019     | 1458        | 1116           | 266        | 2,799        | 2,166       | 325     | 8,134                           |
| e2 = c3 x d2                                     | - Rural, with pipe connection                    | 63             | 693          | 1,026    | 1,782      | 1,994       | 930            | 700        | 2,939        | 1,588       | 625     | 8,177                           |
| e3 = c4 x d3                                     | - Urban, without pipe connection                 | 0              | 0            | 0        | 0          | 0           | 0              | 0          | 0            | 0           | 0       | 0                               |
| e4 = c5 x d4                                     | - Rural, without pipe connection                 | 79             | 58           | 87       | 223        | 71          | 106            | 132        | 146          | 90          | 56      | 601                             |
| A. = e1+e2+e3+e4                                 | Domestic Demand (m3/day)                         | 23,483         | 1,012        | 1,529    | 26,024     | 2,923       | 2,145          | 1,098      | 5,885        | 3,845       | 1,015   | 16,911                          |
| f. Tourism Demand                                |  |                |              |          |            |             |                |            |              |             |         |                                 |
| f1 Number of Beds (beds)                         | 2,400  | 100            | 100          | 2,600    | 200        | 100         | 0              | 500        | 200          | 0           | 1,000   | 3,600                           |
| f2 Expected Average Occupancy                    | 70%  | 70%            | 10%          | 70%      | 70%        | 70%         | 70%            | 70%        | 70%          | 70%         | 70%     | Study team                      |
| f3 Per-Capita Demand (liter/bed/day)             | 300  | 300            | 300          | 300      | 300        | 300         | 300            | 300        | 300          | 300         | 300     | MTIE(Tourism dept) + Study team |
| f = f1 x f2 x f3                                 | Tourism Sub total (m3/d)                         | 1              | 504          | 21       | 21         | 546         | 42             | 21         | 0            | 105         | 42      | 0                               |
| g. Industries, office, hospital, others (m3/day) |  |                |              |          |            |             |                |            |              |             |         |                                 |
| B = f + g  | Non-Domestic Demand (m3/day)                     | 3,504          | 0            | 50       | 3,059      | 50          | 100            | 0          | 500          | 100         | 0       | 750                             |
| C = A + B  | Total Net Water Demand (m3/day)                  | 26,987         | 1,033        | 1,600    | 29,620     | 3,015       | 2,266          | 1,098      | 6,496        | 3,987       | 1,015   | 17,671                          |
| h. Leakage Ratio (%)                             |  |                |              |          |            |             |                |            |              |             |         |                                 |
| Now  | 15   | 15             | 15           | 15       | 15         | 15          | 15             | 15         | 15           | 15          | 15      | Steering Committee (SAAS)       |
| D = C / (100% - h%)                              | Day Average Demand (m3/day)                      | 31,750         | 1,216        | 1,682    | 34,848     | 3,548       | 2,666          | 1,292      | 7,635        | 4,690       | 1,194   | 21,025                          |
| i. Seasonal Peak Factor (Tourism)                | 1.4  | 1.4            | 1.4          | 1.4      | 1.4        | 1.4         | 1.4            | 1.4        | 1.4          | 1.4         | 1.4     | Study team                      |
| j. f x (i-1) / (100%-h%)                         | Seasonal Additional Demand (m3/day)              | 237            | 10           | 10       | 257        | 20          | 10             | 0          | 49           | 20          | 0       | 99                              |
| E = D + j  | Daily Maximum Demand (m3/day)                    | 31,987         | 1,226        | 1,692    | 35,105     | 3,567       | 2,676          | 1,292      | 7,684        | 4,710       | 1,194   | 21,124                          |
|  |  | 57%            | 2%           | 3%       | 62%        | 6%          | 5%             | 2%         | 14%          | 8%          | 2%      | 30%                             |
|  |  |                |              |          |            |             |                |            |              |             |         | 100%                            |
| 2. Existing plant, including planned plant       |  |                |              |          |            |             |                |            |              |             |         |                                 |
| Existing Desalination Plant                      | 5,000 (Palmaréjo)                                |                |              | 5,000    |            |             |                | 0          |              | 0           |         | 5,000                           |
| Planned plant:                                   |  |                |              |          |            |             |                |            |              |             |         |                                 |
| by Spanish fund                                  | 5,000 (Palmaréjo)                                |                |              | 5,000    |            |             |                | 0          |              | 0           |         | 5,000                           |
| by World Bank fund                               | 5,000 (Palmaréjo)                                |                |              | 5,000    |            |             |                | 0          |              | 0           |         | 5,000                           |
| Total  |  |                |              | 15,000   |            |             |                |            |              | 0           |         | 15,000                          |
| 3. Necessary additional plant (1-2)              |  |                |              |          |            |             |                |            |              |             |         |                                 |
| Detail figure (m3/d)                             |  |                |              | 20,105   |            |             |                |            |              | 21,124      |         | 41,229                          |
| Round figure (m3/d)                              |  |                |              | 20,000   |            |             |                |            |              | 20,000      |         | 40,000                          |

11

## 3-3 F/S Project Production Capacity

For decision of the F/S Project capacity, followings are applied:

- Whole potable water demand in 2020: 56,229m<sup>3</sup>/day (round 55,000m<sup>3</sup>/day)
- Existing Desalination Capacity in 2010: 5,000m<sup>3</sup>/day, in Praia
- Firmly Planned expansion plant: 5,000m<sup>3</sup>/day by Spain in Praia
- Firmly Planned plant: 5,000m<sup>3</sup>/day by WB in Praia
- Additional Capacity for whole demand: **40,000m<sup>3</sup>/day in island**  
(= 55,000 - 5,000 x 3units)

It is noted that small desalination plants with capacity of 500 and 1,200m<sup>3</sup>/day production are already put in service, and some private based desalination projects are planned. Those capacities were not counted due to uncertainty.

12

## **3-4 Drinking Water Quality and Boron**

- a. The drinking water quality supplied by the F/S Project basically follows WHO guidelines for Drinking Water, 3rd edition, 2008.
- b. Expected Boron content produced by the new desalination facility is less than 0.5mg/liter.
- c. Boron content was declared to be from less than 0.5 to less than 1.0mg/liter at 29-07-2010 by the Ministry of Health, Cape Verde by the Decree Law nº 8/2004 of 02/23/2004, B. O. nº 6.
- d. Though Boron content was declared,  
The current technical specification will not be changed.  
0.5mg/liter is expected performance, the proper operation and maintenance will be required to keep the performance.

13

---

## **3-5 Ground Water Utilization**

Ground water utilization was studied and discussed from the view points of


- the project investment cost reduction,
- Boron content reduction, and
- drinking water quality improvement.

Due to the following reasons, no utilization of ground water for the study is concluded.

- a. Investment cost impact might be very small if ground water will be utilized.  
Ground water production is about 4,000m<sup>3</sup>/day, but demand is about 56,000m<sup>3</sup>/day.
- b. No ground water is required to reduce Boron content in desalinated water, if 2 stage RO system will be applied,
- c. Cape Verde Government policy, ground water will be utilized for irrigation purpose after completion of enough network of desalinated water.


14

## 3-6 Material Balance and Boron Removal



15


## 4-1 F/S Project Scope



1. Capacity up of Water Production
2. New Construction of Water Transmission

16

# 4-2 Sea Water Desalination Facility, Flow Sheet



Palmarejo and Calheta are almost same

17


# 4-2 Sea Water Desalination Facility, Equipment List

| Item No.  | Service                          | No.      | Type        | Short Specification  | Motor kW | Material               |
|-----------|----------------------------------|----------|-------------|--|----------|------------------------|
| AD-101A-I | Intake Well                      | 8+1      |             | 14" x 5000mm Depth   |          |                        |
| AD-102    | Filtered Water Pond              | 1        | Semi-UG     | 520m <sup>3</sup> , 10000mmW x 13000mmL x 4500mmH                          |          | Concrete               |
| AD-401    | Waste Water Pit                  | 1        | AG          | 240m <sup>3</sup> , 8000mmW x 7500mmL x 4500mmH                            |          | Concrete               |
| CJ-101A-D | 1st Stage RO Unit                | 4 blocks |             | 72 Pressure Vessels, 7 elements/PV, 8" element 5000mmW x 6000mmH x 8000mmL |          |                        |
| CJ-102A-D | 2nd Stage RO Unit                | 4 blocks |             | 30 Pressure Vessels, 7 elements/PV, 8" element 3000mmW x 6000mmL x 7500mmL |          |                        |
| FA-201    | Hypochlorite Tank                | 1        | Cone Roof   | 10m <sup>3</sup> , 2400mmID x 2600mmH, by Drum                             |          | FRP                    |
| FA-202    | HCl Tank                         | 1        | Cone Roof   | 10m <sup>3</sup> , 2400mmID x 2600mmH, by Lorry                            |          | FRP                    |
| FA-203A-B | Sodium Sulfite Tank              | 2        | Cone Roof   | 10m <sup>3</sup> , 2400mmID x 2600mmH, by Bag & Dissolving                 |          | FRP                    |
| FA-204A-B | NaOH Tank                        | 1        | Cone Roof   | 10m <sup>3</sup> , 2400mmID x 2600mmH, by Bag & Dissolving                 |          | FRP                    |
| FA-205A-B | Calcium Chloride Tank            | 2        | Cone Roof   | 10m <sup>3</sup> , 2400mmID x 2600mmH, by Bag & Dissolving                 |          | FRP                    |
| FA-206A-B | Sodium Carbonate Tank            | 2        | Cone Roof   | 10m <sup>3</sup> , 2400mmID x 2600mmH, by Bag & Dissolving                 |          | FRP                    |
| FA-301    | 1st RO Cleaning Tank             | 1        | Cone Roof   | 20m <sup>3</sup> , 2400mmID x 6000mmH                                      |          | FRP                    |
| FA-302    | 2nd RO Cleaning Tank             | 1        | Cone Roof   | 10m <sup>3</sup> , 2000mmID x 4000mmH                                      |          | FRP                    |
| FB-101    | Intermediate Tank                | 1        | Semi-UG     | 200m <sup>3</sup> , 4000mmW x 9000mmL x 6000mmH                            |          | Concrete               |
| FB-102    | Product Water Tank               | 1        | Semi-UG     | 200m <sup>3</sup> , 4000mmW x 9000mmL x 6000mmH                            |          | Concrete               |
| FB-103    | Drinking Water Storage Tank      | 1        | Cone Roof   | 7000m <sup>3</sup> , #Palmarero, 29000mmID x 12000mmH                      |          | CS/Epoxy               |
| FD-101A-H | Sand Filter                      | 8+1      | Horizontal  | 2400mmID x 8000mmL, Sand and Anthracite                                    |          | CS/Rubber              |
| FD-102A-E | Safety Filter                    | 4+1      | Vertical    | 1200mmID x 3000mmH, 5 micron Cartridge                                     |          | CS/Rubber              |
| FD-301    | 1st RO Cleaning Filter           | 1        | Vertical    | 1200mmID x 3000mmH, Cartridge  |          | CS/Rubber              |
| FD-302    | 2nd RO Cleaning Filter           | 1        | Vertical    | 800mmID x 3000mmH, Cartridge   |          | CS/Rubber              |
| GA-101A-I | Sea Water Intake Pump            | 8+1      | Submerged   | 270m <sup>3</sup> /h x 50mH  | 55kW     | Duplex SS or 316SS     |
| GA-102A-B | Sand Filter Backwash Pump        | 1+1      | Centrifugal | 580m <sup>3</sup> /h x 20mH  | 55kW     | Duplex SS or 316SS     |
| GA-103A-E | Safety Filter Feed Pump          | 4+1      | Centrifugal | 530m <sup>3</sup> /h x 20mH  | 45kW     | Duplex SS or 316SS     |
| GA-104A-E | 1st Stage RO Feed Pump           | 4+1      | Centrifugal | 530m <sup>3</sup> /h x 700mH   | 1400kW   | SS, Duplex SS or 316SS |
| GA-105A-E | 2nd Stage RO Feed Pump           | 4+1      | Centrifugal | 240m <sup>3</sup> /h x 110mH   | 110kW    | 316SS                  |
| GA-106A-C | Product Water Pump               | 2+1      | Centrifugal | 420m <sup>3</sup> /h x 50mH  | 90kW     | 304SS                  |
| GA-107A-C | Drinking Water Transfer Pump     | 2+1      | Centrifugal | 120m <sup>3</sup> /h x 20mH @Palmarero                                     | 600W     | SS, PTFE               |
| GD-201A-D | Hydrogen Peroxide Injection Pump | 2+2      | Vertical    | 100L/h x 20mH  | 0.4 kW   | SS, PTFE               |
| GA-202A-B | HCl Injection Pump               | 1+1      | Diaphragm   | 40L/h x 20mH   | 0.4 kW   | SS, PTFE               |
| GA-203A-B | SBS Injection Pump               | 1+1      | Diaphragm   | 60L/h x 20mH   | 0.4 kW   | SS, PTFE               |
| GA-204A-B | NaOH Injection Pump              | 1+1      | Diaphragm   | 60L/h x 20mH   | 0.4 kW   | SS, PTFE               |
| GA-205A-B | Calcium Chloride Injection Pump  | 1+1      | Diaphragm   | 100L/h x 20mH  | 1.1 kW   | SS, PTFE               |
| GA-206A-B | Sodium Carbonate Injection Pump  | 1+1      | Diaphragm   | 500L/h x 20mH  | 2.2 kW   | SS, PTFE               |
| GA-301A-B | 1st RO Cleaning Pump             | 1+1      | Centrifugal | 430m <sup>3</sup> /h x 55mH  | 110kW    | 316SS                  |
| GA-302A-B | 2nd RO Cleaning Pump             | 1+1      | Centrifugal | 180m <sup>3</sup> /h x 55mH  | 45kW     | 316SS                  |
| GA-401A-B | Waste Water Discharge Pump       | 1+1      | Centrifugal | 1400m <sup>3</sup> /h x 20mH   | 110kW    | SS or 316SS            |
| GB-101A-B | Air Wash Blower                  | 1+1      | Roots       | 1160m <sup>3</sup> /h x 4.5mH  | 30kW     | CI                     |
| GD-203A-B | SBS Tank Mixer                   | 2        | Vertical    |  | 1.1 kW   | CS/Rubber              |
| GD-205A-B | Calcium Chloride Tank Mixer      | 2        | Vertical    |  | 1.1 kW   | CS/Rubber              |
| GD-206A-B | Sodium Carbonate Tank Mixer      | 2        | Vertical    |  | 1.1 kW   | CS/Rubber              |
| GD-301    | 1st RO Cleaning Tank Mixer       | 1        | Vertical    |  | 1.1 kW   | CS/Rubber              |
| GD-302    | 2nd RO Cleaning Tank Mixer       | 1        | Vertical    |  | 1.1 kW   | CS/Rubber              |
| GT-101A-E | Energy Recovery Device           | 4+1      |             |  |          |                        |
| GF-401    | Air Supply Package               | 1        |             | 300Nm <sup>3</sup> /h, with Air Compressor and Dryer                       | 30kW     |                        |


Palmarejo and Calheta are almost same

18

## 4-2 Sea Water Desalination Facility, General Layout




## 4-2 Sea Water Desalination Facility, Plot Plan



Palmarejo and Calheta are almost same

20

## 4-3 Water Transmission Facility, General Layout



21

## 4-3 Water Transmission Facility, transmission lines

### South Area

| No.                                      | Start                       | End                         | Type    | Length (km) | Material       |
|--|-----------------------------|-----------------------------|---------|-------------|----------------|
| <b>SA1 : Network for Praia Center</b>    |                             |                             |         |             |                |
| TLS1                                     | PSS1 Praia WTP*             | RS1-5000 / RS2-5000         | Pumped  | 8.000       | 500 DICL       |
| <b>SA2a : Network for Ribeira Grande</b> |                             |                             |         |             |                |
| TLS2                                     | PSS2 Praia WTP*             | Existing Cidade Verlha Tank | Pumped  | 8.000       | 250 HDPE PN 16 |
| TLS3                                     | Existing Cidade Verlha Tank | RS3-200                     | Gravity | 13.200      | 160 HDPE PN16  |
| <b>SA2b : Network for Sao Domingos</b>   |                             |                             |         |             |                |
| TLS4                                     | PSS3 Praia WTP*             | PSS4                        | Pumped  | 5.000       | 225 HDPE PN 16 |
| TLS5                                     | PSS4                        | PSS5                        | Pumped  | 6.500       | 225 HDPE PN 16 |
| TLS6                                     | PSS5                        | RS4-2000                    | Pumped  | 4.700       | 225 HDPE PN 16 |
| TLS7                                     | PSS6                        | RS5-1000                    | Pumped  | 5.700       | 200 HDPE PN 16 |

### LOOP SECTIONS (optional sections)

Loop sections are proposed to complete and to secure the networks for total water supply system.

Loop sections are optional and are not included in the F/S Project.

### North Area

| No.  | Start            | End                     | Type    | Length (km) | Material       |
|--|------------------|-------------------------|---------|-------------|----------------|
| <b>N0 : Network for all the North Area</b>         |                  |                         |         |             |                |
| TLN1   | PSN1 Calheta WTP | RN1-7000 Calheta tank   | Pumped  | 1.300       | 500 DICL       |
| <b>NA1a: Network for Santa Catarina - Assomada</b> |                  |                         |         |             |                |
| TLN2   | PSN2             | PSN3                    | Pumped  | 9.700       | 400 DICL       |
| TLN3   | PSN3             | PSN4                    | Pumped  | 1.600       | 400 DICL       |
| TLN4   | PSN4             | PSN5                    | Pumped  | 2.300       | 400 DICL       |
| TLN5   | PSN5             | RN2-5000 Assomada       | Pumped  | 1.000       | 400 DICL       |
| <b>NA1b : Network for Santa Cruz</b>               |                  |                         |         |             |                |
| TLN7   | RN1-7000         | RN5-3000 Pedra Badejo   | Gravity | 11.200      | 300 DICL       |
| <b>NA2a: Network for Tarrafal</b>                  |                  |                         |         |             |                |
| TLN9   | RN1-7000         | PSN7                    | Gravity | 20.000      | 400 DICL       |
| TLN10  | PSN7             | RN4-2000 Tras Os Montes | Pumped  | 6.000       | 315 HDPE PN 16 |
| <b>NA2b: Network for Sao Salvador Do Mundo</b>     |                  |                         |         |             |                |
| TLN6   | RN2-5000         | RN3-600 Picos           | Gravity | 9.800       | 200 HDPE PN16  |
| <b>NA2c: Network for Sao Lourenco</b>              |                  |                         |         |             |                |
| TLN8   | PSN6             | RN3-600 Joao Teves      | Pumped  | 16.400      | 250 HDPE PN16  |

22



## 4-3 Water Transmission Facility, pump & reservoir

### Pumping Station

| No.  | Flow (m3/h) | Pressure (barg) | Total power (kw) | Installed For CAPEX | Power consumption (KW) For OPEX |
|------|-------------|-----------------|------------------|---------------------|---------------------------------|
| PSS1 | 1599        | 16.0            | 1,661            |                     | 1,110                           |
| PSS2 | 98          | 15.7            | 134              |                     | 70                              |
| PSS3 | 126         | 14.1            | 154              |                     | 80                              |
| PSS4 | 126         | 17.6            | 193              |                     | 100                             |
| PSS5 | 126         | 14.7            | 161              |                     | 85                              |
| PSS6 | 42          | 14.0            | 51               |                     | 30                              |
| PSN1 | 1056        | 18.2            | 1,249            |                     | 840                             |
| PSN2 | 598         | 13.3            | 689              |                     | 350                             |
| PSN3 | 598         | 10.4            | 539              |                     | 275                             |
| PSN4 | 598         | 10.6            | 552              |                     | 280                             |
| PSN5 | 598         | 10.2            | 528              |                     | 270                             |
| PSN6 | 80          | 13.7            | 95               |                     | 50                              |
| PSN7 | 238         | 14.6            | 301              |                     | 160                             |

### Reservoir


| Name     | Description                     | Capacity (m3)    | Elevation (m) |
|----------|---------------------------------|------------------|---------------|
| RS1-5000 | Praia – Tira Chapeu             | 5 x 1000 = 5,000 | 120           |
| RS2-5000 | Praia- Vila Nova                | 5 x 1000 = 5,000 | 110           |
| Existing | Existing reservoir Cidade Velha | 1 x 1000 = 1,000 | 150           |
| RS3-200  | Porto Mosquito                  | 1 x 200 = 200    | 60            |
| RS4-2000 | Ribeiro Chiquero                | 2 x 1000 = 2,000 | 320           |
| RS5-1000 | Sao Domingos                    | 1 x 1000 = 1,000 | 450           |
| RN6-600  | Joao Teves                      | 1 x 600 = 600    | 220           |
| RN5-3000 | Pedra Badejo                    | 3 x 1000 = 3,000 | 120           |
| RN3-600  | Picos                           | 1 x 600 = 600    | 420           |
| RN1-7000 | Calheta Sao Miguel              | 7 x 1000 = 7,000 | 200           |
| RN2-5000 | Assomada                        | 5 x 1000 = 5,000 | 600           |
| RN4-2000 | Tras Os Montes                  | 2 x 1000 = 2,000 | 220           |



23

## 4-4 Implementation Planning

- No critical issue of the construction of the system is found.
- Due to the long transmission line construction, plural construction teams would be organized for the effective and reasonable planning.



| DESCRIPTION             | YEAR  | Construction Team No. | Contractor Procurement |   |        |   |        |   |        |   |        |    |        |    | Construction |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|-------------------------|---|-----------------------|------------------------|---|--------|---|--------|---|--------|---|--------|----|--------|----|--------------|----|--------|----|--------|----|--------|----|--------|----|--------|----|----|----|----|----|----|----|----|----|----|----|----|----|--|--|--|--|
|                         |   |                       | Year 1                 |   | Year 2 |   | Year 3 |   | Year 1 |   | Year 2 |    | Year 3 |    | Year 1       |    | Year 2 |    | Year 3 |    | Year 1 |    | Year 2 |    | Year 3 |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|                         |   |                       | 1                      | 2 | 3      | 4 | 5      | 6 | 7      | 8 | 9      | 10 | 11     | 12 | 13           | 14 | 15     | 16 | 17     | 18 | 19     | 20 | 21     | 22 | 23     | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 |  |  |  |  |
| <b>GENERAL SCHEDULE</b> |   |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
| North Area              |   |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
| N1                      | Desalination Facility Construction and Installation |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|                         | Water Transition Facility Construction              |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
| N2                      | Desalination Facility Installation                  |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|                         | Water Transition Facility Construction              |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|                         | Commissioning                                       |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
| South Area              |   |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
| S1                      | Desalination Facility Construction and Installation |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|                         | Water Transition Facility Construction              |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
| S2                      | Desalination Facility Installation                  |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|                         | Water Transition Facility Construction              |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |
|                         | Commissioning                                       |                       |                        |   |        |   |        |   |        |   |        |    |        |    |              |    |        |    |        |    |        |    |        |    |        |    |    |    |    |    |    |    |    |    |    |    |    |    |  |  |  |  |

24

## 4-5 Project Risk

|                             | Risk Occurrence Possibility |        |      | Risk Description                     | Countermeasure                        |
|-----------------------------|-----------------------------|--------|------|--------------------------------------|---------------------------------------|
|                             | low                         | medium | high |                                      |                                       |
| <b>Technical</b>            |                             |        |      |                                      |                                       |
| Capacity                    | ✓                           |        |      |                                      |                                       |
| Sea Water Specification     | ✓                           |        |      |                                      |                                       |
| Potable Water Specification | ✓                           |        |      |                                      |                                       |
| Water Transmission          |                             | ✓      |      | unforseen obstacle or soil condition | route change will be discussed        |
| Power Supply                |                             | ✓      |      | emergency failure                    | emergency generator will be installed |
| Beach Well Water            |                             | ✓      |      | water volume decreasing              | another well will be newly digged     |
| Regulation                  | ✓                           |        |      |                                      |                                       |
| <b>Commercial</b>           |                             |        |      |                                      |                                       |
| Funding                     | ✓                           |        |      |                                      |                                       |
| Yen Loan                    | ✓                           |        |      |                                      |                                       |
| Market                      | ✓                           |        |      |                                      |                                       |
| Inflation                   | ✓                           |        |      |                                      |                                       |
| Concession                  | ✓                           |        |      |                                      |                                       |
| <b>Environment</b>          |                             |        |      |                                      |                                       |
| Regulation                  | ✓                           |        |      |                                      |                                       |
| Permission                  | ✓                           |        |      |                                      |                                       |
| Natural Conditions          | ✓                           |        |      |                                      |                                       |
| Social Consideration        | ✓                           |        |      |                                      |                                       |
| <b>others</b>               |                             |        |      |                                      |                                       |
| Policy                      | ✓                           |        |      |                                      |                                       |
| Human Resources             | ✓                           |        |      |                                      |                                       |
| Construction Site           | ✓                           |        |      |                                      |                                       |
| Operation                   |                             | ✓      |      | operation material shortage          | material will be purchased            |
| Maintenance                 |                             | ✓      |      | maintenance material shortage        | material will be purchased            |
| other projects impact       | ✓                           |        |      |                                      |                                       |


25

## 4-6 (1) Economics Analysis, - *presupposition* -

- Case “Total”, “S1”, “S2”, “N1” and “N2” are studied ... ref 4-6(2)
- Production capacity, in “Total” case ... ref 4-6(3)
  - Production: 40,000m<sup>3</sup>/d, with 365days/year operation
  - Sales : around 85% (34,500m<sup>3</sup>/d) of production
  - No safety margin is considered
- Project period
  - Construction : 2 years for EPC, including trial run ... ref 4-4
  - Project life for Economics analysis : 20 years
- Financial condition
  - Equity:15%
  - Loan: 85% (25years Yen loan from Japanese Government, 1.4% p.a. interest)
  - Investment 60% at 1<sup>st</sup> year, 40% at 2<sup>nd</sup> year
- Project cost: as per slide 4-6(4)
- Tariff: 5.0US\$/m<sup>3</sup> (395CVE/m<sup>3</sup>) in 2020, in base case ... ref 4-6(5)
- Depreciation
  - Manner of depreciation : Straight-line method, with Zero salvage value
  - Service life : 20 years, for Economics Analysis purpose
- Unit cost for study
  - Electricity: 21CVE/kWh (=0.265US\$/kWh), based on ELECTRA tariff
  - 10,000 US\$/year/person, including overhead
  - Maintenance, including membrane, chemical are considered accordingly

26

## 4-6 (2) Project Scoping, - each project -



27

## 4-6 (3) Production and Sales Plan (unit: m<sup>3</sup>/day)

| Project name               |  |                                  | Delivery (Sales)<br>= Production<br>- Leakage | Leakage<br>= Production x<br>15% | Production            |              |             |                    |
|----------------------------|--|----------------------------------|---|----------------------------------|-----------------------|--------------|-------------|--------------------|
| Name                       | Service Area                               | Population, in<br>2020 (persons) |   |                                  | Delivery<br>+ Leakage | Round figure | F/S Project | Others (Spain, WB) |
| by others                  | Praia                                      | 157,978                          | 13,500  | 2,382                            | 15,882                | 15,000       | --          | 15,000             |
| S1                         |  |                                  | 13,500  | 2,382                            | 15,882                | 15,000       | 15,000      | --                 |
| S2                         | Ribeira Grande<br>Sao Domingo              | 28,893                           | 3,000   | 529                              | 3,529                 | 5,000        | 5,000       | 0                  |
| N1                         | Sao Miguel<br>Santa Catarina<br>Santa Cruz | 115,560                          | 13,000  | 2,294                            | 15,294                | 15,000       | 15,000      | 0                  |
| N2                         | Tarrafal<br>SS.Mundo<br>Sao Laurence       | 52,888                           | 5,000   | 882                              | 5,882                 | 5,000        | 5,000       | 0                  |
| Total<br>(S1+S2<br>+N1+N2) |  | 355,319                          | 34,500  | 6,088                            | 40,588                | 40,000       | 40,000      | 0                  |
| <i>Others</i>              |  |                                  | 13,500  |                                  |                       |              |             | 15,000             |
| Grand Total                |  |                                  | 48,000  |                                  |                       |              |             | 55,000             |

28

## 4-6 (4) F/S Project Cost, - *preliminary* -

| Project name |  | Plant Cost |        |              |        |        |        | Project Cost<br>(= Plant cost x 1.4) |
|--------------|--|------------|--------|--------------|--------|--------|--------|--------------------------------------|
|              |  | SWRO       |        | Transmission |        | Total  |        |                                      |
| Name         | Service Area                               | m3/d       | mio \$ | m3/d         | mio \$ | mio \$ | mio \$ |                                      |
| S1           | Praia                                      | 15,000     | 23.2   | 15,000       | 8.6    | 31.8   | 44     |                                      |
| S2           | Ribiera Grande<br>Sao Domingo              | 5,000      | 5.8    | 5,000        | 13.7   | 19.5   | 27     |                                      |
| N1           | Sao Miguel<br>Santa Catarina<br>Santa Cruz | 15,000     | 23.2   | 15,000       | 24.8   | 48.0   | 67     |                                      |
| N2           | Tarrafal<br>SS.Mundo<br>Sao Laurence       | 5,000      | 5.8    | 5,000        | 19.3   | 25.1   | 35     |                                      |
| Connection   |  |            |        |              |        | 0.0    | 0      |                                      |
| Total        |  | 40,000     | 58.0   | 40,000       | 66.4   | 124.4  | 174    |                                      |

Project cost is calculated by adding project implementation cost in future such as consultant fee, land acquisition fee, detail design fee etc. From in-house data, 1.4 times of Plant cost is applied. 29

## 4-6 (5) Current Sales Price, *tariff*

| Area  |              | South          |              |         |             | North      |                |            |         |          |             |              |         | Total       |          |        |
|---|--------------|----------------|--------------|---------|-------------|------------|----------------|------------|---------|----------|-------------|--------------|---------|-------------|----------|--------|
| Project name                                    | S1           | S2             |              |         | South total | N1         |                |            |         | N2       |             |              |         | North total |          |        |
| Municipality                                    | Praia        | Ribeira Grande | Sao Domingos | Average |             | Sao Miguel | Santa Catarina | Santa Cruz | Average | Tarrafal | SS do Mundo | Sao Lourenco | Average |             |          |        |
| Tariff in 2008 consumption range of 6m3/m month | CVE/m3       | 333            | 354          | 280     | 309         | 331        | 280            | 120        | 280     | 198      | 134         | 310          | 150     | 175         | 192      | 279    |
|   | US\$/m3      | 4.2            | 4.5          | 3.5     | 3.9         | 4.2        | 3.5            | 1.5        | 3.5     | 2.5      | 1.7         | 3.9          | 1.9     | 2.2         | 2.4      | 3.5    |
| Sales quantity in 2020 (m3/d)                   | Normal       | 26,987         | 1,033        | 1,600   |             | 29,620     | 2,266          | 6,490      | 3,987   |          | 3,015       | 1,098        | 1,015   |             | 17,871   | 47,491 |
|   | Peak         | 237            | 10           | 10      |             | 257        | 10             | 49         | 20      |          | 20          | 0            | 0       |             | 99       | 356    |
|   | Total        | 27,224         | 1,043        | 1,610   |             | 29,877     | 2,276          | 6,539      | 4,007   |          | 3,035       | 1,098        | 1,015   |             | 17,970   | 47,847 |
|   | Round Figure | 13,500         | 3,000        |         |             | (30,000)   | 13,000         |            |         |          | 5,000       |              |         |             | (18,000) | 34,500 |
|   | by Others    | 13,500         |              |         |             |            |                |            |         |          |             |              |         |             |          |        |


USD 1 = 79.1 CVE  
Praia area 333 CVE/m3 = 4.2 USD/m3  
Other Praia 207 CVE/m3 = 2.6 USD/m3

Data source: Electra for Praia, and SAAS for other municipality than Praia

Average tariff in other area than Praia is 207 CVE/m3. According to Social survey in 2009 by JICA study team, these area

may accept tariff increase up to 200-350 CVE/m3 (=1.7 times max). Therefore 1.4 times of average tariff of 279 CVE/m3 (=3.5 US\$/m3) (= 5US\$/m) is set as base case in 2020.

## 4-6 (6) F-IRR Calculation Results, - *preliminary* -



5US\$/m<sup>3</sup> is enough feasibility in all cases except “S2”.

31

## 4-6 (7) Economics Analysis, - *summary* -

### (a) Summary of profitability study

S1 shows most stable financial result from view points of F-IRR and DSCR.

F-IRR: 20.9% @ 5.0US\$/m<sup>3</sup> at base tariff

13.4% @ 4.2US\$/m<sup>3</sup> at current tariff

DSCR: 3.67 and higher @ 1<sup>st</sup> Operation year and afterward

### (b) Tariff of potable water

Sales price is set up only based on the current tariff of potable water.

This tariff shall be politically adjusted.

All cases except “S2” show healthy financial economics.

In case people cannot accept this tariff,

the subsidy application by the GoCV is recommended.

32

## 5. Operation and Maintenance Planning

There is no organization which comprehensively manages and supervises waterworks and O&M at whole island level.


Considering the current waterworks situation and the project nature, the O&M systems in the transition period and in the future are recommended.

In the transition period, two water supply systems will be established in the south and the north in the island. The desalinated water produced by 2 desalination facilities in the southern and the northern regions will be transmitted and distributed to target municipalities.

As a future scenario, establishing an inter-municipal public holding company will manage and supervise the water supply system comprehensively in southern and northern regions.


33

### 5-1 O&M Planning in Transition Period



34

## 5-2 O&M Planning in Future



35

## 6. Initial Environmental Examination, IEE

IEE of the F/S Project took place from October 2009 to July 2010.

IEE has been carried out in accordance with the JBIC Guidelines dated April 2002 and relevant laws of the GoCV.

In IEE stage, general environmental impacts were presumed according to the dialogue with local stake holders for environmental management through “Inter-municipal Meeting for Environmental issues” conducted by the Study team on May 2010 in Praia.

As conclusion, general measures for environmental management are summarized in each municipality’s Municipality Development plan (PDM) and Municipality Environmental plan and those measures should be considered at the stage of the F/S Project formation and IEE and EIA.

36

## **7-1 Conclusion**

1. JICA Study Team developed the Technical Specification of Water Supply System on the Santiago island with MTIE of GoCV, and no specific issue was found.
2. JICA Study Team conducted the preliminary Economics Analysis on the total F/S Project and separated projects of S1, S2, N1, and N2 based on the developed system specification.  
All cases except “S2” show healthy financial economics.
3. JICA Study Team proposed the Operation and Maintenance systems in the transition period and in the future, but those systems should be further discussed.
4. JICA Study Team conducted the Initial Environmental Examination, and no specific issue was found.

37

---

## **7-2 Way Forward**

1. JICA Study Team will conduct the CAPEX and OPEX estimation for their project scope with MTIE of GoCV.
2. MTIE of GoCV will conduct the CAPEX and OPEX estimation for their project scope with JICA Study Team.
3. Draft Final Report will be developed through home office work in Japan and field work in Cape Verde with careful discussion among MITE, JICA, and JICA Study Team based on the Interim Report.
4. Draft Final Report will be prepared by the end of October.
  - 1) Its discussion will be held on November in Praia.
  - 2) Final Report will be developed by the end of this year.
5. The major contents of the (Draft) Final Report are as follows:
  - 1) CAPEX and OPEX estimation
  - 2) Project Economics Study
  - 3) Financing and funding in consideration of Japan’ ODA loan

38

## **Anexo 1-6**

**Minutes of Meeting (5th Steering Committee)**

**&**

**Discussion materials**



**MoM  
OF  
PROJECT STEERING COMMITTEE  
ON  
FEASIBILITY STUDY  
FOR  
WATER SUPPLY SYSTEM DEVELOPMENT PROJECT**

DATE: November 26<sup>th</sup>,  
PLACE: Praia, Cape Verde

1. The Government of the Republic of Cape Verde (GoCV), in cooperation with the Government of Japan, intends to develop a structuring and strategic water sector project on the island of Santiago, aiming both at improving the water supply conditions, through the interconnection of water transmission and distribution networks, and at strengthening the production capacities;
2. Given the specific and strategic significance of the project, a diligent and efficient technical follow-up will be needed for the same;
3. In the scope of implementation of the above mentioned project, there will be a need to guarantee, to the GoCV, reliable technical counsel and assistance;
4. It is much advisable that the project be followed up and supported by all sectors and institutions which are, in one or other way, related to the water sector.
5. In this purpose, a Project Steering Committee has been officially established on 26<sup>th</sup> of January 2010 by the DISPATCH No. 007 / 2010 issued by MEGC (now MTIE).
6. The Project Steering Committee has met officially for the fifth time on the 23<sup>rd</sup> of November 2010, in the office of Cape Verde Investment Agency, Praia. The list of participants is given in ANNEX-2.
7. During the Project Steering Committee, the JICA study team made a presentation regarding the Draft Final Report of the study as referred in ANNEX-1.
8. The Project Steering Committee members hereby confirmed full understanding of the Draft Final Report with main points discussed as per hereto the Attachment of the Minutes of Meeting.

Chairman of the Project Steering Committee


Mr. Abraão Andrade Lopes  
MTIE / General Director for Energy (DGE)

MINUTES of MEETING  
on  
THE 5<sup>th</sup> STEERING COMMITTEE  
for  
THE PREPARATORY SURVEY  
on  
WATER SUPPLY SYSTEM DEVELOPMENT PROJECT  
in  
THE REPUBLIC OF CAPE VERDE

Praia, 26<sup>th</sup> November, 2010

---

Mr. Abraão Andrade Lopes  
MTIE/ General Director for Energy (DGE)  
The Government of the Republic of Cape Verde




---

Mr. Mitsutoshi SUZUKI  
Lead Consultant of the Survey Mission  
Japan International Cooperation Agency



---

(as witness)  
Mr. Takeharu KOJIMA  
Global Environment Department  
Japan International Cooperation Agency



## Attachment

Japan International Cooperation Agency (hereinafter referred to as "JICA") dispatched a mission (hereinafter referred to as "the JICA Mission") to the Republic of Cape Verde. Since their arrival on November 18<sup>th</sup>, 2010, the JICA Mission and officials of Government of the Republic of Cape Verde (hereinafter referred to as "the GoCV"), Ministry of Tourism, Industry and Energy, (hereinafter referred to as "MTIE") had detailed discussions on the Draft Final Report of the Preparatory Survey (hereinafter referred to as "the Survey") for Water Supply System Development Project (hereinafter referred to as "the Project").

The discussions of the 5<sup>th</sup> Steering Committee is described below. The JICA Study Team will proceed as planned up to December 2010, when the Survey comes to the end.

### 1. Conditions of the Survey in general

The JICA Mission stated that the results of discussions do not imply any decision or commitment by JICA for its prospective loan for the Project at this moment and the above results should be reported to the higher authority of JICA and the Government of Japan.

### 2. JICA Mission made a presentation regarding the Draft Final Report of the study using ANNEX-1 to all attendants listed in ANNEX-2.

### 3. After the presentation, all attendants made comment, discussion, and question as below:

#### a. Project Implementation Time Schedule

GoCV commented that the proposed time schedule should be shortened, because water supply issue was very serious, and the project was materialized and completed as soon as possible.

JICA explained that the proposed time schedule in the F/S Report was only indicative, and was developed in consideration of typical Japan's ODA loan application.

JICA commented that JICA should further discuss the time schedule with MTIE.

#### b. RO permeated water quality specification

GoCV asked the permeated water quality specification.

JICA answered that 1<sup>st</sup> RO permeated was less than 0.9mg/l-Boron and 2<sup>nd</sup> RO permeated was less than 0.5mg/l-Boron, and the more detail specification was shown in Figure 4.1-5 and Figure 4.1-6 in the Draft Final Report.

#### c. Drinking Water Sales Plan

GoCV asked about 15% loss of production water and tariff in the Sales Plan.

JICA replied that 15% loss consisted of leakage and non-revenue water, and the value of 15% was discussed and mutually agreed in the 3<sup>rd</sup> Steering Committee on June 2010.

JICA also replied that the current water tariffs were referred as 5-10m<sup>3</sup>/month consumption basis.

#### d. Power Consumption of Desalination Facility

GoCV commented that the consumption of 4.7kWh/m<sup>3</sup> seemed to be high and should be further decreased.

JICA replied that this consumption was based on in-house performance data and 2 staged RO system.

JICA additionally replied that the consumption might be further decreased through the detail design and based on the allowable Boron content in the drinking water.

#### e. O&M Planning and ADA function

GoCV (ADA) commented that

- 1) In Praia only, ELECTRA is responsible for O&M of distribution network, and ADA is responsible for public taps,

M8

AT

P

- 2) In each municipality, SAAS is responsible for O&M of distribution network, public taps and house connections,
  - 3) After the house connection is completed, the role of ADA in public taps may decrease,
  - 4) Water production, transmission and distribution should be managed together.
- f. STEP Loan  
 GoCV (MoF) commented that STEP Loan might result to the higher project cost.  
 JICA explained STEP as follows:
- 1) Cost of Japanese goods and services should be more than 30% of JICA loan portion in the STEP application,
  - 2) Japanese goods and services in the desalination business field are globally competitive,
  - 3) Interest rate of the STEP loan will be lower,
  - 4) JICA conducts the detail design on grant basis,
  - 5) Details of the above will be decided by Government of Japan.
- g. Reservoir Location and Elevation  
 GoCV commented that JICA reservoirs should be located at the wherever possible high elevation for easy gravity flow to users.  
 JICA commented that the proposed locations were decided in consideration of gravity flow, technical and commercial aspects, and SAAS opinion who accompanied during the field survey.
- h. Connection between JICA reservoir and user  
 GoCV commented about the demarcation of the connection between JICA reservoirs and users.  
 JICA replied that GoCV was responsible for the connection between JICA reservoirs and users.

#### 4. Future Activities

- JICA asked the followings to GoCV, and GoCV basically agreed;
- a. GoCV will make comments on the Draft Final Report by 10<sup>th</sup> December in English writing.
  - b. According to the survey, GoCV will prepare to establish the appropriate O&M plan and organization.
  - c. According to the survey, GoCV will prepare the appropriate financial management plan.
  - d. GoCV will host the next (6<sup>th</sup>) Steering Committee next March or April.

GoCV commented that Task force team to conduct further considerations will be established, and officers of water related institutions will be assigned.

(End)

ANNEX-1: 5th Steering Committee Presentation  
 ANNEX-2: Attendants List of 5<sup>th</sup> Steering Committee

**5<sup>th</sup> Steering Committee  
on  
Water Supply System  
Development Project in Santiago, Cape Verde  
(JICA-II Project)**

**November 23, 2010 at Praia**



Japan International Cooperation Agency

**Toyo Engineering Corporation  
UNICO International Corporation  
Ingérosec Corporation**

1

---

## **Contents**

- 1. Introduction**
- 2. Brief Review of Water Supply System**
- 3. CAPEX-OPEX Estimation**
- 4. Project Economics Study**
- 5. Operation and Maintenance**
- 6. Approach to Japan's ODA**
- 7. Conclusion**

2

# 1-1 Implementation Schedule of JICA Study

| Month                     | Year  |                         |    | 2009 |     |   |           |   |                                     |     |   |      |         |    |      | 2010 |   |          |  |  |  |  |  |  |  |  |  | 2011 |  |  |
|---------------------------|---|-------------------------|----|------|-----|---|-----------|---|-------------------------------------|-----|---|------|---------|----|------|------|---|----------|--|--|--|--|--|--|--|--|--|------|--|--|
|                           | Phase 1   |                         |    |      |     |   |           |   |                                     |     |   |      | Phase 2 |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
|                           | 10  | 11                      | 12 | 1    | 2   | 3 | 4         | 5 | 6                                   | 7   | 8 | 9    | 10      | 11 | 12   | 1    | 2 | 3        |  |  |  |  |  |  |  |  |  |      |  |  |
| Field Work                |   | 1st                     |    |      | 2nd |   |           |   | 3rd                                 |     |   | 4th  |         |    | 5th  |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
| Submission of JICA Report | ▲<br>IC/R   |                         |    |      |     |   | ▲<br>PR/R |   |                                     |     |   | IT/R |         |    | DF/R |      |   | ▲<br>F/R |  |  |  |  |  |  |  |  |  |      |  |  |
| Steering Committee        |   |                         |    |      | 1st | ★ |           |   | 2nd                                 | 3rd |   | 4th  |         |    | 5th  | ★    |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
| Local Consultant          |   | Socio Economic Analysis |    |      |     |   |           |   | water analysis<br>geological survey |     |   |      |         |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
| Phase 1                   | To analyze the project conditions                         |                         |    |      |     |   |           |   |                                     |     |   |      |         |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
|                           | To set the project scope, sites and components            |                         |    |      |     |   |           |   |                                     |     |   |      |         |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
| Phase 2                   | To define Water Supply System as FS subject               |                         |    |      |     |   |           |   |                                     |     |   |      |         |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
|                           | To conduct Conceptual Design with CAPEX/OPEX              |                         |    |      |     |   |           |   |                                     |     |   |      |         |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
|                           | To conduct IEE  |                         |    |      |     |   |           |   |                                     |     |   |      |         |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |
|                           | To develop Financing Plan and conduct Economical Analysis |                         |    |      |     |   |           |   |                                     |     |   |      |         |    |      |      |   |          |  |  |  |  |  |  |  |  |  |      |  |  |

IC/R: Inception Report

PR/R: Progress Report

IT/R: Interim Report


DF/R: Draft Final Report

F/R: Final Report

We are here.


3

## 1-2 Outline of F/S Project



incl. Desalinations, Transmission Lines and Reservoirs      incl. Distribution and House-connection 4


# 1-3 Each Report Topics



5


## 1-3 (1) Study Flow from IC/R to PR/R

01 - 02/2010




03/2010 6

## 1-3 (2) Study Flow from PR/R to IT/R



7

## 1-3 (3) Study Flow from IR/R to DF/R



8


## 2.1 Capacity of Water Supply System

- Drinking water demand in 2020: **56,229m<sup>3</sup>/day (round 55,000m<sup>3</sup>/day)**
- Existing Desalination Capacity in 2010: **5,000m<sup>3</sup>/day, in Praia**
- Firmly Planned expansion plant: **5,000m<sup>3</sup>/day by Spain in Praia**
- Firmly Planned plant: **5,000m<sup>3</sup>/day by WB in Praia**
- Additional Capacity for whole demand: **40,000m<sup>3</sup>/day in island  
(= 55,000 - 5,000 x 3units)**

→ Additional water production capacity of JICA F/S Project,  
Desalination Capacity is set as 40,000m<sup>3</sup>/day.

9

## 2-2 Sea Water Desalination Facility, *General Layout*



## 2-3 Sea Water Desalination Facility, *improvement*

To improve the performance, Energy Recovery Device (ERD) was studied to utilize high pressure brine water from RO unit as below:

Outline of Qualitative Comparison of Energy Recovery Device

| Type            | Turbine-based Centrifugal Energy Recovery Device |                  | Isobaric Energy Recover Device            |  |
|-----------------|--|------------------|---|--|
|                 | Turbo Charger                                    | Pelton Turbine   | PX (*1)                                   | DWEER (*2)                               |
| Energy Recovery | 50-65%   | 40-60%           | Approx. 95%                               | Approx. 95%                              |
| Application     | For smaller plant                                | For larger plant | Applicable to larger plant by multi-train | Applicable to larger plant               |
| Experiences     | Many   | Many             | Lately developed, increasing experiences  | Lately developed, increasing experiences |

(\*1) PX: Pressure Exchange


(\*2) DWEER: Dual Work Energy Exchanger

11

DWEER ERD type was applied from technical and commercial views.

After DWEER ERD type application, Power Consumption of whole desalination plant was improved to be from **6.5 to 4.7kWh/m<sup>3</sup>** of desalinated water.

Preliminary drawing is shown as below for reference only.




**Note: Current Operation in Palmarejo**

| Capacity<br>m <sup>3</sup> /day | ERD Type          | Power<br>kW/m <sup>3</sup> |
|---------------------------------|-------------------|----------------------------|
| 5,000                           | Centrifugal       | 4.27                       |
| 1,200                           | Pressure Exchange | 2.60                       |


12

## **2-4 Water Transmission Facility, on Santiago island**



## **2-5 Implementation Planning**

- No critical issue of the construction of the system is found.
  - Due to the long transmission line construction, plural construction teams would be organized for the effective and reasonable planning.



### **3 CAPEX and OPEX Estimation *in-house basis***

#### **3-1 (1) CAPEX Estimation of Sea Water Desalination Facility**

- 1) Itemized equipment: Short specification basis, except 1st Stage Booster Pump and Energy Recovery Device
- 2) Bulk material: Similar facility ratio basis with Flow Sheet and layout
- 3) Civil and erection: Local vendor hearing similar facility basis with equipment list, Flow Sheet and layout
- 4) Instrumentation: Similar facility ratio basis with I/O numbers
- 5) Electrical work: Similar facility ratio basis with single line diagram, motor list and layout

#### **3-1 (2) CAPEX Estimation of Water Transmission Facility**

- 1) Pipe sections: Short specification basis of size, length and material
- 2) Pumping stations: Short specification basis of capacity and head
- 3) Reservoirs: Short specification basis of size and material

15

---

### **3 CAPEX and OPEX Estimation *in-house basis***

#### **3-2 OPEX Estimation of System**

OPEX was estimated based on the design and current commercial information.  
OPEX consists of Variable Cost and Fixed Cost.

Variable Cost includes

- Utility Cost (Electricity)
- Membrane replacement
- Cartridge filter replacement
- Chemical cost for Sodium hypochlorite, Hydrochloric acid, Sodium bisulphite, Caustic soda, Calcium chloride and Sodium carbonate

Fixed Cost includes

- Personnel Cost
- Maintenance Cost
- Sales Expense and General Affair Cost

16

# 4 Project Economics Study


## (1) Presuppositions

- Case “S1”, “S2”, “N1” and “N2” are studied ... ref 4 (2)
- Production capacity, in “S1” case ... ref 4 (5)
  - Production: 15,000m<sup>3</sup>/d, with 365days/year operation
  - Sales : around 85% (13,500m<sup>3</sup>/d) of production
- Project period
  - Construction : 2 years for EPC, including trial run
  - Project life for Economics analysis : 20 years
- Financial condition
  - Loan: 85% of F/S cost, 25years Yen loan from Japanese Government with 7 years exemption, 1.4% p.a. interest, remained part paid by equity.
  - Investment 60% at 1<sup>st</sup> year, 40% at 2<sup>nd</sup> year
- Project cost: as per slide ... ref 4 (3) & (4)
- Tariff: 5.0USD/m<sup>3</sup> (395CVE/m<sup>3</sup>) in 2020, in base case ... ref 4 (5)
- Depreciation
  - Manner of depreciation : Straight-line method, with Zero salvage value
  - Service life : 20 years, for Economics study
- Unit cost for study
  - Electricity cost: 21CVE/kWh (= 0.265US\$/kWh), based on ELECTRA tariff
  - Labor cost: 10,000 US\$/person/year including overhead
  - Maintenance cost including membrane, chemical are considered accordingly

17

# 4 Project Economics Study

## (2) Project Scope Case



Altitude levels are indicative  
Pumps location and reservoirs locations are indicative

18

# 4 Project Economics Study

## (3) FS Project Cost

| Project Name | Service area                               | Project cost         |                                  |               |   |                  |
|--------------|--|----------------------|----------------------------------|---------------|---|------------------|
|              |  | (E) PC, Desalination | (E) PC, Transmission & Reservoir | (E) PC, Total | Other Project cost<br>(Land, EIA, Consultant, Contingency, Training on desalination technology, etc)<br>30 % of (E) PC total cost | F/S Project Cost |
|              |  | (million \$)         | (million \$)                     | (million \$)  | (million \$)  | (million \$)     |
| S1           | Praia                                      | 36.3                 | 8.5                              | 44.8          | 13.4  | 58.2             |
| S2           | Ribeira Grande Sao Domingos                | 5.5                  | 10.6                             | 16.1          | 4.8   | 20.9             |
| S1+S2        |  | 41.8                 | 19.1                             | 60.9          | 18.2  | 79.1             |
| N1           | Sao Miguel<br>Santa Catarina<br>Santa Cruz | 31.3                 | 20.8                             | 52.1          | 15.6  | 67.7             |
| N2           | Tarrafal<br>SS Mundo<br>Sao Laurencio      | 5.5                  | 16.0                             | 21.5          | 6.5   | 28.0             |
| N1+N2        |  | 36.8                 | 36.8                             | 73.6          | 22.1  | 95.7             |
| Total        |  | 78.6                 | 55.9                             | 134.5         | 40.3  | 174.8            |

note: "EPC" stands for "Engineering, Procurement, Construction"

Project cost is calculated by adding project implementation cost in future such as consultant fee, land acquisition fee, detail design fee etc. From in-house data, 30% of PC cost is added.

19

# 4 Project Economics Study

## (4) Project Cost including GoCV cost


This cost is applied for CAPEX calculation

| Project name  |  | Project Cost  |                                     |            |            |            | Production capacity |                          |                     |
|---|--|---|-------------------------------------|------------|------------|------------|---------------------|--------------------------|---------------------|
|   |  | F/S Project<br>=SWRO+Trans<br>mission+Other<br>cost | by GoCV<br>(Other than F/S project) |            |            | Total cost | F/S Project         | by other fund<br>(*note) | Total<br>Production |
| Name  | Service Area                               |   | million \$                          | million \$ | million \$ |            |                     |                          |                     |
| by Others   | Praia                                      | -   | 23                                  | 5          | -          | 28         | 28                  | -                        | 15,000              |
| S1  | Praia                                      | 58  | -                                   | -          | 10         | 10         | 68                  | 15,000                   | -                   |
| S2  | Ribeira Grande<br>Sao Domingo              | 21  | -                                   | -          | 4          | 4          | 25                  | 5,000                    | -                   |
| N1  | Sao Miguel<br>Santa Catarina<br>Santa Cruz | 68  | -                                   | -          | 6          | 6          | 74                  | 15,000                   | -                   |
| N2  | Tarrafal<br>SS.Mundo<br>Sao Laurencio      | 28  | -                                   | -          | 3          | 3          | 31                  | 5,000                    | -                   |
| F/S Projectt total  |  | 175   | -                                   | -          | 23         | 23         | 198                 | 40,000                   | -                   |
| Total   |  | 175   | 23                                  | 5          | 23         | 51         | 226                 | 40,000                   | 15,000              |
| (note) The SWRO cost by others includes existing 5,000m³/d, and additional new 2 units of 5,000m³/d SWRO. |  |   |                                     |            |            |            |                     |                          |                     |
| Data base : Interview result from GoCV etc.   |  |   |                                     |            |            |            |                     |                          |                     |

20

# 4 Project Economics Study


## (4)' Project Cost distribution



21

# 4 Project Economics Study

## (4)" Project Cost summary



→ US\$ 175Million (JICA) + 23Million (GoCV) = 198 MillionUS\$  
 CVE 13.8Billion (JICA) + 1.8Billion (GoCV) = 15.6 BillionCVE  
 as of 79.1CVE/US\$

22

## 4 Project Economics Study

### (5) Current Sales Price (Tariff)

| Area   |              | South          |              |         |            |                | North       |         |          |             |              |         |       |          | Total  |             |
|--|--------------|----------------|--------------|---------|------------|----------------|-------------|---------|----------|-------------|--------------|---------|-------|----------|--------|-------------|
| Project name                                   |              | S1             |              | S2      |            |                | South total | N1      |          |             |              | N2      |       |          |        | North total |
| Municipality                                   | Praia        | Ribeira Grande | Sao Domingos | Average | Sao Miguel | Santa Catarina | Santa Cruz  | Average | Tarrafal | SS do Mundo | Sao Lourenco | Average |       |          |        |             |
| Tariff in 2008, consumption range of 6m3/month | CVE.m3       | 333            | 354          | 280     | 309        | 331            | 280         | 120     | 280      | 198         | 134          | 310     | 150   | 175      | 192    | 279         |
|  | US\$/m3      | 4.2            | 4.5          | 3.5     | 3.9        | 4.2            | 3.5         | 1.5     | 3.5      | 2.5         | 1.7          | 3.9     | 1.9   | 2.2      | 2.4    | 3.5         |
|  | Normal       | 26,987         | 1,033        | 1,600   |            | 29,620         | 2,266       | 6,490   | 3,987    |             | 3,015        | 1,098   | 1,015 |          | 17,871 | 47,491      |
|  | Peak         | 237            | 10           | 10      |            | 257            | 10          | 49      | 20       |             | 20           | 0       | 0     |          | 99     | 356         |
|  | Total        | 27,224         | 1,043        | 1,610   |            | 29,877         | 2,276       | 6,539   | 4,007    |             | 3,035        | 1,098   | 1,015 |          | 17,970 | 47,847      |
| Sales quantity in 2020 (m3/d)                  | Round Figure | 13,500         | 3,000        |         | (30,000)   | 13,000         |             |         |          | 5,000       |              |         |       | (18,000) | 34,500 |             |
|  | by Others    | 13,500         |              |         |            |                |             |         |          |             |              |         |       |          |        |             |

USD 1 = 79.1 CVE  
Praia area 333 CVE/m3 = 4.2 USD/m3  
Other Praia 207 CVE/m3 = 2.6 USD/m3


Data source: Electra for Praia, and SAAS for other municipality than Praia

Average tariff in other area than Praia is 207 CVE/m3. According to Social survey in 2009 by JICA study team, these area may accept tariff increase up to 200-350 CVE/m3 (=1.7 times max). Therefore 1.4 times of average tariff of 279 CVE/m3 (=3.5 US\$/m3) (= 5US\$/m) is set as base case in 2020.

23

## 4 Project Economics Study

### (6) Calculation Result F-IRR




5 US\$/m3 is enough feasibility in all cases.

24

## 4 Project Economics Study

### (6) Calculation Result F-IRR -continued-



25

## 4 Project Economics Study

### (7) Operation Cost


| Project Name | Production capacity<br>m3/day | Production               |                          |                               |                       |                       |   | Sales, Adm'n<br>Sales expense | Total      |     | Average Tariff, in 2008<br>CVE/m³ (US\$/m³) |
|--------------|-------------------------------|--------------------------|--------------------------|-------------------------------|-----------------------|-----------------------|---|-------------------------------|------------|-----|---|
|              |                               | Electricity<br>US\$/year | RO membrane<br>US\$/year | Cartridge filter<br>US\$/year | Chemical<br>US\$/year | Manpower<br>US\$/year | Maintenannece material etc<br>US\$/year |                               |            |     |   |
|              |                               |                          |                          |                               |                       |                       |   |                               |            |     |   |
| S1           | 15,000                        | 9,400,000                | 320,000                  | 60,000                        | 150,000               | 260,000               | 400,000                                 | 500,000                       | 11,090,000 | 2.0 | 333 (4.2)                                   |
| S2           | 5,000                         | 3,100,000                | 110,000                  | 20,000                        | 50,000                | 20,000                | 350,000                                 | 100,000                       | 3,750,000  | 2.1 | 309 (3.9)                                   |
| S1+S2        | 20,000                        | 12,500,000               | 430,000                  | 80,000                        | 200,000               | 280,000               | 750,000                                 | 600,000                       | 14,840,000 | 2.0 | 331 (4.2)                                   |
| N1           | 15,000                        | 11,500,000               | 320,000                  | 60,000                        | 150,000               | 280,000               | 800,000                                 | 470,000                       | 13,580,000 | 2.5 | 198 (2.5)                                   |
| N2           | 5,000                         | 2,800,000                | 110,000                  | 20,000                        | 50,000                | 20,000                | 500,000                                 | 180,000                       | 3,680,000  | 2.0 | 175 (2.2)                                   |
| N1+N2        | 20,000                        | 14,300,000               | 430,000                  | 80,000                        | 200,000               | 300,000               | 1,300,000                               | 650,000                       | 17,260,000 | 2.4 | 192 (2.4)                                   |
| Total        | 40,000                        | 26,800,000               | 860,000                  | 160,000                       | 400,000               | 580,000               | 2,050,000                               | 1,250,000                     | 32,100,000 | 2.2 | 279 (3.5)                                   |

Note : Other cost than above items, such as depreciation, interest, tax etc is not included.

26

## 4 Project Economics Study

### (8) Operation Cost vs. Power Consumption



*Note: 1 kWh/m³ consumption influences around 0.3US\$/m³ production cost.*

27

## 5. Operation and Maintenance Planning

There is no organization which comprehensively manages and supervises waterworks and O&M at whole island level.


Considering the current waterworks situation and the project nature, the O&M systems in the transition period and in the future are recommended.

In the transition period, two water supply systems will be established in the south and the north in the island. The desalinated water produced by 2 desalination facilities in the southern and the northern regions will be transmitted and distributed to target municipalities.

As a future scenario, establishing an inter-municipal public holding company will manage and supervise the water supply system comprehensively in southern and northern regions.


28

## 5-1 O&M Planning in Transition Period



29


## 5-2 O&M Planning in Future



30

## 6-1 Approach to Japan's ODA loan

- **Type of Applicable Loan:**
  - “the Project loan”
- **Terms and Conditions of Loans:**
  - Interest Rates and Repayment Periods to be determined by the Government of Japan (GoJ)
  - Special Terms for Economic Partnership (STEP) is very interesting loan with Japan-Tied condition



31

## 6-2 Sequence of Procedures (1/2)

### (1) Project Identification by GoCV

The result of Survey consists of several potential elements of the project.

GoCV shall make an official decision for Project identification.

### (2) Request submission by GoCV

After the approval of the JICA feasibility study, GoCV will issue the request for Japan's ODA loan to be submitted through the Japanese Embassy in Senegal to GoJ.

32

## **6-2 Sequence of Procedures (2/2)**

### **(3) Appraisal Mission by JICA**

**JICA's Appraisal Mission will be dispatched to Cape Verde.**



**After the Appraisal Mission, the GoJ will make decision and determination of loan amount and its terms of conditions.**



**After Prior Notification issued by the GoJ, Exchange of Notes and Loan Agreement will be concluded.**

33

---

## **7. Conclusion**

- (1) Horizon of Drinking Water Demand in 2020 is set, and F/S Project of 40,000m<sup>3</sup>/day Sea Water Desalination Facility and its Drinking Water Transmission Facility is planned.
- (2) Water Supply System Project is Technically, Environmentally and Financially feasible in Northern, Southern and entire island.
- (3) JICA recommends that the following way forward should be conducted by the Government of Cape Verde;
  - 1) to review (Draft) Final Report
  - 2) to discuss Financing and Funding in consideration of Japan's ODA
  - 3) to initiate Environmental Impact Assessment
  - 4) to discuss and select Project priority

34



## **Anexo2**

### **List of Received Document (Development, Institutions, Environment)**



## LIST OF DOCUMENT: PART A, DOCUMENTS RELATED TO DEVELOPMENT PLAN

| No.     | TITLE OF DOCUMENT  | TYPE  | CONTENTS  |
|---------|--|---|---|
| PHASE I | A1 Perfil de Pobreza em Cabo Verde (2001-2002, Instituto nacional de Estatistica/World Bank)   | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Study report on Poverty Ratio Profile.  |
|         | A2 Condicoes de Vida dos Agregados familiares (2001-2002, Instituto nacional de Estatistica/World Bank)  | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Socioeconomically study on the livelyfood of the families.  |
|         | A3 Caracterristicas Socio-Demograficas (2001-2002, Instituto nacional de Estatistica/World Bank)   | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Socioeconomically study on the livelyfood of the families.  |
|         | A4 Rapport Final de l'Etude de faisabilite de l'Amelioration de l'Alimentation en Eau et de l'assainissement de la Commune de Santa Catarina (2009, Agence Francaise de Developpement:AFD) | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | F/S on the water supply and swerage development project in the municipality of Santa Catarina/Assomada.           |
|         | A5 Plan de situation - Eau potable - Calheta   | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Location map of deep wells and reservoirs in the municipality of Sao Miguel                                       |
|         | A6 Memorandum do Atelier de Reflexao Sobre a Intermunicipalidade dos Servicos de Agua e Saneamento na Ilha de Santiago (September 2009, Agence Francaise de Developpement:AFD)             | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Minutes of Workshop among Municipalities' SAASs in the Santiago island.   |
|         | A7 Unidade de desalinizacao e Aducao de Agua (2009, Municipality of Sao Domingos)  | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Project summary report on new desalination plant in the municipality of Sao Domingos financed by Lux-Development. |
|         | A8 Estatisticas E Projeccoes Do Turismo Em Cabo Verde  | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Statistics about tourism until 2008   |
|         | A9 Plano Estrategico Para O Desenvolvimento Do Turismo Em Cabo Verde   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Development plan of tourism for 2010-2013   |
|         | A10 Estimativa orçamental  | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Unit prices relative to power related works   |
|         | A11 Lista de furos realizados no Municipio / Reservatorios de stockagem de agua existentes no Municipio  | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | List of wells and reservoirs in the municipality of Picos (San Salvador de Mundo)                                 |
|         | A12 no title   | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | List of reservoirs in municipality of Pedro Badejo (Santa Cruz)   |
|         | A13 no title   | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | List of reservoirs in municipality of Tarrafal  |

|          |     |  |   |  |   |
|----------|-----|--|---|--|---|
| PHASE II | A14 | Relacao Dos Reservatorios Para Agua Potavel Em Funcionamento                                 | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | List of reservoirs in Municipality of Sao Lourenco dos Orgaos   |
|          | A15 | No title   | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Drawings of Sao Domingos existing water facilities  |
|          | A16 | COMUNICAR  | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | News about Health Administration  |
|          | A17 | No title   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Topographic maps of Santiago  |
|          | A18 | No title   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Planimetric maps of Santiago  |
|          | A19 | No title   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Geologic map of Santiago  |
|          | A20 | The study for groundwater development for Santiago Island                                    | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Study for groundwater development for Santiago Island   |
|          | A21 | No title   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Distribution network of ELECTRA for S.Filipe, S.Vicente, Achadinha, Grande Tras, Lem Ferreira, Terra Branca, Bela Vista, Eugenio Li;a, Pensa;ento, Ribeirinha, Areia Branca, Lombo Veneno |
|          | A22 | Gabinete de Qualidade e Ambiente   | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Water quality at ELECTRA desalination plant of Palmarinho   |
|          | A23 | Lista furos (INGRH)  | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | List of wells in Santiago with results of water quality analysis  |
|          | A24 | Onde Estamos?  | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Touristic facilities in Cape Verde  |
|          | A25 | RELECAO de reservatorios publicos de abastecimento de agua potavel no concelho de sao miguel | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | List of water related infrastructures of Sao Miguel   |
|          | A26 | PAGIRH   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | National Action Plan for Integrated Water Resources Management: definition of water resources related policy in Cape Verde.   |

## LIST OF DOCUMENT: PART B, DOCUMENTS RELATED TO INSTITUTIONS

| No.      | TITLE OF DOCUMENT  | TYPE  | CONTENTS   |   |
|----------|--|---|--|---|
| PHASE I  | B1 Relatorio de actividades e conta de 2008 (Camara Municipal do Tarrafal)   | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Annual report 2008 and tariff chart of the SAAS in the municipality of Tarrafal   |
|          | B2 Relatorio de Sintese das actividades Realizadas no de 2008 (Camara Municipal de Sao Lourenco dos Orgaos)  | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Annual report 2008 of the SAAS in the municipality of Sao Lourenco dos Orgaos   |
|          | B3 Relatorio de actividades Referente ao Ano de 2003, 2004, 2005, 2006, 2007, 2008 (Camara Municipal de Santa Cruz)  | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Annual report from 2003 to 2008 of the SAAS in the municipality of Santa Cruz.  |
|          | B4 Decreto-Lei No.36/2008  | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Decree on concession, project, construction, financement, exploration, infrastructure and equipments of desalination plant of sea water in the municipalities in the Santiago island. |
|          | B5 Decreto-Lei No.75/1999  | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Decree on legal licence for concession of utilization of natural resources.   |
|          | B6 Contrato general de Concessao de Transporte e Distribuicao de Energia Electrica e Agua e de Recolha e Tratamento de Aguas Residuais para Reutilizasao     | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Concession contract between GoCV and ELECTRA on Electricity and Water Transmission and Distribution. General.   |
|          | B7 Decreto-Lei No.115/V/2007   | <input checked="" type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Authorization by GoCV for water related laws.   |
| PHASE II | B8 Relatorio Estatistico 2008  | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Statistics about Health sector in Cape Verde, of the Ministry of Health of Cape Verde   |
|          | B9 ELECTRA Annual Report   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Annual Report of the power and desalination water producer and distributor from 2005 to 2008  |
|          | B10 Boletim Oficial  | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Base of concession and agreement for independant water producer between Cape Verde governement and LACHESI company (CAIS)   |
|          | B11 Instrucao 02/2008  | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Notice on the modalities of Agua de Porto Novo, office of water management  |
|          | B12 Contrato especifico de Concessao de Transporte e Distribuicao de Energia Electrica e Agua e de Recolha e Tratamento de Aguas Residuais para Reutilizasao | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Concession contract between GoCV and ELECTRA on Electricity and Water Transmission and Distribution. Specific.  |
|          | B13 Boletim Oficial  | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Law establishing the INGRH organisation.  |
|          | B14 SAAS Santa Catarina - Relatorio 2009   | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Annual Report 2009 and management documents about the Water Service of Santa Catarina   |

|     |  |   |  |  |
|-----|--|---|--|--|
| B15 | SAAS Santa Cruz - Relatorio 2003-2008                          | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Annual Reports 2005-2009 and managements documents about the Water Service of Santa Cruz                       |
| B16 | SAAS San Miguel - Relatorio 2008                               | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Annual Report 2008 of the Water Service of San Miguel  |
| B17 | Convention de Financement entre l'Union Européenne et Cap Vert | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | European Union Financing Agreement for Cape Verde  |
| B18 | Resolução nº 19/2010 de 16 de Abril                            | <input type="checkbox"/> COPY<br><input checked="" type="checkbox"/> RECEIVED | <input type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED            | Restrucuring procedure of creation of 2 operational companies for transmission and distribution of electricity |
| B19 | Lei No.115/V/99 de 13 de Dezembro                              | <input type="checkbox"/> COPY<br><input type="checkbox"/> RECEIVED            | <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> PURCHASED | Modified Water Code Law authorized by the Government on December 13, 1999                                      |

## LIST OF DOCUMENT: PART C, DOCUMENTS RELATED TO ENVIRONMENT

| No.      | TITLE OF DOCUMENT   | TYPE   | CONTENTS   |
|----------|---|--|--|
| PHASE I  | C1 Environmental Assessment of Energy, Water and Sanitation Project (1998, World Bank)  | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | The main components of the project are rehabilitation and extension of water supply and sanitation systems in Praia and main urban centres (Assomada and Mindelo) plus institutional strengthening and support to SEMAP and INGRH. |
|          | C2 Assessment of Environmental Impact of the Project “Santiago Integrated Energy Project” (2006, Direction General of Environment/AfDB) | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | The Project envisages the extension of the Palmarejo Thermal Power Plant, the construction of sub-stations, as well as of the transmission and distribution lines  |
|          | C3 Boa Vista Wind Farm Project (2008, EXECUTIVE SUMMARY)  | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Boa Vista Vigia wind farm project which has an installed capacity of 4MW and is located on the northwestern tip of the island.   |
|          | C4 ESTUDO DE IMPACTE AMBIENTAL BARRAGEM DE POILÃO (2005, MINISTERIO DO AMBIENTE, AGRICULTURA E PESCAS)                                  | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Environment assessment on the Poilao Dam construction project financed by china.   |
|          | C5 Decreto-Lei No.3/2007  | <input checked="" type="checkbox"/> COPY <input type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Decree on expropriate, land acquisition.   |
| PHASE II | C6 Boletim Oficial  | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Environment laws of Cape Verde   |
|          | C7 Primeira Lista Vermelha de Cabo Verde  | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | List of Endangered Species of Cape Verde   |
|          | C8 Lei n44/6/2004   | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Law for coastal environment protection   |
|          | C9 Plano de Gestao - Parque Natural do Fogo   | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Fogo Natural Park - Management Plan  |
|          | C10 Plano de Gestao - Parque Natural do Monte Gordo   | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Monte Gordo Natural Park (San Nicolau) - Management Plan   |
|          | C11 Plano de Gestao - Parque Natural do Serra Malagueta   | <input type="checkbox"/> COPY <input checked="" type="checkbox"/> DATA<br><input type="checkbox"/> RECEIVED <input type="checkbox"/> PURCHASED | Serra Malagueta Natural Park (Santiago) - Management Plan  |



## **Anexo 3**

### **Questionnaire**



## Additional Questionnaire for the JICA Survey on Water Supply System Development Project

### A. General Information about Water Sector

| Questionnaire   | Answer from MEGC on Nov. 03, 2009  |
|---|--|
| <b>1. Organization for Water Sector</b>   |  |
| 1-1; (To MEEC) Organization, role of each department and section, and No. of staff.   | Refer to URL: <a href="http://www.governo.cv/">www.governo.cv/</a>             |
| 1-2; (To ELECTRA) Organization, role of each department and section, and No. of staff.<br>No. of staff for Operation and Maintenance of water supply facilities.            | To be provided.  |
| 1-3; (To SAAS) Organization, role of each department and section, and No. of staff.<br>No. of staff for Operation and Maintenance of water supply facilities.               | To be provided.  |
| <b>2. Organizations for Japanese ODA Loan Project</b>   |  |
| 2-1; Primary Organization, name and role for loan agreement<br>Bank and other organization as borrower<br>Government guarantee application                                  | Typical will be extracted from the Existing JBIC Loan Agreement for a project. |
| 2-2; Project organization of Cape Verde side for new water supply system  | Not available for the moment, Steering Committee should discuss.               |
| 2-3; Construction organization of Cape Verde side for new water supply system   | Not available for the moment, Steering Committee should discuss.               |
| 2-4; Operation and maintenance organization of Cape Verde side for new water supply system  | Not available for the moment, Steering Committee should discuss.               |
| 2-5; Relending mechanism from the central government<br>Entity which will bear the foreign exchange risk<br>Entity which will propose the terms and conditions of relending | Not available for the moment, Steering Committee should discuss.               |

| <b>3. Financial / Budgetary situation on Water Sector</b>   |  |
|---|--|
| <p>3-1;</p> <ul style="list-style-type: none"> <li>• Fiscal year start from the month of X and close Y?</li> <li>• Deadline of budget application from each ministry/ municipality according to the procedure of fiscal year?</li> <li>• Which ministry/agency is the responsible to approve the plan/program on water sector, especially the project financed by the international donors?</li> <li>• Which ministry/agency is the responsible to approve and allocate the annual budget to each ministry/ municipality?</li> <li>• Detailed procedure to apply the budget of new project from each executing agency such as CNAG, INGRH, ELECTRA, etc, to the Government?</li> </ul> <p>Financial situation of the Government, e.g. audit report, law of finance (version of fiscal year 2009 and latest 5 years), etc.</p> | <p>from January to December<br/>Description will be prepared</p> |
| <p>3-2;</p> <ul style="list-style-type: none"> <li>• Annual budget to relevant agencies concerned with water sector such as CNAG INGRH, ELECTRA, each municipality's SAAS, etc. including the construction cost, personnel cost, operation &amp; maintenance cost, etc.</li> </ul>  | <p>MEGC will try to get<br/><b>Partly provided.</b></p>          |
| <p>3-3;</p> <ul style="list-style-type: none"> <li>• Functions/roles on Project formulation and financial arrangement of those agencies concerned with water sector as below:</li> </ul> <ul style="list-style-type: none"> <li>- Ministry of Economy (MoE)</li> <li>- CNAG</li> <li>- INGRH</li> <li>- ELECTRA</li> <li>- ADA</li> <li>- SAAS</li> </ul>   | <p>MEGC will try to get<br/><b>Already interviewed.</b></p>      |

|  |   |
|--|---|
| - MADRRM<br>- INERF<br>- ARE   |   |
| 3-4;<br><br>Information on budget/amount to on-going projects financed by international donors in water sector according to the latest law of finance approved by GoCV including the composition of budget such as budget financed by GoCV and by international donors.      | Information from Ministry of Finance as of 17/09/2009 was disclosed as reference.   |
| <b>4. Financial / Budgetary situation of ELECTRA</b>   |   |
| Information on financial situation and annual cash flow such as<br><br>- Annual budget from GoCV to ELECTRA (at least latest 5 years)<br>- Annual revenue from water fee, etc.<br>- Annual expense to personnel cost, operation & maintenance cost of water facilities, etc. | About 74 million EURO of 2015 for both water and power.<br><br>Annual report of ELECTRA (latest 5 years) should be provided.<br><br><b>To be provided.</b>  |
| <b>5. Information on On-going and Planned Water Supply Project in Santiago Island</b>  |   |
| 5-1; Projects financed by the GoCV   | To be identified.<br><br><b>To be provided.</b>   |
| 5-2; Projects financed by other donors   | Detail description shall be required regarding project name, target areas, implementation schedule, project cost, budget from GoCV, budget from donors, etc.<br><br><b>To be interviewed.</b>   |
| 5-3; Opportunity of Desalination projects other than Praia city  | Yes. Desalination for Assomada from S. Cruz and S. Miguel<br><br>Detail description shall be required regarding project name, target areas, implementation schedule, project cost, budget from GoCV, budget from donors, etc.<br><br>Related report should be provided.<br><br><b>To be provided.</b> |

|  |   |
|--|---|
| 5-4; If yes on 5-3, who are projects implementation organizations?   |   |
| <b>6. Water Tariff</b>   |   |
| 6-1; (To ARE) Current water tariff tables of SAAS in Santiago island and ELECTRA, determined by ARE  | MEGC will try to get<br><b>Received.</b>  |
| 6-2; (To ARE) Procedure and principle for setting water tariff<br>Concerns or issues for resident's affordability to pay                     | MEGC will try to get<br><b>To be interviewed.</b>   |
| 6-3; Collection system of water tariff   | MEGC will try to get<br><b>Received.</b>  |
| 6-4; Subsidy system on rural water supply  | MEGC will try to get<br><b>To be interviewed.</b>   |
| 6-5; House / individual connection fee   | MEGC will try to get<br><b>To be interviewed.</b>   |
| 6-6; Loss of water without water tariff collection   | MEGC will try to get<br><b>To be interviewed.</b>   |
| <b>7. Operation and Maintenance (O&amp;M) of Water Supply Facilities</b>   |   |
| 7-1; (To ELECTRA, SAAS)<br>Experienced major problems on O&M of water supply facilities  | Lack of budget<br><b>Already interviewed.</b>   |
| 7-2; (To ELECTRA, SAAS)<br>What do you think of the causes and necessary actions?  | Plumber training is necessary. WB assistance to each SAAS is planned<br><b>Already interviewed.</b> |
| 7-3; (To ELECTRA, SAAS)<br>What kind of training is necessary for capacity development of your staff?<br>Necessary training area and subject | Any training from Austria, France, WB, Germany<br><b>Already interviewed.</b>                       |
| 7-4; (To INGRH)<br>Current major problems on O&M of water supply facilities, operated by<br>ELECTRA and SAAS                                 | <b>Already interviewed.</b>   |

|  |   |
|--|---|
| 7-5; (To INGRH)<br>What kind of technical supports INGRH provide to SAAS in the past?  | To be interviewed.  |
| 7-6; (To INGRH)<br>What kind of training on O&M of water supply facilities does INGRH conduct for SAAS staff?  | To be interviewed.  |
| <b>8. Others</b>   |   |
| According to JICA Preparatory Study on March 2009, a new PAGIRH mentioned about a necessity of new law/ institutional system on water sector.<br>Please describe what kind of law/institutional system is developed? | Related documents should be provided.<br><br>Already interviewed. |

## B. Technical Information about Water Facilities

| Questionnaire   | Answer   |
|---|--|
| <b>1. Water Quality</b>   |  |
| 1-1; Regulations on water quality of drinking water   | Draft on 2004 was received<br><b>Received.</b>                                 |
| 1-2; Specification of drinking water  | WHO generally applied  |
| <b>2. Procurement</b>   |  |
| 2-1; Availability of facility construction materials including cement, sand, gravel, steel structure, pipe and fitting, cable, wire, pump, motor, instrument, drum, tank, RO module, etc. | Only gravel, rock and stone are available<br><b>To be provided.</b>            |
| 2-2; Availability of spare parts of facility  | Not available  |
| <b>3. Construction</b>  |  |
| 3-1; Work Unit Price of<br>- civil<br>- construction<br>- piping<br>- welding<br>- electrical cable<br>- instrumentation<br>- others  | MEGC will try to get from Ministry of Infrastructure<br><b>To be provided.</b> |

|   |   |
|---|---|
| 4. Existing Water Supply System   |   |
| 4-1: Network System<br>- Specification and actual performance<br>- Operation and maintenance system<br>- Experienced major troubles<br>- Major corrective and preventive maintenance issues<br>- Maps indicating location of existing main reservoirs and their capacity (except for Santa Cruz): Note: Information on Santa Cruz was already provided. | Limited information was prepared and submitted<br><b>Partly provided (To see E, F, G).</b>  |
| 4-2 Raw Water source<br>- Sea water intake point, where?<br>- Ground water intake points, where?  | 5000m3/d SWRO in Praia: Direct intake from creek<br>1200m3/d SWRO in Praia: sea water pumped from well near creek<br>500m3/d SWRO in S. Cruz: blackish water pumped from well near sea<br><b>Already interviewed.</b> |
| 4-3 Desalination Plant<br>- Specification and actual performance<br>- Operation and maintenance system<br>- How Sea water resource imported?<br>- How brine water discharge system?<br>- Experienced major troubles?<br>- Major corrective and preventive maintenance?  | See each site visit memorandum<br><b>To be provided.</b>  |
| 4-4 Water specification<br>Desalinated water?<br>Sea water?<br>Well water?  | Refer to sub-Contact report from INGRH<br><b>To be provided.</b>  |

|  |  |
|--|--|
| 4-5 Soil or ground information<br>Boring for N value, Ground water level, and Soil Composition and<br>Soil corrosivity | MEGC try to get information on Praia desalination site<br><b>To be provided.</b> |
|--|--|

### C. Socioeconomically Information

| Questionnaire  | Answer   |
|--|--|
| <b>1. Water tariff system</b>  |  |
| 1-1; Procedure of new tariff determination<br>- Which agency is the responsible to determine the new price of water tariff and please describe detailed procedure?   | Already interviewed.   |
| <b>2. Water tariff collection</b>  |  |
| 2-1; Which agency is the responsible to decide the utilization of the revenue from water tariff?   | Already interviewed.   |
| <b>3. Power Tariff and Consumption</b>   |  |
| 3-1; Power supply system in Santiago Island<br>- Existing and planned supply system<br>- Composition and characteristics of power tariff<br>- Power tariff table<br>- cost for new connection from grid to industrial facility | <p style="margin: 0;">&lt;from ELECTRA&gt;</p> <p style="margin: 0; color: red;">To be provided.</p> |

D. Natural and Environmental Information

| Questionnaire  | Answer  |
|--|---|
| <b>1. Environmental Assessment</b>   |   |
| <p>1-1; Necessary procedure of Environmental Impact Assessment (EIA) for water supply system project referring to the following points:</p> <ul style="list-style-type: none"> <li>• Who is responsible to conduct the EIA study?</li> <li>• Who is responsible to approve the EIA report?</li> </ul> <p>Time schedule of EIA</p>  | <ul style="list-style-type: none"> <li>• MEGC is responsible to conduct EIA study,</li> <li>• EIA study is necessary for MEGC to approve and proceed the project,</li> <li>• DGE is responsible to approve EIA report in relation with MEGC, and</li> <li>• It takes 4 months to approve EIA report by GoCV.</li> </ul> <p>Consultant companies that will be able to conduct EIA study are available in Cape Verde</p> <p style="color: red;"><b>Already Interviewed.</b></p> |
| <p>1-2; JICA will conduct Initial Environment Evaluation (IEE) level study for the project according to JBIC guideline and local relevant law in Cape Verde.</p> <p>Based on the above stage, how do you assess adequate study level as IEE?</p> <p>Note: JBIC guideline is separately attached for reference.</p>   | <p>The procedure of EIA and necessary items to be studied is provided in <i>declare No.29/2006</i></p> <p style="color: red;"><b>Already Interviewed.</b></p>   |
| <b>2. Resettlement</b>   |   |
| <p>2-1; Necessary procedure of resettlement for the project referring to the following points:</p> <ul style="list-style-type: none"> <li>• Who is responsible to proceed resettlement?</li> <li>• Who is responsible to compensate the residents suffered from the project?</li> </ul> <p>How does the GoCV compensate the residents for their properties?</p> <p>How does the GoCV compensate the residents for their income if the residents lose their income resources?</p> | <ul style="list-style-type: none"> <li>• MEGC is responsible to proceed Resettlement and Land Acquisition,</li> <li>• Project affected people and properties are identified by MEGC and compensated by Ministry of Finance</li> <li>• Related decree, <i>declare No.3/2007</i>, has been provided.</li> </ul> <p>MEGC proceeds</p> <p>MEGC compensates using MoF budget</p> <p style="color: red;"><b>Already Interviewed.</b></p>  |

| <b>3. Land Acquisition</b>  |   |
|---|---|
| <p>3-1; Necessary procedure of land acquisition for the project referring to the following points.</p> <ul style="list-style-type: none"> <li>• Who is responsible to proceed land acquisition?</li> <li>• Who is responsible to compensate the residents suffered from the project?</li> <li>• How does the GoCV compensate the residents for their land?</li> <li>• How does the GoCV estimate the land price?</li> </ul> | <p>See above</p> <p>MEGC proceeds</p> <p>MEGC compensates using MoF budget</p> <p>Subject to negotiation</p> <p><b>Already Interviewed.</b></p> |

## E. List of required documents

Following documents are required to implement the Study and please provide them to the Study Team at the first meeting of the Study.

| Name of document  | Objective of utilization  |
|---|---|
| 1. National Development Plan 2006-2011  | Version 2004-2007 and 2008-2011 have been provided  |
| 2. Visao Nacional sobre a Agua, a Vida e o Ambiente No horizonte 2025   | MEGC will check   |
| 3. Plano de Accao e Gestao Integrada dos Recursos Hidricos (PAGIRH)   | MEGC will try to get<br><b>Received</b>   |
| 4. Strategie Developpement a L'Horizon 2015 & Plan D'Action 2005-2008   | MEGC will try to get  |
| 5. National program to Fight Poverty 1996-2005  | MEGC will try to get<br><b>Received</b>   |
| 6. Reports concerning about water resource and socioeconomically survey in basin of sao Miguel, Tarrafal, Salto<br><b>Direccao General da Agricultura, Silvicultura e Pecuaria (DGASP) , 2006</b> | MEGC will try to get<br><b>Not Necessary</b>  |
| 7. Reports concerning about Water Sector Development 2011-2016 prepared by Lux-Development Agency   | Required document has been identified.<br>See No.3 of " <b>Additional list of required documents</b> "<br>MEGC will try to get<br><b>Received</b> |
| 8. Reports concerning about National Census (last version)<br><b>Instituto National de EstaEistica</b>  | MEGC will try to get, 2020 forecast in particular<br><b>Received</b>  |
| 9. Reports concerning about Geological, Hydrographical and Meteorological (last 10 years) data of Santiago island<br><b>Instituto National de EstaEistica</b>                                     | MEGC will try to get<br><b>Received</b>   |

|  |   |
|--|---|
| 10. Documents, Low, Byelaw and declarations concerning about Environment Impact Assessment to proceed the project regarding water sector | <p>Related decrees, <i>Decreto-Lei No.29/2006</i>, have been provided. If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, is also needed to be provided in order to translate directly from Portuguese to English on software for translation.</p> <p style="color: red;">Received</p> |
| 11. Documents, Low, Byelaw and declarations concerning about Resettlement and Land Acquisition to proceed the public works               | <p>Related decrees, <i>Decreto-Lei No.3/2007</i>, have been provided. If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, is also needed to be provided in order to translate directly from Portuguese to English on software for translation.</p> <p style="color: red;">Received</p>  |
| 12. Documents concerning about Natural Park in Santiago island and Regulations applied to public works in Natural Park                   | <p>MEGC will try to get<br/>Required document has been identified.<br/>See No.5 of "<b>Additional list of required documents</b>"</p> <p style="color: red;">Received</p>   |
| 13. Audit Reports (last 5 years) of ELECTRA and SAAS (Sao Miguel, Tarrafal, Assomada, etc)   | <p>Certain municipalities has provided few part of latest 5 years.<br/>From No.6 to No.14 of "<b>Additional list of required documents</b>" have not been provided. Shibata received 3D CAD.</p> <p style="color: red;">Partly received</p>   |

|  |  |
|--|--|
| <p>14. Please provide with the following Law/By-law on Water Sector.</p> <ul style="list-style-type: none"> <li>- Decreto-Lei no 115/V/99, de 13 de Dezembro</li> <li>- Decreto-Lei no 75/99, de 13 de Dezembro</li> <li>- DecretoLei no 168/87 de 31 de Dezembro</li> </ul> | <p><i>Decreto-Lei no 115/V/99</i> and <i>Decreto-Lei no 75/99</i> have been provided.<br/> <i>DecretoLei no 168/87</i> will be provided.</p> <p style="color: red;"><b>Received</b></p> <p>If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, is also needed to be provided in order to translate directly from Portuguese to English on software for translation.</p> <p style="color: red;"><b>Received</b></p> |
| <p>15. Governmental decree/ regulation/ guideline on setting water tariff</p>  | <p>MEGC will try to check and get if available</p> <p style="color: red;"><b>Interviewed</b></p>   |
| <p>16. (To ELECTRA, SAAS)<br/> The latest Business Plan, Annual report</p>   | <p>Certain municipalities has provided few part of latest 5 years.<br/> From No.6 to No.14 of "<b>Additional list of required documents</b>" have not been provided.</p> <p style="color: red;"><b>To be provided</b></p>  |

#### F. Additional list of required documents (Before 2<sup>nd</sup> Mission)

Following documents have not been provided or additionally identified through the 1<sup>st</sup> mission and please add them to the “List of required documents”.

| Name of document  | Version                      | To be provided from  |
|---|------------------------------|--|
| 1. National census data of population in each municipalities  | 2008 and latest 10 years     | MEGC<br>Instituto National de Estat Eistica<br><b>Received.</b>  |
| 2. Reports concerning about water resource and socioeconomically survey in basin of Sao Miguel, Tarrafal, Salto   | 2006                         | Direction General da Agricultura, Silvicultura e Pecuaria (DGASP)<br><b>Not Necessary.</b>   |
| 3. Reports concerning about Water Sector Development 2011-2016 prepared by Lux-Development Agency (Etude faisabilité économique pour production et amélioration en eau menbre d'Associacion Santiago ???) |                              | INGRH<br>If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, is also needed to be provided in order to translate directly from Portuguese to English on software for translation.<br><b>Received.</b>                            |
| 4. Reports concerning about Geological, Hydrographical and Meteorological data of Santiago island   | Last 10 years                | Instituto National de Meteologia de Geofisica<br><b>Received.</b>  |
| 5. Serra Malagueta protection management plan   | Latest                       | Direction General of Environment<br>If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, is also needed to be provided in order to translate directly from Portuguese to English on software for translation.<br><b>Received.</b> |
| 6. Annual Reports of ELECTRA  | 2004, 2005, 2006, 2007, 2008 | ELECTRA<br><b>Received.</b>  |

|  |                              |   |
|--|------------------------------|---|
| 7. Annual Reports of the ADA in the municipality of Praia.   | 2004, 2005, 2006, 2007, 2008 | Camara Municipal do Praia<br><br>To be provided form Ms. Miliam.                      |
| 8. Annual Reports of the SAAS in the municipality of Tarrafal.   | 2004, 2005, 2006, 2007       | Camara Municipal do Tarrafal<br><br>Received.   |
| 9. Annual Reports of the SAAS in the municipality of Sao Miguel.<br><br>Staff information                | 2004, 2005, 2006, 2007, 2008 | Camara Municipal do Sao Miguel<br><br>To be provided form Ms. Miliam.                 |
| 10. Annual Reports of the SAAS in the municipality of Sao Domingos.                                      | 2004, 2005, 2006, 2007, 2008 | Camara Municipal do Sao Domingos<br><br>Received.                                     |
| 11. Annual Reports of the SAAS in the municipality of Sao Lourenco dos Orgaos.                           | 2004, 2005, 2006, 2007       | Camara Municipal do Sao Lourenco dos Orgaos<br><br>Received.                          |
| 12. Annual Reports of the SAAS in the municipality of Ribeira Grande.<br><br>Copy of Contract with INGRH | 2004, 2005, 2006, 2007, 2008 | Camara Municipal do Ribeira Grande de Santiago<br><br>To be provided form Ms. Miliam. |
| 13. Annual Reports of the SAAS in the municipality of Santa Catarina.                                    | 2004, 2005, 2006, 2007, 2008 | Camara Municipal do Santa Catarina<br><br>Received.                                   |
| 14. Annual Reports of the SAAS in the municipality of Sao Salvador do Mundo.                             | 2004, 2005, 2006, 2007, 2008 | Camara Municipal do Sao Salvador do Mundo<br><br>Received.                            |
| 15. Organization Chart of INGRH  | Latest                       | INGRH<br><br>Received.  |
| 16. Organization Chart of ELECTRA  | Latest                       | ELECTRA<br><br>Received.  |
| 17. Organization Chart of Ministry of Economy, Growth and Competitiveness (MEGC)                         | Latest                       | MEGC<br><br>Received.   |

|  |              |   |
|--|--------------|---|
| 18. Organization Chart of Ministry of Environment, Agriculture, Rural Development and Maritime Resources (MADRRM), | Latest       | MADRRM<br><br>To be confirmed.  |
| 19. Decreto-Lei no 8/2004, de 23 de Fevereiro  | 2004 (final) | MEGC or INGRH<br><br>If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, is also needed to be provided in order to translate directly from Portuguese to English on software for translation.<br><br>→Received. |
| 20. Despacho ARE no 01/07 de 13 de Janeiro   | 2007         | ARE<br><br>If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, is also needed to be provided in order to translate directly from Portuguese to English on software for translation.<br><br>Received.            |

**Remarks:** If possible, digital formatted file, from MS-Word to PDF but any photocopy and scanning data, are also needed to be provided, because it is much more helpful to us to translate directly from Portuguese to English on software for translation.

#### G. Additional list of required documents (During 2<sup>nd</sup> Mission)

| Name of document  | Version                 | To be provided from   |
|---|-------------------------|---|
| 1. Activity (Annual) Report of ARE                        | 2008 and latest 5 years | ARE<br>To be provided form Ms. Miliam.  |
| 2. CAIS F/S Report, Technical Study Report                |                         | MEGC (Mr. Daniel)<br>To be provided form Ms. Miliam.                                      |
| 3. Financial Statement/ Break down of O&M cost of ELECTRA |                         | ELECTRA (Mr.Pina)<br>To be provided form Ms. Miliam.                                      |
| 4. Localization map of reservoirs for Tarrafal            |                         | Austrian Cooperation -> Association of Municipalities?<br>To be provided form Ms. Miliam. |
| 5. Localization map of reservoirs                         |                         | San Lorenzo<br>To be provided form Ms. Miliam.  |
| 6. Reservoir list for potable water + localization map    |                         | SAAS San Miguel (to be sent to ONO's email address)<br>To be provided form Ms. Miliam.    |
| 7. Reservoir list for potable water + localization map    |                         | San Salvador do Mundo (Director)<br>To be provided form Ms. Miliam.                       |
| 8. Reservoir list for potable water + localization map    |                         | Ribeira Grande<br>To be provided form Ms. Miliam.   |