## 2-2-6 IMPLEMENTATION PLAN

## 2-2-6-1 Implementation Policy

The basic concepts for implementation of the Project under the Japanese Grant Aid system are as follows:

- On reaching an agreement and signing of the Exchange of Note and Grant Agreement by both Governments of Japan and Cambodia, the Project will be implemented in accordance with the guideline of Japan's Grant Aid.
- Ministry of Public Works and Transport (MPWT), Kampong Chhnang Department of Public Works and Transport (DPWT) and Prey Veng Department of Public Works and Transport (DPWT) are responsible for the Project implementation.
  - Assistance in tendering and construction supervision will be undertaken by Japanese consulting firm in accordance with an agreement between MPWT and the Consultant.
- A Japanese pre-qualified tenderer who has been awarded the contract by the MPWT will undertake the implementation of the Project.

Main concepts for the implementation planning are as follows;

- Materials and labor for the project will be procured in Cambodia as much as possible. If the
  required qualities and capacities are not enough, materials and labor can be procured
  effectively from the third countries and/or Japan.
- Implementation method and schedule for the Project shall be planned on the basis of local meteorological, topographic and geological conditions as well as any natural conditions affecting the construction works.
- General and easy method having no need for special equipment and technology shall be applied.
- Appropriate standards and specifications for construction shall be proposed, and site
  organizations of both the contractor and consultant shall be arranged to comply to the
  above-mentioned standards and specifications.
- Facilities to strictly secure safety for construction staff and third parties shall be installed. Especially, educational training on environment and anti-AIDS/HIV shall be carried out.
- Protection against water pollution and soil flowing out at the work site during rainy season, concrete plant, quarry sites and borrow pits shall be done in order to preserve environment.
   Construction waste shall be treated and/or dumped in a proper site specified by the Government of Cambodia.

## 2-2-6-2 Implementation Conditions

Construction plan and method shall be prepared considering the safety of the construction staff and the third parties for the first place, and preservation of environment for the road users and the road side residents as well. Main points are as follows;

# (1) Improvement of Roads and Drainage facilities in Kampong Chhnang City

Construction Procedure: Drainage facilities shall be constructed from downstream side to upstream

side.

**RC** (**Reinforced Concrete**) **Pipe**: The manufacturers producing high quality RC Pipes are very limited. Accordingly, RC Pipes will be manufactured at site.

**Steel sheet pile (Temporary Cofferdam)**: Walls and houses at site are made of brick with no reinforcement and vulnerable to vibration. Accordingly, light-steel sheet piles will be used in order to avoid impact from strong vibration.

**Concrete:** There are no concrete plants around the site, and it takes over an hour for transportation from the nearest plant in Phnom Penh to the site. Accordingly, a concrete plant will be built near the site.

**Asphalt Mixture**: There are some asphalt plants at the outskirts of Phnom Penh, and its quality can be maintained by avoiding temperature decrease with the cover during transportation in the local high temperature. Accordingly, asphalt mixture can be procured from local manufacturer.

## (2) Improvement of Bridges along National Road No.11

**Concrete:** There are no concrete plants around the site, and a concrete plant will be built around medium point of the site.

**RC** (**Reinforced Concrete**) **Pile**: The piles will be manufactured near the batching plant yard, and trailer truck will be used for transportation to each site. Crawler type piling machines will be used for piling.

**Temporary detour**: Construction procedure will be "Construction of temporary detour" -> "Removal of existing bridge" -> "Construction of Bridge" -> "Removal of temporary detour", and temporary detour will be used for a long period. Most of the temporary bridges on the detours are used in the rainy season also. Since main purpose of the existing bridges is to maintain a water level between upstream and downstream of the bridges, each temporary bridge also must have almost same bridge length in order to maintain the water flow cross-section.

**Asphalt Mixture**: There are some asphalt plants at the outskirts of Phnom Penh, and the quality can be maintained by avoidance of temperature decrease during transportation with the cover in the local high temperature. Accordingly, asphalt mixture will be procured from local manufacturer.

## 2-2-6-3 Others

## (1) Local Weather

Cambodia has dry season from November to April (i.e., Mekong river's low water level season) and rainy season from May to October (i.e., Mekong river's high water level season), and construction shall be mainly carried out in dry season.

For the improvement of bridges along National Road No.11, bridge will be constructed during dry season only, because any construction activity in the river can not be made during high water season. In the improvement of roads and drainage facilities in Kampong Chhnang City, main activities are reconstruction of existing structures, and construction activities can be made unless flooding occurs.

## (2) Safety for Road Side Residents

- Construction yards will be clearly separated and off-limited from general public by using security facilities.
- Preventive measures to the heavy machine drivers and operators shall be carried out through periodical traffic and construction safety education.
- Guard persons will be provided to avoid collision between heavy machines and ordinary vehicles, pedestrians, and bicycles

## (3) Consideration for Environment

- Debris and waste from removal of the existing pavement shall be done in proper manner to mitigate the environmental adverse impacts.
- Selecting the site of borrowing pits will be made upon consultation with relevant authorities, and at the location with the least negative impacts to the environment.
- Construction methods causing significant vibration and noise shall be avoided during early morning and night time.
- Dust control measures shall be carried out by spraying water promptly 0lk n b
- Provision of information and educative training on labor safety, public health (malaria, sex related disease, AIDS/HIV, etc.), natural environment preservation measures shall be conducted for the construction work forces.

# 2-2-6-4 Scope of Work

Undertakings of each government of Japan and Cambodia are listed in Table 2-2-6

**Table 2-2-6 Undertakings of both Governments** 

T.	G + +	Undertaken by		D 1
Item	Contents	Japan	Cambodia	Remarks
Procurement of Materials &	Procurement & Transportation	О		
Equipment	In-land Transportation Clearance		О	
	Lands & Right of Way Acquisitions		О	Including spaces for site office, storage yard, workshop, etc.
D ( W 1	Relocation of Encroached Facilities		O	
Preparation Works	Provision of Quarry Sites		О	
	Provision of Waste Disposal Areas		О	
	Other Works	О		
Relocation & Removal of Relocation of Underground& various obstacles  Aerial Obstacles			О	
Main Works	Road Works	О		

## 2-2-6-5 Consultant Services

A Japanese consultant will carry out detailed design, assistance in tendering and construction supervision in accordance with the consultant agreement made between the Governments of Cambodia and the Consultant.

## (1) Detailed Design Services

The following services shall be carried out as the Detailed Design Services by the Consultant:

- To confirm the contents of the Project with the Implementing Agencies in Cambodia through discussions and field investigations
- To conduct detailed design and preparation of detailed drawings
- To formulate detailed construction planning and project cost estimation

Period for the Detailed Design Service will be as follows:

• 2 months from verification of the consultant agreement.

# (2) Tender Related Services

The following services will be carried out by the Consultant in the period from tender notice to construction contract;

- Preparation of Tender Documents (shall be done in parallel with above-mentioned Detailed Design Services)
- Tender Notice
- Pre-Qualification
- Tendering
- Tender Evaluation
- Contract Facilitation

Period for the Tendering Related Services will be as follows;

• 3.5 months from verification of agreement of detailed design

# (3) Construction Supervision Services

The following services will be carried out by the Consultant during the period of construction to be executed by the Contractor according to the relevant contract and implementation plan:

- Inspections and Approvals of the Site Surveys
- Inspections and Approvals of the Construction Plans
- Quality Control
- Progress Control
- Control for Measurement of the Works
- Inspection of the Safety Aspects
- Final Inspection and Delivery

The distance between both sites, namely Kampong Chhnang and Prey Veng is approximately 200km, and DPWT in charge and construction type are also different. Accordingly, two resident Engineers will be provided for construction supervision.

During the period of construction, the Consultant will coordinate in advance with the officer-in-charge for work safety management of the Contractor to prevent any accidents at the site.

# 2-2-6-6 Quality Control Plan

Main quality control items for concrete works and earth & pavement works are shown in Table 2-2-7

**Table 2-2-7** Main Quality Control Items for Concrete Works

Item	Test Item	Test Method (Specification)	Frequency of Tests
Cement	Physical Property Test	AASHTO M85	Once before trial mix; thence once in every 500m³ of concrete or when material is changed
Fine Aggregate	Physical Property Test	AASHTO M6	Once before trial mix; thence once in every 500m³ or when material source is changed
	Sieve Analysis	AASHTO T27	Once a month
Course Aggregate	Physical Property Test	AASHTO M80	Once before trial mix; thence once in every 500m³ or when material source is changed
26 6	Sieve Analysis	AASHTO T27	Once a month
Water	Quality Test	AASHTO T26	Once before trail mix
	Slump Test	AASHTO T119	Twice a day
	Air Content Test	AASHTO T121	Twice a day
Concrete	Compressive Strength Test	AASHTO T22	6 specimens in each concreting. In case of large amount in each concreting, 6 specimens in every 75 m <sup>3</sup> (3 for 7-day strength and 3 for 28-day strength)
	Temperature Test	_	Twice a day
	Salinity Test	_	Twice a day

Table 2-2-8 Main Quality Control Items for Earth & Pavement Works

Item	Test Item	Test Method (Specification)	Frequency of Tests
Embankment	Field Density Test	AASHTO T191	Once every 500 m <sup>3</sup>
Subgrade &	Filed Density Test	AASHTO T191	Once every 1,000 m <sup>3</sup>
Base Course	Field Compaction Test	AASHTO T180	Once every 1,000 m <sup>2</sup>
Asphalt Concrete	Temperature of Asphalt Mixture	Temperatures while carrying, laying and compacting	5 times a day
(Surface & Binder Course)	Abrasion Test of Aggregate	AASHTO T96	Once every 1,500, and when material is changed

## 2-2-6-7 Procurement Plan

All construction materials and machinery necessary for the Project can be procured locally except a few items. Many local contractors have their own machinery, and utilize those machinery for the construction by hiring or leasing. Procurement Plan for Major Materials and Equipment are as shown in Table 2-2-9.

Table 2-2-9 Procurement Plan for Major Materials and Equipment

T4		Procured f	rom	Remarks
Item	Cambodia	Japan	Third Country	Remarks
[Materials]				
Aggregate	0			
Cement	0			
Sand	0			
Rubble	0			
Asphalt	0			
Steel Reinforcement Bars	0			
Admixture of concrete	0			
Gabion	0			
Reinforced Concrete Pile	0			
Guardrail	0			
Steel Materials			0	Thailand
Plywood	0			
Wooden materials for falsework	0			
Fuel, lubricant	0			***************************************
[Machinery]				
Bulldozer	0			
Backhoe	0			
Dump Truck	0			***************************************
Truck with Crane	0			***************************************
Crawler Crane	0			***************************************
Truck Crane	0			***************************************
Lafterain Crane	0			***************************************
Crawler Type Piling Machine	0			
Giant breaker	0			***************************************
Motor Grader	0			***************************************
Road Roller	0			
Tyre Roller	0			
Vibration Roller	0			
Tampa	0			
Concrete Plant			0	Thailand
Concrete Pump Car			0	Thailand
Truck Mixer			<u> </u>	Thailand
Generator	0			
Asphalt Finisher	0			
Water Spreading Car	0			

# 2-2-6-8 Implementation Schedule

Implementation schedule for the detailed design, the tender arrangement, and the construction of the Project is shown in Table 2-2-10

7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 Site Investigation) (Design in Japan) (Tendering) (Total 4 months) (Preparatory Works) Improvement of Bridges along National Road No.11 (8bridges Total bridge length : 308m) Kbal Boeung Bridge Snate Bridge Sam Puther II Bridge Mebon Bridge Tkow I Bridge Ek Ream Bridge Construction Clv-1 Tkov II Bridge Clv-2 Rom Lech Bridge improvement of Road and Drainage Facilities in Kampong Chhnang City (National Road No.5: 2.2km, Main Street: 2.4km, Drainage: 2.6km) NR-5 Street -2+ Street-1+Street-3 Drainage-6+ Street-6 Street -2+ Street-1+Street-5 (Total 24 months)

**Table 2-2-10 Implementation Schedule** 

## 2-3 OBLIGATION OF RECIPIENT COUNTRY

The Government of Cambodia will undertake the following measures when the Grant Aid by Government of Japan is extended to the Project;

- To provide data and information necessary for the Project
- To obtain the agreement on the compensation from the Project Affected Persons
- To ensure budget and to pay for compensation for resettlement and land acquisition
- To secure the land necessary for the execution of the Project, such as the land for construction works, stock yards, work shop, and field offices.
- To provide borrowing pits and waste disposal areas necessary for the Project
- To give commission to a bank in Japan for its banking service in connection with the Project
- To ensure prompt tax exemption, customs clearance, and effective measures for smooth inland transportations of materials and equipment
- To exempt Japanese nationals engaged in the Project from any customs duties for purchasing of products and services necessary for the Project
- To accord Japanese nationals legal rights necessary for their entry and stay in Cambodia.
- To provide all necessary permission, licenses and certificates for the implementation of the Project (construction permission, traffic control permission, detour permission, construction permission in river, earthwork permission, etc.)
- To relocate all obstructive structures such as electric poles and wires, and others in the underground.

- To arrange the proper and effective way using and maintaining the road after the completion of the project
- To coordinate and solve any issue related to the Project that may be raised from residents and/or third parties
- To bear all the expenses necessary for the Project other than the ones covered by the Japanese Grant Aid
- To secure safety and order at the construction site

## 2-4 PROJECT OPERATION PLAN

## 2-4-1 Organization for Road Management and Maintenance

Management and maintenance after the project for the roads and drainage facilities in Kampong Chhnang City and for the bridges along National Road No.11 will be carried out by Kampong DPWT Chhnang and Prey Veng DPWT respectively.

Pavement crack sealing, filling pot holes, and large scale repairing of bridges will be carried out by MPWT.

Regarding maintenance for roads, drainage facilities and bridges of the project, there required no technical difficulty. It is evaluated that current organization can manage and maintain the project roads, drainage facilities and bridges.

## 2-4-2 Maintenance Plan

Necessary maintenance works are as follows:

- Periodical maintenance: Routine inspection and cleaning of surface roads, slopes, drainage facilities, ancillary facilities of roads and bridges, etc.
- Ad-hoc maintenance: Repair for damaged parts, such as sealing and patching pavement, repainting road markings, and any other damaged parts

## 2-4-3 Present Road Maintenance Conditions and Recommendations

Recent road management and maintenance conditions are observed as follows;

- Routine inspection and periodical maintenance are in relatively good operation but cleaning of drainage facilities is not sufficient.
- Repair of carriageway and pavement is in relatively good operation.

To achieve effective results of the Project and sustain good conditions of the road and bridge facilities, it is important to manage and maintain the facilities adequately by keeping them in good condition and extending their life spans, for which the following recommendations are proposed:

- To check facilities regularly for controlling their conditions
- To clean up facilities, especially drainage
- To secure necessary budget for maintenance

## 2-5 PROJECT COST ESTIMATION

## 2-5-1 Project Cost Estimation

# 2-5-1-1 Total Project Cost

Confidential until the Contract of Construction is verified.

# 2-5-1-2 Cost Borne by the Government of Japan

Confidential until the Contract of Construction is verified.

# 2-5-1-3 Cost Borne by the Government of Cambodia

Table 2-5-1 Breakdown for cost borne by the Government of Cambodia

Itama	Estimation		
Items	thousand US\$	million Yen	
Bank Commission	10	0.8	
Resettlement	20	1.5	
Land Acquisition	9	0.7	
Total	39	3.0	

## 2-5-1-4 Conditions in Cost Estimate

- Time of Cost Estimation : March 2012

Exchange Rate : 1 United States Dollar = 77.18 Yen

Construction Period : As shown in the Implementation Schedule

- Other Condition : Cost estimate is implemented in accordance with

the guideline of Japan's Grant Aid

## 2-5-2 Operation and Maintenance Cost

Kampong Chhnang DPWT and Prey Veng DPWT will be in charge of daily and periodical maintenance of respective improved roads/drainage facilities and bridges.

Annual maintenance cost is estimated as stated below and the breakdown are shown in Table 2-5-2 and Table 2-5-3.

• Estimated annual maintenance cost for the roads and drainage facilities : 7.0 Thousand US\$ in Kampong Chhnang City

Estimated annual maintenance cost for the bridges along National Road : 3.5 Thousand US\$
 No.11

Table 2-5-2 Breakdown for annual maintenance cost for the roads and drainage facilities in Kampong Chhnang City

Items	Location/Activities	Frequency	Unit Price	Cost (per year)
Periodical maintenance			(US\$/time)	(US\$/year)
1) Maintenance	Shoulder • Slope etc. / Cleaning • Grass Cutting	3 times/year	100	120
2) Cleaning	Drainage facilities / Mud, Debris Removal	1 time/year	800	800
3) Periodical Inspection	Whole/ Periodical Inspection	12 times/year	20	240
Ad-hoc maintenance				
1) Pavement	Pavement / Potholes patching etc.	1 time/year	4,500	4,500
2) Shoulder / Slope Shoulder, Slope / Repair damaged portion		1 time/year	400	400
3) Drainage Facilities	Drainage Facilities / Repair damaged portion	1 time/5years	1,000	200
4) Ancillary facilities Ancillary facilities Repair damaged portion		1 time/year	500	500
5) Structure	Main structures / Repair damaged portion	1 time/10years	2,000	200
	6,960			

Table 2-5-3 Breakdown for annual maintenance cost for the bridges along National Road No.11

Items		Frequency	Unit Price	Cost (per year)
Periodical mai	ntenance		(US\$/time)	(US\$/year)
	Bridge surface			
Cleaning	Catchpit	1time / year	1,100	1,100
Cicaming	Bridge access road sidedrain	rume / year	1,100	1,100
	Grass cutting at shoulders			
Inspection	Road surface (crack) Bridge members (Deformation, Corruption) Slope collapse (land slide) Erosion protection (Outflow, Damage) Sealing for pavement cracks	1time / year	300	300
Repair  Patching for pavement potholes  Patching for aggregate layer  Repairing of Gabion		1time / year	400	400
Ad-hoc maint				
Repair	Repairing for Gabion / Erosion protection	1time / 10years	10,000	1,000
Guide Posts		1time / 30years	21,000	700
	3,500			

## **CHAPTER3 PROJECT EVALUATION**

## 3-1 RECOMMENDATIONS

# 3-1-1 Prior Condition for Project Implementation

"OBLIGATION OF RECIPIENT COUNTRY" shown in 2-3 has to be reliably conducted by MPWT.

## 3-1-2 External Condition for Overall Plan of the Project

Adequate maintenance of the project roads by MPWT and/or DPWT is crucial in order to develop and maintain the Project effects.

Especially, periodic cleaning of drainage facilities in Kampong Chhnang City is very important to function well.

Regarding National Road No.11, synergistic effect will appear with completion of other bridges improvement works by the government of Cambodia and ADB.

## 3-2 PROJECT EVALUATION

## 3-2-1 Adequacy

# 3-2-1-1 Improvement of roads and drainages facilities in Kampong Chhnang City

- ① Beneficiary of the Project reaches throughout Kampong Chhnang Province whose population is 540 thousand people and it is numerous.
- ② The project site locates on National Road No.5 which is also Asian Highway No.1 from Phnom Penh to Bangkok and it is very important route.
- 3 Although emergency repairing with Double Bituminous Surface Treatment (DBST) was carried out for the damaged surface it is temporary repair.
- 4 Improvement of Roads and Drainage Facilities in Kampong Chhnang City including adjacent streets reduce road damages.
- (5) Cambodia can operate and maintain the project facilities by itself and excessively special techniques are not required.
- This project meets the policy of "Further restoration and construction transport infrastructure" stated in National Strategic Development Plan Update 2009-2013.

## 3-2-1-2 Improvement of Bridges along National Road No.11

- The Beneficiary of the Project reaches throughout Prey Veng Province whose population is 1,060 thousand people and it is numerous.
- (8) It connects three National Roads, namely N.R.No.1, N.R.No.7 and N.R.No.8 and very important national route from Thailand to Vietnam without passing through Phnom Penh Capital.
- (9) Although there was no overflowing the bridges during rainy season in 2011, the water level reached to almost bridge slab levels. Accordingly, urgent reconstruction of bridges is required taking into account that the bridges are very old.
- ① Five wooden bridges along National Road No.11 will be reconstructed under ADB loan. Accordingly, it will be very effective to reconstruct the remaining bridges as a cooperation

- project with ADB in flood disaster mitigation
- (1) Cambodia can operate and maintain the project facilities by itself and excessively special techniques are not required.
- ① This project meets the policy of "Further restoration and construction transport infrastructure" stated in National Strategic Development Plan Update 2009-2013.

#### 3-2-2 Effectiveness

# 3-2-2-1 Quantitative Impact

# (1) Improvement of roads and drainage facilities in Kampong Chhnang City

Quantitative Impact Items	Before Implementation (2012)	After Implementation (2017)
① Maintenance Cost of Road & Drainage Facilities in Kampong Chhnang DPWT (US\$/year)	Approximately 20,000	Approximately 7,000
② Period of stagnant water at road sides (Day/Year)	Approximately 50	Approximately 0

# (2) Improvement of Bridges along National Road No.11

Quantitative Impact Items	Before Implementation (2012)	After Implementation (2017)
① Maintenance Cost of Bridges in Prey Veng DPWT (US\$/year)	Approximately 8,000	Approximately 3,500
② Travelling Time due to Improvement of Traveling Performance (through National Road No.11) (minutes)	Approximately 120	Approximately 80

## 3-2-2-2 Qualitative Impact

## (1) Improvement of roads and drainage facilities in Kampong Chhnang City

- Comfort of travelling will be improved due to improvement of road pavement and drainage facilities.
- · Safety and Comfort of walking will be improved due to improvement of sidewalk.
- Living environment will be improved due to improvement of drainage system.

## (2) Improvement of Bridges along National Road No.11

- The function as National Road will be strengthened due to reconstruction of temporary bridges with permanent bridges
- Number and period of overflowing at two spillways on National Road No.11 will be reduced (Approximately 20 cm depth overflow occurred on the National Road No.11 for totally 30 days during the flood in 2000 and 2011, but it will be almost solved due to this project)

# <<ANNEX>>

- 1. Member List of the Study Team
- 2. Study Schedule
- 3. List of Parties Concerned in Cambodia
- 4. Minutes of Discussion (M/D)
- 5. Technical Notes
- 6. Abbreviated RAP
- 7. Design Data



# 1. Member List of the Study Team

# First Field Survey (23 Jan.'12~1 Feb. '12)


No.	Name	Job Title	Organization
1	Mr. HAYASHI Hiroyuki	Leader	Director, Peace Building and Urban and Regional Development Division 2, Economic Infrastructure Department, JICA
2	Mr. TANAKA Yukinari	Grant Aid Cooperation Planning	Assistant Director, Peace Building and Urban and Regional Development Division 2, Economic Infrastructure Department, JICA
3	Mr. TAMAKI Takakazu	Chief Consultant / Road Planning	Katahira & Engineers International
4	Mr. OSHITA Soemu	Bridge Design	- ditto-
5	Mr. HIRAOKA Kazuyuki	Construction Planning & Cost Estimation	- ditto-

# Second Field Survey (13 Feb.'12~13 Mar. '12)

No	Name	Job Title	Organization
1	Mr. TANAKA Yukinari	Grant AID cooperation Planning	Assistant Director, Peace Building and Urban and Regional Development Division 2, Economic Infrastructure Department, JICA
2	Mr. TAMAKI Takakazu	Chief Consultant /Road Planning	Katahira & Engineers International
3	Mr. OSHITA Soemu	Bridge Design	- ditto -
4	Mr. HIRAOKA Kazuyuki	Construction Planning & Cost Estimation	- ditto -
5	Mr. FUJIWARA Hidekatsu	Road Design	- ditto -
6	Mr. KAWAJIRI Tatsuo	Natural Conditions Survey	- ditto -
7	Mr. NISHINO Ken	Environmental and Social Consideration	- ditto -

# Draft Final Report Explanation Team (21 Jul . '12 $\sim$ 28 Jul . '12)

No	Name	Job Title	Organization
1	Mr. TANAKA Yukinari	Grant AID cooperation	Assistant Director, Peace Building and Urban and Regional Development Division 2, Economic Infrastructure Department, JICA
2	Mr. TAMAKI Takakazu	Chief Consultant / Road Planning	Katahira & Engineers International
3	Mr. OSHITA Soemu	Bridge Design	- ditto -



# 2. Study Schedule

# First Field Survey (23 Jan.'12~1 Feb. '12)

No.			JI	CA		Consultants			
of Day	Date	Day	Hayashi (Leader)	Tanaka	Tamaki (Chief Consul.)	Oshita	Hiraoka		
1	23-Jan-12	Mon.	Survey for othe	r project in PNP	Arrive at PNP				
2	24-Jan-12	Tue.			thin Team/Field S EOJ/Discussion v	•			
			Report to J	IICA Office / Sig	nning MOD	Field Survey : Kampong Chan			
3	25-Jan-12	Wed.	21:45 A	ep. PNP .rr. BKK ep. BKK					
4	26-Jan-12	Thu.	07:30 A	arr. NRT	Field Survey: National Road No.11				
5	27-Jan-12	Fri.			Discussion within Team				
6	28-Jan-12	Sat.			Field Survey (Kampong Chnang)				
7	29-Jan-12	Sun.			Arrangement of Survey Data	Field Survey :N.Road No. 11	Arrangement of Survey Data		
8	30-Jan-12	Mon.	/		- ditto - Field Survey : KC		- ditto -		
9	31-Jan-12	Tue.			Report to MPWT and JICA / 20:40 Dep. PNP 21:45 Arr. BKK 23:50 Dep. BKK				
10	1-Feb-12	Wed.			07:30 Arr. NRT				

NRT: Narita, PNP: Phnom Penh, SR: Siem Reap, KT: Kampong Thom, KC: Kampong Chang, BKK:Bangkok

MPWT: Ministry of Public Works and Transport, EOJ: Embassy of Japan in Phnom Penh

MOD : Minutes of Discussion

# Second Field Survey (13 Feb.'12~13 Mar. '12)

			JICA	CD. 12 13 W	•	Consu	ltannt				
No of	Date	Day									
Day	Date	Day	Tanaka	Tamaki	Oshita	Hiraoka	Fujiwara	Kawajiri	Nishino		
1	13-Feb-12	Mon.				13:30 Dept. Narita ( 16:10 Arr. Seoul 19:10 Dept.Seoul (C 22:50 Arr. Phnon Pe	02739)				
2	14-Feb-12	Teu.		Meeting with JICA Cambodia Meeting with MPWT Meeting with JICA expert	Field Survey (Kampong Chhnang)	Meeting with JICA Cambodia Meeting with MPWT	Field	Survey (Kampong Chhna	ang)		
3	15-Feb-12	Wed.		Field Survey (Nation	nal Road No.11)		Field	Survey (National Road N	d No.11)		
4	16-Feb-12	Thu.		Field Survey (Kam		Data Collection on Cost Estimation	Field Survey	Field Survey (National Road No.11)	Field Survey		
5	17-Feb-12	Fri.		Data collection on MPWT/DPWT	Field Survey (Kampong Chhnang)		(Kampong Chhnang)	Field Survey (Kampong Chhnang)	(Kampong Chhnang)		
6	18-Feb-12	Sat.				Meeting within To	eam/Reporting				
7	19-Feb-12	Sun.				Repo	rting				
8	20-Feb-12	Mon.		Data collection	Field Survey (Kampong Chhnang)	Data collection	Field	Survey (Kampong Chhna	ing)		
9	21-Feb-12	Teu.		Field Survey• Data collection	Field Survey (National Road No.11)	Field Survey• Data collection	Ei-ld C	Field Survey (National Road No.11)	Meeting with Envir.		
10	22-Feb-12	Wed.			ting within Team / Repor		Field Survey (Kampong Chhnang)	·	Dept. (KC) Team/Reporting		
11	23-Feb-12	Thu.		Meeting with MPWT	Γ(Road Infra. Dept)	Data Collection on Cost Estimation		Reporting			
12	24-Feb-12	Fri.		Field Survey	Bridge designning	- ditto -	Road & Drainage	Reporting	Discussion with Prey Veng DPWT		
13	25-Feb-12	Sat.		Reporting	(Draft)		designning (Draft)	Rep	orting		
14	26-Feb-12	Sun.				Repo	rting				
15	27-Feb-12	Mon.		Reporting to MPWT on 2nd field survey	Bridge designning (Draft)		Survey g Chhnang)	Field Survey (KC→ NR No.11)	Reporting		
16	28-Feb-12	Teu.		Reporting	- ditto -	Data Collection on Cost Estimation	Road & Drainage designning (Draft)	Field Survey (Kampong Chhnang)	- ditto -		
17	29-Feb-12	Wed.		- ditto -	Meeting with Consultant for NR11 ADB Bridges	- ditto -	- ditto -	Field Survey (National Road No.11)	- ditto -		
18	1-Mar-12	Thu.		- ditto -	Drafting of Technical Notes	- ditto -	- ditto -	Reporting	- ditto -		
19	2-Mar-12	Fri.		Meeting with Pre	ey Veng DPWT	Field Survey (National Road No.11)	- ditto -	- ditto -	Meeting with Prey Veng DPWT		
20	3-Mar-12	Sat.		Meeting within Te	eam/Reporting	Field Survey (Kampong Chhnang)	Med	eting within Team/Repo	orting		
21	4-Mar-12	Sun.				Repo	rting				
22	5-Mar-12	Mon.	11:45 Dept. NRT(TG643) 16:45Arr. BKK 18:25 Dept. BKK (TG584) 19:40 Arr. PP	Meeting with MPWT			Reporting				
23	6-Mar-12	Teu.	Meeting with JICA Cambodia Meeting with MPWT	Meeting with MPWT	Meeting with Kampong Chhnang DPWT Meeting with MPWT	Meeting with MPWT	Meeting	g with Kampong Chhnang Meeting with MPWT	DPWT		
24	7-Mar-12	Wed.	Field (Kampong	Survey Chhnang)	Technical Notes	Reporting	Field Survey (Kampong Chhnang)	Reporting	Meeting with Ministry of Environmet		
25	8-Mar-12	Thu.	Field Survey (National Road No.11)	Reporting	Field Survey (National Road No.11)		Repo	orting			
ري	5 .viai=12	. III.	Repo	orting to JICA Cambodia Off	fice		Reporting to JICA Cambodia Office	Meeting with MPWT	Reporting to JICA Cambodia Office		
			Confirmation on Technical Notes with MPWT	Confirmation/Signning on Technical Notes with					•		
26	9-Mar-12	Fri.	20:40 Dept. PP (TG583) 21:45 Arr. BKK	MPWT	I	Rep	orting		Field Survey (National Road No.11/Kampong		
			23:50 Dept. BKK (TG642)						Chhnang)		
27	10-Mar-12	Sat.	7:00 Arr. NRT			Repo	rting				
28	11-Mar-12	Sun.				- dit	10 +				
29	12-Mar-12	Mon.				- ditt 23:50 Dept. Phno					
30	13-Mar-12	Teu.			6:50 Arr. Seoul 9:00 Dept.Seoul (OZ102) 11:10 Arr. Narita						
Щ.			I/	<u> </u>			•				

# Draft Final Report Explanation (21 Jul. '12~28 Jul. '12)

No			JICA	Consultant		
of Day	Date	Day	Tanaka	Tamaki	Oshita	
1	21-Jul-12	Sat.		11:00 Dept. N 15:40 Arr. Ba 18:15 Dept.B. 19:25 Arr. Ph	angkok angkok(TG584)	
2	22-Jul-12	Sun.		8:00 - Field Survey (	Kampong Chhnang)	
3	23-Jul-12	Mon.			DPWT Kampong Chhnang National Road No.11) DPWT Prey Veng	
4	24-Jul-12	Teu.	16:40 Dept. Nairobi(EK720) 22:40 Arr. Dubai	11:00 Meeting with I	MPWT	
5	25-Jul-12	Wed.	03:05 Dept. Dubai(EK384) 12:25 Arr. Bangkok 13:40 Dept.Bangkok(PG933) 14:50 Arr. Phnom Penh	11:00 Meeting with I	MPWT: Road Infra. Dept	
			10.50	Wiccing with Wif W I		
6	26-Jul-12	Thu.	10:30 M 14:00 M 15:00 C	Meeting with MPWT on MD(draft) Meeting with MEF on ARAP Meeting with ADB on bridges constru Confirmation with MPWT on MD(dra Confirmation with MEF on ARAP		
7	27-Jul-12	Fri.	09:00 F 10:00 R	Reporting to JICA Cambodia Office Final Confirmation with MPWT & Mi eporting to EOJ ignning on MD(MPWT/JICA)	EF on MD	
			19:30 Dept. Phnom Penh (PG936) 20:40 Arr. Bangkok 22:25 Dept.Bangkok(NH714)	20:25 Dept. Phnom Pen 21:30 Arr. Bangkok 23:10 Dept.Bangkok(JL		
8	28-Jul-12	Sat.	06:40 Arr. Narita	07:25 Arr. Narita		

EOJ: Embassy of Japan

MPWT: Ministry of Public Works and Transport
DPWT: Department of Public Works and Transport

MEF: Ministry of Economy and Finance

MD: Minutes of Discussion

3.	List of Parties Concerned in Cambodia	

# First Field Survey (23 Jan.'12~1 Feb. '12)


Name	Organization
Mr. Masafumi Kuroki	Embassy of Japan Ambassador of Japan
Mr. Shinichi Tamamitsu	Embassy of Japan First Secretary
Mr. Gaku Ohusa	Embassy of Japan Second Secretary
Mr. Tadao Kuwano	M.P.W.T. Chief Advisor/Road Construction and Maintenance
Mr. H.E. Tauch Chankosal	M.P.W.T. Under Secretary of State
Mr. Chhim Phalla	M.P.W.T. Director of International Cooperation Department
Mr. Kong Sophal	M.P.W.T. Deputy Director of International Cooperation Department
Mr. Chou Kolla	D.P.W.T. Kampong Chnang Deputy Director
Mr. Ly Chanrithy	D.P.W.T. Kampong Chnang Chief of Department
Mr. Meas Kang	D.P.W.T. Prey Veng Deputy Director
Mr. Chea Mo	D.P.W.T. Prey Veng Deputy Director
Mr. Kry Rathat	D.P.W.T. Prey Veng Chief of Department

# Second Field Survey (13 Feb.'12~13 Mar. '12)

Name	Organization
Mr. Tadao Kuwano	M.P.W.T.
	Chief Advisor/Road Construction and Maintenance
Mr. Tauch Chankosal	M.P.W.T. Secretary of State
Mr. Chhim Phalla	M.P.W.T. International Cooperation Department Director
Mr. Kong Sophal	M.P.W.T. International Cooperation Department Deputy Director
Mr. Heng Salpiseth	M.P.W.T. International Cooperation Department Officer
Mr. Nay Chamnang	M.P.W.T. Deputy Director of Road Iifrastructure Department
Mr. Chao Sopheale Pibal	M.P.W.T. Technical Chief Officer
Mr. Noun Cham Rong,	D.P.W.T Prey Veng Director
Mr. Meas Kang	D.P.W.T Prey Veng Deputy Director
Mr. Chea Mo	D.P.W.T Prey Veng Deputy Director
Mr. Kry Rather	D.P.W.T Prey Veng Engineer
Mr. Heng Seing Hy	Environmental Department Prey Veng
Mr. Cheng Nhann	Kampong Chhnang Province Vice Governor
Mr. Hay Monorom	Kampong Chhnang Province Mayor
Mr. Yin Bothorn	D.P.W.T Kampong Chhnang Deputy Director
Mr. York Sophon	Kampong ChhnangProvincial Post Director
Mr. Kuch Dara	Cambodia Telecom Branch Director
Mr. Chay Leaphea	D.P.W.T Kampong Chhnang Deputy Director
Mr. Ly Chanrithy	D.P.W.T Prey Veng Chief Officer
Mr. Keov vet	D.P.W.T Prey Veng Officer
Mr. Or Sovanreak	Electricity Kampong Chhnang
Mr. Cheun Vuth	Environmental Department Kampong Chhnang

# Draft Final Report Explanation (21 Jul. '12~28 Jul. '12)

Name	Organization
Mr. Yoshihiro Higuchi	Embassy of Japan Minister
Mr. Tomohiro Iizuka	Embassy of Japanecretary Second Secretary
Mr. Tadao Kuwano	M.P.W.T. Chief Advisor/Road Construction and Maintenance
Mr. Tauch Chankosal	M.P.W.T. Secretary of State
Mr. Chhim Phalla	M.P.W.T. International Cooperation Department Director
Mr. Kong Sophal	M.P.W.T. International Cooperation Department Deputy Director
Mr. Nay Chamnang	M.P.W.T.  Deputy Director of Road Iifrastructure Department
Mr. Meas Kang	D.P.W.T Prey Veng Deputy Director
Mr. Kry Rathet	D.P.W.T Prey Veng Engineer
Mr. Yim Vanna	D.P.W.T Kampong Chhnang Deputy Director
Mr. Ly Chanrithy	D.P.W.T Kampong Chhnang Chief Officer
Mr. Sim Samnang	M.E.F. Deputy Director
Mr. Nhean Vannak	M.E.F. Deputy Chief
Mr. Heng Honglth	M.E.F. Deputy Chief
Mr. Chantha Kim	A.D.B. Programs Officer Cambodia Resident Mission
Mr. Nida Ouk	A.D.B. Senior Project Officer (Infrastructure) Cambodia Resident Mission



# Minutes of Discussions on the Preparatory Survey on the Project for Flood Disaster Rehabilitation and Mitigation in the Kingdom of Cambodia

The Government of Japan (hereinafter referred to as "GOJ") decided to conduct a Preparatory Survey on the Project for Flood Disaster Rehabilitation and Mitigation (hereinafter referred to as "the Project") and entrusted the survey to the Japan International Cooperation Agency (hereinafter referred to as "JICA").

JICA sent to the Royal Government of Cambodia (hereinafter referred to as "GOC") the Preparatory Survey Team (hereinafter referred to as "the Team"), which is headed by Mr. Hiroyuki Hayashi, Director for Peace Building and Urban and Regional Development Division 2, Economic Infrastructure Department, JICA, and is scheduled to stay in Cambodia from 21st to 25th January, 2012.

The Team held discussions with the officials concerned of GOC and conducted field survey. As a result, both parties confirmed the main items described in the Attachment. The Team will proceed to further works and prepare the Preparatory Survey Report.

Phnom Penh, 25th January, 2012

Hiroyuki Hayashi

Leader

Preparatory Survey Team

Japan International Cooperation Agency

Ministry of Public Works and Transport (MPWT)

Kingdom of Cambodia

#### **ATTACHMENT**

## 1. Purpose of the Project

The purpose of the project is to rehabilitate or replace infrastructure which have damaged by the flood in 2011 or contributed to urgent rehabilitation/retrieval of damaged infrastructure caused by flood.

## 2 Objectives and Schedule of the Survey

- (1) Cambodian side understood that the purpose of the Survey is to draft the most appropriate outline design and cost estimation of the Project as Japan's Grant Aid upon explanation by the Team.
- (2) Cambodian side agreed with the schedule of the Study explained by the Team as attached Annex 1.

## 3. Japan's Grant Aid Scheme

- (1) Cambodian side understood the Japan's Grant Aid scheme explained by the Team, as described in Annex 2.
- (2) Cambodian side confirmed to take necessary measures, as described in Annex 3, for smooth implementation of the Project. The Team supplemented that the detail will be further investigated thorough the Study.
- (3) It should be noted that implementation of the Preparatory Survey does not imply any decision or commitment by JICA to extend its grant for the project at this stage.

## 4. Project Components

- (1) As the results of a series of discussion, Cambodian side finally requested candidate components shown as below and in Annex 4;
  - 1) Rehabilitation of drainage system and roads on NR No.5 around Kampong Chhnang city, and other drainage system and roads(section) damaged by the flood within the southern part of NR No.5 which is approximately 140 km from Prek Kdam Bridge to Pursat, if necessary,
  - 2) Rehabilitation of the bridges along NR No.11 except the bridges committed and completed by Asian Development Bank (ADB) and GOC, and,
  - 3) Reconstruction of road in total 300 m long damaged by the flood on NR No. 118 including the

4



river bank protection.

- (2) Cambodian side explained that NR No.6 including 6A should be excluded from the candidate projects because the road will be improved under the Chinese loan project.
- (3) Bridges of bypass road in Siem Reap should be excluded of the Project, because the road is toll road and managed by the Apsara Authority including operation and maintenance.
- (4) Cambodian side confirmed that official request of the Project should submit to Embassy of Japan not later than 10<sup>th</sup> February, 2012.

## 5. Responsible and Implementing Organizations

Cambodian side explained that the responsible and implementing organization for the Project is Ministry of Public Works and Transport (hereinafter referred to as "MPWT"). MPWT confirmed its responsibility for necessary arrangements and undertakings during the Project. The organization chart of MPWT is as shown in Annex 5.

## 6. Environmental and Social Considerations

- (1) The Team explained the Project is to be categorized as "Category B" according to the JICA Environmental and Social Considerations Guideline (hereinafter referred to as "the JICA Guideline"), since the purpose of the Project should be limited within rehabilitation, retrieval, and replace of the existing road and bridge in principle, its negative impacts on the social and environment consideration can be minimized and mitigated through designing of the Project.
- (2) Cambodian side understands the Project needs to follow the JICA guideline.

## 7. Inception Report

The Team explained the contents of Inception Report and Cambodian side received it.

## 8. Other relevant issues

(1) Request for Equipment for emergency road rehabilitation

Cambodian side explained that machinery and equipment are very important and essential for rehabilitation and improvement of road and bridge as soon as possible after flood, and the number of equipment for emergency road rehabilitation is shorted. Therefore Cambodian side requested it to JICA as the letter dated on 20<sup>th</sup> January, 2012.

The Team confirmed it and requested MPWT to submit further information in written such as the







implementation and operation system, role of the implementation unit, budget. The letter is shown in Annex 6.

Annex 1 Schedule of the Survey

Annex 2 Japan's Grant Aid Scheme

Annex 3 Major Undertakings to be taken by Each Government

Annex 4 Project Component

Annex 5 Organization Chart of MPWT

Annex 6 Letter dated on 20th January, 2012



1



3

# Schedule of the Survey

Month	Company of the Compan			2012			
Description	January	February	March	April	May	June	July
Preparation of Survey							
1st Field Survey / Determination of Components	6.02						
1st Analysis			122.1				
2nd Field Survey		www.h.s. mil	0.878				
2nd Analysis / Preparation of Draft Report	1 =						
Explanation of Draft Report							
Submission of the Survey Report							

Note : Activity in Japan : Activity in Cambodia

- (1) The 2<sup>nd</sup> Field Survey will be dispatched to conduct a more detailed survey for outline design of the components from the middle of February to the middle of March, 2012.
- (2) JICA will prepare the draft report in English and dispatch a mission in order to explain its contents around by the middle of July, 2012.
- (3) JICA will prepare and submit the final report around the end of July, 2012.





#### JAPAN'S GRANT AID

The Government of Japan (hereinafter referred to as "the GOJ") is implementing the organizational reforms to improve the quality of ODA operations, and as a part of this realignment, a new JICA law was entered into effect on October 1, 2008. Based on this law and the decision of the GOJ, JICA has become the executing agency of the Grant Aid for General Projects, for Fisheries and for Cultural Cooperation, etc.

The Grant Aid is non-reimbursable fund provided to a recipient country to procure the facilities, equipment and services (engineering services and transportation of the products, etc.) for its economic and social development in accordance with the relevant laws and regulations of Japan. The Grant Aid is not supplied through the donation of materials as such.

## 1. Grant Aid Procedures

The Japanese Grant Aid is supplied through following procedures :

- · Preparatory Survey
  - The Survey conducted by JICA
- ·Appraisal &Approval
  - -Appraisal by the GOJ and JICA, and Approval by the Japanese Cabinet
- ·Authority for Determining Implementation
  - -The Notes exchanged between the GOJ and a recipient country
- ·Grant Agreement (hereinafter referred to as "the G/A")
  - -Agreement concluded between JICA and a recipient country
- Implementation
  - -Implementation of the Project on the basis of the G/A

## 2. Preparatory Survey

## (1) Contents of the Survey

The aim of the preparatory Survey is to provide a basic document necessary for the appraisal of the Project made by the GOJ and JICA. The contents of the Survey are as follows:

 Confirmation of the background, objectives, and benefits of the Project and also institutional capacity of relevant agencies of the recipient country necessary for the



6

implementation of the Project.

- Evaluation of the appropriateness of the Project to be implemented under the Grant Aid Scheme from a technical, financial, social and economic point of view.
- Confirmation of items agreed between both parties concerning the basic concept of the Project.
- Preparation of an outline design of the Project.
- Estimation of costs of the Project.

The contents of the original request by the recipient country are not necessarily approved in their initial form as the contents of the Grant Aid project. The Outline Design of the Project is confirmed based on the guidelines of the Japan's Grant Aid scheme.

JICA requests the Government of the recipient country to take whatever measures necessary to achieve its self-reliance in the implementation of the Project. Such measures must be guaranteed even though they may fall outside of the jurisdiction of the organization of the recipient country which actually implements the Project. Therefore, the implementation of the Project is confirmed by all relevant organizations of the recipient country based on the Minutes of Discussions.

#### (2) Selection of Consultants

For smooth implementation of the Survey, JICA employs (a) registered consulting firm(s). JICA selects (a) firm(s) based on proposals submitted by interested firms.

## (3) Result of the Survey

JICA reviews the Report on the results of the Survey and recommends the GOJ to appraise the implementation of the Project after confirming the appropriateness of the Project.

## 3. Japan's Grant Aid Scheme

#### (1) The E/N and the G/A

After the Project is approved by the Cabinet of Japan, the Exchange of Notes(hereinafter referred to as "the E/N") will be singed between the GOJ and the Government of the recipient country to make a pledge for assistance, which is followed by the conclusion of the G/A between JICA and the Government of the recipient country to define the





necessary articles to implement the Project, such as payment conditions, responsibilities of the Government of the recipient country, and procurement conditions.

#### (2) Selection of Consultants

In order to maintain technical consistency, the consulting firm(s) which conducted the Survey will be recommended by JICA to the recipient country to continue to work on the Project's implementation after the E/N and G/A.

## (3) Eligible source country

Under the Japanese Grant Aid, in principle, Japanese products and services including transport or those of the recipient country are to be purchased. When JICA and the Government of the recipient country or its designated authority deem it necessary, the Grant Aid may be used for the purchase of the products or services of a third country. However, the prime contractors, namely, constructing and procurement firms, and the prime consulting firm are limited to "Japanese nationals".

## (4) Necessity of "Verification"

The Government of the recipient country or its designated authority will conclude contracts denominated in Japanese yen with Japanese nationals. Those contracts shall be verified by JICA. This "Verification" is deemed necessary to fulfill accountability to Japanese taxpayers.

## (5) Major undertakings to be taken by the Government of the Recipient Country

In the implementation of the Grant Aid Project, the recipient country is required to undertake such necessary measures as Annex.

# (6) "Proper Use"

The Government of the recipient country is required to maintain and use properly and effectively the facilities constructed and the equipment purchased under the Grant Aid, to assign staff necessary for this operation and maintenance and to bear all the expenses other than those covered by the Grant Aid.

## (7) "Export and Re-export"

The products purchased under the Grant Aid should not be exported or re-exported from the recipient country.





## (8) Banking Arrangements (B/A)

- a) The Government of the recipient country or its designated authority should open an account under the name of the Government of the recipient country in a bank in Japan (hereinafter referred to as "the Bank"). JICA will execute the Grant Aid by making payments in Japanese yen to cover the obligations incurred by the Government of the recipient country or its designated authority under the Verified Contracts.
- b) The payments will be made when payment requests are presented by the Bank to JICA under an Authorization to Pay (A/P) issued by the Government of the recipient country or its designated authority.

# (9) Authorization to Pay (A/P)

The Government of the recipient country should bear an advising commission of an Authorization to Pay and payment commissions paid to the Bank.

## (10) Social and Environmental Considerations

A recipient country must carefully consider social and environmental impacts by the Project and must comply with the environmental regulations of the recipient country and JICA socio-environmental guidelines.

(38)

6

# FLOW CHART OF JAPAN'S GRANT AID PROCEDURES

Stage		Flow & Works	Recipient Government	Japanese Government	VOIC	Consultant	Contract	Others
Application		Request  (T/R : Terms of Reference)  Screening of Project Identification Survey*						
Project Formulation & Preparation	Preparatory Survey	Preliminary Survey*  Field Survey Home Office Work Reporting  Selection & Contracting of Consultant by Proposal  Explanation of Draft Final Report  Final Report  Final Report						
Appraisal & Approval		Appraisal of Project  Inter Ministerial Consultation  V  Presentation of Draft Notes  V  Approval by the Cabinet						
Implementation		E/N and G/A  (E/N: Exchange of Notes)  (G/A: Grant Agreement)  Banking Arrangement  (A/P: Authorization to Pay)  Consultant Contract  Verification  A/P  Detailed Design & Approval by Recipient Government  Tendering & Evaluation  Verification  Verification  A/P  Preparation for Tendering & Evaluation  Construction  Construction  Completion  Construction  Certificate  A/P						
Evaluation Follow I	100	Operation Study  Ex-post Evaluation Follow up						



1

# Major Undertakings to be taken by Each Government


No.	Items	To be covered by Grant Aid	To be covered by Recipient Side
1	to secure a lot of land necessary for the implementation of the Project and to clear the site;		•
2	To ensure prompt unloading and customs clearance of the products at ports of disembarkation in the recipient country and to assist internal transportation of the products		
	Marine (Air) transportation of the Products from Japan to the recipient country		
	Tax exemption and custom clearance of the Products at the port of  2) disembarkation		•
	3) Internal transportation from the port of disembarkation to the project site	•	
3	To ensure that customs duties, internal taxes and other fiscal levies which may be imposed in the recipient country with respect to the purchase of the products and the services be exempted		•
4	To accord Japanese nationals whose services may be required in connection with the supply of the products and the services such facilities as may be necessary for their entry into the recipient country and stay therein for the performance of their work		•
5	To ensure that the Facilities be maintained and used properly and effectively for the implementation of the Project		•
6	To bear all the expenses, other than those covered by the Grant, necessary for the implementation of the Project		•
7	To bear the following commissions paid to the Japanese bank for banking services based upon the B/A		
	1) Advising commission of A/P		•
	2) Payment commission		0
8	To give due environmental and social consideration in the implementation of the Project.		

(B/A: Banking Arrangement, A/P: Authorization to pay)







### Annex 4











### KINGDOM OF CAMBODIA

Nation Religion King





Phnom Penh, 20. January 2012

Attn: Mr. Yasujiro Suzuki,

Chief Representative of JICA Cambodia Office

SUBJECT:

Request for Construction Equipment from JICA for the Emergency Flood

Rehabilitation Works.

Dear Sir,

This request for additional equipment is prepared in accordance with the Record of Discussion (R/D) between the Ministry of Public Works and Transport of the Royal Government of Cambodia and Japan International Cooperation Agency on 11 May 2009 for the Project for Strengthening of Construction Quality Control and in accordance with Annex III of R/D.

In relation to the above subject, we would like to bring your attention to the following background and information as follows:

Every year, since 2007 the Ministry of Economy and Finance (MEF) has provided the national budget to the Ministry of Public Works and Transport (MPWT) for the emergency works with the amount of approx eight percent (08%) of the Budget Category No. 61 (as shown in Appendix 1).

The emergency works such as collapse of bridge structure(s), damage of the roads etc., are unpredictable and they may occur in various places throughout the country.

As you may aware, this year Cambodia faced a high flood causing severe damages to many sections of the transport infrastructures. Therefore, MPWT really needs to conduct the emergency works aiming at restoring the ordinary traffic flow which are obstructed due to the damages to the road sections and/or bridges.

In general the emergency works are usually implemented by the Provincial Department of Public Works and Transport of the particular provinces where the damage sections are located. However, in some cases, the ability for effective implementation of the emergency rehabilitation of the Provincial Departments of Public Works and Transport is restricted due to their limited and insufficient technical capability and human resources.

In this consideration, we would like to establish the Special Working Team for implementation the flood emergency rehabilitation works from the Road Infrastructure Department (RID) under the direct supervision of General Directorate of Public Works (see organization chart is in the Appendix 2) with the support from the Strengthening Construction Quality Control (SCQC) Project which is financed by JICA.

For effectiveness and efficiency in implementation of the Works of this Special Working Team, several facilities such as construction equipment, office facilities and transport facilities etc., must be

(F)

Corner Norodom Blvd. & St. 106 Phnom Penh, Cambodia

Tel: (855) 23-428 158 Fax: (855) 23-884 213 supported. At the same time, the construction equipment can also be utilized in the actual work execution in appointed pilot projects of SCQC Project (JICA).

Therefore, we would like to request for your kind consideration for the possibility in supplying the construction equipment for this emergency working team. The List of Requested Equipment is entered in Appendix 3.

would like to highly appreciate for your kind support and cooperation.

ours faithfully,

Tauch Chankosal Secretary of State

Deadens &

- H.E Tram Iv Tek, Minister, MPWT

H.E Lim Sidenine, Secretary of State, MPWT

- H.E. Kem Borey, Director General of Public Works, MPWT

Mr. Tadao Kuwano JICA Expert for MPWT
 Ministry of Foreign Affair and International Cooperation

- Council Development of Cambodia

- Embassy of Japan in Cambodia - File



### Appendix 1

### National Budget for the Emergency Works

e Cour do		Yearly B	udget (M	illion US\$)	<b>2011</b> 3.65
Type of Work	2007	2008	2009	2010	2011
mergency Works	1.58	1.90	2.38	2.85	3.65






# KINGDOM OF CAMBODIA Nation Religion King සොවැරිනය

Appendix 2

Ministry of Public Works and Transport General Directorate of Public Works

# ORGANIZATION CHART OF EMERGENCY FLOOD UNIT



A





## Kingdom Of Cambodia Nation Religion King

श्यक प्रशिक्षक

### Ministry of Public Works and Transport General Directorate of Public works

Appendix 3

### List of Equipment to be Supplied to The Emergency Flood Unit

	D. J. Hau	Unit		Step		Total	Remarks
No.	Description	Unit	1	n	m	TOTAL	Kemarko
1	Excavator	Nos.	1	1	1	3	1st Priority (for step I)
2	Wheel Excavator	Nos.	1	-	1 .	2	5th Priority (for step I)
3	Motor Grader, Blade 14 Feet	Nos.	14	1	1	2	
4	Motor Grader, Blade 12 Feet	Nos.	1	1.51	1	2	2nd Priority (for step I)
5	Compactor Roller	Nos.	1	1	2	4	3rd Priority (for step I)
6	3 Wheel Roller	Nos.	R	2	2	4	
7	Pneumatic Roller	Nos.	R	2	2	4	
8	Bulldozer D4	Nos.	-	1	- E	1 1	
9	Bulldozer D5	Nos.	1	-	1	2	4th Priority (for step I)
10	Bulldozer D6	Nos.		1		1	
11	Crane Truck (5T)	Nos.	1	1	-	2	6th Priority (for step I)
12	Crane Truck ( 30T)	Nos.	R	11/-1	1	1	
13	Wheel Loader	Nos.	R	1	1	2	
14	Dump Truck	Nos.	R	4	6	10	
15	Water Truck	Nos.	R	1	1	2	
16	Trailer	Nos.	R	1	, Se' -	1	
17	Distributor Trailer	Nos.	R	1		1	
18	Broom Tractor	Set	R	1		1	
19	Air Compressor	Set	R	1	1	2	11.2
20	Generator	Set	R	1	-	1	
	Total:	Nos.	6	21	21	48	

Note:

R: To be Rented from The Private Company for Implementation in the Step I.



# SPECIFICATION AND PRICE OF EQUIPMENT

No.	Description	Mark	Model	Qty	Unit	Unit Price (USD)	Remarks
1,5	Bulldozer (D4)	KOMATSU	D37EX/PX-22	1	Unit	140,000.00	
73	Bulldozer (D5)	KOMATSU	D51EX/PX-22	1	Unit	180,000.00	4th Priority (for step I)
3	Bulldozer (D6)	KOMATSU	D61EX/PX-15	1	Unit	230,000.00	
4	Wheel Excavator, Bucket capacity 0.86m <sup>3</sup>	KOMATSU	PW148-8	1	Unit	336,000.00	5th Priority (for step I)
2	Excavator, Blade 0.7m <sup>3</sup>	KOMATSU	PC200-B	1	Unit	125,000.00	1st Priority (for step I)
9	Motor Grader, Blade 12Feet	KOMATSU	GD511A-1	1	Unit	184,500.00	2nd Priority (for step I)
7	Motor Grader, Blade 14Feet	KOMATSU	GD555-3A	1	Unit	268,000.00	
00	Compactor Roller	SAKAI	Operation weight25Tons	1	Unit	75,000.00	3rd Priority (for step I)
6	Pneumatic Roller, Operating Weight 12.5Tons	DYNAPAC	CP224	1	Unit	110,000.00	
2	Tree Wheel Roller, Weight 13Tons	DYNAPAC	CS142	-	Unit	144,000.00	
11	Wheel Loader	KOMATSU	BLADE 1.3M3	7	Unit	65,000.00	
12	Water Truck, Tank Capacity 10001L-15001L	HINO	CLW5060	red .	Unit	90,000.00	
13	Distributor Trailer	BRAND NEW	TANK Capacity: 8,000L		Unit	130,000,00	



N
7
11

		or step I)				
		6th Priority (for step I)				
120,000.00	150,000.00	70,000.00	300,000.00	18,900.00	12,000.00	28,000.00
Unit	Unit	Unit	Unit	Unit	Unit	Unit
1	н	T	r	1	Ţ	1
YC3250FS2PK	YC4185H2PE4	QLY5Z	TL-300E	DIS 555B	Pi144e	
HINO	HINO	DAYU	TADANO	DENYO	DENYO	Kubota
Dump truck, 20Tons	Trailer, Load 25Tons-35Tons	Crane truck, 5Tons	Crane truck, 30Tons	Air Compressor	Silent Generator, 60KVA	Broom Tractor
200	- ENV	TO T			1 - 3	FILT I



# Minutes of Discussions on the Preparatory Survey on the Project for Flood Disaster Rehabilitation and Mitigation in the Kingdom of Cambodia (Explanation on Draft Final Report)

In January 2012, the Japan International Cooperation Agency (hereinafter referred to as "JICA") dispatched a Preparatory Survey Team on the project for flood disaster rehabilitation and mitigation (hereinafter referred to as "the Project") to the Royal Government of Cambodia, and through discussion, field surveys and technical examination of the results in Japan, JICA prepared a draft final report of the study.

In order to explain and consult with the Royal Government of Cambodia on the components of the draft final report, JICA sent to Cambodia the Explanation Team (hereinafter referred to as "the Team"), headed by Mr. Yukinari TANAKA, Assistant Director for Peace Building and Urban and Regional Development Division 2, Economic Infrastructure Department, JICA from 22<sup>nd</sup> to 27<sup>th</sup> July, 2012.

As a result of discussions with the concerned officials of the Royal Government of Cambodia, both sides confirmed the main items described in the attached sheets.

Yukinari TANAKA

Leader

Outline Design Explanation Team
Japan International Cooperation Agency

Penh, July 27<sup>th</sup>, 2012

Talich Chankosal

Ministry of Public Works and Transport (MPWT)

Kingdom of Cambodia

H.E. Nhean Leng

Under Secretary of State

Ministry of Economy and Finance (MEF)

Kingdom of Cambodia

### **ATTACHMENT**

- 1. Components of the Draft Final Report
- (1) Cambodian side agreed and accepted in principle the components of the Draft Final Report of the preparatory Survey (hereinafter referred to as "the Report") explained by the Team. The list of components is shown in ANNEX 1.
- (2) Concerning the Improvement of Bridges along National Road No.11, Japanese side agreed to demolish all existing bridges and culverts in response to the request from Cambodian side from the view point of the securing of overall construction schedule.
- (3) Both sides confirmed that additional information shall be described in a Final Report in the process of finalization, if necessary.

### 2. Cost Estimation

The Team explained the project cost estimation as attached in ANNEX 2. Both sides confirmed that the project cost is highly confidential for securing fairness of tender procedure and should never be duplicated or released to any third parties until relevant contracts are awarded by the implementing agency.

### 3. Schedule of the Survey

The Team will complete the Survey and send the final report in English to the Royal Government of Cambodia around the end of August, 2012.

- 4. Environmental and Social Considerations
- (1) Environmental checklist

MPWT and the Team confirmed information on environmental and social considerations including major impacts and relevant mitigation measures are summarized in the Environmental Checklist attached as ANNEX 3. MPWT confirmed they will inform JICA of any major changes which affect environmental and social considerations made for the Project by revising it in a timely manner.



- (2) Monitoring and Report of the monitoring results
- (i) MPWT, MEF and the Team confirmed environmental monitoring will be conducted by MPWT in accordance with the Environmental Monitoring Plan described in the

Report.

- (ii) MPWT and MEF confirmed that the results of environmental monitoring will be provided to JICA as a part of Monthly Progress Report by filling in the monitoring form attached as ANNEX 4 until the completion of the Project, provided that there is no outstanding issue regarding the environmental and social considerations during operation of the Project.
- (iii) In case JICA finds that there is a need for improvement in a situation with respect to environmental considerations after the agreed monitoring period. JICA may request to extend the period of monitoring and reporting until JICA confirms the issues have been properly addressed in accordance with the agreement between MPWT and JICA.
- (iv) MPWT, MEF and the Team confirmed internal monitoring proposed in the Abbreviated Resettlement Planning (ARP) will be conducted by MPWT. MPWT agreed that progress of land acquisition and implementation of ARP will be monitored and reported to JICA on a monthly basis as a part of Monthly Progress Report by filling in the ANNEX 5.
- (v) In case there is a remaining issue that needs to be addressed, JICA may request to extend the period of monitoring and reporting until JICA confirms the issues have been properly addressed and solved in accordance with the agreement between MPWT and JICA.

### (3) Disclosure of Environmental Monitoring Result

The Team requested MPWT and MEF to disclose the environmental monitoring results to local project stakeholders, and MPWT and MEF agreed to disclose the environmental monitoring results of ANNEX 4 in their filed offices. MPWT and MEF agreed JICA's disclosure of provided environmental monitoring results based on ANNEX 4 in the environmental monitoring form on its website.



- (4) Schedule of the preparation for Abbreviated Resettlement Planning (ARP)

  Both sides confirmed the progress and schedule of the preparation for ARP (ANNEX 6) as the below;
  - Public consultation will have completed by the end of October, 2012.

565

- Detailed Measurement Survey and Replacement Cost Survey will have completed by the middle of October, 2012.
- Draft updated ARP should be submitted to Japanese side through JICA Cambodia office by the end of November, 2012.
- Japanese side will confirm ARP by end of November, 2012.

### (5) Grievance Committee

Cambodia side confirmed that the Grievance Committee would be set up by the end of September, 2012. The copy of the member list of the Grievance Committee will be provided to JICA Cambodia office by the middle of October, 2012.

- 5. Undertakings to be taken by the Cambodian side for the Project
- (1) The Cambodian side confirmed that the following undertakings should be taken by the Cambodian side at the Cambodian expenses.
  - (i) Implementation of ARP and Land Acquisition before the construction period
  - (ii) Environmental monitoring as mentioned in Article 4 during the construction period
  - (iii) Necessary arrangement for traffic and navigation control at necessary sections during the construction period
  - (iv) Securing and clearance of the temporary yard for construction works during the construction period
  - (v) Relocation and/or removal of existing utilities (power lines, water lines, etc.) from the Project site within three weeks after the request from a consultant or a contractor
- (2) The Cambodian side will secure sufficient budget in a timely manner for smooth implementation of the Project.
- K
- (3) The Team handed copies of revised draft drawings showing the affected area by the Project to the Cambodian side for the purpose of smooth implementation of the above mentioned undertakings to be taken by the Cambodian side.
- 6. Demining and Clearance

Both sides agreed that Cambodia side implements the demining and clearance activities

Su

for the land mines and Unexploded Ordnance (UXO) in order not to delay the Project.

### 7. Other Relevant Issues

JICA will conduct an ex-post evaluation on the Project in three years.

ANNEX 1: The list of components

ANNEX 2: The Project Cost Estimation (CONFIDENTIAL)

ANNEX 3: Environmental Checklist

ANNEX 4: Monitoring Form for Environment

ANNEX 5: Internal Monitoring Form (land acquisition, resettlement)

ANNEX 6: Implementation Schedule of ARP

K

SA

### The list of components

Components			Detail of C	omponents	
				•	
		ent: Asphalt Concrete Surface Course (50mm thick) Asphalt Concrete Binder Course (50mm thick) Bituminous Treatment Base Course (80mm thick) Mechanical Stabilized Base Course (200mm thick) Crusher-Run Sub-Base Course (300mm thick) verenet: Ceramic Tile Surfacing cilities: Concrete Pipes (300mm), Side Ditches, Catch Bas cilities: Road markings, Gabions  nage Ways Length: 2.4km nent: Asphalt Concrete Surface Course (50mm thick) Bituminous Treatment Base Course (50mm thick) Crusher-Run Sub-Base Course (250mm thick) et: Interlocking Block Pavement ays Total Length: 2.6km ay Surfacing: Aggregate Surfacing (200mm thick) etilities: Concrete Pipes (300~1750mm), Catch Basins, Notilities: Road Markings  Bridge List  Bridge No.  Bridge Nome Bridge List			
	National Road No.5 City Center Section				
			•		
		National Road No.5 City Center Section Road Section Length: 2.2km Road Pavement: Asphalt Concrete Binder Course Bituminous Treatment Base Course Bituminous Treatment Base Course (3 Sidewalk Pavement: Ceramic Tile Surfacing Drainage Facilities: Concrete Pipes (300mm), Side I Ancillary Facilities: Road markings, Gabions  Streets and Drainage Ways Total Street Length: 2.4km Street Pavement: Asphalt Concrete Surface Course Bituminous Treatment Base Course (2 Public Market: Interlocking Block Pavement Drainage Ways Total Length: 2.6km Drainage Ways Surfacing: Aggregate Surfacing (200 Drainage Facilities: Road Markings  Bridge No. Bridge Name Let BR-4 Kbal Boeung BR-5 Snate BR-7 Sam Puthor II BR-8 Mcbon BR-9 Tkov I Ctv-1 Tkov II BR-11 Ek Ream Clv-2 Rom Lech Total of 8 Bridges  Carriageway Width: 10.0 m  Superstructure Type: RC Slab (Integral Type) Foundation Type: Precast Pile (400 mm x 400 mm) Bridge Approach Road Pavement: Asphalt Concrete Surface Course (5 Asphalt Concrete Binder Course (50) Bituminous Treatment Base Course (50) Cement Treatment Upper Subgrade Slope Protection: Boulders, Gabion Mattresses	,	,	
	Sidewalk Pa	Detail of Components  I No.5 City Center Section ion Length: 2.2km ment: Asphalt Concrete Surface Course (50m			
	Drainage Fa	acilities: Concr	Detail of Components  10.5 City Center Section Length: 2.2km ent: Asphalt Concrete Surface Course (50mm the Asphalt Concrete Binder Course (30mm the Bituminous Treatment Base Course (200mm Crusher-Run Sub-Base Course (300mm thie Prement: Ceramic Tile Surfacing lilities: Concrete Pipes (300mm), Side Ditches, Califities: Road markings, Gabions  10.5 May Surfacing library and the Bituminous Treatment Base Course (50mm the Bituminous Treatment Base Course (50mm thie Bituminous Treatment Base Course (50mm thie Bituminous Treatment Base Course (250mm thie Bituminous Agreeate Surfacing (200mm thick) cilities: Concrete Pipes (300~1750mm), Catch Bitities: Road Markings  10.5 Bridge List  10.5 Bridge List  10.6 Bridge Name  10.7 Bridge Name  10.8 Bridge Bridge  10.8 Bridge Bridge  10.9 Bridge List  10.0 Br-1	ntch Basins, Manholes	
Roads and	Ancillary Fa	No.5 City Center Section In Length: 2.2km ent: Asphalt Concrete Surface Course (50mm thick) Asphalt Concrete Binder Course (50mm thick) Bituminous Treatment Base Course (200mm thick) Mechanical Stabilized Base Course (200mm thick) Crusher-Run Sub-Base Course (300mm thick) vernent: Ceramic Tile Surfacing cilities: Concrete Pipes (300mm), Side Ditches, Catch Becilities: Road markings, Gabions  Inage Ways Length: 2.4km Intervention of the Surface Course (50mm thick) Bituminous Treatment Base Course (50mm thick) Bituminous Treatment Base Course (50mm thick) Bituminous Treatment Base Course (250mm thick) Bridge List  Bridge List  Bridge List  Bridge List  Bridge No. Bridge Name Bridge Length (m) BR-4 Kbal Boeung 33.0 BR-5 Snate 40.0 BR-7 Sam Puthor II 44.0 BR-8 Mebon 50.0 BR-9 Tkov I 44.0 CIv-1 Tkov II 20.0 BR-11 Ek Ream 33.0 CIv-2 Rom Lech 44.0 Total of 8 Bridges 308.0  Vidth: 10.0 m Type: RC Slab (Integral Type) pre: Precast Pile (400 mm x 400 mm) ch Road Pavement: Asphalt Concrete Surface Course (50 mm thick) Asphalt Concrete Binder Course (50 mm thick) Bituminous Treatment Base Course (80mm thick) Bituminous Treatment Base Course (50 mm thick) Crusher-Run Sub-Base Course (50 mm thick) Bituminous Treatment Upper Subgrade (400mm thick) Crusher-Run Sub-Base Course (250mm thick) Crusher-Run Sub-B			
Drainage Facilities	Streets and Day	tional Road No.5 City Center Section  Road Section Length: 2.2km  Road Pavement: Asphalt Concrete Surface Course (50mm this Bituminous Treatment Base Course (200mm Mechanical Stabilized Base Course (300mm this Guester Run Sub-Base Course (300mm this Sidewalk Pavement: Ceramic Tile Surfacing  Drainage Facilities: Concrete Pipes (300mm), Side Ditches, Ca Ancillary Facilities: Road markings, Gabions  **reets and Drainage Ways**  Total Street Length: 2.4km  Street Pavement: Asphalt Concrete Surface Course (50mm this Bituminous Treatment Base Course (50mm this Bituminous Treatment Base Course (50mm this Bituminous Treatment Base Course (250mm this Pavement Pavement: Asphalt Concrete Surface Surfacing (200mm thick)  Public Market: Interlocking Block Pavement  Drainage Ways Total Length: 2.6km  Drainage Ways Total Length: 2.6km  Drainage Ways Surfacing: Aggregate Surfacing (200mm thick)  Drainage Facilities: Concrete Pipes (300~1750mm), Catch Bancillary Facilities: Road Markings   **Bridge List**  Bridge List*  **Bridge No.**  Bridge List*  Bridge List*  Bridge No.**  Bridge List*  Br			
in Kampong Chhnang City	National Road No.5 City Center Section Road Section Length: 2.2km Road Pavement: Asphalt Concrete Surface Course ( Asphalt Concrete Binder Course ( Bituminous Treatment Base Course Crusher-Run Sub-Base Course (30 Sidewalk Pavement: Ceramic Tile Surfacing Drainage Facilities: Concrete Pipes (300mm), Side Di Ancillary Facilities: Road markings, Gabions  Streets and Drainage Ways Total Street Length: 2.4km Street Pavement: Asphalt Concrete Surface Course ( Bituminous Treatment Base Course Crusher-Run Sub-Base Course (25) Public Market: Interlocking Block Pavement Drainage Ways Total Length: 2.6km Drainage Ways Urfacing: Aggregate Surfacing (200m Drainage Facilities: Concrete Pipes (300~1750mm), Ancillary Facilities: Road Markings  Bridge List  Bridge No. Bridge Name Br Leng BR-4 Kbal Boeung 3. BR-5 Snate 4. BR-7 Sam Puthor II 4. BR-8 Mcbon 5.0 BR-9 Tkov I 4. Clv-1 Tkov II 2.0 BR-11 Ek Ream 3.0 Clv-2 Rom Lech 4. Total of 8 Bridges 3.0  Carriageway Width: 10.0 m Superstructure Type: RC Slab (Integral Type) Foundation Type: Precast Pile (400 mm x 400 mm) Bridge Approach Road Pavement: Asphalt Concrete Sinder Course (50m Bituminous Treatment Base Course (100 ment) Bridge Approach Road Pavement: Asphalt Concrete Binder Course (50m Bituminous Treatment Base Course (100 ment) Cement Treatment Upper Subgrade (4) Slope Protection: Sodding, Grouted Riprap Riverbed Protection: Boulders, Gabion Mattresses				
cumung only	National Road No.5 City Center Section Road Section Length: 2.2km Road Pavement: Asphalt Concrete Binder Course Bituminous Treatment Base Cour Crusher-Run Sub-Base Course (3 Sidewalk Pavement: Ceramic Tile Surfacing Drainage Facilities: Concrete Pipes (300mm), Side I Ancillary Facilities: Road markings, Gabions ge Facilities pong g City  Streets and Drainage Ways Total Street Length: 2.4km Street Pavement: Asphalt Concrete Surface Course Bituminous Treatment Base Cour Crusher-Run Sub-Base Course (2 Public Market: Interlocking Block Pavement Drainage Ways Total Length: 2.6km Drainage Ways Surfacing: Aggregate Surfacing (200 Drainage Facilities: Concrete Pipes (300~1750mm Ancillary Facilities: Road Markings  Bridge No. Bridge Name Let BR-4 Kbal Boeung BR-5 Snate BR-7 Sam Puthor II BR-8 Mebon BR-9 Tkov I Clv-1 Tkov II BR-11 Ek Ream Clv-2 Rom Lech Total of 8 Bridges I Road  Carriageway Width: 10.0 m Superstructure Type: RC Slab (Integral Type) Foundation Type: Precast Pile (400 mm x 400 mm) Bridge Approach Road Pavement: Asphalt Concrete Binder Course (50 Bituminous Treatment Base Course (20) Cement Treatment Upper Subgrade Slope Protection: Sodding, Grouted Riprap Riverbed Protection: Boulders, Gabion Mattresses	Course (50mm th	ick)		
	National Road No.5 City Center Section Road Section Length: 2.2km Road Pavement: Asphalt Concrete Surface Course (5 Asphalt Concrete Binder Course (56 Bituminous Treatment Base Course Mechanical Stabilized Base Course Crusher-Run Sub-Base Course (300 Sidewalk Pavement: Ceramic Tile Surfacing Drainage Facilities: Concrete Pipes (300mm), Side Dita Ancillary Facilities: Road markings, Gabions  Streets and Drainage Ways Total Street Length: 2.4km Street Pavement: Asphalt Concrete Surface Course (50 Bituminous Treatment Base Course (250) Public Market: Interlocking Block Pavement Drainage Ways Total Length: 2.6km Drainage Ways Total Length: 2.6km Drainage Ways Total Length: 2.9km Drainage Ways Total Length: 2.9km Drainage Facilities: Concrete Pipes (300~1750mm), 6 Ancillary Facilities: Road Markings  Bridge List  Bridge No. Bridge Name Bridge List  Bridge No. Bridge Name Bridge List  Bridge No. Bridge Name Bridge List  Bridge List				
		Crushe	Asphalt Concrete Surface Course (50mm the Asphalt Concrete Binder Course (50mm the Asphalt Concrete Binder Course (50mm the Bituminous Treatment Base Course (200mm Crusher-Run Sub-Base Course (300mm thie Venent: Ceramic Tile Surfacing Silities: Concrete Pipes (300mm), Side Ditches, Castilities: Road markings, Gabions  **Mage Ways**  **Length*: 2.4km**  **Length*: 2.6km**  **Surfacing: Aggregate Surfacing (200mm thick) Silities: Concrete Pipes (300~1750mm), Catch Belities: Concrete Pipes (300~1750mm), Catch Belities: Road Markings**  **Bridge List**  **Bridge No.**  **Bridge List**  **Bridge No.**  **Bridge List**  **Bridge No.**  **Bridge List**  **Bridge List**  **Bridge List**  **Bridge No.**  **Bridge List**  **Bridge Li	k)	
	li .		Detail of Components  Center Section 2.2km  chalt Concrete Surface Course (50mm thick phalt Concrete Binder Course (50mm thick phalt Concrete Binder Course (300mm thick phalt Concrete Pipes (300mm), Side Ditches, Cathoda markings, Gabions  (S) (2.4km)  chalt Concrete Surface Course (50mm thick phalt Concrete Surface Course (50mm thick cking Block Pavement Length: 2.6km  ng: Aggregate Surfacing (200mm thick)  concrete Pipes (300~1750mm), Catch Base coad Markings  Bridge List  (3. Bridge Name Bridge Length (m))  Kbal Boeung 33.0  Shate 40.0  Sam Puthor II 44.0  Mcbon 50.0  Tkov I 44.0  Tkov II 20.0  Ek Ream 33.0  Rom Lech 44.0  al of 8 Bridges 308.0  O m  C Slab (Integral Type)  st Pile (400 mm x 400 mm)  Pavement:  t Concrete Surface Course (50 mm thick)  and of Stabilized Base Course (50 mm thick)  the concrete Binder Course (50 mm thick)  and Treatment Base Course (50 mm thick)  and Treatment Upper Subgrade (400mm thick)  and Grouted Riprap		
			-	(000 4:1)	
	1				osina Manhalaa Dita
	_			Johnny, Catch B	asins, mainoies, Ditc
			Brida	re List	
			1		
		Bridge No.	Detail of Components  ity Center Section th: 2.2km  Asphalt Concrete Binder Course (50mm the 2.2km)  Asphalt Concrete Binder Course (50mm the 2.2km)  Asphalt Concrete Binder Course (300mm the 3.2km)  Mechanical Stabilized Base Course (200mm the 3.2km)  Crusher-Run Sub-Base Course (300mm the 3.2km)  Concrete Pipes (300mm), Side Ditches, Components  Road markings, Gabions  Vays  2.4km  Asphalt Concrete Surface Course (50mm the 3.2km)  Asphalt Concrete Surface Course (50mm the 4.2km)  Asphalt Concrete Surface Course (50mm the 5.2km)  Asphalt Concrete Surfacing (200mm thick in 5.2km)  Asphalt Concrete Surfacing (200mm thick in 6.2km)  Bridge List  No. Bridge Name  Bridge List  No. Bridge Name  Bridge List  No. Bridge Name  Bridge Length (m)  4 Kbal Boeung  33.0  5 Snate  40.0  7 Sam Puthor II  8 Mebon  50.0  9 Tkov I  10 Tkov II  20.0  11 Ek Ream  33.0  2 Rom Lech  44.0  10 Total of 8 Bridges  308.0  10.0 m  RC Slab (Integral Type)  Coast Pile (400 mm x 400 mm)  and Pavement:  halt Concrete Surface Course (50 mm thick in 6.2km)  Asphalt Course (50 mm thick in 6.2km)  Bridge Length (m)  RC Slab (Integral Type)  Coast Pile (400 mm x 400 mm)  A Pavement:  halt Concrete Surface Course (50 mm thick in 6.2km)  Asphalt Course (50 mm thick in 6.2km)  Bridge List  Course (50 mm thick in 6.2km)  Bridge Length (m)  RC Slab (Integral Type)  Coast Pile (400 mm x 400 mm)  A Pavement:  halt Concrete Surface Course (50 mm thick in 6.2km)  Bridge List  Bridg	No. of Span	
		BR-4			3
		d No.5 City Center Section ion Length: 2.2km cment: Asphalt Concrete Binder Course Bituminous Treatment Base Cou Mechanical Stabilized Base Course Crusher-Run Sub-Base Course (2000) Pavement: Ceramic Tile Surfacing Facilities: Concrete Pipes (3000mm), Side Facilities: Road markings, Gabions  rainage Ways et Length: 2.4km ement: Asphalt Concrete Surface Course Bituminous Treatment Base Course Crusher-Run Sub-Base Course (2000) Crusher-Run Sub-Base Course (2000) Crusher-Run Sub-Base Course (2000) Crusher-Run Sub-Base Course (2000) Facilities: Road Markings  Bridge No. Bridge Name Le BR-4 Kbal Boeung BR-5 Snate BR-7 Sam Puthor II BR-8 Mcbon BR-9 Tkov I Clv-1 Tkov II BR-11 Ek Ream Clv-2 Rom Lech Total of 8 Bridges  y Width: 10.0 m  are Type: RC Slab (Integral Type) Type: Precast Pile (400 mm x 400 mm) oach Road Pavement: Asphalt Concrete Surface Course (500) Bituminous Treatment Base Course (500) Bituminous Treatment Base Course (500) Crusher-Run Sub-Base Course (250) Crement Treatment Upper Subgrade Steetion: Boulders, Gabion Mattresses	40.0	4	
		I No.5 City Center Section on Length: 2.2km ment: Asphalt Concrete Binder Cours Bituminous Treatment Base Co Mechanical Stabilized Base Co- Crusher-Run Sub-Base Course Pavement: Ceramic Tile Surfacing Pacilities: Concrete Pipes (300mm), Side Pacilities: Road markings, Gabions  Pating Ways The Length: 2.4km Pating Ways The Length: 2.4km Pating Ways The Length: 2.4km Pating Ways Total Length: 2.6km Pays Total Length: 2.6km Pays Total Length: 2.6km Pays Surfacing: Aggregate Surfacing (20) Pacilities: Concrete Pipes (300~1750m) Pacilities: Road Markings  Bridge No.  Bridge No.  Bridge Name  BR-4  Kbal Boeung  BR-5  Sante  BR-7  Sam Puthor II  BR-8  Mebon  BR-9  Tkov I  CIv-1  Tkov II  BR-11  Ek Ream  CIv-2  Rom Lech  Total of 8 Bridges  Paid Concrete Surface Course Asphalt Concrete Surface Course Asphalt Concrete Binder Course (5 Bituminous Treatment Base Course Crusher-Run Sub-Base Course (25 Cement Treatment Upper Subgrad  tion: Sodding, Grouted Riprap  tection: Boulders, Gabion Mattresses  Tection: Boulders, Gabion Mattresses	44.0	4	
		No.5 City Center Section on Length: 2.2km ment: Asphalt Concrete Binder Course Bituminous Treatment Base Course Bituminous Treatment Base Course Crusher-Run Sub-Base Course (avernent: Ceramic Tile Surfacing acilities: Concrete Pipes (300mm), Side acilities: Road markings, Gabions ainage Ways t Length: 2.4km ment: Asphalt Concrete Surface Course Bituminous Treatment Base Course Crusher-Run Sub-Base Course (ixet: Interlocking Block Pavement Ays Total Length: 2.6km Ays Surfacing: Aggregate Surfacing (200 Facilities: Concrete Pipes (300~1750mr acilities: Road Markings  Bridge No.  Bridge Name  Bridge List  Bridge No.  Bridge Name  Le BR-4  Kbal Boeung  BR-5  Snate  BR-7  Sam Puthor II  BR-8  Mcbon  BR-9  Tkov I  Clv-1  Tkov II  BR-11  Ek Ream  Clv-2  Rom Lech  Total of 8 Bridges  Width: 10.0 m  To Type: RC Slab (Integral Type) Type: Precast Pile (400 mm x 400 mm) Total of 8 Bridges  Width: 10.0 m  Total of 8 Bridges	50.0	5	
		BR-9	Tkov I	44.0	4
	_	Clv-1	Tkov II	20.0	2
		BR-11	Ek Ream	33.0	3
		Clv-2	Rom Lech	44.0	4
Bridges along	L	Total o	f 8 Bridges	308.0	29
National Road No.11					
NO.11	Carriageway	Width: 10.0 m			
	Superstructur	e Type: RC SI	ab (Integral Type)		
				nm)	
	Bridge Appro	ach Road Pave	ment:	oncrete Surface Course (50mm thick) oncrete Binder Course (50mm thick) is Treatment Base Course (80mm thick) is Stabilized Base Course (200mm thick) un Sub-Base Course (300mm thick) it Tile Surfacing Pipes (300mm), Side Ditches, Catch Basins, Manarkings, Gabions  oncrete Surface Course (50mm thick) is Treatment Base Course (250mm thick) is Treatment Base Course (50mm thick)	
		-			k)
		•			
	-				
A Common	and the second				ick)
				• •	rick)
	Slope Protecti		• •	Same (100mm til	22)
	-			ies	
	Drainage Ways Total Length: 2.6km Drainage Way Surfacing: Aggregate Surfac Drainage Facilities: Concrete Pipes (300~ Ancillary Facilities: Road Markings  Bridge No. Bridge Name BR-4 Kbal Boeung BR-5 Snate BR-7 Sam Puthor II BR-8 Mebon BR-9 Tkov I Clv-1 Tkov II BR-11 Ek Ream Clv-2 Rom Lech Total of 8 Bridges  Carriageway Width: 10.0 m Superstructure Type: RC Slab (Integral Type Foundation Type: Precast Pile (400 mm x 40) Bridge Approach Road Pavennent: Asphalt Concrete Surface C Asphalt Concrete Binder Co Bituminous Treatment Base Mechanical Stabilized Base Crusher-Run Sub-Base Cou Cement Treatment Upper S Slope Protection: Sodding, Grouted Riprap Riverbed Protection: Boulders, Gabion Mattre				
TO THE PARTY OF TH	Bituminous Treatment B Mechanical Stabilized Bit Crusher-Run Sub-Base C Sidewalk Pavement: Ceramic Tile Surfacing Drainage Facilities: Concrete Pipes (300mm Ancillary Facilities: Road markings, Gabion  Streets and Drainage Ways Total Street Length: 2.4km Street Pavement: Asphalt Concrete Surface Bituminous Treatment Bit Crusher-Run Sub-Base C Public Market: Interlocking Block Pavemen Drainage Ways Total Length: 2.6km Drainage Ways Total Length: 2.6km Drainage Way Surfacing: Aggregate Surface Drainage Facilities: Concrete Pipes (300~ Ancillary Facilities: Road Markings  Bridge No. Bridge Name BR-4 Kbal Boeung BR-5 Snate BR-7 Sam Puthor II BR-8 Mcbon BR-9 Tkov I Clv-1 Tkov II BR-11 Ek Ream Clv-2 Rom Lech Total of 8 Bridges  Carriageway Width: 10.0 m Superstructure Type: RC Slab (Integral Type) Foundation Type: Precast Pile (400 mm x 400 Bridge Approach Road Pavement: Asphalt Concrete Surface Co Asphalt Concrete Surface Co Asphalt Concrete Binder Co Bituminous Treatment Base Mechanical Stabilized Base Crusher-Run Sub-Base Cou Cement Treatment Upper St Slope Protection: Sodding, Grouted Riprap Riverbed Protection: Boulders, Gabion Mattre				
i i	Ancillary Facilities: Road markings,  Streets and Drainage Ways  Total Street Length: 2.4km  Street Pavement: Asphalt Concrete Bituminous Treatm Crusher-Run Sub- Public Market: Interlocking Block Pa Drainage Ways Total Length: 2.6km Drainage Way Surfacing: Aggregate Drainage Facilities: Concrete Pipes: Ancillary Facilities: Road Markings  Bridge No. Bridge  BR-4 Kbal Bo BR-5 Snate  BR-7 Sam Put BR-8 Mebon  BR-9 Tkov I  Clv-1 Tkov II  BR-11 Ek Rean  Clv-2 Rom Let  Total of 8 Bridges  ad  Carriageway Width: 10.0 m  Superstructure Type: RC Slab (Integra Foundation Type: Precast Pile (400 mr Bridge Approach Road Pavement:  Asphalt Concrete Sur Asphalt Concrete Sur Asphalt Concrete Sur Asphalt Concrete Bin Bituminous Treatmen Mechanical Stabilize Crusher-Run Sub-Ba Cement Treatment U Slope Protection: Sodding, Grouted Ri Riverbed Protection: Boulders, Gabion				

M

/ Sola

### The Project Cost Estimation

	Items	Cost Estimated (Million Japanese Yen)
	Improvement of roads and drainage facilities in Kampong Chhnang City	
Construction Cost	Improvement of bridges along National Road No.11	
Consultant Fee (Detailed design &	costruction supervision)	
	Total	

Ro

Environmental Checklist National Road No.11

Category	Environmental Item	Main Check Items () Have EIA reports been officially completed?	Confirmation of Environmental Considerations [128-3] FIA canon is not need for the gradient by Sub-Decrees on
Permits and	(1) EIA and Environmental Permits	(2) Have El A reports been approved by authorities of the host country's government?  (3) Have El A reports been approved by authorities of the host country's government?  (3) Have El A reports been approved by authorities of the host country's government?  (4) In addition to the above approvals, have other required environmental permits been obtained from the appropriate regulatory authorities of the host country's government?	Figure 11A report is not need for the project by Sub-Decree on Environmental Impact Assessment Process(1999).  (F. MPWT will get approval of Environmental Management Plan.
	(1) Are com (2) Explanation to the public; the Public (2) Are prop	(1) Are contents of the project and the potential impacts adequately explained to the public based (U.2). The project plan is not completed on appropriate procedures, including information disclosure? Is understanding obtained from the public? the project responses made to comments from the public and regulatory authorities?	172) The project plan is not completed.
	(1) Air Quality	(I) Is there a possibility that air pollutants emitted from various sources, such as vehicle traffic will affect ambient air quality? Does ambient air quality comply with the country's ambient air quality standards?  (2) Where industrial areas already exist near the route, is there a possibility that the project will make air pollution worse?	(f) This project will not cause increase of traffic volume since the project is reconstruction of existing bridges. (f) There are no industrial areas near the route.
2 Mitigation Measures	(2) Water Quality	(f) Is there a possibility that soil ranoff from the bare lands resulting from earthmoving activities, such as cutting and filling will cause water quality degradation in downstream water areas?  2. Is there a possibility that surface ranoff from roads will contaminate water sources, such as groundwater?  5. Do effluents from various facilities, such as stations and parking areas/service areas comply with the country's effluent standards and ambient water quality that the effluents will eause areas that do not comply with the country's ambient water quality standards?	(Urthere is no possibility of soil runoff and water quality degradation in the project area since the project is reconstruction of existing bridges.  (2) The surface runoff water from roads is designed to be drained to river which will not contaminate water sources.  (3) There is no facility near the project area.
	(4) Noise and Vibration	(I) Do noise and vibrations from vehicle comply with the country's standards?	(J. During construction period, generation of noise and vibration can be minimized by the followings: using low noise heavy machineries and construction vehicles, construction with noise and vibration equipment undertaken from 08:00 an to 05:00 pm, making public amouncement of construction plan prior to construction.

P

50

_
=
_
0
1
_
CORC
**
핕
- 5
777
1
ist
dist
sklist
scklist
recklist.
Precklist
Checklist
al Checklist
tal Checklist
ntal Checklist
ental Checklist
nental Checklist
nmental Checklist
nnmental Checklist
ronmental Checklist
ironmental Checklist
vironmental Checklist
ny ironmental Checklist
Environmental Checklist

	Environmental Hem	Main Check Hems	Confirmation of Environmental Considerations
	(1) Protected Areas	1. Is the project site becated in protected areas designated by the country's laws or international treaties and conventions? Is there a possibility that the project will affect the protected areas?	1. There are no protected areas in the site.
C	(2) Ecosystem	1. Does the project site encompass primaval forests, tropical rain forests, ecologically valuable habitats (e.g., coral reefs, mangroves, or ideal flats)?  2. Does the project site encompass the protected habitats of endangered species designated by the country's laws or international treaties and conventions?  3. Fisianticant ecological impacts are anticipated, are adequate protection measures taken to reduce the impacts on the ecosystem?  5. Are adequate protection measures taken to prevent impacts, such as destruction of routes, habitat fragmentation, and traffic accident of wildlife and layestock?  5. Is there a possibility that installation of roads will cause impacts, such as destruction of forest, poaching, descriffication, reduction in welland areas, and disturbance of ecosystems due to introduction of exotic (non-native invasive) species and pests? Are adequate measures for preventing such impacts considered?  6. In cases where the project site is lecated at undeveloped areas, is there a possibility that the	1. There are no ecological valuable habituts in the site. 2. The protected habitats of endangered species designated by the country's laws or international treaties and conventions have not been identified in the site. 3 No significant ecological impact is anticipated 4) Since the read is existing read, no disruption of migration routes, habitut fragmentation, and traffic accident of wildlife and livestock is anticipated. If there will be migration route around the site traffic sign will be installed. Since the purject is reconstruction of existing bridges, it will not cause destruction of forest and wettand and disturbance of ecosystems and introduction of exotic species.  6. No significant development which will result in extensive loss of natural environment is anticipated.
	(3) Hydrology	① Is there a possibility that alteration of topographic features and installation of structures, such ① Reconstruction of existing bridges will not cause any significant adverses as tunnels will adversely affect surface water and groundwater flows?	(f) Reconstruction of existing bridges will not cause any significant adverse affect on surface water and groundwater flows.
2 B	(4) Topography and Geology	(1) Is there a soft ground on the route that may cause slope failures or landslides? Are adequate measures considered to prevent slope failures or landslides, where needed?  (4) Topography and landslides? Are adequate measures considered to prevent slope failures or landslides?  (5) Is there a possibility that soft ranoff will result from cut and fill areas, waste soil disposal sites, and borrow sites? Are adequate measures taken to prevent soil ranoff?	(1) There is not soft ground which may cause slope failure or landslide on the route.  (2) (3) There is no possibility of slope failure, landslide or soft canoff since the cutting and filling slopes are protected with riprap or turfing.
	(1) Resettlement	(b) Is involuntary resettlement caused by project implementation? If involuntary resettlement is caused, are efforts made to minimize the impacts caused by the resettlement?  (2) Is adequate explanation on relocation and compensation given to affected persons prior to resettlement?  (3) Is the resettlement plan, including proper compensation, restoration of fivelihoods and living standards developed based on socioeconomic studies on resettlement?  (3) Does the resettlement plan pay particular attention to vulnerable groups or persons, including women, children, the elderly, people below the poverty line, ethnic minerities, and indigenous people?  (3) Are agreements with the affected persons obtained prior to resettlement?  (4) Is the organizational framework established to properly implement resettlement? Are the capacity and budget secured to implement the plan?  (7) Is a plan developed to monitor the impacts of resettlement?	(b) Some small wooden house located in the right of way are necessary to be removed from the construction area where the temporary detours will be censtructed during the construction. The plan will be nade to minimize the impact.  (2/3-0) Adequate socialization on reasonable compensation will be given to the affected persons prior to the removal of houses by a committee in accordance with Cambedia regulations and laws and JICA Guidelines for floritonmental and Social Consideration.  (3) Agreement between the affected persons the committee will be made prior to the removal of houses.  (4) The committee to consult with the affected persons will be established by a representative from DPWT and other representatives from concerned ministries institutions.

Environmental Checklist National Road No.11

Confirmation of Environmental Considerations	DESTRICTORY and some tempact on transportation, livelituod and socioeconomic conditions in the area is anticipated by the project since the project is reconstruction of existing bridges.  The No significant possibility of communicable disease is anticipated. HIV awarenesse rising through education and workshop for workers will be taken in the project.  The project will not cause sun shading and radio interference.	(i) There are no irreheological, historical cultural and religious henage in the site.	rise affect on local landscape by the	(1.22) There is no ethnic minorities and indigenous people having unique colture and lifestyle in the site.
Confirmation of	(2.2) (2) No adverse impact on transportation, livelihered and se conditions in the area is anticipated by the project since the project construction of existing bridges.  (2) No significant possibility of communicable disease is anticipa awareness-rising through education and workshop for workers with project,  (6) The project will not cause sun shading and radio interference.	(I) There are no archeological, hi site.	<ol> <li>There is no possibility of adver reconstruction of existing bridges.</li> </ol>	(1.22) There is no ethnic minoritic colture and lifestyle in the site.
Main Cheek Items	1. Where roads or railways are newly installed, is there a possibility that the project will affect the existing means of transportation and the associated warkers? Is there a possibility that the project will cause significant impacts, such as extensive alteration of existing hand uses, changes reconstruction of existing bridges, in sources of livelihood, or unemployment? Are adequate measures considered for preventing these impacts of existing bridges, in these impacts of inhabitants? Are adequate measures considered to reduce the impacts, if the project will adversely affect the living conditions of inhabitants. The project will adversely affect the living conditions of workers associated with the project? Are adequate measures considered due to inanigration of workers associated with the project? Are adequate considered due to inanigration of workers associated with the project? Are adequate considerations given to public health, if necessary?  (i) Is there a possibility that one will adversely affect road traffic in the surrounding areas to possibility that condestion and traffic accidents?  (ii) Is there a possibility that condestion and traffic accidents?  (iii) Is there a possibility that condestion and traffic accidents?  (iii) Is there a possibility that condestion and traffic accidents?	(Us there a possibility that the project will damage the local archeological, historical, cultural, and religious bertrage sites? Are adequate measures considered to protect these sites in accordance with the country's laws?	(3) Is there a possibility that the project will adversely affect the local landscape? Are necessary (3). There is no possibility of adverse affect on local landscape by the reconstruction of existing bridges.	(1 Where ethnic minorities and indigenous peoples are bring in the rights-of-way, are considerations given to reduce the impacts on culture and lifestyle of ethnic minorities and indigenous people?  2 Does the project comply with the country's laws for rights of ethnic minorities and indigenous people?
Environmental Item	(2) Living and Livelihood	(3) Heritage	(4) Landscape	(5) Ethnic Minorities and Indigenous People
Category	4 Social Environment			

Environmental Cheeklist National Road No.11

	contral	<u> </u>		(1) Does the proponent develop and implement monitoring program for the environmental items. (1) EXCLA Text. MPWT will develop five impacts?  (2) Are the ttems, methods and frequencies included in the monitoring program judged to be appropriate?  (3) Does the proponent establish an adequate monitoring framework (organization, personnel. equipment, and adequate budget to sustain the monitoring report system identified, such as country's laws or international.  (4) Are any regulation the treatment and adequate budget to sustain the monitoring gramework)?  (5) Monitoring framework to ganization, personnel. economic and environmental resource impact to a minimum level by the format and frequency of reports from the neonitoring captures.	(1) Yes. Adequate measures considered to reduce impacts during construction (e.g., noise, vibrations, such as periodical water spray and sheet cover on vibrations, turbid water, dust, exhant gases, and wastes)?  (2) Housting material activities adversely affect the matural environment, are adequate measures (2) No significant adverse affect or reduce impacts?  (3) If construction activities adversely affect the social environment, are adequate measures (2) No significant adverse affect or radice impacts?  (4) Impacts during the construction activities adversely affect the social environment, are adequate measures (3) No significant adverse affect or radice impacts?  (5) If necessary, is health and safety education (e.g., traffic safety, public health) provided for project personnel, including workers?  (6) Some small houses in the right of way are probably necessary to be removed from the site during the construction. Adequate socialization on reusonable compensation will be given to the removal of houses by the commuter.  (6) The contact or commute.	Category Fraviountental tem Main Check Items Certification of Fraviountental Considerations
--	---------	----------	--	--	--	---

Environmental Checklist Kampong Chhnang

Category	Environmental Rem	Main Check Items	Confirmation of Environmental Considerations
Permits and Explanation	(1) EIA and Environmental Permits	1. Have EIA reports been officially completed? 2. Have EIA reports been approved by authorities of the host country's government? 3. Have EIA reports been approved by authorities of the host country's government? 4. Have EIA reports been unconditionally approved? If conditions are imposed on the approval [1] MPWT will get approval of Environmental Management Plan. 4. In addition to the above approvals, have other required environmental permits been obtained from the appropriate regulatory authorities of the host country's government?	12.2.3. EIA report is not need for the project by Sub-Deeree on Environmental Impact Assessment Process(1999).  (f. MPWT will get approval of Environmental Management Plan.
	(2) Explanation to the Public	1. Are contents of the project and the potential impacts adequately explained to the public based [152] The project plan is not completed on appropriate procedures, including information disclosure? Is understanding obtained from the public?  2. Are proper responses made to comments from the public and regulatory authorities?	形字 The project plan is not completed.
	(1) Air Quality	that air pollutants emitted from various sources, such as vehicle traffic traffic traffic. Does ambient air quality? Does ambient air as already exist near the route, is there a possibility that the project will e?	(4) This project will not cause increase of traffic volume since the project is improvement of existing road and drainage facilities.  (2) There are no industrial areas near the route.
2 Mitigation Measures	(2) Water Quality	(3) Is there a possibility that soil runoff from the bare lands resulting from earthmoving activities, such as cutting and filling will cause water quality degradation in downstream water areas?  (2) Is there a possibility that surface runoff from roads will contaminate water sources, such as groundwater?  (3) Do offluents from various facilities, such as stations and parking areas/service areas comply with the country's effluent standards and ambient water quality standards? Is there a possibility that the effluents will cause areas that do not comply with the country's ambient water quality standards?	UThere is no possibility of soil runoff and water quality degradation in the project area since the project is improvement of existing road and drainage facilities.  ② The surface runoff water from roads is designed to be drained to river which will not contaminate water sources. ③ There is no facility near the project area.
	(4) Noise and Vibration	(J. Do noise and vibrations from vehicle comply with the country's standards?	(1) During construction period, generation of noise and vibration can be minimized by the followings; using fow noise heavy machineries and construction vehtcles, construction with noise and vibration equipment undertaken from 08:00 am to 05:00 pm, making public announcement of construction plan prior to construction.

A

Sul La

Chhnang
Kumpong
Checklist
wironmental
٠.;;

Category	Environmental Rem	Main Check Items	Confirmation of Environmental Considerations
	(1) Protected Areas	(i) is the project site located in protected areas designated by the country's laws or international trenties and conventions? Is there a possibility that the project will affect the protected areas?	Here are no protected areas in the site. There is Tonle Sap Multiple Management Use Area about 10km upstream of Tonle Sap river from the project site. But there is no possibility to affect the protected areas
3 Natural Environment	(2) licosy stem	(i) Does the project site encompass primeval forests, tropical rain forests, ecologically valuable habitats (e.g., coral reefs, mangroves, or tidal flats)?  ② Does the project site encompass the protected habitats of endangered species designated by the country's laws or international treaties and conventions?  ③ If significant ecological impacts are anticipated, are adequate protection measures taken to reduce the impacts on the ecosystem?  ④ Are adequate protection measures taken to prevent impacts, such as disruption of migration routes, habitat fragmentation, and traffic accident of wildlife and livestock?  ③ Is there a possibility that installation of roads will cause impacts, such as destruction of forest, poaching desertification, reduction in welland areas, and disturbance of ecosystems the forest, poaching such impacts considered?  ④ In cases where the project site is located at undeveloped areas, is there a possibility that the	1: There are no ecological valuable habitats in the site. 2: The protected habitats of endangered species designated by the country's laws or international treaties and conventions have not been identified in the site. 3: No significant ecological impact is anticipated. 4: Since the road is existing road in the city, no disruption of magration roates, habitat fragmentation, and traffic accident of wildlife and hyestock is anticipated. 4: Since the project is improvement of existing road and dramage facilities, it will not cause destruction of forest and wetland and disturbance of ecosystems and introduction of evolic species. 4: No significant development which will result in extensive loss of natural environment is anticipated.
	(3) Hydralogy	(1) Is there a possibility that afteration of topographic features and installation of structures, such (3) improvement of existing road and drainage facilities will not cause any as tunnels will adversely affect surface water and groundwater flows.	(1) Improvement of existing road and drainage facilities will not cause any significant adverse affect on surface water and groundwater flows.
	(4) Topography and Geology	(2) Is there a soft ground on the route that may cause slope failures or landslides? Are adequate measures considered to prevent slope failures or landslides, where needed?  (2) Is there a possibility that civil works, such as cutting and filling will cause slope failures or landslides?  (3) Topography and landslides? Are adequate measures considered to prevent slope failures or landslides?  (3) Is there a possibility that soil runoff will result from cut and fill areas, waste soil disposal sites, and borrow sites? Are adequate measures taken to prevent soil runoff?	I. There is not soft ground which may cause slope failure or landslide on the route.  (2.33) There is no possibility of slope failure, landslide or soil runoff.
4 Social Environment	(1) Resoutement	(1) Is involuntary resettlement caused by project implementation? If involuntary resettlement is caused, are efforts made to minimize the impacts caused by the resettlement?  (2) Is adequate explanation on relocation and compensation given to affected persons prior to resettlement?  (3) Is the resettlement plan, including proper compensation, restoration of livelihoods and living standards developed based on socioeconomic studies on resettlement?  (3) Does the resettlement plan pay particular attention to vulnerable groups or persons, including women, children, the elderly, people below the poverty line, ethnic minerities, and indigenous people?  (4) Are agreements with the affected persons obtained prior to resettlement?  (5) Is the organizational framework established to properly implement resettlement?  (6) Is the organizational framework established to properly implement resettlement?  (7) Is a plan developed to monitor the impacts of resettlement?	(i) Temporary shops located in the right of way are necessary to be removed from the construction area. And land acquisition necessary. The plan will be made to minimize the impact.  (ii) Adequate socialization on land acquisition and reasonable compensation will be given to the affected persons prior to the land acquisition and removal of temporary shops by a committee in accordance with Cambodia regulations and laws and JICA Guidelines for Environmental and Social Consideration.  (iii) Agreement between the affected persons the committee will be made prior to the land acquisition and removal of temporary shops.  (iii) Agreement between the affected persons will be established by a representative from DPWT and other representatives from concerned ministries institutions.

Şeh

Environmental Checklist Kampong Chhuting

teck Rems Considerations	(2) Where roads or rankways are newly installed, is there a possibility that the project will affect the existing means of transportation and the associated workers? Is there a possibility that the existing means of transportation and the associated workers? Is there a possibility that the project will accessary?  (2) Is there a possibility that the project will accessary?  (3) Is there a possibility that the project will accessary?  (4) Is there a possibility that the project will accessary?  (5) Is there a possibility that the project will accessary?  (6) Is there a possibility that the project will accessary?  (7) Is there a possibility that the project will accessary?  (8) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that the project will accessary?  (9) Is there a possibility that reads and raily condenses of the movement of inhabitants?  (9) Is the causing increases an traffic congestion and traffic accidents?  (9) Is the causing increases an traffic congestion and traffic accidents?  (9) Is the causing increases an traffic congestion and traffic accidents?  (9) Is the causing increases and raily was accidentally that reads and raily was viil impede the movement of inhabitants?  (9) Is the causing increase as an shading and radio interference?	rige the local archeological, historical, cultural. 10 There are no archeological, historical cultural and religious hentage in the ures considered to protect these sites in site.	orsoly affect the local landscape? Are necessary (U) There is no possibility of adverse affect on local fandscape by the improvement of existing road and dramage facilities.	libror and hiestyte of ethnic minorities and editure and lifestyle in the site.  Its for rights of ethnic minorities and editure and hiestyle in the site.
Mam Check Items	(3) Where roads or railways are newly installed, is there a possibility that the project will affect the existing means of transportation and the associated workers? Is there a possibility that the project will cause significant impacts, such as extensive alteration of existing land uses, changes in sources of inclitheed, or unemployment? Are adequate measures considered for preventing these impacts?  (2) Is there a possibility that the project will adversely affect the living conditions of inhabitants other than the affected inhabitants? Are adequate measures considered to reduce the impacts, if necessary?  (3) Is there a possibility that diseases, including communicable diseases, such as tHV will be introduced due to immigration of workers associated with the project? Are adequate considerations given to public health, if necessary?  (3) Is there a possibility that the project will adversely affect road traffic in the surrounding areas (e.g., by causing increases in traffic congestion and traffic accidents)?  (3) Is there a possibility that structures associated with roads (such as bridges) will cause a sun shading and radio interference?	① Is there a possibility that the project will damage the local archeological, historical, cultural, and religious hentage sites? Are adequate measures considered to protect these sites in accordance with the country's laws?	① Is there a possibility that the project will adversely affect the local landscape? Are necessary measures taken?	(1) Where ethnic minorities and indigenous peoples are living in the rights-of-way, are considerations given to reduce the impacts on culture and hiestyle of ethnic minorities and indigenous people?  ② Does the progrec couply with the country's laws for rights of ethnic minorities and indigenous people.
Environmental Item	(2) Living and (2) Livelihood in (2) (3) (4) (5) (6) (6) (6) (6) (6) (7) (7) (7) (7) (7) (7) (7) (7) (7) (7	(3) Heringe a	(4) Landscape	(5) Ethnic cc Minorities and in Indigenous People (2)
Category	4 Secial			

12/

) L

Environmental Checklist Kampong Chlinang

Category	Environmental Item		Confirmation of Environmental Considerations
5 Others	(1) Impacts during Construction	The vacuation trainings constructed in radice impacts during construction (e.g., noise, vibrations, turbid water, dust, exhaust gases, and wastes)?  If construction activities adversely affect the natural environment (ecosystem), are adequate measures considered to reduce impacts?  If fromstruction activities adversely affect the social environment, are adequate measures considered to reduce impacts?  If If necessary, is health and safety education (e.g., traffic safety, public health) provided for project personnel, including workers?	1 Yes. Adequate measures such as periodical water spray and sheet cover on track will be employed to reduce dust. Equipment will be maintained in good condition by proper maintenance.  2) No significant adverse affect on natural environment (ecosystem) is anticipated by the construction. The surrounding of the construction site will be restored as before.  3) Some small temperary shops in the right of way are probably necessary to be removed from the site during the construction. Adequate socialization on reasonable compensation will be given to the affected persons prior to the removal of shops by the commutee.  (3) The contractor will provided health and safety education for project personnel including workers.
	(2) Monitoring	(3) Does the proponent develop and implement monitoring program for the environmental items (1922/2013) for MPWT will defeat are considered to have potential impacts?  22 Are the nems, methods and frequencies included in the monitoring program judged to be appropriated technical appropriate?  3 Does the proponent establish an adequate monitoring framework (organization, personnel, collaboration with relevant in equipment, and adequate budget to sustain the monitoring framework);  (2) Are any regulatory requirements pertaining to the nonitoring report system identified, such as commic and environmental in the format and frequency of reports from the proponent to the regulatory authorities?	(E.22/2013) Yes. MPWT will develop Environmental Management Plan by the country's laws or international. MPWT-DPWT shall establish a fund and office with qualified technical staff, appropriate equipment, methodologies and a well-prepared schedule for monitoring environmental qualify in close collaboration with relevant institutions in order to mitigate negative socio-economic and environmental resource impact to a minimum level by the country's laws or international.
6 Noic	Reference to Checklist of Other Sectors	(3) Where necessary, periment items described in the Forestry Projects checklist should also be checked (e.g., projects including large areas of deforestation).  (2) Where necessary, pertinent items described in the Power Transmission and Distribution Lines checklist should also be checked (e.g., projects including installation of power transmission lines and/or electric distribution facilities).	
	Note on Using Environmental Checklist	() If necessary, the impacts to trans boundary or global issues should be confirmed, if necessary feg. the project includes factors that may cause problems, such as trans boundary waste treatment, acid rain, destruction of the oxone layer, or global warming)	

Degrading the term "County's Standard" memorical in the event that environmental standards in the county where the project is located day erge significantly from international standards, appropriate environmental considerations are made, if necessary
In excess where local environmental made in the established in some areas, considerations should be made based on companions with appropriate standards of other countines (including Japan' experience).

2) Invitorimental checkfist provides general environmental items to be checked. If may be necessary to add or delete an nem taking into account the characteristics of the project and the particular cheanism established.

R

### Monitoring Form for Environment

During the construction of the project facilities, the following environmental items will be monitored by the Consultant and reported to DPWT and JICA Cambodia Office monthly.

Monitoring Item	Monitoring Method	Monitoring Result
<ol> <li>Air and noise pollution mitigation         To water routinely on the dusty roads, install dust-collector of plant if necessary, secure distance of base camp from residential area, regulate vehicle speed slower than 40 km/hr and ban overtime work. To clear and vegetate the area where camps were.     </li> </ol>	To survey air and noise pollution level by field observation and by interview to surrounding local people who complain on deterioration of ambient air quality and increase of the noise level by field observation with surrounding local people.	Visual observation Ambient air quality: Noise level: Local people's complain on air poluttion: on noise: Evaluation:
<ol> <li>Riverwater pollution prevention</li> <li>To treat polluted water properly, discharge muddy water after clearing, install septic tanks for every camps and treat rubbish properly and not to dump directly to river.</li> </ol>	To survey riverwater quality by observation of sampled water visually. To investigate treatment system of polluted water arisen from the Project. To interview to local people who reside downstream of bridge site on riverwater pollution.	Visual observation of sample water:  Riverwater polution mitigation/treatment measures:  Local people's complain:
Soil pollution prevention To store fuel and oil in a storage, collect waste oil then send to oil treatment plant, collect spilled oil immediately before it discharges to the river by rainwater and treat toxic and hazardous substances in accordance with law and regulation.	To investigate on waste oil and toxic and hazardous substance treatment methods whether they are treated properly or not.	Evaluation:
Traffic control and safety To install flag man for transporting heavy equipments, hold safety campaign for students, install warning signs and traffic safety signs and regulate max driving speed to be 40 km/hr.	To survey on traffic disturbance and traffic accidents occurred by hearing at around the sites.	Occurence of Traffic distrubance: Traffic accident; Evaluation:

Monitored by:	
Regident Engineer Consultant	

Sel

### Internal Monitoring Form (Land Acquisition, Resettlement)

Preparetion of Resettlement Sites (where necessary)

No.	Explanation of the site (e.g. Area, no.of resettlement HH, etc.)	Status (Completed (date) / not complete)	Details (e.g.Site selection, identification of candidate sites, discussion with PAPs, Development of the site, etc.)	Expected Date of Completion
1				
2		10		

Public Consultation

No.	Date	Place	Contents of the consultation / main comments and answeres
1			
2			98(103)

			Prog	ress in Qu	antity	Progre	ss in %	Downstad	5000
Resettlement Activities	Planned Total	Unit	During this month	Till the Last Month	Up to this month	During this month	Up to this month	Expected Date of Completion	Responsible Organization
Preparation									
Establishemnt of Committee		-							
Implementation of Census Survey		*							<del></del>
Apploval of Relocation				Dat	e of Apple	val:			
Finalization of PAPs List		No. of PAPs							
Progress of Compensation Payment		No. of HHs					WOODERS		
Kampong Chhnang		No. of HHs	1						
National Road No.11		No. of I-IHs					7 - 1		
Progress of Relocation of People		No. of HHs							
Kampong Chhnang		No. of HHs							
National Road No.11		No. of HHs							
Progress of Land Acquisition		km²							
National Road No.11		km²							

Sch

Implementation Schedule of ARP

k amarica a				2012				2013
Activities	June	July	Aug	Sep	Oct	Nov	Dec	Jan
ARP Preparation	100 47 100 47 100 47							
Grant Agreement								
Set up Grievance Committee								
Detailed Design & Tendering				112				
Public Consultation								
Detailed Measurement Survey & Replacement Cost Study								
ARP Updating following Detailed Design								
JICA Approval of UpdatedARP								
Implementation of the Approved Updated ARP								
Commencement of Construction					7.1			

p

8/4