TO CR of JICA Timor-Leste OFFICE

<u>Project Title: The Project for the Capacity Development of Road Services in the</u> Democratic Republic of Timor-Leste

Version of the Sheet: Ver.3 (Term: March, 2016 - March, 2019)

Name: Hisashi MUTO

<u>Title: Team Leader/ Road Maintenance1</u>
<u>Submission Date: 28th March 2017</u>

< I. Summary (all achievements are as of 31st March, 2017) >

- 1. Progress
- 1-1 Progress of Inputs
- 1-1-1 Japanese side

< Short-term experts dispatched to Timor-Leste>

NO	Name	Title	Dispatched Period to Timor-Leste	Changes or delay
			(1st) 8th Mar - 10th Apr, 2016	None
		Town Lord Dool	(2 nd)14 th Jun - 25 th Jun, 2016	
1	Hisashi MUTO	Team Leader/ Road	(3 rd)1 st Sep - 18 th Sep, 2016	
		Maintenance 1	(4 th) 23 th Jan - 19 th Feb,2017	
			(5 th) 24 th Mar – 31 st Mar, 2017	
		Deputy Team Leader/	(1st) 8th Mar – 15th Apr, 2016	None
		Road Maintenance 2	(2 nd)14 th Jun - 13 th Jul, 2016	
2	Makoto MATSUURA		(3 rd) 20 th Sep - 14 th Oct,2016	
			(4 th) 1 st Dec - 16 th Dec,2016	
			(5 th) 23 th Jan - 19 th Feb,2017	
3	Mitsuhide SAITO	Deputy Team Leader/	(1st) 24th Mar – 31st Mar, 2017	None
3	Willsuffice SALTO	Road Maintenance 2		
3	Johji KOIZUMI	Road Construction	(1 st) 19 th Jul -17 th Aug, 2016	None
3	John Kolzowi	Supervision	(2 nd)24 th Sep - 14 th Oct,2016	
			(1st) 28th Mar - 17th Apr, 2016	None
		Quality Control/ Road	(2 nd)13 th May - 11 th Jun, 2016	
4	Sueo HIROSE	Repair	(3 rd) 14 th Aug -12 th Sep, 2016	
		Ιτοραίι	(4 th) 7 th Oct - 14 th Oct, 2016	
			(5 th) 23 th Jan - 22 th Feb,2017	

5	Shutaro SAKANAKA	Disaster Restoration	(1st) 11th May - 31st May, 2016 (2nd) 28th Jun - 21st Jul, 2016 (3rd) 12th Sep - 6th Oct, 2016	None
			(4 th) 13 th Feb - 8 th Mar, 2017 (1 st) 17 th Mar - 15 th Sep, 2016	None
	N	Road Design/ Project	(2 nd)21 st Jun - 13 th Jul, 2016	110110
6	Yoshiyuki AKAGAWA	Coordinator	(3 rd)12 th Sep - 6 th Oct, 2016	
			(4 th) 13 th Feb - 5 th Mar, 2017	
7	Kenji MINEGISHI	Structure Design	(1 st) 5 th Apr - 24 th Apr, 2016	None
			(2 nd) 5 th Jul - 4 th Aug, 2016	
			(3 rd) 14 th Nov- 13 th Dec,2016	
8	Takashi SAITO	Database	(1 st) 19 th Jul - 24 th Aug, 2016	None
			(2 nd) 3 rd Oct - 14 th Oct, 2016	
			(3 rd) 13 th Mar- 31 st Mar,2017	
9	Nao TSUJIMURA	Evaluation/Monitoring	Resident in Timor-Leste	None

< Equipment and materials >

NO	Items	Qty	Unit price	Unit	Total amount
1	Copy machine	1	515 US\$	1	515 US\$
2	Copy machine	1	470 US\$	1	470 US\$

(Remark: Equipment and materials which have a durable years for 2 years and are more than JPY50,000 are listed.)

1-1-2 Timor-Leste side

• Counterpart (C/P) personnel (from MPWTC and DRBFC)

NO	Name	Title of the Project	Engaged Period
1	Jose Gaspar R.C. Piedade	Project Director	8th Mar 2016 – at present
2	Rui Hernani F. Guterres	Project Manager	8th Mar 2016 – at present
3	Joao Gama	C/P staff	8th Mar 2016 – at present
4	Joao Pedro Amaral	C/P staff	8th Mar 2016 – at present
5	Joao Gregorio	C/P staff	8th Mar 2016 – at present
6	Cristovao da Costa Monteiro	C/P staff	22nd Feb 2017- 3rd March 2017
7	Pedro Corte Real oronha	C/P staff	22nd Feb 2017- 3rd March 2017
8	Francisco B. Gama	C/P staff	22nd Feb 2017- 3rd March 2017
9	Antonio de Araujo	C/P staff	22nd Feb 2017- 3rd March 2017

• Equipment and materials for the project office

NO	Items	Qty	Unit
1	Office space (including desks and chairs)	1	room

1-2 Progress of Activities

1-2 1 1	ogress of Activities	
NO	Activity	Achievement level
1.3	To update the database based on the inspection result and repair/rehabilitation works of road and bridges.	 JICA Expert Team identified that existing database entry format has to be improved so as to match the present road maintenance activities. Therefore, Inspection form and database are being improved.
1.4	To formulate maintenance and repair/rehabilitation plans for next cycle.	 Maintenance Department of DRBFC has prepared the preliminary estimate of road maintenance budget in the next year. 3.4 million USD has been secured for road/bridge maintenance budget in 2017. Maintenance Department of DRBFC has prepared drawings and BOQ of 9 maintenance package program.
1.5	To implement emergency inspections and repair/rehabilitation works when necessity arises.	 Emergency inspections were conducted by DRBFC at damaged sites on A03 caused after heavy rain. Failures of slope, drainage, pavement and shoulder were confirmed. After inspection, feedback workshop was held JICA to discuss cause and countermeasures on them.
1.6	To undertake appropriate road maintenance/ rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget	 One of 9 maintenance package is started and implemented in Dili. However, other 8 packages are delay due to the design and cost review by ADN and tender procedure

2.2	To conduct the case studies for the planning, design check, and construction supervision of the project	 1 case study on construction and 3 case studies on design are selected and started. Working group members organized by DRBFC and JICA Expert Team conducted the site observation on design case study sites. Classroom lectures related to case studies were held as mentioned in 3.3.
3.3	To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies.	 JICA Expert Team held seminar of introduction of safety activities on construction site as one of case study; DRBFC engineers attended this seminar to acquire following knowledges; Examples of construction accidents and causes of them; Proposed safety activities done in Japan and other overseas projects JICA Expert Team held seminar of introduction of slope protection; DRBFC engineers and professors of engineering department of National University of Timor-Leste attended this seminar to acquire following knowledges; General information of slope protection and applicable countermeasures on the slope collapses; Basic principle of calculation of slope stabilities. JICA Expert Team held a lecture of the protection method against scouring on Sahen Bridge as one of case study site. During lecture, 4 DRBFC staffs have learned following knowledges; Phenomenon and mechanism of scouring could be occurred on the riverbed around bridge substructures; How to calculate the scouring depth to examine scouring risks on the bridge substructures; How to calculate appropriate weight of protection blocks; Standard repair work of damaged abutment.
		 JICA Expert Team provided classroom lecture of design check for road drainage through study on catchment basin. 4 DRBFC engineers attended this lecture and learn following contents; Theory of catchment basin as well as practice on making river profile; How to grasp basin boundary using topographic map; Method of confirmation of river networks.

1-3 Achievement of Output

	Indicators of Outputs	Achievement level							
1.1	More than 30% of requested budget for road maintenance are distributed.	This concrete indicator has been set up and approved in the 2 nd JCC on 16 th February, 2017. Achievement level of output is to be measured accordingly.							

		D 1' 1 - 0040 1 - 000/
		Baseline in 2016 is 20%.
1.2	Improved road database is utilized for	This concrete indicator has been set up and approved
	preparation of the annual work plan of	in the 2 nd JCC on 16 th February, 2017. Achievement
	road maintenance.	level of output is to be measured accordingly.
2.4		,
2.1	At least 3 case studies for construction	This concrete indicator has been set up and approved
	and 3 case studies for design are	in the 2nd JCC on 16th February, 2017. Achievement
	conducted (Totally 6 case studies).	level of output is to be measured accordingly.
	,	
		1 site for construction and 3 sites for design are
		selected.
	M (1 000/ (1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
2.2	More than 60% of trainees pass the	This concrete indicator has been set up and approved
	achievement test for construction	in the 2nd JCC on 16th February, 2017. Achievement
	supervision and design.	level of output is to be measured accordingly.
		Baseline in 2016 is that 28% of examinees passed
		· ·
		design baseline test. 8 % passed quality control
		baseline test.
3	Technical guideline of investigation	This concrete indicator has been set up and approved
	and design for slope protection,	in the 2nd JCC on 16th February, 2017. Achievement
	drainage and measures against	level of output is to be measured accordingly.
	scouring are prepared.	is to the same at the same and a doos and gry
1	Scouring are prepared.	

1-4 Achievement of the Project Purpose

Indicators of Project Purpose	Achievement level
Total length of maintained national roads became 400km.	This concrete indicator has been set up and approved in the 2nd JCC on 16th February, 2017. Achievement level of output is to be measured accordingly.

1-5 Changes of Risks and Actions for Mitigation

• Risks are not confirmed so far, thus actions for mitigation are not taken.

1-6 Progress of Actions undertaken by JICA

- JICA Timor-Leste shared important information and documents with JICA Expert Team.
- JICA Timor-Leste assisted visa acquisition process for JICA Expert Team.
- JICA Timor-Leste promoted internship program and two internship students were dispatched on this project for one month.

1-7 Progress of Actions undertaken by Gov. of Timor-Leste

- General Director of Public Works held the 2nd JCC as the acting chairperson.
- DRBFC shared necessary information and documents with JICA Expert Team.
- DRBFC has prepared the drawings of road and bridge maintenance based on the road inspection.

1-8 Progress of Environmental and Social Considerations (if applicable)

• No activities for the progress of Environmental and Social Considerations are undertaken.

1-9 Progress of Considerations on Gender/Peace Building/Poverty Reduction (if applicable)

Not Applicable so far.

1-10 Other remarkable/considerable issues related/affect to the project (such as other JICA's projects, activities of counterparts, other donors, private sectors, NGOs etc.)

No other issues are confirmed so far.

2. Delay of Work Schedule and/or Problems (if any)

Based on the PDM, the project activities have been implemented as planned.

3. Modification of the Project Implementation Plan

3-1 PO

PO is modified according to the change of PDM.

3-2 Other modifications on detailed implementation plan

No other modification of the detailed implementation plan is confirmed.

4. Preparation of Gov. of Timor-Leste toward after completion of the Project

 The Gov. of Timor-Leste tries to secure the budget for road maintenance so that the capacity enhancement of DRBFC for road maintenance which is the Project Purpose will be sustainable and contribute to the achievement of Overall Goal.

< II. Project Monitoring Sheet I & II >

Project Monitoring Sheet I & II are attached as PM Form I and II.

Attachment 1: Material of Safety Lecture (October 2016)

Attachment 2: Training Material on Slope Protection (December 2016)

Attachment 3: Material of Workshop on A03 Inspection (February 2017)

Attachment 4: Training Material on Analysis of Catchment Basin (March 2017)

Attachment 5: Training Material on Measures against Souring (March 2017)

Attachment 6: Minutes of 2nd JCC

Project Monitoring Sheet I (Revision of Project Design Matrix)

Dated 31st March, 2017

Version 3

Project Title: The Project for Capacity Development of Road Services in Timor-Leste (CDRS)

Implementing Agency: Ministry of Public Works, Transport and Communications

Target Group: Officials of Direstorate of Road, Bridge and Flood Control (DRBFC)

Period of Project: (Three (3) years)

2-1. 1 site for construction and 3 sites for design are selected. Indicator has been set up and Indicator has been set up and Indicator has been set up and approved in 2nd JCC on approved in 2nd JCC on approved in 2nd JCC on February 2017. February 2017. -ebruary 2017. Enough number of DRBFC staff in the HQs and regional offices is Budget and staff will be secured at Budget for road maintenance and Budget for road maintenance and Unforeseen natural disasters will satisfactory levels. Traffic volume is not increased continue to work for the Project The trained DRBFC personnel construction works under case (They do not quit the Project) not occur which may destroy management is ensured. management is ensured. ensured as planned. more than expected. studies. Means of Verification Technical guideline prepared Periodic Road Inspection Periodic Road Inspection Monitoring Sheet 2-1. At least 3 case studies for construction and 3 case Monitoring Sheet studies for design are conducted (Totally 6 case 2-2. More than 60 % of trainees pass the achievement | Achievement test **Budget Report** OG1 More than 60% of major national roads is in good condition. 3. Technical guideline of investigation and design for -2 Improved road database is utilized for preparing Project Purpose
Capacity of DRBFC for maintenance of major roads in Total length of maintained national roads become the whole country is enhanced. slope protection, drainage and measures against 1-1 More than 30% of requested budget for road est for construction supervision and design. he annual work plan of road maintenance. Output 1: Appropriate road maintenance and 1-1 More than 30% of reques rehabilitation for major roads is realized in accordance maintenance are distributed. with annual work plan and annual budget plan. scouring are prepared. Model Site: studies). including slope protection is improved through case studies in the whole country. Output 3: Technical guideline of investigation and management for maintenance and rehabilitation The maintenance conditions of major roads are design for maintenance and rehabilitation are provided as a tool for more appropriate design Output 2: Capacity of DRBFC construction Project Site: Whole Timor-Leste including slope protection. improved in TL. Overall Goal

Citivity V	stildal		Dro Conditions
CONTAIN	The Japanese Side	The Timor-Leste Side	2000000
1.1 To review existing management structure condition of maintenance and rehabilitation for major	Dispatch of the Japanese experts Short-term experts:	Assignment of C/Ps Project Director	DRBFC's budget necessary for the Project is allocated by TL
roads. 1.2 To conduct periodic/routine inspection.	- Team leader / Road maintenance 1 - Deputy team leader / Road maintenance 2	- Project Manager - DRBFC Staff	government.
LS.	- Road construction supervision - Quality control / Road repair - Disaster restoration	2. Assignment of Trainees In accordance of necessity	
result and repair/rehabilitation works of roads and bridges.	 Road design / Project coordinator Structure design 	3. Facilities and Equipment	<lssues and="" countermesures=""></lssues>
	- Database	- Project office	
1.4 To formulate maintenance and repair/rehabilitation	- Evaluation / Monitoring	Equipment and tools	
pairs for next cycle. 1.5 To implement emergency inspections and repair/rehabilitation works when necessity arises.	- Orlief aleas in recogn. 2. Facilities and equipment.	Recurrent costs Expenses for equipment maintenance	
	In accordance with necessity of activities	- Spare parts	
1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget.	 Training in Japan In accordance with necessity of activities 	- Transportation fees of C/Ps and trainees - Expenses for contract-out of works - Necessary expenditures for case studies - C/Ps' wages and allowances	
1.7 To propose appropriate framework of road maintenance and rehabilitation for major roads.			
2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies.			
2.2 To conduct the case studies for the planning, design and construction supervision of the project.			
2.3 To propose preferable structures for construction management for repair/rehabilitation and maintenance works through case studies.			
 To review existing technical documents for road maintenance and rehabilitation. 			
3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction			
works.			
3.3 To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies.			
3.4 To prepare the technical guideline of investigation and design.			
3.5 To reflect the lessons leamed from case studies to the technical guideline.			
3.6 To disseminate the technical guideline for concerned parties.			

Project Monitoring Sheet II (Revision of Plan of Operation)

Version 3 Dated 31st March 2017

colored Tible. The Duction for the Co	-6.5	٠.	1 -		uha P		D		_,_				·	·c,			Dated 31st March 20	
oject Title: The Project for the Capacity Development	of Road	Ser	vices 2016	ın t	the Democra 2017	itic I	201		or Ti	20 ⁻		ste(2020				itoring
puts	Actua	I	I II	IV		7 1		II IV	ı		II :	N		2020 I III	N	Remarks	Issue	Solution
pert Team Leader/Road Maintenance 1	Plan	1111	Щ	Ш		Щ	Ш	Ш	III		Ш	Ш	Ш	Ш	Ш			
/Mr. Hisashi MUTO	Actua	Ш	ш	ш		Ш	₩	ш		Ш	Ш	Ш	Ш	Ш	Ш		-	-
Deputy Team Leader/Road Maintenance 2 /Mr. Makoto MATSUURA	Plan Actua			Н		Ш	<u>#</u>	Ш		Ш	Ш	Ш	Ш	Ш	Ш		-	-
Road Construction Supervision	Plan					4	#	48	₩			Н		Н	H		-	-
Mr. Johji KOIZUMI Quality ControlRoad Repair	Plan		ш					ш			Ш			Ш	Ħ		-	-
/Mr. Sueo HIROSE Disaster Restoration	Plan							ш			Ш		ш	Ш	Ш		-	-
/Mr. Shutaro SAKANAKA Road Design/Project Coordinator	Actua Plan						Ш				Ш	Ш	ш	Ш	ш		-	-
/Mr. Yoshiyuki AKAGAWA Structure Design	Actua Plan		-	₩		₩	+++	ш	₩		Ш	Н		Ш	Н		-	_
/Mr. Kenji MINEGISHI Database	Actua		H	\blacksquare		₩	\blacksquare	₩	₩				Ш	Ш	H			
/Mr. Takashi SAITO Evaluation/Monitoring	Actua			ш		##	##		#		Ш			Ш	ш		-	-
Ms. Nao TSUJIMURA	Actua		Ш	Ш		Ш	Ш				ш	Ш		Ш	Ш		-	-
uipment	Plan	1	₩₩	₩		₩	₩	Ш	₩			Н		НН	₩			
	Actua Plan		H	₩	Ш	₩	₩	$\blacksquare \blacksquare$						1111	H			
	Actua Plan		HH	Н		H	₩	Ш	₩						H			
	Actua Plan		Ш	₩		₩	₩	Ш							H			
	Actua Plan			₩		₩	₩			-			Н	Н	H			
aining in Japan	Actua		₩	₩		₩	₩		₩	\blacksquare	Ш	Щ	Ш	НН	₩			
necessities are under discussion	Plan		Ш	Ш		Ш	Ш	Ш				Ш	ш	Ш	ш			
country/Third country Training	Actua	+	+++	₩	 	₩	₩	₩	₩			Н	-		₩			
	Plan		Ш	ш		##	##	ш	#		Ш			Ш	Ħ			
ctivities	Plan	1	2016		2017	\pm	201	18	Ħ	20	19	T	: : :	2020	111	Responsible Organization		
Sub-Activities	Actua		I I		I II III N		I			I	II	N		I II	IV	Japan GOTL	Achievements	Issue & Countermeasu
tput 1: Appropriate road maintenance and rehabilitation for major roads i 1.1 To review existing management structure and		in acc	ordanc	e with	n annual work p	lan an	ıd ann	ual bu	dget r	olan.								
condition of maintenance and rehabilitation for major	Plan		₩	₩	 	₩	₩	₩	#	HH	Ш	Ш	Ш	Ш	₩			
roads	Plan	\mathbb{H}	#	₩	∤┼┼╽ ┪┼┼┼┼	₩	₩	+	₩	НН	Ш	Н	₩	Ш	₩			
1.2 To conduct the periodic/routine inspection	Actual	++		₩		₩	#	₩	₩	H		Н	##	HH	₩		Inspection form is being improved	
1.2 To undate the database based on the inexact.		нН	##	₩	╟╫╫ ╟╫	#	#	нн	₩	Н	Ш	Н	##	Ш	₩			The deteless / · · · ·
1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and	Plan	Щ	4	Щ	┟┼┼┼╀┩┩┼┼	Ш	Щ	444	#	Ш	Ш	Ш	Ш	Ш	Ш		Database is being improved	The database has to be updated so as to match
bridges	Actua	ШЦ	ЩЦ	Ш	ЩЩЩ	Ш	Щ	Ш	Ш	ЩЦ	Ш	Ш	Ш	Ш	Ш		•	revised inspection form
1.4 To formulate maintenance and	Plan																Maintenace budget has been proposed based on	3.4 million USD has bee
repair/rehabilitation plans for next cycle	Actua		Н		 	HH	ĦĦ	-	₩			Н		Ш	Ш		the road inspection and	secured for road/bridge maintenance budget in 2
			₩	4		₩	₩	₩	₩	₩	Ш	Н	ж	НН	₩		drawing	
1.5 To implement emergency inspections and	Plan		ШШ			Ш	Ш		Ш		Ш	Ш		Ш	Ш		Emargency inspection on	Budget for emargency rehabilitation shall be
repair/rehabilitation works when necessity arises	Actua																A03 has been conducted	secured
1.6 To undertake appropriate road maintenance/ rehabilitation works by following annual work and	Plan			Ш										Ш	Ш		One of 9 maintenance	Other 8 maintenance
budget plans which reflect priorities within the limited	Actua			Ш					m					Ш	Ш		package is started and being implemented.	packages are delay due the tender procedure
budget	Plan		HH	++++		##	++++		₩	₩	Ш	Н	H	НН	Ħ		, , , , , , , , , , , , , , , , , , ,	
1.7 To propose appropriate framework of road maintenance/rehabilitation for major roads	Actua		Ш	+	 		+++		₩			Н		Ш	Ħ			
tput 2: Capacity of DRBFC construction management for maintenance ar	nd rehabili	tation i	is impr	oved	through case st	tudies	in the	e whole	cour	ntry i	ncludi	ing s	lope	1111	1::			
otections						1111	ПП	1111	TTT					1111	TII			
2.1 To identify typical rehabilitation and repair works	Plan																	
of major roads in the whole country as case studies	Actua																	
2.2 To conduct the case studies for the planning,	Plan		m						Ħ					Ш	Ħ		1 case study on	Allocation of additional
design check, and construction supervision of the			Ш				#		₩						H		construction and 3 case studies on design are	budget for case stusies i
project	Actua		ш			Ш	Ш	ш	Ш		Ш			Ш	Ш		selected and started.	under negotiation with JI
2.3 To propose preferable structures for construction management for repair/rehabilitation works through	Plan		ЩЦ	Ш		Щ	Ш		Ш						Ш			
case studies	Actua		ЩЩ	Щ	ЩЩЩ	Ш	Ш	ЩЩ	Ш	Ш	Ш	Щ		Щ	Ш			
tput 3: Technical guideline of investigation and design for maintenance a	ina renabi	litation	are pr	ovide	as a tool for it	nore a	pprop	riate d	esign	incii	Jaing	siop	e pro	tectio	n.			
3.1 To review existing technical documents for road	Plan								Ш						Ш			
maintenance and rehabilitation	Actua	Ш		Ш		Ш	Ш	ШП	Ш	Ш	Ш	Ш	Ш	Ш	Ш			
3.2 To review and identify factors of failure from past	Plan	\prod		ĮΠ		ШП	Ш	\mathbb{H}	\prod		\prod	IJΠ	П	$ \Pi $	Ш			
examples of damaged rehabilitation and construction works	Actua			HH	 	##	$\dagger \dagger \dagger$	1111	₩	Ш	Ш	Н	++	Ш	#			
3.3 To acquire necessary knowledges of civil	Plan					HH	+++	+++	₩	Ш		H	HH	+	Ħ		Classroom lectures on	
engineering for design through classroom lectures		Щ		4		Ш	Щ	Щ	#	Щ	Ш	Ш	Ш	Ш	##		construction safety, slope protection and hydlorogy	
and case studies	Actua	Ш	ЩЦ	Ш		Ш	Ш	Щ	Ш'	Ш	Ш	Ш	Ш	Ш	Ш		are conducted	
3.4 To prepare the technical guideline of	Plan		ЩЦ	Ш		Ш	z	Ш	Ш			Ш	Ш	Ш	Ш			
investigation and design	Actua		ЩЦ	Ш		Щ	Щ	ш	#	Щ	Ш	Ш	Ш	Ш	Ш			
3.5 To reflect the lessons learned from case studies to the technical guideline	Plan	Ш	Щ	##		#	₩		#	Ш	##	Ш	#	Ш	#			
	Actua	Ш	₩	##	 	₩	₩	##	#	Ш	Ш	Ш	₩	Ш	#			
3.6 To disseminate the technical guideline for concerned parties	Actua		₩	₩	┟┼┼┼┼┼┼	##	₩	₩	₩	Н	+	Н	Ш	Ш	₩			
	Plan		##	ᄴ		#	₩	##	₩	Ш	1111	Щ	Ш	<u>ш</u>	₩	<u> </u>		<u> </u>
uration / Phasing	Actua	Ш	Щ	世	<u> ШШШ</u>	Щ	Щ	Щ	世	Ш	Щ	Ш	Ш	Ш	Щ			
onitoring Plan	Plan	-	2016 π π		2017	7 I	201 π			20 ⁻		W		2020 τ π	187	Remarks	Issue	Solution
nitoring		1	ПП			++	#				II	ПП	ПП	I II				
Joint Coordination Committee	Plan	Ш		##			##								#		=	-
Set-up the Detailed Plan of Operation	Plan													Ш	H		-	-
Submission of Monitoring Sheet	Plan		a	III		Ħ	#	##	1111						111		-	-
Joint Monitoring	Plan	ш	4##	#		##	##	###	##	Ш	Ш	Щ	#	Ш	Ħ		-	-
Post Monitoring	Plan Actua		Щ	##		##	Ш	###	#	Ш	Ш	Ш	Ш		ш			
	Plan		Щ	##		Ш		Щ					Ш	Ш	Ħ			
ports/Documents	Plan	1111	Ш	Ш		Ш	Ш	Ш	TIT		Ш	П	Ш	Ш	Ш			
Technical Guideline	Actua Plan	Ш	Ш	Ш		##	丗		#	Ш	Ш	Щ	Ш		ш			
Project Completion Report	Actua	ш	Щ	Щ		Ш	ш								Щ			
		11111		+111		1111	1000	1111	1111		11111	1 3		1111	111	I		I .
blic Relations	Plan		+++	1111				###	++	ж	+++	H	+++	1111	ĦĦ			
blic Relations	Plan Actua Plan			\blacksquare				₩										

Attachment 1 Material of Safety Lecture (October 2016)

The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

Case Study

Example of accidents and Introduction of Safety activities in construction site

13th October, 2016

Direstorate of Road, Bridge and Flood Control (DRBFC) of Ministry of Public Works, Transport and Communications (MPWTC) and JICA Expert Team (JET)

Example of accidents and Introduction of Safety activities in construction site

Case Study: EX Japan Road Reconstruction of the Road EX Japan (STA.8+000~19+750)

Contents: Safety Control (1)

1. Example of accidents

Typical examples of accidents on construction site

- 2. Introduction of Safety activities
- 1) Morning Meeting (tool box meeting)
- 2) Safety Patrol
- 3) Safety Assembly

1. Example of accidents

Typical examples of accidents on construction site are shown on following cartoons;

Hiyari (Feeling "Shudder" or "Startled") <u>Hakfodak</u> III

Accident!!





Road is partially blocked by the fallen rocks, if the truck detours, it will take a long time

Going through by force, then the truck fell down the

In the construction site, it is said there are three (3) biggest Serious

- a) Accidents by construction machinery
- b) Accidents caused by landslides or collapse during excavation
- c) Accidents caused by falls from high places or falling objects
 And it is likely to occur the third party accident in traffic accident


a) Accidents by construction machinery


Hakfodak !!!



Dump truck is going back without checking back side.

The truck hit the worker





The third party accident often occurs in the traffic accident

Traffic accident involve s the third party

Hakfodak !!!

Dump truck is trying right turn, a motorcycle is coming closer

Dump truck collided with the motorcycle (Third Party)

2. Introduction of Safety activities

In order to prevent labour accidents, following activities (events) are carried out on site;



Exercise before morning meeting

A3-51

1) Morning Meeting (tool box meeting)

Before start, all the person have a morning meeting for; a) today's work schedule and remarks safety measures

b) tool box meeting among the work group





As a each working group, supervisors explain today's work procedures and safety remarks to workers

2) Safety Patrol

All parties concerns, Client, Consultant, Contractor and sub-contractor conduct Safety Patrol regularly for;

- a) checking site conditions and hazard of safety
- b) discussion for safety measures





Jointly site inspection and find out dangerous points and if necessary instructions are to be made

A-5

★Proposed schedule of activity for Safety Control in C/S;

- * Observation of Safety Activities on other project
- * General theory of accident's occurrence and prevention measures
- * Tying carry out Safety Activity on Ex Japan Road
- * Final purpose and general responsibility for Safety

Obrigado Barak !!

+



You come to the site fine(Diak) in the morning and you leave the site fine(Diak) in the evening

3) Safety Assembly

Safety Assembly is held with attending all staff & workers on the site for;

- a) encouraging the importance of the Safety and
- b) knowing safety minds and points





Project Manager or senior staff give speech regarding the importance of Safety and reminding safety manners to all the workers.

site on reconstruction of the road of Ex Japan





Almost all works are found, without helmets protecting themselves

When slope cutting and close the road, there is found no watchmen and warning sign board

1-6

Attachment 2 Training Material on Slope Protection (December 2016)

Introduction of Slope Protection

Out Line

- 1. General Information of Slope Protection
- 2. Countermeasure, Existing Methods and Methods shall be Introduced
- 3. Basic Points of Slope Stability Calculation
- 4. Necessary Information for Countermeasure Design

A-8

GENERAL INFORMATION OF SLOPE PROTECTION

Slope

Flat Plane

Flat Plane

W. Gravily Force

T. Tangental

N: Normal

R: Resistance

by own strength.

Sope Classification

Natural Sope, Cut Sope Embankment Sope Collapsed Sope







Sope Classification

Classification	Shape	Geology		
Natural Slope	Natural Terrain	Natural Ground	Complexity Inhomogeneous	
Collapsed Slope	Collapsed Gradient			
Out Slope	Out Gradient			
Embankment Slope	Embankment Gradient	Banking Material	Depending on Q.C. Random-Selected Homogeneous	

Natural Slope Surface Structure




Slope Failure Classification by Movement Mechanism



A3-54 ___

Cut Slope

- Stress release
- · Out slope is steeper than natural slope



Cut Slope

Scouring

· Weathering and Saking







A-12

Compaction of Embankment

Curve of Soil Compaction



Collapse on Embankment Slope



A-13

Slope shall stand up by own strength

Standard Gradients for Out Slope

Soil das	Out Slope Height	Gradient	
Hard rock		· ·	1:0.3 to 1:0.8
Soft rock			1:0.5 to 1:1.2
Sand	Not dense, and poorly graded		1:1.5 to
	Dense	Less than 5m	1:0.8 to 1:1.0
		5 to 10m	1:1.0 to 1:1.2
Sandy soil	Not dense	Less than 5m	1:1.0 to 1:1.2
		5 to 10m	1:1.2 to 1:1.5
	Dense, or well graded	Less than 10m	1:0.8 to 1:1.0
Sandy soil mixed		10 to 15m	1:1.0 to 1:1.2
with gravel or rock masses	Not dense, or poorly	Less than 10m	1:1.0 to 1:1.2
TOUX TELESIES	grade	10 to 15m	1:1.2 to 1:1.5
Clayey soil		0 to 15m	1:0.8 to 1:1.2
Clayey soil mixed with		Less than 5m	1:1.0 to 1:1.2
rock masses or cobble- stone		5 to 10m	1:1.2 to 1:1.5

COUNTERMEASURE EXISTING METHODS AND METHOD SHALL BE INTRODUCED

Slope shall stand up by own strength 2

Standard Gradients for Embankment

Banking materials	Height of embankment (m)	Standard gradient	Remarks
Well-graded Sand (S), gravel, and sand mixed with gravel	Less than 5m	1:1.5 to 1: .8	To be applied to embankments
(G)	5m to 15m	1:1.8 to 1:2.0	with sufficient bearing capacity at foundation ground,
Poorly-graded Sand (SG)	Less than 10m	1:1.8 to 1:2.0	which is not affected by inundation.
Rock masses (including muck)	Less than 10m	1:1.5 to 1:1.8	Typical unified soil classification are shown in ()
	10m to 20m	1:1.8 to 1:2.0	for reference.
Sandy soil (SF), hard dayey soils and hard day (hard	Less than 5m	1:1.5 to 1:1.8	In case of exception of standard slope is needed the
dayey soils and day of alluvium, loam, etc.)	5mto 10m	1:1.8 to 1:2.0	stability calculation.
Volcanic cohesive soils (V)	Less than 5m	1:1.8 to 1:2.0	

14

Natural and Cut Skipe
Tipo 5
Fullud De EDCOMBROS (FE)
Table ASSESSMENTO (BL)
Tipo 5
Fullud De EDCOMBROS (FE)
Tipo 5
Fullud De

Classification of Road Disaster

A-15

A3-55

14

Characteristics of Disaster Type

ľ	Disaster Type	Movem ent	Topography	Moving Material	Moisture	Scale	Speed
T 1	Slope collapse	Fall, Slide	Steep, High slope	Weathered Rock, Soil	Moist	Small-Medium (<5,000m³)	Rapid
T 2	Rock fall	Fall	Steep, High slope	Rock	Dry	VerySmall (<5m³)	Extremely rapid
T 3	Rock mass failure	Topple, Slide, Fall	Steep, High slope	Rock	Dry	Medium-Large (>100m³)	Rapid
T 4	Mass movement	Slide	Gentle slope with characteristic landform	Soil, Debris, Rock	Moist	Large (>5,000m³)	Slow
T 5	Debris flow	Flow	Stream	Debris, Mud	Liquid form	Medium-Large (>1,000m³)	Rapid
T 6	Road collapse	Slide, Fall	Embankment slope, Road shoulder	Fill material, Soil	Moist- Wet	9mall (<1,000m³)	Rapid

17

T3 Rock Mass Failure



A-16

T5 Debris Flow





Principle Classification of Slope Disaster Countermeasure


Classification	Principle
Control work	Control work makes the ground itself be stable. This is basic means of countermeasure. Represented by adoption of adequate slope gradient, subsurface drainage and so on.
Prevention work	Structure prevents soil mass movement by equilibrium of force. This work is broadly classified two. One counteracts moving force by structure's own weight as retaining well. Another counteracts by structure's tension or stiffness as anchor or pile.
Traffic	Instead of treating disaster phenomenon directly, protection work
Protection work	protects road / traffic solely. Represented by catch wall, rock fall protection fence, rock shed and so on.
Avoidance plan	When size of disaster phenomenon is too large to treat from technical point or cost, road avoids disaster point by route change, bridge, tunnel etc. Avoidance plan must be reasonable than countermeasure works.

A-1

Slope Failure Countermeasure

Classification	Slope collapse	Rock fall	Rock mass failure	Mass movement	Debris flow	Road collapse
Control work	Outtingwith adequate stope gradient Subsurface drainage	Removing of source rock	Removing of source rock mass	Surface water drainage Shallow groundwater drainage Deep groundwater drainage Earinage Earinage Counter weight embankment works	Mountainside works Valleyworks	Embankment with adequate stope gradient Groundwater drainage
Prevention work	Shotcrete crib Rock bolt works (Insertion of reinforced bar) Anchor works	Mortar spraying Concrete pitching Cover type rock fall prevention net Shotcrete cirb Rock bolt works	Wire rope works Adhesive bonding works Rock bolt works	Pile works Anchor works	None	Retainingwall Reinforced soil retaining wall Anchor works
Protection work	Catch wall	Rock fall protection fence Pocket type rock fall protection net Rock shed	None	None	Keepingof enough flow section Debris flow shed Opened check dam	None 21


Existing Methods against Slope Collapse



22

A3-56

Existing Methods against Mass Movement



Methods shall be introduced against Slope Collapse





24

A-19

Example of Rock Bolt Detail Other data THE DATE OF ROCK BOLT Detail OTHER DATE OF ROCK BOLT Detail OTHER DATE OF ROCK BOLT DETAIL DETAIL OF ROCK BOLT DETAIL DETAIL DETAIL DETAIL DETA

Concrete Placing of Shotcrete Orib



. ...


Shotcrete Crib Lateral Form and Spraying Machine

Methods shall be introduced against Mass Movement



A-21


Drainage Works against Mass Movement



Example of Drainage Well and Drainage Tunnel



Example of Ground Anchor Detail



Example of Ground Anchor Head Structure



A3-57

Pile Works




BASIC POINTS OF SLOPE STABILITY CALCULATION

A-24

Calculating Formula of Slope Stability Simplified formula

$$F_{z} = \frac{\sum \left(cJ_{z} + \left(W_{z} - u_{z}b_{z}\right)\cos\alpha_{z}\tan\phi_{z}\right)}{\sum W_{z}\sin\alpha_{z}}$$



Assumed Conditions for Statically Determinate

• Acting forces on both side of the slices are even.


$$\begin{split} \Delta V_i &= V_{i+1} - V_i = 0 \\ \Delta H_i &= H_{i+1} - H_i = 0 \end{split}$$

Collection on "N"

$$N_i = (W_i - u_i b_i) \cos \alpha_i$$

A-25

Necessary Conditions for the Calculation (1)



Necessary Conditions for the Calculation (2)


Soil characteristics

- Shear strength of sliding surface
 c: cohesion, φ: Internal friction angle
- Unit weight of sliding body

7: : wet unit weight

Yzat : Saturated unit weight

Mohr-Coulomb Yield Criterion



Unit Weight of Soil

$$\gamma_t = \frac{G_z + eS_{\tau}}{1 + e} \gamma_w$$

$$\gamma_d = \frac{G_z}{1 + e} \gamma_w$$

$$\gamma_{zat} = \frac{G_z + e}{1 + e} \gamma_w$$

$$G - e$$

yt: wet unit weight
yd: dry unit weight
ysat: Saturated unit weight
ysub: Submerged unit weight
yw: water unit weight
Gs: specific weight of soil particle
Sr: degree of saturation
e: void ratio

-27

A3-58

A-26


,

NECESSARY INFORMATION FOR COUNTERMEASURE DESIGN


Topography Information


- Plan (Contour map)
- · Longitudinal Section
- Cross Sections

A-28





Cross Section








Attachment 3 Material of Workshop on A03 Inspection (February 2017)

















Attachment 4 Training Material on Analysis of Catchment Basin (March 2017)

The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste

Case Study for Design Check Road Drainage (1)

March 2017

JICA Expert Teams

Today's Training

How to Make a Catchment Basin

A-39

Contents

- 1. What is a Catchment Basin?
- 2. Basin Map of Other Country
- 3. Location of the Study Site
- 4. Practice-1 Making a Basin Boundary
- 5. Practice-2 Making a River Profile
- 6. Next Step

What is a Catchment Basin?

A catchment basin is an extent or an area of land where all surface water from rain converges to a single point at a lower elevation, usually the exit of the basin, where the waters join another body of water, such as a river, lake, reservoir, estuary, wetland, sea, or ocean.

Source: Wikipedia






A-40

What is a Catchment Basin?


√A right angle line to convex (Purple line) : Ridge √A right angle line to concave (Blue line) : Valley (River)



Basin Map of Other Country (1)




Δ





Basin Map of Other Country (3)





A-42














17

Next Step

Hydrological Study

- ✓ Collection of Rainfall Data at Dili and Same
- ✓ Rainfall Analysis
- \checkmark Estimation of Discharge Volume

Technical Assistance to Basic Design


- ✓ Topographic Survey
- \checkmark Confirmation of Flow Capacity of Box Culvert
- ✓ Judgment of Bearing Capacity of Ground


18


Thank you all for coming
Today's Classroom Lecture!


A-47


Attachment 5 Training Material on Measures against Souring (March 2017)



















Formula of Pier Scouring depth $\frac{Z}{D} = f\left(\frac{h0}{D} \cdot \frac{h0}{dm} \cdot Fr\right)$ Z: scouring depth,
D: width of piers,
h₀: water depth,
dm: mean particle size of river bed materials,
Fr: Froude number





























Attachment 6 Minutes of 2nd JCC

Minutes of the Joint Coordinating Committee (JCC)

For

The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste The 2nd Joint Coordinating Committee for the Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste (hereinafter referred to as the Project") was held on 16th February 2017, under the acting chairmanship of Mr. Jose Gaspar R.C. Piedade, Director General, Ministry of Public Works, Thansport and Communications (hereinafter referred to as "MPWTC").

Matters mentioned in this Minutes of JCC were reported to the chairperson, Mr. Gastao Prancisco de Sousa, Minister, MPWTC.

Chairpenson and members attended JCC have agreed this Minutes of JCC with the mutual understandings neached through the discussion.

Dili, XXth March, 2017

Mr. Gastao Francisco de Sousa

Team Leader
The Project for the Capacity Development of Ministry of Public Works, Transport and Road Services in the Democratic Republic of Timor-Leste

THE ATTACHED DOCUMENT

The JCC was held on 16th February, 2017 at the conference room of DRBFC. The JCC consists of 6 agendas shown in Ω and discussions were made as shown in Ω).

- (I) The JCC consists of 6 agendas:
- Opening of JCC
- 2. Presentation of Project Activities in 2016 and 2017 by JICA Expert Team
- 3. Presentation of Road Maintenance Activity in 2017 by Maintenance Department, DRBFC
- 4. Open Discussion for the Project
- Comment by JICA
- Conclusion and Closing Remarks
- (II) Discussions Made
- (a) Members of JCC agreed the revised Project Design Matrix (PDM) and indicators.
- b) Maintenance Department of DRBFC stated the issues on road maintenance activities such as the lack of budget, operational costs, facilities, staffs as well as long process of
- (c) Members of JCC discussed the urgency of treatments on the case study sites where have serious damages. JICA Expert Team is trying to secure additional project budget for the topographic and geotechnical suvvey in order to study the proper countermeasures on them. Members of JCC agreed the importance of continuous coordination between DRBPC and CDRS to implement the projects smoothly.
- (d) Maintenance Department of DRBFC proposed to establish the standard unit prices of road maintenance though the discussion among stakeholders in order to smoothen the project implementation. However, the difficulties of establishing standard unit prices were pointed out due to the differences of sites.
- (e) Joint inspections by construction stakeholders such as ADN, DRBEC and Contractor are proposed to smoothen the procedure of projects. ADN replied that it is difficult because of the decree of law, and ADN should conduct the final inspection as the project owner.

Appendices:

- 1. Presentation Material of 2nd JCC by JICA Expert Team
- 2. Presentation Material of Road Maintenance Activity by Maintenance Department, DRBFC
- 3. Revised PDM

 $\mbox{ Appendix 1 } \mbox{ Presentation Material of 2nd JCC by JICA Expert Team } \\$





The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste

> Presentation of 2nd JCC February 2017



Ingerosec Corporation Earth System Science Co., Ltd.

Contents


- 1. Project activities done in 2016
- 2. Project activity plan in 2017
- 3. Change of Project Design Matrix(PDM)
- 4. Issues and challenges

A-62

1. Project activities done in 2016

1-1. Baseline Survey

1) Share of road and bridge failures



- Pavement damages have highest share, but proper pavement repair is progressing in TL, especially in Dili.
- Slope is 2^{nd} and Drainage is 3^{nd} , but appropriate measures are not taken for the repair of them.



42% of total bridges is damaged in TL, 60% of damaged bridges is caused by scouring. However, appropriate measures are not taken.

A-63

2) Cause of road and bridge damages Pavement failure on A05 due to the lack of roadside ditch Cut slope failure on A02 due to the heavy and lack of slope protection Scouring of bridge substructure on A14 due to severe river flow and lack of protection 5 bankment slope failure on A07 due to t suitable foundation material and lack of

3) Baseline examination to DRBFC Survey & Design Training of slope protection to every department will be required and effective. Training of drainage to Maintenance Dpt. will be required and effective Training of quality control, especially in pavement, to every department will be required and A-64

4) Condition of road maintenance and rehabilitation Approx. 350km (26%) of national roads are or going or under preparation of road maintenance package(9 package project).

5) Road maintenance budget in 2016 and 2017

Budget Implementation


4 million US\$ was secured by Infra Fund as the road maintenance budget in 2016. However, none of the budget has been used due to the delay of procedure and project implementation.

Budget Request

16 million US\$ was requested for road/bridge maintenance budget in 2017. However, 3.4 million US\$ (20% of request) has been secured (by LMs Fund).

AP-4

A3-74





2. Project activities plan in 2017

2·1. Improvement of road inspection and database
[Issues of Existing database]

✓ So delicate (many items to be input) ⇒ Take long times to input

✓ Each defect is inspected and helabilitation cost is calculated

⇒ It does not match the present road maintenance activity.


Evaluation sheet


Defect information and cost calculation sheet


2-1. Improvement of road inspection and database


[Proposed improvement] = Simple and quick road maintenance planning

A) Road inspection form
Inspect the items and volume of road maintenance work









A3-76

➤ Review of PDM and indicators(target) Overall Goal⇒No change The maintenance conditions of major roads are improved in TL. <Indicator in 2022(3 years after project completion> More than 60% of major national roads will be in good condition. <Baseline in 2016> Currently 2~3% is in good condition. 26 % is target of road maintenance package. 50 % is target of whole rehabilitation project by TL and Donors. Good condition rate of maintained and rehabilitated road

4. Issues and challenges

A-74

4. Issues and challenges

1) Limited number and time of C/P staff
How the C/P staffs are involved is so important in this Project activity because of their limited time and number

2) Travel allowance to C/P staff Schedule of road inspection and activities tends to be delay due to the delay of distribution of travel allowance to C/P staff

3) Review of design and cost by ADN
Budget disbussement and project implementation tend to be delay because of review by ADN. Improving the accuracy of design and cost as well as relation with ADN is required to smoothen the project implementation.



Thank you for your attention Obrigado Barak!!



 $\label{eq:Appendix 2} \begin{array}{ll} \text{Presentation Material of Road Maintenance Activity by Maintenance Department,} \\ \text{DRBFC} \end{array}$

Presentation on Roads Maintenance Activities in

BY

João Pedro Amaral MAINTENANCE DAPARTMENT

Contents

- Roads Maintenance Activities in 2016
- Roads Maintenance Activities for 2017
- Issues and challenges of roads maintenance activities
- Recommandations

A-77

Issues and challenges of Roads Maintenance implementation process

- Lack and no continue budget allocation for roads maintenance
- No operational cost to secure the quality of roads maintenance and rehabilitation supervision work
- Lack facilities (vehicles) to support roads maintenance work
- lack of technical staffs
- Payment process takes to much time
- No unit rates uniformity in place for roads maintenance

Recommendations

- Needs enough and continuous budget allocation for roads maintenance every vear
- Increase the no of Engineer or technical staffs
- Need enough facilities (vehicles) and operational cost in place to secure the quality of roads maintenance work
- Beautocracy simplification to accelerate payment process
- Uniform maintenance unit rates to be used nationally
- To improve communication and coordination amongst related parties who involve in roads sector development

Roads Maintenance Activities in 2016

- There were 9 maintenance packages planned in 2016.
- 8 packages implemented through out sourcing process, and the implementation status are now under contract signing process for implementation in early 2017
- · Another 1 package for Dili Urban Maintenance is implemented through direct appointment system and it's now under implementation process.

Roads Maintenance Activities for 2017

- \bullet Supervising the implementation of 9 maintenance packages from 2016
- Some candidate roads have been identified to be packaged for 2017 maintenance program, but there is no real action taken in term of documents preparation for no budget allocate for 2017
- Finalizing of National and District Roads Map Trip line to support Data Base updating process
- To finalize the development of existing Data Base
- To finalize Roads Maintenance Unit Rates analysis for the consolidation and uniformity
- Recruiting consultant to prepare SOP Standard Manual, conducting traffic count survey and IRI survey in collaboration with ADB

A-78

Appendix 3 Revised PDM

Project Monitoring Sheet [(Revision of Project Design Matrix)

Project Title: The Project for Capacity Development of Road Services in Timor-Leste (CDRS) Implementing Agency: Ministry of Public Works. Transport and Communications
Target Group: Officials of Direstorate of Road, Bridge and Flood Control (DRBFC)

Version 3
Dated 16,February,2017

AP-18 A-81

Period of Project: (Three (3) years)					
Project Site: Whole Timor-Leste	Model Site:				
Narrative Summary	Objectively Verifiable Indicators	Means of Verification	Important Assumption	Achievement	Remarks
Overall Goal The maintenance conditions of major roads are improved in TL.	OG1. More than 60% of major national roads is in good condition.	Periodic Road Inspection	Budget and staff will be secured at satisfactory levels. Traffic volume is not increased more than expected,		
Project Purpose					
Capacity of DRBFC for maintenance of major roads in the whole country is enhanced.	Total length of maintained national roads become 400km.	Periodic Road Inspection	Enough number of DRBFC staff in the HQs and regional offices is ensured as planned.		
			Budget for road maintenance and management is ensured,		
Outputs					
Output 1: Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and annual budget plan.		Budget Report	The trained DRBFC personnel continue to work for the Project (They do not quit the Project)		
	Improved road database is utilized for preparing the annual	Monitoring Sheet			
	work plan of road maintenance.		Unforeseen natural disasters will		
Output 2: Capacity of DRBFC construction	At least 3 case studies for construction and 3 case studies	Monitoring Sheet	not occur which may destroy construction works under case		
management for maintenance and rehabilitation including slope protection is improved through case	for design are conducted.	monthly distal	studies_		
	More than 60 % of trainees pass the achievement test for construction supervision and design.	Achievement test			
	Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	Technical guideline prepared			

MS ver=3(案)

.1 To review existing management structure condition of maintenance and rehabilitation for major cods, .2 To conduct periodic/routine inspection.	1. Dispatch of the Japanese Side 1. Dispatch of the Japanese experts Short-term experts: - Team leader / Road maintenance 1 - Deputy team leader / Road maintenance 2 - Road construction supervision - Qualify conful / Road repair	The Timor-Leste Side 1. Assignment of C/Ps - Project Director - Project Manager - DRBFC Staff	DRBFC's budget necessary for the Project is allocated by TL government.
condition of maintenance and rehabilitation for major oads .2 To conduct periodic/routine inspection	Short-term experts: - Team leader / Road maintenance 1 - Deputy team leader / Road maintenance 2 - Road construction supervision	Project Director Project Manager	Project is a cated by TL
2 To conduct periodic/routine inspection	Deputy team leader / Road maintenance 2 Road construction supervision		government
2 To undate the database based on the inspection	Quality control / Road repair		goromany
esult and repair/rehabilitation works of roads and	Disaster restoration Road design / Project coordinator	2. Assignment of Trainees In accordance of necessity	_
oridges.	- Structure design - Database	3. Facilities and Equipment - Project office	< ssues and countermesures>
4 To formulate maintenance and repair/rehabilitation		Equipment and tools	
I.5 To implement emergency inspections and epair/rehabilitation works when necessity arises.	Facilities and equipment	Recurrent costs Expenses for equipment maintenance	
· ·	n accordance with necessity of activities	- Spare parts	
.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within he limited budget.	Training in Japan In accordance with necessity of activities	Transportation fees of C/Ps and trainees Expenses for contract-out of works Necessary expenditures for case studies C/Ps' wages and allowances	
.7 To propose appropriate framework of road naintenance and rehabilitation for major roads.			
2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies.			
2.2 To conduct the case studies for the planning, design and construction supervision of the project.			
2.3 To propose preferable structures for construction nanagement for repair/rehabilitation and maintenance works through case studies.			
3.1 To review existing technical ducuments for road naintenance and rehabilitation.			
3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction works.			
3.3 To acquire necessary knowledges of civil angineering for design through classroom lectures and ase studies.			
8.4 To prepare the technical guideline of investigation and design.			
8.5 To reflect the lessons learned from case studies to he technical guideline.			
3.6 To disseminate the technical guideline for concerned parties.			

TO CR of JICA Timor-Leste OFFICE

<u>Project Title: The Project for the Capacity Development of Road Services in the</u> Democratic Republic of Timor-Leste

Version of the Sheet: Ver.4 (Term: March, 2016 - March, 2019)

Name: Hisashi MUTO

<u>Title: Team Leader/ Road Maintenance1</u>
<u>Submission Date: 30th September 2017</u>

< I. Summary (all achievements are as of 30th September, 2017) >

- 1. Progress
- **1-1 Progress of Inputs**
- 1-1-1 Japanese side
- < Short-term experts dispatched to Timor-Leste>

NO	Name	Title	Dispatched Period to Timor-Leste	Changes or delay
			(1st) 8th Mar – 10th Apr, 2016	None
			(2 nd) 14 th Jun – 25 th Jun, 2016	
1	Hisashi MUTO	Team Leader / Road	(3 rd) 1 st Sep – 18 th Sep, 2016	
'	HISASIII WIOTO	Maintenance 1	(4 th) 23 th Jan – 19 th Feb,2017	
			(5 th) 24 th Mar – 2 nd Apr, 2017	
			(6 th) 18 th Aug – 10 th Sep, 2017	
		Deputy Team Leader	(1st) 8th Mar – 15th Apr, 2016	None
		/ Road Maintenance 2	(2 nd) 14 th Jun – 13 th Jul, 2016	
2	Makoto MATSUURA		(3 rd) 20 th Sep – 14 th Oct,2016	
			(4 th) 1 st Dec – 16 th Dec,2016	
			(5 th) 23 th Jan – 19 th Feb,2017	
3	Mitsuhide SAITO	Deputy Team Leader	(1 st) 24 th Mar – 9 th Apr, 2017	Note: Mr.
		/ Road Maintenance 2	(2 nd) 9 th Jun – 25 th Jun, 2017	Mitsuhide
				Saito
				replaced Mr.
				Matsuura as
				Deputy Team
				Leader.
4	Johji KOIZUMI	Road Construction	(1 st) 19 th Jul – 17 th Aug, 2016	None
		Supervision	(2 nd) 24 th Sep – 14 th Oct,2016	

	Masariiko I IA I ASI II	Landshide	(1) 10 Juli – 20 Juli, 2017	on Landslide
11	Masahiko HAYASHI	Landslide	(1 st) 16 th Jun – 28 th Jun, 2017	Note: Activity
			(5 th) 18 th Aug – 30 th Sep, 2017	
			(4 th) 16 th Jun – 2 nd Jul, 2017	
			(3 rd) 13 th Mar – 12 th Apr, 2017	
			(2 nd) 3 rd Oct – 14 th Oct, 2016	
10	Takashi SAITO	Database	(1 st) 19 th Jul – 24 th Aug, 2016	None
			(5 th) 1 st Sep – 30 th Sep,2017	
			(4 th) 12 th May – 11 th Jun, 2017	
			(3 rd) 14 th Nov – 13 th Dec,2016	
			(2 nd) 5 th Jul – 4 th Aug, 2016	
9	Kenji MINEGISHI	Structure Design	(1 st) 5 th Apr – 24 th Apr, 2016	None
				Coordinator.
				as Project
8	BROOKER-JONES	Coordinator		Mr. Akagawa
	Nicholas	Road Design / Project		s replaced
				Brooker-Jone
			(1 st) 31 st Jul – 30 th Aug, 2017	Note: Mr.
			(4 th) 13 th Feb – 5 th Mar, 2017	
7	Yoshiyuki AKAGAWA	Coordinator	(3 rd) 12 th Sep – 6 th Oct, 2016	
		Road Design / Project	(2 nd) 21 st Jun – 13 th Jul, 2016	
			(1 st) 17 th Mar – 15 th Sep, 2016	None
			(5 th) 17 th Apr – 7 th May, 2017	
		23.2121 1 303.3.3.1	(4 th) 13 th Feb – 8 th Mar, 2017	
6	Shutaro SAKANAKA	Disaster Restoration	(3 rd) 12 th Sep – 6 th Oct, 2016	
			(2 nd) 28 th Jun – 21 st Jul, 2016	140110
			(1 st) 11 th May – 31 st May, 2016	None
			(6 th) 4 th Aug – 3 rd Sep, 2017	
		Nopali	(5 th) 23 th Jan – 22 th Feb,2017	
5	Sueo HIROSE	Repair	(4 th) 7 th Oct – 14 th Oct, 2016	
		Quality Control / Road	(2) 13 May – 11 Jun, 2016 (3 rd) 14 th Aug – 12 th Sep, 2016	
			(1 st) 28 st Mar – 17 st Apr, 2016 (2 nd)13 th May – 11 th Jun, 2016	None
			(4 th) 21 st Aug – 30 th Sep,2017 (1 st) 28 th Mar – 17 th Apr, 2016	None
			, ,	
			(3 rd)19 th Jun – 5 th Jul, 2017	

PM Form 3-1 Monitoring Sheet Summary

				analysis was approved by 2 nd JCC; Mr. Hayashi was assigned in
12	Sobobi MIKAMI	Tanagraphical	(1 st) 19 th Jun – 16 th Jul, 2017	June 2017.
12	Sohshi MIKAMI	Topographical Analysis	(1) 19 Juli – 16 Jul, 2017	Note: Activity on Landslide
		7 trialy 515		analysis was
				approved by
				2 nd JCC; Mr.
				Mikami was
				assigned in
				June 2017.
13	Nao TSUJIMURA	Evaluation/Monitoring	Resident in Timor-Leste	None

< Equipment and materials >

NO	Items	Qty	Unit price	Unit	Total amount
	Not Applicable				

(Remark: Equipment and materials which have a service life of 2 years and are more than JPY 50,000 are listed.)

1-1-2 Timor-Leste side

• Counterpart (C/P) personnel (from MPWTC and DRBFC)

NO	Name	Title of the Project	Engaged Period
1	Jose Gaspar R.C. Piedade	Project Director	8 th Mar 2016-31 st Aug, 2017
2	Rui Hernani F. Guterres	Project Manager	8 th Mar 2016 – present
3	Joao Gama	C/P staff	8 th Mar 2016 – present
4	Joao Pedro Amaral	C/P staff	8 th Mar 2016 – present
5	Joao Gregorio	C/P staff	8 th Mar 2016 – present

• Equipment and materials for the project office

NO	Items	Qty	Unit
1	Office space (including desks and chairs)	1	room

1-2 Progress of Activities

NO	Activity	Achievement level
1.2	To conduct periodic/routine inspections.	JICA Expert Team conducted periodic/routine inspections to assist data collection in a new format. Those inspections have been carried out with Dept. Maintenance team of Region 1 and 4; moreover, the target sections of national roads A08, A11, A12 and A16 have been inspected.
1.3	To update the database based on the inspection results and repair/rehabilitation works of roads and bridges.	 JICA Expert Team conducted data input of collected information from handwritten raw data to Excel data; the GIS database file has been updated using inspection results of 2016 for A01, A03, A06, A07, A08 and A11. JICA Expert Team assisted staff of Dept. Maintenance in compiling inspection results of 2017 for Reg.1 and 4 into GIS software.
1.5	To implement emergency inspections and repair/rehabilitation works when necessity arises.	 In accordance with the request of Dept. Maintenance, JICA Expert Team conducted site inspections and quality control of emergency maintenance packages on C23a and A16. Details: Road collapses and embankment collapses have occurred in both C23a Ainaro – Hatoudo and A16 Fohoren – Fatululik – Fatumean areas. Those roads have plans to be maintained by budget of 2017 Line of Ministry (totally, there are 7 maintenance packages in TL). However, traffic on C23a and A16 was paralyzed by the above; therefore, those 2 packages were changed to emergency maintenance with the Minister of PWTC's approval. Note: the other 5 packages follow the normal tender process of NDCS. JICA Expert Team assisted with inspection of Loes River

		 JICA Expert Team delivered classroom lectures about weather resistant big sandbags; DRBFC staff learned relevant knowledge about 1) theory and applicable conditions to use these materials; 2) application range of stacking height and inclination of slope; 3) standard drawings of installation of big sandbag; 4) orientation for demonstration to install big sandbag.
2.2.	To conduct the case studies for the planning, design check and construction supervision of the project.	 JICA Expert Team/JET conducted supervision of 2017 maintenance construction in A05 Betano – Dotik. (1 of 9 maintenance packages based on CAFI budget) JICA Expert Team supported DRBFC staff to doing quality control of the following operations: Installation of new pipe culverts Proper compaction method of backfill; selection of appropriate materials according the ground strength; JET recommended that when the strength of original ground is not enough, there is a need for replacement of original ground or improvement of soft ground conditions with small stones. Construction of stone masonry walls Proper compaction method of backfill.
		 JICA Expert Team/JET conducted topographic survey using UAV on A05 in Aituto landslide area. After survey, JET held a seminar in order to explain UAV itself and utilization of UAV aerial photos for topographic analysis of landslide areas.
		 JICA Expert Team delivered classroom lectures about design check of road drainage (part 2). Those classroom lectures were provided to DRBFC in order to do design check of Sesurai box culvert construction as part of a case study. During 3 lectures, DRBFC engineers learned following: Design discharge volume by the calculation of runoff coefficient and rainfall intensity; Analysis of rainfall data to ascertain rainfall intensity; Calculation of daily rainfall intensity by Mononobe's formula.
3.3	To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies.	 JICA Expert Team held workshops about retaining walls; DRBFC engineers and an international consultant working in DRBFC attended this workshop to acquire the following knowledge: Calculation of stability of retaining walls to compare physical characteristics of 2 different types of typical retaining wall using in TL; Calculation of Coulomb activity earth pressure coefficient; Calculation of ultimate bearing capacity using Excel format.

1-3 Achievement of Output

	Indicators of Outputs	Achievement level
1.1	More than 30% of requested budget for road maintenance are distributed.	This concrete indicator has been approved in February 2017 in the 2 nd JCC. Achievement level of this output is not ready to be measured.
1.2	Improved road database is utilized for preparation of the annual work plan of road maintenance.	49% of target national roads' condition data have been updated into GIS database.
2.1	At least 3 case studies for both construction and design are conducted. (Totally 6 case studies)	Four (4) sites proposed for case studies were approved in February 2017 in the 2 nd JCC.
2.2	More than 60% of trainees pass the achievement test for construction supervision and design.	A baseline survey found that the percentage of examinees exceeding the expected level by subject was a) design: 28% and b) quality control: 8%.
3	Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	This indicator was approved in February 2017 in the 2 nd JCC. Achievement level of this output is not ready to be measured.

1-4 Achievement of the Project Purpose

Indicators of Project Purpose	Achievement level
Total length of maintained national roads were became 400km.	This concrete indicator was approved on 16 th February, 2017, in the 2 nd JCC. Achievement level of this output is not ready to be measured.

1-5 Changes of Risks and Actions for Mitigation

- Risks have not been confirmed so far; thus actions for mitigation have not been taken.
- As a result of the Parliament election, reshuffle of cabinet officers will occur. General Director of Public Works was the project director of this project; however his term of office has expired. His successor will be designated by the new Government.

1-6 Progress of Actions undertaken by JICA

- JICA Timor-Leste shared important information and documents with JICA Expert Team.
- JICA Timor-Leste assisted with visa acquisition process for JICA Expert Team.

1-7 Progress of Actions undertaken by Gov. of Timor-Leste

- DRBFC shared necessary information and documents with JICA Expert Team.
- DRBFC has prepared the drawings of road and bridge maintenance based on the road inspection.

1-8 Progress of Environmental and Social Considerations (if applicable)

• No activities for the progress of Environmental and Social Considerations have been undertaken.

1-9 Progress of Considerations on Gender/Peace Building/Poverty Reduction (if applicable)

Not Applicable so far.

1-10 other remarkable/considerable issues related/affect to the project (such as other JICA's projects, activities of counterparts, other donors, private sectors, NGOs etc.)

No other issues have been confirmed so far.

2. Delay of Work Schedule and/or Problems (if any)

• Based on the PDM, the project activities have been implemented as planned.

3. Modification of the Project Implementation Plan

3-1 PO

• PO has not been modified from Monitoring Sheet ver.1.

3-2 Other modifications on detailed implementation plan

• No other modification of the detailed implementation plan have been made.

4. Preparation of Gov. of Timor-Leste toward after completion of the Project

 The Gov. of Timor-Leste tries to secure the budget for road maintenance so that the capacity development of DRBFC for road maintenance, which is the Project Purpose, will be sustainable and contribute to the achievement of the Overall Goal.

< II. Project Monitoring Sheet I & II >

Project Monitoring Sheet I & II are attached as PM Form I and II.

Version 3 Date: 30th September, 2017

Project Monitoring Sheet I (Revision of Project Design Matrix)

Project Title: The Project for Capacity Development of Road Services in Timor-Leste (CDRS)

Implementing Agency: Ministry of Public Works, Transport and Communications Target Group: Officials of Directorate of Road, Bridge and Flood Control (DRBFC)

Period of Project: (Three (3) years)

Droinet City: Whole Timer Locks	Site.				
Narrative Slimmary	Objectively Verifiable Indicators	Means of Verification	Important Assumption	Achievement	Remarks
Overall Goal					
ance conditions of major roads are TL.	OG1 More than 60% of major national roads is in good Periodic Road Inspection condition.		Budget and staff will be secured at Indicator has been set up and approved in 2nd JCC in Traffic volume is not increased February 2017. more than expected.	Indicator has been set up and approved in 2nd JCC in February 2017.	
Project Purpose Capacity of DRBFC for maintenance of major roads in Total length of maintained national the whole country is enhanced. 400km.	Total length of maintained national roads become 400km.	Periodic Road Inspection	Enough number of DRBFC staff in Indicator has been set up and the HQs and regional offices is approved in 2nd JCC in ensured as planned. Budget for road maintenance and management is ensured.	Indicator has been set up and approved in 2nd JCC in February 2017.	
Output 1. Appropriate road maintenance and rehabilitation for major roads is realized in accordance maintenance are distributed, with annual work plan and annual budget plan. 1-2. Improved road database the annual work plan of road Gatabase the annual work plan of road Gatabase management for maintenance and rehabilitation sincluding slope protection is improved through case studies for design are conductables in the whole country.	1-1. More than 30% of requested budget for road maintenance are distributed. 1-2. Improved road database is utilized for preparing Monitoring Sheet the annual work plan of road maintenance. 2-1. At least 3 case studies for construction and 3 case studies for design are conducted (Totally 6 case studies).		Budget for road maintenance and 1-2. 49% of 2016's raw management is ensured. The trained DRBFC personnel database. Continue to work for the Project (They do not quit the Project) Unforeseen natural disasters will not occur which may destroy selected.	1-2. 49% of 2016's raw handwritten inspection data have been inputted into GIS database. 2-1. 1 site for construction and 3 sites for design have been selected.	
e of investigation and rehabilitation are appropriate design	2-2. More than 60 % of trainees pass the achievement Achievement test for construction supervision and design. 3. Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	e prepared	studies.		

Activities	stnaul	S	Pre-Conditions
	The Japanese Side	The Timor-Leste Side	
re for major	Dispatch of the Japanese experts Short-term experts: Team loader / Doed maintenance 1	Assignment of C/Ps Project Director Project Anger	DRBFC's budget necessary for the Project is allocated by TL
nodds. 1.2 To conduct periodic/routine inspection.	reall reader / Noad Hamenanice Deputy team leader / Road maintenance 2 - Road construction supervision - Quality control / Road repair	- DRBFC Staff 2 Assignment of Trainees	government.
1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and	- Disaster restoration - Road design / Project coordinator	In accordance of necessity	
bridges.	- Structure design - Database	Facilities and Equipment Project office	< ssues and countermeasures>
1.4 To formulate maintenance and repair/rehabilitation plans for next cycle.		Equipment and tools	
1.5 To implement emergency inspections and repair/rehabilitation works when necessity arises.	 Facilities and equipment In accordance with necessity of activities 	Recurrent costs Expenses for equipment maintenance Spare parts	
1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget.	3. Training in Japan In accordance with necessity of activities	- Transportation fees of C/Ps and trainees - Expenses for contract-out of works - Necessary expenditures for case studies - C/Ps' wages and allowances	
1.7 To propose appropriate framework of road maintenance and rehabilitation for major roads.			
2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies.			
2.2 To conduct the case studies for the planning, design and construction supervision of the project.			
2.3 To propose preferable structures for construction management for repair/rehabilitation and maintenance works through case studies.			
3.1 To review existing technical documents for road maintenance and rehabilitation. 3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction works. 3.3 To acquire necessary knowledges of civil empiaceming for design through classroom lectures and case studies. 3.4 To prepare the technical guideline of investigation and design. 3.5 To reflect the lessons learned from case studies to the technical guideline. 3.6 To disseminate the technical guideline for concerned parties.			

Version 3

Date: 30th September, 2017 Project Title: The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste(CDR Remarks nputs xpert Team Leader/Road Maintenance 1 /Mr. Hisashi MUTO
Denuty Team Leader/Road Maintenance 2 017 March, Mr.Matsuura /Mr. Makoto MATSUURA
Deputy Team Leader/Road Maintenance 2 signed. Mr. Mitsuhide Saito Mr. Mitsuhide Saito was /Mr. Mitsuhide SAITO
Road Construction Supervision replaced Mr dispatched as successor of /Mr. Johji KOIZUMI Quality Control/Road Repair /Mr. Sueo HIROSE Disaster Restoration 017 July Mr.Sakanaka He will continue his /Mr. Shutaro SAKANAKA Road Design/Project Coordinator resigned. 2017 July, Mr.Akagawa assignment with loa /Mr. Yoshiyuki AKAGAWA Road Design/Project Coordinator Mr. Brooker-Jones /Mr. Nicholas BROOKER-JONES
Structure Design ispatched as succe /Mr. Kenji MINEGISHI Database /Mr. Takashi SAITO Landslide Activity on Landslide /Mr. Masahiko HAYASHI Topographical Analysis analysis was Activity on Landslide analysis was /Mr. Sohshi MIKAMI Evaluation/Monitoring Ms. Nao TSUJIMURA raining in Japan necessities are under discussion n-country/Third country Training 2018 Japan GOTL Output 1: Appropriate road maintenance and rehabil

1.1 To review existing management structure and condition of maintenance and rehabilitation for major 2017 is year of elections in TL. As a result of the Parliament election, reshuffle of cabinet officer .2 To conduct the periodic/routine inspection will occur in September 201 and after that the budged of 1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and 2016's raw inspection data were inputted into GIS database. Line of Ministry will be adjusted by new council members. Due to changes bridges 1.4 To formulate maintenance and the political situation, activities of 1.2, 1.3, 1.4 will be delayed. epair/rehabilitation plans for next cycle Maintenance of C23a and A16 were categorized as emergency packages; those 2 packages were started without tender processing by Minister's approval. 1.6 To undertake appropriate road maintenance/ rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget 1.7 To propose appropriate framework of road maintenance/rehabilitation for major roads utput 2: Capacity of DRBFC construction manage cluding slope protections 2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies case study on onstruction and 3 case udies on design are 2.2 To conduct the case studies for the planning, design check, and construction supervision of the project eing implemented. approved by JICA. 2.3 To propose preferable structures for construction management for repair/rehabilitation works through case studies ttput 3: Technical guideline of investigation and d cluding slope protection. 3.1 To review existing technical documents for road maintenance and rehabilitation 3.2 To review and identify factors of failure from pas examples of damaged rehabilitation and construction works Classroom lectures on stability calculation of gravity etaining wall and construction planning of big sandbags have been conducted 3.4 To prepare the technical guideline of investigation and design 3.5 To reflect the lessons learned from case stud the technical guideline 3.6 To disseminate the technical guideline for concerned parties Duration / Phasing Monitoring Plan Monitoring Joint Coordination Committee Set-up the Detailed Plan of Operation Submission of Monitoring Sheet Post Monitoring eports/Documents Technical Guideline Project Completion Report blic Relations

Attachment 1 Training Material
Case Study for Design Check Road Drainage (1) on March 2017
Case Study for Design Check Road Drainage (2) on August 2017

The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste

Case Study for Design Check Road Drainage (1)

March 2017

JICA Expert Teams

Today's Training

How to Make a Catchment Basin

Contents

- What is a Catchment Basin?
- 2. Basin Map of Other Country
- 3. Location of the Study Site
- 4. Practice-1 Making a Basin Boundary
- Practice-2 Making a River Profile
- 6. Next Step


What is a Catchment Basin?


A catchment basin is an extent or an area of land where all surface water from rain converges to a single point at a lower elevation, usually the exit of the basin, where the waters join another body of water, such as a river, lake, reservoir, estuary, wetland, sea, or ocean.


Source: Wikipedia




















Next Step

Hydrological Study

- ✓ Collection of Rainfall Data at Dili and Same
- ✓ Rainfall Analysis
- ✓ Estimation of Discharge Volume

Technical Assistance to Basic Design

- ✓ Topographic Survey
- ✓ Confirmation of Flow Capacity of Box Culvert
- ✓ Judgment of Bearing Capacity of Ground

Thank you all for coming Today's Classroom Lecture! The Project for
the Capacity Development of Road Services
in the Democratic Republic of Timor-Leste
Case Study for Design Check
Road Drainage (2)

August 2017

JICA Expert Teams













31/08/2017



Overall Lockure Goal:
Design Discharge
Mobilitie:

- Retrictable Soldness sarbit and
subdisciss greaters
- Retrictable Soldness sarbit and
subdisciss greaters
- Retrictable Soldness sarbit and
subdisciss greaters
- Retrictable Soldness sarbit and
subdisciss greaters and
subdisciss greaters and
subdisciss greaters and
- Agricultur 4 & Band
fast used of Soldness sarbit subdisciss
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of Soldness
- Agricultur 4 & Band
fast used of So













31/08/2017





























Maximum 24-hour Rainfall:


Prediction


Fragency analysis is used to pickle the denote of our production of the pickle the denote of our production of the pickle the denote of our production of the pickle denote of the denote o



Maximum 24-hour Rainfall: Gumbal Distribution — Theory $s_{K} = u_1 + u_2 \times R_{12}$ Where R_{13} Where R_{14} Where R_{14} Where R_{15} is a small for a given ration good (som) $y_1 = u_2$ and u_3 and u_4 and u_5 is $u_5 = u_4$ in the small distribution of u_5 is $u_5 = u_5$ in the small distribution of antiferrod u_5 of u_5 is u_5 in the small distribution of antiferrod u_5 of u_5 is u_5 in the small distribution of u_5 in $u_$








31/08/2017

4





Design Discharge:
Rational Method

Q = \frac{1}{4.4} FAX

\text{Where:
\(\text{\texictext{\text{\texictex{\text{\texictex{\texi{\texi{\texictex{\texi{\texi}\text{\texi{\texit{\texit{\terint{\texit{\texit{\texi{\texi

Design Discharge:
Assumptions
Limitation to -4 km² because valer alonge becomes complex and coefficient in ord accurate:
- Significant gonder, vertinedad does not exist who submered was a submered was a submered with the submered was a submered was submered was

Summary of Equations

Returned Method O - design dicharge (initial) $O = \frac{1}{2\pi} BA$ $O = \frac{1}{2\pi} BA$



Self-introduction

Name; Shutaro SAKANAKA

Specialized field: River Plan and River Design

Harbor Design Disaster Management Disaster Restoration

E-mail; shutaro.sakanaka@ingerosec.com

Today Training

Weather Resistance Big Sand Bag

Method for Damage Site

Application Works of Weather Resistance Big Sandbag

- ✓ Emergency works
- √ Temporary works

Notice:


Do not use weather resistance big sandbag for main civil works

2017/10/27

2017/10/27


















5

2017/10/27

2017/10/27



	St			of Weat Bag Ana		stance
			dition H<8 erial ; Sand			I day-ray-man
					1	1 >
	****	17	1-0	17	- C-1	1 4
	** 12	Bearing to	#197.15 PR. 1-11411	Billion Server	#180-15 et a : #815	ALTER THE
		-	- 20	-	1	
1	****	17	13	3.5	35	Herbert
	- 0	in the second	Marine Charles	DE 7 World	145 11 12	











10

Attachment 2 Training Material
Introduction of Weather Resistance Big Sandbag on April 2017

Recordof Lecture of construction planning for demonstration of Jumbo Pack (Big sand bag)

Johji Koizumi, a member of JICA Expert Team For CDRS Project

This is the record of the Lecture of construction planning for demonstration of Jumbo Pack (Big sand bag) for Applicable new Technology Introduction.

1. Date & place of the Lecture

Time and Date : 10:00-10:50, Thursday 29June, 2017 · Conference room of DRBFC, Dill Vonue

2. Contents of Lecture


(1) Presentation of construction for Jumbo Pack 10:00 - 10:30, presented by CDRS expert

- 1) Introduction of Jumbo Pack
- 2) Outline of demonstration for JumboPack
- 3) Consideration for using machinery
- 4) Procedure of Jumbo Pack construction
- 5) Remark points for construction
- 6) Training / learning for DRBFC staff
- (2) Question/Answer and Discussion 10:30 10:50 among the participants
- Q1: Engineer, Construction Department of DRBFC
- Q1-1: What kind of material will be used for stuffing/filling into Jumbo Pack
- A1-1: As designing principal, weight of material (Jumbo Pack) is desired as heavy as possible in case of river revetment works in order to protect water floor.

In the demonstration, material of lower layer is preferable to use gravel/stone and at upper layer to use sandy material.



temporary purse, so it is not required



1.Record of Lecture of Jumbo Pack co

special foundation measures for this demonstration.

In case of using weather resistance big sandbag (Jumbo Pack), as sated in last designing Lecture, it is to be considered to provide such foundation in order to be more durable layer of Pack structures.

- Q2: Road Engineering Specialist, Road for Development Programme (R4D)
- Q2: It is suggested that the works can be made without big machinery, such an excavator, by only man power as same as gabion mat construction. If fabrication of Jumbo Pack is casted in-site, it is no need machine to stuffing/filling material into bags.
- A2: Thank you for valuable advice. It is possible practical procedure to carry out the works and it would be considered for calculate numbers of labour and compare with in the aspect of cost and
- 3. Futher activities
- 1) Introduction and observation events for Jumbo Pack construction will be made for staff of DRBFC during the demonstration for Jumbo Pack construction.
- 2) In line with rehabilitation of the damaged revetment works, UAV survey demonstration is made by CDRS expert under the cooperation of DRBFC staff at the same site

Attachment

- 1. Attendance List of Lecture of construction planning for Jumbo Pack
- 2. Photos for lecture at the conference room of DRBFC
- 4. Delivery material for lecture (add the pictures indication Access road road from Lois Bridge and machinery access point to the river side site)

2Record of Lecture of Jumbo Pack construction

set for the Capacity Development of Road Services in the Democratic Republic of Timor Leste (CDRS)

Attachment #2.

Photos for lecture at the conference room of DRBFC





Photo 1 Lecture of Jumbo Pack co held at the conference room of DRBFC, Dili









Photo-6. Ro Pack layer and other opinions are delivered

2017 on29June,

LIST

ATTENDANCE for Jumbo Pack

(Big Sand

Celebras

List of Lecture

Attachment 3

Record of Construction planning for demonstrarion of Jumbo pack
Attendance list of Lecture of Construction planning for Demonstration of Jumbo Pack
Lecture of Construction Planning for Demonstration of Jumbo Pack (Big Sandbag) On June 2017

The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste

Lecture of construction planning for

demonstration

of Jumbo Pack (Big sand bag)

June 2017 JICA Expert Teams

Self-introduction

Name; Johji KOIZUMI

Specialized field: Construction Supervising,
In charge of Case Study_
Ex Japan Road in Timor-Leste,
Professional Engineer for Civil
Engineering

E-mail; johji.koizumi@ingerosec.com

Today Training

Construction Planning and Management for demonstration of Jumbo Pack construction

Content of Today's Lecture

- 1. Introduction of Jumbo Pack
- Outline of demonstration for Jumbo Pack
- 3. Consideration for using machinery
- 4. Procedure of Jumbo Pack construction
- 5. Remark points for construction
- 6. Training / learning for DRBFC staff

2

2017/8/31

2017/8/31



1. Introduction of Jumbo Pack (Big sand bag)

- ✓ Jumbo Pack is used widely for Emergency works and Temporary works on Civil Engineering.
- Demonstration of fabrication and Lecture of designing for Jumbo Pack have already conducted at March/May 2017.

2. Outline of demonstration for Jumbo
Pack

Dill
Proposed demonstration
sile for Jumbo Pack


Location of demonstration site

2. Outline of demonstration for Jumbo Pack



3






2. Outline of demonstration for JumboPack

2) Proposed work item and quantities

VStuffing material are sand (upper) and gravels with largest size 40mm (lower); approximately: 280 m3


VFabrication and Installation of Jumbo Pack (V=1.0m3):
4 layers and 2 lows per section, length are 15m (No.1) and 20 m (No.2),
Total number of Pack; 280 units



6

5

2017/8/31



2) L	ifting allo	wable capac	city of	the exc	avator	
Table:	Calling name	0.45	0.7	0.7	0.7	
Standard	Name of maker Type of machine Ground pressure (kgf/cm2)		0.5	0.8	0.8	0.8
specifica- tion of the			Caterpill ar 312D 0.42	KOBELC O SK200-8 0.46	Sumito mo SH200-5 0, 46	Caterpill ar 3200 0.49
normal						
use excavat- ors						
			7.27	8.66	8.68	8.68
	Lifting Capacity	Maximum	7.27	2.9 * 4.0	2.9 * 5.8	2.9 * 6.5
Bucket volume	(ton * m)	At minimum radius	1.9 * 4.1	2.9 * 2.9	2.9 * 5.8	2.9 * 6,5
		At maximum radius	1.9 * 4.1	1.8 * 9.0	1.65 ° 8.6	1.9 *
	Weight of ma	chine (ton)	12.7	19.7	20.01	20.4

Attachment 4 Training Material

Workshop #1 Retaining wall (Stability Calculation of Gravity Retaining wall) on May 2017 Workshop #2 Retaining wall (Bearing Capacity of plane and slope Ground) on May 2017 Workshop #3 Retaining wall (Stepped cut Foundation for Retaining wall) on June 2017

Workshop #1 **Retaining Wall**

Stability Calculation Of **Gravity Retaining Wall**

Modelization for Design Calculation

Assumed Condition R≈µN

Design Conditions

- 1. Situation
- Shape of the wall
 Backfill
- 4. Loads
- 6. Foundation ground
- 8. Concrete

2017/10/27

2017/10/27


Situation

- Normal
- Abnormal

Large loads or extra loads in rare cases Earthquake

Collision on the guardrail

Type 1





Shape of the Wall

- Common Drawing; Type1, Type2
- Engineer's Original Trapezoidal Shape
- · Wall stands by itself, not leans to backfill

Type 1

A3-106





Backfill

Unit weight and shear strength of backfill are depended on grain size distribution and degree of compaction. Design engineer cannot decide these condition at design term, therefore they use approximate value in the table.

ineres.	(Maleria)	Dispresi	BANK
			14.7
-	16	20	
Charge and	16		

Loads

1. On-road Surcharge Traffic load on the road Uniform distributed load q=10kN/m2 2. Horizontal seismic intensity In case of Wall height H≧8m kH=0.12 to 0.24

On foundation ground type; Alluvial plain, Mountain terrain On historical earthquake intensity

2017/10/27

5

2017/10/27

Foundation Ground

Active Earth Pressure

Coulomb's Earth Pressure
[Assumed Condition]

Slip surface is straight line.


Backfill soil does not have Cohesion.

Backfill surface is half-infinite straight line

Pa=f(0)
Differentiating Pa with respect to 0 set equal to 0
Ka gives Maximum earth pressure value

Trial Wedge Method Expansion of Coulomb's method This method can apply any shape of backfill. Finding θ which gives maximum Pa by trial and error

Explanation Drawing Coulomb and Trial wage method



Other Conditions

· Front resistance ground;

Most of all cases we don't expect it because we don't take deep subsurface depth.


Unreinforced concrete


Unit weight: yc=23kN/m3


Design target compressive strength:

σck=18kN/mm2











10


2017/10/27

Compare Cross Section Area T1 and T2




2017/10/27







2017/10/27












13

2017/10/27

2017/10/27







Workshop about Retaining Wall #2

Bearing Capacity of Plane and Slope Ground


Review Important Points in WS #1

Retaining wall must pass three check points of stability index.

1. Over-turning

- Resultant force must stay within the Middle Third Area. One third of middle part of the base. Alternatively, one sixth of front middle part of the base.
- · This criterion means that there is no tension zone in the base. Refer next slide.
- · All walls we studied passed this check point.
- · This check point does not relate foundation ground but shape of wall.

Correlation between Eccentricity and Distribution of Ground Reaction Force



2017/10/27

2017/10/27

2. Sliding

- Safety factor of sliding must be bigger than 1.5.
- This point is function of μ, ΣV and ΣH. $Fs=\mu\Sigma V/\Sigma H$
- Friction coefficient $\boldsymbol{\mu}$ depends on foundation ground.
- Type 2 has advantage in balance of ΣV and ΣH , so all heights of type 2 pass 'sliding' even on the clayey layer μ =0.5.
- In contrast, type 1 H=3m cannot pass 'sliding' on the clayey layer.

Requested Friction Coefficient of Sliding Stability

3. Bearing Capacity


of Foundation Ground

Reaction force must be smaller than allowable bearing capacity of foundation ground.
Type 1 has advantage in this check point because type 1 is more slim than type 2.
High wall H>5m must stands on the base rock layer because of bearing capacity.

Because clayer matrix layer even at the best condition in mountain area is 'stiff' level, therefore expected allowable B.C. is 100kN/m2.

Key matter seems that how engineer decides allowable bearing capacity of clayey layer around 100 kN/m2.

Compare Reaction Forces T1 and T2



BEARING CAPACITY OF PLANE GROUND

Characteristics of Foundation Ground

What is the Key of Retaining Wall

- · Most of all failed retaining walls are due to shortage of bearing capacity of foundation ground.
- · Estimating bearing capacity of foundation ground is one of the most difficult matter for engineer.

Another Approach for Bearing Capacity Terzaghi's Ultimate Bearing Capacity


- When a load is applied to a horizontal ground, there are two types of Load-Settlement relationships as shown next slide.
- · Ground has middle level strength such as dense sandy layer or stiff clayey layer performs "General Shear Failure".
- · Terzaghi father of soil mechanics made up a equation for ultimate baring capacity.

2017/10/27

2017/10/27

Two Types of Load-Settlement Relationships

Assumptions for Terzaghi's **Bearing Capacity Formula**




Equation of Ultimate Bearing Capacity


$$\frac{Q}{R} = cN_e + q_zN_q + \frac{1}{2}\gamma_zBN_z$$


- Q: Ultimate bearing capacity of the foundation ground
- B: Width of Base
- c: Cohesion of the foundation ground
- un Uniform load on the foundation ground (Smelarge loads)
- yt Unit weight of the foundation ground
- No. No. No. Coefficient of bearing capacity

There are various methods have differences at detail for calculation of Nc, Nq, Ny.

Ultimate Bearing Capacity by TRZ's F. Result Table Type1 H=2m







Ultimate Bearing Capacity by TRZ's F.
Result Graph Type1 H=3m

Index on Site to Estimate
Bearing Capacity for Sandy Layer

Tree Capacity for Sandy Layer

Tr

10

2017/10/27

2017/10/27

BEARING CAPACITY OF SLOPE GROUND **Bearing Capacity of Slope Ground**


- How does bearing capacity decrease when retaining wall stands near a slope ground?
- Example will shows flowing slides.
 [Conditions]


Resultant forces and eccentric-length from Type 1 H=3m; B=1.8m, L=10m, Σ V=945.4kN, Σ H=322.7kN, e=0.011m Strength of foundation grounds;

Clayey layer ϕ =15deg. c=50kN/m2 γ =18kN/m3 Sandy layer ϕ =30deg. c=10kN/m2 γ =19kN/m3

Explanation Drawing Front Space and Angle from Horizon

11





Decrease Ratio
of Ultimate Bearing Capacity

q=15deg. c=50kN/m2 y=18kN/m3
Qu=3,193.0kN

q=3,193.0kN

q=4,115.0kN

q=4,115.

2017/10/27

13

Workshop about Retaining Wall #3

Stepped Cut Foundation For Retaining Wall

Review

CORRELATION BETWEEN
GROUND GRADIENT
AND SHAPE OF RETAINING WALL

Type 1 fits to Plane Ground Type 2 fits to Slope Ground

- Type 1 has advantage in check point of bearing capacity because type 1 is more slim than type 2 at the same height.
- However Type 1 does not fit slope ground as shown on slide #6 and below table.

Comparison of Wall C.S. Area and Excavation C.S. Area


Wali Cross Section Area (m2)


Well Hespite Brid

Ground		anie de la		men cross section rates (may				
Gradient (Ang.)	Type:	Type2	31-12	TypeI	Type?	11-12		
U	5.000	5,000	6,000	8.00	10.50	-2.50		
3.8	5,780	1.807	0.477	10.15	11.62	1.47		
50	6.957	5,674	1,778	13.88	11.06	0.78		
45	9.313	6.222	1111	72.07	15:15	7.67		
Granna	WW	Paul Writtle	Dried .	Excavation C. S. Area (m2)				
Granteni (Arg.)	Typek	Type2	11.17	type1	Type2	0.0		
0	2.600	3.600	-1.000	0.00	0.00	0.00		
11	2.912	5.762	-9.670	131	3.87	0.70		
2.0	1381	6.001	0.623	4.51	6.51	-3.87		
30								

A3-113

2






High wall H>5m must stands on the base rock layer because of B.C.

We've studied in this workshop series;

- High wall H>5m must stand on the base rock layer.
- Because clayey matrix layer even at the best condition in mountain area is 'stiff' level, therefore expected allowable B.C. is 100kN/m2.



2017/10/27

2017/10/27

3

High wall must be on the base rock layer.
How can we decrease excavation of base rock layer?

STEPPED CUT FOUNDATION
FOR RETAINING WALL

What kind of soil layers do we meet at the sites in mountain area

- · How soil materials are brought and pile.
- Environment such as sea-level and shape of ground has changed in scale of the geological time.
- Above two make soil layers.


Ground Forms Expected Soil layers

Prain Sandy layer, Clayey layer
Alluvial Fan Gravel layer
Fluvial Terrace Gravel layer
The Mountain Area

Heavily weathered rock,
Colluvium
Gase rock layer

How soil materials are brought and pile

- River brings soil materials.
- Soil materials stop and pile at each critical velocity.



Soil layers in the mountain area


- We often meet heavily weathered rock (the fixed product soil) near the ridge line.
- We often meet colluvial deposit on the mountainside.



Huge Excavation can be solved by Stepped Cut Foundation

- Flat base requires huge excavation to realize base rock foundation in slope ground.
- This problem can be solved by stepped cut foundation.

Huge Excavation in case of flat base



Stepped cut foundation
Type 2 H=5m Base rock gradient 30deg.



Stepped cut foundation Type 2 H=5m Base rock gradient 45deg.




2017/10/27

2017/10/27

Stepped cut foundation Type 2 H=8m Base rock gradient 30deg.




Stepped cut foundation Type 2 H=5m Base rock gradient 45deg.




Calculation Methodology


- This problem is a statically-indeterminate problem
- Solved by displacement method
- Reaction forces are represented by discrete elastic springs.





INVESTIGATION OF SOIL LAYER

2017/10/27 2017/10/27











11

2017/10/27








Slope stability calculation
Slope protection in Japan
SLOPE PROTECTION


.3

A3-116

14

12





Necessary Conditions for the Calculation (2)

Soil characteristics

- Shear strength of sliding surface
 c: cohesion, ф: Internal friction angle
- · Unit weight of sliding body

7: wet unit weight

: Saturated unit weight

Required Investigation and Design Skill

- Surveying of the ground shape
- Prospecting of the soil layer depth
 Slope collapse often occurs along bottom of the soil layer shallower than 2 meters
- Searching for shear strength of sliding surface
- · Estimating for ground water influence
- Executing of slope stability calculation
- · Designing of countermeasure

16

15


2017/10/27

Self Drilling Rock Bolt

- · This bolt drills by it self.
- The bolt has inner hole as pathway of grout milk.







Concrete Placing of Shotcrete Crib



2017/10/27



Required Construction Skill

- Drilling or boring 3 to 5m hole on the slope
- Keeping the drilled hole to insert the bolt
- Grouting to fix the bolt
- Treatment of bolt head
- Formwork on the slope
- Reinforcement bar arrangement on the slope
- Concrete placing on the slope

Attachment 5 Training Material
Workshop about the soil prospect Rod Dokenbo#1 on September 2017
Workshop about the soil prospect Rod Dokenbo#2 on September 2017

Workshop about the Soil Prospect Rod Dokenbo #1


How to use Dokenbo How to record the result CDRS 14th Sep. 2017

1 General Information of Dokenbo

What is Dokenbo?
 Equipment for Soil layer prospection consists of

1)Cone 2)Rod 450mm*1 3)Rod 500mm*9

- 4)Handle 5)Vane cone 6)Load meter
- 7)Dial torque wrench 8)Open-end wrench*2
- 9)Connection sleeve 10)Carry bag



Who developed?

Public Works Research Institute PWRI in Japan developed Dokenbo and got patent in Japan. Anyone can use Dokenbo but only permitted one can make Dokenbo.

1

2017/10/27

2017/10/27

2 Usage of Dokenbo Soil layer depth prospection Penetration test by spring load meter Shear strength test by dial torque wrench with vane cone

3 Coverage of Dokenbo 3.1 Hardness of Soil

· Dokenbo covers soil layer.

SPT N<10~(15)

Plain Alluvial layer Mountain area Colluvium

Heavily weathered rock

What kind of soil layers can we use Dokenbo for in Plain

- Alluvial sandy layer Ordinary dence N=10 to 15.
- Alluvial clayey layer Ordinary N=4 to 8
- Diluvial clayey layer Stiff N=8 to 15

From Large Sandy layer, Cleyey layer
Allived Fan Gravet layer
Flowal Terrace
The Mountain Area

Gravet layer
Heavily weathered rock,
College Sandy Sandy Weathered rock,
College Sandy Weathered Rock
College Sandy Sandy Weathered Rock
College Sandy Sandy

How about Colluvium in Mountain Area

Colluvium ordinarily consists of gravel and matrix clayey soil.

Gravel is obstruction against penetration. Stiffness of soil depends on water content.



Heavily Weathered Rock in Mountain Area

The photo is example of heavily weathered rock in


Rock mass is changing into gravel by weathering. Gravel has kept its shape not changed into soil.



3.2 Coverage Depth

- · Coverage depth is 5m from the surface.
- · Main target of this equipment is prospection of shallow slope collapse less than 2m depth. 5m is very enough for the target.
- · If movable layer is deeper than 5m, investigator shall adopt mechanical boring.

4 Detail Information of members 4.1 Cone and Special Rod



① Cone 2 Vane cone 3 Special Rod Apex angle of cone is 60deg. Length of special rod is 450mm Total of cone and SR is 500mm Mass: Cone is 000kg Vane cone is 000kg

Special rod is 000kg

Cone and Vane cone



2017/10/27

4.2 Rods

Length is 500mm. Mass of one rod is 000kg. Number of rods are 9.

Therefore,

The rods connects each other by right-screw.

5 Most Important Caution

Never turn anticlockwise

when the Dokenbo is in the soil layer. If you do connection screw is released and apical end is lost in the soil layer.

4.3 Load Meter and Dial Torque Wrench



① Load Meter ② Dial Torque Wrench Maximum load of LM is 300N (30.5kgf) Maximum torque of DTW Is 7Nm (0.71kgfm)

Most Important Coution

Dokenbo is designed for static use. Therefore,

Never hit top by hammer

to penetration.

If you do Dokenbo would buckle up or get broken.

A3-121

6 Soil Layer Depth Prospection 6.1 Prospection Procedure



- Apical end is the cone, top end is the handle.
- Set dokenbo on prospect point, push the handle statically and slowly by investigator's power.
- Dokenbo penetrates no more, then rod length from the surface is depth of soil layer. Investigator can read using 10cm scale mark on the rod.

6.2 Distribution of Prospect Points

- Random way; Investigator choices prospect points where soil layer seems deep. Maximum depth represents soil layer depth of the target slope.
- Regular way; Prospect points are distributed along preset line such as cross section line, contour line or fall line. All prospect points must have position information such as coordinate values.

7 Soil Layer Penetration Test 7.1 Procedure of the Test



- ① Investigator penetrates Dokenbo till measurement depth.
- ② Investigator push Dokenbo through load meter slowly, when Dokenbo goes into action then investigator reads load meter.
- ③ Investigator fills data on 'Data Sheet for Dokenbo Penetration Test'.

7.2 Data Sheet for Dokenbo Normal Penetration Test (DnPT)

- · There are two way of DPT.
- One is Normal Test. Weight of Rods is counted in calculation of penetration strength qdk.

			Data 3	Sheet Io	Doken	bo Pens	stratic	un Te	st			$q_{-n} = \frac{W + \{m_1 + n - m\} \cdot g}{m}$		
nties.						Date:			Wester.			dy = 1		
Neg I Grade Ward	Cookie					horis	-		arm					
34	read I	ind .	har of t	that evel	1.765	66 Huner's	bermil.	April Po	100	:0.1	111			
redfre	ortein	Digital to	MB.			Married 9	trolige!	told gir		(8.)	106			
Duph	1 red	Mer ke	Months of Bud	Number Procession Second				StepA	Seph Pertrie Struck					
b				nk .		1 [\$5 mb					
44		1N		EVIST		-	-41		40	18/7	27			
100		6 110		618										
1.00	300	0.100	- 1	1,719		-								
8.50	300	0.310	9	1,8%										
-	_	_	_	_		\rightarrow	-	+	\rightarrow	-	ш			
_	_	_	_			_					\Box			

2017/10/27


2017/10/27

7.3 Data Sheet for Dokenbo Simplified Penetration Test (DsPT)


- Another is simplified Test.
- Weight of rods is not counted in calculation of apparent penetration strength qdk'.

		- 4	Dain S	sheet for	Dokent	o Pene	tration	Test				
adjust.						Desc		181	die			13
inn E	ner.					desides	5					4
Avenil I Calor IC	Tys Biote											
	ini i	148	awa ufi	Sengario-	LNE	SP Married	572	salta)	NE (1
milto	endro	Depth p	19			110.00		Olyn-				я.
Diegoli	Loni	Malai	Section 1	Postures	South	Depth		Prices	in Dec	ró.		1
D	17	in .	100	48				63	(tar)			1
n.	35	131		1990		-	100		10-	-	-	4
1.00	100	0,100		350							_	4
1100	300	3:300		1,501					ш		4	4
174	- Joo-	2-300	100	L'as								


7.4 Correlation of Observed Value between Dokenbo's W and SST



Swedish Sounding Test



2017/10/27 2017/10/27



8 Soil Layer Shear Strength Test

This Topic will be presented $\mbox{\bf next}$ workshop on 28^{th} September.

8 Finding Field for Practical Works Ex-Japan No.7

Matrix is clayey soil and its condition is Solid State.
 Therefore Dokenbo can't penetrate.



Small Debris Along A02



- Dokenbo penetrated 15cm.
- It seems depth of the debris.

14

2017/10/27

100

13

2017/10/27

Mountain side sloop in South of Dili



- Matrix is clayey soil and its condition is Solid State.
- Share of gravel seems very high.
- Dokenbo can't penetrate.

9 Postponement of Dokebo Practical works till Rain Season

- There is no adequate field for Dokenbo practical works near Dili in dry season.
- It can be said from opposite side, there is no sloop which can collapse in dry season near Dili.
- Practical works will be held on adequate field in coming November or December.
- Please make sure the practical works on 19th and 21st September are cancelled.

Seaside soil flatland

- Dokenbo penetrates 30cm.
- Water contest seems low.




15

A3-123

16

Workshop about the Soil Prospect Rod Dokenbo #2

Dokenbo Shear Strength Test Slope Stability Calculation CDRS 28th Sep. 2017



2. Dokenbo Shear Strength Test DSST 2.1 Member Conpornent



- 1 Vane cone and Apex rod
- (2) Rods
- 3 Dial torque wrench
- Load meter and connection sleeve

Vane cone



2017/10/30

2017/10/30

Load Meter and Dial Torque Wrench



① Load Meter
② Dial Torque Wrench
Maximum load of LIM Is
300N (30.5kgf)
Maximum torque of DTW
Is 7Nm (0.71kgfm)

3. Procedure of DSST (2)

- (5) He loads vertical planned load Wi through load mater.
- He turns Dokenbo slowly with dial torque wrench to clockwise under load mater indicates Wi. Maximum value shall be recorded as Torque Ti
- The pulls Dokenbo out and checks condition of vane cone.
- 8 He writes remark such as attached soil and smooth rotation or stepped one and so on.

3. Procedure of DSST (1)

- Investigator penetrates Dokenbo to target depth with vaneless cone.
- ② He turns Dokenbo slowly with dial torque wrench to clockwise under load mater indicates 0. Maximum value shall be recorded as Torque by skin friction (T0).
- 3 He replaces of cone for vane cone.
- 4 He sets same depth and adds some load to penetrate vane only into the soil.

3. Procedure of DSST (3)

(9) He repeats procedure from (4) to (8) under difference vertical load 3 times. Then he gets 4 sets of Wi and Ti. While this procedure he must change testing depth a little deeper because to get fresh testing soil.

A3-124

4. Data Sheet for DSST **Empiric Formula Way**

- · There are two ways of organizing of test result.
- · One is Empiric Formula way.

 $\sigma = 2.4 \times 10^2 \cdot W_{rc}$

 $\tau = 1.5 \times 10^4 \cdot T_{rc}$ $W_{tv} = W + \big(m_0 + n \cdot m\big) \cdot g$


 $T_{\rm IC} = T - T_0$ $C_{\rm obs}$: Cohesion by Empiric Formula

 ϕ_{cl} ': Internal Friction Angle by Empiric Formula

4. Data Sheet for DSST **Empiric Formula Way**

	th Test	Streng	Shear	kenbo	for Do	Sheet	Data :		
Tee	Washer	Sep-17	13-5	Date		ORS-	ce		Subject
rgishi	Keny Mes		Inequir		5	STA15-03	- 11	Point	Sung
	Collectors, Georgi rich Matrix is clopey and, Planic state								Ground C Water C
0.330	Mass of Vane Cone and April Red (kg)				7.00E-03	Vane (m)	Height of	Fermula	Empirie:
0.00		priser Red (k	12			Depth (mi)	Feel Test I		
Remot	Shear Shear Shear Tre	Calculated Normal Stress Signa	Tempse en Varie The	Dal Tecque Waroch T	Torque by Skin TO	Vertical Load on Vane War	Number of Rod	Lead Mater Value W	Depth D
	kN/m2	LN/ss2	iNn	No.	Nm	IN		N	**
Clayey Sed	3.0	2.4	0.6002	0.2	0.0	0.000	. 2	1	1.00
Clayey Sol	60	8.2	0.0004	0.4	66	0.034	2	25	1.09
Clory Sel	9.0	142	0.0006	0.0	0.0	0.009	2	20	1.19
Ckyry Sol	13.5	21.4	0.0009	0.9	0.0	0.069	2	80	1.15
Ckycy Sol	15.0	23.8	0.0000	1.0	0.0	0.000	2	90	1.20

5. Shear Strength by Empiric Formula (1)



5. Shear Strength by Empiric Formula (2)

- 1 Investigator makes chart of Sigma and Tau.
- 2 He makes linear regression formula.
- 3 Y-intercept is Cohesion.
- ④ Gradient is tangent Phi.
- (5) Phi is Internal friction angle.

2017/10/30

2017/10/30

6. Data Sheet for DSST Correlation Formula Way (1)

· Another is Correlation Formula way.

 $W_{PC} = W + (m_0 \pm n \cdot m) \cdot g$ $T_{\rm FC} = T - T_0$

 \vec{c}_{sk} : Cohesian by Correlation Formula

 ϕ_{ii} : Internal Friction Angle by Correlation Formula

7. Shear Strength by Correlation Formula (1) I a.0006

6. Data Sheet for DSST Correlation Formula Way (2)



7. Shear Strength by Correlation Formula (2)


- ① Investigator makes chart of Wvc and Tvc.
- ② He makes linear regression formula, and gets y-intercept and gradient of the line.
- 3 On the other hand, this way needs Cohesion c and Internal Friction Angle Fai from triaxial compressive CU test using undisturbed sample of same point by mechanical boring.
- ④ One couple of y-intercept and cohesion c, and one couple of gradient and friction angle Fai are got through this procedure.

7. Shear Strength by Correlation Formula (3)

- (5) He needs 3 couples of data at least to advance next step.
- He makes chart of y-intercept and c.
- 7 He makes linear regression formula.
- (8) He can change y-intercept to c through the formula.
- (9) He makes chart of gradient and tangent Fai.
- 10 He can change gradient to Fai same way.

SLOPE STABILITY CALCULATION

Calculating Formula of Slope Stability Simplified formula $F_z = \frac{\sum (c \cdot l_i + (W_i - u_i b_i) \cos \alpha_i \tan \phi_i)}{\sum W_i \sin \alpha_i}$



10

2017/10/30

2017/10/30

Necessary Conditions for the Calculation (1 rest)

- · Caster can survey Ground Surface.
- Shallow slope collapse often occurs within one layer. Therefore he doesn't need deeper layers information in many cases. He needs to know collapse depth.
- Rain triggers slope collapse. However we cannot know groundwater condition just on time. He needs to estimate the groundwater surface.
- All saturated condition (Groundwater surface is as same as ground surface) is useful estimation.

Necessary Conditions for the Calculation (2)


Soil characteristics

- Shear strength of sliding surface
 c: cohesion, φ: Internal friction angle
- Unit weight of sliping body
 - 7: wet unit weight
 - : Saturated unit weight


Necessary Conditions for the Calculation (2 rest)


- Values of wet unit weight are not widely distributed. Caster can set it 17 to 19 kN/m3.
- Saturated unit weight can be set 19 to 21 kN/m3 same as above.
- In contrast it is very difficult and fine issue to set shear strength of slip surface. It seems a kind of mission impossible. Caster must pay maximum attention to this issue. DSST gives him not the answer but a hint for this issue.


Excel Worksheets for Slope Stability Calculation



Mould knowkyth	-		
	35-Aph	.10	217
Residents Refe	Brodeni sego	kniles odrofo	total
Fisherpt			
	WHEN	\$750	
	Source TOX	\$50 to P	310
	Water EW	ANYM	69
Calciano hor			
	Ok for		· A
Lyst shreat on emob			
	Bulean .	Mone	310
	If If eigh	dy	2119
Endign September			
	110		100










14


2017/10/30


13















Slope shall st	tand up by	own:	strengt
Standard	Gradients fo	r Cut Sl	ope
	wification	Cut Sitter Helpha	Deaders
stand rock.			1010-101
Soft rock			105612
Sand	Mid times, and poorly graded		1:1510
	Dente	Jass than Ser	1.03101116
Moterna		5 to 10m	110mil 1
The state of the s	Not desire	Verb than Son	1:10 to 1:12
	Orme in national	S to Elm	1:1.7 to 1:1.3
Sandy sod monet	Passan iron france.	Less than 10mi	1:0.8 to 1:1.0
with gravel or	Maria maria and a second	37.45.86.0	1:10 to 1:11
rack many).	Not street, or goody	Less than 10m	1:3.0 to 1:1.2
	frame.	10 to 15m	171.7 10 7:15
Clayey soit		Ø 50 2 See	108to 122
Clayey sell muse with		ses than Sec	1:10 to 1:12
Hoose Market or Cobbin		5 to 10m	1:1.7 to 1:1.5

17

18



Attachment 6
Record Observation for Safety Patrol (2) at Upriver Comoro Bridge on September 2017

20 September, 2017

Record of Observation for Safety Patrol (2) at upriver Comoro Bridge For Case Study on Reconstruction Road of Ex Japan (Ex Japan Road) and other sites

> DRBFC working group and JICA Expert Team Johji Koizumi, Road Construction Supervision

This is record of the Lecture of Safety Patrol (2) at upriver Comoro Bridge held on 19 September, 2017 for our reference and further our activities.

- 1. Agenda of the Patrol
- 1) Time and Date
- : 9:30 10:45, Tuesday 19 September, 2017
- 2) Outline of the project: Bridge: 6 Span Continuous PC Box Girder Bridge.
 - Length=250m, Span=33.7m + 4@45m + 33.7, Width=11.55mAccess Road: Total length 3.2 km, 2 lanes, Asphalt Concrete
- 3) Joint Site Inspection: Under construction Drainage works, Road works and PC Girder work site
- 4) Discussion for safety: Discussing and pointing out the room for improvement for Safety, including safety instructions to the Contractor
- 2. Objective points for Observation and Learnings

- Objective points for Observation and Learning
 Polycetive points for Observation
 Who organize the Safety Patrol
 Observation
 Who organize the Safety Patrol
 Observation and the Supervising (SV)
 Consultant (Resident Engineer)
 Inding/pointing out at the site inspection and summarize the instructions at the meeting room write down on White Board and make minutes
- How to Feed back to the site →reviewing record and check the previous Patrol result

2-2 Lacrning.

To carry out "Safety Patrol" at DRBFC direct supervising site, DRBFC have initiative to organize and conduct such "Safety Patrol" in order to minimize the construction accidents and worker's injury at the DRBFC contraction sites, with the training/instructions to their contractors..

Attachment

- 1 Attendance List of Observation for Safety Patrol (2) at upriver Comure Bridge
- 2. Photos of Safety Patrol for Inspection and discussion on 19 September, 2017
- 3. Briefly Introduction Trial Pavement
- Record of observation of Safety Patrol for Case Study (2) at Upriver Comoro Bridge on 19 September 2017


ATTENDANCE LIST

Date : 19 September 2017 Subject : Observation for safety Patrol

No.	Mr/Ms	Name	Affiliation/Duty	Department	E-mail
1	Mg/Ma	Mursuman Holeaki		JICH	
		Profirio F. Kavia	1.2807.5 0	. I ICA	
3	Mr/Ms	Yuzi Waxamatsu		TOPISHIMA	
		HADWO		CL	
0	Mr/Ms	Delia cogla		Constant	
и	Mr/Me	Altino F Da Easta		MORTL/EPEC	
		Rogerio da costo 7.		El Co	
8	Mr/Ms	MANUTELSOFRES		EPec	
9	Mr/Ms	Francisco B. Games		ERCC	
10	Mr/.Ms	Lourences Luis		-11-	
11	Mr/Ms	Mitsus. F1.510		Inservosec	
12	Mr/Ms	Angel & Riberro		THE	
13	Mr/Ms	John KOBUHI	Kent antrailer From	PEDRS Rich	
14	Mr) Ms	Celestino E - Ximenes		Highway Depi	
15	Mr/Ms	Fernand F. F.C. Freshy		w	1
16	Mr/Ms	Pedro Corte Redi Nimha		Museknoë eko	
17	Mr/Ms	LETICHIA S. A. BARRETO		CDRS Project	

Record of observation of Safety Patrol for Case Study (2) at Upriver Comoro Bridge on 19 September 2017

The Project for the Capacity Development of Road Services in the Democratic Republic of Timor Leste (CDRS)



The Project for the Capacity Development of Road Services in the Democratic Republic of Timor Leste (CDRS)

Photos of Safety Patrol (2)





Attachment #2

Photo-2 Check the third party Drain with precast U-Drain. I post, especial children



Photo-3 Many heavy machine are moving in situ PC concrete Girder construction site





Photo: 5 Safety measure for scaffolding and fence on the formwork can be seen on the Girder construction



Photo-6 "Scaffolding" and support have been checked regularly by the Contractor and its records are described on the Board cribed on the Board

Record of observation of Safety Patrol for Case Study (2) at Upriver Comoro Bridge on 19 September 2017



Photo-7 Dangerous points and safety measures are discussed among the participants of the Patrol: 1) Safety Pole, Barricade should be installed without any lack 20% barricade should be installed without any lack 20% barricade strongly at the end of superstructure and other matters



Photo-8 Resident Engineer shows how to fix the counter-measures for falling down from superstructure.

3. Briefly Introduction Trial Payement

Attachment #3,

3-1 Photo of preparation for Trial Pavement on 19 September 2017



Photo: 9 Survey formation level and setting guide gage and spreading prime coat and other preparation works were made at existing road near by Project site.




Photo-8 Resident Engineer shows how to fix the counter-measures for falling down from superstructure.

See Attachment 3-2: "Method of Statement for Trial Pavement" prepared by TPBISHIMA Corporation (separate PDF)


5 Record of observation of Safety Patrol for Case Study (2) at Upriver Comoro Bridge on 19 September 2017

Attachment 7 UAV Aerial Photo Survey on July 2017






. 1. What is a UAV Aerial Photo Survey



2017/10/30


2017/10/30


+ 2. Procedures UAV Survey




2.1 Preparation and Planning * Planning flight route







Preparation works





6

2017/10/30

2017/10/30








Aerial photo shooting by UAV


· Align photos Calculation camera position from match points.





Building Mesh Data

Connecting line points and make mesh data.



9

2017/10/30

Generating olso photo and DEM

Generating olso photo from mesh.

3. Equipment

3. Equipment

Drop-after

3. Equipment

If Flight planner and telemetry (Mission Planner)

Flight track will be planned on Google Satellite Map, then exported to UAV

Real-lime light information monitoring via USt antenna (height, velocity, voltage etc.)

When detecting trouble, UAV can return to the landing point automatically


Density of the flight tracks depends on the camera angle and flight height

Flight Tracks depends on the camera angle and flight height

(velocity, height)

A3-135

10





Result of Loes River
 Survey area of Loes River

Result of Loes River
 Flight route of survey (Altitude 300m)


13

2017/10/30







Result of Loes River
 Flight route of survey (Altitude 300m)




2017/10/30

14





• Result of Loes River
• 3D Model




17


2017/10/30
















Result of Aituto
Flight route of survey (Altitude 350m)

Result of Aituto
 Flight route of survey (Altitude 30m)

21

2017/10/30

• Result of Altuto
• Flight route of survey (Altitude 30~40m)

Result of Aituto
 Flight route of survey (Altitude 200m)

Result of Aituto
 Flight route of survey (Altitude 180m)

• Result of Aituto
• Flight route of survey (Altitude 30~40m)

24

22

26









25

