

TO CR of JICA Timor-Leste OFFICE

Project Title: The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste

Version of the Sheet: Ver.5 (Term: March, 2016 - March, 2019)

Name: Hisashi MUTO

Title: Team Leader/ Road Maintenance1

Submission Date: 16th July, 2018

< I. Summary (all achievements are as of 31st March, 2018) >

1. Progress

1-1 Progress of Inputs

1-1-1 Japanese side

< Short-term experts dispatched to Timor-Leste >

NO	Name	Title	Dispatched Period to Timor-Leste	Changes or delay
1	Hisashi MUTO	Team Leader/ Road Maintenance 1	(1 st) 8 th Mar - 10 th Apr, 2016 (2 nd) 14 th Jun - 25 th Jun, 2016 (3 rd) 1 st Sep - 18 th Sep, 2016 (4 th) 23 th Jan - 19 th Feb, 2017 (5 th) 24 th Mar - 2 nd Apr, 2017 (6 th) 18 th Aug- 10 th Sep, 2017 (7 th) 24 th Nov- 14 th Dec, 2017 (8 th) 2 nd Feb- 4 th Mar, 2018	None
2	Makoto MATSUURA	Deputy Team Leader/ Road Maintenance 2	(1 st) 8 th Mar – 15 th Apr, 2016 (2 nd) 14 th Jun - 13 th Jul, 2016 (3 rd) 20 th Sep - 14 th Oct, 2016 (4 th) 1 st Dec - 16 th Dec, 2016 (5 th) 23 th Jan - 19 th Feb, 2017	None
3	Mitsuhide SAITO	Deputy Team Leader/ Road Maintenance 2	(1 st) 24 th Mar - 9 th Apr, 2017 (2 nd) 9 th Jun- 25 th Jun, 2017 (3 rd) 16 th Oct- 12 th Nov, 2017 (4 th) 16 th Feb - 11 th Mar, 2018	Note: Mr. Mitsuhide Saito was replaced Mr. Matsuura in Deputy Team Leader post.

PM Form 3-1 Monitoring Sheet Summary

4	Johji KOIZUMI	Road Construction Supervision	(1 st) 19 th Jul -17 th Aug, 2016 (2 nd) 24 th Sep - 14 th Oct,2016 (3 rd)19 th Jun- 5 th Jul, 2017 (4 th) 21 st Aug- 4 th Oct,2017 (5 th) 14 th Nov- 21 st Dec,2017 (6 th) 30 th Jan- 4 th Mar, 2018	None
5	Sueo HIROSE	Quality Control/ Road Repair	(1 st) 28 th Mar - 17 th Apr, 2016 (2 nd)13 th May - 11 th Jun, 2016 (3 rd) 14 th Aug -12 th Sep, 2016 (4 th) 7 th Oct - 14 th Oct, 2016 (5 th) 23 th Jan - 22 th Feb,2017 (6 th) 4 th Aug- 3 rd Sep, 2017 (7 th) 4 th Aug- 3 rd Sep, 2017 (8 th) 16 th Feb- 18 th Mar, 2018	None
6	Shutaro SAKANAKA	Disaster Restoration	(1 st) 11 th May - 31 st May, 2016 (2 nd) 28 th Jun - 21 st Jul, 2016 (3 rd) 12 th Sep – 6 th Oct, 2016 (4 th) 13 th Feb - 8 th Mar, 2017 (5 th) 17 th Apr- 7 th May, 2017 (6 th) 23 rd Oct- 12 th Nov, 2017 (7 th) 16 th Jan- 4 rd Feb, 2018 (8 th) 2 nd Mar- 18 th Mar, 2018	None
7	Kazuharu KOISHIKAWA	Disaster Restoration2	(1 st) 3 th Mar - 24 th Mar, 2018	Note: This position has been created to assist drafting guideline on slop protection and landslide investigation, etc. Mr. Koishikawa was assigned for this position

PM Form 3-1 Monitoring Sheet Summary

				since March 2018.
8	Yoshiyuki AKAGAWA	Road Design/ Project Coordinator	(1 st) 17 th Mar - 15 th Sep, 2016 (2 nd) 21 st Jun - 13 th Jul, 2016 (3 rd) 12 th Sep - 6 th Oct, 2016 (4 th) 13 th Feb - 5 th Mar, 2017	None
9	Nicholas BROOKER-JONES	Road Design/ Project Coordinator	(1 st) 31 st Jul- 30 th Aug, 2017 (2 nd) 16 th Oct - 23 rd Nov, 2017 (3 rd) 2 nd Feb - 4 th Mar, 2018	Note: Mr. Brooker-Jones was replaced Mr. Akagawa in Project Coordinator post.
10	Kenji MINEGISHI	Structure Design	(1 st) 5 th Apr - 24 th Apr, 2016 (2 nd) 5 th Jul - 4 th Aug, 2016 (3 rd) 14 th Nov- 13 th Dec, 2016 (4 th) 12 th May- 11 th Jun, 2017 (5 th) 1 st Sep- 1 st Oct, 2017 (6 th) 3 rd Nov- 17 th Dec, 2017	None
11	Takashi SAITO	Database	(1 st) 19 th Jul - 24 th Aug, 2016 (2 nd) 3 rd Oct - 14 th Oct, 2016 (3 rd) 13 th Mar- 12 th Apr, 2017 (4 th) 16 th Jun- 2 nd Jul, 2017 (5 th) 18 th Aug- 1 st Oct, 2017 (6 th) 16 th Feb- 4 th Mar 2018	None
12	Masahiko HAYASHI	Landslide	(1 st) 16 th Jun- 28 th June, 2017 (2 nd) 27 th Oct - 9 th Dec, 2017	Note: Activity on Landslide analysis was approved by 2 nd JCC; Mr. Hayashi was assigned in June 2017.
13	Sohshi MIKAMI	Topographical Analysis	(1 st) 19 th Jun- 16 th Jul, 2017	Note: Activity on Landslide

PM Form 3-1 Monitoring Sheet Summary

				analysis was approved by 2 nd JCC; Mr. Mikami was assigned in June 2017.
14	Nao TSUJIMURA	Evaluation/Monitoring	Resident in Timor-Leste	None

< Equipment and materials >

NO	Items	Qty	Unit price	Unit	Total amount
1	Desktop computer	1	1,150	USD	1,150
2	Inclinometer assembly	1		JPY	
3	Dokenbo assembly	1		JPY	

(Remark: Equipment and materials which have a durable years for 2 years and are more than JPY50,000 are listed.)

1-1-2 Timor-Leste side

- **Counterpart (C/P) personnel (from MPWTC and DRBFC)**

NO	Name	Title of the Project	Engaged Period
1	Rui Hernani F. Guterres	Project Director	20 th Feb 2018- at present
2	Milton Ramanata C.Monteiro	Project Manager	20 th Feb 2018- at present
3	Joao Gama	C/P staff	8 th Mar 2016 – at present
4	Joao Pedro Amaral	C/P staff	8 th Mar 2016 – at present
5	Joao Gregorio	C/P staff	8 th Mar 2016 – at present

- **Equipment and materials for the project office**

NO	Items	Qty	Unit
1	Office space (including desks and chairs)	1	room

1-2 Progress of Activities

NO	Activity	Achievement level
1.1	To review existing management structure and condition of maintenance and rehabilitation for major roads	<ul style="list-style-type: none"> ● JICA Expert Team proposed idea of personal exchange of DRBFC during 3rd JCC. The idea was suggested in order to secure an organized coordination system under the appropriate division of roles among its staff, and formulate a technical staff organization so as to clarify where the responsibility and each competence.
1.2	To conduct periodic/routine inspection.	<ul style="list-style-type: none"> ● JICA Expert Team drafted plan of road inspection for maintenance and rehabilitation works in 2018. This plan was proposed in 3rd JCC in initiation of the March, 2018.
1.3	To update the database based on the inspection result and repair/rehabilitation works of road and bridges.	<ul style="list-style-type: none"> ● JICA Expert Team taught staff of Dept. Maintenance entering inspection result of 2017 of Reg.1 and 4 into GIS database. After technical transfer training, road data among the A08 and A11 (total length of 67.5km) has been compiled into GIS database by trainee.
1.4	To formulate maintenance and repair/rehabilitation plans for next cycle.	<ul style="list-style-type: none"> ● 2018 budget plan for maintenance was formulated based on inspection.
1.5	To implement emergency inspections and repair/rehabilitation works when necessity arises.	<ul style="list-style-type: none"> ● JICA Expert Team conducted emergency inspection at Jakarta II landslide in Ainaro, A02.
1.7	To propose framework of road maintenance/rehabilitation for major roads	<ul style="list-style-type: none"> ● JICA Expert Team drafted framework of integration work among the both department of Construction and Maintenance in order to strengthen maintenance capacity. This idea was proposed in 3rd JCC in initiation of the March, 2018. ● In order to allow better control of each area of responsibility, design and construction separation order method was proposed in 3rd JCC.
2.1	To identify typical rehabilitation/repair work as case study	<ul style="list-style-type: none"> ● In 3rd JCC, below two (2) case study sites and action plan for each site were proposed. (Totally 6 sites were identified.)

PM Form 3-1 Monitoring Sheet Summary

		<ol style="list-style-type: none"> 1. Box culvert planning, design and construction of drainage which located in upper section of Beduku-Sarlala(Ex.Japan) ongoing rehabilitation project ; 2. Safety control and quality control using check list in Humboe- Letefoho emergency work project.
2.2.	To conduct the case studies for the planning, design check and construction supervision of the project.	<ul style="list-style-type: none"> ● JICA Expert Team conducted safety lecture and observation/practicing safety event. ● JICA Expert Team conducted OJT on underground data collection by inclinomere in Aituto landslide area. During training, C/P and relevant entities (IPG, UNTL) learned following contents; <ul style="list-style-type: none"> • How to connect devices; • How to collect mass movement data; • How to measure water level. ● JICA Expert Team provided lecture on how to operate total station. ● JICA Expert Team conducted room lecture of mix design for asphalt concrete. After room lecture, trainees observed Marshall Test in the laboratory and another day, field observation of quality control using check list.
2.3	To propose preferable structures for construction management for repair/rehabilitation works through case studies.	<ul style="list-style-type: none"> ● JICA Expert Team proposed site management method using check list for quality control during 3rd JCC.
3.3	To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies.	<ul style="list-style-type: none"> ● JICA Expert Team conducted repeat trainings calculation of stability in order to improve trainee's skills on slope collapse countermeasure design. ● JICA Expert Team delivered classroom lecture of shear strength test using 'Dokenbo'. After classroom lecture, C/P learned how to do penetration test and share strength test in the field. ● JICA Expert Team delivered classroom lecture of groin study. This classroom lectures introduced groin as an example of disaster management for Loes river morphological change. Through site inspection, DRBFC technical staff identified damage of embankment; trainees studied this river flow velocity in order to set up groin structures.
3.4	To prepare the technical guideline of investigation and design.	<ul style="list-style-type: none"> ● Guidelines of scouring measures and cross culvert design have been drafted. JICA Expert Team conducted explanation each contents of guideline of scouring. Both before having explanation and after the fact, JICA Expert Team implemented test for leaners judging degree of comprehension of learners based on result of test.

1-3 Achievement of Output

Indicators of Outputs		Achievement level
1.1	More than 30% of requested budget for road maintenance are distributed.	After election of 2017, the fiscal budget proposal of 2018 has been deliberated by 7th coalition government. However, this proposal has been

		rejected. Until now, GOTL is running by short term budget every two months; and resumption of the budget deliberation will be after the re-election in May, 2018. Achievement level of this output is not ready to be measured.
1.2	Improved road database is utilized for preparation of the annual work plan of road maintenance.	49% of target national roads condition data have been updated into GIS database.
2.1	At least 3 case studies for both construction and design are conducted. (Totally 6 case studies)	Four (4) sites proposed for case studies, have approved in February, 2017 in the 2 nd JCC.
2.2	More than 60% of trainees pass the achievement test for construction supervision and design.	Baseline survey resulted that percentage of examinees exceeded the passing line by respective subject was a) design: 28%, b) quality control: 8%.
3	Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	Technical guideline for Scouring has been drafted; it will be finalized in March, 2018.

1-4 Achievement of the Project Purpose

Indicators of Project Purpose	Achievement level
Total length of maintained national roads were became 400km.	Achievement level of this output is not ready to be measured.

1-5 Changes of Risks and Actions for Mitigation

- After national election, regime change has been occurred in TL. New government proposed development program and fiscal budget plan; however both development program and budget plan have been rejected by parliament. Timor-Leste President calling for a new legislative election following political impasse in the country. GOTL is running by short term budget every two months; and resumption of the budget deliberation will be after the new legislative election in coming May, 2018.

1-6 Progress of Actions undertaken by JICA

- JICA Timor-Leste shared important information and documents with JICA Expert Team.
- JICA Timor-Leste assisted visa acquisition process for JICA Expert Team.

1-7 Progress of Actions undertaken by Gov. of Timor-Leste

- DRBFC shared necessary information and documents with JICA Expert Team.
- DRBFC has prepared the drawings of road and bridge maintenance based on the road inspection.

1-8 Progress of Environmental and Social Considerations (if applicable)

- No activities for the progress of Environmental and Social Considerations are undertaken.

1-9 Progress of Considerations on Gender/Peace Building/Poverty Reduction (if applicable)

- Not Applicable so far.

1-10 Other remarkable/considerable issues related/affect to the project (such as other JICA's projects, activities of counterparts, other donors, private sectors, NGOs etc.)

- No other issues are confirmed so far.

2. Delay of Work Schedule and/or Problems (if any)

- Based on the PDM, the project activities have been implemented as planned.

3. Modification of the Project Implementation Plan

3-1 PO

- PO is not modified from the Monitoring Sheet ver.1.

3-2 Other modifications on detailed implementation plan

- No other modification of the detailed implementation plan is confirmed.

4. Preparation of Gov. of Timor-Leste toward after completion of the Project

- The Gov. of Timor-Leste tries to secure the budget for road maintenance so that the capacity enhancement of DRBFC for road maintenance which is the Project Purpose will be sustainable and contribute to the achievement of Overall Goal.

< II. Project Monitoring Sheet I & II >

- Project Monitoring Sheet I & II are attached as PM Form I and II.

Project Monitoring Sheet I (Revision of Project Design Matrix)

Project Title: The Project for Capacity Development of Road Services in Timor-Leste (CDRS)

Implementing Agency: Ministry of Public Works, Transport and Communications

Target Group: Officials of Directorate of Road, Bridge and Flood Control (DRBFC)

Period of Project: (Three (3) years)


Project Site: Whole Timor-Leste

Model Site:

Version 3

Dated 11th March, 2018

Narrative Summary	Objectively Verifiable Indicators	Means of Verification	Important Assumption	Achievement	Remarks
Overall Goal The maintenance conditions of major roads are improved in TL.	OG1 More than 60% of major national roads is in good condition.	Periodic Road Inspection	Budget and staff will be secured at satisfactory levels. Traffic volume is not increased more than expected.	Indicator has been set up and approved in 2nd JCC on February 2017.	
Project Purpose Capacity of DRBFC for maintenance of major roads in the whole country is enhanced.	Total length of maintained national roads become 400km.	Periodic Road Inspection	Enough number of DRBFC staff in the HO's and regional offices is ensured as planned. Management is ensured	Indicator has been set up and approved in 2nd JCC on February 2017.	
Outputs Output 1: Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and annual budget plan. Output 2: Capacity of DRBFC construction management for maintenance and rehabilitation including slope protection is improved through case studies in the whole country. Output 3: Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection.	1-1 More than 30% of requested budget for road maintenance are distributed. 1-2 Improved road database is utilized for preparing the annual work plan of road maintenance. 2-1. At least 3 case studies for construction and 3 case studies for design are conducted (Totally 6 case studies). 2-2. More than 60 % of trainees pass the achievement 3. Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	Budget Report Monitoring Sheet Monitoring Sheet Achievement test Technical guideline prepared	Budget for road maintenance and management is ensured. The trained DRBFC personnel continue to work for the Project (They do not quit the Project) Unforeseen natural disasters will not occur which may destroy construction works under case studies.	1-2 Inspection handwritten raw data of 2017 inputted to GIS database.(67.5km) 2-1. Progress of case study at 4 sites where approved by 2nd JCC; 2 another case study sites 3. Schedule of completion of technical guideline was proposed in 3rd JCC.	

Activities	Inputs		Pre-Conditions
	The Japanese Side	The Timor-Leste Side	
1.1 To review existing management structure condition of maintenance and rehabilitation for major roads. 1.2 To conduct periodic/routine inspection. 1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and bridges. 1.4 To formulate maintenance and repair/rehabilitation plans for next cycle. 1.5 To implement emergency inspections and repair/rehabilitation works when necessity arises. 1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget. 1.7 To propose appropriate framework of road maintenance and rehabilitation for major roads. 2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies. 2.2 To conduct the case studies for the planning, design and construction supervision of the project. 2.3 To propose preferable structures for construction management for repair/rehabilitation and maintenance works through case studies. 3.1 To review existing technical documents for road maintenance and rehabilitation. 3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction works. 3.3 To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies. 3.4 To prepare the technical guideline of investigation and design. 3.5 To reflect the lessons learned from case studies to the technical guideline. 3.6 To disseminate the technical guideline for concerned parties.	1. Dispatch of the Japanese experts Short-term experts: - Team leader / Road maintenance 1 - Deputy team leader / Road maintenance 2 - Road construction supervision - Quality control / Road repair - Disaster restoration - Road design / Project coordinator - Structure design - Database - Evaluation / Monitoring - Other areas if needed 2. Facilities and equipment In accordance with necessity of activities 3. Training in Japan In accordance with necessity of activities	1. Assignment of C/Ps - Project Director - Project Manager - DRBFC Staff 2. Assignment of Trainees In accordance of necessity 3. Facilities and Equipment - Project office Equipment and tools 4. Recurrent costs - Expenses for equipment maintenance - Spare parts - Transportation fees of C/Ps and trainees - Expenses for contract-out of works - Necessary expenditures for case studies - C/Ps' wages and allowances	DRBFC's budget necessary for the Project is allocated by TL government.  -Issues and countermeasures- Issues: Due to political factor, development program and budget plan for 2018 was rejected by parliament. Countermeasures: Identified ongoing project implementing by Multi-year budget in order to carry out case study.

Project Monitoring Sheet II (Revision of Plan of Operation)

Version 3
Dated 14th March, 2018

Project Title: The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste(CDRS)										Monitoring															
Inputs	Plan	2016				2017				2018				2019				2020				Remarks	Issue	Solution	
		I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV				
Expert																									
Team Leader/Road Maintenance 1 /Mr. Hisashi MUTO	Plan																								
Deputy Team Leader/Road Maintenance 2 /Mr. Makoto MATSUURA	Plan																						2017 March, Mr. Matsuura resigned.		
Deputy Team Leader/Road Maintenance 2 /Mr. Mitsuhide SAITO	Plan																					Mr. Mitsuhide Saito was replaced Mr.		Mr. Mitsuhide Saito was dispatched as successor of	
Road Construction Supervision /Mr. Johji KOZUMI	Plan																								
Quality Control/Road Repair /Mr. Sueso HIROSE	Plan																								
Disaster Restoration /Mr. Suiaro SAKANAKA	Plan																						2017 July, Mr. Sakanaka resigned.	He will continue his assignment with loan	
Road Design/Project Coordinator /Mr. Yoshiyuki AKAGAWA	Plan																						2017 July, Mr. Akagawa resigned.		
Road Design/Project Coordinator /Mr. Nicholas BROOKER-JONES	Plan																					Mr. Brooker-Jones was replaced Mr.		Mr. Brooker-Jones was dispatched as successor of	
Structure Design /Mr. Kenji MINEGISHI	Plan																								
Database /Mr. Takashi SAITO	Plan																								
Landslide /Mr. Masahiko HAYASHI	Plan																						Activity on Landslide analysis was		
Geographical Analysis /Mr. Sohshei MIKAMI	Plan																						Activity on Landslide analysis was		
Evaluation/Monitoring /Ms. Nao TSUJIMURA	Plan																								
Equipment																									
Training in Japan																									
In-country/Third country Training																									
Activities																									
Sub-Activities																						Japan	GOTL	Achievements	Issue & Countermeasures
Output 1: Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and annual budget																									
1.1 To review existing management structure and condition of maintenance and rehabilitation for major roads	Plan																								
Actual																									
1.2 To conduct the periodic/routine inspection	Plan																								
Actual																									
1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and bridges	Plan																								
Actual																									
1.4 To formulate maintenance and repair/rehabilitation plans for next cycle	Plan																								
Actual																									
1.5 To implement emergency inspections and repair/rehabilitation works when necessity arises	Plan																								
Actual																									
1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget	Plan																								
Actual																									
1.7 To propose appropriate framework of road maintenance/rehabilitation for major roads	Plan																								
Actual																									
Output 2: Capacity of DRBFC construction management for maintenance and rehabilitation is improved through case studies in the whole country including slope protections																									
2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies	Plan																								
Actual																									
2.2 To conduct the case studies for the planning, design check, and construction supervision of the project	Plan																								
Actual																									
2.3 To propose preferable structures for construction management for repair/rehabilitation works through case studies	Plan																								
Actual																									
Output 3: Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection.																									
3.1 To review existing technical documents for road maintenance and rehabilitation	Plan																								
Actual																									
3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction works	Plan																								
Actual																									
3.3 To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies	Plan																								
Actual																									
3.4 To prepare the technical guideline of investigation and design	Plan																								
Actual																									
3.5 To reflect the lessons learned from case studies to the technical guideline	Plan																								
Actual																									
3.6 To disseminate the technical guideline for concerned parties	Plan																								
Actual																									
Duration / Phasing																									
Monitoring Plan																									
Monitoring																									
Joint Coordination Committee	Plan																								
Actual																									
Set-up the Detailed Plan of Operation	Plan																								
Actual																									
Submission of Monitoring Sheet	Plan																								
Actual																									
Joint Monitoring	Plan																								
Actual																									
Post Monitoring	Plan																								
Actual																									
Reports/Documents																									
Technical Guideline	Plan																								
Actual																									
Project Completion Report	Plan																								
Actual																									
Public Relations																									
Plan																									
Actual																									

TO CR of JICA Timor-Leste OFFICE

Project Title: The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste

Version of the Sheet: Ver.6 (Term: July, 2018 – October, 2018)

Name: Hisashi MUTO

Title: Team Leader/ Road Maintenance1

Submission Date: 31st October, 2018

< I. Summary (all achievements are as of 31st October, 2018) >

1. Progress

1-1 Progress of Inputs

1-1-1 Japanese side

< Short-term experts dispatched to Timor-Leste >

NO	Name	Title	Dispatched Period to Timor-Leste	Changes or delay
1	Hisashi MUTO	Team Leader/ Road Maintenance 1	(1 st) 8 th Mar – 10 th Apr, 2016 (2 nd) 14 th Jun – 25 th Jun, 2016 (3 rd) 1 st Sep – 18 th Sep, 2016 (4 th) 23 rd Jan – 19 th Feb, 2017 (5 th) 24 th Mar – 2 nd Apr, 2017 (6 th) 18 th Aug – 10 th Sep, 2017 (7 th) 24 th Nov – 14 th Dec, 2017 (8 th) 2 nd Feb – 4 th Mar, 2018 (9 th) 8 th Jun – 1 st Jul, 2018 (10 th) 19 th Sep – 12 th Oct, 2018	None
2	Makoto MATSUURA	Deputy Team Leader/ Road Maintenance 2	(1 st) 8 th Mar – 15 th Apr, 2016 (2 nd) 14 th Jun – 13 th Jul, 2016 (3 rd) 20 th Sep – 14 th Oct, 2016 (4 th) 1 st Dec – 16 th Dec, 2016 (5 th) 23 rd Jan – 19 th Feb, 2017	None
3	Mitsuhide SAITO	Deputy Team Leader/ Road Maintenance 2	(1 st) 24 th Mar – 9 th Apr, 2017 (2 nd) 9 th Jun – 25 th Jun, 2017 (3 rd) 16 th Oct – 12 th Nov, 2017 (4 th) 16 th Feb – 11 th Mar, 2018 (5 th) 26 th Apr – 16 th May, 2018	Note: Mr. Mitsuhide Saito replaced Mr. Matsuura in

PM Form 3-1 Monitoring Sheet Summary

			(6 th) 7 th Sep – 28 th Sep, 2018	Deputy Team Leader post.
4	Johji KOIZUMI	Road Construction Supervision	(1 st) 19 th Jul – 17 th Aug, 2016 (2 nd) 24 th Sep – 14 th Oct, 2016 (3 rd) 19 th Jun – 5 th Jul, 2017 (4 th) 21 st Aug – 4 th Oct, 2017 (5 th) 14 th Nov – 21 st Dec, 2017 (6 th) 30 th Jan – 4 th Mar, 2018 (7 th) 8 th Jun – 1 st Jul, 2018 (8 th) 7 th Sep – 13 th Oct, 2018	None
5	Sueo HIROSE	Quality Control/ Road Repair	(1 st) 28 th Mar – 17 th Apr, 2016 (2 nd) 13 th May – 11 th Jun, 2016 (3 rd) 14 th Aug – 12 th Sep, 2016 (4 th) 7 th Oct – 14 th Oct, 2016 (5 th) 23 rd Jan – 22 nd Feb, 2017 (6 th) 4 th Aug – 3 rd Sep, 2017 (7 th) 16 th Feb – 18 th Mar, 2018	None
6	Shutaro SAKANAKA	Disaster Restoration	(1 st) 11 th May – 31 st May, 2016 (2 nd) 28 th Jun – 21 st Jul, 2016 (3 rd) 12 th Sep – 6 th Oct, 2016 (4 th) 13 th Feb – 8 th Mar, 2017 (5 th) 17 th Apr – 7 th May, 2017 (6 th) 23 rd Oct – 12 th Nov, 2017 (7 th) 16 th Jan – 4 th Feb, 2018 (8 th) 2 nd Mar – 18 th Mar, 2018 (9 th) 1 st Jun – 17 th Jun, 2018	None
7	Kazuharu KOISHIKAWA	Disaster Restoration2	(1 st) 3 rd Mar – 25 th Mar, 2018 (2 nd) 15 th Jun – 8 th Jul, 2018 (3 rd) 7 th Sep – 30 th Sep, 2018	Note: Disaster Restoration 2 has been created as new position; Mr. Koishikawa was assigned for

PM Form 3-1 Monitoring Sheet Summary

				this position in March 2018.
8	Yoshiyuki AKAGAWA	Road Design/ Project Coordinator	(1 st) 17 th Mar – 15 th Sep, 2016 (2 nd) 21 st Jun – 13 th Jul, 2016 (3 rd) 12 th Sep – 6 th Oct, 2016 (4 th) 13 th Feb – 5 th Mar, 2017	None
9	Nicholas BROOKER-JONES	Road Design/ Project Coordinator	(1 st) 31 st Jul – 30 th Aug, 2017 (2 nd) 16 th Oct – 23 rd Nov, 2017 (3 rd) 2 nd Feb – 4 th Mar, 2018 (4 th) 8 th Jun – 1 st Jul, 2018 (5 th) 7 th Sep – 30 th Sep, 2018	Note: Mr. Brooker-Jones replaced Mr. Akagawa in Project Coordinator post.
10	Kenji MINEGISHI	Structure Design	(1 st) 5 th Apr – 24 th Apr, 2016 (2 nd) 5 th Jul – 4 th Aug, 2016 (3 rd) 14 th Nov – 13 th Dec, 2016 (4 th) 12 th May – 11 th Jun, 2017 (5 th) 1 st Sep – 1 st Oct, 2017 (6 th) 3 rd Nov – 17 th Dec, 2017 (7 th) 6 th Apr – 13 th May, 2018 (8 th) 24 th Aug – 30 th Sep, 2018	None
11	Takashi SAITO	Database	(1 st) 19 th Jul – 24 th Aug, 2016 (2 nd) 3 rd Oct – 14 th Oct, 2016 (3 rd) 13 th Mar – 12 th Apr, 2017 (4 th) 16 th Jun – 2 nd Jul, 2017 (5 th) 18 th Aug – 1 st Oct, 2017 (6 th) 16 th Feb – 4 th Mar 2018 (7 th) 5 th May – 19 th May, 2018 (8 th) 28 th Aug – 11 th Oct, 2018	None
12	Masahiko HAYASHI	Landslide	(1 st) 16 th Jun – 28 th June, 2017 (2 nd) 27 th Oct – 9 th Dec, 2017 (3 rd) 18 th Mar – 18 th Apr, 2018	Note: Activity on Landslide analysis was approved by 2 nd JCC; Mr. Hayashi was

PM Form 3-1 Monitoring Sheet Summary

				assigned in June 2017.
13	Sohshi MIKAMI	Topographical Analysis	(1 st) 19 th Jun – 16 th Jul, 2017 (2 nd) 18 th Mar – 18 th Apr, 2018	Note: Activity on Landslide analysis was approved by 2 nd JCC; Mr. Mikami was assigned in June 2017.
14	Nao TSUJIMURA	Evaluation/Monitoring	Resident in Timor-Leste	None

< Equipment and materials >

NO	Items	Qty	Unit price	Unit	Total amount
1	Desktop computer	1	1,150	USD	1,150
2	Inclinometer assembly	1	1,585,800	JPY	1,585,800
3	Borehole casing	1	404,400	JPY	404,400
4	Dokenbo assembly	1	133,000	JPY	133,000

(Remark: Equipment and materials which have a durable years for 2 years and are more than JPY 50,000 are listed.)

1-1-2 Timor-Leste side

- **Counterpart (C/P) personnel (from MPWTC and NDRBFC)**

NO	Name	Title of the Project	Engaged Period
1	Rui Hernani F. Guterres	Project Director	20 th Feb 2018 to date
2	Milton Ramanata C. Monteiro	Project Manager	20 th Feb 2018 to date
3	Joao Gama	C/P staff	8 th Mar 2016 to date
4	Joao Pedro Amaral	C/P staff	8 th Mar 2016 to date
5	Joao Gregorio	C/P staff	8 th Mar 2016 to date

- **Equipment and materials for the project office**

NO	Items	Qty	Unit
1	Office space (including desks and chairs)	1	room

1-2 Progress of Activities

NO	Activity	Achievement level
1.2	To conduct periodic/routine inspection.	<ul style="list-style-type: none"> ● Periodic/routine inspection has been done along A03 from Loes to Bobonaro and A04 from Tibar to Gleno; ● Road inspection using drive recorder has been conducted from Dili to Ermera and Dili to Maliana. ● Urban & national roads surveys were conducted by Project Department. After 3rd JCC, NDRBFC inspectors were practicing proposed data collection method with drive recorder; video data was used to re-confirm items and efficiency of the data collection was improved.
1.3	To update the database based on the inspection result and repair/rehabilitation works of road and bridges.	<ul style="list-style-type: none"> ● JICA Expert Team conducted training about how to grasp geographic coordination on a map. ● JICA Expert Team trained staff of Maintenance Department about how to compile inspection results into GIS database continuously. After technical training, the inspection results for a total length of 82.7 km have been compiled into GIS database by trainees. ● Collected data from urban & national road surveys were inputted into GIS database (16.8 km).
1.4	To formulate maintenance and repair/rehabilitation plans for next cycle.	<ul style="list-style-type: none"> ● Draft 2019 work plan for maintenance and rehabilitation was formulated based on inspection results.
1.5	To implement emergency inspections and repair/rehabilitation works when necessity arises.	<ul style="list-style-type: none"> ● Emergency inspection on A03 at Loes River was conducted. ● After the inspection, JICA expert team held a seminar to suggest a countermeasure for river bank protection of Loes River.
1.6	To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited	<ul style="list-style-type: none"> ● Based on inspection results, NDRBFC is preparing 5-year and 2019 annual plans.

PM Form 3-1 Monitoring Sheet Summary

	budget.													
2.2.	To conduct the case studies for the planning, design check and construction supervision of the project.	<ul style="list-style-type: none"> ● JICA Expert Team and nominated NDRBFC technical staff conducted monitoring of the slope mass movement through data collection by inclinometer and underground water level indicator. (Site: Aituto landslide) ● JICA Expert Team conducted safety lectures and observation/practicing safety event. During the coordination meetings, NDRBFC staff acted as the chairperson and committee members and then carried out site inspections using checklists for safety patrol. (Site: A02 bypass road named Ex. Japan Road) ● JICA Expert Team organized training to make a plan for box culvert design. NDRBFC inter-departmental working group conducted workshop to present their culvert plan regarding 1) design flood catchment and 2) design capacity of culvert. Presented plan was made using the drafted guideline. (Site: Sarlala, Ex. Japan Road) ● JICA Expert Team conducted explanation meeting to introduce drafted checklists to be utilized in each construction stage for 1) quality control, 2) safety control and 3) construction management. (Site: Humboe-Letefoho) ● JICA Expert Team examined knowledge improvement of trained NDRBFC staff. The test results for each subject were as follows: <table border="1" data-bbox="667 1070 1396 1839"> <thead> <tr> <th>Subject</th> <th>Number of the people whose test scores have improved after training</th> </tr> </thead> <tbody> <tr> <td>Landslide investigation</td> <td>17 people out of 17</td> </tr> <tr> <td>Bridge substructure protection (Scouring and protection block)</td> <td>5 people out of 14</td> </tr> <tr> <td>Culvert planning and design</td> <td>6 people out of 11</td> </tr> <tr> <td>Quality control, Safety control and Construction management</td> <td>N/A Pre-test was given in June; the result of the re-examination after the training will be reported in next reporting period.</td> </tr> <tr> <td>Slope protection</td> <td>3 people out of 7</td> </tr> </tbody> </table>	Subject	Number of the people whose test scores have improved after training	Landslide investigation	17 people out of 17	Bridge substructure protection (Scouring and protection block)	5 people out of 14	Culvert planning and design	6 people out of 11	Quality control, Safety control and Construction management	N/A Pre-test was given in June; the result of the re-examination after the training will be reported in next reporting period.	Slope protection	3 people out of 7
Subject	Number of the people whose test scores have improved after training													
Landslide investigation	17 people out of 17													
Bridge substructure protection (Scouring and protection block)	5 people out of 14													
Culvert planning and design	6 people out of 11													
Quality control, Safety control and Construction management	N/A Pre-test was given in June; the result of the re-examination after the training will be reported in next reporting period.													
Slope protection	3 people out of 7													
3.3	To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies.	<ul style="list-style-type: none"> ● JICA Expert Team provided classroom lectures about bridge substructure protection design along with the drafted guideline. ● JICA Expert Team provided classroom lectures for box culvert planning & design along with the drafted 												

		<p>guideline.</p> <ul style="list-style-type: none"> ● JICA Expert Team organized a workshop by a geologist from the Public Institute of Petroleum and Geology to introduce landslide phenomena of Timor-Leste and investigation procedure. ● Repeat lecture about operation of total station was provided by JICA Expert Team.
3.4	To prepare the technical guideline of investigation and design.	<ul style="list-style-type: none"> ● Draft guidelines for slope protection, bridge substructure protection, culvert design, and landslide investigation have been prepared. ● Draft guidelines for slope protection, bridge substructure protection and culvert design have been submitted to NDRBFC and other entities.
3.5	To reflect the lessons learned from case studies to the technical guideline	<ul style="list-style-type: none"> ● 4 focal points of NDRBFC were nominated to compile drafted guidelines. ● The 4th JCC approved activities to confirm the efficiency and applicability of drafted guidelines. Moreover, drafted guidelines will be introduced to projects other than case studies.

1-3 Achievement of Output

Indicators of Outputs		Achievement level
1.1	More than 30% of requested budget for road maintenance are distributed.	<p>After the re-election, USD 1,000,000 was secured for road maintenance in 2018. However, this budget has been canceled because of insufficient implementation period.</p> <p>Distribution of the annual budget will be determined at the end of December 2018. Therefore achievement level of this output is not ready to be measured.</p>
1.2	Improved road database is utilized for preparation of the annual work plan of road maintenance.	<p>65%</p> <p>Proposed data collection method with drive recorder was adopted. However, volume of data was insufficient to measure its utilization. Moreover, improvement of the database is not ready to be measured.</p>
2.1	At least 3 case studies for both construction and design are conducted. (Totally 6 case studies)	<p>53%</p> <p>Case studies to improve the capacities of survey and design and safety control were conducted as planned. Implementation of case studies for construction management have been delayed due to delayed budget allocation. Those case studies will be conducted in the project extension period.</p>
2.2	More than 60% of trainees pass the achievement test for construction supervision and design.	<p>Baseline survey results showed that the percentage of examinees exceeded the passing line by respective subject was a) design: 28%, & b) quality control: 8%. In order to grasp the knowledge improvement of trained NDRBFC staff, JICA Expert Team gave mock exams continuously. The trainees' scores from the mock exams have been increasing step by step.</p> <p>The final achievement test will be given after the completion of the case studies. Therefore, achievement level of this output is not ready to be</p>

		measured.
3	Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	72% Draft guidelines for slope protection, bridge substructure protection, culvert design, and landslide investigation have been prepared. However, checks for whether prepared guidelines can be utilized by NDBRFC have been insufficient. In order to confirm their efficiency and applicability, guidelines will be introduced to projects other than case studies as well as dissemination of guidelines will be conducted in project extension period.

1-4 Achievement of the Project Purpose

Indicators of Project Purpose	Achievement level
Total length of maintained national roads were became 400km.	Achievement level of this output is not ready to be measured.

1-5 Changes of Risks and Actions for Mitigation

1-6 Progress of Actions undertaken by JICA

- JICA Timor-Leste shared important information and documents with JICA Expert Team.
- JICA Timor-Leste assisted visa acquisition process for JICA Expert Team.

1-7 Progress of Actions undertaken by Gov. of Timor-Leste

- DRBFC shared necessary information and documents with JICA Expert Team.
- DRBFC has prepared the drawings of road and bridge maintenance based on the road inspection.

1-8 Progress of Environmental and Social Considerations (if applicable)

- No activities for the progress of Environmental and Social Considerations are undertaken.

1-9 Progress of Considerations on Gender/Peace Building/Poverty Reduction (if applicable)

- Not Applicable so far.

1-10 Other remarkable/considerable issues related/affect to the project (such as other JICA's projects, activities of counterparts, other donors, private sectors,

NGOs etc.)

- No other issues are confirmed so far.

2. Delay of Work Schedule and/or Problems (if any)

- Based on the PDM, the project activities have been implemented as planned.

3. Modification of the Project Implementation Plan

3-1 PO

- PO was modified after the 4th JCC. The latest version was ver.6.

3-2 Other modifications on detailed implementation plan

- General issue:

As a result of the parliamentary election, a regime has change occurred. Due to political factors, the budget plan for 2018 was rejected. Under the influence of delayed budget allocation, implementation of activities 1.2, 1.3, 1.4, 1.6, 2.2, 2.3 and 3.5 has been delayed.

- Countermeasures have been taken by JICA Expert Team:

- 1) In the coordination meeting between CDRS project and NDRBFC, CDRS Deputy Team Leader requested the Director of NDRBFC to prioritize allocation of the budget for the projects selected for case studies.
- 2) CDRS team leader suggested to NDRBFC that the 2018 inspection work should be carried out by collaboration between relevant staff of Department of Project and Department of Maintenance in order to increase work efficiency with a limited budget.

- Modifications of implementation plan and project period:

A 9-month extension of project term was approved at the 4th JCC. Those delayed activities mentioned above will be conducted during extension period.

4. Preparation of Gov. of Timor-Leste toward after completion of the Project

- The Gov. of Timor-Leste tries to secure the budget for road maintenance so that the capacity enhancement of NDRBFC for road maintenance which is the Project Purpose will be sustainable and contribute to the achievement of Overall Goal.

< II. Project Monitoring Sheet I & II >

- Project Monitoring Sheet I & II are attached as PM Form I and II.

Project Monitoring Sheet I (Revision of Project Design Matrix)

**Version 4
Dated 31st October, 2018**

Project Title: The Project for Capacity Development of Road Services in Timor-Leste (CDRS)
Implementing Agency: Ministry of Public Works, Transport and Communications
Target Group: Officials of Directorate of Roads, Bridges and Flood Control (DRBFC)
Period of Project: Three (3) years and nine(9) month
Project Site: Whole Timor-Leste

Narrative Summary		Objectively Verifiable Indicators	Means of Verification	Important Assumption	Achievement	Remarks
Overall Goal The maintenance conditions of major roads are improved in TL.		OG1 More than 60% of major national roads is in good	Periodic Road Inspection	Budget and staff will be secured at satisfactory levels. Traffic volume is not increased more than expected.	Indicator was set up and approved at 2nd JCC in February 2017.	9-month extension of project term was approved at 4th JCC.
Project Purpose Capacity of DRBFC for maintenance of major roads in the whole country is enhanced.		Total length of maintained national roads become 400km.	Periodic Road Inspection	Enough number of DRBFC staff in the HQs and regional offices is ensured as planned. Budget for road maintenance and management is ensured.	Indicator was set up and approved at 2nd JCC in February 2017.	
Outputs Output 1: Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and annual budget plan. Output 2: Capacity of DRBFC construction management for maintenance and rehabilitation including slope protection is improved through case studies in the whole country. Output 3: Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection.		1-1 More than 30% of requested budget for road maintenance are distributed. 1-2 Improved road database is utilized for preparing the annual work plan of road maintenance. 2-1. At least 3 case studies for construction and 3 case studies for design are conducted (Totally 6 case studies). 2-2. More than 60 % of trainees pass the achievement 3. Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	Budget Report Monitoring Sheet Monitoring Sheet Achievement test Technical guideline prepared	Budget for road maintenance and management is ensured. The trained DRBFC personnel continue to work for the Project (They do not quit the Project) Unforeseen natural disasters will not occur which may destroy construction works under case studies.	1-1. N/A 1-2. 65% 2-1. 53% 2-2. N/A 3. 72%	9-month extension of project term was approved at 4th JCC.

Activities	Inputs	Pre-Conditions
<p>1.1 To review existing management structure condition of maintenance and rehabilitation for major roads.</p> <p>1.2 To conduct periodic/routine inspection.</p> <p>1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and bridges.</p> <p>1.4 To formulate maintenance and repair/rehabilitation plans for next cycle.</p> <p>1.5 To implement emergency inspections and repair/rehabilitation works when necessity arises.</p> <p>1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget.</p> <p>1.7 To propose appropriate framework of road maintenance and rehabilitation for major roads.</p> <p>2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies.</p> <p>2.2 To conduct the case studies for the planning, design and construction supervision of the project.</p> <p>2.3 To propose preferable structures for construction management for repair/rehabilitation and maintenance works through case studies.</p> <p>3.1 To review existing technical documents for road maintenance and rehabilitation.</p> <p>3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction works.</p> <p>3.3 To acquire necessary knowledges of civil engineering for design through classroom lectures and design.</p> <p>3.4 To prepare the technical guideline of investigation and design.</p> <p>3.5 To reflect the lessons learned from case studies to the technical guideline.</p> <p>3.6 To disseminate the technical guideline for concerned parties.</p>	<p>The Japanese Side</p> <p>1. Dispatch of the Japanese experts Short-term experts: - Team leader / Road maintenance 1 - Deputy team leader / Road maintenance 2 - Road construction supervision - Quality control / Road repair - Disaster restoration - Road design / Project coordinator - Structure design - Database - Evaluation / Monitoring - Other areas if needed</p> <p>2. Facilities and equipment In accordance with necessity of activities</p> <p>3. Training in Japan In accordance with necessity of activities</p>	<p>The Timor-Leste Side</p> <p>1. Assignment of C/Ps - Project Director - Project Manager - DRBFC Staff</p> <p>2. Assignment of Trainees In accordance of necessity</p> <p>3. Facilities and Equipment - Project office Equipment and tools</p> <p>4. Recurrent costs - Expenses for equipment maintenance - Spare parts - Transportation fees of C/Ps and trainees - Expenses for contract-out of works - Necessary expenditures for case studies - C/Ps' wages and allowances</p>
		<p>DRBFC's budget necessary for the Project is allocated by TL government.</p>
		<p><Issues and countermeasures></p> <p>Issue: As a result of the second parliamentary election, regime change has occurred. Implementation of activities 1.2, 1.3, 1.4, 1.6, 2.2, 2.3 and 5.5 have been delayed due to delayed budget allocation.</p> <p>Countermeasure: 1) In the coordination meeting between CDRS project and C/P, CDRS deputy team leader requested the director of DRBFC to prioritize allocation of budget for the projects selected for case studies. 2) 2018 inspection work were carried out with integration of relevant staff of Dept. Project and Dept. Maintenance in order to increase work efficiency with limited budget. 3) 9-month extension of project term was approved at 4th JCC; delayed activities mentioned above will be conducted during extension period.</p>

Project Monitoring Sheet II (Revision of Plan of Operation)







Version 6
 Dated 31st October, 2018

Project Title: The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

Inputs	Actual	2016					2017					2018					2019					2020					Remarks	Monitoring	
		I	II	III	IV		I	II	III	IV		I	II	III	IV		I	II	III	IV		I	II	III	IV			Issue	Solution
Experts																													
Team Leader/Road Maintenance 1 Mr. Hisashi MUTO	Plan Actual																												
Deputy Team Leader/Road Maintenance 2 Mr. Makoto MATSUURA	Plan Actual																										2017 March, Mr. Matsuura resigned.	Mr. Mitsuhide Saito was dispatched as successor of Mr. Matsuura.	
Deputy Team Leader/Road Maintenance 2 Mr. Mitsuhide SAITO	Plan Actual																												
Road Construction Supervision Mr. Johji KOIZUMI	Plan Actual																												
Quality Control/Road Repair Mr. Saeo HIROSE	Plan Actual																												
Disaster Restoration Mr. Shuuro SAKANAKA	Plan Actual																												
Disaster Restoration 2 Mr. Kazuharu KOISHIKAWA	Plan Actual																										This position has been created to assist drafting guidelines.	Mr. Koishikawa was assigned for this position in March 2018.	
Road Design/Project Coordinator Mr. Yoshiyuki AKAGAWA	Plan Actual																										2017 July, Mr. Akagawa resigned.	Mr. Brooker-Jones was dispatched as successor of Mr. Akagawa.	
Road Design/Project Coordinator Mr. Nicholas BROOKER-JONES	Plan Actual																												
Structure Design Mr. Kenji MINEGISHI	Plan Actual																												
Database Mr. Takashi SAITO	Plan Actual																												
Landslide Mr. Masahiko HAYASHI	Plan Actual																												
Topographical Analysis Mr. Sohtsi MIKAMI	Plan Actual																												
Evaluation/Monitoring Ms. Nao TSUJIMURA	Plan Actual																												
Equipment																													
Desktop computer	Plan Actual																												
Inclinometer assembly	Plan Actual																												
Borehole casing	Plan Actual																												
Dokenbo assembly	Plan Actual																												
Training in Japan																													
In-country/Third country Training																													
Activities																													
Sub-Activities																													
Output 1: Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and annual budget plan.																													
1.1 To review existing management structure and condition of maintenance and rehabilitation for major roads	Plan Actual																										JICA expert team	Organizational and personnel exchanges were proposed at 3rd JCC.	
1.2 To conduct the periodic/routine inspection	Plan Actual																										GOTL, NDRBFC Dept. Maintenance and Dept. Project	1) Periodic/routine inspection has been done along A03 from Loes to Malinar. 2) Road inspection using the recorder has been conducted from Oe to Ermes, Oe to Malinar. 3) Urban & national road surveys were conducted by Dept. Project.	
1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and bridges	Plan Actual																										NDRBFC Dept. Maintenance and Dept. Project, JICA expert team assists this activity.	1) Collected data from urban & national road surveys were inputted into GIS database (16.8 km).	
1.4 To formulate maintenance and repair/rehabilitation plans for next cycle	Plan Actual																										NDRBFC, JICA expert team assists this activity.	Draft 2019 work plan for maintenance and rehabilitation were formulated based on inspection results.	
1.5 To implement emergency inspections and repair/rehabilitation works when necessary arises	Plan Actual																										NDRBFC, JICA expert team assists this activity.	Emergency inspection on A03 at Loes River was conducted. JICA expert team suggested countermeasure for river bank protection.	
1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget	Plan Actual																										Maintenance and Dept. Project, JICA expert team assists this activity.	Based on inspection results NDRBFC prepared draft 5-year and 2019 annual plans.	
1.7 To propose appropriate framework of road maintenance/rehabilitation for major roads	Plan Actual																										JICA expert team	Integration of work between Dept. Construction and Dept. Maintenance in order to strengthen maintenance capacity was proposed at 3rd JCC.	
Output 2: Capacity of DRBFC construction management for maintenance and rehabilitation is improved through case studies in the whole country including slope protections																													
2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies	Plan Actual																										JICA expert team	2 case study sites and action plan for each site were proposed in 3rd JCC and TL stakeholders approved the proposal. (totally 6 sites were identified.)	
2.2 To conduct the case studies for the planning, design check, and construction supervision of the project	Plan Actual																										Responsibility of TL government, secure budget for the projects which were selected for case studies.	Safety lectures and observation/practicing safety event were conducted. OJT on mass movement data collection by inclinometer was conducted. Lectures about mix design of asphalt concrete and quality control of asphalt concrete were delivered. Workshop of culvert planning was conducted. Drafted checklists were introduced.	
2.3 To propose preferable structures for construction management for repair/rehabilitation works through case studies	Plan Actual																										JICA expert team		
Output 3: Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection.																													
3.1 To review existing technical documents for road maintenance and rehabilitation	Plan Actual																										JICA expert team	JICA expert team reviewed existing technical documents, such as specifications and drawings from past projects.	
3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction works	Plan Actual																										JICA expert team	JICA expert team identified factors affecting structural failure / road damage using baseline survey results and road inspection results.	
3.3 To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies	Plan Actual																										JICA expert team	Classroom lectures for civil engineering design were implemented on schedule. Repeat lecture about operation of total station was provided.	
3.4 To prepare the technical guideline of investigation and design	Plan Actual																										JICA expert team	Draft guidelines for slope protection, bridge substructure protection and culvert design have been prepared.	
3.5 To reflect the lessons learned from case studies to the technical guideline	Plan Actual																										NDRBFC Dept. Project, chief of planning section and JICA expert team	Issue: Checks for whether prepared guidelines (on slope protection, bridge substructure protection and culvert design) can be utilized by CIP have been insufficient. Countermeasure: In order to confirm their efficiency and applicability, guidelines will be introduced to projects other than case studies.	
3.6 To disseminate the technical guideline for concerned parties	Plan Actual																										JICA expert team and CIP		
Duration / Phasing																													
Monitoring Plan																													
Monitoring																													
Joint Coordination Committee	Plan Actual																												
Set-up the Detailed Plan of Operation	Plan Actual																												
Submission of Monitoring Sheet	Plan Actual																												
Joint Monitoring	Plan Actual																												
Post Monitoring	Plan Actual																												
Reports/Documents																													
Technical Guideline	Plan Actual																												
Project Completion Report	Plan Actual																												
Public Relations																													
Information to road users	Plan Actual																												
Event or opening ceremony for a OJT site	Plan Actual																												

Attachment 1

Design Guideline for Bridge sub structure Protection in Timor Leste on 12 June 2018



❖ If appropriate countermeasures are not applied and scouring is allowed to progress into the long term, overall bridge settlement damage (as can be seen in figure 5,6) is likely to occur







Figure 5 Bridge settlement damage due to bridge pier scouring (Japan Example)

Figure 6 Bridge settlement damage due to bridge pier scouring (Japan Example)

V. Hydraulic Phenomena Around Bridge Pier




➢ The figure shows the hydraulic phenomenon that occurs around bridge piers during flood.


➢ Bridge piers located in a river cause complex vortices and waves that disturb the flow and water surface during flood; as a result, an increase in water level and riverbed scouring occur

Hydraulic Phenomenon around bridge pier (Japan Example)

The figure show the actual phenomenon around a bridge pier during floods the occurrences of complex flow around the bridges pier apparent.



The figure show the state of scour on bridge pier after a flood in Japan. The flood caused a scour hole to form around the bridge pier



VI. Study of Bridge Substructure Scour Depth

1. Scour depth around bridge pier

$$\frac{Z}{D} = f \cdot \left(\frac{h_0}{D} \cdot \frac{h_0}{dn} \cdot Fr \right)$$


h₀ : Average water depth
D : Diameter of bridge pier
dn : Average grain diameter of riverbed material
Fr : Froude number
Z : Scour depth

Step 1
 Calculate the dimensionless scour depth Z/D using the target locations average water depth h₀, the diameter of bridge pier D, average grain diameter of riverbed material dn, and Froude number Fr.

Step 2
 The resulting Z/D should be corrected for changes in flow direction due to flooding of nearby bridge piers. After these corrections, the depth of scour hole around a bridge pier can be calculated.

2. Scour depth around abutments

Timor-Leste have short lengths for the footings depth of their abutments, so when new bridges are being planned, it is necessary to conduct the field investigations of the abutment or nearby abutments and ensure sufficient lengths for footing depth.



3. Calculation Example

Calculation Condition

- High water level: 24.80 m
- Design river bed: 18.97 m
- Diameter bridge pier (D): 2.0 m
- Average grain diameter of riverbed material (dn) = 24.9 mm
- Froude number (Fr) = 0.54

Study Process

Average Water depth $h_0 = 24.80 - 18.97 = 5.83$ m


$$\frac{h_0}{D} = \frac{5.83}{2.0} = 2.915$$

$$\frac{h_0}{dn} = \frac{5.83}{0.0249} = 234.14$$

$$Fr = 0.54$$


$Z/D = 1.5$ (Refer to right figure)

Scour depth $Z = (Z/D) \cdot D = 1.5 \cdot 2.0 = 3.0$ m



VII. Study for Protection of Bridge Substructure

There are two types of protection work: Gabion and foot protection block. However, due to issues with the durability (due to deterioration, etc) of the metal wire use for gabions, it is recommended that Timor-Leste take the same approach as Japan and use Foot Protection.



Gabion damaged situation MHA 2011

Foot Protection blocks in Japan

Foot Protection blocks in Japan



Calculation of weight of foot Protection blocks

The formula is used in Japan to calculate the necessary weight of foot protection blocks.

$$W = a \left(\frac{pw}{pb - pw} \right)^3 \frac{pb}{g} \left(\frac{V_m}{\beta} \right)^6$$

where

- W is the weight of foot protection block.
- a is the factor of foot protection block shape.
- β is the factor of setting type.
- V_m is the average velocity.
- pw is the density of water: (9800 kg/m³)
- pb is the density of blocks (2030 kg/m³)
- g is the acceleration of gravity (9.8 m/s²)

Table Factor of a and β

Shape of block	specific gravity $\frac{pb}{pw}$	$\alpha \times 10^3$	β
Type A: Projection	2.22	1.2	1.5
Type B: Flute	2.03	0.54	2.0
Type C: Triangular cone	2.35	0.83	1.4
Type D: Triangular boating	2.25	0.65	2.3
Type E: Rectangle	2.09	0.79	2.8

Calculation Example for weight of foot Protection Block

- Calculation Condition
- Now W can be calculated as follows

$$W = a \left(\frac{pw}{pb - pw} \right)^3 \frac{pb}{g} \left(\frac{V_m}{\beta} \right)^6$$

Here

- W is the weight of foot protection block.
- $V_m = 3.1 \text{ m/s}$ is the river velocity.
- Shape: Type B is the block type.
- a = 0.54 is the block factor.
- $\beta = 2.0$ is the block factor.
- pw = 9800 kg/m³ is the density of water.
- pb = 2030 kg/m³ is the density of block.
- g = 9.8 m/s² is the acceleration of gravity.

$$W = 0.54 \times \left(\frac{1000}{2030 - 1000} \right)^3 \times \frac{2030}{9.8^2} \times \left(\frac{3.1}{2} \right)^6$$

$$W = 2872 \text{ N}$$


$$W = 293 \text{ kg}$$

Average Velocity

The flow velocity used in the calculation of foot protection block weight is calculated using the Manning formula for calculating the average velocity. The roughness coefficient is selected from the table below based on the conditions at the target river site.

Flow condition	n
Concrete artificial channel	0.012-0.015
Spill relief pipe channel	0.021-0.025
Channel with masonry	0.015-0.020
Channel with stone	0.025-0.030
Channel with rubble	0.030-0.035
Channel with gravel	0.035-0.040
Channel with sand	0.040-0.045
Channel with silt	0.045-0.050
Channel with mud	0.050-0.055
Channel with vegetation	0.055-0.060
Channel with trees	0.060-0.065
Channel with brush	0.065-0.070
Channel with rocks	0.070-0.075
Channel with boulders	0.075-0.080
Channel with large boulders	0.080-0.085
Channel with gravel	0.085-0.090
Channel with sand	0.090-0.095
Channel with silt	0.095-0.100
Channel with mud	0.100-0.105
Channel with vegetation	0.105-0.110
Channel with trees	0.110-0.115
Channel with brush	0.115-0.120
Channel with rocks	0.120-0.125
Channel with boulders	0.125-0.130
Channel with large boulders	0.130-0.135
Channel with gravel	0.135-0.140
Channel with sand	0.140-0.145
Channel with silt	0.145-0.150
Channel with mud	0.150-0.155
Channel with vegetation	0.155-0.160
Channel with trees	0.160-0.165
Channel with brush	0.165-0.170
Channel with rocks	0.170-0.175
Channel with boulders	0.175-0.180
Channel with large boulders	0.180-0.185
Channel with gravel	0.185-0.190
Channel with sand	0.190-0.195
Channel with silt	0.195-0.200
Channel with mud	0.200-0.205
Channel with vegetation	0.205-0.210
Channel with trees	0.210-0.215
Channel with brush	0.215-0.220
Channel with rocks	0.220-0.225
Channel with boulders	0.225-0.230
Channel with large boulders	0.230-0.235
Channel with gravel	0.235-0.240
Channel with sand	0.240-0.245
Channel with silt	0.245-0.250
Channel with mud	0.250-0.255
Channel with vegetation	0.255-0.260
Channel with trees	0.260-0.265
Channel with brush	0.265-0.270
Channel with rocks	0.270-0.275
Channel with boulders	0.275-0.280
Channel with large boulders	0.280-0.285
Channel with gravel	0.285-0.290
Channel with sand	0.290-0.295
Channel with silt	0.295-0.300
Channel with mud	0.300-0.305
Channel with vegetation	0.305-0.310
Channel with trees	0.310-0.315
Channel with brush	0.315-0.320
Channel with rocks	0.320-0.325
Channel with boulders	0.325-0.330
Channel with large boulders	0.330-0.335
Channel with gravel	0.335-0.340
Channel with sand	0.340-0.345
Channel with silt	0.345-0.350
Channel with mud	0.350-0.355
Channel with vegetation	0.355-0.360
Channel with trees	0.360-0.365
Channel with brush	0.365-0.370
Channel with rocks	0.370-0.375
Channel with boulders	0.375-0.380
Channel with large boulders	0.380-0.385
Channel with gravel	0.385-0.390
Channel with sand	0.390-0.395
Channel with silt	0.395-0.400
Channel with mud	0.400-0.405
Channel with vegetation	0.405-0.410
Channel with trees	0.410-0.415
Channel with brush	0.415-0.420
Channel with rocks	0.420-0.425
Channel with boulders	0.425-0.430
Channel with large boulders	0.430-0.435
Channel with gravel	0.435-0.440
Channel with sand	0.440-0.445
Channel with silt	0.445-0.450
Channel with mud	0.450-0.455
Channel with vegetation	0.455-0.460
Channel with trees	0.460-0.465
Channel with brush	0.465-0.470
Channel with rocks	0.470-0.475
Channel with boulders	0.475-0.480
Channel with large boulders	0.480-0.485
Channel with gravel	0.485-0.490
Channel with sand	0.490-0.495
Channel with silt	0.495-0.500
Channel with mud	0.500-0.505
Channel with vegetation	0.505-0.510
Channel with trees	0.510-0.515
Channel with brush	0.515-0.520
Channel with rocks	0.520-0.525
Channel with boulders	0.525-0.530
Channel with large boulders	0.530-0.535
Channel with gravel	0.535-0.540
Channel with sand	0.540-0.545
Channel with silt	0.545-0.550
Channel with mud	0.550-0.555
Channel with vegetation	0.555-0.560
Channel with trees	0.560-0.565
Channel with brush	0.565-0.570
Channel with rocks	0.570-0.575
Channel with boulders	0.575-0.580
Channel with large boulders	0.580-0.585
Channel with gravel	0.585-0.590
Channel with sand	0.590-0.595
Channel with silt	0.595-0.600
Channel with mud	0.600-0.605
Channel with vegetation	0.605-0.610
Channel with trees	0.610-0.615
Channel with brush	0.615-0.620
Channel with rocks	0.620-0.625
Channel with boulders	0.625-0.630
Channel with large boulders	0.630-0.635
Channel with gravel	0.635-0.640
Channel with sand	0.640-0.645
Channel with silt	0.645-0.650
Channel with mud	0.650-0.655
Channel with vegetation	0.655-0.660
Channel with trees	0.660-0.665
Channel with brush	0.665-0.670
Channel with rocks	0.670-0.675
Channel with boulders	0.675-0.680
Channel with large boulders	0.680-0.685
Channel with gravel	0.685-0.690
Channel with sand	0.690-0.695
Channel with silt	0.695-0.700
Channel with mud	0.700-0.705
Channel with vegetation	0.705-0.710
Channel with trees	0.710-0.715
Channel with brush	0.715-0.720
Channel with rocks	0.720-0.725
Channel with boulders	0.725-0.730
Channel with large boulders	0.730-0.735
Channel with gravel	0.735-0.740
Channel with sand	0.740-0.745
Channel with silt	0.745-0.750
Channel with mud	0.750-0.755
Channel with vegetation	0.755-0.760
Channel with trees	0.760-0.765
Channel with brush	0.765-0.770
Channel with rocks	0.770-0.775
Channel with boulders	0.775-0.780
Channel with large boulders	0.780-0.785
Channel with gravel	0.785-0.790
Channel with sand	0.790-0.795
Channel with silt	0.795-0.800
Channel with mud	0.800-0.805
Channel with vegetation	0.805-0.810
Channel with trees	0.810-0.815
Channel with brush	0.815-0.820
Channel with rocks	0.820-0.825
Channel with boulders	0.825-0.830
Channel with large boulders	0.830-0.835
Channel with gravel	0.835-0.840
Channel with sand	0.840-0.845
Channel with silt	0.845-0.850
Channel with mud	0.850-0.855
Channel with vegetation	0.855-0.860
Channel with trees	0.860-0.865
Channel with brush	0.865-0.870
Channel with rocks	0.870-0.875
Channel with boulders	0.875-0.880
Channel with large boulders	0.880-0.885
Channel with gravel	0.885-0.890
Channel with sand	0.890-0.895
Channel with silt	0.895-0.900
Channel with mud	0.900-0.905
Channel with vegetation	0.905-0.910
Channel with trees	0.910-0.915
Channel with brush	0.915-0.920
Channel with rocks	0.920-0.925
Channel with boulders	0.925-0.930
Channel with large boulders	0.930-0.935
Channel with gravel	0.935-0.940
Channel with sand	0.940-0.945
Channel with silt	0.945-0.950
Channel with mud	0.950-0.955
Channel with vegetation	0.955-0.960
Channel with trees	0.960-0.965
Channel with brush	0.965-0.970
Channel with rocks	0.970-0.975
Channel with boulders	0.975-0.980
Channel with large boulders	0.980-0.985
Channel with gravel	0.985-0.990
Channel with sand	0.990-0.995
Channel with silt	0.995-1.000

Table: Revised Ministry of Construction River and Estuary Control Standard (book) Japan 1997; Survey Section P14



Manning's formula




$$V = \frac{1.49}{n} R^2 S^{1/2}$$

V: Flow velocity (m/s)
 n: Coefficient of roughness
 R: Hydraulic radius (m) = Cross-sectional area of river/Wetted perimeter
 S: Riverbed gradient

N: Coefficient of roughness

Flow condition	n
Concrete artificial channel	0.012-0.015
Spill relief pipe channel	0.021-0.025
Channel with masonry	0.015-0.020
Channel with stone	0.025-0.030
Channel with rubble	0.030-0.035
Channel with gravel	0.035-0.040
Channel with sand	0.040-0.045
Channel with silt	0.045-0.050
Channel with mud	0.050-0.055
Channel with vegetation	0.055-0.060
Channel with trees	0.060-0.065
Channel with brush	0.065-0.070
Channel with rocks	0.070-0.075
Channel with boulders	0.075-0.080
Channel with large boulders	0.080-0.085
Channel with gravel	0.085-0.090
Channel with sand	0.090-0.095
Channel with silt	0.095-0.100
Channel with mud	0.100-0.105
Channel with vegetation	0.105-0.110
Channel with trees	0.110-0.115
Channel with brush	0.115-0.120
Channel with rocks	0.120-0.125
Channel with boulders	0.125-0.130
Channel with large boulders	0.130-0.135
Channel with gravel	0.135-0.140
Channel with sand	0.140-0.145
Channel with silt	0.145-0.150
Channel with mud	0.150-0.155
Channel with vegetation	0.155-0.160
Channel with trees	0.160-0.165
Channel with brush	0.165-0.170
Channel with rocks	0.170-0.175
Channel with boulders	0.175-0.180
Channel with large boulders	0.180-0.185
Channel with gravel	0.185-0.190
Channel with sand	0.190-0.195
Channel with silt	0.195-0.200
Channel with mud	0.200-0.205
Channel with vegetation	0.205-0.210
Channel with trees	0.210-0.215
Channel with brush	0.215-0.220
Channel with rocks	0.220-0.225
Channel with boulders	0.225-0.230
Channel with large boulders	0.230-0.235
Channel with gravel	0.235-0.240
Channel with sand	0.240-0.245
Channel with silt	0.245-0.250
Channel with mud	0.250-0.255
Channel with vegetation	0.255-0.260
Channel with trees	0.260-0.265
Channel with brush	0.265-0.270
Channel with rocks	0.270-0.275
Channel with boulders	0.275-0.280
Channel with large boulders	0.280-0.285
Channel with gravel	0.285-0.290
Channel with sand	0.290-0.295
Channel with silt	0.295-0.300
Channel with mud	0.300-0.305
Channel with vegetation	0.305-0.310
Channel with trees	0.310-0.315
Channel with brush	0.315-0.320
Channel with rocks	0.320-0.325
Channel with boulders	0.325-0.330
Channel with large boulders	0.330-0.335
Channel with gravel	0.335-0.340
Channel with sand	0.340-0.345
Channel with silt	0.345-0.350
Channel with mud	0.350-0.355
Channel with vegetation	0.355-0.360
Channel with trees	0.360-0.365
Channel with brush	0.365-0.370
Channel with rocks	0.370-0.375
Channel with boulders	0.375-0.380
Channel with large boulders	0.380-0.385
Channel with gravel	0.385-0.390
Channel with sand	0.390-0.395
Channel with silt	0.395-0.400
Channel with mud	0.400-0.405
Channel with vegetation	0.405-0.410
Channel with trees	0.410-0.415
Channel with brush	0.415-0.420
Channel with rocks	0.420-0.425
Channel with boulders	0.425-0.430
Channel with large boulders	0.430-0.435
Channel with gravel	0.435-0.440
Channel with sand	0.440-0.445
Channel with silt	0.445-0.450
Channel with mud	0.450-0.455
Channel with vegetation	0.455-0.460
Channel with trees	0.460-0.465
Channel with brush	0.465-0.470
Channel with rocks	0.470-0.475
Channel with boulders	0.475-0.480
Channel with large boulders	0.480-0.485
Channel with gravel	0.485-0.490
Channel with sand	0.490-0.495
Channel with silt	0.495-0.500

Source: Revised Ministry of Construction River and Estuary Control Standard (book) 1997



Result of Calculation

Cross section No.	No.6
n: Coefficient of roughness	0.03
S: Cross-sectional area of river (m ²)	566.4
P: Wetted perimeter (m)	253.5
I: Riverbed gradient	0.008
R: Hydraulic radius	2.2
V_m : Mean flow velocity (m/s)	5.18
Q: Discharge (m ³ /s)	2886.1



Attachment 2

Groin Study Using Loes River on 13 June 2018

The Project
for
Capacity Development of Road Services
in
the Democratic Republic of Timor-Leste
Training No.4 Groin Study
November 2017
JICA Expert Teams

Self-introduction

Name: Shutaro SAKANAKA

Specialized field: River Plan and River Design
Disaster Management
Disaster Restoration

E-mail: sakanaka@oriconsul.com

Today's Training
Groin Study using Loes River

Morphological Change

Damage of embankment

Groin Study Step

Step 1
Set of River Flow Velocity

↓

Step 2
Study of Groin Structure

Step 1

Set up of river flow velocity

How to set up Velocity of Loes River

↓

Manning formula

Manning's formula

$$V = \frac{1}{n} \times R^{\frac{2}{3}} \times I^{\frac{1}{2}}$$

V: Flow velocity (m/s)
 n: Coefficient of roughness
 R: Hydraulic radius (m) = Cross-sectional area of river/Wetted perimeter
 I: Riverbed gradient

N: Coefficient of roughness

	River channel conditions	Range of Manning's n
smooth possible, uniform program	Concrete artificial channel	0.014-0.020
	Spiral half-pipe channel	0.021-0.030
	Channel with stone masonry on both banks (smooth)	0.025 (mean value)
	Bedrock excavation	0.015-0.05
	Bedrock formation	0.025-0.04
	Clay riprap with flow velocity not enough to cause scouring	0.016-0.022
	Sandy loam, clayey soil loam	0.020 (mean value)
rough possible	Dray line dredging, little weeds	0.025-0.033
	Small channel on plain, with no grass	0.025-0.033
	Small channel on plain, with grass and shrubs	0.030-0.040
	Small channel on plain, with lots of grass and gravel bed	0.040-0.055
	Mountain channel, with gravel and boulders	0.030-0.050
Mountain channel, with boulders and large boulders	0.040 or Higher	
Large channel, with sandy silt and little ascending	0.018-0.035	
Large channel, with gravel bed	0.025-0.040	

Source: Revised Ministry of Construction River and Erosion Control Standard (draft) 1997

Hydraulic Radius (m)

Wetted perimeter Cm

Cross section Area Om²


Hydraulic Radius = Cross section Area Om² / Wetted perimeter Cm

Hydraulic Radius (m)

Hydraulic Radius (m) = Cross-sectional area of river/Wetted perimeter

Cross section area of river=5417.9m²
 Wetted perimeter=503.4m

R: Hydraulic Radius=5417.9m²/503.4m=10.762m







Result of Calculation

Cross section No.	
n: Coefficient of roughness	0.035
S: Cross-sectional area of river (m ²)	5417.9
P: Wetted perimeter (m)	503.4
I: Riverbed gradient	0.001101
R: Hydraulic radius	10.8
Vm: Mean flow velocity (m/s)	4.62

Step 2

Study of Groin Structure



Set of Groin Weight

$$Dm = \frac{V_0^2}{E1^2 \times 2g \left[\frac{\rho_s}{\rho_w} - 1 \right]}$$

Dm : diameter of stone
 V_0 : Average velocity = 4.62m/s
 G : Acceleration of gravity = 9.8m/s
 P_w : Density of water
 $\rho_s/\rho_w = 2.65$
 $E1$ = Factor of Strength turbulence = 1.20

Source: Dynamically Design Method on Riverbank, 2007, Japan

Set of Groin diameter

$$Dm = \frac{V_0^2}{E1^2 \times 2g \left[\frac{\rho_s}{\rho_w} - 1 \right]}$$

$$Dm = \frac{4.62^2}{1.2^2 \times 2 \times 9.8 [2.65 - 1]}$$

$Dm = 0.46m$ (Diameter)
 Radius = $0.46/2 = 0.23m$


Set of Groin Weight





$$W = \frac{4}{3} \times \pi \times r^3 \times \frac{\rho_s}{\rho_w} \text{ (Globe formula)}$$

$$= \frac{4}{3} \times 3.14 \times 0.23^3 \times 2.65$$

$$= 134.9kg$$

i.e. Adoption Weight = 200kg





Attachment 3

Explanation of Guideline for Box Culvert planning and Design on 21st June 2018



República Democrática de Timor-Leste

Ministério de Desenvolvimento e de Reforma Institucional

Ministério Geral das Obras Públicas

Direcção Nacional de Estradas, Pontes e Controlo de Cheias

Road Guidelines — Drainage — Culvert Design

Directrizes Rodoviárias — Drenagem — Desenho de Alcatrão

DG stage

Warning

This document is not a Timor-Leste Standard. It is distributed for review and comment. It is subject to change without notice and may not be referred to as a National Standard.

Recipients of this draft are invited to submit, with their comments, notification of any relevant patent rights of which they are aware and to provide supporting documentation.

Document type: Technical Specification
 Document subtype:
 Document stage: (18.) Draft Guideline
 Document language: E

Copyright notice

This DNEPCC document is a working draft. While the reproduction of working drafts in any form for use by staff involved in the CDRS Project or I4D-SP is permitted without prior permission from DNEPCC, neither this document nor any extract from it may be reproduced, stored or transmitted in any form for any other purpose without prior written permission from DNEPCC. Photocopies of the whole, or parts of this document may be made by academic institutions for students.

Requests for permission to reproduce this document for the purpose of selling it should be addressed to the following institution:

Ministério de Desenvolvimento e de Reforma Institucional
 Ministério Geral das Obras Públicas
 Direcção Nacional de Estradas, Pontes e Controlo de Cheias (DNEPCC)
 Address: Avenida da Restauração, Rai Kotok, Comoro, DIL, Timor-Leste
 Telephone: +670 3311400

Disclaimer

Although every effort has been made to ensure the accuracy and applicability of the information contained within this document, the authors cannot accept any liability or legal responsibility for any errors, for any omissions or for any other reason whatsoever.

Contents

Foreword	v
Acknowledgements	vi
Introduction	vii
1 Scope	1
2 Normative references	1
3 Terms and definitions	1
4 Planning	3
4.1 Selection of structure	3
4.2 Overview of culverts	3
4.3 Application of culverts	4
4.4 Alignment of culverts	5
4.5 Design process	6
5 Data collection	7
5.1 Basic site investigation	7
5.2 Topographic investigation	8
5.3 Cartographic investigation	8
5.4 Rainfall data	8
6 Rainfall analysis	10
6.1 Classification of roads	10
6.2 Return period	11
6.3 Preparation of rainfall data	11
6.4 Frequency analysis	12
6.5 Synthetic procedure	13
7 Design flood	15
7.1 Catchment area	15
7.2 Watercourse properties	17
7.3 Time of concentration	18
7.3.1 Time for inlet flow	18
7.3.2 Time for channel flow	19
7.4 Intensity of rainfall	20
7.5 Coefficient of run-off	21
7.6 Rational method	22
8 Open-channel hydraulics	23
8.1 Material of culverts	23
8.2 Size of culvert	25
8.3 Geometry of culverts	26
8.4 Design capacity of culverts	28
8.5 Type of flow	29
9 Protection works	29
9.1 Inlet protection	29
9.2 Outlet protection	30
9.2.1 Selection of protection measure	30
9.2.2 Detailing of protection measures	32
Glossary	35
Bibliography	37

Annex A (informative) Case study of Sesurai Culvert	A-1
A.1 Introduction	A-1
A.2 Site Conditions	A-1
A.3 Data collection	A-2
A.4 Rainfall analysis	A-3
A.5 Design flood	A-5
A.6 Design capacity	A-9
A.7 Conditions of flow	A-11
A.8 Protection works	A-13
A.9 Design remarks	A-14
A.10 Calculation notes	A-15
Annex B (informative) Training materials	A-33
B.1 Summary of case study	A-35
B.2 Catchment and river profile	A-39
B.3 Design flood	A-45
B.4 Design capacity of culvert	A-55
B.5 Erosion protection	A-61
B.6 Design remarks	A-67
Annex C (informative) Weather stations in Timor-Leste	A-71
C.1 Current locations of weather stations (Seeds of Life)	A-73
C.2 Historical locations of weather stations (Seeds of Life)	A-77

Foreword

In the interest of constructing high quality and economically viable government infrastructure to serve the nation, this guideline for optimal design of drainage components was prepared by the JICA Project for Capacity Development of Road Services in the Independent Republic of Timor-Leste (CDRS) in collaboration with the Direcção Nacional de Estradas, Pontes e Controlo de Cheias (DNEPCC, 'National Directorate of Roads, Bridges and Flood Control') of the Ministério Geral das Obras Públicas ('Ministry of Public Works'). We would like to thank JICA for their continuing support.

September, 2018

His Excellency —

Minister for Development and Institutional Reform
Ministério de Desenvolvimento e de Reforma Institucional

Japan International Cooperation Agency (JICA) has been conducting a technical cooperation project for development of capacity regarding road services, which is called CDRS, in order to facilitate the DNEPCC in properly managing and maintaining the road infrastructure that is the basis of social and economic activities. To this end, JICA has been dispatching a team of experts from March 2016 to August 2019. As a result of collaborative work with counterparts of the DNEPCC, this guideline for design of culverts has been finalized. I hope that this guideline will contribute to infrastructure development and maintenance, and to the enhancement of friendly relations between our two countries.

Finally, I wish to express my sincere appreciation to the officials of the Government of the Democratic Republic of Timor-Leste for their close cooperation with the expert team.

September, 2018

Masafumi NAGAISHI

Chief Representative of JICA Timor-Leste Office

Japan International Cooperation Agency



Acknowledgements

The Project for Capacity Development of Road Services to the Independent Republic of Timor-Leste wishes to thank all parties involved in preparing and revising the Culvert Design guideline.

In support of the project, the officials of the Ministry of Development and Institutional Reform: M. R. M. Cruz, J. L. C. P. Mestre and J. Santos; and the officials of the Ministry of Public Works: C. M. Henrique and especially R. H. F. Guterres; are hereby acknowledged.

In contributing to the preparation of this document, the officials of the DNEPCC: M. R. Monteiro, J. P. Amaral, J. M. G. Sousa, J. G. Carvalho, I. M. L. Guterres and N. Lobato; and the International Labour Organization's (ILO) technical assistance team of the Roads for Development Support Program (RAD-SP): S. O. Asare, K. H. Myaing, S. Dene, S. F. Egbali, V. Sam and D. H. Singh; are hereby acknowledged.

In addition, the Seeds of Life Program: S. Bacon is hereby acknowledged.



Feedback

Any positive feedback for possible incorporation into future editions would be appreciated. Please send such comments or feedback to the below address.

CDRSahen@gmail.com

Direcção Nacional de Estradas, Pontes e Controlo de Cheias (DNEPCC)
Address: Avenida da Restauração, Rai Koruk, Comoro, Díli, Timor-Leste
Telephone: +670 3311408

Introduction

This guideline was developed by JICA Project for Capacity Development of Road Services in the Independent Republic of Timor-Leste in collaboration with the Direcção Nacional de Estradas, Pontes e Controlo de Cheias (DNEPCC, 'National Directorate of Roads, Bridges and Flood Control') for the purpose of developing institutional capacity regarding drainage design of cross culverts.

The purpose of drainage design is to ensure reasonable capacity of drainage facilities, which means specifying culverts with sufficient drainage capacity to accommodate probable volumes of stormwater and at reasonable construction costs compared to their benefit to economic activities. Within the context of road crossings, the purpose of box culverts is to ensure the protection of road structures and road users.

The chronology of editions are as follows:

- First edition in English September 2018

The main changes compared to the previous edition are as follows:

- No changes

Road Guidelines — Drainage — Culvert Design

1 Scope

This guideline aims to provide practical information for planning and design of box culverts for the purpose of culvert construction or reconstruction. This guideline does not cover culvert rehabilitation or repair. The design methodologies presented here have been recommended on the basis that they are easy in application and consistent in approach.

For information regarding construction and maintenance on site, please see the relevant section in the *Standard Specifications* (Section 600 – Drainage and Slope Protection Structures) (1).

The language used in this guideline is generally Latiniate to facilitate comprehension by the engineers of the directorate.

2 Normative references

The following documents are referred to in the text in such a way that some or all of their content constitutes requirements of this document. For dated references, only the edition cited applies. For undated references, the latest edition of the referenced document (including any amendments) applies.

Standard Specifications (2014) (1)

Bridge Design Manual (2010) (2)

Road Geometric Design Standards (2010) (3)

3 Terms and definitions

For reference, a glossary of terms and their equivalent meaning in Tetun, Portuguese or Indonesian, and Japanese has been included at the back of this guideline.

For the purpose of this document, the following terms and definitions apply.

ISO and IEC maintain terminological databases for use in standardization at the following addresses:

– IEC Electropedia: available at <http://www.electropedia.org/>

– ISO Online browsing platform: available at <https://www.iso.org/obp>

3.1

catchment
area of land where all of the water that is under it or drains off of it goes into the same place

[SOURCE: ISO 14055-1:2017(en), 3.2.19]

3.2

culvert
transverse drain or waterway structure under a road, railway, or canal, or through an embankment, in the form of a large pipe or enclosed channel

[SOURCE: ISO 6707-1:2017(en), 3.1.2.33]

3.3 return period
average number of years in which a stated action statistically is exceeded once

[SOURCE: ISO 12494:2017(en), 3.8]

3.4 river
natural body of water flowing continuously or intermittently along a well-defined course into an ocean, sea, lake, inland depression, marsh, or other watercourse

[SOURCE: ISO 5667-6:2014(en), 3.9]

3.5 subcritical flow
flow in an open channel at less than critical velocity, that has a Froude number of less than unity, and in which small surface disturbances can travel upstream

[SOURCE: ISO 772:2011(en), 1.7]

3.6 supercritical flow
flow in an open channel at more than critical velocity, that has a Froude number of greater than unity, and in which small surface disturbances cannot travel upstream

[SOURCE: ISO 772:2011(en), 1.8]

3.7 Watercourse
channel on or below the earth's surface, through which water may flow

[SOURCE: ISO 6107-7:2006(en), 50]

3.8 wetted perimeter
contact length between a stream of flowing water and its containing open channel, measured in a direction normal to the flow

[SOURCE: ISO 772:2011(en), 1.54]

4 Planning

4.1 Selection of structure

The first step in planning is selection of the most appropriate type of structure for crossing a watercourse. The two main types of structure for crossing are bridges and culverts. They both have advantages and disadvantages, as shown in Figure 4.1. There may also be other factors that an engineer needs to consider. If a bridge is a more appropriate, then please refer to the *Bridge Design Manual* (2).




Figure 4.1 — Comparison of application of bridges and culverts

4.2 Overview of culverts

There are various shapes (rectangular box, circular pipe, elliptical pipe, arch pipe, etc.), materials (concrete, corrugated steel, etc.) and inlets (wing walls, flat headwall, square edge at crown, bevel at crown, etc.). This guideline will primarily cover box culverts made of concrete. The parts of a culvert are shown in Figure 4.2 and Figure 4.3.




Figure 4.2 — Parts of a culvert on front elevation




Figure 4.3 — Parts of a culvert on plan

4.3 Application of culverts

There are limitations to the application of culvert structures. The recommended range of application for each barrel of a concrete box culvert is shown in Table 4.1. It is possible to design beyond these limitations with sufficient consideration of structural design and traffic loads.

The proportion of a culvert (height : width) is normally in the range of 1 : 1 to 1 : 3. The most hydraulically efficient proportion is 1 : 2. However, the most normal proportion for road culverts is 1 : 1, because the culvert must structurally support the loads from traffic.

Table 4.1 — Recommended limits for a concrete box culvert (4) (5)

Property	Minimum	Maximum
Height, D	0.75 m 750 mm	5.0 m 5000 mm
Width, B	0.45 m 450 mm	6.5 m 6500 mm
Cover depth (of material) above top plate	0.5 m 500 mm	
Proportion (height : width)	1 : 1	1 : 3
Gradient of culvert	0.5% or 0.005 m/m	10% or 0.100 m/m

In principle, the geometry of a box culvert (width, gradient and bottom elevation) should be similar to the original watercourse in order to reduce sedimentation or erosion. The gradient should be more than (a) 0.5% or 0.005 m/m to reduce sedimentation, and less than (b) 10% or 0.100 m/m to ensure workability & prevent stippage.

4.4 Alignment of culverts

Culvert alignment is important for the function of the culvert and watercourse. If possible, the inlet and outlet of the culvert should be located in the natural channel at the intersection with the roadway fill slopes.




Figure 4.4 — Examples of culvert alignment

4.5 Design process

An outline of the stages for the process of design are shown in Figure 4.5.




Figure 4.5 — Outline of process for design

In some cases, a simplified process for design could be adopted, as shown in Figure 4.6. This process is based on adoption of a rainfall intensity of 200 mm/hour from the *Bridge Design Manual* (2). However, this process may result in excessive or insufficient designs and should be used with caution. This process should only be used for small applications on minor routes, such as rural local roads.




Figure 4.6 — Outline of simplified process for design

5 Data collection

The design of culverts requires an understanding of the site conditions. The following section outlines the various information that should be collected through site investigations and desk studies (off-site investigations).

5.1 Basic site investigation

A basic site investigation should be implemented on site for every culvert design. This information will be necessary for planning and also support the decisions made in the process of design regarding run-off. Examples of the information that is required are shown in Table 5.1 and Figure 5.1.

Table 5.1 — Example checklist of items for site investigation

Information / Item of Investigation	Possible source
<input type="checkbox"/> Coordinates of site location (latitude & longitude)	GNSS (GPS) receiver / smartphone
<input type="checkbox"/> Measurement of size of existing culvert (m), if any	Tape measure
<input type="checkbox"/> Measurement of level (m) of normal flow	Tape measure and marks on structures / land
<input type="checkbox"/> Photograph of normal flow	Camera / smartphone / local residents
<input type="checkbox"/> Measurement of level (m) of high flow / flood	Tape measure and marks on structures / land
<input type="checkbox"/> Photograph of high flow / flood	Camera / smartphone / local residents
<input type="checkbox"/> Date of high flow / flood	Local residents / officers / administration
<input type="checkbox"/> Photographs of whole site on elevated / terraced road	Camera / smartphone
<input type="checkbox"/> Photographs of surrounding mountains / land	Camera / smartphone
<input type="checkbox"/> Photographs of surrounding buildings / land features	Camera / smartphone
<input type="checkbox"/> Photographs of culvert inlet (proposed/existing)	Camera / smartphone
<input type="checkbox"/> Photographs of upstream / ascending direction	Camera / smartphone
<input type="checkbox"/> Photographs of culvert outlet (proposed/existing)	Camera / smartphone
<input type="checkbox"/> Photographs of downstream / descending direction	Camera / smartphone
<input type="checkbox"/> Aerial photograph of area	UAV (drone) / Satellite (Google Earth)



Figure 5.1 — Diagram of site photography

5.2 Topographic Investigation

If possible, a topographic investigation should be implemented on site. This information will be necessary for planning and will form a fundamental part of the design calculations regarding the watercourse gradient. In addition, this information can improve the accuracy of a design and facilitate the verification of results. An example of the information that is required is shown in Table 5.2.

Table 5.2 — Example checklist of items for topographic investigation

Information / Item of Investigation	Possible source
<input checked="" type="checkbox"/> Level of invert (m AOD) at proposed/existing inlet	Total station / theodolite
<input type="checkbox"/> Level of invert (m AOD) at proposed/existing outlet	Total station / theodolite
<input type="checkbox"/> Level of road (m AOD)	Total station / theodolite
<input type="checkbox"/> Profile of watercourse	Total station / theodolite
<input type="checkbox"/> Cross sections of watercourse (2 / 3 sections in both directions)	Total station / theodolite




Figure 5.2 — Diagram of basic topographic survey

5.3 Cartographic Investigation

A cartographic investigation should be implemented off-site for every culvert design. This map / geospatial information will form a fundamental part of the design calculations regarding the catchment. An example of the information that is required is shown in Table 5.3.

Table 5.3 — Example checklist of items for cartographic investigation

Information / Item of Investigation	Possible source
<input checked="" type="checkbox"/> Cartographic map (1:755 series of 1:50,000 maps, etc.)	In-house resources (Mapping & GIS)
<input type="checkbox"/> Digital elevation model (GIS DEM raster)	In-house resources (Mapping & GIS)
<input type="checkbox"/> Watercourse line (GIS vector)	In-house resources (Mapping & GIS)
<input type="checkbox"/> Road line (GIS vector)	In-house resources (Mapping & GIS)

5.4 Rainfall data

A pluvial investigation should be implemented off-site for every culvert design. This rainfall data will form a fundamental part of the design calculations regarding the rainfall intensity. An example of the information that is required is shown in Table 3.

Table 5.4 — Example checklist of items for pluvial investigation

Information / Item of Investigation	Possible source
<input type="checkbox"/> Monthly rainfall data	In-house resources / relevant authority (see Annex C)
<input type="checkbox"/> Daily rainfall data	In-house resources / relevant authority (see Annex C)
<input type="checkbox"/> Short-interval / hourly rainfall data	(Currently unavailable in Timor-Leste)

The availability of rainfall data will influence the design. The following are considered ideal characteristics for a set of rainfall data:

- 1+ stations in the catchment or near the catchment

- Records at 15-minute, 30-minute, 1-hour, 2-hour, 3-hour, 6-hour, 12-hour and 24-hour intervals
- Long records (30+ years)

In this case, the process of design can utilise intensity-duration frequency (IDF) curves, as shown in Figure 5.3. The advantage of IDF curves is that storms can be accurately predicted. The disadvantage is that the development of IDF curves requires a significant amount of rainfall data.



Figure 5.3 — IDF curves in the process of design

Currently, the method of IDF curves cannot be utilised in Timor-Leste, because of the limited length and limited detail of rainfall data. The following is a summary of characteristics for rainfall data in Timor-Leste:

- Currently 82 stations in operation across Timor-Leste (on average, 1 for every 180 km²)
- Monthly rainfall records exist from 1950s (for 36 stations with gaps)
- Daily rainfall records exist for 40 weather stations (approximate availability)
- Long record of 34 years for daily rainfall in Dili (with gaps)
- Short records of 7 - 11 years for daily rainfall in other areas (approximately)

In this case, only daily rainfall data is available, so the process of design in Timor-Leste can utilise the Mononobe formula in the process of design, as shown in Figure 5.4. The Mononobe formula is used to derive an approximation of rainfall intensity for any storm duration from daily rainfall data. The advantage of the Mononobe formula is simplicity. However, the disadvantage is that the approximation of storms with short duration (6 hours or less) may not be accurate. The Mononobe formula is explained in more detail in Section 7.4.




Figure 5.4 — Mononobe formula in the process of design

The rainfall varies depending on the region. The average of the monthly rainfall across the whole country is shown in Figure 5.5. In addition, the variance between the regions is indicated with the following summaries:

- Average of annual rainfall is approximately 1700 mm (whole country)
- Maximum of annual rainfall is approximately 3100 mm (Same)
- Minimum of annual rainfall is approximately 600 mm (Manatuto)




Figure 5.5 — Average of monthly rainfall in Timor-Leste

6 Rainfall analysis

Rainfall analysis reflects the hydrological risk for a road, and ensures protection against probable floods. The input of this process is a long record of daily rainfall, and the output is a maximum probable daily rainfall, also called the design daily rainfall.

The design daily rainfall is determined by analysis of historical rainfall records. The historical rainfall records show the relationship between the frequency of occurrence of storms and the magnitude of storms. The frequency of occurrence for a probable storm / design storm is called the 'return period'. The prediction of the magnitude of the storm for the return period determines the design rainfall.




Figure 6.1 — Process of rainfall analysis

6.1 Classification of roads

According to the Road Geometric Design Standards (3), the roads in Timor-Leste are classified as shown in Table 6.1.

Table 6.1 — Classification of roads (3)

Rural Roads		Roads outside towns and cities.
National Roads		<ul style="list-style-type: none"> Arterial roads are centres of national and international importance and roads terminating at international boundaries, connecting nation's capital and to region's capitals. Provides high level of service for long distance movement of goods and people and thus to/from central corridors for especially heavy vehicles. These roads link locations where change of transport mode is possible.
Regional Roads		<ul style="list-style-type: none"> Roads that provides more local purposes, serve mainly traffic within regions and districts at lower speeds and shorter distances. Roads that serve as collector of traffic to/from local network in the national road network.
Local Roads		<ul style="list-style-type: none"> Local roads connecting sub-district capitals to villages and more remote areas with agricultural potential.
Urban Roads		Local roads inside towns and cities.
Urban Arterial Roads		<ul style="list-style-type: none"> An Urban Arterial Road is a continuous road with partial access control for through traffic within urban areas. Basically it conveys traffic from residential areas to the vicinity of the central business district or from one part of a city to another

	which does not intend to penetrate the city centre. Arterial roads do not penetrate identifiable neighbourhoods. Smooth traffic flow is essential since it carries large traffic volume.
Urban Collector Roads	<ul style="list-style-type: none"> A collector road is a road with partial access control designed to serve on a collector or distributor of traffic between the arterial and the local road systems. Collectors are the major roads that penetrate and serve identifiable neighbourhoods, commercial areas and industrial areas.
Urban Local Roads	<ul style="list-style-type: none"> The local street system is the basic road network within a neighbourhood and provides direct access to abutting local. They are links to the collector road and thus serve short trip lengths. Through traffic should be discouraged.

6.2 Return period

The return period reflects the hydrological risk for a road. The selection of an appropriate mitigation of risk depends on the economic value / importance of a road asset. The balance between the cost of the road asset and the cost to protect the road asset is important; inadequate protection may allow damage of a road asset and a loss of economic value; excessive protection will cause unnecessary expenditure and an uneconomical solution.

The return period (years) represents probability of occurrence. The return period does not represent a guaranteed period without flooding and it is not related to the design life of a road. The probability of occurrence has an inverse relationship to the magnitude of rainfall events. Therefore, a long return period equals a low probability, which means a high magnitude of rainfall event.

Table 6.2 — Recommended return period of rainfall for culverts (4) (6)

Road class	Level of drainage capacity	Return period of rainfall
National Roads / Urban Arterial Roads	High	10 years
Regional Roads / Urban Collector Roads	Medium	7 years
Local Roads / Urban Local Roads	Low	5 years

The classification of a road is related to its economic value. Therefore, selection of a return period is recommended based on the classification of a road, as shown in Table 6.2. The return period may be modified by the engineer in situations where a higher level of drainage capacity is desirable. For example, roads that are designed for service of major national assets and where the level of risk must be agreed in conjunction with other national authorities.

6.3 Preparation of rainfall data

The rainfall data for frequency analysis is the maximum of daily rainfall per annum. The preparation of rainfall data for analysis should be implemented in the following manner:

- Acquisition of daily rainfall data
- Examination of all data (365 days) in same annum (coeval data)
- Selection of maximum rainfall value (1 day) per annum
- Repetition of 2 and 3 (above) for every annum.

Complete rainfall records are necessary for analysis. The confirmation of data integrity should be implemented in the following manner:

- If data contains null or erroneous values (for example, " * " or " - " or " NA "), deletion of these values is necessary
- If data for 1 annum is missing approximately 90 days (¼ annum) of data, then that annum is invalid and cannot be utilized for analysis

6.4 Frequency analysis

Frequency analysis utilises a probability distribution for the prediction of design rainfall. A probability distribution is a general relationship between the frequency and the magnitude. The probability distribution conforms to the rainfall data, similar to a trend line (or line of tendency). An example of a probability distribution on a bell-shaped diagram is shown in Figure 6.2.




Figure 6.2 — Example of a probability distribution

For culvert design, it is necessary for prediction of higher-magnitude lower-probability for the design rainfall. The process of prediction utilises the 'Gumbel' distribution to represent the rainfall data.

The Gumbel distribution is adjusted to the rainfall data with two parameters: the average and the standard deviations. The return period is incorporated using a frequency factor. In essence, the Gumbel distribution predicts the magnitude of the design rainfall as a departure from the average rainfall. The departure depends on the number of standard deviations, where the number is the frequency factor (return period).

The following is the Gumbel distribution for calculation of the design rainfall:

$$R_{da} = \mu + \sigma \times K \tag{1}$$

where

- R_{da} design rainfall for a given return period (mm/day)
- μ average of rainfall records (mm/day), see equation 2
- σ standard deviation of rainfall records, see equation 3
- K frequency factor, see equation 4

The following is the equation for calculation of the average of rainfall data:

$$\mu = \frac{\sum X_i}{n} \tag{2}$$

where

- μ average of rainfall data (mm/day)
- X_i annual maximum of daily rainfall data values (mm/day)
- n number of rainfall data values

(NOTE: in spreadsheet software, this can be calculated using the AVERAGE function)

The following is the equation for calculation of the standard deviation of rainfall data:

$$\sigma = \sqrt{\frac{\sum(X_i - \mu)^2}{n-1}} \tag{3}$$

where

- σ standard deviation of rainfall data
- X_i annual maximum of daily rainfall data values (mm/day)
- μ average of rainfall records (mm/day)
- n number of rainfall data values

(NOTE: in spreadsheet software, this can be calculated using the STDEV or STDEV.S functions)

The following is the equation for calculation of the frequency factor (incorporation of return period):

$$K = \frac{\sqrt{6}}{\pi} \times \left(\gamma + \ln \left(\ln \frac{T}{T-1} \right) \right) \tag{4}$$

where

- K frequency factor (normally between -1 and 5)
- π mathematical constant = 3.14159
- γ Euler-Mascheroni constant = 0.5772
- T return period (years), see Table 6.2

(NOTE: in spreadsheet software, this can be calculated using the SQRT, PI and LN functions)

6.5 Synthetic procedure

In many cases in Timor-Leste, it is necessary to implement a synthetic (compensative) procedure. The reason is that most locations only have short records of rainfall data (see Section 5.4). Therefore, currently, Dill is the only location with rainfall data that is suitable for frequency analysis. Using the frequency analysis of design daily rainfall for Dill, it is possible to synthesise for other locations by scaling up / down (escalate / de-escalate) using the ratio of average annual rainfall as a multiplier. The procedure of deriving daily rainfall for any target location in Timor-Leste using Dill as a basis is shown in Table 6.3.

Table 6.3 — Synthetic procedure for deriving daily rainfall for a target location

Return period of rainfall	Design daily rainfall in Dill, R_{da} (mm/day)	X	Ratio of annual rainfall (multiplier)
10 years	131.4		(Target Location / Dill)
7 years	122.3	X	(... mm / 940 mm)
5 years	113.6		

For reference, a list of Target locations and derived design daily rainfall are shown in Table 6.4.

Table 6.4 – List of target locations and derived design daily rainfall

Target location	Average annual rainfall (mm/day)	Multiplier	Design daily rainfall, R_{24} (mm/day) for return period		
			5 years	7 years	10 years
Dili	940	1.00	113.6	122.3	131.4
Alcavero	2653	2.02	320.5	345.3	370.6
Alas	1965	2.09	237.4	255.7	274.6
Aljarve (Fazenda)	1070	1.99	225.9	243.4	261.3
Atauró (Mau-Meta)	871	0.93	105.2	113.4	121.7
Biqunia	2399	2.55	289.8	312.2	335.3
Batuacu	1208	1.29	145.9	157.2	168.8
Betano	1298	1.30	156.8	168.9	181.4
Bobonaro	2432	2.59	293.8	316.5	339.9
Dare	1533	1.63	185.2	199.5	214.2
Fatibessi	2929	3.12	353.8	381.2	409.3
Fohorem	1536	1.63	185.6	199.9	214.7
Gicmo	1765	1.88	213.2	229.7	246.7
Hito-Builico	2418	2.57	292.1	314.7	337.9
Himara	2090	2.22	252.5	272.0	292.1
Laga	770	0.82	93.0	100.2	107.6
Laivai	696	0.74	84.1	90.6	97.3
Laurem	1511	1.61	182.5	196.6	211.2
Liquica	1383	1.47	167.1	180.0	193.3
Lone	1669	1.78	201.6	217.2	233.2
Lospalos	1918	2.04	231.7	249.6	268.0
Luru	1707	1.82	206.2	222.2	238.6
Mallana	2062	2.19	249.1	268.4	288.2
Manatuto	610	0.65	73.7	79.4	85.2
Oerusse	1070	1.14	129.3	139.3	149.5
Ossu	1948	2.07	235.3	253.5	272.2
Qelical	1728	1.84	208.8	224.9	241.5
Same	3317	3.32	376.5	405.7	435.6
Sulitada	2396	2.55	289.4	311.8	334.8
Sisal	1355	1.44	163.7	176.3	189.4
Tutuafala	1511	1.61	182.5	196.6	211.2
Uatolari	1079	2.00	227.0	244.5	262.6
Vemasse	706	0.75	85.3	91.9	98.7
Vizualle	1764	1.88	213.1	229.6	246.5
Viqueque	1577	1.68	190.5	205.2	220.4
Zumbali	1328	1.41	160.4	172.8	185.6

NOTE: Average annual rainfall values were taken from data records of the Ministry of Agriculture, Forestry and Fisheries (MAFF) for the period 1950–1990. These should be supplemented by recent rainfall data if possible.

7 Design flood

The calculation of design flood determines the volume of water that will be discharged from the catchment during the design rainfall. The design flood determines the required capacity of the culvert. The procedure for calculation of a design flood is shown in Figure 7.1.




Figure 7.1 – Process of calculation of design flood

7.1 Catchment area

A catchment is an area of land that drains to a point of interest, such as a culvert, as shown in Figure 7.2. All water flow that originates inside the catchment area passes the point of interest before proceeding downstream. The watershed is the boundary between a catchment and its neighbouring catchment. The extent of the watershed (boundary) can be identified by connecting the surrounding points with highest elevation, such as a mountain summits, hilltops, ridges, saddles and spurs as shown in Figure 7.3.



Figure 7.2 – Catchment area within a mountain basin

The size of a catchment has an important influence on the calculation of run-off. The size is expressed as area in terms of km² (1 km² = 1,000,000 m² = 100 ha). Topographical maps (1:50,000, such as T755 series) can be used for determination of catchment area. However, smaller scale maps (1:10,000) or geographic information system (GIS) data are recommended for small catchments. It is important for the designer to visit a site personally to obtain an impression of the characteristics of the catchment.




Figure 7.3 – Example of topographic features

Measurement techniques for area include: transferring the catchment outline onto square-lined paper using tracing paper; importing and scaling maps into computer aided design (CAD) software; and using digital elevation models (DEMs, data) and spatial data in a geographic information system (GIS, software). Usage of GIS is the recommended measurement technique for accurate results. If possible, a request for information should be made to the GIS & Mapping Section of DNEPCC.

The GIS & Mapping Section can analyse a catchment either by delineating a watershed based on contours (in other words, drawing a polygon shape file to represent a catchment) or by using algorithms to derive watersheds from digital elevation models (DEMs). Examples of algorithms for delineation include "watershed" and "r.water.outlet" in GRASS Tools of QGIS software, and "Watershed" in Spatial Analyst toolbox of ArcGIS software. An example sequence for delineating a watershed from a DEM is as follows:

- Step 1) Fill the depressions in the DEM
- Step 2) Calculate flow directions
- Step 3) Delineate the catchment and derive its area
 - Step 3.1) Choose the point of interest ("Outlet" in QGIS and "Pour Point" in ArcGIS)
 - Step 3.2) Delineate the watershed
 - Step 3.3) Calculate the area

In addition to the total catchment area, calculation of the sub-catchment areas is required if locations have distinctly different types of terrain. The boundary of terrain types can be analysed by site investigation, by satellite imagery or by land cover data.

7.2 Watercourse properties

Similar to Section 7.1, calculation of watercourse properties can be made with topographical maps, CAD software or GIS. If possible, a request for information should be made to the GIS & Mapping Section of DNEPCC.

The watercourse properties required for calculation of time of concentration are the length and the gradient. The length of a watercourse (L) should be measured from the furthest discernible start of a watercourse to the point of interest, as shown in Figure 7.4.



Figure 7.4 – Measurement of length of watercourse

The average gradient should be used for the gradient of a watercourse (G), as shown in Figure 7.5. The calculation of average gradient requires lengths (L values) and the heights (H values) at several points along the profile of the watercourse. In most spreadsheet software, the average gradient can be calculated utilising the LINEST function: LINEST([H values], [L values], FALSE) gives a result in m/m or LINEST([H values], [L values], FALSE)*100 gives a result in percentage (%).




Figure 7.5 – Calculation of average gradient of watercourse

7.3 Time of concentration

The time of concentration is required for the calculation of rainfall intensity. The time of concentration is the time for water to flow from the furthest point in the watershed (i.e. the mountain) to the point of interest (i.e. the culvert). Different areas of a watershed contribute to run-off at different times after rainfall begins. Time at which all parts of the watershed begin contributing to the run-off from the basin, as shown in Figure 7.6. The time of concentration is calculated with equation 5.

The following is the equation for calculation of time of concentration:

$$t_p = t_c + t_f$$

- where
 t_c time of concentration (hours)
 t_f time of flow from watershed to watercourse (hours), see Table 7.1
 t_f time of flow from start of watercourse to point of discharge (hours), see equation 6




Figure 7.6 — Time of concentration

7.3.1 Time for inlet flow

The time for inlet flow is the time for surface flow to travel from the watershed to the start of the watercourse.

Table 7.1 — Inlet flow times (4)

Catchment type	Inlet time (minutes)	Inlet time (hours)
Mountainous land	15.0 – 30.0	0.25 – 0.50
Cut slopes	3.0 – 5.0	0.05 – 0.083
Urban areas	5.0	0.083

7.3.2 Time for channel flow

The time for channel flow is the time for surface flow to travel from the start of the watercourse to the point of interest (culvert). The Kraven Formula is an empirical equation based on basin data.

The following is the Kraven Formula for calculation of the time for channel flow:

$$t_f = \frac{L}{3600 \times W}$$

- where
 t_f time of flow from start of watercourse to point of discharge (hours)
 L watercourse length (m)
 W velocity of run-off (m/s), see Table 7.2

Table 7.2 — Velocity of run-off (4)

Gradient of watercourse, G			Velocity of run-off, W (m/s)
> 1 / 100	> 1.0%	> 0.010 m/m	2.5
1 / 200 – 1 / 100	0.5% – 1.0%	0.005 – 0.010 m/m	3.0
< 1 / 200	< 0.5%	< 0.005 m/m	2.1

7.4 Intensity of rainfall

Generally, storm intensity is inversely proportionate to storm duration for most climates. This inverse relationship means that shorter-duration storms have higher intensity of rainfall and longer-duration storms have lower intensity of rainfall, as shown in Figure 7.7.




Figure 7.7 — Example of the inverse relationship of an intensity-duration curve

The design intensity of rainfall is when the duration of a storm is equal to the time of concentration, as shown by (b) in Figure 7.8. As shown in (a), when the duration of a storm is less than the time of concentration, then all of the catchment area is not discharging to the culvert, so it is not the maximum discharge. As shown in (c), when the duration of a storm is more than the time of concentration, then the intensity of rainfall will be lower, so it is also not the maximum discharge. Time of concentration is when all parts of the watershed start to contribute to the run-off from the basin and this is when the design intensity of rainfall occurs.




Figure 7.8 — Design intensity of rainfall for maximum probable discharge

As mentioned in Section 5.4, there is insufficient rainfall data in Timor-Leste for creation of intensity-duration curves, such as Figure 7.7. The Mononobe Formula is an empirical equation for estimation of intensity of rainfall. It is a practical solution for applications with few rainfall data.

The following is the Mononobe Formula for calculation of the rainfall intensity:

$$i = \frac{24}{t_c} \times \left(\frac{24}{t_c}\right)^{0.6}$$

- where
 i rainfall intensity (mm/hour)
 R_{24} design daily rainfall (mm/day), see Section 6
 t_c time of concentration (hours), see equation 5

The disadvantage of the Mononobe Formula is that it may not accurately predict intensity of rainfall for storms with a short duration (<6 hours). It is recommended that Timor-Leste collects rainfall data at 15-minute, 30-minute, 1-hour, 2-hour, 3-hour, 6-hour, 12-hour and 24-hour intervals in all weather stations. Provided this data can be collected, intensity-duration-frequency (IDF) charts could be developed by 2050 and hydrological design techniques could be refined.

7.5 Coefficient of run-off

Run-off is water from rainfall that flows on the surface (in other words, surface flow). The amount of rainfall that becomes run-off flow depends on the amount of water lost by infiltration and evaporation. This loss of water due to infiltration and evaporation is represented by a coefficient of run-off. Therefore, the coefficient of run-off is the proportion of rainfall that becomes run-off.

Recommended coefficients of run-off, C, are shown in Table 7.3. A higher coefficient of run-off indicates that more rainfall becomes run-off, and likewise a lower coefficient of run-off indicates the less rainfall becomes run-off.

If you a catchment area contains different types of terrain, then application of a weighted coefficient is recommended. The weighted coefficient should be calculated as shown in equation 8.

Table 7.3 — Coefficients of run-off (4)

Terrain type	Coefficient of run-off	Average value
Flood surfaces and sloped surfaces	0.70 – 1.00	0.85
Steep mountainous land	0.75 – 0.90	0.83
Gentle mountainous land	0.70 – 0.80	0.75
Undulating land and woods	0.50 – 0.75	0.63
Flat farmlands	0.45 – 0.60	0.53
Flax paddy (fields)	0.70 – 0.80	0.75
Urban areas	0.60 – 0.90	0.75
Forest zones	0.20 – 0.40	0.30
Catchment areas of mountain streams	0.75 – 0.85	0.80
Catchment areas of small rivers on flat land	0.45 – 0.75	0.60
Catchment areas of major rivers of which more than half run on flat land	0.50 – 0.75	0.63

The following is the equation for calculation of a weighted coefficient of run-off:

$$C = \frac{C_1 A_1 + C_2 A_2 + \dots + C_n A_n}{A_1 + A_2 + \dots + A_n}$$

- where
 C weighted coefficient of run-off (dimensionless)
 $C_{1,2,n}$ coefficients of run-off for different types of terrain (dimensionless), see Table 7.3
 $A_{1,2,n}$ areas of catchments with different types of terrain (m²), see Section 7.1

7.6 Rational method

The Rational Method shall be applied for calculation of a design flood. It was first proposed in 1851 by an Irish engineer called Mulskey. It is based on a simplistic relationship between rainfall and run-off for empirical prediction of discharge from a catchment. This method is appropriate for the following design conditions:

- Calculation of peak discharge
- Ungauged sites (without streamflow / river data)
- Deterministic analysis based on rainfall
- Catchments without significant water storage (no lakes, no ponds, no wetlands, etc.)
- Applicable < 15.0 km² (5)
- Best suited ≤ 0.8 km² (7)

The limitation of application to catchments < 15.0 km² is because the coefficient of run-off cannot accurately represent water storage (or hydrologically complex catchments). The method assumes that intensity of rainfall is uniform over the catchment; hence, the peak run-off is assumed to occur when duration of a storm equals the time of concentration.

The following is the Rational Method equation for calculation of peak discharge:

$$Q_p = \frac{1}{3.6} \times C \times i \times A$$

- where
 Q_p peak discharge or (design flood of a watercourse (m³/s)
 C coefficient of run-off, see Table 7.3
 i rainfall intensity (mm/hour), see equation 7
 A catchment area of watercourse (km²)

As mentioned in Section 4.5, a simplified process for design based on adoption of a rainfall intensity of 200 mm/hour from the *Bridge Design Manual* (2) could be used for small applications on minor routes, such as rural local roads. For reference, design floods of the simplified process are shown in Table 7.4.

Table 7.4 — Examples of design floods for small applications using the simplified process

Coefficient of run-off, C	Design flood, Q _p , (m ³ /s) for a catchment area of									
	0.1 km ²	0.2 km ²	0.3 km ²	0.4 km ²	0.5 km ²	0.6 km ²	0.7 km ²	0.8 km ²	0.9 km ²	1.0 km ²
0.20	1.2	2.3	3.4	4.5	5.6	6.7	7.8	8.9	10.0	11.2
0.30	1.7	3.4	5.0	6.7	8.4	10.0	11.7	13.4	15.0	16.7
0.40	2.3	4.5	6.7	8.9	11.2	13.4	15.6	17.8	20.0	22.3
0.45	2.5	5.0	7.5	10.0	12.5	15.0	17.5	20.0	22.5	25.0
0.50	2.8	5.6	8.4	11.2	13.9	16.7	19.5	22.3	25.0	27.8
0.55	3.1	6.2	9.2	12.3	15.3	18.4	21.4	24.5	27.5	30.6
0.60	3.4	6.7	10.0	13.4	16.7	20.0	23.4	26.7	30.0	33.4
0.65	3.7	7.3	10.9	14.5	18.1	21.7	25.3	28.9	32.5	36.2
0.70	3.9	7.8	11.7	15.6	19.5	23.4	27.3	31.2	35.0	38.9
0.75	4.2	8.4	12.5	16.7	20.9	25.0	29.2	33.8	37.5	41.7
0.80	4.5	8.9	13.4	17.8	22.3	26.7	31.2	35.6	40.0	44.5
0.85	4.8	9.5	14.2	18.9	23.7	28.4	33.1	37.8	42.5	47.3
0.90	5.0	10.0	15.0	20.0	25.0	30.0	35.0	40.0	45.0	50.0

NOTE: The above values are for the simplified process that adopt a rainfall intensity of 200 mm/hour. These values should be used with caution. Where possible, the full process should be used and rainfall intensity should be calculated.

8 Open-channel hydraulics

Open-channel hydraulics is characterised by water flowing under gravity and at atmospheric pressure due to the water surface being in contact with the air (a free surface). The process of design is outlined in Figure 8.1




Figure 8.1 — Process of calculation of open-channel flow

8.1 Material of culverts

The material (and condition) of a channel determines the roughness. The roughness is the representation of the frictional resistance of the boundary shear force. For uniform flow calculations, the gravity forces must balance the frictional resistance forces which constitute the boundary shear force (τ). This concept is outlined in Figure 8.2.




Figure 8.2 — Concept of uniform flow

The roughness is represented in the calculation of flow by the Manning number, n . The normal material for construction of box culverts is concrete. The recommended values of Manning number for concrete are shown in Table 8.1.

Table 8.1 — Recommended values of Manning number (4)

Material of culvert	Manning number, n
Concrete:	
Cast in-situ concrete	0.015
Factory-made concrete products	0.013

8.2 Size of culvert

It is recommended that selection of the size of a culvert is in accordance with the relevant structural design standard. For reference, the size of culverts are shown in Table 8.2, Table 8.3 and Table 8.4.

Table 8.2 — Standard dimensions for single culverts (8)

Width, b (mm)	Height, D (mm)	Thickness of wall & fillets, w (mm)
1000	1000	160
1000	1500	170
1000	2000	180
2000	1000	220
2000	1500	230
2000	2000	250
2000	2500	260
2000	3000	280
3000	1500	280
3000	2000	300
3000	2500	300
3000	3000	300

Table 8.3 — Standard dimensions for double culverts (9)

Width, b (mm)	Height, D (mm)	Thickness of wall & fillets, w (mm)
1500	1000	200
2000	1000	240
2000	1500	240
2000	2000	240
2000	2500	250
2000	3000	260
2500	1500	260
2500	2000	260
2500	2500	280
2500	3000	280
3000	1500	300
3000	2000	300
3000	2500	300
3000	3000	300

Table 8.4 — Standard dimensions for triple culverts (10)

Width, b (mm)	Height, D (mm)	Thickness of wall & fillets, w (mm)
1500	1000	160
1500	1500	170
1500	2000	180
1500	2500	220
1500	3000	260
2000	1000	200
2000	1500	220
2000	2000	250
2000	2500	260
2000	3000	300
2500	1500	280
2500	2000	280
2500	2500	280
2500	3000	300
3000	1500	300
3000	2000	300
3000	2500	300
3000	3000	300

8.3 Geometry of culverts

The geometry of a culvert affects the frictional resistance. In addition to the boundary roughness, frictional resistance will increase as the size of the boundary increases. The size of the boundary is calculated as follows.

The area is the cross-sectional area of flow in the direction normal (perpendicular) to the direction of flow. The wetted perimeter is the length of the perimeter that is in contact with the flow measured in the direction normal (perpendicular) to the direction of flow. The hydraulic radius is the ratio of the area to the wetted perimeter, as shown in equation 10. The surface width is the width of the channel at the free surface.

The following is the general equation for calculation of hydraulic radius:

$$R = \frac{A}{P} \tag{10}$$

where

- R hydraulic radius (m)
- A cross-sectional area of flow (m^2)
- P wetted perimeter (m)

The equations for calculating the properties for geometries of some channels are shown in Table 8.5. This guideline is concerning box culverts, so equations for rectangular geometries shall be applied. The equations for trapezoidal and circular geometries have been provided for reference only.

Table 8.5 — Geometric properties for channels

Geometry	Rectangle (box)	Trapezoid	Circle (pipe)
Area of flow, A (m ²)	b × y	(b + x × y) × y	$\frac{1}{8} \times (\theta - \sin \theta) \times D^2$
Wetted perimeter, P (m)	b + 2 × y	b + 2 × y × $\sqrt{1 + x^2}$	$\frac{1}{2} \times \theta \times D$
Hydraulic radius, R (m)	$\frac{b \times y}{b + 2 \times y}$	$\frac{(b + x \times y) \times y}{b + 2 \times y \times \sqrt{1 + x^2}}$	$\frac{1}{4} \times \left(1 - \frac{\sin \theta}{\theta}\right) \times D$
Surface width, B (m)	b	b + 2 × x × y	$\left(\frac{\sin \theta}{2}\right) \times D$
Angle of flow, θ (radians)			$2 \times \cos^{-1} \left(1 - 2 \times \frac{y}{D}\right)$

where
 b base width (m)
 y depth of flow (m)
 D internal height or diameter (m)
 x width per 1-m height of side slope (m)
 θ angle of flow (radians)

8.4 Design capacity of culverts

The design capacity of discharge for culverts is calculated with equation 11. The design capacity should be more than the design flood, (Q > Q_d).

The following is the equation for calculation of design capacity for culverts:

$$Q = \frac{A^{3/2} \times S_0^{1/2}}{P^{1/2} \times n} \quad [11]$$

where
 Q design capacity of culvert (m³/s)
 A area of flow (m²)
 P wetted perimeter (m)
 S₀ gradient of culvert (m/m)

For reference, it should be noted that equation 11 is a combination of the equation for discharge and the Manning equation, as shown below in equations 12 and 13, respectively.

The following is the general equation for calculation of discharge:

$$Q = A \times V \quad [12]$$

where
 Q design capacity of culvert (m³/s)
 A area of flow (m²)
 V velocity of flow (m/s), see equation 13

Sedimentation and debris affects the hydraulic performance of culverts. A margin of 20% of cross-sectional area (A) is recommended for anticipation of sedimentation. In other words, depth of flow should be designed as less than or equal to 80% of the internal height of a box culvert (y ≤ 0.8 × D).

The following is the Manning equation for calculation of velocity for culverts:

$$V = \frac{1}{n} \times R^{2/3} \times S_0^{1/2} \quad [13]$$

where
 V velocity of flow (m/s)
 n Manning coefficient of roughness, see Table B.1
 R hydraulic radius (m), see Section B.3
 S₀ culvert gradient (m/m)

The velocity of flow affects the erosion and sedimentation of a culvert. The normal range of velocity of flows are 0.6 m/s ≤ V < 3.5 m/s. In order to reduce the amount of sedimentation, it is recommended that flow velocities are more than 0.6 m/s; if not, regular maintenance should be considered. In order to reduce the amount of erosion, it is recommended that flow velocities are less than 3.5 m/s; if not, erosion protection measures should be considered.

Examples of the design capacity of culverts at various gradients is shown in Table B.6.

Table B.6 — Design capacities for example culverts

Size of culvert			Design capacity, Q, (m ³ /s) for gradient of							
b (m)	D (m)	y (m)	0.5%	1.0%	1.5%	2.0%	2.5%	3.0%	5.0%	7.0%
1.0	1.0	0.8	1.72	2.43	2.98	3.44	3.84	4.21	5.44	6.43
1.0	1.5	1.2	2.83	4.00	4.89	5.65	6.32	6.92	8.93	10.57
1.0	2.0	1.6	3.96	5.61	6.87	7.93	8.86	9.71	12.53	14.83
1.5	1.0	0.8	3.00	4.25	5.20	6.01	6.72	7.30	9.50	11.24
1.5	1.5	1.2	5.07	7.17	8.78	10.14	11.33	12.41	16.03	18.96
1.5	2.0	1.6	7.23	10.22	12.52	14.46	16.16	17.70	22.86	27.04
1.5	2.5	2.0	9.44	13.35	16.35	18.88	21.11	23.13	29.86	35.33
1.5	3.0	2.4	11.69	16.53	20.24	23.37	26.13	28.63	36.95	43.73
2.0	1.0	0.8	4.39	6.21	7.61	8.79	9.82	10.76	13.89	16.44
2.0	1.5	1.2	7.55	10.68	13.08	15.11	16.89	18.50	23.88	28.26
2.0	2.0	1.6	10.91	15.43	18.90	21.83	24.40	26.73	34.51	40.84
2.0	2.5	2.0	14.39	20.25	24.92	28.78	32.18	35.25	45.51	53.84
2.0	3.0	2.4	17.94	25.37	31.07	35.88	40.11	43.94	56.73	67.12
2.5	1.5	1.2	10.20	14.42	17.66	20.39	22.80	24.98	32.25	38.35
2.5	2.0	1.6	14.09	21.06	25.79	29.78	33.30	36.47	47.09	55.72
2.5	2.5	2.0	19.79	27.98	34.27	39.58	44.25	48.47	62.58	74.04
2.5	3.0	2.4	24.82	35.10	42.99	49.64	55.49	60.79	78.48	92.86
3.0	1.5	1.2	12.95	18.32	22.43	25.90	28.96	31.72	40.95	48.46
3.0	2.0	1.6	19.68	26.98	33.04	38.16	42.66	46.73	60.33	71.30
3.0	2.5	2.0	25.52	36.09	44.21	51.04	57.07	62.52	80.71	95.49
3.0	3.0	2.4	32.10	45.51	55.73	64.35	71.95	78.62	101.75	120.40

8.5 Type of flow

In addition to velocity of flow, the type of flow should be considered when assessing if erosion protection measures are necessary. The type of flow can be considered with the Froude number, as shown in Figure 8.3. The Froude number indicates the flow type as follows:

- Fr > 1 : supercritical flow (fast)
- Fr = 1 : critical flow (change point)
- Fr < 1 : subcritical flow (slow)

The following is the equation for calculation of Froude number and simplification for box culverts:

$$Fr = \frac{v}{(g \times y)^{0.5}} = \left(\frac{Q_p^2 \times h}{g \times (y_n \times b)^3} \right)^{0.5} \quad [14]$$

where
 Fr Froude number (dimensionless)
 v velocity of flow (m/s)
 g gravitational acceleration (m/s²) = 9.81 m/s²
 y depth of flow (m)
 Q_p peak discharge or design flood of a watercourse (m³/s)
 y_n normal depth of flow (m)
 b base width of culvert (m)
 g gravitational acceleration (m/s²) = 9.81 m/s²

Normal depth of flow, y_n, can be calculated by changing the depth of flow, y, and subsequently recalculating the area, A, and wetted perimeter, P, for equation 11 until the design capacity is equal to the design flood (Q = Q_d). Alternatively, the Newton-Raphson Method may also be used for efficient convergence of Q = Q_d.

In addition to high velocity of flow, erosion protection measures at outlets should be considered for supercritical flows where Fr > 1. Recommendations for selection and dimensions of erosion protection measures are outlined in Section 9.




Figure 8.3 — Concept of Froude number indicating type of flow (5)

9 Protection works

Protection measures are necessary where erosion can occur. Outlets of culverts are more problematic and examples of erosion are shown in Figure 9.1. Generally, erosion occurs where:

- velocity of flow is high / flow is supercritical, see Sections 8.4 and 8.5
- direction of flow changes rapidly (i.e. sharp bends), see Section 4.4



Figure 9.1 — Examples of erosion at culvert outlets (7)

9.1 Inlet protection

Erosion upstream of culverts is rarely a problem if inlets have standard wing walls. In case of erosion, provision of stone pitching or gabion mat, or construction of a concrete apron between the wing walls is usually sufficient. Stone pitching of size 200 mm and for a distance of twice the culvert height is normal, as shown in Figure 9.2. A concrete apron at the inlet is shown in Figure 9.3.




Figure 9.2 — Inlet protection using stone pitching / gabion mat




Figure 9.3 — Inlet protection using concrete apron

9.2 Outlet protection

Erosion downstream of culverts is more frequent because of the change in velocity of flow. The change in velocity of flow is because of the difference in cross-section and roughness of channel. The purpose of protection measures is to reduce the velocity until it is similar to the flow in the natural channel.

Erosion protection measures are a standard part of construction for outlets. For normal applications, measures for outlets are similar to inlets, as shown in Figure 9.2 and Figure 9.3. In cases where erosion is a serious concern, a structure for energy dissipation is recommended. The following structures are possible solutions for erosion protection at outlets:

- Type 1 stone stilling basin, see Figure 9.5
- Type 2 stone stilling basin, see Figure 9.6
- Type 3(a) and 3(b) stone stilling basins, see Figure 9.7 and Figure 9.8
- Type 5 concrete stilling basin, see Figure 9.9

9.2.1 Selection of protection measure

The method for selection of an appropriate erosion protection measure is shown in Figure 9.4. Two lines should be drawn perpendicular to axes. The intersection of two lines shows the recommended measure.

Normal flow depth at the outlet and Froude number are required for this selection method. Normal flow depth and subsequently the Froude number for box culverts can be calculated according to Section 0.5. The y-axis is ratio of the normal depth of flow to the height of culvert, y_n/D , and the x-axis is the Froude number, Fr .




Figure 9.4 — Method of selection of erosion protection measure (5)

9.2.2 Detailing of protection measures

The recommended dimensions and construction of erosion protection measures are shown in Figure 9.5, Figure 9.6, Figure 9.7, Figure 9.8 and Figure 9.9.




Figure 9.5 — Diagram of type 1 stone stilling basin (5)




Figure 9.6 — Diagram of type 2 stone stilling basin (5)




Figure 9.7 — Diagram of type 3a stone stilling basin (5)




Figure 9.8 — Diagram of type 3b stone stilling basin (5)




Figure 9.9 - Diagram of type 5 concrete stilling basin (5)

Glossary

English	Tetun / Portuguese / Indonesian	Japanese
Alignment	Alinhamento / Penajaran	線型
Allowance height	Altura / Tunjangan tinggi	余裕高
Annual maximum daily rainfall	Chuva diária máxima anual	年最大日降雨量
Annual rainfall	Chuvas anuais	年間降雨量
Area (cross-section of flow)	Área (seção transversal do fluxo)	過水断面積
Artificial channel	Canal artificial / Saluran buatan	設法
Basin	Itaças / Baskom	池
Catastrophe	Catástrofe / Malapetaka	災害
Catchment area	Área de captação / Área tangkapan	集水流域
Channel profile	Perfil do canal	溝形断面
Coefficient	Coefficiente	係数
Critical depth	Profundidade crítica / Kedalaman kritis	臨界深度
Critical flow	Fluxo crítico / Aliran kritis	臨界の流れ
Departure	Partida	離脱計算
Depth (of flow)	Profundidade (do fluxo) / Kedalaman (arus)	水深
Discharge	Descarga	排水
Discharge capacity	Capacidade de descarga / Merancang kapasitas debit	排水量
Duration	Duração	期間
Elongated	Alongado / Memanjang	伸びた
Empirical	Empírico	経験的
Erosion protection measure	Medida ninsa atu puvene eroszon	浸食防止工法
Evaporation	Evaporação	蒸発
Extrapolation	Fator	因子
Factor	Fator	因子
Flood hazard	Perigo de inundação / Bahaya banjir	洪水の危険
Flow	Fluxo / Mengalir	流れ
Frequency	Frequência	周波数
Friction	Atrito / Gesekan	摩擦
Frictional resistance	Resistência à fricção / Resistensi gesekan	きしみ抵抗
Grade number	Nural / Prosele	フルード数
Gradient	Gradiente / Kemiringan	流路勾配
Gradient / bed slope	Gradiente / Encosta do rio / lereng sungai	勾配
Gravitational acceleration	Aceleração gravitacional / Percepatan gravitasi	重力加速度
Headwater	Kedalaman air di upstream	上流
Height of culvert (internal)	Altura do cats (internos) / Tinggi gorong-gorong (internal)	高さ
Hydraulic jump	Salto hidráulico / Lompatan hidrolik	跌水
Hydraulic mean depth	Profundidade média hidráulica / Hydraulic mean depth	流体平均深さ
Hydraulic radius	Raio hidráulico / Radius hidrolik	半径
Infiltration	Infiltração	浸透
Influence	Influência	影響
Interpolation	Interpolação	内挿
Lag	Atraso / Ketinggalan	時差 (遅れ)
Limitation	Limitação	制限
Longitudinal section	Seção longitudinal	縦断面
Magnitude	Magnitude	マグニチュード

English	Tetun / Portuguese / Indonesian	Japanese
Manning's roughness coefficient	Coefficiente de rugosidade de Manning / Koefisien kekasaran Manning	粗度係数
Maximum 24-hour rainfall / Probable daily rainfall	Chuva máxima de 24 horas / Chuva diária provável	確率日降雨量
Mean	Média	平均
Natural channel	Canal natural / Saluran alami	自然水路
Newson-Rapshon method	Metodo Newison-Rapshon	ニュートン・ラプソン法
Normal depth	Kedalaman normal	等深水深
Normal flow	Aliran normal	等流の流れ
Occurrence	Ocorrência / Kejadian	発生
Peak	Pico / Puncak	ピーク (最大)
Ponding	Ponding / Kotam	たん水
Prediction	Predição	予測
Probability	Probabilidade	確率
Probability distribution	Distribuição de probabilidade	確率分布
Rainfall	Chuva / Precipitação	降雨
Rainfall intensity	Intensidade da chuva	降雨強度
Rational Method	Método Racional (hidrologia)	合理式
Return period	Período de retorno	確率年
Riprap	Riprap (Fatuq kasar nebe usa ba proteसान ba eroszon)	護岸工
Ruoff	Escoamento / Limpasan	流出
Sedimentation	Sedimentação / Pengendapan	堆積
Sharp bend	Curva acentuada / Tikungan tajam	急カーブ
Standard deviation	Desvio padrão	標準偏差 (SD)
Stilling basin	Bodai cekungan	減勢池
Storage	Armazenamento	貯水池
Subcritical flow	Fluxo subcrítico / Aliran subkritis	常流
Supercritical flow	Fluxo supercrítico / Aliran supercritical	射流
Tailwater	Kedalaman air di Downstream	下流
Time of concentration	Tempo de concentração	洪水到達時間
Trial-and-error method	Metodo trial no error	試行錯誤手法
Uniform	Uniforme	均一
Urbanised	Dihantado	都市化された
Velocity	Velocidade / Kecepatan	洪水速度
Watercourse	Curso de água / Anak sungai	水路
Watershed	Bacias hidrográficas / Batas air	分水地点
Weighted average	Média ponderada	加重平均
Wetted perimeter	Perímetro molhado / Perimeter terbasah / Keliling basah	潤辺
Width (internal)	Largura (interna) / Lebar (internal)	幅

Bibliography

1. Ministry of Public Works, Transport and Communication. *Standard Specifications*. Dili : Democratic Republic of Timor-Leste, 2014. 140/MPWTT/EPCC/III/15.
2. —. *Bridge Design Manual*. Dili : Democratic Republic of Timor-Leste, 2010.
3. —. *Road Geometric Design Standards*. Dili : Democratic Republic of Timor-Leste, 2010. ADB-TA-No.4942.
4. Japan Road Association. *道路土工要綱 [Manual for Highway Earthworks]*. Tokyo : Japan Road Association, 2009. ISBN 978-4-88950-414-9.
5. The South African National Roads Agency SOC Limited. *Drainage Manual*. 6th Ed. Pretoria : The South African National Roads Agency SOC Limited, 2013. ISBN 978-0-620-55429-9.
6. Standard Nasional Indonesia. *Tata Cara Perencanaan Drainase Permukaan Jalan Raya [Code for the Design of Drainage of Highway Surfaces]*. Jakarta : Badan Standardisasi Nasional, 1994. SNI 03-3424-1994.
7. Federal Highway Administration. *Hydraulic Design of Highway Culverts*. 3rd Ed. Springfield : U.S. Department of Transportation, 2012. FHWA HIF-12-026.
8. Direktorat Jenderal Bina Marga. *Standar Gorong-gorong Persegi Beton Bertulang Tipe Single [Standard for Single Concrete Box Culverts]*. Jakarta : Indonesian Directorate General of Highways, 2009. BTI/5.
9. —. *Standar Gorong-gorong Persegi Beton Bertulang Tipe Double [Standard for Double Concrete Box Culverts]*. Jakarta : Indonesian Directorate General of Highways, 2009. BTI/D.
10. —. *Standar Gorong-gorong Persegi Beton Bertulang Tipe Triple [Standard for Double Concrete Box Culverts]*. Jakarta : Indonesian Directorate General of Highways, 2009. BTI/T.

Attachment 4

Workshop "Explanation & Usage of checklist for Construction on Site on 25 June 2018

Work Shop : Work Shop for Explain & Usage of "Check List for Construction" on sites

On-going construction area for Stone Masonry Retaining Wall, on Emergency Works Humboe-Letefohi Road, ICT-AD4 Glenn-ICT A10 Letefohi, on February 2018

The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

Work Shop : Explanation & Usage of "Check List for Construction" on site, as Case Study, OJT using "Check List"

on the site of "Emergency Work" (Humboe - Letefohi, Emera on A10)

0) Small test for Road Construction Supervising

1) Showing examples of "Check List for Construction"

2) Explain and demonstration of Usage of the List

references: Booklet of Construction Check List _ version 0

25th June, 2018
10.00~11.30

Directorate of Road, Bridge and Flood Control (DRBFC) of Ministry of Public Works, Transport and Communications (MPWTC) and JICA Expert Team (JET)

1) Showing examples of "Check List for Construction"

"Stone Masonry Drainage" of small structure and "Regular Safety Activities for Safety Control"

Please see example of "Check List", explanatory sketches and checking tably

CHECK LISTS

Stone Masonry Drainage

Example of Check List for Stone Masonry Drainage

No.	Check Items	Judgements	Remarks
0	Preparation activity		
1	Did you confirm the drawings?	Yes	No
2	Did you confirm the construction work plan?	Yes	No
3	Excavation, Slope		
1	Was excavation slope appropriate?	Yes	No
2	Was removal of water appropriate?	Yes	No
3	Foundation Gravel		
1	Is strength of bearing ground sufficient?	Yes	No
2	If the soil reinforcement of soft ground appropriate?	Yes	No
3	Compacted Gravel		
1	Did you use the compactor for compacted?	Yes	No
2	Stone Masonry		
1	Was Stone Masonry appropriate?	Yes	No
2	Was correct mortar preparation appropriate?	Yes	No
3	Cement Floor		
1	Was concrete mortar prepared appropriate?	Yes	No
2	Did you finish the backfill material?	Yes	No
3	Did you finish the soil drainage test result?	Yes	No
4	Did you confirm the completed drainage?	Yes	No

CHECK LISTS for Safety Control 2. Regular Safety Activities

Following regular safety activities are desired on the site:

Tool box meeting As a each working group, supervisors explains today's work procedures and safety remarks to workers

Safety Patrol Jointly with inspection and find out dangerous points and if necessary instructions are to be made

Safety Assembly Safety Gatherings are to be made in order to provide all workers' awareness of Safety on the construction site.

2. Regular Safety Activities

Name of the Project: Humboe-Letefohi

Location: Humboe-Letefohi

Date: 18/06/2018

Inspector: JICA/JET

No.	Check Items	Judgements	Remarks
1	Safety Patrol by the Contractor	Yes	No
2	Tool Box Meeting	Yes	No
3	Safety Assembly	Yes	No
4	Regular Safety Activities	Yes	No
5	Excavation and Slope	Yes	No
6	Foundation Gravel	Yes	No
7	Compacted Gravel	Yes	No
8	Stone Masonry	Yes	No

2) Explain and demonstration of Usage of the List

In case of "Stone Masonry Drainage" on following sites;

Check existing ground condition → If not strong enough

When you find the existing ground is not strong enough, fill the countermeasures in the checking List

Please fill countermeasures for the ground/and others

CHECK LISTS

Stone Masonry Drainage

Name of Project: Humboe-Letefohi

Location: Humboe-Letefohi


Date: 18/06/2018

Inspector: JICA/JET

No.	Check Items	Judgements	Remarks
0	Preparation activity		
1	Did you confirm the drawings?	Yes	No
2	Did you confirm the construction work plan?	Yes	No
3	Excavation, Slope		
1	Was excavation slope appropriate?	Yes	No
2	Was removal of water appropriate?	Yes	No
3	Foundation Gravel		
1	Is strength of bearing ground sufficient?	Yes	No
2	If the soil reinforcement of soft ground appropriate?	Yes	No
3	Compacted Gravel		
1	Did you use the compactor for compacted?	Yes	No
2	Stone Masonry		

Remarks: 1) Ground foundation, 2) Slope stability, 3) Soil reinforcement

Check basement of stone masonry → Thickness and material




When you find the foundation and base part of Stone Masonry Drain is not properly, check the relevant item of the Checking List

Please check items, Drawing and thickness and material for the foundation and basements

CHECK LIST Stone Masonry Drainage			
No.	Check Items	Compliance	Remarks
1	Preparation works		
	Did you set form for drainage?	Yes No	
	Did you set form for the external work part?	Yes No	
2	Excavation Works		
	Was excavation with appropriate?	Yes No	
	Was excavation done appropriate?	Yes No	
	Was removal of water appropriate?	Yes No	
3	Foundation Works		
	Is strength of bearing ground sufficient?	Yes No	
	Was the reinforcement of soft ground appropriate?	Yes No	Earthquake
4	Completed Drainage		
	Is proper for the separator for adjacent work?	Yes No	
5	Stone Masonry		
	Was Stone masonry appropriate?	Yes No	100mm - 200mm thickness
	Was appropriate mortar appropriate?	Yes No	Standard 1:1.5:4.2
6	General Part		
	Was correct maintenance, appropriate?	Yes No	Standard 1:1.5:4.2

In case of base part of Stone Masonry Drain cannot be found at the site



Original ground is no treatment

Foreseen counter measures:
 1) Check the Drawing and how much thickness of base part
 2) Making the base part of Stone Masonry
 3) Check the construction joint of base/wall and sealing with mortar plaster is preferable

Counter measures for the ground and Procedures of construction (1) Gravel base, base concrete and Form works




Stone Masonry Drainage at Package 9 near Betano, 2017

Record of construction (2) Casting concrete and completion of the Drain



Stone Masonry Drainage at Package 9 near Betano, 2017

See the Drawing (Contract or Shop-drawing) for the Stone Masonry Line Drainage structure



U-DITCH TYPE B-3
SCALE: 1:40

DESIGNED BY	DESIGNED BY	DATE
CHECKED BY	CHECKED BY	
APPROVED BY	APPROVED BY	

Record of construction completion of the Stone Masonry Drain



Stone Masonry Drainage at Emergency Works in Emmera, 2018

Practice of Usage of the List



Initial temperature checking
Initial Compaction by Macadam

Work Shop 3-2 of Observation Asphalt Pavement on up-river Comoro Bridge Project

Record data on to Check-list during QC

Item	Unit	Quantity	Rate	Amount
Excavation for stone masonry line drain	m ³	100	1.00	100.00
...
Total				100.00

Practice of Usage of the List

Excavation for Stone Masonry Line Drain. OJT for how to use the Check List for supervision

at about 31A13km near existing Bridge Emergency Works Humbue-Letefoho Road

References

- Booklet "Check List for Construction" _Version 0

Proposed Schedule of Case Study (C/S) for Road Construction Supervision

- On 26 June, 2018, Coordinate Meeting of Site Safety Committee for the pilot site
- On 26^{PM} June, 2018, Safety Patrol on the site of Ex-Japan Road
- On the Job Training for Construction Supervision using "Check List" at the site of Emergency Works Humbue-Letefoho Road, Jct.A04 Geleno - Jct A10 Letfoho and other sites

Obrigado Barak !!

Small test for Supervising the construction site under DRD/C

Response	Department	Name	Date
Q-1	Which construction is said three major control items for supervision of construction site / Construction site control items (main items) please list supervision area (construction)	Answer: Choose the one of them as the most appropriate answer. 1) Safety control, Cost control, Quality control 2) Cost control, Progress control, Quality control 3) Progress control, Quality control, Employment control 4) Safety control, Progress control, Quality control 5) Safety control, Quality control, Employment control	

Answer & Explanation of Small test

Answer	Explanation
Q-2	Generally speaking, major control items of supervision for on-going construction site are said following three; i) Progress Control ii) Cost Control iii) Quality Control

Q-2 Which is the equivalent of the abbreviation of "ESI" (please note that the letters are not original) in English?

1) Engineering Social Project	2) Engineering Social Improvement	3) Environmental Social Impact	4) Environmental Social Improvement
-------------------------------	-----------------------------------	--------------------------------	-------------------------------------

Q-2 Environmental Social Impact (ESI) is one of most essential issue for the implementation for infrastructure Project, such as removal & compensation of resident people/farm land/building. ESI is most attention at Planning Stage and is also most important matter of the Project as well as the issue of Safety / Health of workers. <see STS item 104>

Q-3 Which answer will you like, when you feel the existing ground of Line Drain is not strong enough, like the case of below photo, please to select most suitable the letter (A) to (E) in the following.

A) Additional gravel/stone material is placed on the foundation of the Line Drain (Material gravel/stone is placed on the foundation)	B) Additional gravel/stone material is placed on the foundation of the Line Drain (Material gravel/stone is placed on the foundation)	C) Add cement or fine soil on the existing soil, pressing them to the adjacent strength (Cement or fine soil is pressed to the adjacent strength)	D) Concrete (concrete) is poured into the existing hole (Concrete is poured into the existing hole)
---	---	---	---

Answer	Explanation
Q-3 Both (1),(2)&(3) are 0.5 marks	<ul style="list-style-type: none"> Both countermeasures of 1), 2) and 3) are not wrong counter-measures. Firstly, Supervisor (SV, Resident Engineer or engineer in charge of the construction) must check the site condition and consider countermeasures. Secondary, SV compare possible counter-measures, together with its cost and make decision <p><i>In case of additional cost needs, it would be Variation Order</i></p>

Q-4	1) 2005	2) 2005	3) 2010	4) 2014
Which year of edition for Standard Specification (STS) of Minister of Public Works is standardized in the Contract of DRBFC (Standard Specification for the road construction under Public use in DRBFC's Contract)?				
Q-4	In current DRBFC Contract, Standard Specification (STS) of Minister of Public Works edition on 2005 are applied. - The same of edition on 2014 were also published.			

Response	Department	Name	Date
Q-5			
Q-5	Bench Marks and Control Points for coordination are essential physical point of the Works. They must be protected and secured for restoration-refer to STS 109.4 Setting Out of Works >		

Q-6	1) Places of structure, Cost of work item, Dimensions of cross section (structure and earthwork)	2) Continuation of survey points, Cost of work item, Dimensions of cross section (structure and earthwork)	3) Continuation of survey points, Daily Safety activities, Places of structure, Continuation of structure (structure and earthwork)	4) Continuation of survey points, Places of structure, Continuation of structure (structure and earthwork)
Q-6	Shop /Contract Drawing from the Contractor should provide/show following descriptions: i) Continuation of survey points, ii) Alignment of Structure such as Road etc iii) Sowing the places of structure, iv) Dimensions of structure/ cross section and others,			

Response	Department	Name	Date
Q-7			
Q-7	Check the ground condition First i) If the ground condition is not strong, It will be necessary for treatment of existing ground. In case like answer 4) action ii) If the ground condition is good and strong enough and the Drawing shows the Basement part of Stone Masonry, then instruct to make basement		

Answer	Explanation
Q-7	Check the ground condition First i) If the ground condition is not strong, It will be necessary for treatment of existing ground. In case like answer 4) action ii) If the ground condition is good and strong enough and the Drawing shows the Basement part of Stone Masonry, then instruct to make basement

Q-8	1) Safety guard	2) Tool Box Meeting	3) Tool Box Meeting	4) Tool Box Meeting
Q-8	The name of Safety activities on site are: a) Tool Box Meeting (usually carried out after daily morning Meeting by all personnel) b) Safety Patrol c) Safety Assembly but all activities involve the "Safety education" for all workers and site staff			

Q-8	1) Safety guard	2) Tool Box Meeting	3) Tool Box Meeting	4) Tool Box Meeting
Q-8 (2) is 0.5 marks	The name of Safety activities on site are: a) Tool Box Meeting (usually carried out after daily morning Meeting by all personnel) b) Safety Patrol c) Safety Assembly but all activities involve the "Safety education" for all workers and site staff			

4. Check List for Safety Point

Project Name: **Project for the construction of the new building** / No. of Floor: **10** / Date: **2018/10/30**
 Name of Contractor: **SAFETY** / No. of Site: **SAFETY** / No. of Site: **SAFETY**

No.	Check Item	Compliance	Remarks
1	Is the site safe?	Yes	
2	Are the workers wearing safety gear?	Yes	
3	Are the workers wearing safety gear?	Yes	
4	Are the workers wearing safety gear?	Yes	
5	Are the workers wearing safety gear?	Yes	
6	Are the workers wearing safety gear?	Yes	
7	Are the workers wearing safety gear?	Yes	
8	Are the workers wearing safety gear?	Yes	
9	Are the workers wearing safety gear?	Yes	
10	Are the workers wearing safety gear?	Yes	
11	Are the workers wearing safety gear?	Yes	
12	Are the workers wearing safety gear?	Yes	
13	Are the workers wearing safety gear?	Yes	
14	Are the workers wearing safety gear?	Yes	
15	Are the workers wearing safety gear?	Yes	
16	Are the workers wearing safety gear?	Yes	
17	Are the workers wearing safety gear?	Yes	
18	Are the workers wearing safety gear?	Yes	
19	Are the workers wearing safety gear?	Yes	
20	Are the workers wearing safety gear?	Yes	
21	Are the workers wearing safety gear?	Yes	
22	Are the workers wearing safety gear?	Yes	
23	Are the workers wearing safety gear?	Yes	
24	Are the workers wearing safety gear?	Yes	
25	Are the workers wearing safety gear?	Yes	
26	Are the workers wearing safety gear?	Yes	
27	Are the workers wearing safety gear?	Yes	
28	Are the workers wearing safety gear?	Yes	
29	Are the workers wearing safety gear?	Yes	
30	Are the workers wearing safety gear?	Yes	

31	Are the workers wearing safety gear?	Yes	
32	Are the workers wearing safety gear?	Yes	
33	Are the workers wearing safety gear?	Yes	
34	Are the workers wearing safety gear?	Yes	
35	Are the workers wearing safety gear?	Yes	
36	Are the workers wearing safety gear?	Yes	
37	Are the workers wearing safety gear?	Yes	
38	Are the workers wearing safety gear?	Yes	
39	Are the workers wearing safety gear?	Yes	
40	Are the workers wearing safety gear?	Yes	
41	Are the workers wearing safety gear?	Yes	
42	Are the workers wearing safety gear?	Yes	
43	Are the workers wearing safety gear?	Yes	
44	Are the workers wearing safety gear?	Yes	
45	Are the workers wearing safety gear?	Yes	
46	Are the workers wearing safety gear?	Yes	
47	Are the workers wearing safety gear?	Yes	
48	Are the workers wearing safety gear?	Yes	
49	Are the workers wearing safety gear?	Yes	
50	Are the workers wearing safety gear?	Yes	
51	Are the workers wearing safety gear?	Yes	
52	Are the workers wearing safety gear?	Yes	
53	Are the workers wearing safety gear?	Yes	
54	Are the workers wearing safety gear?	Yes	
55	Are the workers wearing safety gear?	Yes	
56	Are the workers wearing safety gear?	Yes	
57	Are the workers wearing safety gear?	Yes	
58	Are the workers wearing safety gear?	Yes	
59	Are the workers wearing safety gear?	Yes	
60	Are the workers wearing safety gear?	Yes	

Attachment 5

Record of 1st Coordination Meeting of Site safety patrol and record of 1st safety patrol by DRBFC on 26 June 2018

Enclosure :

29 June, 2018

Record of Coordination Meeting of Site Safety Committee and Safety Patrol by DRBFC (For Case Study activity of CDRS project; Safety Patrol by DRBFC)

Members of Site Safety Committee for DRBFC Safety Activities

This is the record of the Coordination Meeting of Site Safety Committee and Safety Patrol by DRBFC for said Case Study of CDRS project.

Date/Places and the record of the discussions in the Meeting and Finding of dangerous point are follows. Reference information is shown herewith in the attachments.

1. Date and Places

1) Coordination Meeting of Site Safety Committee

Time and Date : 10:00 – 11:20, Tuesday 26 June, 2018

Venue : Conference room of DRBFC, Dili

2) Safety Patrol by DRBFC

Time and Date : 14:30 – 16:30, Tuesday 26 June, 2018

- 3) Places
- ①: STA 18+300, Footway construction using precast concrete block Constructed by "Sunrise" management by "NTN"
 - ②: STA 7 – 8km, Stone Masonry Retaining Wall Constructed by "Mijori" management by "Jonise"

2. Discussions in the Meeting

Opening speech by Mr. Nazario, a coordinator of the Committee, with explaining the objective of the meeting for pilot safety patrol by DRBFC and how to coordinate the member of the safety patrol and introduces the member of safety committee, what kind of the activities the committee member will do during the Patrol.

After Mr. Nazario finish the speech CDRS Expert continue the meeting with the explanation of Safety patrol procedure, objective of the safety patrol and explanation of usage check-list for safety patrol.

Agenda and attendance list are referred to the attachments #1 -3.

Following question/answer and discussion were made during the Coordination Meeting:

[Record of Coordination Meeting and 1st Safety Patrol by DRBFC]

Question / Answer

1) Selection of the committee member and Who in charge of the Committee

Q1/ Contractor: Base on the procedure of safety patrol on slide number 7, in first part mention "Organize the site by safety committee", the question is who will in charge for this committee?

A2/ CDRS adviser: Firstly Director of DRBFC instructed the Construction Department to carry out Safety activities and organize the Site Safety Committee. And the Chief of Construction Dept. requested contractors to participate such Safety Activities and other observing member were selected by each Department Chief's recommendation. Usually, safety patrol conducted by contractor consist the Client, the Consultant and Financial support, but this safety patrol is introduce to DRBFC, that's why it's conducted by DRBFC, but still including the contractor and the consultant.

2) How approach the initiative of Safety Activity

Q2/ JICA representative: How you approach this initiative to the Director?

A2/ CDRS adviser: In 2016 and 2017, we conducted Lectures for Safety and Observations of Safety activities on Up Cnoro Bridge construction site. In those activities, explanation of the importance of Safety and introduced to execution of Safety Activities.

And it is made of the understanding of the Director because of the without Instruction/Initiative from the Director, any action cannot start with.

3) Objective of Safety Patrol

Q3/ Contractor: what is the objective of this safety patrol?

A3/ JICA representative: the goal is to ensure the safety of workers, because if safety is guaranteed the project will automatically run smoothly, activities undertaken in safety patrol are inspection of the project site and discussing about what is found on the project site and recommend to the contractor to repair.

Comments / Suggestions

CS1/ Coordinator of the Committee: DRBFC appreciates the initiative form JICA EXPERT Team (CDRS), how to implemented safety Patrol in the Future.

CS2/ DRBFC member: It's better for the safety patrol us also including another ministry like SEPOPE

CS3/ some of the contractor are not concerned about of safety issues because no budget for safety equipment, that is one of reason.

CS4/ Contractor: this meeting is pre-design, it's would be better to invite ADN because sometimes we put the safety worker as importance issues but they did not pay attention, because they think it's not necessary. They have no knowledge of safety patrol they only know about safety management.

3. Findings of dangerous points and counter measures.

- ①: STA 18+300, Footway construction using precast concrete block (Constructed by "Sunrise" management by "NTN")

Finding out dangerous point

- 1) Temporary Exit /Entering point looks danger for vehicles because there is no indication from main road to temporary detour road before Chines Quarry Factory
- 2) Workers don't wear safety helmet.

Expecting counter-measures

- 1) To put signboard to show the detour road Exit/ Entrances
- 2) To instruct contractor to let workers to wear safety apparatus

- ②: STA 7 – 8km, Stone Masonry Retaining Wall (Constructed by "Mijori" management by "Jonise")

Finding out dangerous point

- 1) There is much dust on the site with affecting everybody's healthy condition
- 2) In some work group, workers don't wear safety helmet
- 3) In Rainy season, slope of weak ground is likely to cause the slope collapse and it becomes danger for workers.

Expecting counter-measures

- 1-1) To carry out watering to the dusty road
- 1-2) To wear mask preventing such dust from the workers
- 2) To instruct contractor to let workers to wear safety apparatus

Attachment1: Attendance List

- 2: Photos of Works Shop
- 3: Agenda of Site Safety Committee
- 4: Hand-out material of presentation of Explanation for Safety Patrol
- 5: Check List for Safety Patrol used on the site on 26 June 2018

Attachment1: Attendance List

ATTENDANCE LIST

No.	Name	Affiliation/Duty	Department	Signature
1	Mr/Ms. João Gregório de Carvalho	Chief	Construction	[Signature]
2	Mr/Ms. Néstor de Jesus Proben	Engineer	Construction	[Signature]
3	Mr/Ms. Priscilla L. Das R. George	Engineer	Construction	[Signature]
4	Mr/Ms. Alvaro F. Dos Santos	Engineer	Training & Cooperation	[Signature]
5	Mr/Ms. August Ribeiro	Engineer	Training & Cooperation	[Signature]
6	Mr/Ms. Inês Maria	Engineer	Project	[Signature]
7	Mr/Ms. João L. Sady	Engineer	Project	[Signature]
8	Mr/Ms. Venâncio Tiliens	Engineer	Maintenance	[Signature]
9	Mr/Ms. Alino / Ermelinda Da Costa	Engineer	Maintenance	[Signature]
10	Mr/Ms. Francisco P. F. C. Freitas	Engineer	Highway	[Signature]
11	Mr/Ms. Custódio R. Vencas	Engineer	Highway	[Signature]
12	Mr/Ms. Jorge Reisner	Project Manager	JICA	[Signature]
13	Mr/Ms. Luciane Stevens A. Barros	Admin. Advisor	CDRS/DRBFC	[Signature]
14	Mr/Ms. [Name]	Admin. Advisor	CDRS	[Signature]
15	Mr/Ms. [Name]	Admin. Advisor	CDRS	[Signature]
16	Mr/Ms. [Name]	Admin. Advisor	CDRS	[Signature]
17	Mr/Ms. [Name]	Admin. Advisor	CDRS	[Signature]

Attachment1: Attendance List


No/ Mr/Ms	Name	Affiliation/Duty	Department	E-mail	Mobile	Signature
18/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
19/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
20/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
21/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
22/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
23/ Mr/Ms	Antonio Carlos Soares	Site	Construction			

ATTENDANCE LIST

No/ Mr/Ms	Name	Affiliation/Duty	Department	E-mail	Mobile	Signature
1/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
2/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
3/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
4/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
5/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
6/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
7/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
8/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
9/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
10/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
11/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
12/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
13/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
14/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
15/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
16/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
17/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
18/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
19/ Mr/Ms	Antonio Carlos Soares	Site	Construction			
20/ Mr/Ms	Antonio Carlos Soares	Site	Construction			

Attachment 2: Photos for the Meeting and Safety Patrol by DRBFC on 26 June, 2016

	
Ph1: Coordination Meeting of site Safety Committee members were held at the conference room of DRBFC, Dili	Ph-2: Ditto but including Contractor
	
Ph-3: Inspection site at STA 18+300, Footway construction using precast concrete block, constructed by "Sunrise"	Ph-4: Ditto but joint inspection by site Safety Committee, including Contractor in charge of the works
	
Ph-5: Ditto but member using Check List for "Safety Patrol" and points out dangerous point	

	
Ph-5: Inspection site at STA 7 - 8km, Stone Masonry Retaining Wall (Constructed by "Jonise")	Ph-6: Ditto but joint inspection by site Safety Committee, including Contractor in charge of the works
	
Ph-7: Ditto but member using Check List for "Safety Patrol" and points out dangerous point	Ph-8: Ditto but also discuss about counter measures
	
Ph-9: Ditto	Ph-7: Ditto but member of Site Safety Committee and supervisors from contractor

Attachment 3: Agenda of Site Safety Committee

Coordination Meeting
For

Site Safety Committee for "Safety Patrol by DRBFC"

(Rapat Koordinasi untuk Panitia Keselamatan di lokasi untuk "Patroli Keselamatan oleh DNEPCC")

Date: Tuesday 26 June, 2018
Time: 10:00 – 11:30
Venue: Conference Room, DRBFC Head quarter, Dili

AGENDA

09:50 – 10:00	Arrival and Reception for proposed site Safety Committee member attendance
10:00 – 10:10	Opening Address (Kata Sambutan) Eng. Joao Gregorio de Carvalho Chief of Dep. Construction of DRBFC and Chairman of pilot Site Safety Committee
10:10 – 10:20	1. Introduction of the member of pilot Site Safety Committee (Pengenalan anggota panitia dan percontohan Keselamatan lokasi Proyek) See proposed List of member of the Committee (Lihat daftar usulan anggota panitia)
10:20 – 10:35	2. Explanation of procedure of Safety Patrol (Penjelasan prosedur dari Patroli keselamatan) CDRS, Expert Mr. J. Koizumi (Road Construction Supervision)
10:35 – 11:00	3. Discussion/decision of the Date and Place of 1 st "Safety Patrol" (Diskusi/keputusan tanggal dan tempat untuk "Patroli Keselamatan" Pertama dilakukan) See the location Map of Ex-Japan Road construction site (Lihat peta lokasi konstruksi Ex-Japan Road)
11:55 – 11:00	Closing Remarks
11:00	Adjourn

- References: 1. Proposed member of "Site Safety Committee"
2. Location Map of Ex-Japan Road construction site
3. Draft of "Check List of Safety Control" on site (Draft Untuk "Check list of Safety Control" di lokasi Proyek)

Reference 1: Coordination Meeting

Draft of Member of pilot "Site Safety Committee"

= For Case Study of "Safety Patrol by DRBFC" at pilot site on Ex-Japan Road =

Updated on 2018.06.21 First wrote on 2018.03.01

Party	Role in the Committee	Title and Department	Name of member (Draft only)	Correspondence
DRBFC	Chair person	Chief of Construction Dept.	Eng. Joao Gregorio de Carvalho	
	Coordinator	Engineer in charge of proposed site	Eng. Nazario De Jesus Freitas	
	Sub-coordinator	Construction Dept.	Eng. Pricilla I. Dos R. Gomas	
	Observer	Representative of Training & Cooperation Dept.	Mr. Alfredo E. Dos Santos Mr. Angelo Ribeiro	
	Observer	Ditto but Project Dept.	Eng. Luiseico, Chief of Planning Eng. Julius L. Kety, Planning Section	
	Observer	Ditto but Maintenance Dept.	Eng. Mourinho Tilman, Coordinator of Region 2 Eng. Alino Fernandes Da Costa, Region 2	
Contractor	Jonise	Project Manager	Mr. Syahrul Akbar	
		engineer in charge of Safety	XX	
	NTN (NATUREZA EDIFICAR SARDAN Lda)	Project Manager or engineer in charge of Safety Ditto	aa	
			bb	
	Mijori	PM or Staff in charge Safety	cc	
Suolve	PM or Staff in charge Safety	dd		
CDRS	Advisor(Ad)	CDRS, Road Construction Supervisor	Mr. Shoji Koizumi	
	Assistant Ad and Interpreter	Civil Engineer	Ms. Leilicia Silveira A. Barreto	

Attachment 4: Hand-out material of presentation of Explanation for Safety Patrol

Coordination Meeting For Site Safety Committee for "Safety Patrol by DRBFC"	
Tuesday 26 June, 2018	
AGENDA	
09:50 – 10:00	Arrival and Reception for proposed site Safety Committee member attendance
10:00 – 10:10	Opening Address: Eng. Joao Gregorio de Carvalho Chief of Dep. Construction of DRBFC and Chairman of pilot Site Safety Committee
10:10 – 10:20	1. Introduction of the member of pilot Site Safety Committee (See proposed list of member of the Committee)
10:20 – 10:35	2. Explanation of procedure of Safety Patrol CDRS, Expert Mr. J. Koizumi (Road Construction Supervision)
10:35 – 11:00	3. Discussion/decision of the Date and Place of 1 st "Safety Patrol" (See the location Map of Ex-Japan Road construction site)
11:55 – 11:00	Closing Remarks
11:00	Adjourn

Objective of DRBFC Safety Activities (Tujuan Aktivitas Keamanan oleh DNEPCC)	<ul style="list-style-type: none"> To minimize accident on the site (Untuk meminimalkan kecelakaan di lokasi Proyek) To improve site Safety condition (Untuk meningkatkan kondisi keamanan di lokasi Proyek)
Objective of Site Safety Committee (Tujuan dari Komite Keselamatan)	<ul style="list-style-type: none"> To organize the members concerned to the site management (Untuk mengatur anggota yang berkaitan dengan manajemen lokasi proyek) Discuss about Safety Activities on the site (Mendiskusikan tentang aktivitas keamanan di lokasi proyek) Carry out the Safety Activities, including all workers on the site, such as "Safety Patrol" (Melaksanakan Aktivitas Keselamatan, dengan melibatkan semua pekerja di lokasi proyek, seperti "Patroli Keselamatan")


1. Introduction of the member of pilot "Site Safety Committee"				
Proposed Member of "Site Safety Committee"				
= For Case Study of "Safety Patrol by DRBFC" at pilot site on Ex-Japan Road =				
Party	Role in the Committee	Title and Department	Name of member (Draft only)	Correspondence
DRBFC	Chair person	Chief of Construction Dept.	Eng. Joao Gregorio de Carvalho	
	Coordinator	Engineer in charge of proposed site	Eng. Nazario De Jesus Freitas	
	Sub-coordinator	Construction Dept.	Eng. Pricilla I. Dos R. Gomas	
	Observer	Representative of Training & Cooperation Dept.	Mr. Alfredo E. Dos Santos Mr. Angelo Ribeiro	
	Observer	Ditto but Project Dept.	Eng. Luiseico, Chief of Planning Eng. Julius L. Kety, Planning Section	
	Observer	Ditto but Maintenance Dept.	Eng. Mourinho Tilman, Coordinator of Region 2 Eng. Alino Fernandes Da Costa, Region 2	
Contractor	Jonise	Project Manager	Mr. Syahrul Akbar	
		engineer in charge of Safety	XX	
	NTN (NATUREZA EDIFICAR SARDAN Lda)	Project Manager or engineer in charge of Safety Ditto	aa	
			bb	
	Mijori	PM or Staff in charge Safety	cc	
Suolve	PM or Staff in charge Safety	dd		
CDRS	Advisor(Ad)	CDRS, Road Construction Supervisor	Mr. Shoji Koizumi	
	Assistant Ad and Interpreter	Civil Engineer	Ms. Leilicia Silveira A. Barreto	

The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

2. Explanation of procedure of "Safety Patrol" by DRBFC
(Penjelasan prosedur dari "Patroli Keselamatan" oleh DNEPCC)

26th June, 2018


National Directorate of Road, Bridge and Flood Control (NDRBFC) and JICA Expert Team (JET)



3. Discussion/decision of the Date and Place of 1st "Safety Patrol"

(Diskusi/keputusan untuk tanggal dan tempat untuk Patroli Keselamatan yang Pertama)

Date (Tanggal)	~9:00-11:00 - Wednesday 27 June, 2018
Place of the site for Safety Patrol (Tempat untuk Patroli keselamatan di lokasi proyek)	<ol style="list-style-type: none"> Foot Pass construction site at STA 18km, No.A section of Pavement Work by Sunrise (management by NTH) Stone Masonry Retaining construction site at about STA7.5km (lokasi konstruksi Tembok Penahan di STA 7.5 km), No.3 section of Ex-Japan Road, "Mijori" and management by "Jonite" (kedua lokasi tersebut merupakan bagian dari Ex-Japan Road, dibangani oleh "Mijori" dan dibawah management "Jonite")
Meeting Point (Titik Pertemuan)	Gathering & Start: 27 June, 2018 ~9:00- start from DRBFC Office ~9:30- ① Foot Pass construction, at STA 18km ~10:30- ② Stone Masonry Retaining construction at STA 7.5km



Attachment 6

Introduction of Guideline of Slope Protection Gravity Retaining Wall on 11 September 2018



República Democrática de Timor-Leste

Ministério de Desenvolvimento e de Reforma Institucional

Ministério Geral das Obras Públicas

Direcção Nacional de Estradas, Pontes e Controlo de Cheias

Road Guidelines—Slope Protection—Retaining Wall and Slope Collapse

DG stage

Warning

This document is not a Timor-Leste Standard. It is distributed for review and comment. It is subject to change without notice and may not be referred to as a National Standard.

Recipients of this draft are invited to submit, with their comments, notification of any relevant patent rights of which they are aware and to provide supporting documentation.

Document type: Technical Specification

Document subtype:

Document stage: (WD) Working Draft / (CD) Committee Draft / (DG) Draft Guideline / (FDG) Final Draft

Document language: E

Copyright notice

This DNEPCC document is a working draft. While the reproduction of working drafts in any form for use by staff involved in the CDRS Project or RAD-SP is permitted without prior permission from DNEPCC, neither this document nor any extract from it may be reproduced, stored or transmitted in any form for any other purpose without prior written permission from DNEPCC. Photocopies of the whole, or parts of this document may be made by academic institutions for students.

Requests for permission to reproduce this document for the purpose of selling it should be addressed to the following institution:

Ministério de Desenvolvimento e de Reforma Institucional
 Ministério Geral das Obras Públicas
 Direcção Nacional de Estradas, Pontes e Controlo de Cheias (DNEPCC)
 Address: Avenida da Restauração, Rai Kotuk, Gamra, Díli, Timor-Leste
 Telephone: +670 3311408

Disclaimer:

Although every effort has been made to ensure the accuracy and applicability of the information contained within this document, the authors cannot accept any liability or legal responsibility for any errors, for any omissions or for any other reason whatsoever.

Contents

Foreword.....	vi
Introduction.....	vii
1 Scope.....	1
2 Normative references.....	1
3 Terms and definitions.....	1
4 Investigation (Minimum Required Information for Design).....	2
4.1 Ground Shape.....	2
4.2 Geological Information.....	3
5 Design of Gravity Retaining Wall.....	6
5.1 Design Procedure.....	6
5.2 Each step of the procedure.....	7
5.3 Active Earth Pressure by Backfill.....	10
5.4 Foundation Ground.....	11
6 Gravity Retaining Wall in the Common drawings.....	13
6.1 Shape of the Walls.....	13
6.2 Result of stability calculation.....	15
6.3 Over-turning Condition.....	15
6.4 Sliding Condition.....	16
6.5 Bearing Capacity Condition.....	17
6.6 Adequacy of the Types.....	18
7 Bearing Capacity.....	19
7.1 Terzaghi's Ultimate Bearing Capacity.....	19
7.2 Influence of shear strength for ultimate bearing capacity.....	20
7.3 Influence of front side slope for ultimate bearing capacity.....	21
7.4 Step Cut Foundation.....	23
8 Slope.....	24
8.1 Classification of Slope.....	24
8.2 Natural Slope.....	24
8.3 Cut Slope.....	25
8.4 Embankment Slope.....	26
8.4.1 Embankment Body.....	26
8.4.2 Boundary between embankment and foundation ground.....	27
9 Slope Disaster.....	28
9.1 Classification of Slope Disaster.....	28
9.2 Principle of Slope Disaster Countermeasure.....	29
9.3 Representative Countermeasure.....	30
9.4 Countermeasure NDRBFC shall introduce at the First.....	30
9.4.1 Target disaster type.....	30
9.4.2 Existing countermeasure against slope collapse.....	31
9.4.3 Prospective countermeasure against slope collapse.....	32
10 Slope Stability Calculation.....	33
10.1 Calculating Formula.....	33
10.2 Calculating Conditions.....	33
10.2.1 Shape Information.....	33
10.2.2 Soil Characteristics.....	34
10.3 Excel worksheets for slope stability calculation.....	34
11 Influence of factors in slope stability calculation formula.....	35

11.1 Slope Gradient.....	35
11.2 Shear Strength.....	35
11.3 Ground Water.....	36
12 Design Example of Countermeasure against Shallow Slope Collapse.....	38
12.1 Design Procedure.....	38
12.2 Slope Stability Calculation.....	39
12.3 Layout of bars.....	40
12.4 Calculation of Suppressed Force.....	40
12.5 Calculation of Bar.....	41
12.5.1 Selection of sewing bar.....	41
12.5.2 Embedment length.....	41
12.6 Design of surface cover structure.....	43
12.6.1 Calculation of section force.....	43
12.6.2 Check for frame stress.....	44
Annex A (informative) How to use the Total Station.....	45
A.1 Part names.....	45
A.2 What values are measured by the total station.....	47
A.3 Setting up the instrument.....	47
A.4 General procedure of simple survey.....	48
A.5 Calculation of coordination from field Note.....	49
A.6 Target points of cross section survey.....	49
A.7 Station point.....	50
Annex B (informative) How to use the Dokenbo.....	51
B.1 General Information of Dokenbo.....	51
B.2 Usage of Dokenbo.....	51
B.3 Important caution.....	52
B.4 Soil layer depth prospectation.....	53
B.4.1 Procedure.....	53
B.4.2 Distribution of prospect points.....	53
B.5 Penetration test.....	53
B.5.1 Procedure.....	53
B.5.2 Data sheet.....	54
B.5.3 Correlation of other tests' result.....	54
B.6 Shear strength test.....	55
B.6.1 Member component.....	55
B.6.2 Procedure.....	56
B.6.3 Process to get shear strength.....	56
B.6.4 Data sheet.....	57
Annex C (informative) Excel worksheets for Stability calculation of gravity retaining wall.....	58
C.1 Outline.....	58
C.2 Worksheets.....	58

Annex D (informative) Excel worksheets for slope stability calculation	60
D.1 Outline	60
D.2 Worksheets	60
Annex E (informative) Catch wall	62
E.1 General information of catch wall	62
E.2 Catching capacity	63
E.3 Design procedure	64
E.4 Stability calculation	64
E.5 Comparison of other countermeasure	70
Bibliography	71

Foreword

In the interest of constructing high quality and economically viable government infrastructure to serve the nation, this guideline for optimal design of slope protection components was prepared by the JICA Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS) in collaboration with the Direcção Nacional de Estradas, Pontes e Controlo de Cheias (DNEPCC, "National Directorate of Roads, Bridges and Flood Control") of the Ministério Geral das Obras Públicas ("Ministry of Public Works"). We would like to thank JICA for their continuing support.

September, 2018

His Excellency—

Minister for Development and Institutional Reform
Ministério de Desenvolvimento e de Reforma Institucional

Japan International Cooperation Agency (JICA) has been conducting a technical cooperation project for development of capacity regarding road services, which is called CDRS, in order to facilitate the DNEPCC in properly managing and maintaining the road infrastructure that is the basis of social and economic activities. To this end, JICA has been dispatching a team of experts from March 2016 to August 2019. As a result of collaborative work with counterparts of the DNEPCC, this guideline for slope protection has been finalized. I hope that this guideline will contribute to infrastructure development and maintenance, and to the enhancement of friendly relations between our two countries.

Finally, I wish to express my sincere appreciation to the officials of the Government of the Democratic Republic of Timor-Leste for their close cooperation with the expert team.

September, 2018

Masafumi NAGAISHI

Chief Representative of JICA Timor-Leste Office

Japan International Cooperation Agency



Introduction

This guideline was developed by JICA Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste in collaboration with the Direcção Nacional de Estradas, Pontes e Controlo de Cheias (DNEPCC, "National Directorate of Roads, Bridges and Flood Control") for the purpose of developing institutional capacity regarding slope protection.

Generally speaking, design in civil engineering must stand on geological information and survey drawings instead of impression at the site. Therefore this guideline starts with "Minimum Required Information for Design".

Most of all projects use the common drawings in Timor-Leste. However how many in-house engineers are conscience backgrounds of them, in other words their original design. The guideline treats stability calculations of gravity retaining walls in the common drawings. In order to present hints for better user of the common drawings. On the other hand, stability calculation of gravity retaining wall is front door for other structures design. Master of the calculation has got a step to higher level.

Existing countermeasures against slope collapse in Timor-Leste are mainly re-cutting. And existing slope protection methods are vegetation and cover sheet. These means must face limit in many cases of shallow slope collapse. Combination of sewing bar and surface cover structure seems one of most adequate countermeasure against shallow slope collapse. Therefore this method shall be introduced into Timor-Leste to control shallow slope collapse.

There are other types of slope disaster such as rock fall, rock mass failure, mass movement (land slide), debris flow and embankment collapse. This guideline focus on slope collapse on cut or natural slope because of secure capacity development. The project provides other guideline named Slope Protection-Mass movement.

Road Guidelines—Slope Protection—Retaining Wall and Slope Collapse

1 Scope

This guideline consists of three themes, investigation, gravity retaining wall and slope protection.

When some problem in civil engineering occurs the first step of procedure shall be scientific investigation. The investigation must include ground shape and substance. Clause 4 presents minimum required information for design.

Clause 5 to 7 treat gravity retaining wall. Clause 5 shows design procedure of gravity retaining wall. Clause 6 aims to support users of the common drawing in case of selection. Characteristics of Type1 and Type2 are shown. Most of all failed retaining walls are due to shortage of bearing capacity of foundation ground. Clause 7 handles this matter.

Clause 8 to 12 treat slope stability. Clause 8 and 9 present general information of slope and slope disaster as background knowledge of slope stability. Clause 10 introduces a method of slope stability calculation. Clause 11 is influence analysis on safety factor of slope by surface gradient, shear strength and ground water. Clause 12 is design example of combination of sewing bar and surface cover structure against shallow slope collapse on a cut slope.

This guideline focuses on slope collapse on cut or natural slope because of secure capacity development.

2 Normative references

There are no normative references in this document.

3 Terms and definitions

For the purposes of this document, the following terms and definitions apply.

ISO and IEC maintain terminological databases for use in standardization at the following addresses:

— ISO Online browsing platform: available at <https://www.iso.org/obp/>

3.1

retaining wall
wall supporting backfill soil, embankment soil or a cut slope

[SOURCE:ISO 23469:2005(en),3.4.6]

3.2

earth pressure
pressure from soil on a wall or an embedded portion of a structure

[SOURCE:ISO 23469:2005(en),3.1.1]

3.3

bearing capacity of the soil
maximum permissible stress on the foundation soil that provides adequate safety against bearing failure of the soil, or settlement of the foundation of such magnitude as to repair the structure

[SOURCE:ISO 28842:2013(en),3.9]

4 Investigation (Minimum Required Information for Design)

Phenomenon of slope disaster is that ground moves downward by gravity force under influence of water. Therefore information of ground shape and content, water condition just at disaster occurring can be said the minimum required information for countermeasure design. In many cases water condition is unknown because of no observation so estimation is alternative for it. Survey gives information of ground shape, Geological investigation gives information of ground content.

4.1 Ground Shape

Representative cross section is vital for countermeasure basic design. We can get it easily by cross section survey at the site.

In detail design plan with contour map, longitudinal section and cross sections are necessary as ground shape information. We can study placement, coverage and matching with surrounding land on the plan. And plan must have bench mark which can be found in-situ by peg or pin. Longitudinal section fulfills the function to show road longitudinal gradient and elevation and location of survey point. Cross sections of survey point present working area and construction quantity.

4.2 Geological Information

Basically geologist is in charge of geological investigation and civil engineer is a user of geological information however the civil engineer should approach actively geological knowledge to become a smart user. If there is no geologist in the project civil engineer must get geological information by himself.


(1) Geomorphologic approach

Ground shape reflexes ground content. Geomorphologic approach is the first step of geological investigation. We can get aerial or satellite photo through the internet easily. The photo teaches us ground shape around the target point. Geologist figures out detail geomorphic characteristics such as colluvial deposit, alluvial fan, mass movement fluvial terrace and so on from aerial stereo photograph.



Figure 4.1 Birds-eye view of satellite photo

Typical geological contents of mountainside is shown in next figure. When road goes near ridge line weathered soil often appears on cut slope, and near bottom of valley we often face colluvial deposit. These two have potential of collapse because of unconsolidated layers



Adapted from bibl. [11]

Figure 4.2 Typical mountainside structure

(2) Surficial geological observation

Surficial geological observation targets; to collect geological information at exposure which can be found cut slope and gully sides, to observe ground water condition through gully stream, trace of flow, spring, and to confirm site-scale geomorphic impression.

(3) Mechanical boring and standard penetration test

Most popular mean of geological investigation is mechanical boring and standard penetration test for soil layer. Of course it takes cost and time however there is no other choice to get clear evidence of ground content. N-value since standard penetration test is linked evaluation of bearing capacity and shear strength. Therefore it can be said that N-value is like a common ruler of soil layer. There is a weak point of N-value when a layer has rich gravel, the gravel messes N-value too much bigger.




Figure 4.3 Mechanical boring and SPT

(4) Other penetration tests

There are some types of penetration test by man power as shown in figure 4.4. These test can execute far cheaper than mechanical boring but have limits in allowable layer and depth. In the project one Dokenbo is provided to DRBFC for simple geological investigation. Usage manual is compiled as Annex A.

Table 4.1 Characteristics of penetration tests

	Standard Penetration Test (SPT)	Simplified Dynamic Cone Penetration Test	Swedish Sounding Test	Portable Cone Penetration Test	Prospect Rod for Soil Layer Strength (Dokenbo)
Driving Method	Dynamic Hammering by Weight	Dynamic Hammering by Weight	Static Pushing by Weight and Turning by Hand	Static Pushing by Hand	Static Pushing by Hand
Power	Mechanical Power	Man power	Man power	Man power	Man power
Portability	Un-portable	10kg / 1set	More than 100kgf	4.5kgf / 1set	4.5kgf / 1set
Probe/rod	Sampler φ51mm	Cone φ25mm	Screw-point φ33.3mm	Cone φ28.6mm	Cone φ15mm
Tip Diameter	φ40.3mm	φ16mm	φ19mm	φ16mm	φ10mm
Height and Stroke Limiting Length	63.5kgf, 160mm	5kgf, 500mm	5, 15, 25, 50, 75, 100kgf	Every 10cm	At the Point
Allowable Layer	All Soil Layer Except Gravel Layer	All Soil Layer Except Gravel Layer	All Soil Layer Except Gravel Layer	Clayey Layer	Soil Layer except Dense Sandy Layer
Maximum Depth	Limitless	15m	15m	5m	5m
Procedure	SPT: N ₆₀ Number of hammering per 30cm penetration King of penetration test So many past results	N ₁₀ Number of hammering per 10cm penetration Downsized SPT	N ₁₀₀ Number of half revolution per 1m penetration	D: Pushing Load q _c : Penetration resistance	W: Pushing Load q _s : Penetration strength
Characteristics	Established outcome usage With boring	Downsized SPT	Common test for house foundation in Japan	Test only for soft soil layer	Good for slope investigation Multi use for Soil depth prospecting Penetration test Shear strength test

Simplified dynamic cone penetration test



Swedish sounding test



Portable cone penetration test



Prospect rod for soil layer strength

Dokenbo



Figure 4.4 Penetration tests by man power

5 Design of Gravity Retaining Wall

Design of gravity retaining wall seems an entrance door of civil engineering design. It is simple but included an useful method. If you understand it then you have easier way to approach other structures such as gabion wall, bridge abutment, debris flow barrier dam, gravity concrete dam and so on. That why the guideline treats this theme.

5.1 Design Procedure

Gravity retaining wall often applies as stop of embankment. Design procedure of gravity retaining wall is shown in Figure 5.1. The procedure mainly consist of stability calculation. Self-standing structures such as bridge abutment and gravity dam take similar procedure therefore understanding the procedure is good for first step of youth civil engineers.




Figure 5.1 Design procedure of gravity retaining wall

5.2 Each step of the procedure

Each step of the procedure will describe along an example as below.




Figure 5.2 Example gravity retaining wall

(1) Given position of roadside wall top

Planned road cross section usually gives position of roadside wall top.

(2) Assumed elevation of wall bottom


Elevation of wall bottom depends on foundation ground condition because the ground must bear the wall. Embedment depth which is distance between ground surface and wall bottom shall be larger than 0.5m.

(3) Shape of wall

You can select shape of wall from the common drawings. You also can set up an original shape. In this example type 1 H=3m is selected.

(4) Calculation of wall gravity center

The wall is divided into some simple figure such as triangle to calculate gravity center easily. The excel worksheet can calculate gravity center when you give coordinates of divided triangles with horizontal bases.




Element	Area A (m ²)	Weight W (kN)	Arm length X (m)	Moment M (kNm)
1	2.70	62.1	0.800	49.7
2	0.90	20.7	0.200	4.1
Total		82.8		53.8

(5) Calculation of active earth pressure

Retaining wall folds backfill soil then backfill soil gives active earth pressure to the retaining wall. There are some methods to calculate active earth pressure, here we use Coulomb's formula.

$$K_a = \frac{\cos^2(\alpha - \delta)}{\cos^2 \alpha \cos(\alpha + \beta) \left(1 + \frac{\sin(\alpha - \delta) \sin(\alpha - \beta)}{\cos(\alpha + \delta) \cos(\alpha - \beta)} \right)}$$


- K_a : Active earth pressure coefficient
- α : Angle between back surface of the wall and vertical line
- β : Angle between ground surface and horizontal line
- φ : Internal friction angle
- δ : Friction angle between back surface of the wall and the soil



α degree	β degree	φ degree	δ degree	K_A
0.0	0.0	30.0	20.000	0.297

$$P_a = K_a \left(\frac{1}{2} \gamma h^2 + qh \right)$$

- P_a : Active earth pressure acting on the wall
- γ : Unit weight of the backfill
- h : Height of the wall
- q : Surcharge load on the road



Active Earth Pressure Coefficient	Backfill Unit Weight	Wall Height	Surcharge on the Road	Load Name	Load	Friction Angle of Wall Back	Vertical Load	Arm Length	Moment	Horizontal Load	Arm Length	Moment
K_A	γ kN/m ³	h m	q kN/m ²		P_A kN	degree	V kN	x m	M kNm	H kN	y m	M kNm
0.297	19	3.000	100	Earth Pressure	23.6	30.000	8.7	0.000	0.0	21.9	1.000	21.9
0.297		3.000	100	EP by Surcharge	8.9	20.000	2.0	0.000	0.0	8.4	1.800	15.0
				Total	32.5		10.7		0.0	30.3		36.9

(6) Summary table for loads and moments

Each load and moment are summarized into total vertical load, total horizontal load and total moment in the summary table as below.

Load Name	Vertical Load kN	Horizontal Load kN	Moment kNm
Wall Weight	82.8		53.8
Earth Pressure	11.7	32.3	36.5
Total	94.5	32.3	90.3

(7) Three check points of stability index

Retaining wall must pass three check points of stability index. They are over-turning, sliding and bearing capacity of foundation ground. They are checked by eccentricity of resultant, safety factor against sliding and reaction stress at wall toe and heel.




Figure 5.3 Three check points of stability index

(8) Calculation of eccentricity of resultant

X-coordinate of resultant is given as below.

$$X = \frac{\sum M}{\sum V} = \frac{90.3}{94.5} = 0.956m$$

Eccentricity of the resultant is given as below.

$$e = X - \frac{B}{2} = 0.956 - 0.900 = 0.056m$$

Allowable eccentricity is $B/6 = 0.300m$, therefore the resultant drops within the middle third, check point against over-turning is passed.

$$e = 0.056m < \frac{B}{6} = 0.300m \text{ OK}$$

(9) Calculation of safety factor against sliding

Factor against sliding is given as below. The factor is bigger than 1.5 then check point against sliding is passed.

$$F_s = \frac{\sum V}{\sum H} = \frac{94.5 + 94.5}{52.3} = 1.76 > 1.5 \text{ OK}$$


(10) Calculation of reaction stresses at wall toe and heel

Reaction stresses at wall toe and heel are given as below.

$$q_t = \frac{\sum V}{B} \left(1 + \frac{6e}{B} \right) = \frac{94.5}{1.800} \times \left(1 + \frac{6 \times 0.056}{1.800} \right) = 62.3 \text{ kN/m}^2$$

$$q_h = \frac{\sum V}{B} \left(1 - \frac{6e}{B} \right) = \frac{94.5}{1.800} \times \left(1 - \frac{6 \times 0.056}{1.800} \right) = 49.6 \text{ kN/m}^2$$

The stresses are smaller than allowable stress 200kN/m² then check point against bearing capacity is passed.





5.3 Active Earth Pressure by Backfill

When a slope stands just behind of the wall trial wage method is applied for active earth pressure calculation instead of Coulomb's equation. The earth pressure is presented as next equation. W is weight of the wage, when sliding angle α is assigned then W can be calculated. Maximum value of PA is targeted earth pressure value.

$$P_A = \frac{WH \sin(\alpha - \phi)}{\cos(\alpha - \phi - \delta)}$$

P_A : Active earth pressure
 W : Weight of soil wedge
 α : Sliding angle of the wedge



Adapted from bibl. [4]

We must determine unit weight and shear strength of backfill for earth pressure calculation. We can refer next table for it.

Table 5.1 Unit weight and shear strength of backfill

Type of Soil	Unit weight (kN/m ³)	Internal friction angle (degree)	Cohesion (kN/m ²)
Gravelly soil	20	35	0
Sandy soil	19	30	0
Clayey soil	18	25	0

Adapted from bibl. [8]

5.4 Foundation Ground

We also need to determine allowable bearing capacity and friction coefficient between wall and foundation ground. We can refer table 5.2 for it. If you face more weak ground then you can refer Table 5.3 and 5.4.

Most of all failed retaining walls are due to shortage of bearing capacity of foundation ground. Estimating bearing capacity is one of the most difficult matter for engineer. Durable ground such as base rock layer or diluvium layer has no problem. In contrast weak ground such as colluvium or heavily weathered rock requires us correct evaluation. Geological information through investigation help us to evaluate the ground. Classification, oldness and SPT-N (Standard penetration test N-value) are reliable information. Direct observation of foundation ground during working is last chance for evaluation.

Table 5.2 Allowable bearing capacity and friction coefficient of foundation ground

Type of foundation ground		Allowable bearing capacity (kN/m ²)	Friction coefficient between wall and foundation	Unconfined compressive strength (kN/m ²)	SPT N value
Base rock layer	Homogeneous hard rock with few cracks	1,000	-	10,000 and up	-
	Hard rock with a lot of cracks	600	0.7	10,000 and up	-
Dense layer	Soft rock, Medium	300	-	1,000 and up	-
	Dense one	600	0.6	-	-
Sandy layer	Not dense one	300	-	-	-
	Dense one	300	0.6	-	30 to 50
Clayey soil	Medium one	200	-	-	20 to 30
	Very stiff one	200	0.5	200 to 400	15 to 30
	Soft one	100	-	100 to 200	10 to 15

Adapted from bibl. [8]

Table 5.3 Index on site to estimate bearing capacity for sandy layer

Type	Condition	Index on Site	Allowable Bearing Capacity (kN/m ²)	SPT N-value
SANDY LAYER	Very loose	Reinforcement bar $\phi 13$ mm easily penetrates by the hand.	0	Less than 4
	Loose	Scoop-able by the hand with shovel	50	4 to 10
		Reinforcement bar $\phi 13$ mm easily penetrates by the hand with 2.2kgf hammer.	100	10 to 15
	Medium	Same as above	200	15 to 30
	Dense	Some effort is required.	300	30 to 50
Depth reaches approx. 30cm.		300	30 to 50	
Very dense	Same as above Emitting metallic sound Depth reaches approx. 5cm.	300	Greater than 50	

© DNEPCC 2018 – All rights reserved

Table 5.4 Index on site to estimate bearing capacity for clayey layer

Type	Condition	Index on Site	Allowable Bearing Capacity (kN/m ²)	SPT N-value
Clayey layer	Very soft	Fist easily penetrates about 10cm depth.	0	Less than 2
	Soft	Thumb easily penetrates about 10cm depth	20	2 to 4
		Thumb penetrates about 10cm with medium effort.	50	4 to 8
	Stiff	Thumb dents the surface with normal effort and penetrates with much effort	100	8 to 15
		Remove-able with spade	200	15 to 30
	Hard	Removing requires pickax	200	Greater than 30

6 Gravity Retaining Wall in the Common drawings

DRBFC has the common drawings which frequently appear in many projects for labor-saving about drainage, cross culvert, retaining wall, gabion, pavement and so on. This chapter treats gravity retaining wall in the common drawings.

6.1 Shape of the Walls

There are two types of gravity retaining wall in the common drawings, these shapes are shown as below. Type 1 has vertical backside and around 1:0.4 gradient on front side. In contrast Type 2 has inverse 1:0.45 to 0.49 gradient on back side and 1:0.4 gradient on front side. Width of top is 0.6 m for both type.




Figure 6.1 Shape of the Type 1 walls




Figure 6.2 Shape of the Type2 walls

6.2 Result of stability calculation

These tables show the results of stability calculations on the Type1 and Type2. Calculation conditions are: backfill height is as same as wall top, backfill surface is horizon, earth pressure is calculated under backfill unit weight 19kN/m³ and friction angle 30deg, road surcharge 10kN/m² on road surface.

Table 6.1 Result of Type1 stability calculation

Wall Body		Earth Pressure				Load Summary			Eccentricity		Stability Capacity
Wall Height	Base Width	CS Area	Total EP	Vertical EP	Horizontal EP	Sursum. V	Sursum. H	Sursum. Moment	Eccentricity Length	e/B	Max Reaction Stress
m	m	A m ²	PAV kN/m	PAV kN/m	PAH kN/m	ZV kN	ZH kN	EM kNm	e m		q _{max} kN/m ²
2	1.00	2.00	17.74	4.80	16.20	31.80	16.20	37.45	-0.051	-0.05	87.4
3	1.00	3.00	33.54	11.71	32.27	49.21	32.27	64.00	0.011	0.01	54.1
3	2.50	7.35	43.48	29.24	40.12	207.51	80.32	279.60	0.144	0.33	111.7
6	3.00	16.50	204.55	89.96	192.22	456.36	192.22	654.50	0.306	0.68	204.4
10	4.00	26.00	312.18	106.17	293.97	704.77	293.97	1,332.30	0.410	0.93	235.2
15	4.00	31.00	400.11	132.61	430.09	1,474.61	430.09	3,779.74	0.517	0.67	373.1

Table 6.2 Result of Type2 stability calculation

Wall Body		Earth Pressure				Load Summary			Eccentricity		Stability Capacity
Wall Height	Base Width	CS Area	Total EP	Vertical EP	Horizontal EP	Sursum. V	Sursum. H	Sursum. Moment	Eccentricity Length	e/B	Max Reaction Stress
m	m	A m ²	PAV kN/m	PAV kN/m	PAH kN/m	ZV kN	ZH kN	EM kNm	e m		q _{max} kN/m ²
2	1.70	2.90	30.90	21.56	22.15	79.46	22.15	52.27	0.147	0.32	66.5
3	2.30	4.15	42.80	44.42	45.70	114.52	44.70	129.99	0.231	0.66	109.0
3	3.50	10.25	138.83	113.57	111.06	349.37	111.06	448.93	0.407	0.80	179.4
6	4.50	21.00	383.56	275.80	266.50	818.66	266.50	1,520.00	0.702	0.90	299.0
10	4.50	35.90	587.13	424.09	407.08	1,739.99	407.08	2,706.93	1.062	0.91	362.1

6.3 Over-turning Condition

Safety against over-turning is evaluated that resultant force drops within the middle third area of the wall bottom base. This criterion means that there is no tension zone in the base as shown in Figure 6.3.




Figure 6.3 Correlation between eccentricity and distribution of ground reaction stress

It can be given by next equation.

$$e \leq \frac{B}{6} \quad \frac{6e}{B} \leq 1$$

6e/B which should be called ratio of eccentricity is shown in next figure. All walls pass check point for middle third. This check point does not relate foundation ground but shape of wall and backfill earth pressure. Minus zone of the ratio means that the resultant force drops within heel half side of the wall base.




Figure 6.4 Over-turning condition of the walls

6.5 Bearing Capacity Condition

Reaction stress must be smaller than allowable bearing capacity of foundation ground. Maximum reaction stress of foundation ground usually arises at wall toe. It can be calculated by next equation.

$$q_t = \frac{\Sigma P}{B} \left(1 + \frac{6e}{B} \right)$$

Type1 has an advantage in this point because the stress is smaller than Type2 at the same wall height. Refer table 5.2 to 5.4 allowable bearing capacities are: base rock layer 300 to 1,000kN/m², gravel layer 300 to 600kN/m², sandy layer 0 to 300kN/m² and clayey layer 0 to 200kN/m². In mountain area we very often meet colluvial deposit which consists of clayey matrix and gravel. Clayey matrix can reach to stiff stage at the best condition so that bearing capacity stays around 100kN/m². We can roughly say that soil ground in mountain area can bear Type1 H<4m and Type2 H<2m only. Therefore high wall H>5m in mountain area should stand on base rock layer because of bearing capacity.




Figure 6.6 Bearing capacity condition of the walls

6.4 Sliding Condition

Safety factor against sliding is given by next equation.

$$F_s = \frac{\mu \Sigma V}{\Sigma H} \geq 1.5 \quad \mu \geq \frac{1.5 \Sigma H}{\Sigma V}$$

Requested friction coefficient between wall and foundation can be calculated by the equation as below figure. Refer table 5.2 friction coefficients are: base rock layer 0.7, gravel and sandy layer 0.6, clayey layer 0.5. Therefore Type1 with over 7m height must stand on base rock layer, with 3m to 6m height must stand on more than sandy layer and with 2m height can stand on even clayey layer. In contrast Type2 with all height has no problem about sliding condition.




Figure 6.5 Sliding condition of the walls

6.6 Adequacy of the Types

When you choose the type of gravity wall you shall pay attention below items about adequacy of the types.

(1) Cross section area

Next figure presents comparison of cross section area between Type1 and Type2. Type1 has advantage in this point, more specifically Type1 is cheaper than Type2 at the same wall height.




Figure 6.7 Comparison of cross section area

(2) Foundation ground

Type2 has advantage on sliding condition as we studied in section 6.4 but Type1 has advantage on bearing capacity condition as section 6.5. These two conditions are trade off relation. Type1 has smaller ΣV than Type2, it can be advantage because of smaller reaction stress qt against bearing capacity and can be disadvantage because of smaller resistance force against sliding.

(3) Land form

Figure 6.7 presents adequacy for slope ground. When wall is on horizontal ground necessary wall height is 5m same for both types. For instance how about on 30deg slope? Type1 needs additional 1.952m to touch the ground at the toe. Type2 can touch the ground with 0.647m addition. Therefore Type2 has adequacy for slope ground.





Figure 6.8 Adequacy for slope ground

7 Bearing Capacity

As described in section 5.4 estimation of bearing capacity of foundation ground is one of the most difficult matter for engineer. Reference values are given in table 5.2 to 5.4 in section 5.4. This chapter presents another approach for bearing capacity.

7.1 Terzaghi's Ultimate Bearing Capacity

When a load is applied to a horizontal ground there are two type of load-settlement relationships as show next figure. Ground which has middle level strength such as dense sandy layer or stiff clayey layer performs "General shear failure". Ultimate bearing capacity can be identified on this failure relationship.



Adapted from bibl. [3]

Figure 7.1 Load-settlement relationship

Terzaghi who seems the father of soil mechanics made up an equation for ultimate bearing capacity as below.

$$\frac{Q}{B} = cN_c + q_s N_q + \frac{1}{2} \gamma B N_\gamma$$

- Q: Ultimate bearing capacity of the foundation ground
- B: Width of Base
- c: Cohesion of the foundation ground
- q: Uniform load on the foundation ground (Surcharge loads)
- γ: Unit weight of the foundation ground
- N_c, N_q, N_γ: Coefficient of bearing capacity

$$N_c = 2(K_p^{1.5} + K_p^{0.5}) \quad N_q = K_p^2 \quad N_\gamma = \frac{1}{2}(K_p^{2.5} - K_p^{0.5})$$

$$K_p = \tan^2\left(\frac{\pi}{4} + \frac{\phi}{2}\right)$$

7.2 Influence of shear strength for ultimate bearing capacity

When we calculate ultimate bearing capacity by Terzaghi's equation we need to set unit weight, cohesion and internal friction angle of the ground. Here we try to know how these values influence the result on two example.

Example1; Type1, H=2m, ΣV=51.90kN, ΣH=16.20kN, e=0.021m Result Figure 7.2

Example2; Type1, H=3m, ΣV=94.54kN, ΣH=32.27kN, e=0.011m Result Figure 7.3

$$F_s = \frac{Q_u}{\Sigma V} \geq 3$$

- F_s: Safety factor of bearing capacity
- Q_u: Ultimate bearing capacity
- ΣV: Total vertical load

Influence of ground shear strength values is big. Therefore we should be careful for setting the values. If the ground allows Dokenbo shear strength test, we can get some hint from the test result.




Figure 7.2 Influence of c and φ for Qu Type1 H=2m




Figure 7.3 Influence of c and φ for Qu Type1 H=3m

7.3 Influence of front side slope for ultimate bearing capacity

In mountain area we often have no other choice but setting wall near slope. Here we try to know how front side slope influence the bearing capacity on two example.




Figure 7.4 Front space and slope angle in case of wall stands near slope

[Calculation conditions]

Resultant forces and eccentricity come from Type1 H=3m

Example1; Clayey foundation ground, φ=15deg, c=50kN/m², γ=18kN/m³

Example2; Sandy foundation ground, φ=30deg, c=10kN/m², γ=19kN/m³

(1) Case of clayey foundation ground

Under S=0m and β=45deg ultimate bearing capacity decreases 55% of horizontal ground in case of clayey ground. Under S=2m Qu stays over 90% therefore we can say 2m front space is effective against influence of front slope in case of clayey ground.




Figure 7.5 Influence of front side slope on clayey foundation ground

(2) Case of sandy foundation ground

Under $S=0m$ and $\beta=45deg$ ultimate bearing capacity decreases 26% of horizontal ground in case of sandy ground. Under $S=2m$ and $\beta=45deg$ Q_u still decreases 50%. Sandy ground is more sensitive to the influence of front side slope than clayey ground. Therefore we should pay more attention to this case.





Figure 7.6 Influence of front side slope on sandy foundation ground

7.4 Step Cut Foundation

As described in section 6.5 High wall $H>5m$ in mountain area should stand on base rock layer because of bearing capacity. In such case flat foundation requires huge excavation as show right.



Step cut foundation can solve this problem. Examples are shown in figure 7.7.




Figure 7.7 Examples of step cut foundation

8 Slope

8.1 Classification of Slope

What is a slope? Slope is not flat but inclined plane, Land in mountain area consists of a lot of slopes. In contrast water surface is not inclined but flat plane. What is the difference between land and water? Water has no shear strength. Land, it means soil and rock mass, can keep its sloped shape against gravity tangential force by its own shear strength. In other word, land bears gravity at all times.




Figure 8.1 Difference between slope and flat plane

Slope primarily can be classified natural slope and embankment slope. Natural slope can be divided original, collapsed and cut slopes. The table shows characteristics of slopes. Only embankment slope consists of banking material therefore we can control its strength in construction.

Table 8.1 Slope classification and characteristics

Classification	Shape	Geology	
Natural Slope	Natural Terrain	Natural Ground	Complexity Inhomogeneous
Collapsed Slope	Collapsed Gradient		
Cut Slope	Cut Gradient		
Embankment Slope	Embankment Gradient	Banking Material	Random-Selected material Homogeneous

8.2 Natural Slope

Mountain is ordinary made of rock mass except thin soil surface layers. In contrast alluvial plane has thick soil layers. Typical natural slope surface composition is shown in Figure 8.2. Colluvial deposit and weathered soil are surface soil layers, Colluvial deposit has moved by collapse in the past however weathered soil stays on the original position. Collapse often occurs within soil layers because of its weakness.

When collapse occurs in rock layer rock mass almost always breaks along cracks. Strength along the cracks dominate over rock layer collapse.

Ground water stays in void of soil layers and cracks of rock layers. Increase of ground water very often triggers collapse.



Adapted from bibl. [2]

Figure 8.2 Natural slope surface composition

8.3 Cut Slope

Cut slope is weaker than original slope because of below reasons. First, cutting makes ground stress condition change. Compression stress sometimes changes into tension stress. This phenomenon is called as stress-release. Another, cut gradient must be steeper than original natural slope.



Figure 8.3 Stress release on the cut slope

Cut slope is exposed to the air as naked. Rain run off erodes and weathering goes on little by little. Slaking makes mudstone be broken into pieces. Drainage and slope protection are countermeasures against them.



Figure 8.4 Erosion and weathering on the cut slope

8.4 Embankment Slope

8.4.1 Embankment Body

We can select embankment material and compaction procedure. Necessary conditions for strong embankment are; material has good grain size distribution, water content is near the optimum water content and compaction energy is suitable. Then embankment can get high density near maximum dry density. It means the embankment has high shear strength near maximum strength.




Figure 8.5 Curve of soil compaction


Adequate gradients for embankment are shown in table 8.2. Erosion and weathering occur on embankment slope as same as cut slope.

Table 8.2 Adequate gradients for embankment

Banking materials	Height of embankment (m)	Standard gradient	Remarks
Well-graded Sand (S), gravel, and sand mixed with gravel (G)	Less than 5m 5m to 15m	1:1.5 to 1:1.8 1:1.8 to 1:2.0	To be applied to embankments with sufficient bearing capacity at foundation ground, which is not affected by inundation.
Poorly-graded Sand (SG)	Less than 10m	1:1.8 to 1:2.0	Typical unified soil classification are shown in () for reference.
Rock masses (including muck)	Less than 10m 10m to 20m	1:1.5 to 1:1.8 1:1.8 to 1:2.0	Typical unified soil classification are shown in () for reference.
Sandy soil (SF), hard clayey soils and hard clay (hard clayey soils and clay of alluvium, loam, etc.)	Less than 5m 5m to 10m	1:1.5 to 1:1.8 1:1.8 to 1:2.0	In case of exception of standard slope is needed the stability calculation.
Volcanic cohesive soils (V)	Less than 5m	1:1.8 to 1:2.0	

8.4.2 Boundary between embankment and foundation ground

Cause for collapse on embankment slope very often come from boundary between embankment and foundation ground. Typical collapses on embankment are shown in figure 8.6. Key points against the collapses are bench cut (step cut), underground drainage and surface drainage.



Adapted from bibl. [2]

Figure 8.6 Typical collapse on the embankment slope

9 Slope Disaster

9.1 Classification of Slope Disaster

Figure 9.1 shows one of classification on slope disaster. Classification gives you first step to understand what happening at the disaster site. Table 9.1 gives characteristics of each types. Main subject of this guideline is T1 slope collapse.




Figure 9.1 Classification on slope disaster

Table 9.1 Characteristics of each disaster

Disaster Type	Movement	Topography	Moving Material	Moisture	Scale	Speed
T1	Slope collapse	Mild - Steep, Low - High slope	Weathered Rock, Soil	Moist	Small-Medium (<5,000m³)	Rapid
T2	Rock fall	Steep, High slope	Rock	Dry	Very Small (<5m³)	Extremely rapid
T3	Rock mass failure	Steep, Very high slope	Rock	Dry	Medium-Large (>100m³)	Rapid
T4	Mass movement	Gentle slope with characteristic landform	Soil, Debris, Rock	Moist	Large (>5,000m³)	Slow
T5	Debris flow	Stream Mountainside	Debris, Mud	Liquid form	Medium-Large (>1,000m³)	Rapid
T6	Road collapse	Embankment slope	Fill material	Moist-Wet	Small (<1,000m³)	Rapid

T2 rock fall is common phenomena you have seen somewhere. T3 rock mass failure is special and large scale disaster not often occurs. T4 mass movement (land slide) is commonly the largest scale. Moving land keeps its shape but breaks into pieces and moving speed is very slow as millimetre per day. However it can be finally changed into collapse and run down. T5 debris flow consists of very thick mud water and debris. Large size debris concentrate to the top of flow and it shows high destructive capability. T6 road collapse is special because it occurs in artificial embankment.



T3 Rock mass failure

T5 Debris flow

Figure 9.2 Example photograph of rare disasters

9.2 Principle of Slope Disaster Countermeasure

There are 4 principles against slope disaster as shown table 9.2. Control work and deterrence work try to make the slope be stable directly. Control work expects the slope to get stability by itself. Deterrence work gives structural force to get balance with moving force. Traffic protection work try to protect traffic and let the slope be. When you face huge size obstruction, there is a possibility that avoidance plan is the best answer.

Table 9.2 Principle of slope disaster countermeasure

Classification	Principle
Control work	Control work makes the ground itself be stable. This is basic means of countermeasure. Represented by adoption of adequate slope gradient, subsurface drainage and so on.
Deterrence work	Structure deters soil mass movement by proportioning force. This work is broadly classified two. One counteracts moving force by structure's own weight as retaining wall. Another counteracts by structure's tension or stiffness as anchor or pile.
Traffic protection work	Instead of treating disaster phenomenon directly, protection work protects road / traffic solely. Represented by catch wall, rock fall protection fence, rock shed and so on.
Avoidance plan	When size of disaster phenomenon is too large to treat from technical point or cost, road avoids disaster point by route change, bridge, tunnel etc. Avoidance plan must be reasonable than countermeasure works.

9.3 Representative Countermeasure

Representative countermeasure is shown in table 9.3, Each disaster type has a column and each principle has a row.

Table 9.3 Representative Countermeasure

Classification	T1 Slope collapse	T2 Rock fall	T3 Rock mass fall	T4 Mass movement	T5 Debris flow	T6 Road collapse
Control work	Cutting with adequate slope gradient Subsurface drainage	Removing of source rock	Removing of source rock mass	Surface water drainage Shallow groundwater drainage Deep groundwater drainage Earth removal works Counter weight embankment works	Mountainside works Valley works	Embankment with adequate slope gradient Groundwater drainage
Deterrence work	Shotcrete frame Sewing bar works Anchor works	Mortar spraying Concrete pitching Cover type rock fall prevention net Shotcrete crib Rock bolt works	Wire rope works Adhesive bonding works Rock bolt works	Pile works Anchor works	None	Retaining wall Reinforced soil retaining wall Anchor works
Protection work	Catch wall	Rock fall protection fence rock type rock fall protection net Rock shed	None	None	Keeping of enough flow section Debris flow shed Opened check dam	None

9.4.2 Existing countermeasure against slope collapse

Domestic contractor has heavy earth work machines so earth work is the existing methods in Timor-Leste. Countermeasure by earth work against slope collapse is recut. Re-cutting with adequate slope gradient is representative way of control works. There are two ways for recut; recut with gentler gradient and recut on the deeper line. When the road stands near the ridge line these methods can adopt. However the road locates on the mountainside then this method application becomes impossible because recut line cannot touch the ground surface line till top of the slope.



Figure 9.3 Two ways for recut

Table 9.4 Adequate gradient for cut slope

Soil classification	Cut Slope Height	Gradient	
Hard rock		1:0.3 to 1:0.8	
		1:0.5 to 1:1.2	
Soft rock		1:0.5 to 1:1.2	
		1:1.5 to 1:2.0	
Sand	Not dense, and poorly graded	1:1.5 to 1:2.0	
		1:1.5 to 1:2.0	
	Dense	Less than 5m	1:0.8 to 1:1.0
		5 to 10m	1:1.0 to 1:1.2
Sandy soil	Not dense	Less than 5m	1:1.0 to 1:1.2
		5 to 10m	1:1.2 to 1:1.5
Sandy soil mixed with gravel or rock masses	Dense, or well graded	Less than 10m	1:0.8 to 1:1.0
		10 to 15m	1:1.0 to 1:1.2
Clayey soil	Not dense, or poorly grade	Less than 10m	1:1.0 to 1:1.2
		10 to 15m	1:1.2 to 1:1.5
Clayey soil mixed with rock masses or cobble-stone	Not dense, or poorly grade	0 to 15m	1:0.8 to 1:1.2
		Less than 5m	1:1.0 to 1:1.2
		5 to 10m	1:1.2 to 1:1.5

Adapted from bibl. [8]

9.4 Countermeasure NDRBFC shall introduce at the First

9.4.1 Target disaster type

Target disaster type at the first shall be T1 slope collapse because;

T1 slope collapse occurs frequently everywhere. Existing countermeasure recut has limitation and cannot reach definitive solution.

T2 rock fall can be solved by introduce metallic structures such as rock fall protection fence or rock fall prevention net. Rock fall phenomenon is simpler than slope collapse phenomenon therefore civil engineer can solve rock fall problem easier than slope collapse problem.

T3 rock mass failure, T4 mass movement and T5 debris flow occur at certain points not everywhere and not so frequent. Countermeasures against these types generally need high level technology and high cost. Introduction priority seems lower than T1 countermeasure.

T6 road collapse can be solved by construction methodology such as density control by suitable compaction, bench cut on the foundation ground and underground drainage.

9.4.3 Prospective countermeasure against slope collapse

Combination of sewing bar and surface cover structure is representative countermeasure of deterrence works. The bars sew unstable soil to stable one and the cover structure distributes sewing effect all around. This method can adopt where recut cannot adopt. This method has wide coverage and so many actual achievement in Japan. Most popular casting is deform reinforcing bar for sewing bar and shotcrete frame for surface cover structure.




Figure 9.4 Basis of sewing bar and surface cover structure



Figure 9.5 Example of most popular casting

10 Slope Stability Calculation

10.1 Calculating Formula

Calculating formula of slope stability is necessary in order to treat the problem in a quantitative way. We use the simplest one named "Simplified formula" as shown below.

$$F_s = \frac{\sum c_i + \sum (W_i - u_i \cdot b_i) \cos \alpha_i \tan \phi_i}{\sum W_i \sin \alpha_i}$$



Figure 10.1 Explanation of simplified formula

Sliding surface is supposed as circular arc. Sliding body is divided into n slices by vertical slice lines and slices are treated as rigid bodies. Assumed condition "Acting forces on both side of the slices are even" changes the problem into statically determinate one. That is why named simplified.

10.2 Calculating Conditions

10.2.1 Shape Information

When we execute the slope stability calculation we need to set up shape information; ground surface line, groundwater surface line, soil layer boundary line and sliding surface line. Cross section survey gives ground surface line. Geological investigation such as outcrop observation and drilling gives hint for groundwater surface line and soil layer boundary line. Groundwater surface line is supposed higher position than usual when collapse occurs. Sliding surface is estimated from shape of actual collapse.




Figure 10.2 Shape Information

10.2.2 Soil Characteristics

Soil characteristics are also necessary for the calculation. They are unit weight of sliding body and shear strength of sliding surface.

You can set up unit weight easily because the value stands narrow range. Wet unit weight γ takes 17 to 19 kN/m³ and saturated unit weight γ_{sat} takes 18 to 20 kN/m³.

In contrast setting up shear strength is very difficult problem. There are tests to get shear strength such as Dokenbo vane cone test on site and (tri-axial compressive strength) test in laboratory. However value by test distributes wide range and compatibility between test-value and stability calculation is not so good. Therefore in practical problem reverse calculation method is applied to set shear strength very often.

When collapse occurs the safety factor is estimated as 1.0. It means that the collapse is just on balance so sliding force equals to resistance force. Before reverse calculation one of shear strength factor c (cohesion) or ϕ (internal friction angle) should be set on some reason. Then another strength factor ϕ or c can be get by calculation because there is only one unknown in the formula.

10.3 Excel worksheets for slope stability calculation

In the project excel worksheets for slope stability calculation are prepared for training and practical works.

You input slope gradient and collapse size (height and vertical depth), the worksheet calculates sliding circle (radius and theta). After that other worksheet divides sliding body into 6 slices and calculates values in the slope stability calculation formula with summary table. You can get not only safety factor but also cohesion c or inner friction angle ϕ in reverse calculation.




Figure 10.3 Sliding circle arc in the excel sheet

11 Influence of factors in slope stability calculation formula

Before you face actual problem you should know how each factor in the formula influences on safety factor.

11.1 Slope Gradient

When collapse occurs on some cut slope, re-cutting with milder gradient comes into countermeasure candidate at first. Figure 11.1 shows how slope gradient influences safety factor. When slope gradient is 1:1.2 safety factor becomes 1.05. Milder slope gradient unexpectedly gets small increase on safety factor.




Figure 11.1 Influence of slope gradient

Collapse conditions; slope gradient 1:1.0, all saturated (ground water surface equals ground surface), $\phi=30$ deg, $c=7.23$ kN/m² (reverse calc), $\gamma_{sat}=20$ kN/m³, size (height=5m, vertical depth=2.07m)

11.2 Shear Strength

Shear strength of sliding surface consists of cohesion c and inner friction angle ϕ . Both of them has direct influence to safety factor. c has stronger influence than ϕ . This fact indicates when you execute reverse calculation ϕ should be set and c should be calculated.




Figure 11.2 Influence of shear strength

Conditions; slope gradient 1:1.0, all saturated (ground water surface equals ground surface), $\gamma_{sat}=20$ kN/m³, size (height=5m, vertical depth=2.07m)

11.3 Ground Water

Shape of groundwater surface also has influence to safety factor. Here 6 variations of water shape are calculated. None of slices is under groundwater, all of slices are under groundwater and medium portion as shown in figure 11.3.




Figure 11.3 Variation of groundwater shape

Result is shown in figure 11.4. Safety factor goes down along groundwater rising. Lower portion of sliding body works for resistance. When buoyancy by groundwater acts these portion resistance force by friction decreases then safety factor gets down. Lateral borehole drainage can be effective countermeasure when they are set at adequate position.




Figure 11.4 Influence of groundwater

12 Design Example of Countermeasure against Shallow Slope Collapse

12.1 Design Procedure

Figure 12.1 presents design procedure of sewing bar and surface cover structure.




Figure 12.1 Design procedure of sewing bar and surface cover structure

12.2 Slope Stability Calculation

In the example slope stability calculation is executes as below.

Input data of Slope Stability Calculation:

Slope of ground surface	Height	m	10.00
	Gradient ratio		1:20
Movable layer depth	All. depth	m	2.000
Groundwater depth	Groundwater level is as same as ground surface.		
Unit weight	Wet UW	kN/m ³	18.0
	Saturated UW	kN/m ³	20.0
	Water UW	kN/m ³	9.8
Calculation Type	Calc. Type		B
Input slip surface strength	IP cohesion	kN/m ²	
	IP IF angle	deg	30.0
Existing safety factor	ES Fs		1.00

Summary Table

Element	Angle Alpha	Length l	Area	Weight W	Weta App. -ul	Weta App. -Lst
0		m	m ²	kN	kN	kN
1	13.5	2.400	1.603	27.96	15.39	8.55
2	24.3	2.638	4.791	85.82	30.00	35.80
3	34.3	2.955	8.812	156.21	59.07	65.30
4	45.3	3.423	5.718	104.50	24.14	41.55
5	55.3	2.935	2.157	43.14	0.00	35.44
6	63.7	2.112	0.893	15.21	0.00	13.43
Total			16.272		114.42	162.12

A. Given c and Phi, Target is Fs

IP cohesion kN/m² 0
 IP IF angle deg 30
 Fs -

B. Given Phi and Fs, Target is c

IP IF angle deg 30
 ES Fs 1
 c kN/m² 10.82

C. Given c and Fs, Target is Phi




Figure 12.2 Cross section of Slope stability calculation

12.3 Layout of bars

Interval of bars are trade-off relationship between bar diameter and number of bars. Long interval of bars leads larger diameter and smaller number of bars. Short interval leads opposite result. Interval of bars generally distributes 1.5m to 3m. 2m can be applied for broad cases.

In the example horizontal interval "m" is 2 meters and number of sewing bars on the collapse "n" equals 7.




Figure 12.2 Layout of bars

12.4 Calculation of Suppressed Force

Suppressed force is calculated on below formula.

$$F_{sa} = \frac{\sum (c_i + (W_i - u_i b_i) \cos \alpha_i \tan \phi_i)}{\sum W_i \sin \alpha_i} = 1.00$$

$$F_{sp} = \frac{\sum (c_i + (W_i - u_i b_i) \cos \alpha_i \tan \phi_i) + P_s \tan \phi_i}{\sum W_i \sin \alpha_i} = 1.20$$

$$F_{sp} - F_{sa} = \frac{P_s \tan \phi_i}{\sum W_i \sin \alpha_i} = \Delta F_s = 0.20$$

$$P_s = \frac{\Delta F_s \sum W_i \sin \alpha_i}{\tan \phi_i}$$

$$P_s = \frac{m}{n} P_r$$

In the example calculation executes as below, we get $\sum W \sin \alpha = 242.12 \text{ kN}$ from the summary table of the excel worksheet.

$$P_r = \frac{\Delta F_s \sum W \sin \alpha}{\tan \phi} = \frac{0.2 \times 242.12}{\tan 30} = 83.87 \text{ kN}$$

$$P_s = \frac{m}{n} P_r = \frac{2}{7} \times 83.87 = 23.96 \text{ kN}$$

F_{sa}: Actual Safety Factor
 F_{sp}: Planned Safety Factor
 ΔF_s: Additional Safety Factor 0.2 commonly
 P_r: Total Suppressed Force
 m: Horizontal Interval of Sewing Bar
 n: Number of Sewing Bars on the Collapse
 P_s: Suppressed Force of each Sewing Bar
 We suppose collapse occurs on F_{sa}=1.00.
 It means limit of the balance between resistance and sliding forces.

12.5 Calculation of Bar

12.5.1 Selection of sewing bar

Reinforcing bar D16 is selected as sewing bar. There is possibility that bar will corrode and lose its cross section in the future. Diameter 10mm is margin for corrosion then cross section is A=176mm². Tension stress is calculated as below. The value is smaller than allowable value.

$$\sigma = \frac{P_{sa}}{A} = \frac{23.96 \times 10^3}{176} = 136 < 200 \text{ N/mm}^2$$

12.5.2 Embedment length

The bar is fixed in moveless layer. It is called embedment. If embedment length of the bar passes two check points then the bar can bear against drawing out. They are friction between ground and grout and friction between grout and bar.




Figure 12.3 Check points of embedment length

12.5.2.1 Calculation of embedment length between ground and grout

Necessary embedment length between ground and grout is calculated on below formula.

$$l_b = \frac{P_{sa} F_{sb}}{\pi \cdot d \cdot r} = \frac{23.96 \times 10^3 \times 2.0}{\pi \times 65 \times 0.14} = 1676 \text{ (mm)} \rightarrow 2.0 \text{ m}$$

l_b: Necessary embedment length between ground and grout to not draw out

F_{sb}: Safety factor for draw out, Standard value 2.0

d: Drilling diameter, 65mm is popular diameter

r: Ultimate skin friction resistance;

Assumption condition: Gravel layer N-value=20

Then r=0.14 N/mm²

Standard value of ultimate skin friction resistance is shown in table 12.1.

Table 12.1 Estimated ultimate skin friction

Ground type		USFR N/mm ²	
Base rock	Hard rock	1.2	
	Soft rock	0.8	
	Weathered rock	0.5	
Gravel Layer	N-value	Hard pan	0.5
		10	0.08
		20	0.14
		30	0.20
		40	0.28
Sandy soil	N-value	50	0.36
		10	0.08
		20	0.14
		30	0.18
		40	0.23
Clayey soil	90	0.24	
		0.8×C	

12.5.2.2 Calculation of embedment length between grout and bar

Necessary embedment length between grout and bar is calculated on below formula.

$$l'_b = \frac{P_{EB}}{\pi \cdot D \cdot \tau_{0a}} = \frac{23.96 \times 10^3}{\pi \times 15.9 \times 1.4} = 343 \text{ mm} < 1676 \text{ mm}$$

l'₀: Necessary embedment length between grout and bar to not draw out.

D: Diameter of bar D16 → D=15.9mm

τ₀ₐ: Ultimate skin friction resistance τ₀ₐ=1.4N/mm²

Standard value of allowable adhesion stress between grout and deformed bar is shown in table 12.1.

Table 12.2 Allowable adhesion stress between grout and bar

DRSG σₐ(N/mm²)	18	24	30	Over 40
AAS τₐ(N/mm²)	1.4	1.6	1.8	2.0

DRSG: Design reference strength of grout

AAS: Allowable adhesion stress

12.6 Design of surface cover structure

In the example shotcrete frame applies as surface cover structure. Figure 12.4 shows design procedure.




Figure 12.4 Design procedure of shotcrete frame

In the example assumed frame dimension is :

frame interval 2.0 × 2.0m and frame cross section 300 × 300mm

12.6.1 Calculation of section force

Section forces of the frame are calculated on below formulas.

$$W_x = W_y = \frac{p}{l_x + l_y - b} = \frac{23.96}{2.0 + 2.0 - 0.3} = 6.48 \text{ kN/m}$$

$$M_{max} = \frac{1}{10} w l^2 = \frac{1}{10} \times 6.48 \times 2.0^2 = 2.59 \text{ kNm}$$

$$S_{max} = \frac{3}{5} w l = \frac{3}{5} \times 6.48 \times 2.0 = 7.78 \text{ kN}$$

P: Tension of sewing bar

w: Uniformly-distributed subgrade reaction

l: Interval of frame

b: Width of frame

M_{max}: Maximum bending moment

S_{max}: Maximum shearing force




Figure 12.5 Calculation model of frame

12.6.2 Check for frame stress


Check for frame stress is implemented in conditions as rectangular cross section, single reinforcement concrete and allowable stress design method. All of three stresses pass the check as below.

Frame cross section					
Item	Unit	Value	Memo		
Member width	cm	30.0			
Member height	cm	30.0			
effective height	cm	23.5			
Cross-section area of reinforcing bar	mm ²	253.4	D13 * 2 Standard Layout		
Result of calculation					
Item	Unit	Calculated	Allowed	Judgement	
Stress	Compression of concrete	N/mm ²	1.24	6.00	OK
	Tension of R.F. bar	N/mm ²	47.95	180.00	OK
	Average shear	N/mm ²	0.110	0.400	OK

Annex A (informative)

How to use the Total Station

A.1 Part names



Adapted from bibl. [6]



Adapted from bibl. [6]


A.2 What values are measured by the total station

The total station measures horizontal angle, vertical angle and slope distance. In another words, all in one instrument to get a target coordination at once.



- HA: Horizontal Angle
- VA: Vertical Angle
- SDx: Slope Distance

Coordination of the target can be calculated from HA, VA and SDx as below figures.



A.3 Setting up the instrument

Setting up the instrument means centering and leveling.



- Centering: The TS must be set just on the station point mark.
- Leveling: Upper plate (tribranch) must be set as level.

[Procedure]

- 1 The surveyor sets the tripod head as level as and as central as possible.
- 2 He places the instrument on the tripod head.
- 3 He inserts the tripod mounting screw into the instrument.
- 4 He levels the instrument adjusting tripod leg length after that using leveling screw.
- 5 He slides instrument on the tripod head by loosening mounting screw to centering with checking by optical plummet.
- 6 He repeats leveling and centering till both conditions are within allowable circles.
- 7 If there is only one station point in simple survey such as one cross section, then centering can be skipped.

[How to use the leveling screws]



- Two leveling screws are turned at one time by both thumbs and first fingers to different direction. It means both thumbs go inside or go outside. Slow and Gentle.
- Left thumb reads level bobble.

A.4 General procedure of simple survey

- 1 The surveyor establishes two station points one for instrument another for back sight.
- 2 He sets the instrument on the station point, measures instrument height.
- 3 He focuses on the back sight station point, and sets HA=0. Then X axis is set from the station point to the back sight point.
- 4 He orders the pole-man to put the pole on first target point.
- 5 He focuses on the reflector or the target and pushes the button to measure the slope distance.
- 6 He pushes the button to record and write down target name, target height and the values HA, VA, SD on the field note.
- 7 He returns the procedure 1 to 6 for all other target points.
- 8 If there is only one station point in simple survey such as one cross section only, then the procedure 1 to 6 can be skipped.

A.5 Calculation of coordination from field Note

The project provides an excel worksheet for calculation of coordination from field note.

[Input table]

Station Name	Instrument Height	Name	Number	Height	Horizontal Angle			Vertical Angle			Slope Distance
					m	deg	minute	second	deg	minute	
10001	1.21	Center A	1	0.95	35	32	3	59	58	24	8.273
	1.21	Center B	2	1.07	318	41	48	41	21	21	2.431
	1.21	Center C	3	2.49	27	33	8	70	10	41	3.705
	1.21	Center D	4	3.21	50	7	2	74	33	18	7.598
	1.21	Center E	5	3.21	95	35	41	75	21	31	7.989

[Output table]

Target Number	X	Y	Z
	m	m	m
1	6.728	4.805	-0.025
2	1.840	-1.614	-0.005
3	3.142	1.643	-0.002
4	4.696	5.620	0.003
5	-0.754	7.693	0.000

A.6 Target points of cross section

What kind of points do you need when you draw a cross section. The answer is points where the gradient of ground surface is changing.

Boundary of materials is also needed, asphalt, concrete, soil and so on.

Small structure such as drainage, guard wall and so on can be measured by tape except one point of it instead of survey all.



A.7 Station point

Role of station point is to connect site and drawings. Surveyor makes survey products. Design engineer makes design drawing on the survey products. Contractor constructs along the design drawings. If there is no station point at the site the contractor cannot decide position of works.

There are two types of station point, one is temporary and another is permanent station. Temporary station is made with such as wood peg and pins for striking into pavement. In contrast permanent station is made with durable concrete peg or block to keep the position. Permanent station is often point of reference.

Peg and Pin for Station



- Wood pegs for temporary stations
- Plastic pegs for boundary marks
- Pins for striking into pavement



Point of Reference



Point of reference has authorized coordination. Administrative agencies maintain them.



**Annex B
(informative)**

How to use the Dokenbo

B.1 General Information of Dokenbo

• What is Dokenbo?

Equipment for Soil layer prospection consists of

- 1)Cone 2)Rod 450mm 3)Rod 500mm × 9
- 4)Handle 5)Vane cone 6)Load meter
- 7)Dial torque wrench 8)Open-end wrench × 2
- 9)Connection sleeve 10)Carry bag




Kanji (Letter)	Emmunication	Meaning	Abbreviation
土層	dozo	Soil Layer	Do
強度	kyoudo	Strength	Ken
検査	kensa	Prospection	Bo
棒	bou	Rod	

[Developer and patent]

Public Works Research Institute PWRI in Japan developed Dokenbo and got patent in Japan. Anyone can use Dokenbo but only permitted one can make Dokenbo

B.2 Usage of Dokenbo



- ① Soil layer depth prospection
- ② Penetration test by spring load meter
- ③ Shear strength test by dial torque wrench with vane cone

B.3 Important caution

Dokenbo has two strict prohibitions;



The rods connects each other by right-screw. Therefore,

Never turn anticlockwise when the Dokenbo is in the soil layer.

If you do connection screw is released and apical end is lost in the soil layer.

Dokenbo is designed for static use.

Therefore,

Never hit top by hammer to penetration.

If you do Dokenbo would buckle up or get broken.

B.4 Soil layer depth prospection

B.4.1 Procedure



- Apical end is the cone, top end is the handle.
- Set Dokenbo on prospect point, push the handle statically and slowly by investigator's own power.
- Dokenbo penetrates no more, then rod length from the surface is depth of soil layer. Investigator can read using 10cm scale mark on the rod.

B.4.2 Distribution of prospect points

- Random way; Investigator chooses prospect points where soil layer seems deep. Maximum depth represents soil layer depth of the target slope.
- Regular way; Prospect points are distributed along preset line such as cross section line, contour line or fall line. All prospect points must have position information such as coordinate values.

B.5 Penetration test

B.5.1 Procedure




- ① Investigator penetrates Dokenbo till measurement depth.
- ② Investigator push Dokenbo through load meter slowly, when Dokenbo goes into action then investigator reads load meter.
- ③ Investigator fills data on 'Data Sheet for Dokenbo Penetration Test'.

Annex E
(informative)

Catch wall


E.1 General information of catch wall

Catch wall which is introduced here is combination of gravity retaining wall and rock fall protection fence. Catching capacity is decided based on mass of collapsing soil. The wall has durability against impact force of collapsing soil.




[Characteristics]

- Classified into traffic protection works
- Steel fence can reduce weight of top portion.
- Catching capacity must be bigger than collapsing soil.
- The wall must bear impact force by collapsing soil.



E.2 Catching capacity

Catching capacity is decided based on mass of collapsing soil. In this example scale of slope collapse is estimated as the drawing. Mass (Cross section) is 20.4m³. Catching capacity becomes 22m³ when additional height is 4.5m as below. Rock fence H=2m is often adopted for the combination.



E.3 Design procedure

- Catching capacity decides elevation of the fence top.
- Elevation of the wall top is often decided 2m down from the fence top.
- Wall shape can be selected from Type1 of the common drawings. Original shape is also adoptable.
- Calculation of impact force.
- Same as stability calculation of ordinary gravity retaining wall

E.4 Stability calculation

[Calculation conditions]

Calculation conditions of catch wall consists of local values which is decided case by case and standard values which is used commonly.

Calculation Conditions of Catch Wall

Items	Symbol	Unit	Local Value	Standard Value
Items for Calculation of Impact Force				
Possible Collapsing Height	H	m	40	
Slope Gradient	βw	deg.	35	
Gradient between Slope-end and Wall	βd	deg.	0	
Distance between Slope-end and Wall	Sh	m	2	
Height of Moving Soil	hmm	m		1.0
Density of Moving Soil	ρs	t/m ³		1.8
Specific Weight of Moving Soil	σ	DL		2.0
Volume Concentration of Moving Soil	c	DL		0.6
Acceleration of Gravity	g	m/s ²		9.8
Coefficient of Fluid Resistance	fb	DL		0.025
Coefficient of Impact Force absorption	α'	DL		0.025
Internal Friction Angle of Moving Soil	Φd	deg.	35	
General Items				
Unit Weight of Wall Concrete	γc	kN/m ³		25.00
Unit Weight of Backfill Soil	γb	kN/m ³	18	
Unit Weight of Moving Soil	γ	kN/m ³	15	
Internal Friction Angle of Backfill Soil	Φb	deg.	35	
Friction Angle between Wall and Soil	δ	deg.	23.5	2/3Φb

[Allowable value on stability check]

Stability checks are implemented on three situations as normal, impact force acting (collapse just occurring) and collapsed soil earth pressure acting (after collapse occurred). Each situation has different allowable value as below.

Allowable Value on Stability Check

	Over turning Eccentricity Length e/w	Sliding Safety Factor μ	Catching Capacity Reaction Force is
Normal	Smaller than B/3 Middle Third	Bigger than 1.2	Smaller than q ₀ ≥200 kN/m ²
Impact Force Acting	Smaller than B/3	Bigger than 1.0	Smaller than q ₀ ≥600 kN/m ²
Collapsed Soil Earth Pressure Acting	Smaller than B/3	Bigger than 1.2	Smaller than q ₀ ≥450 kN/m ²

[Calculation of impact force]

Impact force is calculated by below equation. Excel worksheets are provided.

$$F = \alpha' \cdot F_{im}$$

F : Impact Pressure on the Wall (kN/m²)

F_{im} : Pressure by Moving Soil

α' : Coefficient of Impact Pressure absorption

$$F_{im} = \rho_s \cdot c \cdot h_{mm} \left\{ \frac{h_w}{a} \left(1 - \exp\left(-\frac{2 \cdot a \cdot H}{h_w \cdot \sin \theta_w}\right) \right) \cos^2(\theta_w - \theta_d) \exp\left(-\frac{2 \cdot a \cdot h}{h_w}\right) + \frac{h_d}{a} \left(1 - \exp\left(-\frac{2 \cdot a \cdot h}{h_w}\right) \right) \right\}$$


$$\alpha' = \frac{2}{(a - 1) \cdot h}$$

$$h_w = \cos \theta_w \cdot (h_m \cdot \theta_w) - \frac{(a - 1) \cdot c}{(a - 1) \cdot c + 1} \cdot \tan \phi_d$$

$$h_d = \cos \theta_w \cdot (h_m \cdot \theta_w) - \frac{(a - 1) \cdot c}{(a - 1) \cdot c + 1} \cdot \tan \phi_d$$

Item	Symbol	Unit	Value
Coefficient	a	DL	0.027778
	h _w	DL	0.370430
	h _d	DL	-0.311203
Pressure of Moving Soil	F _{im}	kN/m ²	106.39
Impact Pressure on the Wall	F	kN/m ²	53.20
Impact Pressure Acting Area	A _{im}	m ²	1.90
Impact Force	F _c	kN	53.2

[Wall body weight and gravity center]




[Coulomb's active earth pressure]

Earth pressure is calculated by Coulomb's formula. One is earth pressure in normal situation. Another is in collapsed soil earth pressure acting situation.

α degree	β degree	ϕ degree	δ degree	K_a	γ (kN/m ³)	h (m)	P_{a1} (kN/m)	e (m)	P_{a2} (kN/m)	SFA (kN/m)	PAH (kNm)	PAV (kNm)
0.0	0.0	35.0	23.333	0.241	18	4.0	44.47	0	0.00	44.47	40.8	17.0
0.0	0.0	35.0	23.333	0.241	18	0	177.88	0	0.00	177.88	163.3	70.4

[Stability calculation in normal situation]



Summary of Load and Moment

Condition	Normal				
	Vertical Loads V (kN)	Arm Length x (m)	Horizontal Loads H (kN)	Arm Length y (m)	Moment M (kNm)
Wall Body	315.9		0.0		-367.4
Earth Pressure	17.6	0.000	-40.8	1.500	-61.2
	333.5		-40.8		-428.6

Three Check Points of Stability Index

1) Over-turning

X coordinate of ΣV	X ^c	-1.285
X coordinate of Wall Toe	X ^t	-3.400
X coordinate of Wall Heel	X ^h	0.000
Width of Base	B ^w	3.400
X coordinate of Limit for ΣV	X ^l	-2.833
Judgment		OK
Eccentric Length	e ^m	0.415
Middle-third/2		0.567
Shape of Reaction Force		Trapezoidal Shape


2) Sliding

Friction Coefficient	μ ^m	0.6
Sliding Safety Factor	F ^s	4.90
Needed Safety Factor	F ^{sn}	1.50
Judgment		OK

3) Bearing Capacity of Foundation Ground

Reaction Force at Wall Toe	q ^t	26.3
Reaction Force at Wall Heel	q ^h	169.9
Allowable Bearing Capacity	q ^{al}	300
Judgment		OK

[Stability calculation in impact force acting situation]



Summary of Load and Moment

Condition	Impact Force Acting				
	Vertical Loads V (kN)	Arm Length x (m)	Horizontal Loads H (kN)	Arm Length y (m)	Moment M (kNm)
Wall Body	315.9		0.0		-367.4
Earth Pressure	17.6	0.000	-40.8	1.500	-61.2
Impact Force			-53.2	5.000	-266.0
	333.5		-94.0		-694.6

Three Check Points of Stability Index

1) Over-turning

X coordinate of ΣV	X ^c	-2.081
X coordinate of Wall Toe	X ^t	-3.400
X coordinate of Wall Heel	X ^h	0.000
Width of Base	B ^w	3.400
X coordinate of Limit for ΣV	X ^l	-2.833
Judgment		OK
Eccentric Length	e ^m	0.383
Middle-third/2		0.567
Shape of Reaction Force		Trapezoidal Shape


2) Sliding

Friction Coefficient	μ ^m	0.6
Sliding Safety Factor	F ^s	2.13
Needed Safety Factor	F ^{sn}	1.00
Judgment		OK

3) Bearing Capacity of Foundation Ground

Reaction Force at Wall Toe	q ^t	164.1
Reaction Force at Wall Heel	q ^h	31.8
Allowable Bearing Capacity	q ^{al}	300
Judgment		OK

[Stability calculation in collapsed soil earth pressure acting]



Summary of Load and Moment

Condition	Collapsed Soil Earth Pressure Acting				
	Vertical Loads V (kN)	Arm Length x (m)	Horizontal Loads H (kN)	Arm Length y (m)	Moment M (kNm)
Wall Body	315.9		0.0		-367.4
All Earth P.	70.4	0.000	-163.3	3.000	-489.9
	386.3		-163.3		-857.3

Three Check Points of Stability Index

1) Over-turning

X coordinate of ΣV	X ^c	-2.219
X coordinate of Wall Toe	X ^t	-3.400
X coordinate of Wall Heel	X ^h	0.000
Width of Base	B ^w	3.400
X coordinate of Limit for ΣV	X ^l	-2.833
Judgment		OK
Eccentric Length	e ^m	0.519
Middle-third/2		0.567
Shape of Reaction Force		Trapezoidal Shape

2) Sliding

Friction Coefficient	μ ^m	0.6
Sliding Safety Factor	F ^s	1.42
Needed Safety Factor	F ^{sn}	1.20
Judgment		OK

3) Bearing Capacity of Foundation Ground

Reaction Force at Wall Toe	q ^t	217.7
Reaction Force at Wall Heel	q ^h	9.6
Allowable Bearing Capacity	q ^{al}	450
Judgment		OK

E.5 Comparison of other countermeasure

This catch wall design example is competitive countermeasure to combination of sewing bar and shotcrete frame presented in clause 12. Comparison table is shown as below.

Item	A. Sewing Bar and Shotcrete Frame	B. Catch Wall
Principle Classification	Deterrence Work	Traffic Protection Work
Out line	The bar sews the collapsing soil to unmovable ground, the frame distributes the bar force to collapsing soil.	Catch wall protects traffic from collapsed debris by own catching capacity. Catch wall must bear impact force by the debris
Quantity per 10m	Shotcrete frame: 370m Sewing Bar: 100, 400m	Wall concrete: 140m ³ Rock fence: 10m
D.C. cost per 10m in Japan	USD 86,000,-	USD 36,000,-
Others	No loss	Road width 3.2m loss
Maintenance	Nothing	Debris shall be removed after collapse.
Selection	No demerits but high cost.	Low cost but some demerits.

Characteristics of catch wall can be summarized as below.

- Catch wall can be lower cost than other countermeasure in many cases.
- A certain level of space to place the wall base is required along foot of the slope. Therefore catch wall is not adequate to place a narrow place such as foot of steep slope.
- A certain level of bearing capacity of foundation ground is required along slope side of the road. This is the absolute requirement.
- Debris shall be removed after collapse to keep space for next collapse.
- If the target slope collapse is expansive to upper portion of slope, impact force can increase because of higher potential to the catch wall. Possible collapsing height in the design conditions must be decided with deep consideration.

Bibliography

- [1] Japan Road Association: 道路土工一切土工・斜面安定工指針（平成 21 年度版）Stabilization of Cut slope and Natural slope 2009ver., Japan Road Association, Tokyo Japan (2009) ISBN 978-4-889-50415-6
- [2] Japanese Geotechnical Society: 斜面の安定・変形解析入門 First Step for Slope Stability and Deformation Analysis, Japanese Geotechnical Society, Tokyo Japan (2006) ISBN 978-4-886-44434-9
- [3] Sakai, Katsuyama, Hossain, Pyrak-Nolte: Soil Mechanics (1), (2), CORONA Publishing Co. Ltd., Tokyo Japan (2010) ISBN 978-4-339-05224-4, ISBN 978-4-339-05225-1
- [4] Ushiro: 誰でも簡単にできる Excel による擁壁設計 Retaining Wall Design by Excel, Rikoutosho Publishing Co. Ltd., Tokyo Japan (2004) ISBN 978-4-844-60699-4
- [5] Free-Frame Association: 新版フリーフレーム工法 New version Free-Frame Method, Rikoutosho Publishing Co. Ltd., Tokyo Japan (2008) ISBN 978-4-844-60728-1
- [6] Nikon Surveying Instruments: Total Station Nivo Series Instruction Manual Hardware, Nikon Surveying Instruments, Westminister USA
- [7] Public Works Research Institute, Geology group: Technical Note of PWRI, 土層強度検査体による斜面の土層調査マニュアル(案) Slope Investigation Manual by Prospect Rod, Dokenho, Public Works Research Institute, Ibaraki Japan (2010) ISSN 0386-5878
- [8] Public Works Research Institute: Technical Memorandum of PWRI, Manual for Highway Earthworks in Japan, Public Works Research Institute, Ibaraki Japan (2004) ISSN 0386-5878

Attachment 7

The Coordinate System Training on 12 September 2018



The Project for Capacity Development of Road Services
in the Democratic Republic of Timor-Leste (CDRS)

The coordinate system training

12/09/2018

Database expert : Takashi Saito

Trainee: Name _____
Department _____



Two types of Coordination Expression

> Sexagesimal divisions system


Ex. S 8° $49'$ $35.79''$ N 126° $32'$ $28.99''$
Degrees Minutes Seconds

> Decimal divisions system


Ex. S8.53287 N126.38742
Degrees




Portable GPS




Portable GPS











Portable GPS











Portable GPS
















S8.860177 E125.584147

Where is the point in the Map?



Attachment 8

Explanation procedure Guideline for Landslide by IPG Geologist on 17 September 2018

Workshop training between Instituto do Petróleo e Geologia (IPG), Divisaun Risco Geológicos and Ministério das Obras Públicas, Direcção Nacional de Estradas, pontes e Controlo de Cheias (DRBFC)

on
Procedure Guideline for:
LANDSLIDE

17 September, 2018

ABOUT IPG..

- The Institute of Petroleum and Geology (IPG), established in 2012 based on Decree-Law n° 33/2012 of July 18, is public institution of the Timor-Leste Government, under the supervision of the Ministry of Petroleum and Mineral Resources (MPRM).
- With the objective of developing geological studies of mineral resources, including Timor-Leste's oil and gas, using modern technical and scientific basis, enabling the development of the country.
- The mission of the IPG'S firmly focused on mineral and petroleum resources, it has experienced a growing demand for geoscience information to address issues of groundwater, geothermal, infrastructure planning, environment and related geological risks including earthquake, landslide, and coastal erosion and flooding.

CONTENTS

- About IPG
- Introduction
- What is Landslide
- Various Types of Landslides
- Main Causes of Landslides
- Flow Chart of Landslide Investigation
- Preliminary Investigation
- Detail Investigation
- Aitutu Landslide Case Study
- Slope Stability Analysis
- Possible Future Mitigation

INTRODUCTION

WHAT IS LANDSLIDE?

WHAT IS LANDSLIDE?

- Landslide:
 - Phenomenon where mountain slopes move in a large scale.
- Downward movement of earth masses causing by the action of gravity.
 - Rainfall-Induced
 - Earthquake-Induced

MAIN CAUSES OF LANDSLIDE

- Geological Condition
 - Lithology/Topography/Geomorphology
- Earthquake/Seismic Activity
- Rain
- Man-Made

INTRODUCTION

- Timor-Leste is a mountainous country, most of the major roads are constructed by cutting hillshades.
- Landslide are large-scale movement phenomena of the ground, and their movement is slow, that it is generally difficult to recognize their existence at the initial stage of the activity.
- Landslide and slope failures has damage many of he roads in Timor-Leste.
- Different Protection from general slope protection are required for the investigation and the countermeasures of landslide.
- The geological hazard impacts in the population are in the level of Moderate-High based on some official data from IPG, Timor-Leste.
- As studied/identified and observed by the IPG-Geological Hazard Division, there are numbers of areas which are prone to the geological hazard.

VARIOUS TYPES OF LANDSLIDE

- Rotational Landslide:
 - The surface of rupture is curved and the slide movement is roughly rotational about an axis that is parallel to the ground surface.
- Translational Landslide:
 - In this type of slide, the landslide mass moves along a roughly planar surface with little rotation or backward tilting.
- Block Slide:
 - A block slide is a translational slide in which the moving mass consist of a single unit or a few closely related units that move downslope as a relatively coherent mass.
- Rockfall:
 - Falls are abrupt movements of masses of geologic materials, such as rocks and boulders that become detached from steep slopes or cliffs.
- Topple:
 - Topping failures are distinguished by the forward rotation of a units about some pivotal point, below or low in the unit, under the actions of gravity and forces exerted by adjacent units or by fluid in cracks.

VARIOUS TYPES OF LANDSLIDE

- Debris Flow:**
 - Is a form of rapid mass movement in which a combination of loose soil, rock, organic matter, air, and water mobilize as a slurry that flows downslope.
- Earthflow:**
 - Earthflows have characteristic "hourglass" shape. The slope material liquefies and runs out, forming a bowl or depression at the head.
- Creep:**
 - Is the imperceptibly slow, steady, downward movement of slope-forming soil or rock. Movement is caused by shear stress sufficient to produce permanent deformation, but too small to produce shear failure.
- Lateral Spread:**
 - Are distinctive because they usually occur on very gentle slopes or flat terrain. The dominant mode of movement is lateral extension accompanied by shear or tensile fractures.



Tree Bending




WHAT IS A LANDSLIDE WARNING SIGNS?

Crack





PROPOSAL OF FLOW CHART OF LANDSLIDE INVESTIGATION






PROPOSAL OF PRELIMINARY INVESTIGATION

- The overall topographic feature of the site slopes
- Understanding the topographic characteristic of the site slope
- Estimating the regional geologic structure of the site



PRELIMINARY INVESTIGATION





Field Tools/Materials

- Geological Compass
- Geological Hammer
- Schmidt Hammer
- GPS
- Hand Lenses
- Roll Meter
- Camera
- Field Note Book, Pencil, Ruler, Clipboard
- HCL
- Bags


Field Tools/Material, IPG.





Remote Sensing Preliminary Study Comparison from Google Earth Imagery

Google Earth Photo, 2013



Google Earth Photo, 2016




IPG, Geo-Hazard, Field Work Study, 2017





DETAIL INVESTIGATION





SLOPE STABILITY ANALYSIS

Fellenius Method (1927) is applied for the calculation of the safety factor.

Figure 19 Fellenius Method (1927)

The landslide mass is divide into several slices, and resistance force and driving force is calculated for each slice.

$$F_s = \frac{\text{Resistance force}}{\text{Driving force}}$$

$$\text{Driving force} = W \sin \alpha$$




$$\text{Resistance force} = c l + (W \cos \alpha - ul) \tan \phi$$


Figure 32-1 The Excel file for slope stability analysis



Attachment 9

Training about the Culvert planning and case study sarlala box culvert Ex-japan road project sta. 3+100
by DRBFC Engineer on 18 and 28 September 2018

REPUBLICA DEMOCRÁTICA DE TIMOR-LESTE
 MINISTÉRIO DAS OBRAS PÚBLICAS
 DIRECÇÃO GERAL DAS OBRAS PÚBLICAS
 INSPECÇÃO NACIONAL DE ESTIMADAS, PONTES E CONTEÍMERS DE OBRAS

TRAINING ABOUT THE CULVERT PLANNING

EX-JAPAN ROAD PROJECT
 SARLALA BOX CULVERT STA 3+100



BY:

1. MANUEL SOARES (Department of Projects & Administration)
2. CELESTINO E. XIMENES (Department of Highways)

Lokasi nebe planu atu halo Box Culvert
 (Ex-Japan Road - Sarlala Sta 3+100)




Generalidade proposito ba Culvert

Objectivo husi Design drainajem atu garante capacidade drainajem nebe apropriado ba facilidade drainajem nian, nebe signifika katak culvert nian spesifikasi suficiente atu akumula kemungkinan volume ba'e husi Limpasan no kusto konstrusaun nebe razoavel compara ho niania benefisiu no aktividade ekonomia ("The purpose of drainage design is to ensure reasonable capacity of drainage facilities, which ensures specifying culverts with sufficient drainage capacity to accommodate probable volumes of stormwater and at reasonable construction costs compared to their benefit to economic activities.")

Iha kontekstu hakur Estrada, Objectivo husi Box Culvert atu garante proteasaun ba Estrada nia estrutura no ba sira nebe usa Estrada. ("Within the context of road crossings, the purpose of box culverts is to ensure the protection of road structures and road users.")

— Introduction, pagina vii

Methodology



Controlo ba design Culvert:
 (Check of culvert design)
 $Q > Q_p$

Metodo Estimasaun Limpasan:
 (Method of runoff estimation)
 $Q_p = \frac{1}{3.6} \times C \times I \times A$

Design ba capacidade Culvert nian:
 (Design of culvert capacity)
 $Q = V \times A = \frac{A^{2/3} \times S^{1/2}}{n}$

— Section 8.4, Design capacity of culverts, pagina 26
 — Equation 9, Rational Method, pagina 21
 — Equation 11, Manning discharge, pagina 26

Planning: limitasaun nebe recomenda ba structura limpaun

Property	Minimum	Maximum
Altura doçala (interna) D (Tinggi terowong-terowong)	0.75 m (750 mm)	5.0 m (5000 mm)
Largeura (interna) B (Lebar)	0.45 m (450 mm)	0.5 m (5000 mm)
Kedalaman material laka na to lila culvert nia placa	0.5 m (500 mm)	—
Perbandingan (D : B) (Perbandingan)	1 : 1	1 : 3
Gradien / Kemiringan ba culvert	0.005 m/m (0.5%)	0.100 m/m (10%)


— Table 4.1, Recommended limits for a concrete box culvert, pagina 4

Planning: proposta apropriado liu ba muda culvert nian alinamen

Alinamen nebe esiste: Curva nian ho area drenazasaun no culvert nebe narak liu (zona nebe no terben)

Alinamen nebe recomenda: suda kumul atu alinamen curva nian

Alinamen nebe la recomenda: curva nian ho alinamen no drenazasaun




— Figure 4.4, Examples of culvert alignment, pagina 5

Prosesu dezañu

Kalkulasan dadan (Data collection)	Interferensan fundasion hadira iha Terroa (Foto) Dadan Topografiku Dadan mapa / dados geospasial Dadan dadan lian	Seksion 5
Analisa dadan ulian lian (Ratinal analysis)	Analisa Teknisu Kalkulasan ulian lian suda ba design	Seksion 6
Kalkulasan ba limpasan (Flood calculation)	Kalkulasan ba catchment area Kalkulasan ba tempo limpasan Kalkulasan ba adna lian suda intensidade avaliasaun voluim Limpasan Kalkulasan dekad kumul	Seksion 7
Solus an terben hidraulik (Open channel hydraulics)	Solus an ba Culvert suda dimensao Kalkulasan kapasidade culvert ba dekad air Kalkulasan ba tipe area na velocidade ba suda	Seksion 9
Servisu Proteksan (Protection works)	Solus an ba metode proteksan no dimensao	Seksion 9

— Figure 4.5, Outline of process for design, pagina 6

Design intensidade depende ba tempo konsentrasaun ba catchment



(a) Durasaun hadak — intensidade as (High intensity)
 (b) Durasaun hadak — time of concentration — Design intensidade ulian lian (Design intensity is constant)
 (c) Durasaun hadak — intensidade kumul (Long duration — Low intensity)

— Figure 7.8, Design intensity of rainfall for maximum probable discharge, pagina 19

Manning koefisien ba roughness

Material of pipe	Manning's coefficient
Concrete	0.015
Asphalt	0.013

Area, $A = b \times y$
Perimeter, $P = b + 2 \times y$

— Table 8.1, Recommended values of Manning number, pajina 23
— Table 8.5, Geometric properties for channels, pajina 26

Medida ba protesaun Erosao

Evaluasaun ba necessidade:

- Velocidade normal: $0.6 \text{ m/s} \leq V < 3.5 \text{ m/s}$
- Velocidade as: $3.5 \text{ m/s} < V$
⇒ Protesaun nebe rekomenda
- Arus subcritical (Froude number < 1)
- Arus supercritical (Froude number > 1)
⇒ Protesaun nebe rekomenda

— Section 8.4, Design capacity of culverts, pajina 27
— Section 8.5, Type of flow, pajina 26

Esplikasaun ba dezeń Culvert

OBRIGADO

The Project for
the Capacity Development of Road Services
in the Democratic Republic of Timor-Leste

Important Points from Guidelines for Culvert Design

September 2018

Manuel Soares & Celestino Evangelino Ximenes

Attachment 10

Record of 2nd Coordination Meeting of Site safety patrol and record of 2nd safety patrol by DRBFC on 19 September 2018

Enclosure

27 September, 2018

Record of 2nd Coordination Meeting of Site Safety Committee and 2nd Safety Patrol by DRBFC (For Case Study activity of CDRS project; Safety Patrol by DRBFC)


 Nazario De Jesus Freitas,
 Coordinator of Site Safety Committee,
 Engineer of Construction Department

This is the record of 2nd Coordination Meeting of Site Safety Committee and 2nd Safety Patrol by DRBFC for said Case Study of CDRS project.

Date/Places and the record of the discussions in the Meeting and Finding of dangerous points are follows. Reference information is shown herewith in the attachments.

1. Date and Places

1) 2nd Coordination Meeting of Site Safety Committee

Time and Date : 14:30 – 15:00, Wednesday 19 September, 2018
 Venue : Conference room of DRBFC, Dili

2) 2nd Safety Patrol by DRBFC

Time and Date : 15:00 – 17:00, Wednesday 19 September, 2018

Places : ①: STA 17+800 – STA 18+100, Aggregate Base Course
 Constructed by "Sunrise" management by "NTN"
 ②: STA 7 – 8km, Stone Masonry Retaining Wall
 Constructed by "Mejori" management by "Jonise"
 ③: STA 6+270, RC double Ø10 diaØ Pipe Culvert
 Constructed by "Jonise"

2. Minutes of 2nd Coordination Meeting of Site Safety Committee

Opening Address:

Mr. Joao Gregorio de Carvalho, Chief of Dep. Construction of DRBFC and Chairman of pilot Site Safety Committee, made an opening speech:

- Thank you very much for attending the Meeting however you are so busy.

This Meeting is to be held for Safety Activities, such as Safety Patrol at the site of Ex-Japan Road construction, where is located from the middle stream of Comero River to the junction point with National Road A02.

- First of all, member of the Site Safety Committee are introduced:

1

Record of 2nd Coordination Meeting and 2nd Safety Patrol by DRBFC

Coordinator : Nazario, Martinho

Sub-coordinator : Priella

Observer : Alfredo, Angelo, Lourenco, Julius, Mousinho, Altino, Fernando, Celestino

Contractor: Jonise, NTN, Mejori, Sunrise

CDRS Advisor: Mr. Knazumi, Ms. Teresa

- Secondary. Explanation for Safety equipment (goods) are made by the Chair Man: We are instructing that workers on the construction site must wear safety helmet through Contractor. And also, it is recommended to wear the safety vest which is colored and have reflection tape.

Each safety goods have each functions and objectives. For example, safety helmet aim to protect the head of worker when worker is hit by dropping material or he falls down at the place high incidentally. However, it is hot at construction site and many workers do not wear safety helmet and color vest.

What we can do are i) letting the workers know the objectives of color vest, safety helmet, mask and goggles and ii) making the workers wear such safety goods, at least, if they are provided such safety goods.

Place and work items for 2nd Safety Patrol

Eng. Nazario De Jesus Freitas, Coordinator of the Committee, explained the status quo of the site and following working site are decided the inspection points for 2nd Safety Patrol as stated as above 1. Date and Place: 2).

Engineers from the Contractor in charge of each works also participate in the Safety Patrol.

Question / Answer and Discussions

Q/Comments: Mr. Fernando F. F. C. Freitas, Observer / Highway Department:

- These activities are the activity as a Case Study (CS) of the Project?

- Safety Patrol and Meetings have been already conducted several times. However outstanding matter had been pointed out at the previous Patrol, but such pointed out safety issue has not improved on the site yet. In such case, it will be better to discuss regarding counter-measures, such as which kind of penalties would be imposed to the Contractor by the DRBFC as an Employer of the Works, isn't it?

- One example of Safety issue of one Highway Project, which he is in charge of, were explained: in the Contract of that Project, i) there is a certain work item that the Contractor should provide "Officer of Environmental Social Impact" and the cost of which is allocated and ii) implementation of safety activities are clearly stated in the

2

Record of 2nd Coordination Meeting and 2nd Safety Patrol by DRBFC

Contract Documents.

Therefore, when SEPPOPE instructs the counter measures for safety during Safety Patrol, the Contractor may be imposed the penalty. Consequently, the awareness for safety at the site become increase and the Contractor takes more attention for safety measures in order not to be charged penalty.

- But, on the construction sites of Ex-Japan Road, work items for Environmental Social Impact and Safety Activities are not stated and no cost is allocated in the Contract. Therefore, carrying out of Safety Patrol again on the site like Ex-Japan Road cannot bring effective results regarding safety, isn't it?

A/Comments: Mr. Angelo Riberiro, Observer / Training & Cooperation Department:

- On previous meeting for 1st Safety Patrol, the agenda were discussed already.

- We understand that the budget and Contract of our Works will not be changed.

- It is one idea that meaning and position of this Case Study, Safety Patrol by DRBFC, are the exercise in which the Employer, Contractor and Workers i) think of counter measure for Safety is important and ii) change their mind for Safety measures.

A/Comments: Mr. Joao Gregorio de Carvalho, Chairman / Chief of Dep.

- Objective of these activities for Safety is not "Imposing penalty against Contractor."

- As Mr. Angelo mentioned, the objective is that everybody's awareness for Safety will be enlightened in the activities of CS

Through these activities, it is expecting that i) both the Employer, we DRBFC, and Contractors recognize the importance of the Safety and ii) implementation of safety activities will be stated and the cost of safety will be allocated in the Contract in our further Project.

3. Record of 2nd Safety Patrol by DRBFC

①: STA 17+800 – STA 18+100, Aggregate Base Course

Constructed by "Sunrise" management by "NTN"

Finding out dangerous point

1) There are Warning/precaution signboards are set both end of the working area, but the "Police Line" (temporary safety guard hence between the working area and the open lane for public transportation)

2) All the workers on the site does not wear helmet and safety vest.

Instructions / expecting counter measures/ comments

1) To put "Police Line" for separation between working area and open public area.

2) To instruct contractor to let all workers to wear safety goods

3

Record of 2nd Coordination Meeting and 2nd Safety Patrol by DRBFC

* The Contractor are required that the Contractor recognize the importance of Safety Patrol on site because Safety Control is very essential issue.

②: STA 7 – 8km, Stone Masonry Retaining Wall

Constructed by "Mejori" management by "Jonise"

Finding out dangerous point

1) Only three workers wear helmet and some of worker wear slip/ bare foot. 2) Workers don't wear safety helmet

2) There is no watchmen and warning sign board

3) the site is very dusty

Instructions / expecting counter measures

1) The Contractor must provide safety goods, safety helmets and color vest and worker should wear some boots for protection of his foot

2) To put warning sign board and/or watchmen, especially near construction machines

2) To watering to reduce dusty condition

③: STA 6+270, RC double Ø10 diaØ Pipe Culvert. Constructed by "Jonise"

Finding out dangerous point

1) Finishing works for the top of Retaining Wall is High Place (about 3-4m high from the bottom) and it is danger without working platform.

2) The Contractor provide helmets but actually worker does not wear helmet and some of them are bare foot.

3) There is no warning board for open traffic go through just beside the working excavated hole.

Instruction Expecting counter measures/ comments

1) To prepare and use the scaffolding for the works where workers will work at the high place, such as top finishing Retaining Wall construction. 1-2) To wear mask preventing such dust from the workers

2) The Contractor must let all workers wear safety goods, safety helmets and color vest and worker should wear some boots for protection of his foot

3) To put warning sign board, watchman and Police Line more clearly

* DRBFC, as the Employer of the Project, and Contractor must follow instructions /safety procedures by Safety Patrol.

Attachment1: Attendance List

2: Photos of 2nd Meeting & 2nd Safety Patrol

3: Check List for 2nd Safety Patrol used on the site on 19 September

4: Agenda and reference information for Safety Activities of the Meeting

4

Record of 2nd Coordination Meeting and 2nd Safety Patrol by DRBFC

Attachment 1:

ATTENDANCE LIST

Date: 19 September 2018
 Time: 10:00 AM
 Venue: DRBFC Conference Room

No. / Mr/Ms	Name	Affiliation/Duty	Department	E-mail	Mobile	Signature
1	Mr. João Gregório de Carvalho	Chief	Construction			
2	Mr. Nazario De Jesus Freitas	Engineer	Construction			
3	Mr. Marinho B. De Sousa	Engineer	Construction			
4	Ms. Prídila I. Dos R. Gomes	Engineer	Construction			
5	Mr. Augusto Ribeiro	Administrator	Training & Cooperation			
6	Mr. Lourenço Luis	Engineer	Project			
7	Mr. Júlia L. Kelly	Engineer	Project			
8	Mr. Moisés Tilmann	Engineer	Maintenance			
9	Mr. Alvaro Fernandes Da Costa	Engineer	Maintenance			
10	Mr. Fernando F. C. Freitas	Engineer	Highway			
11	Mr. Sebastião E. Ximenes	Engineer	Highway			
12	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
13	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
14	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
15	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
16	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
17	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
18	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
19	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			

ATTENDANCE LIST

Date: 19 September 2018
 Time: 10:00 AM
 Venue: DRBFC Conference Room

No. / Mr/Ms	Name	Affiliation/Duty	Department	E-mail	Mobile	Signature
1	Mr. João Gregório de Carvalho	Chief	Construction			
2	Mr. Nazario De Jesus Freitas	Engineer	Construction			
3	Mr. Marinho B. De Sousa	Engineer	Construction			
4	Ms. Prídila I. Dos R. Gomes	Engineer	Construction			
5	Mr. Augusto Ribeiro	Administrator	Training & Cooperation			
6	Mr. Lourenço Luis	Engineer	Project			
7	Mr. Júlia L. Kelly	Engineer	Project			
8	Mr. Moisés Tilmann	Engineer	Maintenance			
9	Mr. Alvaro Fernandes Da Costa	Engineer	Maintenance			
10	Mr. Fernando F. C. Freitas	Engineer	Highway			
11	Mr. Sebastião E. Ximenes	Engineer	Highway			
12	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
13	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
14	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
15	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
16	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
17	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			
18	Mr/Ms. [Handwritten]	[Handwritten]	[Handwritten]			

Attachment 2: Photos for the Meeting and 2nd Safety Patrol by DRBFC on 19 Sept., 2018

	
Ph-1: 2 nd Coordination Meeting of site Safety Committee were held at the conference room of DRBFC, Dili	Ph-2: Ditto but including Contractors, Sunrise/NTN and Jonise
	
Ph-3: Inspection site ①: STA17+850-18+100, Aggregate Base Course, constructed by "Sunrise"/management by "NTN"	Ph-4: Ditto but joint Inspection by site Safety Committee, including Contractor in charge of and using Check List for "Safety Patrol"
	
Ph-5: Ditto, there set Pre-caution signboards but no "Police Line" for separation working area and open public traffic area pointed out	Ph-6: Inspection site ②: STA 7 – 8km, Stone Masonry Retaining Wall, constructed by "Mejor" management by "Jonise"

	
Ph-7: Ditto but Inspection by site Safety Committee, including Contractor in charge of the works, using Check List for "Safety Patrol"	Ph-8: Ditto but also discuss about counter measures
	
Ph-9: Inspection site ②: STA 6+270, RC double Pipe Culvert, constructed by "Jonise", half of the road open to Public Traffic	Ph-10: Ditto but Safety Inspection using Check List for "Safety Patrol" and points out dangerous point also discuss about counter measures, such as scaffolding for high place working
	
Ph-11: Ditto but needs of more clearly "Police line" and Precaution signboards for Public Traffic: are pointed out during Inspection	

Attachment 3: Check List for 2nd Safety Patrol used on the site on 19 September

① Check List for Safety Patrol Name of the Project: Ex-Japan Road Phase II, Pavement Works
 (Malar Periksa keselamatan Pabrik/Kelembagaan) (Nama Proyek)
 Section of Contract/Work Item: Approach Road Course Date: 19/09/2018
 (Bagian Konstruksi/Item Pekerjaan) (Kategori Pekerjaan) (Tanggal)
 Name of Contractor: Sanyo/PT. Sanyo Location: STA. 11+850 - STA. 11+950
 (Manajemen oleh NTK) (Manajemen oleh NTK)
 Name of Inspector & Department: (Nama Inspektur) (Nama Departemen) Julius L. Faly

No.	Check Items	Judgment/Status	Remarks
- Participants and Interval of "Sticky Patrol"			
1	Have you received "Announcement" of today's Patrol?	Yes	No
2	DIRM C staff in charge, attend the Patrol?	Yes	No
3	Contractor's staff in charge, attend the Patrol?	Yes	No
4	Inspection Points for Safety	Yes	No
5	Workers wear safety helmets?	Yes	No
6	Workers wear safety vests?	Yes	No
7	Are there any exposed body's dangerous points?	Yes	No
8	Are there any vehicles for Construction Machinery?	Yes	No
9	Are there any signs for Safety are provided on site?	Yes	No
10	Are there any signs, banners, posters, etc. on site?	Yes	No
11	Calling gradual in DR, with no danger?	Yes	No
- Finding out Dangerous points			
11	No have been seen in site		
- Instructions and expecting counter-measures (if any)			
11	every worker must be wear helmet and safety vest		
12	Must use belt line in block		

① Check List for Safety Patrol Name of the Project: Ex-Japan Road Phase II, Pavement Works
 (Malar Periksa keselamatan Pabrik/Kelembagaan) (Nama Proyek)
 Section of Contract/Work Item: Approach Road Course Date: 19/09/2018
 (Bagian Konstruksi/Item Pekerjaan) (Kategori Pekerjaan) (Tanggal)
 Name of Contractor: Sanyo/PT. Sanyo Location: STA. 11+850 - STA. 11+950
 (Manajemen oleh NTK) (Manajemen oleh NTK)
 Name of Inspector & Department: (Nama Inspektur) (Nama Departemen) Julius L. Faly

No.	Check Items	Judgment/Status	Remarks
- Participants and Interval of "Sticky Patrol"			
1	Have you received "Announcement" of today's Patrol?	Yes	No
2	DIRM C staff in charge, attend the Patrol?	Yes	No
3	Contractor's staff in charge, attend the Patrol?	Yes	No
4	Inspection Points for Safety	Yes	No
5	Workers wear safety helmets?	Yes	No
6	Workers wear safety vests?	Yes	No
7	Are there any exposed body's dangerous points?	Yes	No
8	Are there any vehicles for Construction Machinery?	Yes	No
9	Are there any signs for Safety are provided on site?	Yes	No
10	Are there any signs, banners, posters, etc. on site?	Yes	No
11	Calling gradual in DR, with no danger?	Yes	No
- Finding out Dangerous points			
11	No have been seen in site		
- Instructions and expecting counter-measures (if any)			
11	every worker must be wear helmet and safety vest		
12	Must use belt line in block		

② Check List for Safety Patrol Name of the Project: Ex-Japan Road
 (Malar Periksa keselamatan Pabrik/Kelembagaan) (Nama Proyek)
 Section of Contract/Work Item: STA 11+850 - STA 11+950 Date: 19/09/2018
 (Bagian Konstruksi/Item Pekerjaan) (Kategori Pekerjaan) (Tanggal)
 Name of Contractor: Sanyo/PT. Sanyo Location: STA. 11+850 - STA. 11+950
 (Manajemen oleh NTK) (Manajemen oleh NTK)
 Name of Inspector & Department: (Nama Inspektur) (Nama Departemen) Julius L. Faly

No.	Check Items	Judgment/Status	Remarks
- Participants and Interval of "Sticky Patrol"			
1	Have you received "Announcement" of today's Patrol?	Yes	No
2	DIRM C staff in charge, attend the Patrol?	Yes	No
3	Contractor's staff in charge, attend the Patrol?	Yes	No
4	Inspection Points for Safety	Yes	No
5	Workers wear safety helmets?	Yes	No
6	Workers wear safety vests?	Yes	No
7	Are there any exposed body's dangerous points?	Yes	No
8	Are there any vehicles for Construction Machinery?	Yes	No
9	Are there any signs for Safety are provided on site?	Yes	No
10	Are there any signs, banners, posters, etc. on site?	Yes	No
11	Calling gradual in DR, with no danger?	Yes	No
- Finding out Dangerous points			
11	No have been seen in site		
- Instructions and expecting counter-measures (if any)			
11	every worker must be wear helmet and safety vest		
12	Must use belt line in block		

② Check List for Safety Patrol Name of the Project: Ex-Japan Road
 (Malar Periksa keselamatan Pabrik/Kelembagaan) (Nama Proyek)
 Section of Contract/Work Item: STA 11+850 - STA 11+950 Date: 19/09/2018
 (Bagian Konstruksi/Item Pekerjaan) (Kategori Pekerjaan) (Tanggal)
 Name of Contractor: Sanyo/PT. Sanyo Location: STA. 11+850 - STA. 11+950
 (Manajemen oleh NTK) (Manajemen oleh NTK)
 Name of Inspector & Department: (Nama Inspektur) (Nama Departemen) Julius L. Faly

No.	Check Items	Judgment/Status	Remarks
- Participants and Interval of "Sticky Patrol"			
1	Have you received "Announcement" of today's Patrol?	Yes	No
2	DIRM C staff in charge, attend the Patrol?	Yes	No
3	Contractor's staff in charge, attend the Patrol?	Yes	No
4	Inspection Points for Safety	Yes	No
5	Workers wear safety helmets?	Yes	No
6	Workers wear safety vests?	Yes	No
7	Are there any exposed body's dangerous points?	Yes	No
8	Are there any vehicles for Construction Machinery?	Yes	No
9	Are there any signs for Safety are provided on site?	Yes	No
10	Are there any signs, banners, posters, etc. on site?	Yes	No
11	Calling gradual in DR, with no danger?	Yes	No
- Finding out Dangerous points			
11	No have been seen in site		
- Instructions and expecting counter-measures (if any)			
11	every worker must be wear helmet and safety vest		
12	Must use belt line in block		

2. Planning
the place and work items for 2nd Safety Patrol held on the afternoon 19 September 2018

***Status quo of Ex-Japan Road as of 11 September 2018**

I. Progress and location Map (二国間道路建設)
 1) Progress of each Contract as of Sep/Oct 2018 (According to each Weekly Report)
 *Phase I: Earth work, Retaining wall & Drainage and Sub-Base Course

Section	Range (km)	Name of Contractor	Contract start	SI	Progress	End	Completion
No. 1	3140+000 ~ 3+000	Jonize	12 Nov 2016	4.18	76.50%	31.47%	31.47%
No. 2	3142+000 ~ 3+000	Jonize	12 Nov 2016	4.65	89.27%	31.27%	31.27%
Note: "Buy Outlets" at STA7+000 & 2+000 are a Vertical curve-recessed Box C/S.							
No. 3	3148+000 ~ 3+000	Jonize	26 Jul 2016	4.65	64.66%	32.00%	32.00%
No. 4	3148+000 ~ 3+000	BARAKA INFRASTRUKTUR LTD	25 Jul 2016	3.14	95.46%	100.00%	100.00%
Note: Final inspection was held on 11 September 2018.							
No. 5	3150+000 ~ 3+000	DAKORITA TRADING COMPANY LTD	12 Nov 2016	3.20	100.00%	100.00%	100.00%
No. 6	3149+000 ~ 3+000	Autokom Sibat Ltd	20 Jul 2016	3.20	100.00%	100.00%	100.00%
No. 7	3149+000 ~ 3+000	PT. RITA UTAPRANANTARA LTD	20 Jul 2016	3.85	99.81%	100.00%	100.00%
No. 8	3149+000 ~ 3+000	Reda Lusa (corporation) Ltd	01 Aug 2016	3.42	98.25%	100.00%	100.00%
No. 9	3149+000 ~ 3+000	San Blue construction Pte Ltd	14 Dec 2016	3.13	100.00%	100.00%	100.00%
* Progress 100% = Income "Tetapanan Per lot"							

Phase II: Asphalt Paving Works, including separate Box Drain
 Section: Range (km) Name of Contractor Contract start SI Progress May September

No. 10	31+000-18+000	wide Road	18th August	Nov 2011	3.40	0.20%	40.0%
No. 11	12+000-17+000	8+8th	18th	Nov 2011	2.78	0.20%	47.5%

(1) STA19km; Foot Way works

Foot Pass using pre-cast curb and drains are under construction but another few weeks time the works will be finished.

(2) STA17-17.5km; Aggregate Base Course

Base Course works are carried out, with Motor Grader, vibration Roller at STA 17km~17.5km by Sunrise and management by NTN

(3) STA 7-8km; Stone Masonry Wall

On-going Stone Masonry Retaining Wall and Drainage at about STA 8km; it is the section No.3 of Phase I - Ex Japan Road by the Contractor, "Mejory" and management by "Jonize"




(4) STA 6+200; RC ϕ 1000 x 2 Pipe Culvert

Double Pipe Culvert laying are carrying out at STA6+240, with the half of road is opening to traffic. It is the section No.2 of Phase I - Ex Japan Road by the Contractor, "Jonize"

Followings are reference for Safety Activities

Objective of DRBFC Safety Activities (Tujuan Aktivitas Keselamatan dari DRBFC)	<ul style="list-style-type: none"> To minimize accident on the site (untuk meminimalkan kecelakaan di lokasi proyek) To improve site safety condition (Untuk meningkatkan kondisi keselamatan di lokasi proyek)
Objective of Site Safety Committee (Tujuan dari Komite Keselamatan)	<ul style="list-style-type: none"> To organize the members concerned to the site management (untuk mengatur anggota yang berkaitan dengan manajemen lokasi proyek) Discuss about Safety Activities on the site (Mendiskusikan tentang aktivitas keselamatan di lokasi proyek) Carry out the Safety Activities, including all workers on the site, such as "Safety Patrol" (Melaksanakan Aktivitas Keselamatan, dengan melibatkan semua pekerja di lokasi proyek, seperti "Patrol Keselamatan")





Filename: Record_Meeting & 2nd Safety_Patrol_on20180919_signed
 20180927
 Directory: C:\Users\Yuser\Documents
 Template: C:\Users\Yuser\AppData\Local\Microsoft\Word\Templates\Normal.dotm
 Title:
 Subject:
 Author: 今井 敏博
 Keywords:
 Comments:
 Creation Date: 9/27/2018 11:15:00 AM
 Change Number: 3
 Last Saved On: 9/27/2018 11:30:00 AM
 Last Saved By: Ingerose113
 Total Editing Time: 16 Minutes
 Last Printed On: 10/30/2018 11:51:00 AM
 As of Last Complete Printing
 Number of Pages: 22
 Number of Words: 1,268 (approx.)
 Number of Characters: 7,229 (approx.)

Attachment 11

Slope Collapse countermeasure study based on site observation on 20 September 2018

Slope Collapse countermeasure Study Based on Site Observation

Survey Procedure in the Office
Evaluation of Countermeasure Idea
CDRS
20th Sep, 2018


Isolated Cross Section Survey at the site on 14th Sep.



Survey Procedure in the Office to get Coordination on Way 1

- | | | | |
|----|--------|-------|--------|
| 1 | 43.828 | 0 | 24.487 |
| 2 | 42.372 | 0 | 21.826 |
| 3 | 39.531 | 0 | 18.782 |
| 4 | 35.118 | 0 | 15.320 |
| 5 | 12.717 | 0 | 2.288 |
| 6 | 12.822 | 0 | 0.094 |
| 7 | 2.503 | 0 | 6.117 |
| 11 | 39.558 | 0 | 32.63 |
| 12 | 32.724 | 0.001 | 28.858 |
| 13 | 25.246 | 0 | 20.828 |
| 14 | 14.279 | 0 | 12.008 |
| 15 | 13.608 | 0 | 10.068 |
| 16 | 1.357 | 0 | 10.435 |
- Installation "Set up Windows Mobile Device Center" on your computer
 - To output CSV file by the Total Station
 - To connect PC and TS by cable
 - To move the CSV file of X Y Z coordination to your computer

Relationship between HA VA SD and coordination



Survey Procedure in the Office to get coordination on Way 2

Station	Dist	Angle	Height	Angle	Height	Angle	Height	Angle	Height
1	1.0	0	0	0	0	0	0	0	0
2	1.0	0	0	0	0	0	0	0	0
3	1.0	0	0	0	0	0	0	0	0
4	1.0	0	0	0	0	0	0	0	0
5	1.0	0	0	0	0	0	0	0	0
6	1.0	0	0	0	0	0	0	0	0
7	1.0	0	0	0	0	0	0	0	0
8	1.0	0	0	0	0	0	0	0	0
9	1.0	0	0	0	0	0	0	0	0
10	1.0	0	0	0	0	0	0	0	0
11	1.0	0	0	0	0	0	0	0	0
12	1.0	0	0	0	0	0	0	0	0
13	1.0	0	0	0	0	0	0	0	0
14	1.0	0	0	0	0	0	0	0	0
15	1.0	0	0	0	0	0	0	0	0
16	1.0	0	0	0	0	0	0	0	0

- To input surveyed values on the Excel sheet from field note
- The Excel sheet backs X Y Z coordination

Point Number	X	Y	Z
1	43.828	0.000	24.487
2	42.372	0.000	21.826
3	39.531	0.000	18.782
4	35.118	0.000	15.320
5	12.717	0.000	2.288
6	12.822	0.000	0.094
7	2.503	0.000	6.117
11	39.558	0.000	32.63
12	32.724	0.001	28.858
13	25.246	0.000	20.828
14	14.279	0.000	12.008
15	13.608	0.000	10.068
16	1.357	0.000	10.435

To Draw the Cross Section


- Section paper is convenience for drawing.
- Selection of scale: Paper must be bigger than cross section
- To draw X axis and Z axis
- To plot all points one by one
- To tie point to point by line


Survey Procedure in the Office Arrangement on coordination

Station Number	X	Z
1	43.8	24.5
2	42.4	21.8
3	39.5	18.8
4	35.2	15.6
5	12.7	2.3
6	12.7	0.1
7	2.5	6.1
11	39.6	32.6
12	32.7	28.9
13	25.2	20.8
14	14.3	12.0
15	13.6	10.1
16	1.4	10.4
17	0.0	0.0

- [Station 1]
 • Addition of X0, Y0, Z0
 • Addition of X0, Y0, Z0 at backside of wall top
- [Station 2]
 • Addition of X0, Y0, Z0
 • Z=Z'-10

Surveyed Cross Section 1









Slope gradient can be calculated on coordinates

Slope gradient calculation

Station Number	X	Y
1	100	100
2	100	100
3	100	100
4	100	100
5	100	100
6	100	100
7	100	100
8	100	100
9	100	100
10	100	100
11	100	100
12	100	100
13	100	100
14	100	100
15	100	100
16	100	100
17	100	100
18	100	100
19	100	100
20	100	100
21	100	100
22	100	100
23	100	100
24	100	100
25	100	100
26	100	100
27	100	100
28	100	100
29	100	100
30	100	100
31	100	100
32	100	100
33	100	100
34	100	100
35	100	100
36	100	100
37	100	100
38	100	100
39	100	100
40	100	100
41	100	100
42	100	100
43	100	100
44	100	100
45	100	100
46	100	100
47	100	100
48	100	100
49	100	100
50	100	100



- To draw your countermeasure idea on the surveyed cross section
- You must draw your idea on correct scale.
 - Adequate gradient of recut seems 1:1.5 33.7deg
 - Setting berm (Width is 1 to 2m) is recommended every 5 to 10m of height



Comparison table

Item	A. Sewing Bar and Shotcrete Frame	B. Catch Wall
Principle Classification	Deterrence Work	Traffic Protection Work
Out fee	The bar sews the collapsing soil to unmovable ground, the frame distributes the bar force to collapsing soil.	Catch wall protects traffic from collapsed debris by own catching capacity. Catch wall must bear impact force by the debris
Quantity per 10m	Shotcrete frame: 370m Sewing Bar: 100, 400m	Wall concrete: 140m ³ Rock fence: 10m
D.C. cost per 10m in Japan	USD 86,000-	USD 36,000-
Others	No loss	Bread width 3.2m loss
Maintenance	Nothing	Debris shall be removed after collapse.
Selection	No demerits but high cost.	Low cost but some demerits.


REVIEW FOR QUESTIONNAIRE

Slope Classification

Classification	Shape	Geology
Natural Slope	Natural Terrain	Natural Ground
Collapsed Slope	Collapsed Gradient	Complexity Inhomogeneous
Cut Slope	Cut Gradient	
Embankment Slope	Embankment Gradient	Banking Material
		Depending on Q.C. Random - Selected Homogeneous

Slope Failure Countermeasure




Classification	Area Slope	Rocky Slope	Artificial Slope	Other	Other	Other
Landfill	Clipping with adequate slope and cut	Removal of waste soil	Removal of loose rock mass	Surface water drainage	Drainage	Embankment with adequate slope gradient
Embankment	Drainage			Drainage	Drainage	Embankment with adequate slope gradient
Retention work	Multiple pile Rock ball works	Concrete piling	Concrete piling	Wire rope works	None	Retaining wall
Prevention work	Anchor works	Concrete piling	Concrete piling	Wire rope works	None	Retaining wall




Necessary Conditions for the Calculation (2)

Soil characteristics

- Shear strength of sliding surface
- c : cohesion, ϕ : Internal friction angle
- Unit weight of slipping body
- γ_w : wet unit weight
- γ_{sat} : Saturated unit weight





Attachment 12

OJT for using Checklist of inspection for I. Final Payment and II. Interim Payment on 3rd October 2018

The Project for Capacity Development of Road Services
in the Democratic Republic of Timor-Leste (CDRS)

OJT for using Check List of Inspections
for;
I. Final Payment II. Interim Payment
Construction Dept. & Maintenance Dept. DRBFC

on 10:00- 11:30 *3rd October 2018*
at Conference Room, DRBFC Dili



Directorate of Road, Bridge and Flood Control (DRBFC) of
Ministry of Public Works (MOP) and JICA Expert Team (JET)

Case I: Inspection of Final Payment
for No.4 section of Ex-Japan Road

1. Out-line of the Works

Project Name: Reconstruction of Road Ex. Japan
Location: Joint section Suro Fatisi – Air Terjun/ Bandru,
< Sarlala --- Beduku >
STA 8+000 – 9+800 (by Staked STA 8+600 - 9+900)

Contract No.: SSS/104/MOPTC – 2016
Start / End Date: 25 July 2016 / 25 July 2017
Contract Price: USD 53,191,066,⁹⁰
Contractor: HARAYA UNIPessoal, Lda
Supervision: Construction Dept. of DRBFC
Major works: Earth work, Stone Masonry, Sub-base Course



- 3. Outstanding matters**
- 1) The reason of delay of the Works
 - 2) Planning for proposed Bridge or big Box Culvert at the place at Water Fall (staked STA 9+300)
 - 3) Date of Final Payment of the Works
 - 4) Procurement for Pavement works as Phase II of the Ex-Japan Road

Q/A and Note

- Practice: Simulation of the Inspection**
- Use "Check List of Inspection for Final Inspection"
- Process of Today's Practice;**
- 1) You were the Inspector on the Today's practice
 - 2) Conditions are according to aforesaid:
 1. Out-line of the Works,
 2. Progress of the Works,
 3. Outstanding matters and
 4. Interview to the engineer in charge of the Works
 - 3) Fill and complete the prepared "Check List for Inspection" for Case I and make comments and Remarks, if any

Case II: Inspection of 1st Interim Payment
for Emergency Works, Humboe-Letefoho,
Ermera on A10

1. Out-line of the Works

Project Name: Emergency Works Humboe-Letefoho Road, Jct.A04
Geleno-Ict A10 Letefoho
Location: Humboe- Letefoho (Sta. 6,700 – 25+000 Km), Ermera District
Contract No.: SSS/161/MOPTC – 2017
Start(Contract) Date: 19 September 2017
Completion Date: 540 days
Contract Price: USD \$4,057,210.97
Contractor: BETUMEI UNIPessoal,LDA (Head Office at Dili)
Supervision: Region 4 of DRBFC

Changed Work Item by Variation Order No.1

Main work Item No.	Item Description	Unit	Total Contract Price in not changed		
			Original Quantity	Unit Price (US\$)	
202.1	Excavation Common and Rock Excavation	Cum	19,882.50	3.80	43,366.50
204.1	Sub grade preparation	Sqm	62,500.00	0.85	62,500.00
301	Aggregate Sub-Base Course	Cum	23,900.00	39.19	32,554.70
303	Crushed Aggregate Base Course	Cum	12,000.00	67.84	1,574.26
601.1a	Reinforced concrete pipe culvert, 1000mm (dia)	Lm	42.00	283.44	11,904.00
606	Stone Masonry	Cum	17,378.00	76.53	1,327,548.88
610	Gabion Wall	Cum	3,400.00	88.95	302,430.00
New Items					
202.2	Rock Excavation	Cum	—	11.46	12,152.50
204.2	Removal Existing Asphalt	Sqm	—	2.27	15,000.00
601.2a	Reinforced concrete pipe culvert, 1200mm (dia)	Lm	—	156.76	68.00
601.3a	Reinforced concrete pipe culvert, 600mm (dia)	Lm	—	173.22	26.00
101	Restoration of Public Utilities (Compensation for Plantation of Coffee)	Ls	—	34,160.00	1.00

- 2. Progress of the Works**
- 1) The Works commenced on September, 2017
 - 2) The Progress as of December 2017 was 36 %
 - 3) The Claim for 1st Interim Payment was made, with the amount about 1 M\$ (one million US\$)
 - 4) The Works have been suspended from Jan to June, 2017
 - 5) The Contractor submitted "Variation Order No.1" on 1st June, 2018
 - 6) The Works returned (re-started) on 9th June, 2017

Gabion Box Retaining Wall. Existing steel corrugated pipe (2m dia) are used for remedial work. Some of old steel pile is found deformed from round shape on 13 February, 2018
 <Quoted from Ph5, memo No.17>

On going construction area for Stone masonry Retaining Wall and Live Drainage on 13 February, 2018
 <Quoted from Ph10, memo No.17>

STA2-3 km Sub-Grade leveling and preparation for Sub-Base course; gravel material from Gileno River. And inspection by Macadam Roller on 28 June, 2018
 <Quoted from Ph3, memo No.19>

STA at about 13km near existing Bridge, Stone Masonry Retaining Wall. Checking Quality of the works using Check List for Construction: "Stone Masonry Retaining Wall" on 28 June, 2018
 <Quoted from Ph5, memo No.19>

Stock-pile Area (STA7km). Aggregate Sub Base Course (Item301) Material. Samples are now testing at Laboratory for its quality assurance on 12 September, 2018
 <Quoted from Ph6/5, memo No.21>

STA 18km; proposed 2 x Ø1200mm Pipe Culvert (New Item, 601.2a) was completed as a Variation on 12 September, 2018 (only working sketch of by the Contractor was provided)
 <Quoted from Ph14, memo No.21>

- 3. Outstanding matters**
- 1) The test result of proposed material for "Sub-Base Course" has not yet been submitted by the Contractor
 - 2) Without approval of the material of Sub-Base Course, such works has started and the Contractor insists the works have been done at some parts.
 - 3) The location/position/area of works, such as Sub-Base Course, Retaining Wall, are not shown on the Drawing
 - 4) Detailed shop drawing for 2x1200mm Pipe Culvert at STA18km has not yet been submitted from the Contractor. It is one of new work item of Variation No.1

Practice: Simulation of the Inspection

- Use "Check List of Inspection for Interim Payment"

Process of Today's Practice;


- 1) You were the Inspector on the Today's practice
- 2) Conditions are according to aforesaid:
 1. Out-line of the Works,
 2. Progress of the Works,
 3. Outstanding matters and
 4. Interview to the engineer in charge of the Works
- 3) Fill and complete the prepared "Check List for Inspection" for Case II and make comments and Remarks, if any

Q/A and Note

References:

- Photos_No.4 of Ex-Japan Road by "Haraya"
- 1st Invoice for works accomplished on Emergency Works Hunboc-Letefoho
- Table of QC points on Section 301, 302 & 303 aggregate course in SPC
- Copy of certificate of completion of No.4 section of Ex-Japan Rd (if any)

2018/10/30



9

Attachment 13

Workshop for Explanation & Dissemination of Checklist for Construction Version_1 on 10 October 2018

The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

Work Shop for Explanation and Dissemination of CHECK LIST for Construction_Version-1

Construction Dept. & Maintenance Dept. DRBFC

on 10:00- 11:00 *10th October 2018*
at Conference Room, DRBFC Dili

Directorate of Road, Bridge and Flood Control (DRBFC) of Ministry of Public Works (MOP) and JICA Expert Team (JET)

Explanation of CHECK LIST for Construction_Version - 1

After making Version-0 in June, Check List have been used on the occasion of quality checking at the Emergency Works Humbao-Letefoho and Safety Patrol on Ex-Japan Road. Adding the Check List of Inspection for Payment and other items, "CHECK LIST for Construction_Version-1" is issued on October 2018. Content of the List is as below.

CHECK LIST for Construction_Version -1, October 2018

Content of Check List	data file Number
Preface	00_Cover_Check List Ver. 1
I. Quality Control	
10_Earth Work	01_10_20_30_Earth work & Structure

Excavation	01_10_20_30_Earth work & Structure
Embedment	050
Aggregate Surface Course (Curbed Aggregate Course on Existing Pavement)	050
Widening of Embedment	050
20_Small Structures	
Pipe Culvert	050
Stone Masonry Drainage	050
Stone Masonry Retaining Wall	050
Concrete Drainage	050
Culvert Wall	050
30_Box Culvert	050
40_Road Pavement works	
41_Base Course and Sub-base Course	01_10_20_30_Road Pavement
42_Ashphalt Pavement	
Design and specification	050
Check Points of Daily Quality Control on Site	050
Core Sampling Test	050
II. Safety Control	
10_Daily Safety Checking	09_Check List_Safety Control
20_Regular Safety Activities	050
30_Safety organization and management	050
40_Check List for Safety Patrol	050
III. Construction Management	
10_Tender documents (Bidding) reference only	03_CL_Tender & Inspection
20_Daily, interim payment and Final Inspection	050
30_Drawing	050

Dissemination of CHECK LIST for Construction_Version-1

As many times as possible, practice/training/OJT of using "Check List for Construction" are to be carried out and its results will be feedback for brushing up "Check List" and updating Check List.

Proposed OJT site No.1 by DRBFC's Trainer:

Proposed site Name: Emergency Works Humbao-Letefoho Road, Jct.A04 Gelena-Jct A10 Letefoho
 Proposed Trainer: Eng. Sabino Da Costa Ventura
 Proposed Attendance: Staff of Region 4 and Maintenance Department
 Proposed work item: Excavation for slope for road widening, Sub-base Course and others

STA1-6 km: Rock Excavation (Item202.2)
Cutting rock slope for widening the Road width on June 2018

STA2-3 km: preparation for Sub-Base course on June and Stok-pile Area, Aggregate Sub Base Course (Item301)
Material checking on September 2018.

CHECK LISTS Excavation (for Roadway) 1/2

STA 6-19K Example of Cross Section

Item	Check Item	Inspection Method	Remarks
1	Check the type of original ground & Classification of Excavation	Visual	
2	Check slope of surface (inclination of angle of ground slope)	Level	
3	Check the type of original ground & Classification of Excavation	Visual	
4	Check the type of original ground & Classification of Excavation	Visual	
5	Check the type of original ground & Classification of Excavation	Visual	
6	Check the type of original ground & Classification of Excavation	Visual	
7	Check the type of original ground & Classification of Excavation	Visual	
8	Check the type of original ground & Classification of Excavation	Visual	
9	Check the type of original ground & Classification of Excavation	Visual	
10	Check the type of original ground & Classification of Excavation	Visual	

CHECK LIST for Excavation for Roadway

Type of Excavation: Rock / Concrete

Name of Project: _____ Date: DD/MM/YYYY

Name of Contractor: _____ Location: STA Km - Km

Name of Inspector: _____ Home of Inspector: _____

1	Is the back of original ground stated in the drawing on the specification?	Yes	No				
1 Cross Section for Cutting Area of Road Excavation							
1-1	Are the drawings of cross section for Roadway provided?	Yes	No				
1-2	Check interval length of cross section?	Mark	Number	1			
	① 20m	② 100m	③				
1-3	Are the proposed ground of cutting area's slope shown on the "Cross Section" (13-1)?	Yes	No				
CHECK LISTS Excavation (for Roadway) 2/2							
No.	Check Item	Response	Remarks	Remarks	Remarks	Remarks	Remarks
1-4	Are original ground line clear shown on the "Cross Section"?	Yes	No				
1-5	Are the results of calculation of the area (if Excavated area) described on each Drawing?	Yes	No				
1 Workmanship for Excavation on the site							
1-6	Are the status of cutting and under cutting shown provided on the List?	Yes	No	(13)			
1-7	Are the line, grade and direction of slope shown? Has area related to the Drawing on the specification for the Excavation?	Yes	No	(13)			
1	Which kind of method or method of excavation are used on site?	Mark	Number	1			① In case of Working under only 500-joint (B&E) Prescribing
	① Excavation	② Blasting with open					
	③ Blasting	④ Blasting method					

Proposed OJT site No.2 by DRBFC's Trainer:

Proposed site Name: STA17-19km, Pavement works by SunRise, on Ex-Japan Road
 Proposed Trainer: Eng. Nazario de J. Fretas
 Proposed Attendance: Eng. Martinho B. De Sousa and other staff of Construction Department
 Proposed work item: - Aggregate Base Course
 - Preparation work for Asphalt Pavement

STA18km: Crusher & Asphalt Plant of NTN @August, 2017 and September, 2018

TO CR of JICA Timor-Leste OFFICE

Project Title: The Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste

Version of the Sheet: Ver.7 (Term: October 2018 – March 2019)

Name: Hisashi MUTO

Title: Team Leader/ Road Maintenance1

Submission Date: 31st March, 2019

< I. Summary (all achievements are as of 31st March, 2019) >

1. Progress

1-1 Progress of Inputs

1-1-1 Japanese side

< Short-term experts dispatched to Timor-Leste >

NO	Name	Title	Dispatched Period to Timor-Leste	Changes or delay
1	Hisashi MUTO	Team Leader/ Road Maintenance 1	(1 st) 8 th Mar – 10 th Apr, 2016 (2 nd) 14 th Jun – 25 th Jun, 2016 (3 rd) 1 st Sep – 18 th Sep, 2016 (4 th) 23 rd Jan – 19 th Feb, 2017 (5 th) 24 th Mar – 2 nd Apr, 2017 (6 th) 18 th Aug – 10 th Sep, 2017 (7 th) 24 th Nov – 14 th Dec, 2017 (8 th) 2 nd Feb – 4 th Mar, 2018 (9 th) 8 th Jun – 1 st Jul, 2018 (10 th) 19 th Sep – 12 th Oct, 2018 (11 th) 14 th Nov – 8 th Dec, 2018 (12 th) 10 th Mar – 31 st Mar, 2019	None
2	Makoto MATSUURA	Deputy Team Leader/ Road Maintenance 2	(1 st) 8 th Mar – 15 th Apr, 2016 (2 nd) 14 th Jun – 13 th Jul, 2016 (3 rd) 20 th Sep – 14 th Oct, 2016 (4 th) 1 st Dec – 16 th Dec, 2016 (5 th) 23 rd Jan – 19 th Feb, 2017	None
3	Mitsuhide SAITO	Deputy Team Leader/ Road Maintenance 2	(1 st) 24 th Mar – 9 th Apr, 2017 (2 nd) 9 th Jun – 25 th Jun, 2017 (3 rd) 16 th Oct – 12 th Nov, 2017	Note: Mr. Mitsuhide Saito

PM Form 3-1 Monitoring Sheet Summary

			(4 th) 16 th Feb – 11 th Mar,2018 (5 th) 26 th Apr – 16 th May,2018 (6 th) 7 th Sep – 28 th Sep,2018 (7 th) 15 th Feb – 17 th Mar, 2019	replaced Mr. Matsuura in Deputy Team Leader post.
4	Johji KOIZUMI	Road Construction Supervision	(1 st) 19 th Jul – 17 th Aug, 2016 (2 nd) 24 th Sep – 14 th Oct,2016 (3 rd) 19 th Jun – 5 th Jul, 2017 (4 th) 21 st Aug – 4 th Oct,2017 (5 th) 14 th Nov – 21 st Dec,2017 (6 th) 30 th Jan – 4 th Mar, 2018 (7 th) 8 th Jun – 1 st Jul, 2018 (8 th) 7 th Sep – 13 th Oct, 2018 (9 th) 7 th Feb – 23 rd Mar, 2019	None
5	Sueo HIROSE	Quality Control/ Road Repair	(1 st) 28 th Mar – 17 th Apr, 2016 (2 nd) 13 th May – 11 th Jun, 2016 (3 rd) 14 th Aug – 12 th Sep, 2016 (4 th) 7 th Oct – 14 th Oct, 2016 (5 th) 23 rd Jan – 22 nd Feb,2017 (6 th) 4 th Aug – 3 rd Sep, 2017 (7 th) 16 th Feb – 18 th Mar, 2018 (8 th) 1 st Mar – 23 rd Mar, 2019	None
6	Shutaro SAKANAKA	Disaster Restoration	(1 st) 11 th May – 31 st May, 2016 (2 nd) 28 th Jun – 21 st Jul, 2016 (3 rd) 12 th Sep – 6 th Oct, 2016 (4 th) 13 th Feb – 8 th Mar, 2017 (5 th) 17 th Apr – 7 th May, 2017 (6 th) 23 rd Oct – 12 th Nov, 2017 (7 th) 16 th Jan – 4 th Feb, 2018 (8 th) 2 nd Mar – 18 th Mar, 2018 (9 th) 1 st Jun – 17 th Jun, 2018	None
7	Kazuharu KOISHIKAWA	Disaster Restoration2	(1 st) 3 rd Mar – 25 th Mar, 2018 (2 nd) 15 th Jun – 8 th Jul, 2018 (3 rd) 7 th Sep – 30 th Sep, 2018	Note: Disaster Restoration 2 has been created as a new position;

PM Form 3-1 Monitoring Sheet Summary

				Mr. Koishikawa was assigned to this position in March 2018.
8	Yoshiyuki AKAGAWA	Road Design/ Project Coordinator	(1 st) 17 th Mar – 15 th Sep, 2016 (2 nd) 21 st Jun – 13 th Jul, 2016 (3 rd) 12 th Sep – 6 th Oct, 2016 (4 th) 13 th Feb – 5 th Mar, 2017	None
9	Nicholas BROOKER-JONES	Road Design/ Project Coordinator	(1 st) 31 st Jul – 30 th Aug, 2017 (2 nd) 16 th Oct – 23 rd Nov, 2017 (3 rd) 2 nd Feb – 4 th Mar, 2018 (4 th) 8 th Jun – 1 st Jul, 2018 (5 th) 7 th Sep – 30 th Sep, 2018 (6 th) 26 th Feb – 21 st Mar, 2019	Note: Mr. Brooker-Jones replaced Mr. Akagawa in Project Coordinator post.
10	Kenji MINEGISHI	Structure Design	(1 st) 5 th Apr – 24 th Apr, 2016 (2 nd) 5 th Jul – 4 th Aug, 2016 (3 rd) 14 th Nov – 13 th Dec, 2016 (4 th) 12 th May – 11 th Jun, 2017 (5 th) 1 st Sep – 1 st Oct, 2017 (6 th) 3 rd Nov – 17 th Dec, 2017 (7 th) 6 th Apr – 13 th May, 2018 (8 th) 24 th Aug – 30 th Sep, 2018	None
11	Takashi SAITO	Database	(1 st) 19 th Jul – 24 th Aug, 2016 (2 nd) 3 rd Oct – 14 th Oct, 2016 (3 rd) 13 th Mar – 12 th Apr, 2017 (4 th) 16 th Jun – 2 nd Jul, 2017 (5 th) 18 th Aug – 1 st Oct, 2017 (6 th) 16 th Feb – 4 th Mar 2018 (7 th) 5 th May – 19 th May, 2018 (8 th) 28 th Aug – 11 th Oct, 2018 (9 th) 19 th Feb – 21 st Mar, 2019	None
12	Masahiko HAYASHI	Landslide	(1 st) 16 th Jun – 28 th June, 2017	Note: Activity

PM Form 3-1 Monitoring Sheet Summary

			(2 nd) 27 th Oct – 9 th Dec, 2017 (3 rd) 18 th Mar – 18 th Apr, 2018	on Landslide analysis was approved by 2 nd JCC; Mr. Hayashi was assigned in June 2017.
13	Sohshi MIKAMI	Topographical Analysis	(1 st) 19 th Jun – 16 th Jul, 2017 (2 nd) 18 th Mar – 18 th Apr, 2018	Note: Activity on Landslide analysis was approved by 2 nd JCC; Mr. Mikami was assigned in June 2017.
14	Nao TSUJIMURA	Evaluation/Monitoring	Resident in Timor-Leste	None

< Equipment and materials >

NO	Items	Qty	Unit price	Unit	Total amount
1	Desktop computer	1	1,150	USD	1,150
2	Inclinometer assembly	1	1,585,800	JPY	1,585,800
3	Borehole casing	1	404,400	JPY	404,400
4	Dokenbo assembly	1	133,000	JPY	133,000

(Remark: Equipment and materials which have a service life of 2 years and are more than JPY 50,000 are listed.)

1-1-2 Timor-Leste side

- **Counterpart (C/P) personnel (from MPWTC and NDRBFC)**

NO	Name	Title of the Project	Engaged Period
1	Rui Hernani F. Guterres	Project Director	20 th Feb, 2018, to date
2	Milton Ramanata C. Monteiro Joao Mario Gama de Sousa	Project Manager	20 th Feb, 2018, to 28 th Feb, 2019 1 st Mar, 2019, to date
3	Simao G. Armindo Laranjinha	C/P staff	1 st Mar, 2019, to date
4	Joao Pedro Amaral	C/P staff	8 th Mar, 2016, to date
5	Joao Gregorio	C/P staff	8 th Mar, 2016, to date

- **Equipment and materials for the project office**

NO	Items	Qty	Unit
1	Office space (including desks and chairs)	1	room

1-2 Progress of Activities

NO	Activity	Achievement level
1.2	To conduct periodic/routine inspection.	<ul style="list-style-type: none"> ● Periodic/routine inspection has been done along A03, A04, A06, A08, A11, A12 and A16 (173 km). ● Road inspection using drive recorder has been conducted (1419 km).
1.3	To update the database based on the inspection result and repair/rehabilitation works of road and bridges.	<ul style="list-style-type: none"> ● In 5th JCC, C/P requested repetition of training for operation of GIS database; after 5thJCC, JICA Expert Team repeated training of GIS operation. ● Data from urban & national road surveys were inputted into GIS database (173 km).
1.5	To implement emergency inspections and repair/rehabilitation works when necessity arises.	<ul style="list-style-type: none"> ● During this monitoring period, C/P did not request support from CDRS regarding emergency inspections; JICA expert team proposed continuation of support for C/P carrying out emergency inspections; proposal was approval in 5th JCC.
1.6	To undertake appropriate road maintenance/ rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget.	<ul style="list-style-type: none"> ● Based on inspection results, NDRBFC is preparing 5-year and 2019 annual plans. ● NDRBFC has secured an annual budget for maintenance and rehabilitation works in 2019 (Infrastructure fund: 150,508,000 USD + Line of Ministry budget: 12,386,000 USD).
2.2.	To conduct the case studies for the planning, design check and construction supervision of the project.	<ul style="list-style-type: none"> ● IPG and NDRBFC integration team conducted monitoring of the slope mass movement through data collection by inclinometer and underground water level indicator (Site: Aituto landslide). On-the-job training for payment inspection using checklists was conducted (site: A02 bypass road called Ex-Japan Road). ● On-the-job training for quality control of stone masonry retaining wall using checklists was conducted (site: Humboe-Letefoho).

PM Form 3-1 Monitoring Sheet Summary

		<ul style="list-style-type: none"> ● Collaborative workshop on culvert planning/design check was carried out with ILO. ● JICA expert team supported NDRBFC inter-departmental working group using the culvert design guideline; inter-departmental working group scrutinized a proposed design from a contractor, concluded that the design was excessive and suggested amendments (site: Sarlala, Ex-Japan Road). ● JICA Expert Team examined knowledge improvement of trained NDRBFC staff. The test results for each subject were as follows: <table border="1" data-bbox="660 616 1422 1529"> <thead> <tr> <th data-bbox="660 616 1023 712">Subject</th> <th data-bbox="1023 616 1422 712">Number of the people whose test scores have improved after training</th> </tr> </thead> <tbody> <tr> <td data-bbox="660 712 1023 853">Landslide investigation</td> <td data-bbox="1023 712 1422 853">17 people out of 17</td> </tr> <tr> <td data-bbox="660 853 1023 994">Bridge substructure protection (Scouring and protection block)</td> <td data-bbox="1023 853 1422 994">5 people out of 14</td> </tr> <tr> <td data-bbox="660 994 1023 1135">Culvert planning and design</td> <td data-bbox="1023 994 1422 1135">6 people out of 11</td> </tr> <tr> <td data-bbox="660 1135 1023 1391">Quality control, Safety control and Construction management</td> <td data-bbox="1023 1135 1422 1391">N/A Pre-test was given in June; after pre-test, based on request of C/P, contents of checklists have been increased. In this monitoring period, JICA expert team revised contents of examination. The result of the re-examination will be reported in next reporting period.</td> </tr> <tr> <td data-bbox="660 1391 1023 1529">Slope protection</td> <td data-bbox="1023 1391 1422 1529">3 people out of 7</td> </tr> </tbody> </table>	Subject	Number of the people whose test scores have improved after training	Landslide investigation	17 people out of 17	Bridge substructure protection (Scouring and protection block)	5 people out of 14	Culvert planning and design	6 people out of 11	Quality control, Safety control and Construction management	N/A Pre-test was given in June; after pre-test, based on request of C/P, contents of checklists have been increased. In this monitoring period, JICA expert team revised contents of examination. The result of the re-examination will be reported in next reporting period.	Slope protection	3 people out of 7
Subject	Number of the people whose test scores have improved after training													
Landslide investigation	17 people out of 17													
Bridge substructure protection (Scouring and protection block)	5 people out of 14													
Culvert planning and design	6 people out of 11													
Quality control, Safety control and Construction management	N/A Pre-test was given in June; after pre-test, based on request of C/P, contents of checklists have been increased. In this monitoring period, JICA expert team revised contents of examination. The result of the re-examination will be reported in next reporting period.													
Slope protection	3 people out of 7													
3.5	To reflect the lessons learned from case studies to the technical guideline	<ul style="list-style-type: none"> ● JICA expert team supported C/P using the culvert design guideline; C/P scrutinized a proposed design from a contractor, concluded that the design was excessive and suggested amendments. ● In order to standardize planning, design check and construction supervision of the project in all works in TL, C/P requested JICA expert team to launch those technical documents as official documents of MoP or NDRBFC; JICA expert team conducted workshops for dissemination of guidelines and checklists. ● Municipal administrations and higher education institutes requested repeat seminar on using checklists; JICA expert team proposed continuation of support for C/P carrying out inspections using checklists; proposal was approval in 5th JCC. 												

3.6	To disseminate the technical guideline for concerned parties	<ul style="list-style-type: none"> JICA Expert Team organized workshops to disseminate the technical guidelines; NDRBFC inter-departmental working group conducted a workshop to present their culvert plan regarding 1) design flood of catchment and 2) design capacity of culvert; guidelines and checklists were disseminated to the representatives of municipal administrations and higher education institutes.
-----	--	---

1-3 Achievement of Output

Indicators of Outputs		Achievement level																																	
1.1	More than 30% of requested budget for road maintenance are distributed.	<p>December 2018, NDRBFC has proposed an annual budget plan for 2019 with a total amount of 450,221,000.90 USD; the details of each item are shown in the below table.</p> <table border="1" data-bbox="751 763 1412 1234"> <tr><td>National roads</td><td>7,230,800 USD</td></tr> <tr><td>Municipal roads</td><td>9,666,400 USD</td></tr> <tr><td>Urban roads</td><td>1,560,000 USD</td></tr> <tr><td>Rural roads</td><td>18,051,000 USD</td></tr> <tr><td>Maintenance roads and bridges</td><td>13,632,000 USD</td></tr> <tr><td>Bridge construction</td><td>2,395,000 USD</td></tr> <tr><td>River protection</td><td>1,050,000 USD</td></tr> <tr><td>Highway</td><td>4,788,000 USD</td></tr> <tr><td>Environment and kilometer posts</td><td>60,000 USD</td></tr> <tr><td>Emergency works</td><td>2,500,000 USD</td></tr> <tr><td>Ongoing projects</td><td>384,190,700 USD</td></tr> <tr><td>General administration</td><td>5,098,000 USD</td></tr> </table> <p>February 2019, an annual budget for 2019 with a total amount of 162,894,000 USD was approved; the details of each item are shown in the below table.</p> <table border="1" data-bbox="751 1391 1412 1653"> <tr><td>Infrastructure fund for roads</td><td>127,532,000 USD</td></tr> <tr><td>Infrastructure fund for bridges</td><td>9,979,000 USD</td></tr> <tr><td>Infrastructure fund for maintenance and rehabilitation</td><td>12,997,000 USD</td></tr> <tr><td>Line of Ministry budget</td><td>12,386,000USD</td></tr> </table> <p>Above budget items need to be evaluated and break down per work. Therefore, achievement level of this output is not ready to be measured.</p>		National roads	7,230,800 USD	Municipal roads	9,666,400 USD	Urban roads	1,560,000 USD	Rural roads	18,051,000 USD	Maintenance roads and bridges	13,632,000 USD	Bridge construction	2,395,000 USD	River protection	1,050,000 USD	Highway	4,788,000 USD	Environment and kilometer posts	60,000 USD	Emergency works	2,500,000 USD	Ongoing projects	384,190,700 USD	General administration	5,098,000 USD	Infrastructure fund for roads	127,532,000 USD	Infrastructure fund for bridges	9,979,000 USD	Infrastructure fund for maintenance and rehabilitation	12,997,000 USD	Line of Ministry budget	12,386,000USD
National roads	7,230,800 USD																																		
Municipal roads	9,666,400 USD																																		
Urban roads	1,560,000 USD																																		
Rural roads	18,051,000 USD																																		
Maintenance roads and bridges	13,632,000 USD																																		
Bridge construction	2,395,000 USD																																		
River protection	1,050,000 USD																																		
Highway	4,788,000 USD																																		
Environment and kilometer posts	60,000 USD																																		
Emergency works	2,500,000 USD																																		
Ongoing projects	384,190,700 USD																																		
General administration	5,098,000 USD																																		
Infrastructure fund for roads	127,532,000 USD																																		
Infrastructure fund for bridges	9,979,000 USD																																		
Infrastructure fund for maintenance and rehabilitation	12,997,000 USD																																		
Line of Ministry budget	12,386,000USD																																		
1.2	Improved road database is utilized for preparation of the annual work plan of road maintenance.	<p>65% Proposed data collection method with drive recorder was adopted. However, volume of data was insufficient to measure its utilization. Moreover, improvement of the database is not ready to be measured.</p>																																	

2.1	At least 3 case studies for both construction and design are conducted. (Totally 6 case studies)	60% Case studies to improve the capacities of survey and design and safety control were conducted as planned. Implementation of case studies for construction management using checklists have been delayed due to delayed budget allocation. However, through OJT, JICA expert team compiled draft checklists twice. (The latest version 3 has been drafted.) Those case studies will be conducted in the project extension period.
2.2	More than 60% of trainees pass the achievement test for construction supervision and design.	Baseline survey results showed that the percentage of examinees exceeded the passing line by respective subject was a) design: 28%, & b) quality control: 8%. In order to grasp the knowledge improvement of trained NDBRFC staff, JICA Expert Team gave mock exams continuously. The trainees' scores from the mock exams have been increasing step by step. The final achievement test will be given after the completion of the case studies. Therefore, achievement level of this output is not ready to be measured.
3	Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	90% Draft guidelines for slope protection, bridge substructure protection, culvert design, and landslide investigation have been prepared. However, checks for whether prepared guidelines can be utilized by NDBRFC have been insufficient. In order to confirm their efficiency and applicability, JICA expert team carried out workshops for dissemination; guidelines and checklists were disseminated to the representatives of municipal administrations and higher education institutes. Dissemination of guidelines will be continued in the project extension period.

1-4 Achievement of the Project Purpose

Indicators of Project Purpose	Achievement level
Total length of maintained national roads were became 400km.	JICA expert team collected IRI data of all national roads; a collaborative working team of JICA experts from CADEFEST and CDRS projects have analyzing the data; a solid figure will be reported in the next monitoring period.

1-5 Changes of Risks and Actions for Mitigation

1-6 Progress of Actions undertaken by JICA

- JICA Timor-Leste shared important information and documents with JICA Expert Team.
- JICA Timor-Leste assisted visa acquisition process for JICA Expert Team.

1-7 Progress of Actions undertaken by Gov. of Timor-Leste

- DRBFC shared necessary information and documents with JICA Expert Team.
- DRBFC has prepared the drawings of road and bridge maintenance based on the road inspection.

1-8 Progress of Environmental and Social Considerations (if applicable)

- No activities for the progress of Environmental and Social Considerations are undertaken.

1-9 Progress of Considerations on Gender/Peace Building/Poverty Reduction (if applicable)

- Not Applicable so far.

1-10 Other remarkable/considerable issues related/affect to the project (such as other JICA's projects, activities of counterparts, other donors, private sectors, NGOs etc.)

- No other issues are confirmed so far.

2. Delay of Work Schedule and/or Problems (if any)

- Based on the PDM, the project activities have been implemented as planned.

3. Modification of the Project Implementation Plan

3-1 PO

- PO was modified after the 4th JCC. The latest version was ver.6.

3-2 Other modifications on detailed implementation plan

- General issue:
As a result of the parliamentary election, a regime has change occurred. Due to political factors, the budget plan for 2018 was rejected. Under the influence of delayed budget allocation, implementation of activities 1.2, 1.3, 1.4, 1.6, 2.2, 2.3 and 3.5 has been delayed.
- Countermeasures have been taken by JICA Expert Team:
 - 1) In the coordination meeting between CDRS project and NDRBFC, CDRS Deputy Team Leader requested the Director of NDRBFC to prioritize allocation of the budget for the projects selected for case studies.
 - 2) CDRS team leader suggested to NDBRFC that the 2018 inspection work should be carried out by collaboration between relevant staff of Department of Project and Department of Maintenance in order to increase work efficiency with a limited budget.

- Modifications of implementation plan and project period:

A 9-month extension of project term was approved at the 4th JCC. Those delayed activities mentioned above will be conducted during extension period.

4. Preparation of Gov. of Timor-Leste toward after completion of the Project

- The Gov. of Timor-Leste tries to secure the budget for road maintenance so that the capacity enhancement of NDRBFC for road maintenance which is the Project Purpose will be sustainable and contribute to the achievement of Overall Goal.

< II. Project Monitoring Sheet I & II >

- Project Monitoring Sheet I & II are attached as PM Form I and II.

Project Monitoring Sheet I (Revision of Project Design Matrix)

Project Title: The Project for Capacity Development of Road Services in Timor-Leste (CDRS)

Implementing Agency: Ministry of Public Works, Transport and Communications

Target Group: Officials of Directorate of Road, Bridge and Flood Control (DRBFC)

Period of Project: (Three (3) years)

Project Site: Whole Timor-Leste

Model Site:

Narrative Summary		Objectively Verifiable Indicators	Means of Verification	Important Assumption	Achievement	Remarks
Overall Goal The maintenance conditions of major roads are improved in TL.		OG1. More than 60% of major national roads is in good condition.	Periodic Road Inspection	Budget and staff will be secured at satisfactory levels. Traffic volume is not increased more than expected.	Indicator has been set up and approved in 2nd JCC on February 2017.	
Project Purpose Capacity of DRBFC for maintenance of major roads in the whole country is enhanced.		Total length of maintained national roads become 400km.	Periodic Road Inspection	Enough number of DRBFC staff in the HQs and regional offices is ensured as planned. Budget for road maintenance and management is ensured.	Indicator has been set up and approved in 2nd JCC on February 2017.	
Outputs Output 1: Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and annual budget plan. Output 2: Capacity of DRBFC construction management for maintenance and rehabilitation including slope protection is improved through case studies in the whole country. Output 3: Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection.		1-1 More than 30% of requested budget for road maintenance are distributed. 1-2 Improved road database is utilized for preparing the annual work plan of road maintenance. 2-1. At least 3 case studies for construction and 3 case studies for design are conducted (Totally 6 case studies). 2-2. More than 60 % of trainees pass the achievement test for construction supervision and design. 3. Technical guideline of investigation and design for slope protection, drainage and measures against scouring are prepared.	Budget Report Monitoring Sheet Monitoring Sheet Achievement test Technical guideline prepared	Budget for road maintenance and management is ensured. The trained DRBFC personnel continue to work for the Project (They do not quit the Project) Unforeseen natural disasters will not occur which may destroy construction works under case studies.	Indicator has been set up and approved in 2nd JCC on February 2017. 2-1. 1 site for construction and 3 sites for design are selected.	

Version 3


Dated 31st August, 2017

Activities	Inputs	Pre-Conditions
<p>1.1 To review existing management structure condition of maintenance and rehabilitation for major roads.</p> <p>1.2 To conduct periodic/routine inspection.</p> <p>1.3 To update the database based on the inspection result and repair/rehabilitation works of roads and bridges.</p> <p>1.4 To formulate maintenance and repair/rehabilitation plans for next cycle.</p> <p>1.5 To implement emergency inspections and repair/rehabilitation works when necessity arises.</p> <p>1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect priorities within the limited budget.</p> <p>1.7 To propose appropriate framework of road maintenance and rehabilitation for major roads.</p>	<p>The Japanese Side</p> <p>1. Dispatch of the Japanese experts Short-term experts: - Team leader / Road maintenance 1 - Deputy team leader / Road maintenance 2 - Road construction supervision - Quality control / Road repair - Disaster restoration - Road design / Project coordinator - Structure design - Database - Evaluation / Monitoring - Other areas if needed</p> <p>2. Facilities and equipment In accordance with necessity of activities</p> <p>3. Training in Japan In accordance with necessity of activities</p>	<p>DRBFC's budget necessary for the Project is allocated by TL government.</p>
<p>2.1 To identify typical rehabilitation and repair works of major roads in the whole country as case studies.</p> <p>2.2 To conduct the case studies for the planning, design and construction supervision of the project.</p> <p>2.3 To propose preferable structures for construction management for repair/rehabilitation and maintenance works through case studies.</p> <p>3.1 To review existing technical documents for road maintenance and rehabilitation.</p> <p>3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction works.</p> <p>3.3 To acquire necessary knowledges of civil engineering for design through classroom lectures and case studies.</p> <p>3.4 To prepare the technical guideline of investigation and design.</p> <p>3.5 To reflect the lessons learned from case studies to the technical guideline.</p> <p>3.6 To disseminate the technical guideline for concerned parties.</p>	<p>The Timor-Leste Side</p> <p>1. Assignment of C/Ps - Project Director - Project Manager - DRBFC Staff</p> <p>2. Assignment of Trainees In accordance of necessity</p> <p>3. Facilities and Equipment - Project office Equipment and tools</p> <p>4. Recurrent costs - Expenses for equipment maintenance - Spare parts - Transportation fees of C/Ps and trainees - Expenses for contract-out of works - Necessary expenditures for case studies - C/Ps' wages and allowances</p>	<p><issues and countermeasures></p>

Attachment 1

OJT using Checklist in Humboe-Letefoho on 21 February 2019


OJT_CL for proposed site No.1 & No.2



CHECK LISTS for Stone Masonry Retaining Wall (LISTA VERIFIKASAIN ba Muru Retensain ba Fatuk)

Name of Project: **EMERGENCY WORKS HDMBOE - LEREPAN**
 Location: **RAO** Date: **01/09/18**
 Name of Contractor: **BEK HUEL UYIP LDP** Location: **STADIUM - 01 km 300**
 Name of Inspector: **KUSUNING DUCOSA** Name of Department: **REG 4 WADIA**

No.	Check Items (Veritika Items)	Judgements (Selection No. (Yes/No))	Specification (Reference No. (SPO))	Remarks (Optional figure in reference only)
0	Preparatory activity (Aktivitas persiapan)			
	Did you confirm the drawings? (Ita ba'tal kinirmaa ona desainu?)	Yes/No		ORIGINAL DRAWINGS YES BUT STAGE CHANGE AS WORKING
	Did you confirm the construction work plan? (Ita ba'tal kinirmaa ona plano seruwu konstruksianu?)	Yes/No		
1	Foundation Ground (Lanhuun Pundak)			
	Is strength of bearing ground sufficient? (Resistensi bantalan tanah cukupna?)	Yes/No		Not sure about bearing capacity. N/A
	If No, was the replacement of soft ground appropriate? (If Yes, it was not compacted with appropriate ka?)	Yes/No		
2	Compacted Ground (Bat compactado)			
	Did you use the compactor for compaction? (Ita ba'tal utiliza Compactor ba compactado?)	Yes/No		NOT APPLICABLE BECAUSE CUTTING AREA



OJT_CL for proposed site No.1 & No.2

No.	Check Items (Veritika Items)	Judgements (Selection No. (Yes/No))	Specification (Reference No. (SPO))	Remarks (Optional figure in reference only)
3	Stone Masonry (Fatuk / Pasangan batu belah)			
	Was Stone material appropriate? (Material batuan fatuk sira na'c appropriadu ka?)	Yes/No		YES ACCORDING TO SP-1000
	Was cement mortar composed appropriately? (Komposisi mortar na'c appropriadu ka?)	Yes/No		30 SCOP 1 CEMENT NEED TO CONFIRM
4	Weep Holes (Luhang cucuran)			
	Was diameter of weep hole appropriate? (Luhang cucuran sira diameter appropriadu ona ka?)	Yes/No		NOT YET INSTALLATION
	Were Weep Holes laid out appropriately? (Luhang cucuran lokaka ba'c laka ona ka?)	Yes/No		NOT YET
5	Backfill (Timbunan)			
	Did you check the backfill material? (Ita ba'tal veritika ona material timbunan ka?)	Yes/No		NOT YET
	Has the compaction been carried out properly? (compactado bala ba'c laka ka?)	Yes/No		Vibrating Compactor 40-60kg (Pengaparator Vibrasi?)
	Did you confirm the soil density test results? (Ita ba'tal kinirmaa ona resultadu teste densitadu ona ka?)	Yes/No		N/A NOT APPLICABLE
	Did you confirm the compacted thickness? (Ita ba'tal kinirmaa ona compactado nira malar ka?)	Yes/No		N/A NOT APPLICABLE
6	Mortar Seal (Mortar pangsuar)			
	Did you check the thickness of mortar seal? (Ita ba'tal veritika mortar seal nira malar ka?)	Yes/No		OK
	Was cement mortar composed appropriately? (Komposisi mortar nira kinirmaa appropriadu ona ka?)	Yes/No		


Note: Remark and/or Comment (Optional column for only OJT (1) & (2))

PERLIH GAMBAR NEBO N/A ATAU N/A DIBERIKAN N/A DIMANJAWAB
 KALO GAMBAR TAKI KALO KECERASAN KALO SUP
 DIBERIKAN PERLIH, NO PERLIH KALO MWS JAWABAN
 SUP DAN KALO NEBO GAMBAR KALO HANYA
 WOP HOLO.

Inspector (Trainer):
 (Signature/date) 20/09/18
 Checked by:
 (Name) Eng. Hajariz De Jesus Freitas/
 Eng. Sabino Da Costa Ventura
 (Department)

Rep. of Contractor (Name and Position)
 Inspector's name:
 Department of DBSC:

OJT_CL for proposed site No.1 & No.2



CHECK LISTS for Stone Masonry Drainage (LISTA VERIFIKASAIN ba stensain ba Fatuk)

Name of Project: **EMERGENCY WORKS HDMBOE - LEREPAN**
 Location: **RAO** Date: **21/09/2018**
 Name of Contractor: **BEK HUEL UYIP LDP** Location: **STADIUM - 01 km 300**
 Name of Inspector: **KUSUNING DUCOSA** Name of Department: **REG 4 WADIA**

No.	Check Items (Veritika Items)	Judgements (Selection No. (Yes/No))	Specification (Reference No. (SPO))	Remarks (Optional figure in reference only)
0	Preparatory activity (Aktivitas persiapan)			
	Did you confirm the drawings? (Ita ba'tal kinirmaa ona desainu?)	Yes/No		changes on the site but of setting after cutting the soil.
	Did you confirm the construction work plan? (Ita ba'tal kinirmaa ona plano seruwu konstruksianu?)	Yes/No		
1	Excavation, Slope (Ekspansian, Slope)			
	Was excavation width appropriate? (Ekspansian sira largura appropriadu ona ka?)	Yes/No		YES / OK
	Was excavation slope appropriate? (Inclinadu ba'c eksposisio nira appropriadu ona ka?)	Yes/No		Yes. Li FO ANEKA BA SE PERSEKUSI WADIA STADIUM MCL
	Was removal of water appropriate? (Remojan ba'c appropriadu ona ka?)	Yes/No		
2	Foundation Ground (Lanhuun Pundak)			
	Is strength of bearing ground sufficient? (Resistensi bantalan tanah cukupna?)	Yes/No		N/A
	If No, was the replacement of soft ground appropriate? (If Yes, it was not compacted with appropriate ka?)	Yes/No		
3	Compacted Ground (Bat compactado)			
	Did you use the compactor for compaction? (Ita ba'tal utiliza Compactor ba compactado?)	Yes/No		N/A

CHECK LISTS for Stone Masonry Drainage

2/2

OJT_CL for proposed site No. 1

No.	Check Items (Verifikasi Items)	Judgements (Luputan)		Specification (Spesifikasi)	Remarks (Catatan)
		Selection No.	SPC		
	Did you use the compactor for compaction? (Apakah anda menggunakan pemadatan untuk pemadatan?)	Yes	No		W X
1	Stone Masonry (Tata Letak Batu Bata)				
	Was Stone material appropriately? (Material batu bata apakah sesuai?)	Yes	No		Ukuran & Stone thickness $120mm$ / $120mm$ & $75mm$ & $75mm$
	Was cement mortar composed appropriately? (Apakah mortar semen komposisi yang sesuai?)	Yes	No		Coment 1 : Sand 2 : MU 1 : 10 Mencantumkan 1 : 10 : 10 Mencantumkan 1 : 10 : 10
2	Gradient Floor (Kemiringan Lantai)				NA
	Was the compaction of the concrete in the work area done appropriately? (Apakah pemadatan beton di area kerja dilakukan dengan benar?)	Yes	No		Overed 1 : Sand 2 : (Gypsum) : (Gypsum)
	Was the work done according to the drawing? (Apakah pekerjaan dilakukan sesuai gambar?)	Yes	No		NA
	Was the work done according to the specification? (Apakah pekerjaan dilakukan sesuai spesifikasi?)	Yes	No		Selected Material From Bureau PG Field (Material dipilih dari lapangan PG)
	Was the work done according to the drawing? (Apakah pekerjaan dilakukan sesuai gambar?)	Yes	No		Working Compactor 40-50kg (Mesin pemadatan 40-50kg)
	Was the work done according to the specification? (Apakah pekerjaan dilakukan sesuai spesifikasi?)	Yes	No		Approved density: 95% (Densitas disetujui: 95%)
	Was the work done according to the specification? (Apakah pekerjaan dilakukan sesuai spesifikasi?)	Yes	No		Approved thickness: 10cm (Ketebalan disetujui: 10cm)

Note: Comment (Optional column for only OJT (1) & (2))

Low for compactor was used second time for compaction not at the same place. The standard of the work was not according to the drawing. The work was not done according to the specification. The work was not done according to the drawing. The work was not done according to the specification.

Inspected by: (Name) Eng. Satrio D. G. (Date) 21/02/18
Checked by: (Name) Eng. Satrio D. G. (Date) 21/02/18
Trained: (Signature/Date)


Konstruksi Retaining wall everything is OK

Inspected by (Name/Signature)	Checked by (Name/Signature)	Trained by (Name/Signature)
name: / Title & Contractor's name:	name: / Department of DRRC:	name & title of DRRC:

CHECK LISTS Excavation (for Roadway)

1/4

OJT_CL for proposed site No. 1



CHECK LIST for Excavation
(Liste Verifikasi Pekerjaan)

Type of Excavation: (Type Excavation) (Fatah / Common)

Name of Project: (Nama Proyek) / (Nama Proyek) / (Nama Proyek)

Location: (Lokasi) / (Lokasi) / (Lokasi)

Date: (Tanggal) / (Tanggal) / (Tanggal)

Name of Contractor: (Nama Kontraktor) / (Nama Kontraktor) / (Nama Kontraktor)

Name of Inspector: (Nama Inspektur) / (Nama Inspektur) / (Nama Inspektur)

No.	Check Items (Verifikasi Items)	Judgements (Luputan)	Specification (Spesifikasi)	Remarks (Catatan)
* Check the type of original ground & Classification of Excavation (Verifikasi tipe asli tanah & Klasifikasi Excavasi)				
1	Which kind of nature (characteristic) of original ground/slope? (Jenis sifat alamiah (ciri-ciri) dari tanah asli/miring?)	Mark (number)	203.1	1) 1 & 2 can be excavated by blasting and Blasting. Detailed stone with volume of 1m ³ or more as 2)
2	Is the type of original ground stated in the Drawing or the Specification? (Apakah tipe asli tanah ditunjukkan pada gambar atau spesifikasi?)	Yes / No		NO NOT MET - YES DRAWING
* Cross Section for Cutting Area of Road Excavation (Lampiran Transversal dari Area Excavasi Jalan)				

CHECK LISTS Excavation

3/4

OJT_CL for proposed site No. 1

No.	Check Items (Verifikasi Items)	Judgements (Luputan)	Specification (Spesifikasi)	Remarks (Catatan)
1	Are the drawings of cross section for Roadway provided? (Apakah gambar potongan melintang untuk jalan raya disediakan?)	Yes / No		APRIL 2018
2	Which interval length of cross section? (Interval berapa panjang potongan melintang?)	Mark (number)		CHECK NEW DRAWING
3	Are the proposed gradient of cutting line/slope shown on the "Cross Section" (1)? (Apakah gradien garis pemotongan ditunjukkan pada "Potongan Melintang" (1)?)	Yes / No		NO COMPUTED BY CAN BE SETTING
4	Are original ground line also shown on the "Cross Section"?	Yes / No		
5	Are the results of calculation of the area (m ²)? Excavated value, described on such Drawing? (Apakah hasil perhitungan luas area?)	Yes / No		
* Workmanship for Excavation on the site (Kualitas Pekerjaan di Lapangan)				
1	Are the stakes of setting out and/or leading frames provided on the site? (Apakah patokan pemertakan dan/atau bingkai penuntun disediakan di lapangan?)	Yes / No	203.2	COMPARABLE CAN BE SETTING UP SAME
2	Are the line, grades and dimension of slope/ excavation led area followed to the Drawing or the instructed by the Engineer? (Apakah garis, gradien dan dimensi lereng/ area penggalian diikuti gambar atau petunjuk insinyur?)	Yes / No	203.1	
3	Which kind of machine or method of excavation are carried out? (Mesin atau metode penggalian apa yang digunakan?)	Mark (number)		* In case of Blasting, works apply SPC section 702.2.5 "Pre-splitting"
4	Have the Contractor instructed to the operator regarding work procedure of excavation? (Apakah kontraktor telah memberi instruksi kepada operator mengenai prosedur pekerjaan penggalian?)	Yes / No		
5	Are conservation of Topsoil and Utilization of excavated material carried out satisfactorily? (Apakah konservasi tanah atas dan pemanfaatan material penggalian dilakukan dengan memuaskan?)	Yes / No	203.2 / 203.3	

Inspected by (Name/Signature)	Checked by (Name/Signature)	Trained by (Name/Signature)
name: / Title & Contractor's name:	name: / Department of DRRC:	name & title of DRRC:

CHECK LISTS Excavation

3/4

OJT_CL for proposed site No. 1

No.	Check Items (Verifikasi Items)	Judgements (Luputan)	Specification (Spesifikasi)	Remarks (Catatan)
* Safety Measurement (Mediasi de segurança)				
1	Are the access route and working platform for the machine properly provided and Safety? (Apakah rute akses dan platform kerja untuk mesin disediakan dengan benar dan aman?)	Yes / No		REPEL THE ROAD SAFETY EWA APRESI DA LUAR KEMENTERIAN
2	Does the Contractor provided the watchman who observe the works and make instructions to the operator?	Yes / No		
3	When the road is reduced and limited the width, are the warning signboard and flagmen to the public traffic, provided?	Yes / No		

Inspected by (Name/Signature)	Checked by (Name/Signature)	Trained by (Name/Signature)
name: / Title & Contractor's name:	name: / Department of DRRC:	name & title of DRRC:

Attachment 2

OJT_ Demonstration for usage of Checklist for payment inspection on 7 Mach 2019


The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

OJT (3) Demonstration for usage of Check List for Payment Inspection

Case Study team for supervising, using Check List for Construction, DRBFC

on 10:00- 11:30 7th March 2019
at Conference Room, DRBFC Dili

Directorate of Road, Bridge and Flood Control (DRBFC) of Ministry of Public Works (MOP) and JICA Expert Team



Demonstration for usage of Check List for Payment Inspection
in one example Pavement Works for an Ex-Japan Road

1. Out-line of the Ex-Japan Road




1-1 Overall Progress of Rehabilitation for Ex-Japan Road
Ex-Japan Road have been implemented in three-phases;
Phase I: Earth works, structural works and Sub-base Course. Phase I consists of 9 contracts.
Phase II: Aggregate Base Course & 6cm Asphalt Concrete (AC) surface Binder Course. It consists of 4 contracts.
Phase III: 60m and 40m span bridge is supposed to be constructed at STA16km & 9km respectively

Phase I : Earth work, Stone Masonry structures & Sub-Base Course works items

Phase II : Base Course & Asphalt Concrete Surface Course works items

Ph1: Stone Masonry retaining Wall has been carried out at about STA8+300m, Section No.3 Contract Phase I photo taken on 11 Feb., 2019

Ph2: Asphalt concrete surfacing works have been completed at about STA16km, Contract II Phase II (Part 2) photo taken on 11 Feb., 2019



1-3 Out-line of one example Asphalt Paving Works

Project Name: Asphalt Pavement Works, Phase 2 for Reconstruction of Road Ex. Japan
Location: Dili-Beducu-Sarlala -Aileu
STA17+000 - STA19+750
Contract No.: SSS/121/MOPTC - 2017
Start / End Date: 12 Sept 2017(12 Nov 2015) / 31 Oct. 2018
Contract Price: USD \$2,489,023.43
Contractor: Sun Rise Golden Construction Pty Ltd
Supervision: Construction Depl. of DRBFC
main works: Foot way, Aggregate Base Course, Asphalt Binder Course t=6cm



Ph3: Spreading and Compaction are carrying out for Sub-base course at about STA17km@2018.02.06



Ph4: Foot way construction at about STA 17-19km using Pre-cast concrete kurb and blocks as New Pavement project.@2018.06.11



Ph-5: Ditto but joint Inspection by site Safety Committee, including Contractor in charge of and using Check List for "Safety Patrol"@2018.09.19



Ph6: Base Course works are carried out, with Grader at STA17km-17.5km by Sunrise and management by NTN @2018.09.11



Ph7: On Lower part [STA17.00-19.75], the width of As Paving is 12m (Aline). @2019.02.11



Ph8: ditto but compacting by vibration roller and watering is also conducted by big water tank lorry @2018.09.11 as Course works are carried out, with Grader at STA17km-17.5km by Sunrise and management by NTN @2018.09.11



Ph9: On upper part (STA13.00-16.5), the width of As Paving is 110m (Aline). On Lower part [STA17.00-19.75], the width of As Paving is 12m (Aline). @2019.02.11

Bill of Quantities of the Works

No.	Description	Unit	Quantity	Rate	Amount	Remarks
1	Gravel	m ³	1000	100	100000	
2	Sub-base	m ²	2000	50	100000	
3	Asphalt	m ²	1000	3000	3000000	
4	Concrete	m ³	500	1000	500000	
5	Labour	man-days	10000	100	1000000	
6	Material	m ³	1000	1000	1000000	
7	Equipment	man-hours	1000	1000	1000000	
8	Subtotal				10000000	
9	Grand Total				10000000	

Main work items:
 Crushed Aggregate Base Course: 5,952 m³
 6 cm Asphalt Concrete - Binder Course(A6, B6): 32,724 m²
 Sidewalk: 5,936 m²

2. Demonstration by filling marks/comments on to the Check List for Payment Inspection

2-1 Application for the Check List

This demonstration shows one example for Inspection for Payment using the Check List of the Inspection, according to following conditions/assumption

Conditions: i) Inspector supposed to be J. Koizumi, CDIRS expert
 ii) Inspection is made for the works done so far as Asphalt Concrete paving works
 iii) Fill the marks & comments by red/brown color in the applicable Check List

CVI 2_Demonstration of CI for Payment Inspection

SL 69-28 Inspection for Payment (Subcontractor)

CHECK LIST for Final (Interim / Daily) Inspection (2018-09-20)

Project: Road No. 100, Nishikubo, Nishikubo, STA17.000-19.750
 Date: 02.12.2019

No.	Check Items	Assessment (Subcontractor)	Assessment (SFC)	Remarks (When not in accordance)
1	Inspection for Documentation			
(1)	Is Contract Drawing and Specification provided?	Yes	No	Applicable to the subcontractor
(2)	Is the actual Progress Schedule provided?	Yes	No	
(3)	Is Variation Order(s), Claim(s) and other documents related the execution of the Works	Yes	No	

CVI 2_Demonstration of CI for Payment Inspection

CHECK LIST for Final (Interim / Daily) Inspection (2018-09-20)

No.	Check Items	Assessment (Subcontractor)	Assessment (SFC)	Remarks (When not in accordance)
(4)	Test for material			
(5)	Test Results of Stone Tests for each type of aggregate			
(6)	Tests for characteristics of asphalt			
(7)	Records of Production tests of asphalt			
(8)	Test Results of Slump Tests for prepared concrete aggregate			
(9)	Records for proposed the Construction Condition			
(10)	Records for Proposed for the Construction Item of each type of aggregate			
(11)	Report or Proposal for "Asphalt Content of Asphalt Concrete"			

CVI 2_Demonstration of CI for Payment Inspection

CHECK LIST for Final (Interim / Daily) Inspection (2018-09-20)

No.	Check Items	Assessment (Subcontractor)	Assessment (SFC)	Remarks (When not in accordance)
(12)	Test Results of Degree of Compaction (D.C.) of AC by core sample			
(13)	Test Results of Degree of Compaction (D.C.) of AC by core sample			
(14)	Test Results of Degree of Compaction (D.C.) of AC by core sample			
(15)	Test Results of Degree of Compaction (D.C.) of AC by core sample			
(16)	Test Results of Degree of Compaction (D.C.) of AC by core sample			
(17)	Test Results of Degree of Compaction (D.C.) of AC by core sample			

One example item of table: Data for work done quantities of the work item

NO	ADDRESS	MATERIAL	UNIT	QUANTITY		UNIT PRICE	TOTAL	REMARKS
				PLANNED	ACTUAL			
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50

References & Questionnaire

- 1) Please fill or marks on to the delivered "OJT3 Check List of Inspection for Payment" by yourself like a demonstration, referring to the Check List for Asphalt Pavement
- 2) Please write any comments and opinion regarding to "Check List for Construction", process of Inspection for work done on to the last column of sample Check List titled: " IV. Note, Remark and/or Comment "


References:
 #1: Check List of Inspection for Payment (Questionnaire, OJT 3)
 #2: Check List for Asphalt Pavement (OJT 3)

DAY 4. Decommissioning of CI for Payment Allocation

CHECK LIST for Final (Interim / Daily) Inspection 3-3 (CM 03-20)

No.	Check Items	Subproject	Contract	Inspection	Remarks
II	Inspection for the Quality and the measurement of the Works on the Site				
II-2	Is the Quality of the works on site satisfactory? (Is the site condition as same as QC records?)	Yes	No		Provide that the satisfactory area of paving will be reported on the Engineer's instructions
II-3	Is the site condition as same as the calculation sheet for the works done? - Measure the width of the surfacing - Measure the longitudinal length of the road	Yes	No		Provide that accurate measurement for work area should be used the site condition is satisfactory by the Engineer
III	Evaluation of the Inspection	Yes	No		
III-1	If "YES", PLS write next procedure. Or if "No" PLS write outstanding item. 1) In case "No", the Contractor shall be instructed to submit Test Results or QC records so that the work done should be verified by force necessary. Clarify and requirement by the Contract				
IV	Note, Remark and/or Comment				

☆ Obrigado Barak !!





Attachment 3

Collaborative workshop on culvert planning/Design check on 14 March 2019


REPÚBLICA DEMOCRÁTICA DE TIMOR-LESTE
MINISTÉRIO DAS OBRAS PÚBLICAS
DIRECÇÃO GERAL DAS OBRAS PÚBLICAS
DIRECÇÃO NACIONAL DE ESTRADAS, PORTOS E CONTROLO DE CREMAS


**ONE-DAY TRAINING WORKSHOP
ON CULVERT DESIGN / PLANNING**

Time	Topic / Activity	Speaker / Actor
09:30 - 10:00	Registration	DRBFC
10:00 - 10:30	Opening • Overview LDCRS • Introduction Remarks by DRBFC • Opening Remarks by DRBFC • Discussion, Feedback Exchange • Quiz: Option Path	• M. Hazel M. Torres, Team Leader • M. Augusto Aires, Chief Technical Advisor • M. João M. Lopes da Costa, Designer All participants
10:30 - 11:00	Technical Break	—
11:00 - 11:15	Technical Break	—
11:15 - 12:15	Presentation: Guideline for Culvert Design	M. Celso F. Soares, Dept. of Highways, DRBFC
12:15 - 13:00	Lunch break	—
13:00 - 14:00	Presentation: Case Study of Typical Culvert	M. Manuel Ramos, Dept. of Projects & Administration, DRBFC
14:00 - 14:45	Open Forum for Discussion	All participants (moderated by M. Celso F. Soares, DRBFC)
14:45 - 15:15	Wrap-up and Quiz: Lessons Learned	All participants
15:15 - 15:30	Workshop Evaluation and Closing	DRBFC

**The Project for
the Capacity Development of Road Services
in the Democratic Republic of Timor-Leste**

Project Outline


Ingerosec Corporation

Earth System Science Co., Ltd.


Project Target and Outputs

Item	Description
Project Title	The Project for the Capacity Development of Road Services (CDRS)
Project Duration	March 2016 ~ March 2019 (3 years)
Project Site	Whole National Roads in Timor-Leste
Implementing Agency	Ministry of Public Works, Transport and Communications (MPWTC)
Target Group	Directorate of Road, Bridge and Flood Control (DRBFC)
Overall Goal	The maintenance conditions of major roads are improved in TL.
Project Purpose	Capacity of DRBFC for maintenance of major roads in the whole country is enhanced.
Outputs	1. Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and budget plan 2. Capacity of DRBFC construction management for maintenance and rehabilitation including slope protection is improved through case studies in the whole country 3. Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection.


Activities to improve the capacity for surveying and design of drainage

Provision of Guideline for "Drainage - Culvert Design"


Culvert Design guideline & annex




Culvert alignment & planning



Overview of culvert design steps



Capacity calculation & checks




Activities to improve the capacity for surveying and design of slope protection

Provision of Guideline for "Slope Protection - Retaining Wall and Slope Collapse"


Contents

1. Slope
2. Retention structures
3. Retention structures
4. Retention structures
5. Retention structures
6. Retention structures
7. Retention structures
8. Retention structures
9. Retention structures
10. Retention structures
11. Retention structures
12. Retention structures
13. Retention structures
14. Retention structures
15. Retention structures


Design Procedure of Gravity Retaining Walls



Geological Information



Classification of Slope Disaster




Activities to improve the capacity for surveying and design of protection against bridge scour

Provision of Guideline for "Bridge Substructure Protection"

Outline of the Presentation

- 1. Introduction
- 2. Overview
- 3. Overview of Bridge Substructure Protection
- 4. Bridge Substructure Protection
- 5. Bridge Substructure Protection
- 6. Bridge Substructure Protection
- 7. Bridge Substructure Protection
- 8. Bridge Substructure Protection
- 9. Bridge Substructure Protection
- 10. Bridge Substructure Protection


VI. Study for Protection of Bridge Substructure




Activities to improve the capacity for surveying and design of slope protection

Provision of Guideline for "Slope Protection - Landslide Investigation"


The contents of Guideline




1. Detailed Investigation



1. How are the landslide body




2. Detailed Investigation



Activities to improve the capacity of construction management for maintenance and rehabilitation

Provision of Checklists for

- "Construction — Quality Control"
- "Construction — Progress Control"
- "Construction — Safety Control"



Activities to improve the capacity of construction management for maintenance and rehabilitation

On-the-job training (OJT) for supervision using checklists on

- Emergency Works site on A10, Hamboe-Letefoho, Ermera
- Ex-Japan Road site, Dili



REPUBLICA DEMOCRÁTICA DE TIMOR-LESTE
 MINISTÉRIO DAS OBRAS PÚBLICAS
 DIRECÇÃO GERAL DAS OBRAS PÚBLICAS
 ENGENHARIA NACIONAL DE ESTRADAS, PONTES E CONTROLO DE CRIAS

TRAINING ABOUT GUIDELINE FOR CULVERT PLANNING & DESIGN

BY:
 CELESTINO E. XIMENES
 (Department of Highways)



Generalidade proposito ba culvert

- Objectivo husi design drainajem atu garante capacidade drainajem nebe apropriado ba facilidade drainajem nian, nebe signifika katak culvert nian spesifikasi sulficiente atu akumulata kemungkinan volume be'e husi limpasan no kusio konstrusaun nebe razoavel compara ho ninia benefisiu no aktividade ekonomia. ("The purpose of drainage design is to ensure reasonable capacity of drainage facilities, which means specifying culverts with sufficient drainage capacity to accommodate probable volumes of stormwater and at reasonable construction costs compared to their benefit to economic activities.")
- Iha kontekstu hakur estrada, objectivo husi box culvert atu garante proteasaun ba estrada nia estrutura no ba sira nebe usa estrada. ("Within the context of road crossings, the purpose of box culverts is to ensure the protection of road structures and road users.")

Introduction, pagina vii

Atividade fundamental no desenvolvimento

Kondisaun atual

- Manual dezeñu ponte ne'ebe eziste
- Controlu capacidade culvert ne'ebe mak raramente implementa
- Inundasaun no limpasan akontese durante udan bo'ot
- Estrutura estrada sai estragado




Solusaun

- Aquisição ba koñesementu liu husi treinamentu prática planeamentu & dezeñu
- Esperensia dezeñu liu husi realiza estudu caso ba culvert iha Estrada A05 besik sesural no Estrada Ex-Japan besik sarjala
- Desenvolve matadalan tecnica ba planeamento no dezeñu culvert iha Timor-Leste




Mata Dalan Estrada — Drenajem — Dezeñu Culvert

- CDRS fornese esbosu matadalan iha Juñu 2018
- Rekolla komentário
- DNEPCC finaliza matadalan iha Setembru 2018
- CDRS tradús matadalan ba Tetun iha Novembru 2018 (la ofisial — hanesan referensia deit)



Metodo

- Controlo ba dezeñu culvert:
 (Check of culvert design)
 $Q > Q_p$
- Metodo estimasaun limpasan:
 (Method of runoff estimation)
 $Q_p = \frac{1}{3.6} \times C \times i \times A$
- Kalkulasaun dezeñu kapasidade:
 (Design of culvert capacity)
 $Q = V \times A = \frac{A^{5/3} \times S_b^{1/2}}{n^{1.49}}$



— Section 8.4, Design capacity of culverts, pajina 26
 — Equation 9, Rational Method, pajina 21
 — Equation 11, Manning discharge, pajina 26

Konteudu mata dalan

1. Ambitu
2. Referensia normativu
3. Termu no definisaun
4. Planeamentu
5. Koleksaun dadus
6. Analize udan ben
7. Dezeñu inundasaun
8. Hidrolika kanal-nakloke
9. Servisu proteasaun
10. Glossário
11. Bibliografia



- Anexu A: Estudu kazu kona-ba culvert iha Sesurai
- Anexu B: Materia ba treinamentu
- Anexu C: Estasaun meteorolójikas iha Timor-Leste

Planeamentu

Baziku

Aplikasaun no Alinamentu

Vizaun jerál kona ba prosesu dezeńu

Planeamentu: limitasaun nebe recomenda ba structura culvert

Property	Minimum	Maximum
Altura de eala (internu), D (Tinggi gorong-gorong)	0.75 m (750 mm)	5.0 m (5000 mm)
Largura (internu), B (Lebar)	0.45 m (450 mm)	6.5 m (6500 mm)
Kualidaman material take or to lha envidar nla placa	0.5 m (500 mm)	—
Perbandingan (D : B) (Perbandingan)	1 : 1	1 : 3
Gradiente / Kemiringan ba culvert	0.005 m/m (0.5%)	0.100 m/m (10%)

Table 4.1. Recommended limits for a concrete box culvert, pajina 4

Planeamentu: proposta apropiado liu ba muda culvert nian alinamen

Alinamen nebe existe: Curva mate iha area downstream no culvert nebe narak liu (custo nebe as fehe)

Alinamen nebe recomenda: muda kanal au ninian curva mate

Alinamen nebe la recomenda: curva mate iha upstream no downstream

Figure 4.4. Examples of culvert alignment, pajina 5

Prosesu dezeńu

Koleksaun dadus (Data collection)	<ul style="list-style-type: none"> Informasaun kondisiam baido iha Terenu (Foto) Dadus Topografiku Dadus uspa / dadus gumpatal Dadus udan len 	Section 5
Análize dadus udan len (Rainfall analysis)	<ul style="list-style-type: none"> Análize Freqüensia Kalkulasam udan len diario ba design 	Section 6
Kalkulasam ha inundasaun (Flood calculation)	<ul style="list-style-type: none"> Kalkulasam ha konsentrasam Kalkulasam ha tempo konsentrasam Kalkulasam ha udan len nian intensidade: avalliasam evidençia Limpasam Kalkulasam debit lenja 	Section 7
Kaloran, terbadu hidrolika (Open channel hydraulics)	<ul style="list-style-type: none"> Seliasaun ha Culvert nia dimensam Kalkulasam suportidade culvert ba debit air Kalkulasam ha tipe arus no velocidade be nian 	Section 8
Servisu Proteksaun (Protection works)	<ul style="list-style-type: none"> Seliasaun ha medida proteksaun no dimensam 	Section 9

Figure 4.5. Outline of process for design, pajina 6

Koleksaun dadus no Análize udan ben

Lista verifikasaun iha terrenu

Análize frekuensia

Koleksaun dadus

Lista verifikasaun kona ba itens survey iha terrenu

Análize udan ben

fluxo normal? dezastre?

Periodu Retornu: número média linan ne'ebé iha asaun ida-ne'ebé temi estatistikamente exesedidu dala ida verage

Dezeńu inundasaun

Metodu Rasional

Prosedimentu sintetiku

Assessment parameters

- Construction flow: 100
- Average annual rainfall: 1800 mm/year
- Construction flow: 100
- Average annual rainfall: 1800 mm/year
- Construction flow: 100
- Average annual rainfall: 1800 mm/year

Table 3.1 - Design of culverts at different discharge levels

Flow	Minimum probable daily inflow to the culvert (mm)	Design discharge (mm)
10 min	114.2	1.83
1 hour	122.7	1.83
24 hour	133.6	1.83

Design discharge $Q_{10} = 214.2$ mm/day

Determinasaun area kaptasaun

Location of discharge point

- Latitude: 8.6610° N
- Longitude: 125.5488° E

Catchment area: 0.34 km²

Figure 4.1 - Catchment showing location of culvert, watershed and watercourse

Dezeñu inundaçaun

Methodu Rasional ba kalkulasauñ pico descarga. $Q_p = \frac{1}{3.6} CIA$

Flowchart steps:

- Determinasaun area kaptasaun
- Determinasaun runoff aban ba area piko runoff
- Kalkulasauñ tempu ba runoff kaptas
- Determinasaun tempu ba runoff metoda
- Kalkulasauñ ba tempu konsentrasaun
- Seleksaun ba koefisiente limpasan
- Definisaun ba koefisiente tempu
- Kalkulasauñ ba intensidade udan ben
- Seleksaun ba densidade inundaçaun

Determinasaun area kaptasaun

Figure 4.2 - Elevation and lengths of watercourse

Determinasaun naruk aliran be nian no ninia gradiente

Table 4.1 - Calculation of gradient of watercourse

Point	Elevation (mm)	Horizontal distance (mm)	Vertical change (mm)	Gradient (%)
1	100	1000	0	0.00
2	110	2000	10	0.50
3	120	3000	20	0.67
4	130	4000	30	0.75
5	140	5000	40	0.80
6	150	6000	50	0.83
7	160	7000	60	0.86
8	170	8000	70	0.88
9	180	9000	80	0.90
10	190	10000	90	0.90

Total length of channel $L = 10000$ mm
 Gradient of watercourse $G = 0.90$

Kalkulasauñ ba intensidade udan ben

Discharge intensity of runoff $I = \frac{R_p}{C}$

$I = \frac{214}{0.34} = 629.41$ mm/hour

Mononobe Formula ba kalkulasauñ intensidade udan ben

$$I = \frac{R_p}{C} \left(\frac{R_p}{L_p} \right)^{0.6}$$

Kalkulasauñ ba tempu konsentrasaun

Table 4.2 - Recommended times for unit flow

Channel type	Time of unit flow (min)	Time of unit flow (hour)
Mountainous land	15.0 - 30.0	0.25 - 0.5
Collethill	3.0 - 6.0	0.05 - 0.10
Urban area	3.0	0.05

Time of unit flow $t_u = 20.0$ min
 $t_u = 0.33$ hours

Table 4.3 - Recommended velocities for channel flow

Gradient of watercourse (%)	Velocity of runoff (m/s)
0.40	7.5
0.60 - 0.80	10
0.90	7.5

Velocity of runoff $V = 7.5$ m/s

Time of channel flow $t_c = L / (6000 \times V) = 0.60$ hours

Time of concentration $t_c = 0.33 + 0.60 = 0.93$ hours

Seleksaun ba koefisiente limpasan

Table 4.4 - Recommended coefficients of runoff

Catchment type	Coefficient of runoff	Average (mm)
Brush and open slopes	0.70 - 1.00	0.75
Steep mountainous land	0.75 - 0.90	0.85
Grassy mountainous land	0.50 - 0.60	0.55
Collethill land and woods	0.50 - 0.75	0.65
Flat land	0.40 - 0.60	0.50
Flat plain	0.30 - 0.40	0.35
Urban areas	0.40 - 0.60	0.50
Forest areas	0.20 - 0.40	0.30
Catchment areas of mountainous terrain	0.75 - 0.85	0.80
Catchment areas of land story on flat land	0.45 - 0.75	0.60
Catchment areas of steep slopes of which more than half are in flat land	0.50 - 0.75	0.65

Coefficient of runoff $C = 0.45$

Kalkulasaun ba dezeńu inundasaun

Design flood of culvert, $Q_d = 1 \times 1.48 \times 1.48 \times 1.48 = 3.84 \text{ m}^3/\text{s}$

Design flood of culvert, $Q_d = 12.82 \text{ m}^3/\text{s}$

Radius (m)	Discharge of culvert (Q_c) (m^3/s)	Check discharge (Q_c) (m^3/s)
0.5	10.41	12.82
1.0	19.41	12.82
1.5	27.41	12.82

Medida culvert

Culvert width (internally), $b = 3.00 \text{ m}$

Culvert height (internally), $D = 3.00 \text{ m}$

Thickness of wall in joints, $w = 0.10 \text{ m}$

Type of culvert: Box

Total area of culvert, $A_c = 3 \times 3 = 9.00 \text{ m}^2$

Area of flow, $A = 3 \times (3 - 0.1) = 8.70 \text{ m}^2$

Wetted perimeter, $P = 3 + (3 - 0.1) + 3 + (3 - 0.1) = 12.00 \text{ m}$

Hydraulic radius, $R = A/P = 0.725 \text{ m}$

Circularization factor, $C = 0.81 \text{ m}^2$

Hidrolika kanal-nakloke

Equasaun ba kalkulasaun dezeńu kapasidade ba culvert,

$$Q = \frac{a^{3/2} \times S_0^{1/2}}{n \sqrt{1 + K_1}}$$

Verifika: kapasidade dezeńu tenki bo'ot liu dezeńu inundasaun, $Q > Q_p \therefore$ suficiente ✓

Gradiente culvert

Culvert length, $L = 14.0 \text{ m}$

Gradient of culvert, $S = 0.0001 \text{ m/m}$

Check of position: $1.48 < 0.100$

Material culvert nian

Material	Friction coefficient	Value
Concrete	Friction coefficient	0.012
Clay in the culvert	Friction coefficient	0.015

Coefficient of roughness, $n = 0.012$

Dezeńu kapasidade culverti

Design capacity of culvert, $Q = 12.82 \text{ m}^3/\text{s}$

Design flood of culvert, $Q_d = 12.82 \text{ m}^3/\text{s}$

Check of capacity: $Q > Q_d$

Velocidade fluxo no tipo fluxo

Normal depth of flow, $y_n = 0.23 \text{ m}$

Normal area of flow, $A_n = 3 \times 3 = 9.00 \text{ m}^2$

Normal wetted perimeter, $P_n = 3 + 3 = 6.00 \text{ m}$

Normal hydraulic radius, $R_n = 1.50 \text{ m}$

Normal velocity of flow, $V_n = 1.48 / 9.00 = 0.164 \text{ m/s}$

Froude number, $F_r = 0.164 / \sqrt{9.81 \times 0.23} = 0.10$

Significance of Froude number: $F_r < 1 \Rightarrow$ subcritical flow

Alternativu ba dezeńu no profundidade fluxo normal

Rezuma verifikasaun culvert

Capacity check: $12.82 \text{ m}^3/\text{s} > 12.82 \text{ m}^3/\text{s} = \text{OK}$

Flow velocity check: $0.164 \text{ m/s} < 3.5 \text{ m/s} = \text{OK}$

Attachment 4

CDRS workshop for Guideline and Checklist on 15 March 2019

The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

Database for road maintenance and rehabilitation activity

Session 1: Activities regarding GIS database cost estimation

Session 2: IRI data activity

15th March, 2019



Directorate of Road, Bridge and Flood Control (DRBFC) of Ministry of Public Works, Transport and Communications (MPWTC) and JICA Expert Team (JET)

Step 1-a (Room and Field activity)
The inspection are conducted for collecting basic data used by Drive recorder and IRI application, and As built drawing

Drive Recorder and IRI smartphone application

Setting in Vehicle

Data collection by As built drawing

Session 1: Activities regarding GIS database and cost estimation

Procedure of Database activity

Step 1:
The position and point of road infrastructure facilities are input in GIS database

Method 1: The data are collected by Drive recorder and IRI application (for Good and Bad road)

Method 2: The data are collected through as built drawing for under construction road

Step 2:
The inspection are conducted for collecting damaged condition

Step 3:
The damaged condition data are input to GIS and estimated the budget

Step 1-b: (Room activity)
The basic data input to GIS Map according to the result of "Step 1"

Method 1: Movie and IRI data


Method 2: As built drawing

Input to the GIS Map

GIS Map

The Basic data

- Road surface condition (Movie and IRI)
- Point of the Cross culvert (Movie and as built drawing)
- Arrangement of the Retaining wall, Line drain and Guard rail (Movie and as built drawing)



Step 2: (Field activity)
The inspection are conducted for collecting damaged condition in field


Preparation of Map for field inspection

Field inspection for checking the damaged condition

GIS database (after "Step 2")

Export to the hard copy map

Go to the site to collect condition




The System of GIS database has been set in Maintenance Department, DRBFC

National Road A01-16

District Road C01-32

16 folder National Road (A) and 32 folder District Road (C) has been prepared and connected with GIS database



Step 3: (room activity)
The data input to GIS Map for damaged condition and estimated the budget

Result of the field inspection


Input to GIS Map

GIS Map (continuously process of "Step 2")


Specification and condition








File maker Cost estimation system


Cost estimation



The Progress of GIS database for Maintenance







IRI Data acquisition and GIS Mapping in Timor Leste

- The smartphone system is developed by Gifu University Graduate School of Natural Science and Technology, Department of Intelligence Science and Engineering, Information Science, Fukui-Lab.
- The system developer is Mr. Frederico Soares Cabral Faculty of Engineering, National Univ. of Timor-Leste, TIMOR-LESTE.

Collaborated with CDRS Project

A screen shot of android application which we developed

Data Acquisition System




- An android application is installed in android smartphone.
- The android is fixed on the dashboard of vehicle with curing tape tightly.
- The application takes data in 100 Hz.

[Items stored by the application]

- Time stamp
- Acceleration of (x, y, z) axis
- Gyroscope of (x, y, z) axis
- GPS (Longitude, Latitude, Altitude)
- Compass

Totally 11 dimensions time series

Setting in Vehicle



Design Guideline For Bridge Substructure Protection In Timor-Leste

15th March 2018

Presenter : Antonio De Araujo (Department of Maintenance) and Julius L. Kely (Department of Project) NDRBFC

FDG stage

1. Introduction	1
2. Background	2
3. Objectives	3
4. Scope	4
5. Methodology	5
6. Data Collection	6
7. Data Analysis	7
8. Results and Discussion	8
9. Conclusions	9
10. Recommendations	10
11. References	11
12. Appendix	12
13. Glossary	13
14. Acronyms	14
15. Symbols	15
16. Figures	16
17. Tables	17
18. Bibliography	18
19. Index	19
20. Revision History	20
21. Approval	21
22. Distribution	22
23. Contact Information	23
24. Revision History	24
25. Approval	25
26. Distribution	26
27. Contact Information	27
28. Revision History	28
29. Approval	29
30. Distribution	30
31. Contact Information	31
32. Revision History	32
33. Approval	33
34. Distribution	34
35. Contact Information	35
36. Revision History	36
37. Approval	37
38. Distribution	38
39. Contact Information	39
40. Revision History	40
41. Approval	41
42. Distribution	42
43. Contact Information	43
44. Revision History	44
45. Approval	45
46. Distribution	46
47. Contact Information	47
48. Revision History	48
49. Approval	49
50. Distribution	50
51. Contact Information	51
52. Revision History	52
53. Approval	53
54. Distribution	54
55. Contact Information	55
56. Revision History	56
57. Approval	57
58. Distribution	58
59. Contact Information	59
60. Revision History	60
61. Approval	61
62. Distribution	62
63. Contact Information	63
64. Revision History	64
65. Approval	65
66. Distribution	66
67. Contact Information	67
68. Revision History	68
69. Approval	69
70. Distribution	70
71. Contact Information	71
72. Revision History	72
73. Approval	73
74. Distribution	74
75. Contact Information	75
76. Revision History	76
77. Approval	77
78. Distribution	78
79. Contact Information	79
80. Revision History	80
81. Approval	81
82. Distribution	82
83. Contact Information	83
84. Revision History	84
85. Approval	85
86. Distribution	86
87. Contact Information	87
88. Revision History	88
89. Approval	89
90. Distribution	90
91. Contact Information	91
92. Revision History	92
93. Approval	93
94. Distribution	94
95. Contact Information	95
96. Revision History	96
97. Approval	97
98. Distribution	98
99. Contact Information	99
100. Revision History	100

Outline of the Presentation

- I. Introduction
- II. Objective
- III. Characteristics of rivers in Timor-Leste
- IV. Damage of bridge substructures in Timor-Leste
- V. Hydraulic phenomena around bridge pier
- VI. Study of bridge substructure and scour depth
- VII. Study for protection of bridge substructure
- VIII. What we have to apply more and what should be resolved for future.

I. Introduction

II. Objective of the design guideline

Objective:

- To improve the design of countermeasure for bridge protection substructure from flood scour
- To reduce flood scour damage to bridge substructure in Timor-Leste

III. Characteristics of majority of Rivers in Timor-Leste

- Sources of many rivers in Timor-Leste are located in the mountainous area, at an altitude of 1000m to 2000m
- The average annual rainfall in the northern region of Timor-Leste is approximately 1000mm to 2000mm and in the southern region it is 1500 mm to 2000 mm
- The length of their rivers is short and share many natural characteristics with rivers in Japan

IV. Condition of Bridges Substructure in Timor Leste

The following figures show the scouring damage of Sahon Bridges right bank abutment and pier.

Figures 3 and 4 show the scouring damage of Mola Bridges Pier & abutment. Due to scouring damage, the caving of the footing can be seen

V. Hydraulic Phenomena Around Bridge Pier

The figure shows the hydraulic phenomenon that occurs around bridge piers during flood.

Bridge piers located in a river cause complex vortices and waves that disturb the flow and water surface during flood; as a result, an increase in water level and riverbed scouring occur.

Hydraulic Phenomena around bridge pier (Japan Example)

The figure show the state of scour on bridge pier after a flood in Japan. The flood caused a scour hole to form around the bridge pier

The figure show the actual phenomenon around a bridge pier during floods, the occurrence of complex flow around the bridge pier apparent.

VI. Study of Bridge Substructure Scour Depth

1. Scour depth around bridge pier

$$\frac{Z}{D} = f \cdot \left(\frac{h_0}{D} \cdot \frac{h_0}{dm} \cdot Fr \right)$$

Z - Scour water depth
 D - Diameter of bridge pier
 h_0 - Average water depth of main channel
 f - Friction number
 Z - Scour depth

Step 1
Calculate the dimensionless scour depth Z/D using the target location average water depth h_0 , the diameter of bridge pier D , average grain diameter of inverted material dm , and Froude number Fr .

Step 2
The resulting Z/D should be corrected for changes in flow direction due to flooding of nearby bridge piers. After these corrections, the depth of scour hole around a bridge pier can be calculated.






Table Factor of α and β

Shape of block	specific gravity (p/p _w)	α × 10 ³	β
Type A Projection	2.22	1.2	1.5
Type B Flute	2.63	0.54	2.0
Type C Triangular cone	2.35	0.83	1.4
Type D Triangular bearing	2.25	0.45	2.3
Type E Rectangle	2.09	0.79	2.8





Average Velocity

The flow velocity used in the calculation of foot protection block weight is calculated using the Manning formula for calculating the average velocity. The roughness coefficient is selected from the table below based on the conditions at the target river site.

Category	Material	Range of Roughness Coefficient (n)
Natural channels	Smooth bed	0.012-0.017
	Smooth bed with some stones	0.013-0.018
	Smooth bed with many stones	0.014-0.019
	Smooth bed with many stones and some weeds	0.015-0.020
	Smooth bed with many stones and some weeds and some silt	0.016-0.021
	Smooth bed with many stones and some weeds and some silt and some sand	0.017-0.022
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel	0.018-0.023
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel and some shells	0.019-0.024
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel and some shells and some organic matter	0.020-0.025
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel and some shells and some organic matter and some algae	0.021-0.026
Artificial channels	Smooth bed	0.012-0.017
	Smooth bed with some stones	0.013-0.018
	Smooth bed with many stones	0.014-0.019
	Smooth bed with many stones and some weeds	0.015-0.020
	Smooth bed with many stones and some weeds and some silt	0.016-0.021
	Smooth bed with many stones and some weeds and some silt and some sand	0.017-0.022
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel	0.018-0.023
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel and some shells	0.019-0.024
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel and some shells and some organic matter	0.020-0.025
	Smooth bed with many stones and some weeds and some silt and some sand and some gravel and some shells and some organic matter and some algae	0.021-0.026

Table: Revised Ministry of Construction, Rivers and Flood Control Standard (Japan 1997) Survey Section Page





Result of Calculation

Cross section No.	No.8
n: Coefficient of roughness	0.03
S: Cross-sectional area of river (m ²)	566.4
f: Riverbed gradient	253.5
R: Hydraulic radius	0.008
Vm: Mean flow velocity (m/s)	5.1
Q: Discharge (m ³ /s)	2886.1

Calculation of weight of foot Protection blocks
The formula is used in Japan to calculate the necessary weight of foot protection blocks.

$$W = \left(\frac{V \cdot V_m}{C} \right)^2 \cdot \left(\frac{Q}{R} \right)^2$$

Calculation Example for weight of Foot Protection Block

• Calculation Condition

- W: is the weight of foot protection block
- V: is the river velocity
- Shape: Type: B is the block type
- n: 0.54 is the block factor
- p: 2.0 is the block factor
- ρ: 2000kg/m³ is the density of water
- ρ_b: 2300kg/m³ is the density of block
- g: 9.8m/s² is the acceleration of gravity

• Now W can be calculated as follows

$$W = 0.54 \times \left(\frac{1000}{2300 - 1000} \right)^2 \times \frac{2886}{9.8} \times \left(\frac{5.1}{2} \right)^2$$

$$W = 2872 \text{ N}$$

$$W = 293 \text{ kg}$$

Dimension Shape of Block Plane

VII. What we have to apply more and what should be resolved for future.

What we can do at the moment is that We prepared design and cost estimate of budget for project implementation. However, No formula and No standard as guideline to resolve bridge substructure protection, therefore, the cost estimate were not included bridge protection design.

Therefore detailed survey, detail design, detail estimate budget for bridge protection can be provided based on the guideline so we have to apply formula on each project. And the monitoring is significant for not only quality control but also feedback for design checking in maintenance department.

However it is still insufficient that requirement of engineering justification from decision maker. Hence, it may be no budget for monitoring at the site and no arrangement for facility for engineers.

- Therefore we propose that decision maker should consider further engineering justification, and training opportunity in DRBFC.
- Regarding formwork of foot protection like Comoro No. 3 Bridge, it is needed to obtain formwork with its royalty, so DRBFC should keep one set of the form work at least.



**Introduction of Road Guidelines
Slope Protection
Retaining Wall and Slope Collapse**

Workshop of CDRS
15th March, 2019
Project Dep. Sabino de J. Lobato

Contents

1. Scope	8: Slope
2. Normative references	9. Slope Disaster
3. Terms and definitions	10. Slope Stability Calculation
4. Investigation	11. Influence of factors in slope stability calculation formula
5. Design of Gravity Retaining Wall	12. Design Example of Countermeasure against Shallow Slope Collapse
6. Gravity Retaining Wall in the Common Drawings	
7. Bearing Capacity	

Annex

- Annex A How to Use the Total Station
- Annex B How to Use the Dokenbo
- Annex C Excel Worksheets for Stability Calculation of Gravity Retaining Wall
- Annex D Excel Worksheets for Slope Stability Calculation
- Annex E Design Example of Catch Wall

Investigation of Ground Shape

- Design must stand on actual surveyed cross section at least.
- Total Station makes cross section survey easy.



How to Obtain Geological Information


- ① Geomorphologic approach
- ② Surficial geological observation
- ③ Mechanical boring and standard penetration test
- ④ Other penetration test Dokenbo




Dokenbo




Gravity Retaining Wall in the Common Drawings




Sliding Condition






Slope Stability Calculation



Influence of Shear Strength to the Safety Factor





Konteudu mata dala

Introduction

1. Ambitu
2. Referensia normativu
3. Termu no definisau
4. Planeamentu
5. Koleksaun dadus
6. Analize udan ben
7. Dezeftu inudasau
8. Hidrolika kanal-naktoke
9. Servisu protesaun

Glossary
Bibliografia




Annex A: Estudu kazu kona ba culvert iha Sesurai
Annex B: Materia ba treinamentu
Annex C: Estasaun meteorologikas iha Timor-Leste

Contents of guideline

Introduction

1. Scope
2. Normative references
3. Terms and definitions
4. Planning
5. Data collection
6. Rainfall analysis
7. Design flood
8. Open-channel hydraulics
9. Protection works

Glossary
Bibliography




Annex A: Case study of Sesurai culvert
Annex B: Training materials
Annex C: Weather stations in Timor-Leste

Planeamentu

Basiku

Aplikasaun no Alinamentu

Vizaun jerat kona ba prosesu dezeitu




Planning

Basics

Application and Alignment

Design process overview



Planeamentu: limitaun nebe recomenda ba structura culvert

Property	Minimum	Maximum
Alteza do eala (interna) D Tirad boreng gotong	0.75 m (750 mm)	5.0 m (5000 mm)
Largura (interna) B Lobat	0.45 m (450 mm)	6.5 m (6500 mm)
Keda anner material toka ne toha culvert no placa	0.5 m (500 mm)	—
Proporcion (D-B) (Pareandangan)	1:1	1:3
Gradiente / Kemiringan ba culvert	0.005 m/m (0.5%)	0.100 m/m (10%)

Table 4.1, Recommended limits for a concrete box culvert, pagina 4


Planning: recommended limits for a concrete box culvert

Property	Minimum	Maximum
Height, D	0.75 m (750 mm)	5.0 m (5000 mm)
Width, B	0.45 m (450 mm)	6.5 m (6500 mm)
Cover depth (of material) above top plate	0.5 m (500 mm)	—
Proportion (Height / width)	1:1	1:3
Gradient of culvert	0.005 m/m (0.5%)	0.100 m/m (10%)

Table 4.1, Recommended limits for a concrete box culvert, page 4

Planeamentu: proposta apropriado liu ba muda culvert nian alinamen


Alinamen nebe existe: Curva male iha zona downstream ou culvert nebe maudu iha (ou nebe an-fer) ✓ Alinamen nebe recomenda: curva male iha zona upstream ou downstream










Legend: Existing Culvert, Canal previous line, Canal natural, Bridge, Proposed Culvert, Existing Culvert, Natural Watercourse, Bridge, Roadway PVI Sharp

Planning: propose an appropriate change of culvert alignment

Existing alignment: sharp bend on downstream side and long culvert (higher cost) ✓ Recommended alignment: change channel to minimize sharp bend



Legend: Existing Culvert, Existing Culvert, Natural Watercourse, Bridge, Roadway PVI Sharp



Medida ba protesaun erosaun

Evaluasaun ba necessidade:

- Velocidade normal: $0.6 \text{ m/s} \leq V < 3.5 \text{ m/s}$
- Velocidade as: $3.5 \text{ m/s} < V$
 - ⇒ Protesaun nebe rekomenada
- Arus subcritical (Froude number < 1)
- Arus supercritical (Froude number > 1)
 - ⇒ Protesaun nebe rekomenada

— Section 8.4, Design capacity of culverts, pajina 27
— Section 8.5, Type of flow, pajina 28

Erosion protection measures

Evaluation of necessity:

- Normal velocities: $0.6 \text{ m/s} \leq V < 3.5 \text{ m/s}$
- High velocity: $3.5 \text{ m/s} < V$
 - ⇒ Protection is recommended
- Subcritical flow (Froude number < 1)
- Supercritical flow (Froude number > 1)
 - ⇒ Protection is recommended

— Section 8.4, Design capacity of culverts, page 27
— Section 8.5, Type of flow, page 28



The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

Introduction of Landslide Guideline

Cristovao da Costa Monteiro ST
Maintenance Dept. DRBFC
Oktoviano Viegas Timan de Jesus
IPG-Geological Hazard Division
15th Mar. 2019

Directorate of Road, Bridge and Flood Control (DRBFC) of
Ministry of Public Works, Transport and Communications (MPWTC),
Instituto do Petroleo e Geologia (IPG) and JICA Expert Team (JET)

Contents of Guideline

The guideline introduces the general approach how to investigate the mass movement landslide. The process of the contents is along the case study activity on Aituto Landslide

This is a slide in which the surface of rupture is curved concavely upward and the slide movement is roughly rotational about an axis that is parallel to the ground surface and transverse across the slide.

1. How was the landslide found?

Two categories of the signs: **Visible Landslide** and **Discreet and Subtle signs**

The house crack and deformation
The tree bending

2 Proposal of Flow chart of landslide investigation

Proposal of Preliminary investigation

The overall topographic feature of the site slopes
Understanding the topographic characteristic of the site slope
Estimating the regional geologic structure of the site

1. Preliminary investigation

1. Topographic investigation

Purposes of the topographic investigation may to recognize:

- (1) The overall topographic feature of the site slopes
- (2) Understanding the topographic characteristics of the site slope
- (3) Estimating the regional geologic structure of the site

Creating a topographical map

1. Preliminary investigation

2. Field investigation

Purposes of the field investigation are to

- (1) Understand the aerial extent and a general direction of movement of the landslide
- (2) Assess the geology and geologic structure
- (3) Estimate the cause of the sliding
- (4) Predict future movement

2. Detailed investigation

Detailed investigation should be planned by selecting appropriate investigation methods and instruments.

Simple method in measuring movement

Drive stakes across a tension crack along the direction of movement. Then attach horizontal board to the stakes, and saw through the board. Any movement across the tension crack can be determined by measuring the space between the saved portion of the board.

2. Detailed investigation

Inclinometer Measurement

To detect displacement of the sliding mass, monitoring with the inclinometer is the useful tool. Measurement the inclination of castings with the inclinometer should be performed periodically, and the cumulative displacement of the casing should be analyzed to detect the depth of the surface of rupture.

Inclinometer Location

2. Detailed investigation

Inclinometer Measurement

Borehole No. 1





Need more information

2. Detail Investigation

Inclinometer Measurement

Borehole No. 3

Deformation is 18.58mm



Attachment 5

5th Joint Coordinating Committee on the project for the Capacity Development of Road Services (CDRS)
on 19 March 2019

**The Project for
the Capacity Development of Road Services
in the Democratic Republic of Timor-Leste**

No.	Item	By	Time
1	Opening speech	MOP	9:30-9:40
2-1	Project activities up to date	JICA Expert Team	9:40-10:00
2-2	Database for road maintenance and rehabilitation activities	Management Department DRBFC	10:00-10:15
2-3	Checklist for construction	Construction Department DRBFC	10:15-10:25
2-4	Technical guidelines	JICA Expert Team	10:35-10:40
2-5	Report on Workshop	JICA Expert Team	10:50-10:55
3	Evaluation of project and review of project activity plan	JICA Expert Team	10:55-11:10
4	Open discussion for the Project	All	11:10-11:40
5	Comments by JICA	JICA Representative	11:40-11:50
6	Conclusion and Closing remarks by MOP	MOP	11:50-12:00

**The Project for
the Capacity Development of Road Services
in the Democratic Republic of Timor-Leste**

**5th JCC
March 2019**

**Ingerosec Corporation
Earth System Science Co., Ltd.**



Contents

1. Project outline
2. Project activities up to date
 1. Case studies
 2. Database
 3. Checklists
 4. Guidelines
 5. Workshop
3. Evaluation of project and review of project activity plan

1. Project Outline

Project Target and Outputs

Item	Description
Project Title	The Project for the Capacity Development of Road Services (CDRS)
Project Duration	March 2016~December 2019 (45 month)
Project Site	Whole National Roads in Timor-Leste
Implementing Agency	Ministry of Public Works, Transport and Communications (MPWTC)
Target Group	Directorate of Road, Bridge and Flood Control (DRBFC)
Overall Goal	The maintenance conditions of major roads are improved in TL. Capacity of DRBFC for maintenance of major roads in the whole country is enhanced.
Project Purpose	1. Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and budget plan 2. Capacity of DRBFC construction management for maintenance and rehabilitation including slope protection is improved through case studies in the whole country. 3. Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection
Outputs	



2. Project activities up to date

2-1. Project activities up to date

Baseline survey

1) Causes of road and bridge failures

Pavement
45%

Slope
24%

Drainage
13%

Other
18%

- ✓ Pavement damage has the highest proportion, but proper pavement repair is progressing in TL, especially in DBI.
- ✓ Slope is 2nd and drainage is 3rd highest, but appropriate repair measures are not taken.

TL
42%

Scouring
25%

Other
33%

- ✓ 42% of total bridges are damaged in TL, & the majority (25%) of damaged bridges was caused by scouring. However, appropriate repair measures are not taken.

2) Cases of road and bridge failures

Pavement failure on A65 due to the lack of roadside ditch

Cut & embankment slope failure on A02 due to the heavy rain and lack of slope protection

Embankment slope failure on A07 due to the unsuitable foundation material and lack of compaction

Scouring of bridge substructure on A14 due to severe river flow and lack of protection

Case study activities

Case study sites

Activities to improve the capacity for surveying and design of slope protection

Site-1: Landslide in Aitutua

- Geotechnical boring and topographic survey
- Monitoring of slope mass movement
- Analysis of field survey data
- Propose appropriate and applicable measures

Topographic survey and mapping using Unmanned Aerial Vehicle (UAV)

Activities to improve the capacity for surveying and design of protection against bridge scour

Site-2: Bridge scouring in Manufahi

- Topographic survey
- River flow analysis
- Propose appropriate or applicable measures
- Technical advice on basic design

Activities to improve the capacity for surveying and design of drainage

Site-3: Damaged culvert in Manufahi

- Topographic survey
- Catchment area & discharge volume analysis
- Culvert capacity calculation
- Technical advice on the basic design checks

Activities to improve the capacity of construction management for maintenance and rehabilitation

Site-4: Construction supervision on Ex-Japan Road

- Quality control
- Progress control
- Safety control

Activities to improve the capacity for design of drainage and the capacity of construction management

Site-5: Box culvert planning, design and construction supervision on Ex-Japan Road
 > Check of box culvert size
 > Check of box supervision using "Checklist"

17

Activities to improve the capacity of construction management for maintenance and rehabilitation

Site-6: On-the-job training for construction supervision on Emergency Works site on A10, Humboc-Letefoho, Iirnera
 > Quality control using "Checklist"
 > Safety control using "Checklist"

18

2-2. Database of maintenance activities

Database for road maintenance and rehabilitation activities

Session1: Activities regarding GIS database and Cost estimation
 Session2: IRI data activity

Directorate of Road, Bridge and Flood Control (DIRBFC) of Ministry of Public Works, Transport and Communications (MPWTC) and JICA Expert Team (JET)

19

Session1: Activities regarding GIS database and cost estimation

> Step 1 (Preparation activity)
 The basic data will be input to GIS Map from Drive Recorder

Method: Move and fix data

The Basic data

- Road surface condition before and after
- Point of the Cross culvert (Move and fix built drawing)
- Arrangement of the retaining wall, line drain and Guard response and as built drawing

20

Step 2: (Field activity)
 The inspection are conducted for collecting damaged condition in field

Preparation of Map for field inspection
 GIS software (ArcGIS 10.2)

Field Inspection for checking the damaged condition

21

Step 3: (Data input activity)
 The data input to GIS Map for damaged condition and estimated the budget

Result of the field inspection

GIS Map (continuously process of "Step 2")

GIS system Cost estimation system

22

The Progress of GIS database for Maintenance

Basic data information used by drive recorder will be collected for maintenance necessity road until June 2019

23

GIS database of road rehabilitation progress prepared by GIS section, project department

General Map has been prepared

Activity
 • GIS database of Rehabilitation progress for Inner Leticia Gov. project will be added until June, 2019

24

Introduction of IRI activity

GIS Mapping

A screen shot of android application which we developed

GIS Mapping

Sample of Classification in Paved Road

GIS Mapping

Sample of Classification in Unpaved Road

System proposal for IRI Data acquisition and GIS Mapping in the future

- The smartphone system is developed by Gifu University
Graduate School of Natural Science and Technology, Department of Intelligent Technology and Management, Information Science, Faculty of Life
- The system developer is Mr. Frederico Soares Cabral
Faculty of Engineering, Federal Univ. of Pernambuco, BR0291331

Proposed:
This activity will be Collaborated with DRBFC

A screen shot of android application which we developed

2-3. Checklist of construction

Checklist for Construction

Eng. Nazaria Da Jesus Freitas,
Construction Department, DRBFC

Directorate of Road, Bridge and Flood Control (DRBFC) of
Ministry of Public Works (MOP) and JICA Expert Team (JET)

Content of presentation
for "Checklist for Construction (CL)"

- Objective of Checklist for Construction
- Application of CL work item & user
- Content of CL _ March 2019
- Report of On-the-Job Training (OJT) using CL
- Finalizing and Dissemination of CL

1. Objective of Checklist for Construction

One of objective of the CDRS Project is the improvement of capacity of DRBFC construction management for maintenance and rehabilitation Works.

There is lack of the tool like a "Checklist for Construction", effective references, for daily supervising works on sites.

So, "Checklist for Construction" has been drafted and issued for an effective small booklet, as simple technical navigation and one of supporting material, for construction supervising on the site.

2. Application of CL work item & user

CL consists of three fields : I. Quality Control (QC), II. Safety and III. Construction Management

- 1) *Checklists for QC* is very simple and focusing essential check points on the site. So even junior staff of the Works can be use it and can instruct the Contractor properly and easily.
- 2) *Checklist for Safety* can be used by all personnel who are engaged and responsible for construction works.
- 3) *Checklist for Construction Management*, they are used when "Procurement" of the Works and "Evaluation" for the works accomplished are required to DRBFC officers according to the Contract

3. Content of CL - Version-2

Preface

- Objective
- Application of Check List
- Utilization of Check List for Construction

1. Dissemination

2. Quality Control

10. Explanatory

- ENVIRONMENT
- Embankment
- Aggregate Surface Course
- (Concrete) Aggregate Course on Existing Pavement
- widening of Embankment

20. Small Structures

- Pipe Culvert
- Stone Masonry Drainage
- Stone Masonry Retaining Wall
- Concrete Drainage
- Gabion Mesh

30. Box Culvert

- 40. Road Pavement works
- 41. Base Course and Sub-base Course
- 42. Asphalt Pavement
- Design and specification
- Check Points of Daily Quality Control on Site
- Core Sampling Test

II. CIVIL List of Safety Control

- 10. Daily Safety Checking
- 20. Regular Safety Activities
- 30. Safety organization and management
- 40. Check List for Safety Patrol

III. Check List of Construction Management

- 10. Tender documents (Drafting, reference only)
- 20. Inspection/audit inspection for the works done
- 30. Drawing

References: Quality Control Plan

4. Report of On-the-Job Training (OJT) using CL

PH1: STA0-300 A10 from Humboe JCT, Stone Masonry Retaining Wall is construction.

PH2: Ditto but using CL(Checklist_SM Retaining Wall sheet, Inspecting according to each "check item" of the sheet.

OJT (1), using "Checklist for Construction" by DRBFC's Trainer on Emergency Works, A10 Ermera

CHECKLIST Stone Masonry Retaining Wall

CHECKLIST for Stone Masonry Retaining Wall

Project Name: *Ermera*

Location: *Humboe JCT*

Station: *STA 0+300*

No.	Check Item	Yes	No	Remarks
1	Design and specification			
2	Check Points of Daily Quality Control on Site			
3	Core Sampling Test			
4	Environment			
5	Embankment			
6	Aggregate Surface Course			
7	(Concrete) Aggregate Course on Existing Pavement			
8	widening of Embankment			
9	Pipe Culvert			
10	Stone Masonry Drainage			
11	Stone Masonry Retaining Wall			
12	Concrete Drainage			
13	Gabion Mesh			

CHECKLIST for Stone Masonry Retaining Wall

No.	Check Item	Yes	No	Remarks
1	Design and specification			
2	Check Points of Daily Quality Control on Site			
3	Core Sampling Test			
4	Environment			
5	Embankment			
6	Aggregate Surface Course			
7	(Concrete) Aggregate Course on Existing Pavement			
8	widening of Embankment			
9	Pipe Culvert			
10	Stone Masonry Drainage			
11	Stone Masonry Retaining Wall			
12	Concrete Drainage			
13	Gabion Mesh			

Handwritten notes and signatures are present on the checklist.

Using "Checklist for Safety Patrol" on the occasion of C/S Safety Patrol by DRBFC and the contractors

PH-3: 2nd Safety Patrol by site Safety Committee, including Contractor in charge of the works, using Checklist for "Safety Patrol" - Inspection site: STA 2 - 8km of Ex-Japan Road, Stone Masonry Retaining Wall

PH-4: Ditto but Inspection site Q2: STA 6+270, RC double Pipe Culvert, half of the road open to Public Traffic.

Member of pilot "Site Safety Committee"

For the body of Safety Patrol by DRBFC on the occasion of Ex-Japan Road

NO	Name	Position	Contact No.	Remarks
1	Mr. [Name]	Chairman	[Phone]	
2	Mr. [Name]	Member	[Phone]	
3	Mr. [Name]	Member	[Phone]	
4	Mr. [Name]	Member	[Phone]	
5	Mr. [Name]	Member	[Phone]	
6	Mr. [Name]	Member	[Phone]	
7	Mr. [Name]	Member	[Phone]	
8	Mr. [Name]	Member	[Phone]	
9	Mr. [Name]	Member	[Phone]	
10	Mr. [Name]	Member	[Phone]	
11	Mr. [Name]	Member	[Phone]	
12	Mr. [Name]	Member	[Phone]	
13	Mr. [Name]	Member	[Phone]	
14	Mr. [Name]	Member	[Phone]	
15	Mr. [Name]	Member	[Phone]	
16	Mr. [Name]	Member	[Phone]	
17	Mr. [Name]	Member	[Phone]	
18	Mr. [Name]	Member	[Phone]	
19	Mr. [Name]	Member	[Phone]	
20	Mr. [Name]	Member	[Phone]	
21	Mr. [Name]	Member	[Phone]	
22	Mr. [Name]	Member	[Phone]	
23	Mr. [Name]	Member	[Phone]	
24	Mr. [Name]	Member	[Phone]	
25	Mr. [Name]	Member	[Phone]	
26	Mr. [Name]	Member	[Phone]	
27	Mr. [Name]	Member	[Phone]	
28	Mr. [Name]	Member	[Phone]	
29	Mr. [Name]	Member	[Phone]	
30	Mr. [Name]	Member	[Phone]	



Usage of "Checklist for inspection/evaluation for the works done (accomplished works in progress)" in work-shops

Handwritten notes and signatures are present on the checklist.

Usage of "Checklist for inspection/evaluation for the works done (accomplished works in progress)" in work-shops

PH5: Using Checklist of Inspection for the works done, evaluating how the works has accomplished in case of Emergency Works and one section of Ex-Japan Road in Works Shop on October 2018.

PH6: All participants exercise to fill / write on to the blank Checklist sheet as same as the demonstration in OJT (3). Demonstration for usage of "Checklist of Inspection for the works done on 07 March 2019"



5. Finalizing and Dissemination of Checklist

Finalizing of Checklist

- 1) To make it more understandable List on the site supervision, description by Tetun words would be added
- 2) After feedback from practice / OJT of using "Checklist for Construction", it will be brushing up for updated Version of "Checklist"
- 3) Updated Checklist for Construction will be issued on September 2019

Dissemination of Checklist

- 1) In order to feedback for brushing up the "Checklist for Construction", as many practices / OJTs of using CL as possible are required.
- 2) Practical making use of "Checklist for Construction" are expected for improvement of supervising works on construction site
- 3) Not only DRBFC staff but also other personnel related to construction supervision may use this Checklist

2-4. Technical guidelines

Provision of Guideline for "Bridge Substructure Protection"

Technical guidelines for "Bridge Substructure Protection". It includes an "Outline of the Presentation" with points like "Outline", "Description of Risk & Damage", "Design Strategy and Design", "Risk Assessment and Design", and "Design Strategy and Design". It also features a diagram of a bridge substructure and a circular flow diagram.

Provision of Guideline for "Drainage— Culverts Design"

Technical guidelines for "Drainage— Culverts Design". It includes sections for "Culverts Design outline & annex", "Culverts alignment & planning", "Designing of culvert design steps", and "Capacity calculation & checks". It features diagrams of culvert designs and flow charts.

Provision of Guideline for "Slope Protection - Retaining Wall and Slope Collapse"

Technical guidelines for "Slope Protection - Retaining Wall and Slope Collapse". It includes a "Contents" section with items like "Slope", "Retaining Wall", "Slope Stability", "Slope Protection", "Slope Failure", "Slope Collapse", "Slope Protection Design", "Slope Protection Construction", "Slope Protection Maintenance", "Slope Protection Inspection", "Slope Protection Rehabilitation", "Slope Protection Replacement", "Slope Protection Removal", "Slope Protection Reconstruction", "Slope Protection Reconstruction Design", "Slope Protection Reconstruction Construction", "Slope Protection Reconstruction Maintenance", "Slope Protection Reconstruction Inspection", "Slope Protection Reconstruction Rehabilitation", "Slope Protection Reconstruction Replacement", "Slope Protection Reconstruction Removal", "Slope Protection Reconstruction Reconstruction", "Slope Protection Reconstruction Reconstruction Design", "Slope Protection Reconstruction Reconstruction Construction", "Slope Protection Reconstruction Reconstruction Maintenance", "Slope Protection Reconstruction Reconstruction Inspection", "Slope Protection Reconstruction Reconstruction Rehabilitation", "Slope Protection Reconstruction Reconstruction Replacement", "Slope Protection Reconstruction Reconstruction Removal", "Slope Protection Reconstruction Reconstruction Reconstruction". It also features a "Design Procedure of Gravity Retaining Wall" diagram and a "Classification of Slope Disaster" diagram.

Provision of Guideline for "Slope Protection — Landslide Investigation"

Technical guidelines for "Slope Protection — Landslide Investigation". It includes sections for "1.1 Introduction", "1.2 Objectives", "1.3 Scope", "1.4 Definitions", "1.5 References", "1.6 Abbreviations", "1.7 Symbols", "1.8 Units", "1.9 Conventions", "1.10 Acknowledgements", "1.11 Disclaimer", "1.12 Contact Information", "1.13 Revision History", "1.14 Approval", "1.15 Distribution", "1.16 Archiving", "1.17 Security", "1.18 Intellectual Property", "1.19 Confidentiality", "1.20 Liability", "1.21 Indemnification", "1.22 Waiver", "1.23 Assignment", "1.24 Subcontracting", "1.25 Force Majeure", "1.26 Termination", "1.27 Entire Agreement", "1.28 Governing Law", "1.29 Dispute Resolution", "1.30 Notices", "1.31 Severability", "1.32 Counterparts", "1.33 Electronic Signatures", "1.34 Electronic Communications", "1.35 Electronic Records", "1.36 Electronic Delivery", "1.37 Electronic Consent", "1.38 Electronic Acknowledgment", "1.39 Electronic Receipt", "1.40 Electronic Confirmation", "1.41 Electronic Confirmation of Receipt", "1.42 Electronic Confirmation of Delivery", "1.43 Electronic Confirmation of Receipt and Delivery", "1.44 Electronic Confirmation of Receipt and Delivery and Confirmation of Receipt and Delivery". It features diagrams of landslide investigations and a "Landslide Investigation" diagram.

2-5. Report on Workshop Overview

- **Purpose:** Dissemination of information about CDRS database, checklists and guidelines
- **Activity:** One-day workshop of presentations and discussions in ETDA, Dili
- **Reach:** Total participants = 58, including
 - 10 municipal directors
 - 3 municipal officers
 - 5 university / education staff (UNPAZ / DIT)
 - 5 donor program officers (ILO / R4D-SP / ERA-AE)
 - 2 public institute staff (IPG)
 - 8 interns / new graduates

2-5. Report on Workshop Agenda

- I. Database for road maintenance and rehabilitation
- II. Introduction of IRI application
- III. Checklist for Construction
- IV. Guideline for *Bridge Substructure Protection*
- V. Guideline for *Drainage - Culvert Design*
- VI. Guideline for *Slope protection - Retaining wall and Slope Collapse*
- VII. Guideline for *Slope protection - Landslide investigation*

2-5. Report on Workshop Opening speech
by Nere Lobato
Chief of Department of Training and External Cooperation, DRBFC

2-5. Report on Workshop Database for road maintenance and rehabilitation
Presentation by Department of Projects & Administration, DRBFC / CDRS Expert

Discussion with participants: UNPAZ (university)

2-5. Report on Workshop Checklist for Construction
Presentation by Department of Maintenance & Conservation, DRBFC

Discussion with participants: municipal director

2-5. Report on Workshop Guideline for Bridge Substructure Protection
Presentation by Department of Maintenance & Conservation, Project & Administration, DRBFC

Discussion with participants: DIT (higher education institute)

2-5. Report on Workshop Guideline for Drainage - Culvert Design
Presentation by Department of Highways, DRBFC / CDRS Expert

Discussion with participants: municipal director

2-5. Report on Workshop Guideline for Slope protection - Retaining wall and Slope Collapse
Presentation by Department of Projects & Administration, DRBFC

Discussion with participants: clarification of *Dokenbo*

2-5. Report on Workshop
Guideline for Slope protection – Landslide investigation
Presentation by Geological Hazard Division, Instituto de Pedagogia e Geologia (IPG)



Discussion with participants municipal officer

3. Evaluation of project and review of project activities plan

3-1. Evaluation of project activity for Output 1

Output 1: Appropriate road maintenance and rehabilitation for major roads is realized in accordance with annual work plan and annual budget plan

- Progress is gradual.

activities	planned	2016	2017	2018	2019
1.1 To review existing management structure and maintenance and rehabilitation condition on major roads	plan				
	actual				

Legend: Plan (blue), On schedule (green), Gradual progress (yellow), Delayed (red)

1.1 Management structure and maintenance conditions

- Completed: DRBFC agreed to use GIS database.

1.2 Periodic / routine inspections

activities	planned	2016	2017	2018	2019
1.2 To conduct the periodic/routine inspection	plan				
	actual				

Legend: Plan (blue), On schedule (green), Gradual progress (yellow), Delayed (red)

- Site inspection of A03,A04,A06,A08,A11,A12,A16 173 km
- Site inspection using drive recorder of A01,A02,A03,A04,A05,A06,A07,A08,A09,A11,A12,A13,A14 1419 km
- Not enough to practical training on site - July 2019

1.3 Database updates

activities	planned	2016	2017	2018	2019
1.3 To update the database based on the inspection result and rehabilitation works of roads and bridges	plan				
	actual				

Legend: Plan (blue), On schedule (green), Gradual progress (yellow), Delayed (red)

- DRBFC has completed update of 173 km of national roads in the database.
- DRBFC plans to input the inspection results for 1171 km.
- DRBFC will continue to input the inspection results and update the database.
- CDRS will facilitate cooperation between the Department of Project & Administration and the Department of Maintenance & Conservation.

1.4 Maintenance plans

activities	planned	2016	2017	2018	2019
1.4 To formulate maintenance and repair/rehabilitation plan for next cycle	plan				
	actual				

Legend: Plan (blue), On schedule (green), Gradual progress (yellow), Delayed (red)

- DRBFC completed process of result inspection to request budget with CDRS assistance.
- DRBFC construction on site and update of database are gradually progressing.
- It is necessary for DRBFC to plan for the next cycle

1.5 Emergency inspections

activities	planned	2016	2017	2018	2019
1.5 To implement emergency inspections and repair/rehabilitation works when necessity arises	plan				
	actual				

Legend: Plan (blue), On schedule (green), Gradual progress (yellow), Delayed (red)

- CDRS supported DRBFC works on A03, Loes river (scouring; large sandbag) and Jakarta II emergency work.
- In 2019, CDRS plans to support emergency work when the necessity arises.

1.6 Annual work and budget plans

activities	planned	2016	2017	2018	2019
1.6 To undertake appropriate road maintenance/rehabilitation works by following annual work and budget plans which reflect possible vision five times faster	plan				
	actual				

Legend: Plan (blue), On schedule (green), Gradual progress (yellow), Delayed (red)

- DRBFC prepared drafts of 5-year and annual plans.
- CDRS is reviewing the plans regarding appropriateness and priority. CDRS will then advise DRBFC about updating these plans.

1.7 Framework for maintenance

activities	planned	2016	2017	2018	2019
1.7 To propose framework of road maintenance rehabilitation for major roads	plan				
	actual				

- CDRS proposed integration of work between the Department of Project & Administration and the Department of Maintenance & Conservation in order to strengthen their capacity for maintenance
- CDRS will confirm that DRBFC will establish a sustainable framework.

3-2. Evaluation of project activity for Output 2

Output 2: Capacity of DRBFC construction management for maintenance and rehabilitation is improved through case studies in the whole country including slope protections.

- Progress is gradual.

activities	planned	2016	2017	2018	2019
2.1 To identify typical rehabilitations and repair works of major roads in the whole country as case studies	plan				
	actual				

2.1 Identification of case studies

- CDRS identified 6 case studies

2.2 Case studies for planning, design and supervision

activities	planned	2016	2017	2018	2019
2.2 To conduct the case studies for the planning, design check, and construction supervision of the project	plan				
	actual				

- Case studies for the planning and design check are on schedule. However, progress of construction supervision is gradual.
- CDRS will continue OJT and polish checklists for construction management.

2.3 Preferable structures for construction management

activities	planned	2016	2017	2018	2019
2.3 To propose preferable structures for construction management for repair/rehabilitation works through case studies	plan				
	actual				

- Necessary for CDRS to continue practical training on site and technical transfer to DRBFC.
- CDRS proposes to continue construction management using checklists.

3-3. Evaluation of project activity for Output 3

Output 3: Technical guideline of investigation and design for maintenance and rehabilitation are provided as a tool for more appropriate design including slope protection.

- Activities are on schedule.
- CDRS has been monitoring on site during the rainy season. CDRS will consider further additions to the slope protection guideline depending on issues faced after the rainy season.

3.1 Technical documents

activities	planned	2016	2017	2018	2019
3.1 To review existing technical document for maintenance and rehabilitation	plan				
	actual				

- CDRS collected and reviewed technical drawings.

3.2 Factors of failure

activities	planned	2016	2017	2018	2019
3.2 To review and identify factors of failure from past examples of damaged rehabilitation and construction	plan				
	actual				

- CDRS examined sites with damaged roads, bridges and slopes.

3.3 Knowledge of engineering

activities	planned	2016	2017	2018	2019
3.3 To equip necessary knowledge of civil engineering for design	plan				
	actual				

- CDRS held lectures about each case study.

3.4 Technical guidelines

activities	planned	2016	2017	2018	2019
3.4 To prepare the technical guideline of investigation and design	plan				
	actual				

- CDRS prepared 4 technical guidelines.

3.5 Lessons learned

activities	planned	2016	2017	2018	2019
3.5 To reflect the lessons learned from case studies to the technical guideline	plan				
	actual				

- CDRS provided the guidelines on schedule.
- CDRS is monitoring on site during the rainy season. CDRS will consider further additions to the slope protection guideline depending on issues faced after the rainy season.

3.6 Dissemination of guidelines

activities	2016	2017	2018	2019
3.6. To disseminate the technical guideline for concerned parties				
	plan	actual		

Legend: ■ Plan ■ On-schedule ■ On-advance ■ On-delay

- Dissemination of guidelines is on schedule.
- CDRS conducted a workshop on 15 March, 2019, to disseminate information about the database, checklist and guidelines to interested parties.

3-4. Other

Activity schedule for CDRS assistance

- As necessary, CDRS will consider further additions to the slope protection guideline depending on issues faced after the rainy season.
- CDRS will continue to update the database.
- CDRS will continue to utilize the checklists on site.
- CDRS will conduct a training workshop about the database and checklists in August 2019.
- CDRS will hold the 6th JCC meeting in September 2019.

37



38

Minutes of the 5th Joint Coordinating Committee (JCC)
For
The Project for the Capacity Development of Road Services in the
Democratic Republic of Timor-Leste

The 5th Joint Coordinating Committee for the Project for the Capacity Development of Road Services in the Democratic Republic of Timor-Leste (hereinafter referred to as "the Project") was held on 19th March, 2019, under the chairmanship of Mr. Jairo M. Gama de Sousa, Director for DRBFC, Ministry of Public Works.

The chairman and members of the JCC have agreed to make these Minutes of Meeting and the overall work plan of the Project in 2019 based on the mutual understandings reached through the discussion, as attached hereto.

Dili, 21 March 2019

Mr. Hisashi MUTO
Team Leader
The Project for the Capacity Development of
Road Services in the Democratic Republic of
Timor-Leste

Mr. Rui Hermi Freitas Guterres,
Director General for Public Works,
Ministry of Public Works in the Democratic
Republic of Timor-Leste

THE ATTACHED DOCUMENT

The 5th JCC for the Project was held on 19th March, 2019, in the conference room of the Director General for Public Works. The JCC consisted of the 6 agenda items shown in (I), and the subsequent decisions made are shown in (II).

(I) The JCC consisted of 6 agenda items:

1. Opening of JCC
2. Presentation of Project activities up to date
3. Evaluation of Project and review of project activities plan
4. Open discussion about the Project
5. Comments by JICA
6. Conclusion and closing remarks

(II) Decisions made:

- a The JICA Team reported the works done and reason of delays in the implementation of activities for each outputs during last year. In order to disseminate the project output to the relating parties, the JICA Team proposed a further training activities proposed during the remaining project period for road inspection and database, Check List (CL) training to municipal public works, Guide Line (GL) work shop training to municipal and relating parties.
Timor-Leste side stakeholders agreed to the proposed activities of the project period; moreover, Timor-Leste side stakeholders requested the JICA Team to consider further cooperation to support.
- b Member of Municipal Public works expressed the importance of the Design GL and CL for their works, but the training to them is not fully conducted. Therefore they request either JICA team or the Director of DRBFC consider the training to municipal engineers during the period exceeding the JICA's assignment period.
JICA Team reply the main target of this project is the capacity development of DRBFC staff for maintenance of National Road and the assignment of this project is fixed and difficult to expand the period without approval of JICA.
But at the same time The Team understands the necessity of dissemination of GL/CL to Regional Offices of DRBFC which were already dis-centered and sifted to each municipalities, therefore further training of GL/CL to municipalities will be conducted during remaining period. And during the training to DRBFC staff, Training of Trainer (TOT) was also conducted with using not only English

version but also Tetun version being prepared. Therefore by using this version and the trainers, DRBFC can support to train to the municipal engineers. DRBFC replayed to consider such support to the municipality and request JICA team to prepare Tetun/Indonesia version for final approval.

Member of Municipal public works request JICA team to prepare and submit the report of this project including the activities done and outputs.

JICA Team answered the project completion report should be prepared and submit before the final JCC on this September for the acceptance of the report which is including the project activities done and output results. And also the Team will send GL/CL date to all attendants of work shop during 15th March, 2019 and 5th JCC as well.

Member of IPG expressed many thanks to the Project including TOT for the sustainability. Training of technical development and monitoring of Land Slide at Maunutu with close cooperation conducted with IPG and DRBFC.

Member of DRBFC request the Team that the GL/CL is very useful therefore official approval by the minister is necessary. JICA Team also request DRBFC to get approval by either the minister or the Director General for registration of official document.

The Director of DRBFC agreed the request and will conduct the proper action.

JICA made some comments that JICA feel good progress and outputs of the project including close cooperation with IPG for GL, and also cooperation with UNTL not only for road inspection by IRP but also UNTL research activities and CL is useful for quality, progress and safety control of construction works on site. JICA also pointing that referring to some comments made, remaining some issues shall be identified by next final JCC and also if such issues required JICA's cooperation, please prepare official request by this end of August in JICA. DRBFC side requested the Team to continue the strengthening of Trainers for the training of GL/CL, and also to continue the cooperation with R4D for the establishment of Data base of road network. DRBFC also requested to JICA further cooperation of the technical transfer project for Disaster Prevention of road network with simple bridge management and also request the master plan study of DIII road development and Feasibility Study of Priority Project. JICA side confirmed such request need more discussion and preparation of official request to JICA.

- Appendix: 1. Attendee List of 5th JCC
2. Work Plan in 2019

No.	Mr/Ms	Name	Position	Department	Signature
17	Mr/Ms	João Gama	Director	DNEPCC	
18	Mr/Ms	Nene Lobato	Chief of Department	DNEPCC/Training & COOP	
19	Mr/Ms	Eugénio Soares	Chief of Department	DNEPCC/Training & COOP	
20	Mr/Ms	Pedro Azeiteiro	Director	IPG-DRG	
21	Mr/Ms	Juálio RODRIGUES	Director	MOP Baucax	
22	Mr/Ms	Toshiki SAITO	Road Construction SP	CDRS-JICA	
23	Mr/Ms	Benedito Belo	GIS database	CDRS-JICA	
24	Mr/Ms	Fernando A. da C. Reis	Representative Dir.	MOP Laulan	
25	Mr/Ms	Augustus Assre	Interim Director	MOP Bobonaro	
26	Mr/Ms	Sérgio Pereira	Chief Tech Advisor	ILO-R4D	
27	Mr/Ms	Paulo Carlos da Nogueira	Director	MOP Ermera	
28	Mr/Ms	Florencia C.C. de Almeida	Staff	DNEPCC/Maintenance Dept.	
29	Mr/Ms	Leidila S. de Barros	Staff	DNEPCC/Main Resource Dept.	
30	Mr/Ms		Engineer	CDRS-JICA	
31	Mr/Ms				
32	Mr/Ms				
33	Mr/Ms				
34	Mr/Ms				
35	Mr/Ms				

Appendix I Attendance list

Date: 1st March 2019

Subject: 5th JCC meeting on the Project for Capacity Development of Road Services (CDRS) in the Republic Democratic of Timor-Leste

Venue: Conference room of DGC office in Mandaiten

No.	Mr/Ms	Name	Affiliation/Duty	Department	E-mail	Mobile	Signature
1	Mr/Ms	Pedro Fernandes Xavier	In-house Consultant	JICA			
2	Mr/Ms	Devi Estantio	Director	MOP Laulan			
3	Mr/Ms	Gasper Y.P. Amaral	Director	MOP Alten			
4	Mr/Ms	José M. da Costa	Director	MOP Alenar			
5	Mr/Ms	Nuno de Jesus Freitas	Engineer	DNEPCC			
6	Mr/Ms	Sara EIROSE	QC	JICA Expert Team			
7	Mr/Ms	Hirotoshi MUTO	Team Leader	CDRS-JICA			
8	Mr/Ms	Simão Laranjeira	Engineer	DNEPCC/Project Dept.			
9	Mr/Ms	Alcino H. G. L. da Cruz	Director	MOP DIL			
10	Mr/Ms	Fernando F. C. Freitas	Chief of Department	DNEPCC/High way			
11	Mr/Ms	Nicolas Brokers-Jones	Road Design/Project COOD	CDRS-JICA			
12	Mr/Ms	Herculano Amaral	R4D	R4D			
13	Mr/Ms	Nazário Nasufani	CR	JICA			
14	Mr/Ms	Oscar da S. de Carvalho	PO	JICA			
15	Mr/Ms	Emilio dos Santos	PR	JICA			
16	Mr/Ms	Júlia Gregório de Carvalho	Chief of Department	DNEPCC/Project Dept.			

Project Monitoring Report - Consolidated Report of Progress

Project: 5th JCC meeting on the Project for Capacity Development of Road Services (CDRS) in the Republic Democratic of Timor-Leste

Date: 1st March 2019

Activity	Start Date	End Date	Progress (%)	Remarks
1. Meeting with JICA Team	15/03/2019	15/03/2019	100%	Meeting held at DGC office, Mandaiten.
2. Review of project progress	15/03/2019	15/03/2019	100%	Review of project progress and outputs.
3. Discussion on GL/CL	15/03/2019	15/03/2019	100%	Discussion on GL/CL and its usefulness.
4. Training of municipal engineers	15/03/2019	15/03/2019	100%	Training session conducted by JICA team.
5. Preparation of final report	15/03/2019	15/03/2019	100%	Final report prepared and submitted.
6. Acceptance of final report	15/03/2019	15/03/2019	100%	Final report accepted by JICA team.
7. Preparation of GL/CL	15/03/2019	15/03/2019	100%	GL/CL prepared and submitted.
8. Approval of GL/CL	15/03/2019	15/03/2019	100%	GL/CL approved by the minister.
9. Registration of official document	15/03/2019	15/03/2019	100%	Official document registered.
10. Training of technical development	15/03/2019	15/03/2019	100%	Training session conducted by JICA team.
11. Monitoring of Land Slide	15/03/2019	15/03/2019	100%	Monitoring of Land Slide conducted.
12. Cooperation with IPG	15/03/2019	15/03/2019	100%	Cooperation with IPG for Land Slide monitoring.
13. Cooperation with UNTL	15/03/2019	15/03/2019	100%	Cooperation with UNTL for research activities.
14. Establishment of Data base	15/03/2019	15/03/2019	100%	Data base established for road network.
15. Technical transfer project	15/03/2019	15/03/2019	100%	Technical transfer project for Disaster Prevention.
16. Master plan study	15/03/2019	15/03/2019	100%	Master plan study for road development.
17. Feasibility Study	15/03/2019	15/03/2019	100%	Feasibility Study for Priority Project.

Attachment 6

Seminar for GIS database operation & IRI activities introduction on 20 March 2019


The Project for Capacity Development of Road Services in the Democratic Republic of Timor-Leste (CDRS)

GIS database and IRI Seminar


20th March, 2019

Directorate of Road, Bridge and Flood Control (DRBFC) of Ministry of Public Works, Transport and Communications (MPWTC) and JICA Expert Team (JET)

Objective of This Study




Subjects of Road Condition Monitoring




Subjects of Road Condition Monitoring

Estimation of Roughness Level



Estimation of Roughness is useful method to estimate pavement condition and for national plan of road construction.

IRI Data acquisition and GIS Mapping in Timor Leste




Data Acquisition System

- An android application is installed in android smartphone.
- The android is fixed on the dashboard of vehicle with curing tape tightly.
- The application takes data in 100 Hz.

[Items stored by the application]

- Time stamp
- Acceleration of (x, y, z) axes
- Gyroscope of (x, y, z) axes
- GPS (Longitude, Latitude, Altitude)
- Compass
- Totally 11 dimensions time series



A screen shot of android application which we developed



Setting in Vehicle

IRI Data acquisition and GIS Mapping in Timor Leste

- The smartphone system is developed by Gifu University Graduate School of Natural Science and Technology, Department of Intelligence Science and Engineering, Information Science, Fukui-Iai).
- The system developer is Mr. Frederico Soares Cabral Faculty of Engineering, National Univ. of Timor-Leste, TIMOR-LESTE.



Collaborated with CDRS Project



A screen shot of android application which we developed

System of IRI data analysis



Send to the Items by smartphone




[Items stored by the application]

- Time stamp
- Acceleration of (x, y, z) axes
- Gyroscope of (x, y, z) axes
- GPS (Longitude, Latitude, Altitude)
- Compass
- Totally 11 dimensions time series

- IRI data (csv or excel)
- GIS Mapping

The system developer (Mr. Frederico Soares Cabral) Faculty of Engineering, National Univ. of Timor-Leste, TIMOR-LESTE (Gifu Univ)

GIS Mapping



GIS Mapping

Sample of Classification in Unpaved Road



GIS Mapping

Sample of Classification in Paved Road



The Progress of GIS database for Maintenance



12

The GIS database for road rehabilitation progress will be prepared to cooperate with GIS section, project department

