

**THE PROJECT FOR CAPACITY  
ENHANCEMENT OF KCCA  
IN MANAGEMENT OF TRAFFIC FLOW  
IN KAMPALA CITY  
IN UGANDA**

**PROJECT COMPLETION REPORT**

**ANNEX-2  
IMMEDIATE ACTION PLAN  
(IAP)**

**January 2022**

**JAPAN INTERNATIONAL COOPERATION AGENCY  
(JICA)**

**ORIENTAL CONSULTANTS GLOBAL CO., LTD.**

|               |
|---------------|
| <b>IM</b>     |
| <b>JR</b>     |
| <b>22-013</b> |

**THE PROJECT FOR CAPACITY  
ENHANCEMENT OF KCCA  
IN MANAGEMENT OF TRAFFIC FLOW  
IN KAMPALA CITY  
IN UGANDA**

**PROJECT COMPLETION REPORT**

**ANNEX-2  
IMMEDIATE ACTION PLAN  
(IAP)**

**January 2022**

**JAPAN INTERNATIONAL COOPERATION AGENCY  
(JICA)**

**ORIENTAL CONSULTANTS GLOBAL CO., LTD.**

**IMMEDIATE ACTION PLAN (IAP)**

**Pilot Project under the Project for Capacity Enhancement of KCCA in Management of  
Traffic Flow in Kampala City in Uganda Kampala Smart Traffic Project**

**Table of Contents**

|          |  |           |
|----------|--|-----------|
| <b>1</b> | <b>BACKGROUND .....</b>                      | <b>1</b>  |
| <b>2</b> | <b>OBJECTIVES .....</b>                      | <b>2</b>  |
| <b>3</b> | <b>CONTENTS .....</b>                        | <b>2</b>  |
| <b>4</b> | <b>TARGET AREA .....</b>                     | <b>4</b>  |
| <b>5</b> | <b>IMPLEMENTATION PROCESS.....</b>           | <b>6</b>  |
| <b>6</b> | <b>INSTALLATION &amp; COMMISSIONING.....</b> | <b>16</b> |
| <b>7</b> | <b>MONITORING OF PILOT PROJECT .....</b>     | <b>21</b> |
| <b>8</b> | <b>EXPECTED OUTPUTS .....</b>                | <b>24</b> |
| <b>9</b> | <b>CONCLUSION.....</b>                       | <b>25</b> |

### **List of Figures & Tables**

|  |    |
|--|----|
| Figure 1 Image of the Products Expected to be Installed under the Pilot Project .....        | 3  |
| Figure 2 Concept Idea of Operation and Maintenance of the Junctions using Control System.... | 4  |
| Figure 3 Location of Target Area for the Pilot Project in Kampala.....                       | 5  |
| Figure 4 Target Junctions for the Pilot Project .....  | 6  |
| Figure 5 JICA Experts for Field Investigation .....  | 6  |
| Figure 6 Directional Distributions of the Junctions under Pilot Project .....                | 8  |
| Figure 7 A Sample of Spot Speed Map Collected by Travel Speed Survey.....                    | 9  |
| Figure 8 Preliminary Design Concept of Signal Phasing & Staging.....                         | 10 |
| Figure 9 Proposed Geometrical Improvement in Different Junctions (Vissim Image).....         | 11 |
| Figure 10 Result of Different cases using Micro Simulation .....                             | 12 |
| Figure 11 Image of Micro Simulation using VISSIM.....  | 12 |
| Figure 12 Tender Publication on Japanese Newspaper for Phase 1 .....                         | 14 |
| Figure 13 Overall Flow of Pilot Project Activities.....                                      | 15 |
| Figure 14 Geometrical Improvement of the Junctions (source: Google Earth Image) .....        | 17 |
| Figure 15 Regulation in effect as the Signals are in Operation.....                          | 18 |
| Figure 16 Modifying of the Signal Timings Using Control Panel .....                          | 18 |
| Figure 17 Social Media Campaign by KCCA for Traffic Advisory .....                           | 19 |
| Figure 18 Final Junction Layout and Stage Diagram.....                                       | 20 |
| Figure 19 Installed Traffic Lights in Operation.....   | 20 |
| Figure 20 Traffic Volumes before and after Signalization .....                               | 21 |
| Figure 21 Travel Time and Queues Length Survey Results.....                                  | 22 |
| <br>   |    |
| Table 1 Key Milestone for Pilot Project Procurement by Phase 1 .....                         | 13 |
| Table 2 Traffic Volume before and after Signalization.....                                   | 21 |
| Table 3 The Travel Time Survey Results (Km/hr) .....   | 22 |



## 1 Background

- 1.1 Kampala Capital City Authority (KCCA) and the Japan International Cooperation Agency (JICA) commenced the technical cooperation project, “the Project for Capacity Enhancement of KCCA in Management of Traffic Flow in Kampala City in Uganda” (hereinafter referred to as the “Kampala Smart Traffic Project” or the “KSPT”) aiming to enhance the capacity of traffic flow management in 2015.
- 1.2 At present Kampala city has only 9 junctions which are being operated by traffic lights. However, practically many junctions are required to be signalized to improve the traffic flow and to keep balance with the incremental yearly traffic volume. App. 200 junctions are identified which are needed to be signalized in the long run in order to ensure smooth traffic flow of Kampala under KSTP. It is realized the signalizing the junctions can improve the traffic flow and safety compared to non-signalized junctions. However, the traffic flow in Kampala has a drastic hourly and daily fluctuation. It is observed that considerable inbound traffic in morning peak and outbound traffic in evening peak on radius arterial road are the main causes of traffic congestion in Kampala.
- 1.3 In order to support smooth management of Kampala traffic the Urban Traffic Management Plan (UTMP) is prepared by KSTP. In this report, as one of the possible solutions to manage this fluctuated traffic demand caused by time, weather and incident, adaptive signal control is recommended. Adaptive signal control generates traffic signal parameters in accordance with actual traffic situation and it is able to cope with sudden incident rather than responsive control based on the pre-timed signal plan. To address the uncertain traffic flow situation of Kampala Area Traffic Control using MODERATO technology is also recommended in UTMP.
- 1.4 Out of 200 candidate junctions, real time adaptive type signals should be installed in around 50 junctions. In addition, it was also recommended that a central traffic control centre is also necessary to coordinate all 200 traffic signals smoothly.
- 1.5 However, the establishment of the centre is a big challenge for KCCA because KCCA has no skill for how to operate. Moreover, the establishment of the Centre is a huge investment that requires careful considerations with various viewpoints in selection of the system. The Central Control Centre would be a very useful tool in traffic controlling, yet it shall be with appropriate operation and maintenance set-up which need some time to take place.
- 1.6 The JICA Expert team and the C/P came up with an idea of the Pilot Project containing signalizing number of junctions and set up small scale traffic control system in order to

be familiar with operation by KCCA personnel.

- 1.7 In consideration of situation on ground, it is planned to carry out the pilot project in 2 phases. In first phase, junctions will be signalized and the effectivity of signalizing the junctions will be studied. After that in second phase the adaptive control system using MODERATO will be installed in these junctions and effectivity of introducing this kind of system in Kampala will be studied. It must be mentioned that this type of system will be the first in East Africa region.

## **2 Objectives**

- 2.1 As mentioned in the background the pilot project is planned to implement in two phases the objectives for each phase are also a bit different. The objectives of signalizing the junction under phase 1 are:
- ♦ To regulate the traffic flow
  - ♦ To improve the traffic safety specially pedestrian
- 2.2 The objectives of installing MODERATO system are:
- ♦ To improve the junction capacity reducing loss time where traffic volume is less
  - ♦ To improve overall traffic flow of the area
- 2.3 In order to introduce a brand new system it is necessary to study the probable challenges and figure out the possible solutions. In this pilot project it is also aimed to focus on the capacity enhancement of KCCA in order to handle traffic control system. In addition, it is necessary to experience the operation and maintenance for the system by the KCCA staffs. Therefore some additional objectives of introducing MODERATO system are:
- ♦ Technical verification under the Uganda's traffic characteristics for MODERATO type ATC system
  - ♦ Verification and identifying the challenges for materials considering the users, infrastructure, weather condition etc.
  - ♦ Examination of human resources and capacities for practical operation & maintenance of ATC by setting up mini central traffic control centre
  - ♦ Estimation of budget and system requirements for full-scale operation in future

## **3 Contents**

- 3.1 From the experience of the social experiment under KSTP it was understood that only signal installation cannot improve the situation if the geometry of the junction is not suitable. Therefore, 4 junctions are selected to implement the pilot project and necessary geometric improvement, signing and markings are proposed be completed before setting

up the traffic signals. Under phase 1, it is decided the traffic signals will be active as fixed time cycle.




|                           |                              |                              |                                |                                      |
|---------------------------|------------------------------|------------------------------|--------------------------------|--------------------------------------|
| Traffic Light<br>Vehicles | Traffic Light<br>Pedestrians | Traffic Signal<br>Controller | Ultrasonic Traffic<br>Detector | Image processing<br>Traffic Detector |
|---------------------------|------------------------------|------------------------------|--------------------------------|--------------------------------------|

Source: <http://www.signal.co.jp/english/products/> & <http://www.kyosan.co.jp/english/product/product03-04.html>

**Figure 1 Image of the Products Expected to be Installed under the Pilot Project**

- 3.2 In Phase 2, in order to capture the real time traffic data necessary number of detectors will be set up at designated locations and the data will be sent to each signal controller. The detectors going to be used in the pilot project will be two types: ultrasonic type and camera type. Ultrasonic type detectors will be set up for each lane; however image processing traffic detectors can detect as many as 4 lanes together.
- 3.3 The signal phase will be changed in certain interval based on the real time traffic volume which will be counted by the detectors. The server using for MODERATO traffic control system is planned to be set up at KCCA from where the junctions will be operated and managed. The signal controller of target junctions will be connected through high speed internet with MODERATO server.
- 3.4 The server of KCCA will be connected in such a way so that the process can be supervised from Japan using Virtual Private Network (VPN) and in case any adjustment or intervention is required for the system also can be done. The overall concept of controlling the junctions using MODERATO under the pilot project is described in Figure 2.



**Figure 2 Concept Idea of Operation and Maintenance of the Junctions using Control System**


## 4 Target Area

4.1 An area in central Kampala is selected where the junctions are closed located and where congestion is an issue during peak hour. The selection criteria of the planned area for the pilot project were decided as:

- ♦ Area where junctions covering multiple routes and with high traffic demand

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

- ◆ Junctions with significant congestion during peak hour
- ◆ Junctions where safety is a concern at present
- ◆ Junctions with minimum geometric design improvement civil works required
- ◆ Junctions which are not covered by any existing improvement plan under another projects



**Figure 3 Location of Target Area for the Pilot Project in Kampala**

- 4.2 The area which fulfilled the criteria is located in Upper Kololo and Lugogo bypass area. The targeted junctions are named as (1) Kololo Junction, (2) Naguru Junction, (3) Katikati Junction and (4) Game Jinja Road Junction.
- 4.3 The area and junctions were selected based on the series of discussion with the KCCA counterparts.





Figure 4 Target Junctions for the Pilot Project

## 5 Implementation Process

### 5.1 Planning Stage

**5.1.1 Field Observation Survey:** JICA Experts for this technical cooperation project investigated every junction and identified the present issues related with geometry which may be a concern for traffic flow and safety. The tentative locations for the installation of vehicle detectors are also selected based on the traffic movement.




Figure 5 JICA Experts for Field Investigation

**5.1.2 Traffic Count Survey:** Traffic count surveys were carried out in each junction


during June 2016. As traffic data is an important item for improvement of junction in order to get the accurate result precautions were taken accordingly.

- ♦ The survey was carried out in normal weekdays avoiding Monday and Friday.
- ♦ 3 hours video data were collected for morning peak (7:00 ~ 10:00) and evening peak (16:00 ~ 19:00) for each junction. The time duration for peak period is selected by studying the previous related reports.
- ♦ Directional traffic counts for every 15 minutes were carried out in-house watching the video data.

Detailed traffic volume data can be found in Appendix 1.




KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT



**Figure 6 Directional Distributions of the Junctions under Pilot Project**

**5.1.3 Travel Speed Survey:** Travel speed survey using free flow car method with handheld GPS was carried out in the pilot project area. In order to understand the traffic flow situation during morning peak, off-peak and evening peak the survey was carried out in normal business day. However, due to time and resource constraint, the survey was conducted using only one car for 1 day in total 8 times.





**Figure 7 A Sample of Spot Speed Map Collected by Travel Speed Survey**

**5.1.4 Signal Phase Design:** From the traffic count data it seemed in the morning the traffic volume is more so that preliminary signal phase timing was designed based on hourly average morning traffic flow of 7AM~10AM.

In phase 1, the signal cycle and phase timings will be preinstalled based on the traffic count data. In order to design the signal phase present conflicting points around the junctions were also taken into consideration. Due to special request from KCCA, a dedicated pedestrian stage is decided to be installed. The reason behind that is the drivers of Kampala do not provide consideration for pedestrians even when the pedestrian green is on. Another important change was in order to reduce starting delay to introduce amber red for the direction which will be turned into green in the next stage. Therefore, the final phase design of the signal controller has been upgraded from 12 steps to 19 steps.

In total 6 patterns will be installed in order to adjust the timings based on traffic volume change for different time of the day. Pattern is the settings when the signal timings will be changed from one type to another.

In phase 2, the signal timing will be adjusted based on the proportion of real traffic flow in the field using MODERATO technology. However, in case any kind of

mechanical failure occurred such as disconnection with server the signals will be operated by using its pre-set up pattern.






Figure 8 Preliminary Design Concept of Signal Phasing & Staging

**5.1.5 Improvement of Geometric Design:** Based on the peak hour traffic volume and preliminary signal phasing the geometric improvement design was prepared and proposed to KCCA. As the geometric improvement also may need other consideration such as utility transfer, therefore the geometric improvement has been


finalized by KCCA side based on JICA team's suggestion.



Jct 1 : Dedicated left turning lane from Upper Kololo to accommodate left turning vehicles



Jct 2: The vehicles from Naguru can turn right during green phase



Jct 4: Additional right turning lane from Jinja and right turning lane from Lugogo Bypass

**Figure 9 Proposed Geometrical Improvement in Different Junctions (Vissim Image)**

**5.1.6 Prepare Microsimulation Model:** 1 hour traffic simulation has been prepared using microsimulation software VISSIM in order to show the counterparts and stakeholders how the situation can be improved after installation of traffic signals. The simulation is prepared for 3 different cases: No signal (present), Traffic signal



fixed time (as of after implementation phase 1) and traffic signal controlled by MODERATO (as of after implementation phase 2).

The result shows the delay time can be reduced by 35% and average travel speed can be increased by 47% in the network compared to present if MODERATO type traffic control system can be introduced.




Figure 10 Result of Different cases using Micro Simulation



Figure 11 Image of Micro Simulation using VISSIM


**5.2 Procurement Process:** Basically it was decided that traffic signal equipment will be procured by Japanese side and installation and other civil works should be done by KCCA side. In addition, various types of poles, necessary cables and connection from each junction to central control system will also be installed by KCCA.

5.2.1 The procurement process by Japanese side was divided into 2 parts. Traffic lights and signal controllers for each junction will be purchased under the supervision of Oriental Consultants Global in phase 1 and traffic control system, server and detectors etc. will be directly procured in phase 2 by the JICA procurement department. Technical personnel to set up the whole system are expected to be in Kampala once the products of phase 1 arrived here.

5.2.2 The tendering of phase 1 has been completed in Oct 2016 in Japan. The key dates of the tendering process are described in Table 1.

**Table 1 Key Milestone for Pilot Project Procurement by Phase 1**

| Dates                | Activities  |
|----------------------|---|
| <b>3 Oct '16</b>     | Tender was published in Japanese newspaper named 'The Daily Engineering and Construction News'. |
| <b>3 - 4 Oct '16</b> | Tender document distribution  |
| <b>6 Oct '16</b>     | Deadline to submit questions regarding the tender   |
| <b>10 Oct '16</b>    | Deadline to answer the questions to all bidders   |
| <b>14 Oct '16</b>    | Deadline to submit proposals (Technical and Financial separately)                               |
| <b>18 Oct '16</b>    | Proposal evaluation and declaration of the successful bidder                                    |
| <b>11 Nov '16</b>    | Contract Signature  |



**Figure 12 Tender Publication on Japanese Newspaper for Phase 1**


5.2.3 The success bidder for signal equipment supply was decided by combined evaluation of technical and financial evaluation using 2 envelop system. The weightage between technical and financial proposal was decided as 60:40. Interested parties were asked to submit the technical proposal regarding how these traffic lights can improve the traffic situation and operated by using MODERATO technology in future. In addition, previous experience of working in Africa region was also considered during technical evaluation.

5.2.4 2 companies collected the tender documents, however only one company submitted the proposals within the deadline called ‘Nippon Signal Company Ltd.’. The company achieved 41 points out of 60 in the technical part. After the technical evaluation envelop for financial proposal was opened in front of representatives of the bidding party and JICA. As the quoted cost was below the estimated budget, Nippon Signal Company Ltd. was awarded the tender to supply the traffic lights and other equipment under phase 1.

5.2.5 The procurement of phase 2 by JICA procurement department has been completed and the Nippon Signal Company is awarded the contract for supplying the equipment for MODERATO system and other necessary items on August 2017.

5.2.6 Regarding the procurement of the civil works and necessary poles & cables KCCA engaged the contractor from June 2017 and all the civil works including the installation of poles and cables has been completed by January 2018.

5.3 **Overall Schedule:** Even though the procurement process under phase 1 has been completed as schedule due to various external issues the procurement of civil works and phase 2 has been delayed. Overall revised implementation schedule of the pilot project is described in Figure 13.



**Figure 13 Overall Flow of Pilot Project Activities**




## 6 Installation & Commissioning

- 6.1 Civil works of junction improvement has been started from May 2017 and continued up to January 2018. Installation of electrical wires and other equipment have been started from November 2017 and simultaneously continued with civil works. Details of the completion of works are described in Appendix.
- 6.2 Major junction improvement works were taken place at junction 1 where the road width of Upper Kololo Road has been expanded for quite a long distance up to the intersecting point with Archer road. Major changes by geometrical improvement are shown at **Figure 9**.









**Figure 14 Geometrical Improvement of the Junctions (source: Google Earth Image)**


6.3 Some new traffic regulations are also in effect in order to achieve better and smooth traffic flow at the junctions.



|   |   |
|---|---|
| Right turn from both direction of Upper Kololo is banned  | U-turn from both direction of Lugogo Bypass is banned |
|                  |   |
| U-turn at the junction is banned as a U-turn lane is installed before the junction (green circle) |   |

**Figure 15 Regulation in effect as the Signals are in Operation**

- 6.4 Connections of signal lights are checked by JICA team at the end of January 2017 and connection errors are fixed by the sub-contractor. Signal timings are preinstalled by the supplier at the signal controllers. However, before operation KSTP team had intense discussion with KCC engineers and revised the signal timings for off peak and midnight. Prior to signal operation newspaper advertisements and social media campaigns were placed and people were aware of the forthcoming traffic control.



**Figure 16 Modifying of the Signal Timings Using Control Panel**



KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT







Figure 17 Social Media Campaign by KCCA for Traffic Advisory





**Figure 18 Final Junction Layout and Stage Diagram**

6.5 Traffic lights of 3 junctions at Wampeo, Katikati and Game (Jinja Road) were switched on 2<sup>nd</sup> February and the vehicles are controlled by the lights only. Even in the peak hour when the junctions are congested due to heavy traffic the police are not interfering and the users are getting used to be regulated by the lights.



**Figure 19 Installed Traffic Lights in Operation**


## 7 Monitoring of Pilot Project

- 7.1 To check the performance of the traffic lights monitoring of the junctions will be done on regular basis. Due to capacity constraint junction 1 and due to traffic volume junction 4 are considered to be most critical out of 4.
- 7.2 As the pilot project is going to have 2 visible phases it was planned to monitor the junction performance in separate
- 7.3 Traffic volume after the signalization was compared with one with before the signalization.

**Table 2 Traffic Volume before and after Signalization**

Number of Vehicle (PCU/hour)

|      | AM Peak |        |          | PM Peak |        |          |
|------|---------|--------|----------|---------|--------|----------|
|      | 2016    | 2019   | % Change | 2016    | 2019   | % Change |
| Jct1 | 1,901   | 2,590  | 27%      | 2,068   | 2,374  | 13%      |
| Jct2 | 2,348   | 3,197  | 27%      | 2,817   | 2,934  | 4%       |
| Jct3 | 2,777   | 2,768  | 0%       | 2,589   | 2,876  | 10%      |
| Jct4 | 5,764   | 6,046  | 5%       | 4,393   | 5,054  | 13%      |
|      | 12,790  | 14,601 | 12%      | 11,867  | 13,238 | 10%      |




**Figure 20 Traffic Volumes before and after Signalization**

- 7.4 Improvement of 10% traffic capacity has been observed by a comparison between at



June 2016 (before signalization) and at June 2019 (after signalization).

- 7.5 Most improved junction was the junction No.1 by 27% at AM peak and 13% at PM peak.
- 7.6 A travel time survey of the network including the pilot junction was conducted in May 2020. The objective of the survey was to confirm the MODERATO control impact by comparing of the non-signalized, the pre-fixed signal control and the MODERATO control.



**Figure 21 Travel Time and Queues Length Survey Results**

**Table 3 The Travel Time Survey Results (Km/hr)**

|              | 2020 (MODERATO) | 2019 (Stand-alone) | 2016 (Un-signalized) |
|--------------|-----------------|--------------------|----------------------|
| AM Peak      | 19.37           | 20.20              | 13.20                |
| Off Peak     | 19.14           | 20.47              | 29.00                |
| PM Peak      | 15.51           | 17.39              | 16.42                |
| Peak Average | 17.44           | 18.79              | 14.81                |

- 7.7 The speed is close to 60km/h in all the surveyed time periods except at the intersection, and it is judged that there is no shortage of capacity in the single road section of the

surveyed network.

- 7.8 As shown in Figure 7-7 and Table 7-3, the congestion at the junctions were also observed during the off-peak hours. (The off-peak travel time is almost the same as the morning peak). This can be interpreted to the presence of unnecessary pedestrian-demand in a single cycle, which resulted in a reduction of junction traffic capacity.
- 7.9 The purpose of the pedestrian-demand is to protect the vulnerable and to ensure the efficient operation of signalized junctions. Originally, pedestrian-only indications are activated by the operation of a push button when there is pedestrian traffic, and are omitted when there is no pedestrian traffic (the recall function of the controller). At present, the pedestrian demand time is activated even when there is no pedestrian traffic, because the push button is not installed.
- 7.10 Also, during the off-peak period, when the difference between the primary traffic and the secondary traffic is less, the split to the primary traffic is less, so the impact of the pedestrian demand phase is considered to be greater, resulting in the occurrence of congestion.
- 7.11 The reduction in speed during the peak time at the Junction 1 is significant and causes congestion. This is thought to be due to the geometric problem of the junction as does not have a right-turn lane.
- 7.12 In this survey, the advantage of the MODERATO Control was not fully confirmed. This may be due to the fact that the number of target junctions was only 4, which was not enough to confirm the effect of the Area Traffic Control, and the time loss impact by pedestrian-demand phase was significant. Further, the increase in traffic volume over year may have also affected the confirmation of the effect.

## 8 Expected Outputs

8.1 For the Road Users: The expected results from the pilot project for the drivers are concluded as below.

- ♦ The flow of traffic is expected to be improved compared to present. So that the average travel time within the network will be decreased and average travel speed will be increased. The verification is planned to achieve by carrying out travel speed survey using free flow car method before and after introduction of traffic signals.
- ♦ The safety for both pedestrians and the drivers will be enhanced at the junctions. In order to compare the result the traffic accident data will be collected from Police. Out of 4 junctions no.4 is considered to be the most vulnerable for the pedestrians as the traffic speed is very high in this arterial road. Therefore, to verify this indicator traffic data will be analysed for this junction.

The expected results from the pilot project phase 2 for the road users in particular the drivers are:

- ♦ The junctions is expected be better functioned compared to fixed type signal timing with respect to delay time during off- peak hour. The verification will be done by collecting travel speed data of before and after introduction of MODERATO system.

8.2 For KCCA: It is expected that the counterparts of KCCA will learn how to operate and manage the traffic control system in different traffic condition. They will also be able to identify the issues of the system and share their opinion with project team in order to improve further. By implementing the pilot project KCCA engineer will also be familiar with how the signal timings need to change and how to correct those in respond to traffic volume and flow. By practising through the pilot project the KCCA members will be trained how to supervise the routine maintenance work of the traffic signal lights, signal control system etc.

8.3 For Traffic Police: At present the traffic signals operating in Kampala are isolated and the performances of the signal are affected by the congestion of adjacent non signalized junctions. Therefore Kampala police are not quite satisfied with the performance of the traffic signals. By introducing an area based coordinated traffic control system the performance of signalized junctions can be improved.

8.4 For KSTP Team: KSTP team will be able to identify the practical issues during implementation of the pilot project. When the expansion of traffic signals using MODERATO technology in Kampala will be underway the challenges can be minimized based on the lessons learnt during the pilot project implementation.



## **9 Conclusion**

- 9.1 KCCA is very much keen to improve the traffic situation of Kampala by installing traffic signals in the important junctions. They also experienced that isolated traffic signals sometimes cannot always ensure the smooth traffic flow. KCCA preferred to introduce comprehensive signal control system based on the real time traffic flow which is already reflected in UTMP. This pilot project under 2 phases showed us some indication how traffic signal can improve a non-signalized junction
- 9.2 In the long run, KCCA wants to have a complete full scaled traffic control centre and expand signalized junctions using MODERATO technology to certain numbers. It is understood that lane driving is a key factor for the ultrasonic detectors in order to count number of vehicles correctly. As the driving behaviour such is not very good in Kampala some kind of adjustments may be required for this kind of unique situation. So the pilot project can be lead to a way forward what kind of adjustments should be considered for Kampala and which are the products will be recommended for expansion in future.

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

**Appendix 1 Traffic Count Data of the Junctions**

♦ **Junction1 Morning (7:00~10:00)**

|            |            | From Wampewo Ave. (A) |          |       |       | From Acacia Avenue (B) |          |       |       | From York Terrace (C) |          |       |       | From Upper Kololo (D) |          |       |       | Total |
|------------|------------|-----------------------|----------|-------|-------|------------------------|----------|-------|-------|-----------------------|----------|-------|-------|-----------------------|----------|-------|-------|-------|
|            |            | Left                  | Straight | Right | Sub T | Left                   | Straight | Right | Sub T | Left                  | Straight | Right | Sub T | Left                  | Straight | Right | Sub T |       |
| 7:00-7:15  | Boda-boda  | 8                     | 5        | 15    | 28    | 3                      | 13       | 6     | 22    | 5                     | 5        | 5     | 15    | 17                    | 16       | 1     | 34    | 99    |
|            | 4 Wheelers | 20                    | 7        | 30    | 57    | 15                     | 36       | 30    | 81    | 8                     | 29       | 6     | 43    | 26                    | 77       | 3     | 106   | 287   |
|            | HVs        | 12                    | 1        | 25    | 38    |                        |          |       | 0     |                       |          |       | 0     | 3                     |          |       | 3     | 41    |
|            | Sub T      | 40                    | 13       | 70    | 123   | 18                     | 49       | 36    | 103   | 13                    | 34       | 11    | 58    | 46                    | 93       | 4     | 143   | 427   |
| 7:16-7:30  | Boda-boda  | 12                    | 7        | 5     | 24    |                        | 17       | 2     | 19    | 3                     | 3        | 3     | 9     | 19                    | 2        |       | 21    | 73    |
|            | 4 Wheelers | 28                    | 11       | 41    | 80    | 7                      | 32       | 19    | 58    | 5                     | 23       | 2     | 30    | 121                   | 68       | 1     | 190   | 358   |
|            | HVs        | 1                     |          | 1     | 2     |                        |          |       | 0     |                       |          |       | 0     | 3                     |          |       | 3     | 5     |
|            | Sub T      | 41                    | 18       | 47    | 106   | 7                      | 49       | 21    | 77    | 8                     | 26       | 5     | 39    | 143                   | 70       | 1     | 214   | 436   |
| 7:31-7:45  | Boda-boda  | 19                    | 6        | 13    | 38    | 10                     | 22       | 3     | 35    | 1                     | 3        | 1     | 5     | 13                    | 12       |       | 25    | 103   |
|            | 4 Wheelers | 47                    | 10       | 48    | 105   | 5                      | 70       | 27    | 102   | 13                    | 70       | 10    | 93    | 146                   | 56       |       | 202   | 502   |
|            | HVs        | 3                     |          | 3     | 6     | 1                      | 1        |       | 2     |                       |          |       | 0     |                       |          |       | 0     | 8     |
|            | Sub T      | 69                    | 16       | 64    | 149   | 16                     | 93       | 30    | 139   | 14                    | 73       | 11    | 98    | 159                   | 68       | 0     | 227   | 613   |
| 7:46-8:00  | Boda-boda  | 8                     | 4        | 3     | 15    | 5                      | 15       | 7     | 27    | 1                     |          |       | 1     | 18                    | 16       | 3     | 37    | 80    |
|            | 4 Wheelers | 22                    | 5        | 25    | 52    | 6                      | 83       | 33    | 122   | 9                     | 65       | 9     | 83    | 159                   | 77       |       | 236   | 493   |
|            | HVs        |                       |          |       | 0     |                        | 3        |       | 3     |                       | 3        |       | 3     | 1                     | 2        |       | 3     | 9     |
|            | Sub T      | 30                    | 9        | 28    | 67    | 11                     | 101      | 40    | 152   | 10                    | 68       | 9     | 87    | 178                   | 95       | 3     | 276   | 582   |
| 8:00-8:15  | Boda-boda  | 12                    | 7        | 10    | 29    | 3                      | 41       | 8     | 52    |                       | 1        |       | 1     | 19                    | 15       | 1     | 35    | 117   |
|            | 4 Wheelers | 22                    | 3        | 19    | 44    | 2                      | 70       | 30    | 102   | 4                     | 70       | 8     | 82    | 115                   | 51       |       | 166   | 394   |
|            | HVs        | 1                     |          | 2     | 3     |                        | 1        | 2     | 3     |                       |          |       | 0     |                       | 1        |       | 1     | 7     |
|            | Sub T      | 35                    | 10       | 31    | 76    | 5                      | 112      | 40    | 157   | 4                     | 71       | 8     | 83    | 134                   | 67       | 1     | 202   | 518   |
| 8:16-8:30  | Boda-boda  | 28                    | 10       | 9     | 47    | 6                      | 18       | 1     | 25    | 1                     | 7        | 1     | 9     | 11                    | 13       |       | 24    | 105   |
|            | 4 Wheelers | 27                    | 5        | 35    | 67    | 2                      | 63       | 21    | 86    | 7                     | 67       | 6     | 80    | 70                    | 30       | 1     | 101   | 334   |
|            | HVs        |                       |          | 4     | 4     |                        |          |       | 0     |                       |          |       | 0     | 1                     |          |       | 1     | 5     |
|            | Sub T      | 55                    | 15       | 48    | 118   | 8                      | 81       | 22    | 111   | 8                     | 74       | 7     | 89    | 82                    | 43       | 1     | 126   | 444   |
| 8:31-8:45  | Boda-boda  | 3                     | 5        | 12    | 20    | 5                      | 28       | 7     | 40    | 9                     | 2        | 1     | 12    | 20                    | 22       | 3     | 45    | 117   |
|            | 4 Wheelers | 25                    | 7        | 40    | 72    | 5                      | 68       | 50    | 123   | 10                    | 100      | 8     | 118   | 90                    | 48       |       | 138   | 451   |
|            | HVs        |                       |          | 2     | 2     |                        |          | 1     | 1     | 1                     |          |       | 1     | 0                     | 0        | 0     | 0     | 4     |
|            | Sub T      | 28                    | 12       | 54    | 94    | 10                     | 96       | 58    | 164   | 20                    | 102      | 9     | 131   | 110                   | 70       | 3     | 183   | 572   |
| 8:46-9:00  | Boda-boda  | 15                    | 7        | 18    | 40    | 7                      | 35       | 6     | 48    | 1                     | 10       | 5     | 16    | 10                    | 11       |       | 21    | 125   |
|            | 4 Wheelers | 35                    |          | 48    | 83    |                        | 65       | 26    | 91    | 6                     | 49       | 10    | 65    | 60                    | 32       |       | 92    | 331   |
|            | HVs        |                       |          |       | 0     |                        |          |       | 0     |                       |          |       | 0     | 1                     | 2        |       | 3     | 3     |
|            | Sub T      | 50                    | 7        | 66    | 123   | 7                      | 100      | 32    | 139   | 7                     | 59       | 15    | 81    | 71                    | 45       | 0     | 116   | 459   |
| 9:01-9:15  | Boda-boda  | 22                    | 20       | 22    | 64    | 4                      | 30       | 14    | 48    | 5                     | 12       | 4     | 21    | 26                    | 21       | 5     | 52    | 185   |
|            | 4 Wheelers | 30                    | 12       | 30    | 72    |                        | 86       | 50    | 136   | 8                     | 79       | 5     | 92    | 123                   | 55       | 1     | 179   | 479   |
|            | HVs        |                       |          | 1     | 1     |                        | 1        | 1     | 2     | 1                     |          |       | 1     |                       | 1        |       | 1     | 5     |
|            | Sub T      | 52                    | 32       | 53    | 137   | 4                      | 117      | 65    | 186   | 14                    | 91       | 9     | 114   | 149                   | 77       | 6     | 232   | 669   |
| 9:16-9:30  | Boda-boda  | 33                    | 18       | 19    | 70    | 3                      | 25       | 3     | 31    |                       | 4        | 2     | 6     | 4                     | 6        |       | 10    | 117   |
|            | 4 Wheelers | 28                    | 7        | 45    | 80    | 4                      | 40       | 27    | 71    | 6                     | 39       | 2     | 47    | 100                   | 35       |       | 135   | 333   |
|            | HVs        |                       |          |       | 0     |                        |          | 1     | 1     |                       |          |       | 0     | 1                     |          |       | 1     | 2     |
|            | Sub T      | 61                    | 25       | 64    | 150   | 7                      | 65       | 31    | 103   | 6                     | 43       | 4     | 53    | 105                   | 41       | 0     | 146   | 452   |
| 9:31-9:45  | Boda-boda  | 37                    | 13       | 42    | 92    | 6                      | 36       | 11    | 53    | 10                    | 12       | 8     | 30    | 32                    | 52       | 1     | 85    | 260   |
|            | 4 Wheelers | 42                    | 7        | 32    | 81    | 2                      | 94       | 55    | 151   | 3                     | 45       | 3     | 51    | 120                   | 67       | 1     | 188   | 471   |
|            | HVs        | 3                     |          | 3     | 6     |                        | 1        | 1     | 2     |                       |          |       | 0     | 1                     | 4        |       | 5     | 13    |
|            | Sub T      | 82                    | 20       | 77    | 179   | 8                      | 131      | 67    | 206   | 13                    | 57       | 11    | 81    | 153                   | 123      | 2     | 278   | 744   |
| 9:46-10:00 | Boda-boda  | 40                    | 8        | 33    | 81    | 3                      | 18       |       | 21    | 8                     | 10       | 14    | 32    | 10                    | 7        | 2     | 19    | 153   |
|            | 4 Wheelers | 24                    | 9        | 29    | 62    | 2                      | 23       | 25    | 50    |                       | 57       | 13    | 70    | 62                    | 37       | 2     | 101   | 283   |
|            | HVs        | 1                     | 2        | 2     | 5     |                        | 1        |       | 1     |                       |          |       | 0     | 1                     | 2        |       | 3     | 9     |
|            | Sub T      | 65                    | 19       | 64    | 148   | 5                      | 42       | 25    | 72    | 8                     | 67       | 27    | 102   | 73                    | 46       | 4     | 123   | 445   |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

♦ Junction 1 Evening (16:00~19:00)

|             |            | From Wampewo Ave. (A) |          |       |       | From Acacia Avenue (B) |          |       |       | From York Terrace (C) |          |       |       | From Upper Kololo (D) |          |       |       | Total |
|-------------|------------|-----------------------|----------|-------|-------|------------------------|----------|-------|-------|-----------------------|----------|-------|-------|-----------------------|----------|-------|-------|-------|
|             |            | Left                  | Straight | Right | Sub T | Left                   | Straight | Right | Sub T | Left                  | Straight | Right | Sub T | Left                  | Straight | Right | Sub T |       |
| 16:00-16:15 | Boda-boda  | 13                    | 11       | 9     | 33    | 4                      | 37       | 5     | 46    | 7                     | 13       | 9     | 29    | 20                    | 20       |       | 40    | 148   |
|             | 4 Wheelers | 15                    | 5        | 17    | 37    | 6                      | 170      | 30    | 206   |                       | 35       |       | 35    | 115                   | 76       | 1     | 192   | 470   |
|             | HVs        |                       |          |       | 0     |                        |          |       | 0     |                       | 2        |       | 2     | 2                     | 3        |       | 5     | 7     |
|             | Sub T      | 28                    | 16       | 26    | 70    | 10                     | 207      | 35    | 252   | 7                     | 50       | 9     | 66    | 137                   | 99       | 1     | 237   | 625   |
| 16:16-16:30 | Boda-boda  | 3                     | 3        | 9     | 15    |                        | 25       | 4     | 29    | 3                     | 7        | 4     | 14    | 13                    | 17       |       | 30    | 88    |
|             | 4 Wheelers | 17                    | 7        | 15    | 39    | 3                      | 117      | 18    | 138   |                       | 23       | 5     | 28    | 91                    | 62       |       | 153   | 358   |
|             | HVs        |                       |          |       | 0     |                        |          |       | 0     |                       |          |       | 0     | 1                     | 1        |       | 2     | 2     |
|             | Sub T      | 20                    | 10       | 24    | 54    | 3                      | 142      | 22    | 167   | 3                     | 30       | 9     | 42    | 105                   | 80       | 0     | 185   | 448   |
| 16:31-16:45 | Boda-boda  | 9                     | 9        | 6     | 24    | 3                      | 35       |       | 38    | 3                     | 13       |       | 16    | 34                    | 22       |       | 56    | 134   |
|             | 4 Wheelers | 24                    | 6        | 23    | 53    | 3                      | 160      | 29    | 192   | 5                     | 10       | 2     | 17    | 115                   | 65       |       | 180   | 442   |
|             | HVs        |                       | 1        |       | 1     |                        | 2        | 1     | 3     | 1                     | 1        |       | 2     | 2                     | 1        |       | 3     | 9     |
|             | Sub T      | 33                    | 16       | 29    | 78    | 6                      | 197      | 30    | 233   | 9                     | 24       | 2     | 35    | 151                   | 88       | 0     | 239   | 585   |
| 16:46-17:00 | Boda-boda  | 12                    | 8        | 10    | 30    |                        | 20       | 7     | 27    | 6                     | 4        | 2     | 12    | 6                     | 8        |       | 14    | 83    |
|             | 4 Wheelers | 17                    | 4        | 22    | 43    |                        | 93       | 25    | 118   | 7                     | 11       | 3     | 21    | 75                    | 45       | 1     | 121   | 303   |
|             | HVs        |                       | 1        |       | 2     |                        | 3        |       | 3     |                       |          |       | 0     |                       |          |       | 0     | 5     |
|             | Sub T      | 30                    | 12       | 33    | 75    | 0                      | 116      | 32    | 148   | 13                    | 15       | 5     | 33    | 81                    | 53       | 1     | 135   | 391   |
| 17:00-17:15 | Boda-boda  | 18                    | 13       | 5     | 36    | 6                      | 32       |       | 38    | 14                    | 10       | 2     | 26    | 29                    | 17       | 1     | 47    | 147   |
|             | 4 Wheelers | 25                    | 4        | 41    | 70    | 5                      | 170      | 38    | 213   | 10                    | 20       | 1     | 31    | 130                   | 76       | 4     | 210   | 524   |
|             | HVs        | 4                     |          |       | 4     |                        | 2        |       | 2     |                       | 1        |       | 1     | 2                     | 2        |       | 4     | 11    |
|             | Sub T      | 47                    | 17       | 46    | 110   | 11                     | 204      | 38    | 253   | 24                    | 31       | 3     | 58    | 161                   | 95       | 5     | 261   | 682   |
| 17:16-17:30 | Boda-boda  | 16                    | 7        | 4     | 27    | 2                      | 18       | 8     | 28    | 1                     | 5        | 1     | 7     | 21                    | 8        |       | 29    | 91    |
|             | 4 Wheelers | 26                    | 7        | 22    | 55    | 3                      | 90       | 22    | 115   | 8                     | 10       |       | 18    | 65                    | 52       | 4     | 121   | 309   |
|             | HVs        |                       |          |       | 0     |                        | 1        | 2     | 3     |                       |          |       | 0     | 1                     |          |       | 1     | 4     |
|             | Sub T      | 42                    | 14       | 26    | 82    | 5                      | 109      | 32    | 146   | 9                     | 15       | 1     | 25    | 87                    | 60       | 4     | 151   | 404   |
| 17:31-17:45 | Boda-boda  | 18                    | 14       | 11    | 43    | 12                     | 30       | 8     | 50    | 3                     | 11       |       | 14    | 34                    | 26       |       | 60    | 167   |
|             | 4 Wheelers | 30                    | 6        | 30    | 66    | 3                      | 157      | 27    | 187   | 15                    | 15       | 1     | 31    | 95                    | 73       | 1     | 169   | 453   |
|             | HVs        | 2                     |          | 2     | 4     |                        | 2        |       | 2     |                       | 3        |       | 3     | 1                     |          |       | 1     | 10    |
|             | Sub T      | 50                    | 20       | 43    | 113   | 15                     | 189      | 35    | 239   | 18                    | 29       | 1     | 48    | 130                   | 99       | 1     | 230   | 630   |
| 17:46-18:00 | Boda-boda  | 13                    | 7        | 12    | 32    | 5                      |          | 2     | 7     | 2                     | 9        |       | 11    | 30                    | 24       | 4     | 58    | 108   |
|             | 4 Wheelers | 21                    | 2        | 20    | 43    |                        | 100      | 20    | 120   | 10                    | 12       | 1     | 23    | 135                   | 100      | 2     | 237   | 423   |
|             | HVs        | 1                     |          | 1     | 2     |                        | 4        | 1     | 5     |                       |          |       | 0     |                       | 2        |       | 2     | 9     |
|             | Sub T      | 35                    | 9        | 33    | 77    | 5                      | 104      | 23    | 132   | 12                    | 21       | 1     | 34    | 165                   | 126      | 6     | 297   | 540   |
| 18:01-18:15 | Boda-boda  | 20                    | 9        | 9     | 38    |                        | 17       | 10    | 27    | 4                     | 9        | 1     | 14    | 13                    | 8        |       | 21    | 100   |
|             | 4 Wheelers | 27                    | 6        | 49    | 82    |                        | 178      | 26    | 204   | 14                    | 26       |       | 40    | 99                    | 74       | 2     | 175   | 501   |
|             | HVs        | 1                     |          | 1     | 2     |                        | 2        |       | 2     | 2                     |          |       | 2     | 1                     |          |       | 1     | 7     |
|             | Sub T      | 48                    | 15       | 59    | 122   | 0                      | 197      | 36    | 233   | 20                    | 35       | 1     | 56    | 113                   | 82       | 2     | 197   | 608   |
| 18:16-18:30 | Boda-boda  | 13                    | 9        | 7     | 29    | 6                      | 12       | 9     | 27    | 2                     | 7        | 1     | 10    | 18                    | 5        |       | 23    | 89    |
|             | 4 Wheelers | 13                    | 11       | 14    | 38    |                        | 145      | 38    | 183   | 40                    | 20       | 1     | 61    | 130                   | 93       | 5     | 228   | 510   |
|             | HVs        |                       |          | 1     | 1     |                        | 3        |       | 3     |                       |          |       | 0     |                       | 2        | 1     | 3     | 7     |
|             | Sub T      | 26                    | 20       | 22    | 68    | 6                      | 160      | 47    | 213   | 42                    | 27       | 2     | 71    | 148                   | 100      | 6     | 254   | 606   |
| 18:31-18:45 | Boda-boda  | 21                    | 10       | 25    | 56    |                        | 38       | 12    | 50    | 8                     | 12       | 3     | 23    | 28                    | 12       | 2     | 42    | 171   |
|             | 4 Wheelers | 20                    | 6        | 23    | 49    |                        | 110      | 48    | 158   | 20                    | 37       | 2     | 59    | 119                   | 75       | 7     | 201   | 467   |
|             | HVs        |                       |          | 1     | 1     |                        |          |       | 0     |                       |          |       | 0     |                       |          |       | 0     | 1     |
|             | Sub T      | 41                    | 16       | 49    | 106   | 0                      | 148      | 60    | 208   | 28                    | 49       | 5     | 82    | 147                   | 87       | 9     | 243   | 639   |
| 18:46-19:00 | Boda-boda  | 13                    | 9        | 8     | 30    |                        | 18       | 5     | 23    | 12                    | 23       | 5     | 40    | 24                    | 8        |       | 32    | 125   |
|             | 4 Wheelers | 18                    | 3        | 19    | 40    |                        | 93       | 23    | 116   | 17                    | 58       | 3     | 78    | 95                    | 53       | 5     | 153   | 387   |
|             | HVs        | 3                     |          | 1     | 4     |                        |          |       | 0     |                       |          |       | 0     | 2                     | 1        |       | 3     | 7     |
|             | Sub T      | 34                    | 12       | 28    | 74    | 0                      | 111      | 28    | 139   | 29                    | 81       | 8     | 118   | 121                   | 62       | 5     | 188   | 519   |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

♦ Junction 2 Morning (7:00~10:00)

|            |            | From Forest Mall (A) |          |       |       | From Kira Road (B) |          |        |       | From Naguru Road (C) |   |       |       | Total |
|------------|------------|----------------------|----------|-------|-------|--------------------|----------|--------|-------|----------------------|---|-------|-------|-------|
|            |            | U-turn               | Straight | Right | Sub T | Left               | Straight | U-turn | Sub T | Left                 | - | Right | Sub T |       |
| 7:00-7:15  | Boda-boda  |                      | 87       | 16    | 103   | 49                 | 80       | 1      | 130   | 13                   |   | 25    | 38    | 271   |
|            | 4 Wheelers | 4                    | 84       | 19    | 107   | 12                 | 148      |        | 160   | 88                   |   |       | 88    | 355   |
|            | HVs        |                      | 4        |       | 4     | 1                  | 4        |        | 5     | 2                    |   | 1     | 3     | 12    |
|            | Sub T      | 4                    | 175      | 35    | 214   | 62                 | 232      | 1      | 295   | 103                  | 0 | 26    | 129   | 638   |
| 7:16-7:30  | Boda-boda  |                      | 109      | 15    | 124   | 31                 | 92       | 1      | 124   | 22                   |   | 40    | 62    | 310   |
|            | 4 Wheelers | 14                   | 85       | 20    | 119   | 14                 | 161      |        | 175   | 144                  |   | 1     | 145   | 439   |
|            | HVs        |                      | 4        | 1     | 5     |                    |          |        | 0     |                      |   |       | 0     | 5     |
|            | Sub T      | 14                   | 198      | 36    | 248   | 45                 | 253      | 1      | 299   | 166                  | 0 | 41    | 207   | 754   |
| 7:31-7:45  | Boda-boda  |                      | 104      | 18    | 122   | 33                 | 122      | 2      | 157   | 31                   |   | 38    | 69    | 348   |
|            | 4 Wheelers | 29                   | 118      | 32    | 179   | 14                 | 209      |        | 223   | 102                  |   |       | 102   | 504   |
|            | HVs        |                      | 6        | 1     | 7     |                    | 5        |        | 5     | 1                    |   |       | 1     | 13    |
|            | Sub T      | 29                   | 228      | 51    | 308   | 47                 | 336      | 2      | 385   | 134                  | 0 | 38    | 172   | 865   |
| 7:46-8:00  | Boda-boda  | 1                    | 141      | 23    | 165   | 55                 | 161      | 2      | 218   | 29                   |   | 55    | 84    | 467   |
|            | 4 Wheelers | 24                   | 121      | 32    | 177   | 16                 | 160      |        | 176   | 123                  |   |       | 123   | 476   |
|            | HVs        |                      | 3        |       | 3     | 1                  | 4        |        | 5     | 1                    |   |       | 1     | 9     |
|            | Sub T      | 25                   | 265      | 55    | 345   | 72                 | 325      | 2      | 399   | 153                  | 0 | 55    | 208   | 952   |
| 8:00-8:15  | Boda-boda  |                      | 152      | 18    | 170   | 66                 | 158      | 3      | 227   | 37                   |   | 61    | 98    | 495   |
|            | 4 Wheelers | 10                   | 133      | 33    | 176   | 22                 | 158      |        | 180   | 118                  |   | 1     | 119   | 475   |
|            | HVs        |                      | 1        |       | 1     |                    | 5        |        | 5     | 3                    |   |       | 3     | 9     |
|            | Sub T      | 10                   | 286      | 51    | 347   | 88                 | 321      | 3      | 412   | 158                  | 0 | 62    | 220   | 979   |
| 8:16-8:30  | Boda-boda  | 1                    | 152      | 25    | 178   | 65                 | 155      |        | 220   | 33                   |   | 48    | 81    | 479   |
|            | 4 Wheelers | 6                    | 130      | 47    | 183   | 16                 | 176      |        | 192   | 110                  |   |       | 110   | 485   |
|            | HVs        |                      | 8        |       | 8     | 2                  | 2        |        | 4     | 3                    |   |       | 3     | 15    |
|            | Sub T      | 7                    | 290      | 72    | 369   | 83                 | 333      | 0      | 416   | 146                  | 0 | 48    | 194   | 979   |
| 8:31-8:45  | Boda-boda  | 1                    | 131      | 26    | 158   | 63                 | 150      | 1      | 214   | 30                   |   | 44    | 74    | 446   |
|            | 4 Wheelers | 3                    | 125      | 43    | 171   | 24                 | 140      |        | 164   | 121                  |   | 1     | 122   | 457   |
|            | HVs        |                      | 3        |       | 3     | 3                  | 7        |        | 10    | 4                    |   |       | 4     | 17    |
|            | Sub T      | 4                    | 259      | 69    | 332   | 90                 | 297      | 1      | 388   | 155                  | 0 | 45    | 200   | 920   |
| 8:46-9:00  | Boda-boda  |                      | 148      | 19    | 167   | 46                 | 128      | 2      | 176   | 34                   |   | 58    | 92    | 435   |
|            | 4 Wheelers | 2                    | 120      | 42    | 164   | 31                 | 168      |        | 199   | 113                  |   |       | 113   | 476   |
|            | HVs        |                      | 2        | 1     | 3     | 3                  | 9        |        | 12    | 2                    |   |       | 2     | 17    |
|            | Sub T      | 2                    | 270      | 62    | 334   | 80                 | 305      | 2      | 387   | 149                  | 0 | 58    | 207   | 928   |
| 9:01-9:15  | Boda-boda  | 1                    | 127      | 27    | 155   | 59                 | 138      | 4      | 201   | 23                   |   | 49    | 72    | 428   |
|            | 4 Wheelers | 2                    | 120      | 39    | 161   | 25                 | 164      |        | 189   | 115                  |   |       | 115   | 465   |
|            | HVs        | 1                    | 4        | 2     | 7     | 2                  | 3        |        | 5     | 2                    |   |       | 2     | 14    |
|            | Sub T      | 4                    | 251      | 68    | 323   | 86                 | 305      | 4      | 395   | 140                  | 0 | 49    | 189   | 907   |
| 9:16-9:30  | Boda-boda  |                      | 101      | 15    | 116   | 58                 | 107      | 1      | 166   | 26                   |   | 45    | 71    | 353   |
|            | 4 Wheelers | 2                    | 112      | 41    | 155   | 18                 | 152      | 1      | 171   | 100                  |   |       | 100   | 426   |
|            | HVs        |                      | 3        | 3     | 6     | 1                  | 11       |        | 12    | 4                    |   |       | 4     | 22    |
|            | Sub T      | 2                    | 216      | 59    | 277   | 77                 | 270      | 2      | 349   | 130                  | 0 | 45    | 175   | 801   |
| 9:31-9:45  | Boda-boda  |                      | 99       | 17    | 116   | 40                 | 75       | 1      | 116   | 24                   |   | 41    | 65    | 297   |
|            | 4 Wheelers | 2                    | 122      | 42    | 166   | 20                 | 155      |        | 175   | 93                   |   |       | 93    | 434   |
|            | HVs        | 1                    | 6        | 1     | 8     | 2                  | 4        |        | 6     | 2                    |   |       | 2     | 16    |
|            | Sub T      | 3                    | 227      | 60    | 290   | 62                 | 234      | 1      | 297   | 119                  | 0 | 41    | 160   | 747   |
| 9:46-10:00 | Boda-boda  | 2                    | 72       | 20    | 94    | 46                 | 107      |        | 153   | 29                   |   | 29    | 58    | 305   |
|            | 4 Wheelers | 2                    | 104      | 44    | 150   | 23                 | 158      |        | 181   | 115                  |   |       | 115   | 446   |
|            | HVs        |                      | 4        | 2     | 6     | 3                  | 12       |        | 15    | 5                    |   |       | 5     | 26    |
|            | Sub T      | 4                    | 180      | 66    | 250   | 72                 | 277      | 0      | 349   | 149                  | 0 | 29    | 178   | 777   |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

♦ Junction 2 Evening (16:00~19:00)

|             |            | From Forest Mall (A) |          |       |       | From Kira Road (B) |          |        |       | From Naguru Road (C) |   |       |       | Total |
|-------------|------------|----------------------|----------|-------|-------|--------------------|----------|--------|-------|----------------------|---|-------|-------|-------|
|             |            | U-turn               | Straight | Right | Sub T | Left               | Straight | U-turn | Sub T | Left                 | - | Right | Sub T |       |
| 16:00-16:15 | Boda-boda  | 1                    | 82       | 26    | 109   | 38                 | 82       |        | 120   | 38                   |   | 30    | 68    | 297   |
|             | 4 Wheelers |                      | 177      | 91    | 268   | 21                 | 155      |        | 176   | 65                   |   |       | 65    | 509   |
|             | HVs        |                      | 4        | 2     | 6     | 3                  | 11       |        | 14    | 1                    |   |       | 1     | 21    |
|             | Sub T      | 1                    | 263      | 119   | 383   | 62                 | 248      | 0      | 310   | 104                  | 0 | 30    | 134   | 827   |
| 16:16-16:30 | Boda-boda  | 2                    | 122      | 23    | 147   | 43                 | 87       | 2      | 132   | 42                   |   | 46    | 88    | 367   |
|             | 4 Wheelers | 4                    | 144      | 118   | 266   | 26                 | 143      |        | 169   | 77                   |   |       | 77    | 512   |
|             | HVs        |                      | 12       |       | 12    | 3                  | 7        |        | 10    |                      |   |       | 0     | 22    |
|             | Sub T      | 6                    | 278      | 141   | 425   | 72                 | 237      | 2      | 311   | 119                  | 0 | 46    | 165   | 901   |
| 16:31-16:45 | Boda-boda  | 1                    | 114      | 14    | 129   | 42                 | 103      | 5      | 150   | 40                   |   | 37    | 77    | 356   |
|             | 4 Wheelers | 3                    | 177      | 82    | 262   | 21                 | 133      |        | 154   | 93                   |   |       | 93    | 509   |
|             | HVs        |                      | 8        | 3     | 11    | 3                  | 8        |        | 11    | 1                    |   |       | 1     | 23    |
|             | Sub T      | 4                    | 299      | 99    | 402   | 66                 | 244      | 5      | 315   | 134                  | 0 | 37    | 171   | 888   |
| 16:46-17:00 | Boda-boda  | 1                    | 110      | 27    | 138   | 40                 | 89       | 1      | 130   | 58                   |   | 32    | 90    | 358   |
|             | 4 Wheelers | 2                    | 185      | 97    | 284   | 38                 | 113      |        | 151   | 63                   |   | 2     | 65    | 500   |
|             | HVs        |                      | 11       | 2     | 13    | 1                  | 8        |        | 9     | 2                    |   |       | 2     | 24    |
|             | Sub T      | 3                    | 306      | 126   | 435   | 79                 | 210      | 1      | 290   | 123                  | 0 | 34    | 157   | 882   |
| 17:00-17:15 | Boda-boda  | 1                    | 82       | 23    | 106   | 19                 | 83       |        | 102   | 32                   |   | 20    | 52    | 260   |
|             | 4 Wheelers | 2                    | 172      | 94    | 268   | 18                 | 101      |        | 119   | 54                   |   |       | 54    | 441   |
|             | HVs        |                      | 11       | 2     | 13    |                    | 5        |        | 5     | 6                    |   |       | 6     | 24    |
|             | Sub T      | 3                    | 265      | 119   | 387   | 37                 | 189      | 0      | 226   | 92                   | 0 | 20    | 112   | 725   |
| 17:16-17:30 | Boda-boda  |                      | 123      | 15    | 138   | 34                 | 116      | 4      | 154   | 53                   |   | 30    | 83    | 375   |
|             | 4 Wheelers | 2                    | 172      | 126   | 300   | 44                 | 144      |        | 188   | 78                   |   | 1     | 79    | 567   |
|             | HVs        |                      | 10       | 4     | 14    | 3                  | 13       |        | 16    | 4                    |   |       | 4     | 34    |
|             | Sub T      | 2                    | 305      | 145   | 452   | 81                 | 273      | 4      | 358   | 135                  | 0 | 31    | 166   | 976   |
| 17:31-17:45 | Boda-boda  |                      | 169      | 11    | 180   | 58                 | 116      |        | 174   | 42                   |   | 32    | 74    | 428   |
|             | 4 Wheelers | 5                    | 207      | 137   | 349   | 42                 | 132      |        | 174   | 81                   |   |       | 81    | 604   |
|             | HVs        |                      | 11       | 3     | 14    | 1                  | 7        |        | 8     | 1                    |   |       | 1     | 23    |
|             | Sub T      | 5                    | 387      | 151   | 543   | 101                | 255      | 0      | 356   | 124                  | 0 | 32    | 156   | 1055  |
| 17:46-18:00 | Boda-boda  |                      | 156      | 13    | 169   | 44                 | 147      | 1      | 192   | 42                   |   | 35    | 77    | 438   |
|             | 4 Wheelers | 1                    | 215      | 147   | 363   | 47                 | 128      |        | 175   | 69                   |   |       | 69    | 607   |
|             | HVs        |                      | 14       | 1     | 15    | 4                  | 4        |        | 8     | 2                    |   |       | 2     | 25    |
|             | Sub T      | 1                    | 385      | 161   | 547   | 95                 | 279      | 1      | 375   | 113                  | 0 | 35    | 148   | 1070  |
| 18:01-18:15 | Boda-boda  | 1                    | 106      | 17    | 124   | 57                 | 117      | 2      | 176   | 51                   |   | 28    | 79    | 379   |
|             | 4 Wheelers |                      | 179      | 113   | 292   | 39                 | 93       |        | 132   | 60                   |   |       | 60    | 484   |
|             | HVs        |                      | 8        | 3     | 11    |                    | 2        |        | 2     |                      |   |       | 0     | 13    |
|             | Sub T      | 1                    | 293      | 133   | 427   | 96                 | 212      | 2      | 310   | 111                  | 0 | 28    | 139   | 876   |
| 18:16-18:30 | Boda-boda  |                      | 147      | 7     | 154   | 43                 | 98       |        | 141   | 31                   |   | 37    | 68    | 363   |
|             | 4 Wheelers | 3                    | 197      | 130   | 330   | 38                 | 101      |        | 139   | 59                   |   |       | 59    | 528   |
|             | HVs        |                      | 4        |       | 4     | 2                  | 9        |        | 11    |                      |   |       | 0     | 15    |
|             | Sub T      | 3                    | 348      | 137   | 488   | 83                 | 208      | 0      | 291   | 90                   | 0 | 37    | 127   | 906   |
| 18:31-18:45 | Boda-boda  |                      | 85       | 18    | 103   | 47                 | 118      | 1      | 166   | 55                   |   | 38    | 93    | 362   |
|             | 4 Wheelers | 2                    | 176      | 128   | 306   | 36                 | 86       |        | 122   | 54                   |   |       | 54    | 482   |
|             | HVs        |                      | 3        |       | 3     |                    | 6        |        | 6     |                      |   |       | 0     | 9     |
|             | Sub T      | 2                    | 264      | 146   | 412   | 83                 | 210      | 1      | 294   | 109                  | 0 | 38    | 147   | 853   |
| 18:46-19:00 | Boda-boda  |                      | 96       | 10    | 106   | 37                 | 103      | 1      | 141   | 33                   |   | 37    | 70    | 317   |
|             | 4 Wheelers |                      | 162      | 108   | 270   | 37                 | 86       |        | 123   | 50                   |   | 1     | 51    | 444   |
|             | HVs        |                      | 5        | 4     | 9     | 1                  | 5        |        | 6     |                      |   |       | 0     | 15    |
|             | Sub T      | 0                    | 263      | 122   | 385   | 75                 | 194      | 1      | 270   | 83                   | 0 | 38    | 121   | 776   |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

♦ Junction 3 Morning (7:00~10:00)

|            |            | From Forest Mall (A) |          |   |       | From Upper Kololo (B) |   |       |       | From Kira Road (C) |          |       |       | Total |
|------------|------------|----------------------|----------|---|-------|-----------------------|---|-------|-------|--------------------|----------|-------|-------|-------|
|            |            | Left                 | Straight | - | Sub T | Left                  | - | Right | Sub T | -                  | Straight | Right | Sub T |       |
| 7:00-7:15  | Boda-boda  | 6                    | 49       |   | 55    | 4                     |   | 11    | 15    |                    | 81       | 25    | 106   | 176   |
|            | 4 Wheelers |                      | 119      |   | 119   | 13                    |   | 10    | 23    |                    | 85       | 183   | 268   | 410   |
|            | HVs        |                      |          |   | 0     |                       |   |       | 0     |                    |          | 2     | 2     | 2     |
|            | Sub T      | 6                    | 168      | 0 | 174   | 17                    | 0 | 21    | 38    | 0                  | 166      | 210   | 376   | 588   |
| 7:16-7:30  | Boda-boda  | 4                    | 28       |   | 32    | 5                     |   | 10    | 15    |                    | 100      | 20    | 120   | 167   |
|            | 4 Wheelers | 14                   | 119      |   | 133   | 14                    |   | 18    | 32    |                    | 108      | 228   | 336   | 501   |
|            | HVs        |                      |          |   | 0     |                       |   |       | 0     |                    |          |       | 0     | 0     |
|            | Sub T      | 18                   | 147      | 0 | 165   | 19                    | 0 | 28    | 47    | 0                  | 208      | 248   | 456   | 668   |
| 7:31-7:45  | Boda-boda  | 5                    | 53       |   | 58    | 13                    |   | 14    | 27    |                    | 85       | 23    | 108   | 193   |
|            | 4 Wheelers | 40                   | 135      |   | 175   | 20                    |   | 35    | 55    |                    | 130      | 235   | 365   | 595   |
|            | HVs        |                      |          |   | 0     |                       |   |       | 0     |                    | 2        |       | 2     | 2     |
|            | Sub T      | 45                   | 188      | 0 | 233   | 33                    | 0 | 49    | 82    | 0                  | 217      | 258   | 475   | 790   |
| 7:46-8:00  | Boda-boda  |                      | 53       |   | 53    | 8                     |   |       | 8     |                    | 120      | 45    | 165   | 226   |
|            | 4 Wheelers | 32                   | 159      |   | 191   | 25                    |   | 45    | 70    |                    | 152      | 195   | 347   | 608   |
|            | HVs        | 29                   |          |   | 29    |                       |   |       | 0     |                    | 2        |       | 2     | 31    |
|            | Sub T      | 61                   | 212      | 0 | 273   | 33                    | 0 | 45    | 78    | 0                  | 274      | 240   | 514   | 865   |
| 8:00-8:15  | Boda-boda  | 15                   | 79       |   | 94    | 12                    |   | 13    | 25    |                    | 115      | 43    | 158   | 277   |
|            | 4 Wheelers | 50                   | 204      |   | 254   | 20                    |   | 32    | 52    |                    | 103      | 213   | 316   | 622   |
|            | HVs        |                      |          |   | 0     |                       |   |       | 0     |                    |          |       | 0     | 0     |
|            | Sub T      | 65                   | 283      | 0 | 348   | 32                    | 0 | 45    | 77    | 0                  | 218      | 256   | 474   | 899   |
| 8:16-8:30  | Boda-boda  | 17                   | 65       |   | 82    | 3                     |   | 22    | 25    |                    | 110      | 30    | 140   | 247   |
|            | 4 Wheelers | 24                   | 137      |   | 161   | 10                    |   | 28    | 38    |                    | 134      | 230   | 364   | 563   |
|            | HVs        |                      | 2        |   | 2     |                       |   |       | 0     |                    |          | 3     | 3     | 5     |
|            | Sub T      | 41                   | 204      | 0 | 245   | 13                    | 0 | 50    | 63    | 0                  | 244      | 263   | 507   | 815   |
| 8:31-8:45  | Boda-boda  | 6                    | 60       |   | 66    | 10                    |   | 12    | 22    |                    | 133      | 44    | 177   | 265   |
|            | 4 Wheelers | 40                   | 121      |   | 161   | 17                    |   | 42    | 59    |                    | 210      | 240   | 450   | 670   |
|            | HVs        | 1                    | 1        |   | 2     |                       |   | 5     | 5     |                    |          |       | 0     | 7     |
|            | Sub T      | 47                   | 182      | 0 | 229   | 27                    | 0 | 59    | 86    | 0                  | 343      | 284   | 627   | 942   |
| 8:46-9:00  | Boda-boda  | 7                    | 58       |   | 65    |                       |   | 8     | 8     |                    | 85       | 28    | 113   | 186   |
|            | 4 Wheelers | 37                   | 99       |   | 136   | 15                    |   | 17    | 32    |                    | 195      | 234   | 429   | 597   |
|            | HVs        | 1                    | 3        |   | 4     |                       |   |       | 0     |                    |          |       | 0     | 4     |
|            | Sub T      | 45                   | 160      | 0 | 205   | 15                    | 0 | 25    | 40    | 0                  | 280      | 262   | 542   | 787   |
| 9:01-9:15  | Boda-boda  | 13                   | 31       |   | 44    | 10                    |   | 28    | 38    |                    | 60       | 23    | 83    | 165   |
|            | 4 Wheelers | 45                   | 126      |   | 171   | 18                    |   | 32    | 50    |                    | 90       | 135   | 225   | 446   |
|            | HVs        | 1                    | 4        |   | 5     |                       |   |       | 0     |                    | 2        | 2     | 4     | 9     |
|            | Sub T      | 59                   | 161      | 0 | 220   | 28                    | 0 | 60    | 88    | 0                  | 152      | 160   | 312   | 620   |
| 9:16-9:30  | Boda-boda  | 6                    | 34       |   | 40    | 5                     |   | 20    | 25    |                    | 69       | 23    | 92    | 157   |
|            | 4 Wheelers | 48                   | 97       |   | 145   | 18                    |   | 31    | 49    |                    | 95       | 165   | 260   | 454   |
|            | HVs        | 2                    | 4        |   | 6     |                       |   |       | 0     |                    |          | 2     | 2     | 8     |
|            | Sub T      | 56                   | 135      | 0 | 191   | 23                    | 0 | 51    | 74    | 0                  | 164      | 190   | 354   | 619   |
| 9:31-9:45  | Boda-boda  | 14                   | 55       |   | 69    | 16                    |   | 24    | 40    |                    | 33       | 28    | 61    | 170   |
|            | 4 Wheelers | 43                   | 109      |   | 152   | 25                    |   | 37    | 62    |                    | 65       | 120   | 185   | 399   |
|            | HVs        |                      | 2        |   | 2     | 1                     |   | 1     | 2     |                    |          |       | 0     | 4     |
|            | Sub T      | 57                   | 166      | 0 | 223   | 42                    | 0 | 62    | 104   | 0                  | 98       | 148   | 246   | 573   |
| 9:46-10:00 | Boda-boda  | 10                   | 70       |   | 80    | 17                    |   | 15    | 32    |                    | 39       | 19    | 58    | 170   |
|            | 4 Wheelers | 44                   | 127      |   | 171   | 35                    |   | 37    | 72    |                    | 85       | 113   | 198   | 441   |
|            | HVs        |                      |          |   | 0     | 2                     |   |       | 2     |                    | 2        |       | 2     | 4     |
|            | Sub T      | 54                   | 197      | 0 | 251   | 54                    | 0 | 52    | 106   | 0                  | 126      | 132   | 258   | 615   |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

♦ Junction 3 Evening (16:00~19:00)

|             |            | From Forest Mall (A) |          |   |       | From Upper Kololo (B) |   |       |       | From Kira Road (C) |          |       |       | Total |
|-------------|------------|----------------------|----------|---|-------|-----------------------|---|-------|-------|--------------------|----------|-------|-------|-------|
|             |            | Left                 | Straight | - | Sub T | Left                  | - | Right | Sub T | -                  | Straight | Right | Sub T |       |
| 16:00-16:15 | Boda-boda  | 16                   | 50       |   | 66    | 25                    |   | 18    | 43    |                    | 62       | 32    | 94    | 203   |
|             | 4 Wheelers | 63                   | 160      |   | 223   | 38                    |   | 69    | 107   |                    | 120      | 163   | 283   | 613   |
|             | HVs        | 2                    | 3        |   | 5     | 1                     |   |       | 1     |                    | 4        | 3     | 7     | 13    |
|             | Sub T      | 81                   | 213      | 0 | 294   | 64                    | 0 | 87    | 151   | 0                  | 186      | 198   | 384   | 829   |
| 16:16-16:30 | Boda-boda  | 27                   | 51       |   | 78    | 18                    |   | 17    | 35    |                    | 48       | 23    | 71    | 184   |
|             | 4 Wheelers | 55                   | 164      |   | 219   | 50                    |   | 48    | 98    |                    | 97       | 99    | 196   | 513   |
|             | HVs        | 2                    | 2        |   | 4     | 2                     |   |       | 2     |                    | 2        | 5     | 7     | 13    |
|             | Sub T      | 84                   | 217      | 0 | 301   | 70                    | 0 | 65    | 135   | 0                  | 147      | 127   | 274   | 710   |
| 16:31-16:45 | Boda-boda  | 12                   | 60       |   | 72    | 10                    |   | 26    | 36    |                    | 30       | 12    | 42    | 150   |
|             | 4 Wheelers | 33                   | 147      |   | 180   | 73                    |   | 78    | 151   |                    | 118      | 77    | 195   | 526   |
|             | HVs        |                      | 3        |   | 3     | 2                     |   | 1     | 3     |                    | 2        | 2     | 4     | 10    |
|             | Sub T      | 45                   | 210      | 0 | 255   | 85                    | 0 | 105   | 190   | 0                  | 150      | 91    | 241   | 686   |
| 16:46-17:00 | Boda-boda  | 18                   | 65       |   | 83    | 4                     |   | 16    | 20    |                    | 43       | 23    | 66    | 169   |
|             | 4 Wheelers | 44                   | 144      |   | 188   | 65                    |   | 68    | 133   |                    | 103      | 133   | 236   | 557   |
|             | HVs        |                      | 5        |   | 5     | 1                     |   | 3     | 4     |                    |          | 2     | 2     | 11    |
|             | Sub T      | 62                   | 214      | 0 | 276   | 70                    | 0 | 87    | 157   | 0                  | 146      | 158   | 304   | 737   |
| 17:00-17:15 | Boda-boda  | 17                   | 60       |   | 77    | 8                     |   | 23    | 31    |                    | 51       | 48    | 99    | 207   |
|             | 4 Wheelers |                      | 165      |   | 165   | 60                    |   | 75    | 135   |                    | 107      | 103   | 210   | 510   |
|             | HVs        |                      | 4        |   | 4     | 3                     |   | 2     | 5     |                    | 3        | 7     | 10    | 19    |
|             | Sub T      | 17                   | 229      | 0 | 246   | 71                    | 0 | 100   | 171   | 0                  | 161      | 158   | 319   | 736   |
| 17:16-17:30 | Boda-boda  | 15                   | 65       |   | 80    | 14                    |   | 18    | 32    |                    | 60       | 25    | 85    | 197   |
|             | 4 Wheelers | 24                   | 135      |   | 159   | 73                    |   | 85    | 158   |                    | 113      | 130   | 243   | 560   |
|             | HVs        |                      | 3        |   | 3     | 2                     |   |       | 2     |                    | 7        | 3     | 10    | 15    |
|             | Sub T      | 39                   | 203      | 0 | 242   | 89                    | 0 | 103   | 192   | 0                  | 180      | 158   | 338   | 772   |
| 17:31-17:45 | Boda-boda  | 22                   | 60       |   | 82    | 10                    |   | 18    | 28    |                    | 70       | 33    | 103   | 213   |
|             | 4 Wheelers | 23                   | 165      |   | 188   | 20                    |   | 85    | 105   |                    | 140      | 150   | 290   | 583   |
|             | HVs        | 3                    |          |   | 3     | 1                     |   |       | 1     |                    | 4        | 2     | 6     | 10    |
|             | Sub T      | 48                   | 225      | 0 | 273   | 31                    | 0 | 103   | 134   | 0                  | 214      | 185   | 399   | 806   |
| 17:46-18:00 | Boda-boda  | 10                   | 85       |   | 95    | 10                    |   | 29    | 39    |                    | 48       | 29    | 77    | 211   |
|             | 4 Wheelers | 25                   | 144      |   | 169   | 84                    |   | 120   | 204   |                    | 127      | 130   | 257   | 630   |
|             | HVs        |                      | 4        |   | 4     |                       |   | 2     | 2     |                    | 2        |       | 2     | 8     |
|             | Sub T      | 35                   | 233      | 0 | 268   | 94                    | 0 | 151   | 245   | 0                  | 177      | 159   | 336   | 849   |
| 18:01-18:15 | Boda-boda  | 29                   | 70       |   | 99    | 12                    |   | 7     | 19    |                    | 65       | 33    | 98    | 216   |
|             | 4 Wheelers | 35                   | 169      |   | 204   | 54                    |   | 94    | 148   |                    | 77       | 117   | 194   | 546   |
|             | HVs        | 1                    |          |   | 1     | 2                     |   |       | 2     |                    |          | 3     | 3     | 6     |
|             | Sub T      | 65                   | 239      | 0 | 304   | 68                    | 0 | 101   | 169   | 0                  | 142      | 153   | 295   | 768   |
| 18:16-18:30 | Boda-boda  | 17                   | 95       |   | 112   | 12                    |   | 33    | 45    |                    | 68       | 30    | 98    | 255   |
|             | 4 Wheelers | 38                   | 218      |   | 256   | 55                    |   | 60    | 115   |                    | 60       | 93    | 153   | 524   |
|             | HVs        |                      | 3        |   | 3     |                       |   |       | 0     |                    | 2        |       | 2     | 5     |
|             | Sub T      | 55                   | 316      | 0 | 371   | 67                    | 0 | 93    | 160   | 0                  | 130      | 123   | 253   | 784   |
| 18:31-18:45 | Boda-boda  | 10                   | 30       |   | 40    | 10                    |   | 12    | 22    |                    | 67       | 28    | 95    | 157   |
|             | 4 Wheelers | 28                   | 118      |   | 146   | 45                    |   | 99    | 144   |                    | 109      | 140   | 249   | 539   |
|             | HVs        |                      |          |   | 0     | 1                     |   | 2     | 3     |                    |          | 3     | 3     | 6     |
|             | Sub T      | 38                   | 148      | 0 | 186   | 56                    | 0 | 113   | 169   | 0                  | 176      | 171   | 347   | 702   |
| 18:46-19:00 | Boda-boda  | 13                   | 33       |   | 46    | 18                    |   |       | 18    |                    | 55       | 24    | 79    | 143   |
|             | 4 Wheelers | 43                   | 158      |   | 201   | 35                    |   | 110   | 145   |                    | 95       | 128   | 223   | 569   |
|             | HVs        |                      |          |   | 0     |                       |   |       | 0     |                    |          |       | 0     | 0     |
|             | Sub T      | 56                   | 191      | 0 | 247   | 53                    | 0 | 110   | 163   | 0                  | 150      | 152   | 302   | 712   |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

♦ Junction 4 Morning (7:00~10:00)

|            |            | From Nakawa (A) |          |       |       | From Kampala (B) |          |   |       | From Lugogo Bypass (C) |   |       |       |
|------------|------------|-----------------|----------|-------|-------|------------------|----------|---|-------|------------------------|---|-------|-------|
|            |            | -               | Straight | Right | Sub T | Left             | Straight | - | Sub T | Left                   |   | Right | Sub T |
| 7:00-7:15  | Boda-boda  |                 | 170      | 70    | 240   | 10               | 43       |   | 53    | 15                     |   | 26    | 41    |
|            | 4 Wheelers |                 | 93       | 115   | 208   | 52               | 231      |   | 283   | 10                     |   | 123   | 133   |
|            | HVs        |                 | 176      | 40    | 216   | 2                | 22       |   | 24    | 0                      |   | 4     | 4     |
|            | Sub T      | 0               | 439      | 225   | 664   | 64               | 296      | 0 | 360   | 25                     | 0 | 153   | 178   |
| 7:16-7:30  | Boda-boda  |                 | 214      | 75    | 289   | 13               | 120      |   | 133   | 51                     |   | 12    | 63    |
|            | 4 Wheelers |                 | 95       | 125   | 220   | 56               | 203      |   | 259   | 0                      |   | 124   | 124   |
|            | HVs        |                 | 209      | 43    | 252   | 5                | 27       |   | 32    | 0                      |   | 1     | 1     |
|            | Sub T      | 0               | 518      | 243   | 761   | 74               | 350      | 0 | 424   | 51                     | 0 | 137   | 188   |
| 7:31-7:45  | Boda-boda  |                 | 222      | 35    | 257   | 30               | 195      |   | 225   | 69                     |   | 9     | 78    |
|            | 4 Wheelers |                 | 156      | 85    | 241   | 103              | 278      |   | 381   | 53                     |   | 83    | 136   |
|            | HVs        |                 | 189      | 20    | 209   | 12               | 66       |   | 78    | 1                      |   | 1     | 2     |
|            | Sub T      | 0               | 567      | 140   | 707   | 145              | 539      | 0 | 684   | 123                    | 0 | 93    | 216   |
| 7:46-8:00  | Boda-boda  |                 | 205      | 23    | 228   | 19               | 110      |   | 129   | 71                     |   | 5     | 76    |
|            | 4 Wheelers |                 | 144      | 110   | 254   | 75               | 230      |   | 305   | 21                     |   | 91    | 112   |
|            | HVs        |                 | 92       | 26    | 118   | 6                | 75       |   | 81    | 1                      |   | 3     | 4     |
|            | Sub T      | 0               | 441      | 159   | 600   | 100              | 415      | 0 | 515   | 93                     | 0 | 99    | 192   |
| 8:00-8:15  | Boda-boda  |                 | 75       | 45    | 120   | 45               | 141      |   | 186   | 46                     |   | 16    | 62    |
|            | 4 Wheelers |                 | 118      | 120   | 238   | 95               | 250      |   | 345   | 0                      |   | 125   | 125   |
|            | HVs        |                 | 173      | 35    | 208   | 3                | 68       |   | 71    | 1                      |   | 2     | 3     |
|            | Sub T      | 0               | 366      | 200   | 566   | 143              | 459      | 0 | 602   | 47                     | 0 | 143   | 190   |
| 8:16-8:30  | Boda-boda  |                 | 164      | 20    | 184   | 55               | 172      |   | 227   | 45                     |   | 17    | 62    |
|            | 4 Wheelers |                 | 120      | 90    | 210   | 65               | 325      |   | 390   | 0                      |   | 90    | 90    |
|            | HVs        |                 | 11       | 20    | 31    | 8                | 50       |   | 58    | 0                      |   | 4     | 4     |
|            | Sub T      | 0               | 295      | 130   | 425   | 128              | 547      | 0 | 675   | 45                     | 0 | 111   | 156   |
| 8:31-8:45  | Boda-boda  |                 | 181      | 50    | 231   | 27               | 151      |   | 178   | 62                     |   | 25    | 87    |
|            | 4 Wheelers |                 | 124      | 125   | 249   | 75               | 354      |   | 429   | 0                      |   | 106   | 106   |
|            | HVs        |                 | 102      | 20    | 122   | 3                | 63       |   | 66    | 0                      |   | 3     | 3     |
|            | Sub T      | 0               | 407      | 195   | 602   | 105              | 568      | 0 | 673   | 62                     | 0 | 134   | 196   |
| 8:46-9:00  | Boda-boda  |                 | 150      | 85    | 235   | 7                | 91       |   | 98    | 22                     |   | 47    | 69    |
|            | 4 Wheelers |                 | 135      | 80    | 215   | 20               | 255      |   | 275   | 0                      |   | 95    | 95    |
|            | HVs        |                 | 128      | 4     | 132   | 6                | 48       |   | 54    | 2                      |   | 2     | 4     |
|            | Sub T      | 0               | 413      | 169   | 582   | 33               | 394      | 0 | 427   | 24                     | 0 | 144   | 168   |
| 9:01-9:15  | Boda-boda  |                 | 160      | 36    | 196   | 8                | 135      |   | 143   | 50                     |   | 30    | 80    |
|            | 4 Wheelers |                 | 129      | 70    | 199   | 35               | 270      |   | 305   | 0                      |   | 108   | 108   |
|            | HVs        |                 | 109      | 3     | 112   | 13               | 25       |   | 38    | 1                      |   | 6     | 7     |
|            | Sub T      | 0               | 398      | 109   | 507   | 56               | 430      | 0 | 486   | 51                     | 0 | 144   | 195   |
| 9:16-9:30  | Boda-boda  |                 | 124      | 33    | 157   | 8                | 146      |   | 154   | 29                     |   | 31    | 60    |
|            | 4 Wheelers |                 | 157      | 100   | 257   | 15               | 280      |   | 295   | 0                      |   | 73    | 73    |
|            | HVs        |                 | 52       | 20    | 72    | 3                | 37       |   | 40    | 0                      |   | 6     | 6     |
|            | Sub T      | 0               | 333      | 153   | 486   | 26               | 463      | 0 | 489   | 29                     | 0 | 110   | 139   |
| 9:31-9:45  | Boda-boda  |                 | 123      | 32    | 155   | 25               | 137      |   | 162   | 43                     |   | 25    | 68    |
|            | 4 Wheelers |                 | 184      | 55    | 239   | 30               | 255      |   | 285   | 0                      |   | 93    | 93    |
|            | HVs        |                 | 66       | 16    | 82    | 4                | 38       |   | 42    | 0                      |   | 5     | 5     |
|            | Sub T      | 0               | 373      | 103   | 476   | 59               | 430      | 0 | 489   | 43                     | 0 | 123   | 166   |
| 9:46-10:00 | Boda-boda  |                 | 124      | 35    | 159   | 25               | 118      |   | 143   | 66                     |   | 6     | 72    |
|            | 4 Wheelers |                 | 111      | 70    | 181   | 52               | 299      |   | 351   | 24                     |   | 100   | 124   |
|            | HVs        |                 | 73       | 8     | 81    | 3                | 49       |   | 52    | 2                      |   | 5     | 7     |
|            | Sub T      | 0               | 308      | 113   | 421   | 80               | 466      | 0 | 546   | 92                     | 0 | 111   | 203   |




KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

♦ Junction 4 Evening (16:00~19:00)


|             |            | From Nakawa (A) |          |       |       | From Kampala (B) |          |   |       | From Lugogo Bypass (C) |   |       |       | Total |
|-------------|------------|-----------------|----------|-------|-------|------------------|----------|---|-------|------------------------|---|-------|-------|-------|
|             |            | -               | Straight | Right | Sub T | Left             | Straight | - | Sub T | Left                   |   | Right | Sub T |       |
| 16:00-16:15 | Boda-boda  |                 | 145      | 65    | 210   | 68               | 70       |   | 138   | 10                     |   | 44    | 54    | 402   |
|             | 4 Wheelers |                 | 232      | 165   | 397   | 143              | 265      |   | 408   | 21                     |   | 93    | 114   | 919   |
|             | HVs        |                 | 0        | 1     | 1     | 7                | 23       |   | 30    | 3                      |   | 4     | 7     | 38    |
|             | Sub T      | 0               | 377      | 231   | 608   | 218              | 358      | 0 | 576   | 34                     | 0 | 141   | 175   | 1359  |
| 16:16-16:30 | Boda-boda  |                 | 95       | 45    | 140   | 65               | 50       |   | 115   | 8                      |   | 47    | 55    | 310   |
|             | 4 Wheelers |                 | 163      | 175   | 338   | 123              | 288      |   | 411   | 16                     |   | 79    | 95    | 844   |
|             | HVs        |                 | 22       | 10    | 32    | 5                | 18       |   | 23    | 3                      |   | 3     | 6     | 61    |
|             | Sub T      | 0               | 280      | 230   | 510   | 193              | 356      | 0 | 549   | 27                     | 0 | 129   | 156   | 1215  |
| 16:31-16:45 | Boda-boda  |                 | 105      | 80    | 185   | 39               | 67       |   | 106   | 36                     |   | 29    | 65    | 356   |
|             | 4 Wheelers |                 | 272      | 175   | 447   | 138              | 279      |   | 417   | 89                     |   | 29    | 118   | 982   |
|             | HVs        |                 | 49       | 3     | 52    | 3                | 12       |   | 15    | 1                      |   | 6     | 7     | 74    |
|             | Sub T      | 0               | 426      | 258   | 684   | 180              | 358      | 0 | 538   | 126                    | 0 | 64    | 190   | 1412  |
| 16:46-17:00 | Boda-boda  |                 | 95       | 30    | 125   | 44               | 73       |   | 117   | 20                     |   | 37    | 57    | 299   |
|             | 4 Wheelers |                 | 157      | 195   | 352   | 103              | 210      |   | 313   | 13                     |   | 101   | 114   | 779   |
|             | HVs        |                 | 15       | 5     | 20    | 4                | 27       |   | 31    | 6                      |   | 5     | 11    | 62    |
|             | Sub T      | 0               | 267      | 230   | 497   | 151              | 310      | 0 | 461   | 39                     | 0 | 143   | 182   | 1140  |
| 17:00-17:15 | Boda-boda  |                 | 113      | 70    | 183   | 20               | 58       |   | 78    | 31                     |   | 28    | 59    | 320   |
|             | 4 Wheelers |                 | 177      | 180   | 357   | 2                | 360      |   | 362   | 21                     |   | 103   | 124   | 843   |
|             | HVs        |                 | 19       | 2     | 21    | 2                | 38       |   | 40    | 0                      |   | 3     | 3     | 64    |
|             | Sub T      | 0               | 309      | 252   | 561   | 24               | 456      | 0 | 480   | 52                     | 0 | 134   | 186   | 1227  |
| 17:16-17:30 | Boda-boda  |                 | 61       | 37    | 98    | 28               | 54       |   | 82    | 21                     |   | 46    | 67    | 247   |
|             | 4 Wheelers |                 | 87       | 133   | 220   | 109              | 333      |   | 442   | 0                      |   | 117   | 117   | 779   |
|             | HVs        |                 | 10       | 3     | 13    | 2                | 19       |   | 21    | 0                      |   | 6     | 6     | 40    |
|             | Sub T      | 0               | 158      | 173   | 331   | 139              | 406      | 0 | 545   | 21                     | 0 | 169   | 190   | 1066  |
| 17:31-17:45 | Boda-boda  |                 | 73       | 73    | 146   | 23               | 43       |   | 66    | 16                     |   | 60    | 76    | 288   |
|             | 4 Wheelers |                 | 228      | 195   | 423   | 88               | 269      |   | 357   | 27                     |   | 99    | 126   | 906   |
|             | HVs        |                 | 27       | 1     | 28    | 3                | 33       |   | 36    | 0                      |   | 3     | 3     | 67    |
|             | Sub T      | 0               | 328      | 269   | 597   | 114              | 345      | 0 | 459   | 43                     | 0 | 162   | 205   | 1261  |
| 17:46-18:00 | Boda-boda  |                 | 108      | 78    | 186   | 23               | 43       |   | 66    | 31                     |   | 47    | 78    | 330   |
|             | 4 Wheelers |                 | 126      | 179   | 305   | 103              | 403      |   | 506   | 48                     |   | 83    | 131   | 942   |
|             | HVs        |                 | 12       | 5     | 17    | 3                | 16       |   | 19    | 2                      |   | 3     | 5     | 41    |
|             | Sub T      | 0               | 246      | 262   | 508   | 129              | 462      | 0 | 591   | 81                     | 0 | 133   | 214   | 1313  |
| 18:01-18:15 | Boda-boda  |                 | 134      | 85    | 219   | 23               | 53       |   | 76    | 6                      |   | 58    | 64    | 359   |
|             | 4 Wheelers |                 | 210      | 217   | 427   | 68               | 303      |   | 371   | 28                     |   | 98    | 126   | 924   |
|             | HVs        |                 | 17       | 7     | 24    | 5                | 18       |   | 23    | 4                      |   | 1     | 5     | 52    |
|             | Sub T      | 0               | 361      | 309   | 670   | 96               | 374      | 0 | 470   | 38                     | 0 | 157   | 195   | 1335  |
| 18:16-18:30 | Boda-boda  |                 | 58       | 33    | 91    | 13               | 43       |   | 56    | 34                     |   | 44    | 78    | 225   |
|             | 4 Wheelers |                 | 97       | 123   | 220   | 38               | 329      |   | 367   | 27                     |   | 91    | 118   | 705   |
|             | HVs        |                 | 2        | 3     | 5     | 2                | 15       |   | 17    | 0                      |   | 6     | 6     | 28    |
|             | Sub T      | 0               | 157      | 159   | 316   | 53               | 387      | 0 | 440   | 61                     | 0 | 141   | 202   | 958   |
| 18:31-18:45 | Boda-boda  |                 | 101      | 63    | 164   | 18               | 43       |   | 61    | 52                     |   | 30    | 82    | 307   |
|             | 4 Wheelers |                 | 160      | 190   | 350   | 59               | 458      |   | 517   | 52                     |   | 95    | 147   | 1014  |
|             | HVs        |                 | 22       | 3     | 25    | 3                | 31       |   | 34    | 0                      |   | 4     | 4     | 63    |
|             | Sub T      | 0               | 283      | 256   | 539   | 80               | 532      | 0 | 612   | 104                    | 0 | 129   | 233   | 1384  |
| 18:46-19:00 | Boda-boda  |                 | 101      | 44    | 145   | 23               | 39       |   | 62    | 33                     |   | 23    | 56    | 263   |
|             | 4 Wheelers |                 | 150      | 163   | 313   | 53               | 368      |   | 421   | 48                     |   | 62    | 110   | 844   |
|             | HVs        |                 | 20       | 2     | 22    | 2                | 25       |   | 27    | 2                      |   | 2     | 4     | 53    |
|             | Sub T      | 0               | 271      | 209   | 480   | 78               | 432      | 0 | 510   | 83                     | 0 | 87    | 170   | 1160  |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT


Appendix 2 As Built Drawings of the Junctions



KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT




KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT






KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT






KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

Appendix 3 Progress of Work by the Contractor till December 2017




KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT





[illegible]

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT





KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

Appendix 4 Progress of Each Junction as of December 2017 by economical value

| PROGRESS FOR WAMPEWO IN UP-TO END OF DECEMBER 2017                          |               |      |        |           |          |                     |                   |            |           |                        |                |  |               |                  |               |
|---|---------------|------|--------|-----------|----------|---------------------|-------------------|------------|-----------|------------------------|----------------|--|---------------|------------------|---------------|
| INDEX   | BOQ Amount    | Unit | Weight | Total Qty | Cum. Qty | Percentage Complete | Weighted Progress | Start date | End date  | Overall Duration(days) | Progress as at | Duration up to End of December 2017 (days) | Planned Value | Planned Progress | Earned Value  |
| WHOLE PROJECT   | 1,707,965,669 |      | 100%   | 100%      | 100.00%  |                     | 80.55%            | 1/May/17   | 7/Oct/17  | 160                    | 31/12/2017     | 160  | 1,707,965,669 | 100.00%          | 1,414,596,948 |
| Relocation of services  | 150,000,000   |      | 8.78%  | 100%      | 100.00%  | 100.00%             | 8.78%             |            |           |                        | 31/12/2017     |  | 150,000,000   | 8.78%            | 150,000,000   |
| DRAINAGE WORKS  | 264,688,759   | %    | 15.50% |           |          |                     | 12.97%            | 7/Jul/17   | 31/Jul/17 | 25                     | 31/12/2017     | 25   | 264,688,759   | #####            | 260,376,259   |
| Excavation for pipe culverts  | 12,187,500    | m    | 0.71%  | 100%      | 100.00%  | 100.00%             | 0.71%             | 7/Jul/17   | 31/Jul/17 | 25                     | 31/12/2017     | 25   | 12,187,500    | 0.71%            | 12,187,500    |
| Concrete pipe culverts 600 mm diameter                                      | 77,500,000    | m    | 4.54%  | 100%      | 100.00%  | 100.00%             | 4.54%             | 7/Jul/17   | 31/Jul/17 | 25                     | 31/12/2017     | 25   | 77,500,000    | 4.54%            | 77,500,000    |
| Backfilling   | 23,079,094    | m    | 1.35%  | 100%      | 100.00%  | 100.00%             | 1.35%             | 7/Jul/17   | 31/Jul/17 | 25                     | 31/12/2017     | 25   | 23,079,094    | 1.35%            | 23,079,094    |
| Concrete blockwork Class 25 concrete  | 11,817,656    | m    | 0.69%  | 100%      | 100.00%  | 100.00%             | 0.69%             | 18/Jul/17  | 15/Aug/17 | 29                     | 31/12/2017     | 29   | 11,817,656    | 0.69%            | 11,817,656    |
| Formwork  | 1,750,000     | m    | 0.10%  | 100%      | 100.00%  | 100.00%             | 0.10%             | 18/Jul/17  | 15/Aug/17 | 29                     | 31/12/2017     | 29   | 1,750,000     | 0.10%            | 1,750,000     |
| Plaster   | 1,969,609     | m    | 0.12%  | 100%      | 100.00%  | 100.00%             | 0.12%             | 18/Jul/17  | 15/Aug/17 | 29                     | 31/12/2017     | 29   | 1,969,609     | 0.12%            | 1,969,609     |
| Steel reinforcement (mild and high tensile bars)                            | 4,162,500     | m    | 0.24%  | 100%      | 100.00%  | 100.00%             | 0.24%             |            |           |                        | 31/12/2017     |  | 4,162,500     | 0.24%            | 4,162,500     |
| Service ducts   | 5,500,000     | m    | 0.32%  | 100%      | 100.00%  | 100.00%             | 0.32%             |            |           |                        | 31/12/2017     |  | 5,500,000     | 0.32%            | 5,500,000     |
| Pre-cast concrete kerbs   | 63,180,000    | m    | 3.70%  | 100%      | 100.00%  | 100.00%             | 3.70%             | 18/Oct/17  | 7/Nov/17  | 21                     | 31/12/2017     | 21   | 63,180,000    | 3.70%            | 63,180,000    |
| Concrete lining for covered drains  | 20,417,400    | m    | 1.20%  | 100%      | 100.00%  | 100.00%             | 1.20%             | 1/Nov/17   | 15/Nov/17 | 15                     | 31/12/2017     | 15   | 20,417,400    | 1.20%            | 20,417,400    |
| Interlocking pavers Grade 30 50mm thick                                     | 43,125,000    | m    | 2.52%  | 100%      | 90.00%   | 90.00%              | 2.27%             | 1/Nov/17   | 15/Nov/17 | 15                     | 31/12/2017     | 15   | 43,125,000    | 2.52%            | 38,812,500    |
| CLEARING, GRUBBING AND REMOVAL OF TOP SOIL                                  | 1,700,000     | m    | 0.10%  | 100%      | 100.00%  | 100.00%             | 0.10%             |            |           |                        | 31/12/2017     |  | 1,700,000     | 0.10%            | 1,700,000     |
| COMMON EXCAVATION TO SPOIL  | 9,367,500     | m    | 0.55%  | 100%      | 100.00%  | 100.00%             | 0.55%             | 7/Aug/17   | 7/Sep/17  | 32                     | 31/12/2017     | 32   | 9,367,500     | 0.55%            | 9,367,500     |
| ROCK EXCAVATION   | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  | 0             |                  | 0             |
| BREAKING UP EXISTING PAVEMENT LAYERS  | 21,749,400    | m    | 1.27%  | 100%      | 100.00%  | 100.00%             | 1.27%             | 3/Aug/17   | 30/Sep/17 | 59                     | 31/12/2017     | 59   | 21,749,400    | 1.27%            | 21,749,400    |
| REMOVING EXISTING KERBS   | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  | 0             |                  | 0             |
| ROADBED PREPARATION   | 5,245,800     | m    | 0.31%  | 100%      | 100.00%  | 100.00%             | 0.31%             | 15/Aug/17  | 7/Sep/17  | 24                     | 31/12/2017     | 24   | 5,245,800     | 0.31%            | 5,245,800     |
| FILL LAYERS   | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             | 17/Aug/17  | 15/Sep/17 | 30                     | 31/12/2017     | 30   | 0             | 0.00%            | 0             |
| MECHANICAL MODIFICATION OF SUB-BASE WITH 40% CRR (FINAL THICKNESS = 150 MM) | 60,467,391    | m    | 3.54%  | 100%      | 100.00%  | 100.00%             | 3.54%             | 24/Aug/17  | 21/Sep/17 | 29                     | 31/12/2017     | 29   | 60,467,391    | 3.54%            | 60,467,391    |
| WALKWAY BASE  | 6,718,599     | m    | 0.39%  | 100%      | 100.00%  | 100.00%             | 0.39%             |            |           |                        | 31/12/2017     |  | 6,718,599     | 0.39%            | 6,718,599     |
| CRR BASE (150 MM)   | 50,122,800    | m    | 2.93%  | 100%      | 100.00%  | 100.00%             | 2.93%             | 21/Sep/17  | 7/Oct/17  | 17                     | 31/12/2017     | 17   | 50,122,800    | 2.93%            | 50,122,800    |
| PRIME COAT  | 10,342,800    | m    | 0.61%  | 100%      | 100.00%  | 100.00%             | 0.61%             | 5/Oct/17   | 18/Oct/17 | 14                     | 31/12/2017     | 14   | 10,342,800    | 0.61%            | 10,342,800    |
| ASPHALT CONCRETE SURFACING  | 107,565,120   | m    | 6.30%  | 100%      | 100.00%  | 100.00%             | 6.30%             | 11/Oct/17  | 21/Oct/17 | 11                     | 31/12/2017     | 11   | 107,565,120   | 6.30%            | 107,565,120   |
| ANCILLARY WORKS   | 67,980,000    | m    | 3.98%  | 100%      | 80.00%   | 80.00%              | 3.18%             | 7/Nov/17   | 15/Nov/17 | 9                      | 31/12/2017     | 9  | 67,980,000    | 3.98%            | 54,384,000    |
| Signalisation works   | 952,017,500   | m    | 55.74% | 100%      |          |                     | 39.61%            | 20/Jun/17  | 15/Dec/17 | 179                    | 31/12/2017     | 179  | 952,017,500   | 55.74%           | 676,557,279   |
| Supply and installation of cables   | 108,787,750   | m    | 6.37%  | 100%      | 62.50%   | 62.50%              | 3.98%             | 20/Jun/17  | 30/Nov/17 | 164                    | 31/12/2017     | 164  | 108,787,750   | 6.37%            | 67,992,344    |
| Ducting and termination box   | 407,917,250   | m    | 23.88% | 100%      | 85.24%   | 85.24%              | 20.36%            | 20/Jun/17  | 30/Nov/17 | 164                    | 31/12/2017     | 164  | 407,917,250   | 23.88%           | 347,708,664   |
| Controller shed   | 126,065,000   | m    | 7.38%  | 100%      | 83.84%   | 83.84%              | 6.19%             | 22/Aug/17  | 30/Nov/17 | 101                    | 31/12/2017     | 101  | 126,065,000   | 7.38%            | 105,692,896   |
| Traffic signal poles  | 224,962,500   | m    | 13.17% | 100%      | 39.00%   | 39.00%              | 5.14%             | 21/Sep/17  | 21/Nov/17 | 62                     | 31/12/2017     | 62   | 224,962,500   | 13.17%           | 87,735,375    |
| Installation works  | 84,285,000    | m    | 4.93%  | 100%      | 80.00%   | 80.00%              | 3.95%             | 1/Dec/17   | 7/Dec/17  | 7                      | 31/12/2017     | 7  | 84,285,000    | 4.93%            | 67,428,000    |



KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

| PROGRESS FOR NAGURU IN UP-TO END OF DECEMBER 2017                           |             |      |        |           |          |                     |                   |            |           |                        |                |  |               |                  |              |
|---|-------------|------|--------|-----------|----------|---------------------|-------------------|------------|-----------|------------------------|----------------|--|---------------|------------------|--------------|
| INDEX   | BOQ Amount  | Unit | Weight | Total Qty | Cum. Qty | Percentage Complete | Weighted Progress | Start date | End date  | Overall Duration(days) | Progress as at | Duration up to End of December 2017 (days) | Planned Value | Planned Progress | Earned Value |
| WHOLE PROJECT   | 577,809,450 |      | 100%   | 100%      | 75.00%   | 89.32%              | 1.30%             | 1/May/17   | 7/Oct/17  | 160                    | 31/12/2017     | 160  | 577,809,450   | 100.00%          | 516,115,080  |
| Relocation of services  | 10,000,000  |      | 1.73%  |           |          | 75.00%              | 1.87%             |            |           |                        | 31/12/2017     |  | 10,000,000    | 1.73%            | 7,500,000    |
| DRAINAGE WORKS  | 10,815,480  | %    | 1.87%  |           |          |                     |                   | 17/Aug/17  | 7/Sep/17  | 22                     | 31/12/2017     | 22   | 10,815,480    | 1.87%            | 10,815,480   |
| Excavation for pipe culverts  | 0           | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete pipe culverts 600 mm diameter                                      | 0           | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Backfilling   | 0           | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete blockwork Class 25 concrete  | 0           | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Formwork  | 0           | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Plaster   | 0           | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Steel reinforcement (mild and high tensile bars)                            | 0           | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Service ducts   | 0           | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Pre-cast concrete kerbs   | 8,892,000   | m    | 1.54%  | 100%      | 100.00%  | 100.00%             | 1.54%             | 21/Sep/17  | 15/Oct/17 | 25                     | 31/12/2017     | 25   | 8,892,000     | 1.54%            | 8,892,000    |
| Grouted stone pitching  | 0           | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete lining for covered drains  | 1,923,480   | m    | 0.33%  | 100%      | 100.00%  | 100.00%             | 0.33%             | 7/Oct/17   | 15/Oct/17 | 9                      | 31/12/2017     | 9  | 1,923,480     | 0.33%            | 1,923,480    |
| Interlocking pavers Grade 30 50mm thick                                     | 0           | m    | 0.00%  | 100%      | 0.00%    |                     |                   |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| CLEARING, GRUBBING AND REMOVAL OF TOP SOIL                                  | 0           |      |        |           |          |                     |                   |            |           |                        |                |  |               |                  |              |
| COMMON EXCAVATION TO SPOIL  | 1,368,000   | m    | 0.24%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| ROCK EXCAVATION   | 0           |      |        |           |          |                     |                   | 8/Jul/17   | 10/Aug/17 | 34                     | 31/12/2017     | 34   | 1,368,000     | 0.24%            | 1,368,000    |
| BREAKING UP EXISTING PAVEMENT LAYERS  | 3,301,440   | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| REMOVING EXISTING KERBS   | 0           | m    | 0.57%  | 100%      | 100.00%  | 100.00%             | 0.57%             | 7/Jul/17   | 15/Sep/17 | 71                     | 31/12/2017     | 71   | 3,301,440     | 0.57%            | 3,301,440    |
| ROADBED PREPARATION   | 766,080     | m    | 0.13%  | 100%      | 100.00%  | 100.00%             | 0.13%             | 9/Jul/17   | 11/Aug/17 | 34                     | 31/12/2017     | 34   | 766,080       | 0.13%            | 766,080      |
| FILL LAYERS   | 0           | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             | 10/Jul/17  | 13/Aug/17 | 35                     | 31/12/2017     | 35   | 0             | 0.00%            | 0            |
| MECHANICAL MODIFICATION OF SUB-BASE WITH 40% CRR (FINAL THICKNESS = 150 MM) | 7,619,760   | m    | 1.32%  | 100%      | 100.00%  | 100.00%             | 1.32%             | 10/Jul/17  | 15/Sep/17 | 68                     | 31/12/2017     | 68   | 7,619,760     | 1.32%            | 7,619,760    |
| WALKWAY BASE  | 0           |      |        |           |          |                     |                   |            |           |                        |                |  |               |                  |              |
| CRR BASE (150 MM)   | 5,745,600   | m    | 0.99%  | 100%      | 100.00%  | 100.00%             | 0.99%             | 15/Jul/17  | 30/Sep/17 | 78                     | 31/12/2017     | 78   | 5,745,600     | 0.99%            | 5,745,600    |
| PRIME COAT  | 1,185,600   | m    | 0.21%  | 100%      | 100.00%  | 100.00%             | 0.21%             | 19/Jul/17  | 7/Oct/17  | 81                     | 31/12/2017     | 81   | 1,185,600     | 0.21%            | 1,185,600    |
| ASPHALT CONCRETE SURFACING  | 12,330,240  | m    | 2.13%  | 100%      | 100.00%  | 100.00%             | 2.13%             | 15/Aug/17  | 13/Oct/17 | 60                     | 31/12/2017     | 60   | 12,330,240    | 2.13%            | 12,330,240   |
| ANCILLARY WORKS   | 37,050,000  | m    | 6.41%  | 100%      | 80.00%   | 80.00%              | 5.13%             | 1/Nov/17   | 15/Nov/17 | 15                     | 31/12/2017     | 15   | 37,050,000    | 6.41%            | 29,640,000   |
| Signalisation works   | 487,627,250 | m    | 84.39% | 100%      |          |                     | 75.43%            | 20/Jun/17  | 15/Dec/17 | 179                    | 31/12/2017     | 179  | 487,627,250   | 84.39%           | 435,842,880  |
| Supply and installation of cables   | 26,126,250  | m    | 4.52%  | 100%      | 81.26%   |                     | 3.67%             | 20/Jun/17  | 30/Nov/17 | 164                    | 31/12/2017     | 164  | 26,126,250    | 4.52%            | 21,230,191   |
| Ducting and termination box   | 155,761,000 | m    | 26.96% | 100%      | 89.36%   |                     | 24.09%            | 20/Jun/17  | 21/Nov/17 | 155                    | 31/12/2017     | 155  | 155,761,000   | 26.96%           | 139,188,030  |
| Controller shed   | 122,690,000 | m    | 21.23% | 100%      | 86.14%   |                     | 18.29%            | 21/Aug/17  | 30/Nov/17 | 102                    | 31/12/2017     | 102  | 122,690,000   | 21.23%           | 105,685,166  |
| Traffic signal poles  | 98,765,000  | m    | 17.09% | 100%      | 90.79%   |                     | 15.52%            | 21/Sep/17  | 21/Nov/17 | 62                     | 31/12/2017     | 62   | 98,765,000    | 17.09%           | 89,668,744   |
| Installation works  | 84,285,000  | m    | 14.59% | 100%      | 95.00%   | 95.00%              | 13.86%            | 1/Dec/17   | 7/Dec/17  | 7                      | 31/12/2017     | 7  | 84,285,000    | 14.59%           | 80,070,750   |

KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

| PROGRESS FOR KATI KATI IN UP-TO END OF DECEMBER 2017                        |             |      |        |           |          |                     |                   |            |           |                        |                |  |               |                  |              |
|---|-------------|------|--------|-----------|----------|---------------------|-------------------|------------|-----------|------------------------|----------------|--|---------------|------------------|--------------|
| INDEX   | BOQ Amount  | Unit | Weight | Total Qty | Cum. Qty | Percentage Complete | Weighted Progress | Start date | End date  | Overall Duration(days) | Progress as at | Duration up to End of December 2017 (days) | Planned Value | Planned Progress | Earned Value |
| WHOLE PROJECT   | 532,008,715 |      | 100%   |           |          |                     | 88.28%            | 1/May/17   | 7/Oct/17  | 160                    | 31/12/2017     | 160  | 532,008,715   | 100.00%          | 469,653,294  |
| Relocation of services  | 10,000,000  |      | 1.88%  | 100%      | 0.00%    | 0.00%               | 0.00%             |            |           |                        | 31/12/2017     |  | 10,000,000    | 1.88%            | 0            |
| DRAINAGE WORKS  | 6,378,360   | %    | 1.20%  |           |          |                     | 1.20%             | 17/Aug/17  | 7/Oct/17  | 52                     | 31/12/2017     | 52   | 6,378,360     | 1.20%            | 6,378,360    |
| Excavation for pipe culverts  | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete pipe culverts 600 mm diameter                                      | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Backfilling   | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete blockwork Class 25 concrete  | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Formwork  | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Plaster   | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Steel reinforcement (mild and high tensile bars)                            | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Service ducts   | 0           | m    |        |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Pre-cast concrete kerbs   | 5,244,000   | m    | 0.99%  | 100%      | 100.00%  | 100.00%             | 0.99%             | 15/Sep/17  | 7/Oct/17  | 23                     | 31/12/2017     | 23   | 5,244,000     | 0.99%            | 5,244,000    |
| Grouted stone pitching  | 0           | m    | 0.00%  | 100%      | 0.00%    | 0.00%               | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete lining for covered drains  | 1,134,360   | m    | 0.21%  | 100%      | 100.00%  | 100.00%             | 0.21%             | 15/Sep/17  | 7/Oct/17  | 23                     | 31/12/2017     | 23   | 1,134,360     | 0.21%            | 1,134,360    |
| Interlocking pavers Grade 30 50mm thick                                     | 0           | m    | 0.00%  | 100%      | 0.00%    |                     |                   |            |           |                        | 31/12/2017     |  |               |                  |              |
| CLEARING, GRUBBING AND REMOVAL OF TOP SOIL                                  | 0           | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            |              |
| COMMON EXCAVATION TO SPOIL  | 612,000     | m    | 0.12%  | 100%      | 100.00%  | 100.00%             | 0.12%             | 10/Jul/17  | 9/Aug/17  | 31                     | 31/12/2017     | 31   | 612,000       | 0.12%            | 612,000      |
| ROCK EXCAVATION   | 0           | m    | 0.00%  | 100%      | 0.00%    | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| BREAKING UP EXISTING PAVEMENT LAYERS  | 1,476,960   | m    | 0.28%  | 100%      | 100.00%  | 100.00%             | 0.28%             | 7/Jul/17   | 15/Sep/17 | 71                     | 31/12/2017     | 71   | 1,476,960     | 0.28%            | 1,476,960    |
| REMOVING EXISTING KERBS   | 0           | m    | 0.00%  | 100%      | 0.00%    | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| ROADBED PREPARATION   | 342,720     | m    | 0.06%  | 100%      | 100.00%  | 100.00%             | 0.06%             | 11/Jul/17  | 12/Aug/17 | 33                     | 31/12/2017     | 33   | 342,720       | 0.06%            | 342,720      |
| FILL LAYERS   | 0           | m    | 0.00%  | 100%      | 0.00%    | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               |                  |              |
| MECHANICAL MODIFICATION OF SUB-BASE WITH 40% CRR (FINAL THICKNESS = 150 MM) | 3,408,840   | m    | 0.64%  | 100%      | 100.00%  | 100.00%             | 0.64%             | 13/Jul/17  | 7/Sep/17  | 57                     | 31/12/2017     | 57   | 3,408,840     | 0.64%            | 3,408,840    |
| WALKWAY BASE  | 0           |      |        |           |          |                     |                   |            |           |                        |                |  |               |                  |              |
| CRR BASE (150 MM)   | 0           | m    | 0.00%  | 100%      | 0.00%    | 0.00%               | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| PRIME COAT  | 2,570,400   | m    | 0.48%  | 100%      | 100.00%  | 100.00%             | 0.48%             | 15/Jul/17  | 15/Sep/17 | 63                     | 31/12/2017     | 63   | 2,570,400     | 0.48%            | 2,570,400    |
| ASPHALT CONCRETE SURFACING  | 530,400     | m    | 0.10%  | 100%      | 100.00%  | 100.00%             | 0.10%             | 21/Jul/17  | 17/Sep/17 | 59                     | 31/12/2017     | 59   | 530,400       | 0.10%            | 530,400      |
| ANCILLARY WORKS   | 5,516,160   | m    | 1.04%  | 100%      | 100.00%  | 100.00%             | 1.04%             | 15/Aug/17  | 21/Sep/17 | 38                     | 31/12/2017     | 38   | 5,516,160     | 1.04%            | 5,516,160    |
| Signalisation works   | 42,890,000  | m    | 8.06%  | 100%      | 80.00%   | 80.00%              | 6.45%             | 1/Nov/17   | 15/Nov/17 | 15                     | 31/12/2017     | 15   | 42,890,000    | 8.06%            | 34,312,000   |
| Supply and installation of cables   | 458,282,875 | m    | 86.14% | 100%      |          |                     | 77.91%            | 20/Jun/17  | 15/Dec/17 | 179                    | 31/12/2017     | 179  | 458,282,875   | 86.14%           | 414,505,454  |
| Ducting and termination box   | 26,667,500  | m    | 5.01%  | 100%      | 82.74%   | 82.74%              | 4.15%             | 20/Jun/17  | 30/Nov/17 | 164                    | 31/12/2017     | 164  | 26,667,500    | 5.01%            | 22,064,690   |
| Controller shed   | 146,277,875 | m    | 27.50% | 100%      | 93.91%   | 93.91%              | 25.82%            | 20/Jun/17  | 21/Nov/17 | 155                    | 31/12/2017     | 155  | 146,277,875   | 27.50%           | 137,369,552  |
| Traffic signal poles  | 122,690,000 | m    | 23.06% | 100%      | 86.14%   | 86.14%              | 19.87%            | 21/Aug/17  | 30/Nov/17 | 102                    | 31/12/2017     | 102  | 122,690,000   | 23.06%           | 105,685,166  |
| Installation works  | 79,397,500  | m    | 14.92% | 100%      | 88.54%   | 88.54%              | 13.21%            | 21/Sep/17  | 21/Nov/17 | 62                     | 31/12/2017     | 62   | 79,397,500    | 14.92%           | 70,298,547   |
|   | 83,250,000  | m    | 15.65% | 100%      | 95.00%   | 95.00%              | 14.87%            | 1/Dec/17   | 7/Dec/17  | 7                      | 31/12/2017     | 7  | 83,250,000    | 15.65%           | 79,087,500   |



KAMPALA SMART TRAFFIC PROJECT (KSTP) IMMEDIATE ACTION PLAN (IAP)  
PILOT PROJECT

| PROGRESS FOR JINJA ROAD JN UP-TO END OF DECEMBER 2017                       |               |      |        |           |          |                     |                   |            |           |                        |                |  |               |                  |              |
|---|---------------|------|--------|-----------|----------|---------------------|-------------------|------------|-----------|------------------------|----------------|--|---------------|------------------|--------------|
| INDEX   | BOQ Amount    | Unit | Weight | Total Qty | Cum. Qty | Percentage Complete | Weighted Progress | Start date | End date  | Overall Duration(days) | Progress as at | Duration up to End of December 2017 (days) | Planned Value | Planned Progress | Earned Value |
| WHOLE PROJECT   | 1,071,620,645 |      | 100%   | 100%      | 100.00%  | 100.00%             | 65.76%            | 1/May/17   | 7/Oct/17  | 160                    | 31/12/2017     | 160  | 1,071,620,645 | 100.00%          | 704,723,403  |
| Relocation of services  | 20,000,000    |      | 1.87%  |           |          | 100.00%             | 1.87%             |            |           |                        | 31/12/2017     |  | 20,000,000    | 1.87%            | 20,000,000   |
| DRAINAGE WORKS  | 18,488,000    | %    | 1.73%  |           |          |                     | 1.73%             | 17/Aug/17  | 7/Sep/17  | 22                     | 31/12/2017     | 22   | 18,488,000    | 1.73%            | 18,488,000   |
| Excavation for pipe culverts  | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete pipe culverts 600 mm diameter                                      | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Backfilling   | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete blockwork Class 25 concrete  | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Formwork  | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Plaster   | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Steel reinforcement (mild and high tensile bars)                            | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Service ducts   | 0             | m    | 0.00%  |           |          |                     | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Pre-cast concrete kerbs   | 15,200,000    | m    | 1.42%  | 100%      | 100.00%  | 100.00%             | 1.42%             | 17/Aug/17  | 7/Sep/17  | 22                     | 31/12/2017     | 22   | 15,200,000    | 1.42%            | 15,200,000   |
| Grouted stone pitching  | 0             | m    | 0.00%  | 100%      | 0.00%    | 0.00%               | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| Concrete lining for covered drains  | 3,288,000 -   | m    | 0.31%  | 100%      | 100.00%  | 100.00%             | 0.31%             | 22/Aug/17  | 7/Sep/17  | 17                     | 31/12/2017     | 17   | 3,288,000     | 0.31%            | 3,288,000    |
| Interlocking pavers Grade 30 50mm thick                                     | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| CLEARING, GRUBBING AND REMOVAL OF TOP SOIL                                  | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| COMMON EXCAVATION TO SPOIL  | 1,332,000     | m    | 0.12%  | 100%      | 100.00%  | 100.00%             | 0.12%             | 10/Jul/17  | 30/Jul/17 | 21                     | 31/12/2017     | 21   | 1,332,000     | 0.12%            | 1,332,000    |
| ROCK EXCAVATION   | 6,006,000     | m    | 0.56%  | 100%      | 100.00%  | 100.00%             | 0.56%             | 10/Jul/17  | 30/Jul/17 | 21                     | 31/12/2017     | 21   | 6,006,000     | 0.56%            | 6,006,000    |
| BREAKING UP EXISTING PAVEMENT LAYERS  | 3,973,800     | m    | 0.37%  | 100%      | 100.00%  | 100.00%             | 0.37%             | 7/Jul/17   | 31/Jul/17 | 25                     | 31/12/2017     | 25   | 3,973,800     | 0.37%            | 3,973,800    |
| REMOVING EXISTING KERBS   | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| ROADBED PREPARATION   | 745,920       | m    | 0.07%  | 100%      | 100.00%  | 100.00%             | 0.07%             | 14/Jul/17  | 7/Aug/17  | 25                     | 31/12/2017     | 25   | 745,920       | 0.07%            | 745,920      |
| FILL LAYERS   | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| MECHANICAL MODIFICATION OF SUB-BASE WITH 40% CRR (FINAL THICKNESS = 150 MM) | 7,419,240     | m    | 0.69%  | 100%      | 100.00%  | 100.00%             | 0.69%             | 23/Jul/17  | 14/Aug/17 | 23                     | 31/12/2017     | 23   | 7,419,240     | 0.69%            | 7,419,240    |
| WALKWAY BASE  | 0             | m    | 0.00%  | 100%      | 100.00%  | 100.00%             | 0.00%             |            |           |                        | 31/12/2017     |  |               | 0.00%            | 0            |
| CRR BASE (150 MM)   | 5,594,400     | m    | 0.52%  | 100%      | 100.00%  | 100.00%             | 0.52%             | 28/Jul/17  | 17/Aug/17 | 21                     | 31/12/2017     | 21   | 5,594,400     | 0.52%            | 5,594,400    |
| PRIME COAT  | 1,154,400     | m    | 0.11%  | 100%      | 100.00%  | 100.00%             | 0.11%             | 8/Aug/17   | 21/Aug/17 | 14                     | 31/12/2017     | 14   | 1,154,400     | 0.11%            | 1,154,400    |
| ASPHALT CONCRETE SURFACING  | 12,005,760    | m    | 1.12%  | 100%      | 100.00%  | 100.00%             | 1.12%             | 15/Aug/17  | 31/Aug/17 | 17                     | 31/12/2017     | 17   | 12,005,760    | 1.12%            | 12,005,760   |
| ANCILLARY WORKS   | 83,660,000    | m    | 7.81%  | 100%      | 0.00%    | 0.00%               | 0.00%             | 1/Sep/17   | 21/Sep/17 | 21                     | 31/12/2017     | 21   | 83,660,000    | 7.81%            | 0            |
| Signalisation works   | 911,241,125   | m    | 85.03% | 100%      |          |                     | 58.60%            | 20/Jun/17  | 15/Dec/17 | 179                    | 31/12/2017     | 179  | 911,241,125   | 85.03%           | 628,003,883  |
| Supply and installation of cables   | 79,353,250    | m    | 7.40%  | 100%      | 50.00%   | 50.00%              | 3.70%             | 20/Jun/17  | 30/Nov/17 | 164                    | 31/12/2017     | 164  | 79,353,250    | 7.40%            | 39,676,625   |
| Ducting and termination box   | 416,190,375   | m    | 38.84% | 100%      | 70.00%   | 70.00%              | 27.19%            | 20/Jun/17  | 21/Nov/17 | 155                    | 31/12/2017     | 155  | 416,190,375   | 38.84%           | 291,333,263  |
| Controller shed   | 129,440,000   | m    | 12.08% | 100%      | 76.05%   | 76.05%              | 9.19%             | 21/Aug/17  | 7/Dec/17  | 109                    | 31/12/2017     | 109  | 129,440,000   | 12.08%           | 98,439,120   |
| Traffic signal poles  | 203,007,500   | m    | 18.94% | 100%      | 65.00%   | 65.00%              | 12.31%            | 21/Sep/17  | 21/Nov/17 | 62                     | 31/12/2017     | 62   | 203,007,500   | 18.94%           | 131,954,875  |
| Installation works  | 83,250,000    | m    | 7.77%  | 100%      | 80.00%   | 80.00%              | 6.21%             | 1/Dec/17   | 7/Dec/17  | 7                      | 31/12/2017     | 7  | 83,250,000    | 7.77%            | 66,600,000   |