

## Attached Document

In the end of Phase-1 of the Federal Capital Territory Reduction of Non-Revenue Water Project (hereinafter referred to as "the Project"), the fifth meeting of Joint Coordinating Committee (hereinafter referred to as "JCC") was held on 20<sup>th</sup> December 2016.

Implementation of the Project is divided into two phases; Phase-1 scheduled from October 2014 to December 2016 and Phase-2 scheduled from January 2017 to March 2018.

### 1. Remarks and Presentation

Mr. Abubakar Sani Pai, Project Director of the Project, gave welcome remarks and chaired the JCC.

Ms. Makiko Okumura, Senior Representative of Japan International Cooperation Agency (hereinafter referred to as "JICA") Nigeria Office expressed appreciation to all members and gave remarks addressing necessity of earlier release of 2017 Counterpart Fund, importance of realistic and feasible planning of Non-Revenue Water (hereinafter referred to as "NRW") reduction in terms of sustainability. She also emphasized importance of commitment of all relevant organizations such as understanding and cooperation from Federal Capital Territory Administration (hereinafter referred to as "FCTA"), Federal Capital Development Authority (hereinafter referred to as "FCDA") and Abuja Geographical Information System (hereinafter referred to as "AGIS").

Engr. A. A. Nahuche, Technical Manager of the Project made a presentation of Progress of the Project and Project Monitoring Sheet.

Mr. Akinori Miyoshi, Chief Advisor of JICA Expert Team made a presentation of observations on implementation of the Project in Phase-1, issues, challenges and suggestions.

At the end of the discussions, Mr. Hudu Bello, the Project Manager of the Project, gave closing remarks. He expressed the gratitude of the Federal Capital Territory Water Board (hereinafter referred to as "FCTWB") for the cooperation of JCC members.

### 2. Main Points Discussed

As a result of discussions, all JCC members confirmed the matters mentioned below.

#### 2.1 Progress and Extension of the Project Period

As progress since the previous project monitoring, delay of activities were solved by completion of chamber construction and procurement of small materials for Pilot activities, which were taken over by the Japanese side, as well as the efforts of implementation by the Nigerian side.

However, both sides confirmed anew some activities for Output-1 need monitoring period for at least six (6) months and agreed to extend the Project period for six (6) months through official amendment of Record of Discussion (hereinafter referred to as "R/D"), and to subsequently revise Project Design Matrix (hereinafter referred to as "PDM") and Plan of Operations (hereinafter referred to as "PO").

## 2.2 Counterpart Fund

FCTWB reported Counterpart Fund for 2016 was eventually released to FCTWB on 15<sup>th</sup> December 2016, and FCTWB will utilize it for the Project wherever possible in the limited period before the end of a fiscal year.

## 2.3 AGIS Security

FCTWB reported that AGIS security has not yet been relaxed even though AGIS agreed to do it in response to the instruction of the FCTA's Permanent Secretary, and mentioned that FCTWB want to establish her own independent GIS system unless situation is improved.

Project Director suggested having a meeting among Directors of Economic Planning, Research and Statistics (hereinafter referred to as "EPRS") of FCTA, FCTWB and AGIS to discuss this issue.

FCTA and FCTWB agreed to it.

## 2.4 Active Cooperation between FCDA and FCTWB

FCTWB and JICA Expert Team highlighted that the Project has faced problems through implementation of the Project, particularly, discrepancy between as-built drawings and actual situation which often caused stagnation of activities.

JICA Expert Team requested improving this as well as formulating feedback channel from challenges in operation & maintenance of FCTWB to planning/designing, supervision and documentations of FCDA.

FCDA explained that FCTWB has been involved in those processes, but mentioned that challenges should be discussed and solved amicably.

FCTWB reported that, earlier than JCC meeting, FCDA had responded officially in writing to the Project for attendance in project meetings such as monthly technical meeting.

## 2.5 Quality Management and Fundamentals

JICA Expert Team emphasized that quality management is essential in all aspects of operation and maintenance by using quality-assured data, recording, meter reading, drawings, standard operating procedures, manuals and guidelines as fundamentals of water supply services. JICA Expert Team also mentioned that the Project needs to consider and discuss this issue in Phase 2 so that fundamentals are put into place.

FCTWB understood and accepted it.

## 2.6 Legal instrument (enabling law) establishing FCTWB

To carry it forward, FCTWB suggested conducting joint (FCTWB-JICA) feasibility study to bring out benefits of an autonomous FCTWB as part of the Project, of which results will be presented to FCT Minister.

JICA answered that JICA was informed of the suggestion.

## 2.7 Information Sharing

FCDA requested for more information on previous activities of the Project and NRW reduction operation methodologies for future development.

JICA answered that JICA is willing to share information and documents

among relevant members of FCDA.

### **3. Approval of Project Monitoring Sheet**

JCC members approved Project Monitoring Sheet.

### **4. Amendment of Record of Discussion**

JICA explained necessity of amendment of R/D and its description as a next step to extend project period for six (6) months, and also revision of PDM and PO in the beginning of Phase 2.

FCTA and FCTWB agreed to it.

### **Appendix**

Appendix 1: Programme/Agenda

Appendix 2: Attendance List

Appendix 3: Project Monitoring Sheet (Draft)

Appendix 4: Results of Project Monitoring by FCTWB

Appendix 5: Observations by JICA Expert Team

**Federal Capital Territory Administration (FCTA)**  
**Federal Capital Territory Water Board (FCTWB)**  
assisted by  
**Japan International Cooperation Agency (JICA)**

**THE FEDERAL CAPITAL TERRITORY**  
**REDUCTION OF NON-REVENUE WATER PROJECT**  
**PROGRAMME/AGENDA FOR 5th JOINT COORDINATING COMMITTEE**

**Venue:** Conference Room, EPRS, FCT Administration, Abuja

**Date:** 10:00, Tuesday, 20<sup>th</sup> December 2016

- |               |   |
|---------------|---|
| 10:00         | Opening Prayer  |
| 10:00 - 10:05 | Introduction of JCC Members   |
| 10:05 - 10:15 | Welcome Remarks by Project Director, Mr. Sani Pai (Director, EPRS, FCTA)  |
| 10:15 - 10:25 | Address by Senior Representative, Ms. Makiko Okumura (JICA Nigeria Office)  |
| 10:25 - 10:55 | Presentation of Results of Project Monitoring by Technical Manager, Engr. A. A. Nahuche (HOD Distribution, FCTWB) |
| 10:55 - 11:25 | Observation by Chief Advisor, Mr. Akinori Miyoshi (JICA Expert Team)  |
| 11:25 - 11:55 | Questions, Answers and Way Forward  |
| 11:55 - 12:05 | Approval of Project Monitoring Sheets   |
| 12:05 - 12:15 | Amendment of Record of Discussion (R/D) by Project Formulation Advisor, Mr. Takayuki Ohira (JICA Nigeria Office)  |
| 12:15 - 12:25 | Closing Remarks by Project Manager, Mr. Hudu Bello (Director, FCTWB)  |
| 12:25         | Closing Prayer  |

**FEDERAL CAPITAL TERRITORY REDUCTION OF NON REVENUE WATER PROJECT  
FIFTH JOINT COORDINATING COMMITTEE MEETING (JCC)**

**20TH DECEMBER 2016**

**Attendance List**

S/N	NAME	POSITION
1	Abubakar Sani Pai	Director EPRS
2	Makiko Okumura	Snr Representative
3	Hudu Bello	Director FCTWB
4	S.T Bello	HOD[Admin&Supply] FCTWB
5	A.A Nahuche	HOD[Distribution] FCTWB
6	Abolade R. Lawal	FCTWB
7	Muhammed Adis	HOD Commerce
8	Abbas A. Ahmed	Head PR, FCTWB
9	Takayuki Ohira	JICA Nigeria
10	M.k Rabi	Head logistics, FCTWB
11	Sadiq A. Gulma	JICA Nigeria
12	Ogbonna K Emeka	P. Hydrologist/Water resources
13	Nwachukwu Felicia E	PCS/Water resources
14	Maxwell Ejikeme	Snr Hydrologist
15	Ademoroti Isaiah A	DD(C&P) WS/Water Resources
16	Adetunji Idowu	DD Rural water supply/Water Resources
17	Engr. N Bukar	CRE T1&6/W&S Division, DES, FCDA
18	Engr. Gambo Y.L	CE, WFS, DES FCDA
19	Lawal A. Muhammed	DD EPRS
20	Takashi Mori	JICA Expert Team
21	Akinori Miyoshi	JICA Expert Team

To Chief Representative of JICA Nigeria Office

**PROJECT MONITORING SHEETS (DRAFT)**

**Project Title: The Federal Capital Territory Reduction of Non-Revenue Water Project**  
**Version of the Sheet: Ver. 4 (Term covered: September, 2016 - December, 2016)**

**Name: Akinori Miyoshi**

**Title: Chief Advisor**

**Submission Date: 20 December 2016**

**I. Summary**

**1 Progress**

**1-1 Progress of Inputs**

**[The Nigerian Side]**

**Project Personnel**

All project members including Project Director, Project Manager, Deputy Project Manager, Technical Managers, Non-Revenue Water (NRW) Management Team members, NRW Action Team members have been involved in the Project.

**Land, Building and Facilities**

Office spaces and necessary facilities at the Federal Capital Territory Water Board (FCTWB) have been provided for the Japanese side.

Construction of chambers for bulk flowmeters was taken over by the Japanese side due to non-release of the Counterpart Fund as a result of the previous project monitoring in September 2016.

**Local Costs**

Prepaid meters for Pilot Metering Area (PMA) in Gudu Area Office and AMR (Automatic Meter Reading) meters for PMA in Garki I Area Office were procured by the Nigerian side, then installation of the procured water meters has been done.

**[The Japanese Side]**

**JICA Experts**

Japan International Cooperation Agency (JICA) Expert Team consisting of a Chief Advisor and members for ten areas of expertise were assigned to the works in Nigeria for 11.1 man-months between September 2016 and December 2016 (67.5 man-months from the commencement of the Project in November 2014).

**Equipment**

Mechanical (conventional) water meters were procured in Nigeria for PMA in Jabi Area Office. See

PM Form 3-1 Monitoring Sheet Summary

the Annex-1: List of Equipment for the Project.

Procurement of equipment for water distribution management such as zonal meters, data loggers, telemetric monitoring system, etc. has been in process in Japan.

Facilities

Modification of existing billing system including training to relevant staff in FCTWB was completed. Chamber construction for both bulk and zonal flow meters including cable installation was completed by the Nigerian contractor.

**1-2 Progress of Activities**

**[Activities for Output-1: Level of NRW of both the service area of FCWTB and water distribution areas monitored regularly.]**

No	Activity	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
1-1	Install bulk meters to water treatment plants 1 and 2	Progress: 75%, Behind: 7.5 months Delayed and suspended. Local contractors outsourced by FCTWB have constructed chambers for bulk meters. Construction of three chambers was completed while the fourth one is 50% completed. However, cable installation, ladder and fencing are pending. The construction has been suspended due to non-payment. This is due to non-release of the Counterpart Fund.	Completed. However, data acquisition seems to be not always available, which may be due to not water-filled flow inside pipelines.
1-2	Measure monthly water production of water treatment plants 1, 2, 3, and 4	Progress: 0%, Behind: 7.0 months Delayed as a result of delay in Activity 1-1. After Activity 1-1, the Project needs at least 6 months for monitoring this Activity.	Progress: 0%, Behind: 9.5 months Ready to measure monthly water production but the Project needs at least 6 months for monitoring this Activity.
1-3	Tally the above water production data monthly	Progress: 0%, Behind: 7.0 months Delayed as a result of delay in Activity 1-1 and 1-2. After Activity 1-1 and 1-2, the Project needs at least 6 months for monitoring this Activity.	Progress: 0%, Behind: 9.5 months Ready to measure monthly water production but the Project needs at least 6 months for monitoring this Activity.
1-4	Calculate the monthly water consumption based on the billing data	Progress: 40%, Behind: 7.5 months Delayed. FCTWB has collected information of returned bills and has deactivated them. The returned bills cause inaccuracy of calculating NRW ratio. The final specification for billing system modification was adopted. After modification, the Project needs at least 6 months for monitoring this Activity.	Completed (billing system modification only). Ready to calculate monthly water consumption, but the Project needs at least 6 months for monitoring this Activity.
1-5	Calculate monthly NRW ratio	Progress: 0%, Behind: 7.5 months	Progress: 0%, Behind: 4.5 months

PM Form 3-1 Monitoring Sheet Summary

No	Activity	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
	of the service area of FCTWB using the data obtained from Activity 1-3 and 1-4	Delayed as a result of delay in Activity 1-3 and 1-4. The Project needs at least 6 months for monitoring this Activity after obtaining the data from Activity 1-3 and 1-4.	Ready to calculate monthly NRW ratio, but the Project needs at least 6 months for monitoring this Activity.
1-6	Install zonal meters, water pressure sensor and pilot remote monitoring (telemetry) system	Progress: 65%, Behind: 1.5 months Being delayed. Planning/designing of zonal meters, BoQ and specifications were completed. Construction of 6 out of 8 chambers was completed by the local contractor outsourced by JICA while the remaining 2 is ongoing. Consistent rain has affected the process of excavation of rock at the chamber site. Construction will continue as soon as favorable weather condition is achievable.	Progress :90%, Behind: 4.5 months Delayed. Construction of chambers for zonal meters was completed Zonal meters, water pressure sensor and pilot remote monitoring (telemetry) system have been procured in Japan.
1-7	Measure and collect data for water distribution management such as water flow of zonal meters and water pressure	Progress: 0%, Behind: 0.0 months The Activity will be implemented after the completion of Activity 1-6.	Progress: 0%, Behind: 4.5 months Delayed as a result of delay in Activity 1-6. The Activity will be implemented after the completion of Activity 1-6.

**[Activities for Output-2: Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.]**

No	Activity	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
2-1	Review existing NRW reduction operations at each pilot Area Office	Completed.	Completed.
2-2	Conduct capacity assessment of organization and the relevant staff	Progress: 50%, Behind: 7.0 months Delayed as a result of delay in Activity 2-9 to 2-15. Interim assessment will be done when pilot project terminates.	Completed.
2-3	Identify and select a Pilot Metering Area (PMA) for each Pilot Area Office based on the selection criteria of PMA	Completed.	Completed.
2-4	Prepare/update distribution network drawings for each PMA	Completed. AGIS security has still hindered data import/export and analysis.	Completed. AGIS security has still hindered data import/export and analysis in spite of FCTA PS's instruction.
2-5	Install water flow meters to each PMA and measure in/outflows monthly	Progress: 90%, Behind: 9.0 months Delayed as a result of electrical works for the ultrasonic flow meter to be installed in Garki I.	Completed, but partially and provisionally. Check/repair a PMA meter in Jabi and complete fully electricity



PM Form 3-1 Monitoring Sheet Summary

No	Activity	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
		All mechanical flow meters were procured and installed except the ultrasonic flow meter in Garki I. (Discussion with AEDC is ongoing.) FCTWB will complete electricity connection for the ultrasonic flow meter in Garki I.	connection for the ultrasonic flow meter in Garki I
2-6	Zone each PMA into Sub Metering Areas (SMA)	Completed.	Completed.
2-7	Isolate a SMA by installing valves	Completed.	Completed.
2-8	Update the distribution network drawings for each SMA	Progress: 80%, Behind: 2.0 months Delayed. All existing pipelines, valves and hydrants were captured. Locations of leakage and illegal connections will be captured. AGIS security has still hindered data import/export and analysis.	Completed.
2-9	Measure an initial level of NRW of each SMA	Progress: 75%, Behind: 5.5 months Delayed as a result of different meter types, non-accessibility to meter and complexity in commercial aspects such as customer categories, water tariffs, units and Area Offices for reading, billing systems and automated estimate billing. 24 hrs flow measurement, MNF survey, Step test, Meter error test and Meter reading were completed. 24hrs customer consumption survey, Unbilled authorized customer listing and consumption survey are ongoing.	Completed.
2-10	Detect target NRW components (i.e. invisible leakage, customer meter malfunction, and illegal connection) of each SMA	Progress: 75%, Behind: 5.5 months Delayed as a result of different meter types, non-accessibility to meter and complexity in commercial aspects such as customer categories, water tariffs, units and Area Offices for reading, billing systems and automated estimate billing. Leakage detection acoustic survey and Illegal connection survey were completed.	Provisionally completed. Re-detection may be done if necessary.
2-11	Develop a NRW reduction operation plan of each SMA, including reduction target for review by Head of	Progress: 30%, Behind: 4.5 months Delayed and the Activity has been done provisionally. The plan is under preparation.	Provisionally completed. Revision may be done if necessary.

PM Form 3-1 Monitoring Sheet Summary

No	Activity	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
	Distribution Department		
2-12	Review and approve NRW reduction operation plan of each SMA	Progress: 30%, Behind: 4.5 months Delayed and the Activity has been done provisionally. The plan is under preparation.	Provisionally completed. Revision may be done if necessary.
2-13	Implement NRW reduction operations at each SMA	Progress: 45%, Behind: 4.5 months Delayed and the Activity has been done provisionally. Repair of leakages completed in three PMAs. Meter replacement and installation is ongoing in Gudu.	Provisionally completed. Further operations may be done if necessary.
2-14	Monitor the progress of the NRW reduction operations of each SMA	Progress: 45%, Behind: 4.5 months Delayed and the Activity has been done provisionally. Repair of leakages completed in three PMAs. Meter replacement and installation is ongoing in Gudu.	Provisionally completed. Further monitoring may be done if necessary.
2-15	Measure level of NRW of each SMA at the end of the respective operations	Progress: 0%, Behind: 6.5 months Delayed and the activity follows Activity 2-14.	Provisionally completed. Detailed check and revision may be done if necessary.
2-16	Prepare a report on pilot projects, covering Activity 2-1~2-15	Progress: 0%, Behind: 2.0 months Delayed and the activity follows Activity 2-15.	Provisionally completed. Detailed check may be done if necessary.
2-17	Develop manuals for NRW reduction for Area Office managers and field operators (i.e. technical officers & meter readers), incl. audio visual materials	Progress: 0%, Behind: 2.0 months Delayed and the activity follows the above Activities.	Provisionally completed. Revision may be done if necessary.

PM Form 3-1 Monitoring Sheet Summary

[Activities for Output-3: A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output-1&2.]

No	Activity	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
3-1	Establish a Working Group for NRW reduction planning	Completed, but will be reviewed in Phase-2.	Completed, but will be reviewed in Phase-2.
3-2	Review existing plans, implementation structure, on-the-job training mechanism, etc. related to NRW reduction at FCTWB	Completed, but will be reviewed in Phase-2.	Completed, but will be reviewed in Phase-2.
3-3	Conduct hydraulic and water pressure distribution analyses of the pipeline networks	To be implemented in Phase-2. AGIS security may hinder data import/export and analysis.	To be implemented in Phase-2. AGIS security has still hindered data import/export and analysis in spite of FCTA PS's instruction.
3-4	Develop outlines of the medium-term strategic plan and its annual NRW reduction plan (approval by the Director)	To be implemented in Phase-2.	To be implemented in Phase-2.
3-5	Develop the first medium-term strategic plan (2018-2022) for approval by FCTA	To be implemented in Phase-2.	To be implemented in Phase-2.
3-6	Develop an annual NRW reduction plan based on the strategic plan as an integral part of an annual recurrent and capital plan of FCTWB for approval by FCTA	To be implemented in Phase-2.	To be implemented in Phase-2.
3-7	Develop a planning manual for NRW reduction	To be implemented in Phase-2.	To be implemented in Phase-2.
3-8	Review existing plans, activities and implementing structure, etc. related to water distribution management	Progress: 70%, Behind: 7.0 months Delayed as a result of delay in information submission from Area Offices. 6 out of 13 Area Offices submitted the required information. There was difficulty in implementation due to dearth of as-built drawings which will have provided sufficient information on pipeline and appurtenances.	Progress: 75%, Behind: 11.0 months Delayed as a result of delay in information submission from Area Offices. 8 out of 13 Area Offices submitted the required information. There was difficulty in implementation due to dearth of as-built drawings which will have provided sufficient information on pipeline and appurtenances.
3-9	Establish framework of water distribution management	Progress: 25%, Behind: 0.5 months Being delayed. Water Distribution Management Committee was established and concept was endorsed. There was difficulty in implementation due to dearth of as-built drawings which will have provided sufficient information on pipeline and appurtenances.	Progress: 25%, Behind: 4.5 months Delayed as a result of delay in Activity 1-6 and 1-7.

1-3 Achievement of Output

[Output-1: Level of NRW of the service area of FCTWB is monitored regularly.]

No	Indicator	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
1a	Record of monthly NRW ratio is kept by Distribution Department from the third quarter of the first (*replace by "second" in PDM2) year of the Project.	No achievement (delayed). Monthly NRW ratio based results of Activity 1-5 has not been still obtained due to delay in Activity 1-1 to 1-4. In the current schedule, it is expected that monthly NRW ratio will be obtained from Dec. 2016, the first quarter of the third year.	No achievement (delayed). Monthly NRW ratio based results of Activity 1-5 has not been still obtained due to delay in Activity 1-2 to 1-4. In the current schedule, it is expected that monthly NRW ratio will be obtained from the second quarter of the third year.
1b	Monthly NRW ratio of the service area of FCTWB is reported to its monthly Joint Management Meeting from the third quarter of the first (*replace by "second" in PDM2) year of the Project.	No achievement (delayed). Same as the above in Indicator 1a.	No achievement (delayed). Same as the above in Indicator 1a.
1c	Quarterly NRW ratio of the service area of FCTWB is reported to the Board of Directors (*replace by "Management" in PDM2) of FCTWB from the third quarter of the first (*replace by "second" in PDM2) year of the Project.	No achievement (delayed). Quarterly NRW ratio based results of Activity 1-5 has not been still obtained due to delay in Activity 1-1 to 1-4. In the current schedule, it is expected that quarterly NRW ratio will be obtained from Mar. 2017, the second quarter of the third year.	No achievement (delayed). Quarterly NRW ratio based results of Activity 1-5 has not been still obtained due to delay in Activity 1-2 to 1-4. In the current schedule, it is expected that quarterly NRW ratio will be obtained from Mar. 2017, the second quarter of the third year.
1d	Periodic records of data on water distribution management such as water flow of zonal meters and water pressure are kept by Distribution Department from the first quarter of the third year of the Project.	No achievement (as planned).	No achievement (as planned).

**Verification of Achievement and Implementing Process**

Although a critical problem particularly delay in chamber construction for bulk flowmeters under Activity 1-1 was solved by taking-over by the Japanese side and also modification of billing system was completed, monthly NRW ratio has not been ready.

So, the Project has not achieved Indicator 1a, 1b and 1c, and need monitoring period for six months.

There are no problems in the implementing process since the previous project monitoring.

PM Form 3-1 Monitoring Sheet Summary

**[Output-2: Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.]**

No	Indicator	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)																																												
2a	Decrease rate of NRW ratio for each Sub Metering Area of a PMA reaches at least 80% of its target at the end of the respective NRW reduction operations.	No achievement (delayed). Although time frame is not specified, this indicator has not been obtained, this mean delayed. In the current schedule, it is expected that this indicator will be obtained from Oct. 2016, the first quarter of the third year.	Most of results did not reach the target level. Provisional NRW Ratio (%) <table border="1"> <thead> <tr> <th></th> <th>Before</th> <th>After</th> <th>Change</th> </tr> </thead> <tbody> <tr> <td colspan="4">Gudu</td> </tr> <tr> <td>SMA-1</td> <td>52.0</td> <td>62.9</td> <td>+10.9</td> </tr> <tr> <td>SMA-2</td> <td>53.9</td> <td>49.0</td> <td>-4.9</td> </tr> <tr> <td colspan="4">Jabi</td> </tr> <tr> <td>SMA-2</td> <td>47.6</td> <td>48.0</td> <td>+0.4</td> </tr> <tr> <td>SMA-3</td> <td>86.4</td> <td>67.2</td> <td>-19.2</td> </tr> <tr> <td colspan="4">Garki I</td> </tr> <tr> <td>SMA-1</td> <td>86.6</td> <td>82.9</td> <td>-3.7</td> </tr> <tr> <td>SMA-2</td> <td>79.0</td> <td>85.0</td> <td>+6.0</td> </tr> <tr> <td>SMA-3</td> <td>68.8</td> <td>41.8</td> <td>-27.0</td> </tr> </tbody> </table> Detailed re-check of results and follow up activities to achieve the target level are immediately necessary by utilizing lessons and learnt.		Before	After	Change	Gudu				SMA-1	52.0	62.9	+10.9	SMA-2	53.9	49.0	-4.9	Jabi				SMA-2	47.6	48.0	+0.4	SMA-3	86.4	67.2	-19.2	Garki I				SMA-1	86.6	82.9	-3.7	SMA-2	79.0	85.0	+6.0	SMA-3	68.8	41.8	-27.0
	Before	After	Change																																												
Gudu																																															
SMA-1	52.0	62.9	+10.9																																												
SMA-2	53.9	49.0	-4.9																																												
Jabi																																															
SMA-2	47.6	48.0	+0.4																																												
SMA-3	86.4	67.2	-19.2																																												
Garki I																																															
SMA-1	86.6	82.9	-3.7																																												
SMA-2	79.0	85.0	+6.0																																												
SMA-3	68.8	41.8	-27.0																																												
2b	Technical manuals for Area Office managers and field operators (i.e. technical officers and meter readers), including audio visual materials, are approved by Head of Department (HoD) for Distribution and HoD for Commerce by the first quarter of the third year of the Project.	No achievement (as planned).	Technical manuals were prepared and provisionally approved. Revision may be necessary.																																												

**Verification of Achievement and Implementing Process**

In spite of existence of different meter types, non-accessibility to meter and complexity in commercial aspects such as customer categories, water tariffs, Units and Area Offices for reading, billing systems and automated estimate billing, the Project completed all activities for Output-2.

However, some activities need to be followed up in Phase-2 of the Project because some decrease rate of NRW ratio did not reach to criteria of Indicator 2a.

There are no problems in the implementing process since the previous project monitoring.

**[Output-3: A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output-1&2.]**

No	Indicator	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
3a	By October 2017, draft medium-term strategic plan for NRW reduction (2018-2022) is submitted by FCTWB to FCTA for review and approval.	No achievement (as planned).	No achievement (as planned).
3b	By October 2017, an annual NRW reduction plan (2018) is incorporated in FCWTB's annual recurrent and capital plan (2018) for submission to FCTA for review and approval.	No achievement (as planned).	No achievement (as planned).
3c	A planning manual for NRW reduction is approved by the Director of FCTWB by the end of the Project.	No achievement (as planned).	No achievement (as planned).
3d	By November 2016, framework of water distribution management is established.	No achievement (as planned).	No achievement (delayed). Framework has not been ready due to delay in Activity 1-6 and 1-7.

**Verification of Achievement and Implementing Process**

Indicator 3a, 3b and 3c and related activities for Output-3 are subject to Phase 2 of the Project, which is scheduled to be implemented from January 2017.

Activities related to Indicator 3d are in progress with participation of all Area Offices; however, it has taken time to collect information.

**1-4 Achievement of the Project Purpose**

**[Project Purpose: Capacity of FCTWB for NRW reduction is strengthened.]**

No	Indicator	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
a	The medium-term strategic plan for NRW reduction (2018-2022) is approved by FCTA by the end of the Project.	No achievement (as planned).	No achievement (as planned).
b	NRW reduction operations of the first quarter of 2018 specified in the annual plan of the above plan are carried out according to the plan by FCTWB.	No achievement (as planned).	No achievement (as planned).
c	Relevant staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) become equipped with	Ongoing. Skills and knowledge necessary for NRW reduction, such as minimum night flow survey, step test, leakage detection, meter error test for water	Ongoing. Results of interim capacity assessment in Nov.-Dec. 2016 show that capacity developed has not reached to the criteria. Follow-up

PM Form 3-1 Monitoring Sheet Summary

No	Indicator	Previous Monitoring (as at Aug.2016)	Current Monitoring (as at Dec.2016)
	skills and knowledge necessary for NRW reduction according to the criteria set by the Project for each level.	balance analysis has been developed through lectures, OJT and the second training in Japan in Jun.-Jul. 2016.	capacity development is necessary in Phase-2 of the Project.
d	NRW ratio of each PMA in the last quarter of the Project reaches its respective target (**). Note(**):Target for each PMA is expected to be determined by the end of the first quarter of the second year.	No achievement (as planned).	No achievement (as planned).

**Verification of Achievement and Implementing Process**

Budget constraint of the Nigerian side is a possible obstructive factor against achievement of project purpose, particularly Indicator b.

Achievement in Indicator c resulted from the activities for Output-2. The Project has developed capacity but achievement is limited because the various conditions revealed and lack of counterpart fund have hindered smooth implementation expected by the Project, then the activities lacked continuity.

FCTWB is willing to expand NRW reduction into the whole service area, and the necessity of cross-departmental function for NRW reduction such as task force is being recognized gradually.

**1-5 Changes of Risks and Actions for Mitigation**

Due to collapse in oil prices and shrinking revenue, recent budget constraint of the Nigerian side including non-release of the Counterpart Fund has corresponded to an important assumption "A. Natural disaster / political instability / economic crisis that affect the Project activities do not occur." However, as an action discussed in the previous project monitoring, taking over chamber construction and procurement of small materials for Pilot activities by Japanese side, which response to request from the Nigerian side, has mitigated this risk.

**1-6 Progress of Actions undertaken by JICA**

The JICA Expert Team completed chamber construction and procured small materials for Pilot activities.

**1-7 Progress of Actions undertaken by Nigerian side**

FCTWB cooperated with the JICA Expert Team for smooth taking over and implementation of chamber construction. As of 15<sup>th</sup> December 2016, the Counterpart Fund was released eventually, but it was too late to make up for delay of the Project.

**1-8 Other remarkable/considerable issues related/affect to the project (such as other JICA's projects, activities of counterparts, other donors, private sectors, NGOs etc.)**

**(1) Legal Instrument (Enabling Law) establishing FCTWB**

Legal instrument (enabling law) establishing FCTWB as an autonomous body has not yet been approved by the current National Assembly.

To carry it forward, FCTWB suggested conducting joint (FCTWB-JICA) feasibility study to bring out benefits of an autonomous FCTWB as part of the Project.

**(2) Grant Aid Project by Japan**

Under the further agreement between two Governments, "The Project for Introduction of Clean Energy by Solar Electricity Generation System" for Lower Usuma Water Treatment Plants has been expanded/extended with construction of additional facilities. This contributes further to stable water supply to customers of FCTWB.

**(3) Situation of Actions raised in previous Monitoring in September 2016**

**(3)-1: Action for "Assignment of Counterparts"**

Considering sustainability of implementing NRW reduction based on a NRW reduction strategic plan to be prepared through Output 3 activities, it may be necessary for the Nigerian side to enhance project management skill for working level staff such as Head of Unit for example. Such project management skill should be enhanced through the Project activities. In addition, the existing operational structure should be reviewed.

Situation: There is no change, but the Project will discuss in the beginning of Phase-2 of the Project.

**(3)-2: Action for "Involvement of Relevant Organizations"**

FCTA has been involved well in the Project as the chair of Joint Coordination Committee (JCC) and also has assisted and advised the Project in dealing with issues including the Counterpart Fund and AGIS security.

Situation: FCTWB has tried to involve AGIS for removal/relaxation of GIS security since FCTA's Permanent Secretary instructed to solve issues. Although AGIS agreed to relax the security, but there is no concrete action by AGIS, accordingly no improvement in GIS of FCTWB.

**(4) Situation of Actions for Other Issues related to Project Implementation Process and from the Technical Aspect in previous Monitoring in September 2016**

**(4)-1: Action for "Communication between Distribution Department and Commerce Department"**

The JICA Expert Team reported that Distribution Department and Commerce Department have to implement the cross-cutting activities for NRW reduction. Both Departments understand the importance of collaboration and active communication; however they need



to collaborate more to the success of the Project. Also, active participation of Commerce Staff (FCTWB Headquarters) particularly in the field activities is a key to success of the Project and improvement in water supply services.

Situation: FCTWB and the JICA Expert Team have discussed cross-cutting organizational structure among Distribution Department, Commerce Department and Area Offices for effective planning and implementation of NRW reduction from Phase-2 of the Project. This will be concluded in the beginning of Phase-2 based on lessons and learnt obtained from Phase-1.

(4)-2: Action for "Necessity for Strengthening Partnership between FCDA and FCTWB"

It is necessary for FCTWB to obtain the updated as-built drawings and information correctly and timely for proper operation, maintenance and implementing NRW reduction activities efficiently. However, FCWB has not been able to obtain the updated as-built drawings and information in respect of its operation and maintenance activities from FCDA that is in charge of provision of infrastructure. This is as a result of lack of feedback system between the two sister agencies. So, FCTWB is encouraged to always share its operation and maintenance experiences with FCDA while FCDA is equally advised to carry along FCTWB in its water project implementation.

Situation: The Project has communicated officially/bilaterally with FCDA for setting up further relationship and information sharing. The Project will carry on communication in Phase-2.

(4)-3: Action for "Lack of the Quality Management"

Quality of information and performance as well as quality of constructed facilities is not properly managed by FCTWB. It is very important to pay attention to quality management in order to enhance the Project outcome with adequate performance, avoid further delay of the Project and keep sustainability through proper operation and maintenance.

Situation: There is no remarkable improvement since the previous joint monitoring, but the Project will keep focusing on this issue for improvement in Phase-2.

(4)-4: Action for "Prepaid Meter"

Unless systematic cares are taken by FCTWB, use of prepaid meters is critical in terms of NRW reduction and the financial aspect of FCTWB.

Situation: The Project assembled information on different types of existing meters including prepaid meters from relevant Units and Area Offices and discussed them among project members, and will keep discussing further based on the results of Activities for Output-2.

**2 Delay of Work Schedule and/or Problems (if any)**



**2-1 Detail**

**(1) Delay of the Project (Output-1)**

Same as a result of the previous project monitoring, the Project has still delayed for six (6) months from the original plan of operation as of the end of Phase-1 of the Project, and also Project needs a certain time frame to monitor the monthly water production, consumption and NRW ratio. Without the monitoring of them, the Project cannot make a realistic NRW reduction strategic plan through the activities of Output 3, so that it is indispensable for securing the Project's outcome.

Available monitoring period of Activities 1-2 to 1-5 is insufficient, so the Project needs at least six months for monitoring the Activities 1-2 to 1-5.

**(2) Data Acquisition by Bulk Flowmeters (Output-1)**

Through commissioning of ultrasonic flow meters as bulk flowmeters, the Project found out that data acquisition seems to be not always available, which may be due to not water-filled flow inside pipelines and should be solved as soon as possible.

**(3) Less-than-successful Results of the Project (Output-2)**

A series of activities and operations for NRW reduction in PMAs/SMAs were completed, however should be followed up and monitored because decrease in NRW ratio in some SMAs resulted in less-than-successful.

**Table Decrease in NRW Ratio (Provisional)**

	Before (%)	After (%)	Decrease Points in NRW Ratio
<b>Gudu</b>			
SMA-1	52.0	62.9	+10.9
SMA-2	53.9	49.0	-4.9
<b>Jabi</b>			
SMA-2	47.6	48.0	+0.4
SMA-3	86.4	67.2	-19.2
<b>Garki I</b>			
SMA-1	86.6	82.9	-3.7
SMA-2	79.0	85.0	+6.0
SMA-3	68.8	41.8	-27.0

**2-2 Cause**

**(1) Delay of the Project (Output-1)**

The chamber construction for bulk flowmeters and procurement of necessary materials for pilot activities, which had delayed and suspended due to non-release of the Counterpart Fund in 2015&2016, were sorted out by JICA's intervention, particularly taking over chamber construction based on request from the Nigerian side. However, Activities 1-2 to 1-5 are still behind the schedule.

**(2) Data Acquisition by Bulk Flow Meter (Output-1)**

Possible causes are: interference by water flow from new water treatment plant (No.3&4) to water flow from old plant (No.1&2), not-well-planned operation with securing water level in clear water tanks and so on.

**(3) Less-than-successful Results of the Project (Output-2)**

Detailed re-check is necessary, but there are possible reasons of unsuccessful/unexpected results of decrease NRW ratio:

- Frequent change of conditions which are supposed to be not changed, during activities between baseline measurement and ex-post measurement such as:  
Late-identified additional or missing customers and major consumers,  
Late-identified existence or non-existence of pipeline and extension, malfunctioning valves,  
Late-identified difference between PMA/SMA design based on as-built drawings (if any) or information from staff and actual situation
- Difficulty in obtaining a certain number for effective data for water balance analysis, particularly water consumption by water meter reading, which may cause unreliability of analysis.
- Measurement of water flow and water meter reading for a short interval of time such as daily or weekly are sensitive to irregular situation and errors, and it affects directly calculation of NRW ratio.
- Reoccurrence of NRW (leakage, illegal connection) in the long period among baseline measurement, NRW reduction operations and ex-post measurement.

**2-3 Action to be taken**

**(1) Delay of the Project (Output-1)**

In the previous project monitoring, the Nigerian side requested to the Japanese side to extend the project period in order to secure the necessary time frame to monitor the monthly water production, consumption and NRW ratio. JICA headquarters approved the previous monitoring sheets and considered completion of chamber construction for bulk flowmeters which was taken over by Japanese side, so the Project period will be extended for six months

for monitoring the Activities 1-2 to 1-5.

**(2) Data Acquisition by Bulk Flowmeters (Output-1)**

The Project needs immediately to monitor water flow, investigate causes and find possible solutions through discussion among relevant Departments and Units.

**(3) Less-than-successful Results of the Project (Output-2)**

The Project needs immediately detailed re-check of results/data, continuous and further activities to reduce NRW to a certain degree as follow-up activities in Phase-2 of the Project by utilizing lessons and learnt in Phase-1.

However, on the condition that FCTWB improves fundamentals of water supply services such as as-built drawings and complexity in commercial aspects including various customer categories, water tariffs, Units and Area Offices for reading, NRW reduction can be an effective solution for water supply services of FCTWB.

**2-4 Roles of Responsible Persons/Organization**

**[Nigerian Side]**

**(1) Delay of the Project (Output-1)**

After the discussion on the draft amendment of R/D, the Nigerian side signs the amendment.

**(2) Data Acquisition by Bulk Flowmeters (Output-1)**

FCTWB needs immediately to monitor water flow, investigate causes and find possible solutions through discussion among relevant Departments and Units.

**(3) Less-than-successful Results of the Project (Output-2)**

FCTWB repeats immediately Activity 2-10 to 2-15 to reduce NRW to a certain degree as follow-up activities.

**[Japanese Side]**

**(1) Delay of the Project (Output-1)**

The Japanese side prepares the draft amendment of Record of Discussion (R/D) to extend the Project period. After the discussion on the draft amendment of R/D, the Japanese side signs the amendment.

**(2) Data Acquisition by Bulk Flowmeters (Output-1)**

JICA Expert Team supports FCTWB to monitor water flow, investigate causes and find possible solution through discussion among relevant Departments and Units.

**(3) Less-than-successful Results of the Project (Output-2)**

JICA Expert Team re-checks closely results and supports FCTWB to repeat Activity 2-10 to 2-15 to reduce NRW to a certain degree as follow-up activities.

**3 Modification of the Project Implementation Plan**

**3-1 Plan of Operation**

Now that chamber construction for bulk flowmeters was completed, as discussed in the previous project monitoring, based on the request from the Nigerian side, the extension of Project period is considered by the Japanese side to secure the necessary time frame for the monitoring period for the monthly water production, consumption and NRW ratio.

**3-2 Other modifications on detailed implementation plan**

Both sides will amend Record of Discussion (R/D) to extend the Project period for six (6) months. (Remarks: The amendment of R/D and PDM (title of the project, duration, project site(s), target group(s), implementation structure, overall goal, project purpose, outputs, activities, and input) should be authorized by JICA headquarters. If the Project Team deems it necessary to modify any part of R/D and PDM, the Team may propose the draft.)

**4 Preparation by Nigerian side toward after completion of the Project**

To be considered.

**II. Project Monitoring Sheet I & II (as attached)**

**Annex**

Annex-1: List of Equipment for the Project

Annex-2: Participants in Preparation of Project Monitoring Sheets and Photos

Version 3  
Dated 22 Sep. 2016  
Monitoring: 20 Dec. 2016

**Project Monitoring Sheet I (Revision of Project Design Matrix)**

**Project Title:** The Federal Capital Territory Reduction of Non-Revenue Water Project  
**Project Period:** October 2014 to March 2018  
**Implementing Organization:** Federal Capital Territory Administration (FCTA) / Federal Capital Territory Water Board (FCTWB)  
**Direct Beneficiaries:** FCTWB, relevant staff of FCTWB Headquarters and pilot Area Offices  
**Project Site:** FCT Pilot Area Offices: Jabi, Garki I and Gudu

Narrative Summary	Objectively Verifiable Indicators	Means of Verification	Important Assumption	Achievement	Remarks
<p>&lt;Overall Goal&gt; Level of Non-Revenue Water (NRW) is reduced at the service area of FCTWB</p>	<p>3a. Annual NRW ratio is reduced to X% (*) at the end of the year 2021                      Note (*): Target value (X%), which is expected to be determined in the medium-term strategic plan for NRW reduction, shall be tentatively filled when the final draft was approved by the Director of FCTWB, which shall be finalized when the plan is approved by FCTA</p>	<p>a. Record of NRW ratio kept by Distribution Department                      b. Date of approval of the plan                      c. Result of monitoring by NRW Management Team                      d. Results of joint assessment based on the criteria set by the Project                      e. Record of NRW ratio kept by Distribution Department</p>	<p>A. Policy support for NRW reduction is not discontinued                      B. Natural disaster/political instability/economic crisis that affect the service area of FCTWB do not occur                      C. Activities to implement the medium-term strategic plan are not discontinued or delayed</p>	<p>None.</p>	
<p>&lt;Project Purpose&gt; Capacity of FCTWB for NRW reduction is strengthened</p>	<p>3a. The medium-term strategic plan for NRW reduction (2018-2022) is approved by FCTA by the end of the Project.                      b. NRW reduction operations of the first quarter of 2018 specified in the annual plan of the above plan are carried out according to the plan by FCTWB.                      c. Relevant staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) become equipped with skills and knowledge necessary for NRW reduction according to the criteria set by the Project for each level.                      d. NRW ratio of each PIMA in the last quarter of the Project reaches its respective target (**).</p>	<p>1a. Monthly record of NRW ratio                      1b. Material for meetings submitted by the Distribution Department                      1c. Quarterly records of data on water distribution management                      1d. Periodic records of data on water distribution management</p>	<p>A. Staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) trained through the Project do not leave the office in large numbers</p>	<p>Indicator 3a: None.                      Indicator 3b: None.                      Indicator 3c: Results of interim capacity assessment in Nov.-Dec. 2016 show that capacity developed has not reached to the criteria. Follow-up capacity development is necessary in Phase-2 of the Project.                      Indicator 3d: None.</p>	
<p>&lt;Outputs&gt; 1. Level of NRW of both the service area of FCTWB and water distribution areas is monitored regularly</p>	<p>Note (**): Target for each PIMA is expected to be determined by the end of the first quarter of the second year.                      1a. Record of monthly NRW ratio is kept by Distribution Department from the third quarter of the second year of the Project.                      1b. Monthly NRW ratio of the service area of FCTWB is reported to its monthly Joint Management Meeting from the third quarter of the second year of the Project.                      1c. Quarterly NRW ratio of the service area of FCTWB is reported to Management of FCTWB from the third quarter of the second year of the Project.                      1d. Periodic records of data on water distribution management such as water flow of zonal meters and water pressure are kept by Distribution Department from the first quarter of the third year of the Project.</p>	<p>2a. Record of NRW ratio kept by the Distribution Department                      2b. Date of approval of the manuals</p>	<p>A. Staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) trained through the Project do not leave the office in large numbers</p>	<p>Indicator 1a&amp;1b&amp;1c: None and delayed as a result of delay in Activities 1-2 to 1-5.                      Indicator 1d: None</p>	
<p>2. Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices (**)</p>	<p>2a. Decrease rate of NRW ratio for each Sub Metering Area of a PIMA reaches at least 80% of its target at the end of the respective NRW reduction operations                      2b. Technical manuals for Area Office managers and field operators (i.e. technical officers and meter readers), including audio visual materials, are approved by Head of Department (HoD) for Distribution and HoD for Commerce by the first quarter of the third year of the Project.</p>	<p>2a. Record of NRW ratio kept by the Distribution Department                      2b. Date of approval of the manuals</p>	<p>A. Staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) trained through the Project do not leave the office in large numbers</p>	<p>Indicator 2a: Most of results did not reach target level. Follow up activities to achieve the target level are necessary by utilizing lessons and learnt.                      Indicator 2b: Technical manuals were prepared and provisionally approved.</p>	
<p>3. A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output 1-2 (**)</p>	<p>3a. By October 2017, draft medium-term strategic plan for NRW reduction (2018-2022) is submitted by FCTWB to FCTA for review and approval.                      3b. By October 2017, an annual NRW reduction plan (2018) is incorporated in FCTWB's annual recruitment and capital plan (2018) for submission to FCTA for review and approval.                      3c. A planning manual for NRW reduction is approved by the Director of FCTWB by the end of the Project.                      3d. By November 2016, framework of water distribution management is established.</p>	<p>3a&amp;3b. Date of official letter submitting draft strategic plan and annual recruitment and capital plan                      3c. Date of approval of the manual                      3d. Implementing structure and workflow of water distribution management</p>	<p>A. Staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) trained through the Project do not leave the office in large numbers</p>	<p>Indicator 3a: None.                      Indicator 3b: None.                      Indicator 3c: None.                      Indicator 3d: Framework has not been ready due to delay in Activity 1-6 and 1-7.</p>	

Note (\*\*): NRW components targeted by Output 2 are (i) invisible leakage, (ii) customer meter malfunction; and (iii) illegal connection  
 Note (\*\*): A medium-term strategic plan is a five-year plan, which may include medium-term target, strategies and actions, timeframe, human resource requirement, on-the-job training mechanism, cost-benefit analysis of NRW reduction, etc. It is noted that NRW components addressed by the strategic plan are not limited to the ones mentioned in (\*) above; they shall be discussed and determined in developing the outline of the strategic plan (through Activity 3-4).

300

Activities	Inputs	The Japanese Side	The Nigerian Side	Important Assumption
<p>1-1. Install bulk meters to water treatment plants 1 and 2 and 4</p> <p>1-2. Measure monthly water production of water treatment plants 1, 2, 3 and 4</p> <p>1-3. Tally the above water production data monthly</p> <p>1-4. Calculate the monthly water consumption based on the billing data</p> <p>1-5. Calculate monthly NRW ratio of the service area of FCTWB using the data obtained from Activity 1-3 and 1-4</p> <p>1-6. Install zonal meters, water pressure sensor and pilot remote monitoring (telemetry) system</p> <p>1-7. Measure and collect data for water distribution management such as water flow of zonal meters and water pressure</p> <p>2-1. Review existing NRW reduction operations at each pilot Area Office</p> <p>2-2. Conduct capacity assessment of the relevant staff of each pilot Area Office</p> <p>2-3. Identify and select a Pilot Metering Area (PMA) for each pilot Area Office based on the selection criteria of PMA(*)3</p> <p>2-4. Prepare/update distribution network drawings for each PMA</p> <p>2-5. Install water flow meters to each PMA and measure in/outflows monthly</p> <p>2-6. Zone each PMA into Sub Metering Areas (SMA)</p> <p>2-7. Isolate a SMA by installing valves</p> <p>2-8. Update the distribution network drawings for each SMA</p> <p>2-9. Measure an initial level of NRW of each SMA</p> <p>2-10. Detect target NRW components (i.e. invisible leakage, customer meter malfunction, and illegal connection) of each SMA</p> <p>2-11. Develop a NRW reduction operation plan of each SMA, including reduction target, for review by Head of Distribution Department</p> <p>2-12. Review and approve NRW reduction operation plan of each SMA</p> <p>2-13. Implement the NRW reduction operations at each SMA</p> <p>2-14. Monitor the progress of the NRW reduction operations of each SMA</p> <p>2-15. Measure level of NRW of each SMA at the end of the respective operations</p> <p>2-16. Prepare a report on pilot projects, covering Activity 2-1-2-15</p> <p>2-17. Develop manuals for NRW reduction for Area Office managers and field operators (i.e. technical officers and meter readers), including audio visual materials</p>	<p><b>Project Personnel</b></p> <p>1. Project Director, Director of Economic Planning, Research and Statistic Department, FCTA</p> <p>2. Project Manager, Director of FCTWB</p> <p>3. Deputy Project Managers (Also Leaders of NRW Management Team): HoD for Distribution and HoD for Commerce /FCTWB</p> <p>4. Technical Managers (Also Leaders of NRW Management Team): HoD for Distribution and HoD for Commerce /FCTWB</p> <p>5. Members of NRW Management Team (FCTWB):</p> <p>- Head of Special Project Unit of Distribution Department (as Coordinator)</p> <p>- Commerce Department, and Administration and Supply Department</p> <p>6. Heads of other relevant Departments and Unit of FCTWB: HoD for Finance, HoD for Production, HoU for Planning Research and Statistics (PRS)</p> <p>7. Members of NRW Action Team: Area Manager, Assistant Area Manager (Distribution), Assistant Area Manager (Commerce), technical officers (Distribution) and meter readers (Commerce) of each pilot Area Office</p> <p>8. Other personnel mutually agreed upon as necessary</p>	<p><b>Japanese Experts</b></p> <p>1. Chief Advisor / NRW Reduction Planning / Water Distribution Management 1</p> <p>2. Deputy Chief Advisor / NRW Reduction Planning</p> <p>3. NRW Reduction Operations Management</p> <p>4. Leakage Detection Technology</p> <p>5. Commercial Loss</p> <p>6. Hydraulic Analysis / GIS</p> <p>7. Procurement Manager / Coordinator</p> <p>8. Facility Design / Construction Supervision</p> <p>9. Equipment Design / Installation</p> <p>10. Water Distribution Management 2</p> <p>11. Remote Monitoring</p> <p>12. Other experts mutually agreed upon as necessary</p> <p><b>Equipment</b></p> <p>1. Bulk meters and loggers for water treatment plants</p> <p>2. Water flow meters, valves, and customer meters for SMA</p> <p>3. Leakage detection equipment for PMA</p> <p>4. Pipe repair equipment for PMA</p> <p>5. Vehicles (Pick-ups)</p> <p>6. Generator for project office</p> <p>7. Zonal meters, loggers and water pressure sensors</p> <p>8. Telemetric monitoring system with standby power generating facility for selected zonal meter(s) and/or water pressure sensor(s).</p> <p>9. Other equipment mutually agreed upon as necessary</p> <p><b>Facilities</b></p> <p>1. Modification of existing billing system</p> <p>2. Chambers for bulk meters for water treatment plants, zonal meters and water pressure sensors</p> <p><b>Training of the Nigerian Project Personnel</b></p> <p>1. Four persons mutually agreed upon will be trained in Japan annually</p> <p>2. GIS training in Nigeria</p>	<p><b>Land, Building and Facilities</b></p> <p>1. Office building and facilities necessary for the implementation of the Project</p> <p>2. Office spaces and necessary facilities for the Japanese Experts at the FCTWB Headquarters and each pilot Area Office, including internet connection and air conditioners</p> <p>3. Chambers for flow meters and valves for the selected PMA/SMA.</p> <p>4. Electric wiring to bulk/zonal meters, loggers and pressure sensors.</p> <p>5. Other facilities mutually agreed upon as necessary</p> <p><b>Local Costs</b></p> <p>1. Cost for installation, operation and maintenance of the provided equipment and cost for pipe repair at PMA</p> <p>2. Administration and operational costs, including cost for local travel for the Project Personnel, demurrage at local customs point, licensing cost of radio application and cost for communication of telemetric device for selected zonal meter(s) and water pressure sensor(s)</p> <p>3. Other costs mutually agreed upon as necessary</p>	<p>A. Natural disaster / political / instability / economic crisis that affect the Project activities do not occur.</p> <p><b>Pre-Conditions</b></p> <p>A. Furnished offices for Japanese Experts are secured at the Headquarters and each Pilot Area Office of FCTWB.</p> <p>B. Project Personnel is assigned with the finalized list.</p>
			<p><b>Issues &amp; Countermeasures</b></p> <p>(1) Delay of the Project (Output-1) <b>ISSUE</b></p> <p>Available monitoring period of Activities 1-2 to 1-5 is insufficient, so the Project needs at least six months for monitoring the Activities 1-2 to 1-5.</p> <p><b>Countermeasures</b></p> <p>The Project period will be extended for six months for monitoring the Activities 1-2 to 1-5.</p> <p>(2) Data Acquisition by Bulk Flow Meter (Output-1) <b>ISSUE</b></p> <p>The Project found out that data acquisition is not always available, which may be due to not water-filled flow inside pipelines and should be solved as soon as possible.</p> <p><b>Countermeasures</b></p> <p>The Project needs immediately to investigate causes, find possible solutions through discussion among relevant Departments and Units.</p> <p>(3) Less-than-successful Results of the Project (Output-2) <b>ISSUE</b></p> <p>A series of activities for NRW reduction in PMA/SMA were completed, however should be followed up and monitored because decrease in NRW ratio in some SMAs resulted in less-than-successful.</p> <p><b>Countermeasures</b></p> <p>The Project needs immediately detailed re-check of results/data, continuous and further activities to reduce NRW to a certain degree as follow-up activities by utilizing lessons and learnt in Phase-1.</p>	

Note (\*)3 Selection criteria of PMA are as follows: (i) Safety for night works is secured in measuring minimum night flow; (ii) Distribution network is separated and it is easy to isolate it in measuring NRW ratio; and (iii) NRW ratio is supposedly high.

Note (\*)4 Working Group for NRW planning would consist of Project Manager, Technical Managers, Head of Finance Dept., Head of Production Dept., Head of Finance Dept., and members of NRW Management Team.









## List of Equipment for the Project

No.	Equipment	Specification	Procurement in		Quantity		Hand-over	Remarks
			Japan	Nigeria	Plan	Actual		
<b>For Activity 1-2</b>								
1	Ultrasonic flow meter (stationary, 220m)	Ultrasonic pulse transmit time difference method, sensor for 600-1.500mm, 220m	✓		2	2	✓	including installation, commissioning and training
2	Ultrasonic flow meter (stationary, 300m)	Ultrasonic pulse transmit time difference method, sensor for 600-1.500mm, 300m	✓		2	2	✓	including installation, commissioning and training
3	Data logger (stationary)	Paperless, 6 points, 1s-1h record cycle, 4-20mA, trend, bar graph and historical trend	✓		1	1	✓	for the above No. 1&2 ultrasonic flow meters
<b>For Activity 1-6</b>								
1	Ultrasonic flow meter (stationary)	Ultrasonic pulse transmit time difference method, sensor for 300-1.500mm, 10m cable	✓		6	-	Not yet	including installation, commissioning and training
2	Ultrasonic flow meter (stationary)	Ultrasonic pulse transmit time difference method, sensor for 300-1.500mm, 20m cable	✓		3	-	Not yet	including installation, commissioning and training
3	Ultrasonic flow meter (stationary)	Ultrasonic pulse transmit time difference method, sensor for 300-1.500mm, 30m cable	✓		2	-	Not yet	including installation, commissioning and training
4	Ultrasonic flow meter (stationary)	Ultrasonic pulse transmit time difference method, sensor for 300-1.500mm, 40m cable	✓		2	-	Not yet	including installation, commissioning and training
5	Ultrasonic flow meter (stationary)	Ultrasonic pulse transmit time difference method, sensor for 25-250mm, 10m cable	✓		1	-	Not yet	including installation, commissioning and training
6	Data logger (stationary)	Paperless, 6pts, 1s-1h record cycle, 4-20mA, trend, bar graph and historical trend	✓		13	-	Not yet	for the above No. 1-5 ultrasonic flow meters
7	Data logger (portable)	2ch (flow and pressure), 1s - 24h record cycle, 4-20mA, 5 years battery life	✓		2	-	Not yet	
8	Remote Monitoring System	Telemetry with transmission, modem/router, container, interface, PC, printer, UPS,	✓		2	-	Not yet	Pilot system
9	Solar System	80VA, 1.0kW (not yet confirmed)		✓	2	-	Not yet	for the above ultrasonic flow meter
10	Solar System	80VA, 0.3kW (not yet confirmed)		✓	8	-	Not yet	for the above ultrasonic flow meter
11	Solar System	110VA, 0.4kW (not yet confirmed)		✓	1	-	Not yet	for the above ultrasonic flow meter
12	Solar System	110VA, 0.4kW (not yet confirmed)		✓	2	-	Not yet	for the above ultrasonic flow meter and telemetry system
<b>For Activity 2-4 and 2-8</b>								
1	GIS software	Intergraph Geomedia Essential		✓	1	1	✓	Software has been adopted by AGIS. V13.1
2	GIS software	ESRI ArcGIS Basic Version 10.3		✓	1	1	✓	Mainly for data input
3	Plotter (A0)	A0		✓	1	1	✓	
4	GPS terminal	High sensitivity, 2,000pts, 200routes, IPX7, built-in camera (5mega-pixel), USB, nickel hydride battery pack		✓	2	2	✓	Garmin
5	Personal computer	500HD, 4 GB Ram, Windows 7or8, Microsoft Office installed, Mouse		✓	2	2	✓	
6	Anti-virus software			✓	2	2	✓	for the above PCs (No.5)
7	UPS	1.2kVA		✓	2	2	✓	
<b>For Activity 2-5</b>								
1	Ultrasonic flow meter (stationary)	Ultrasonic pulse transmit time difference method, sensor for 450mm, 20m cable	✓		1	1	✓	
2	Data logger (portable)	2ch (flow and pressure), 1s - 24h record cycle, 4-20mA, 5 years battery life	✓		1	1	✓	for the above No. 1 ultrasonic flow meter
3	Flow meter	Dia. 50mm with fittings		✓	-	-	-	
4	Flow meter	Dia. 80mm with fittings		✓	-	-	-	
5	Flow meter	Dia. 100mm with fittings		✓	-	-	-	
6	Flow meter	Dia. 150mm with fittings		✓	0	1	✓	
7	Flow meter	Dia. 200mm with fittings		✓	1	2	✓	
8	Flow meter	Dia. 250mm with fittings		✓	0	0	✓	
9	Flow meter	Dia. 300mm with fittings		✓	3	3	✓	
<b>For Activity 2-7</b>								
1	Sluice valve	Dia. 50mm with fittings		✓	2	0	-	
2	Sluice valve	Dia. 80mm with fittings		✓	0	0	-	
3	Sluice valve	Dia. 100mm with fittings		✓	9	1	✓	
4	Sluice valve	Dia. 150mm with fittings		✓	12	7	✓	
5	Sluice valve	Dia. 200mm with fittings		✓	6	8	✓	
6	Sluice valve	Dia. 250mm with fittings		✓	2	0	✓	
7	Sluice valve	Dia. 300mm with fittings		✓	10	6	✓	
<b>For Activity 2-10</b>								
1	Ultrasonic flow meter (portable)	Ultrasonic pulse transmit time difference method, sensors (small x3, medium x6,	✓		6	6	✓	
2	Data logger (portable)	2ch (flow and pressure), 1s - 24h record cycle, 4-20mA, 5 years battery life	✓		6	6	✓	
3	Leak noise correlator	Main unit, preamplifier and piezoelectric sensor	✓		2	2	✓	
4	Water leak detector	Acoustic type, piezoelectric sensor	✓		6	6	✓	
5	Non-metal pipe locator	Electromagnetic induction type for plastic pipe (PVC, PE)	✓		3	3	✓	
6	Metal locator	Optical and acoustical output signal, 50cm depth	✓		3	3	✓	
7	Time integral water leak detector	Automatic leak noise determination method	✓		3	3	✓	
8	Acoustic rod	1.5m length	✓		9	9	✓	
9	Distance meter	Max. 10km, 10cm scale	✓		3	3	✓	
10	Hammer drill	Dia. 38mm, 270rpm, 3,000 stroke/min	✓		3	3	✓	
11	Boring bar	Dia. 16mm, 1.0m length	✓		3	3	✓	
12	Drill bit	Dia. 19-800mm	✓		9	9	✓	
13	Portable residual chlorine analyzer	DPD, absorptiometry, 0.02-2.00mg/L	✓		3	3	✓	
14	Metal pipe and cable locator	5m depth	✓		3	3	✓	
15	Reference meter	Portable built-in case type, 13-25mm	✓		3	3	✓	
16	Leakage quantity measurement device	13-25mm	✓		3	3	✓	
17	Personal computer	500HD, 2GB Ram, Windows 7or8, Microsoft Office installed, Mouse		✓	3	3	✓	
18	Anti-virus software			✓	3	3	✓	for the above PCs (No.17)
19	UPS	1.2kVA		✓	3	3	✓	
20	Inkjet printer	A4, Color, All-in-one		✓	3	3	✓	
21	Digital camera	Compact type, Optical zoom, 10 mega-pixel (min), LCD		✓	3	3	✓	
<b>For Activity 2-13</b>								
1	Generator	200V, 6.5kVA		✓	3	3	✓	
2	Asphalt cutter	3600RPM, 13kW		✓	3	3	✓	
3	Concrete breaker			✓	3	3	✓	
4	Small-sized dewatering pump	2"		✓	3	3	✓	
5	Small-sized tamper			✓	3	3	✓	
6	Electric drum	50m		✓	3	3	✓	
7	Customer meter	Dia. 2/3" with fittings, conventional type		✓	388	0	-	
8	Customer meter	Dia. 1" with fittings, conventional type		✓	259	600	✓	
9	Customer meter	Dia. 50mm with fittings, conventional type		✓	89	0	-	
10	Customer meter	Dia. 80mm with fittings, conventional type		✓	23	0	-	
11	Customer meter	Dia. 100mm with fittings, conventional type		✓	7	0	-	
12	Compact Reciprocating Saw	Pipe cutting		✓	3	3	✓	
<b>For Output 2</b>								
1	Pickup truck for pilot sites			✓	2	2	✓	
<b>For Operation of the Project</b>								
1	Laser printer	A4, B/W		✓	1	1	✓	
2	Inkjet printer	A3, Color		✓	1	1	✓	
3	Multifunction copier	A3, B/W		✓	1	1	✓	
4	Graphic/movie editing software	Windows Movie Maker, Microsoft Powerpoint		✓	1	1	✓	Free or preinstalled softwares to be utilized.
5	Projector	3,000 Lumen, HDMI, VGA, USB port		✓	1	1	✓	



Annex 2: Participants in Preparation of Project Monitoring Sheets and Photos

**Participants in Preparation of Draft Project Monitoring Sheet**

**Day: 19<sup>th</sup> September 2016**

S/N	NAME	POSITION
1	S.T. Bello	HOD Admin&Supply (Deputy Project Manager)
2	Nahuche A.A	HOD Distribution (Technical Manager)
3	Adis Muhammed S.	HOD Commerce (Technical Manager)
4	Lawal Abolade R.	Head [Special Projects] (Coordinator)
5	Dikko Musa	Head [PL&Wc]
6	Rabiu M.Kabir	Head [Logistics]
7	Suleiman Shehu	Head [GIS]
8	Akinori Miyoshi	CA, JICA Expert Team
9	Takashi Mori	JICA Expert Team

**Photos of Preparation of Draft Project Monitoring Sheet**

	<p>Preparation of Project Monitoring Sheets (Attendance: NRW Management Team members)</p>
	<p>Preparation of Project Monitoring Sheets (Attendance: NRW Management Team members)</p>



Federal Capital Territory Administration  
Federal Capital Territory Water Board  
Japan International Cooperation Agency




## The Federal Capital Territory Reduction of Non-Revenue Water Project 5th Joint Coordinating Committee Meeting

### Results of Project Monitoring (Period: September 2016 - December 2016)

Engr. A. A. Nahuche, HOD Distribution, FCTWB  
(Technical Manager)

20<sup>th</sup> December, 2016

1



## 1. Outline of the Project

### Project Name

The Federal Capital Territory Reduction of Non-Revenue Water Project

### Project Period

Phase-1: October 2014 to December 2016

Phase-2: January 2017 to March 2018

We are here now.

### Project Areas

Federal Capital Territory (FCT)

Pilot Areas: Gudu, Jabi and Garki I

### Nigerian Counterparts

Federal Capital Territory Administration (FCTA)

Federal Capital Territory Water Board (FCTWB)

3

4

## Contents

1. Outline of the Project
2. Overall Goal, Project Purpose and Three Outputs
3. Progress of Inputs
4. Progress of Activity for Output-1
5. Progress of Activity for Output-2
6. Progress of Activity for Output-3
7. Achievement of Three Outputs
8. Achievement of Project Purpose
9. Change of Risks
10. Delay of Work Schedule and/or Problems

## 2. Overall Goal, Project Purpose and Three Outputs

Overall Goal	Level of Non-Revenue Water (NRW) is reduced at the service area of FCTWB.
Project Purpose	Capacity of FCTWB for NRW reduction is strengthened.
Output-1	Level of NRW of both the service area of FCTWB and water distribution areas is monitored regularly.
Output-2	Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.
Output-3	A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output 1-2.

5

## 3. Progress of Inputs

### Inputs from Nigeria

#### Project Personnel

- Project Director, Project Manager, Deputy Project Manager, Technical Managers, NRW Management Team, NRW Action Team.

#### Land, Building and Facilities

- Office spaces and necessary facilities at FCTWB

#### Local Cost

- Prepaid meters for Pilot Metering Area (PMA) in Gudu
- AMR (Automatic Meter Reading) meters for PMA in Garki I
- Installation of water meters
- Water meter reading

6

## 3. Progress of Inputs

### Inputs from Japan

#### JICA Experts :

- A Chief Advisor and members

#### Equipment :

- Mechanical/conventional water meters for PMA in Jabi
- Procurement of equipment (zonal meters, data loggers, telemetric monitoring system, etc.) in process in Japan

#### Facilities

- Completion of chamber construction for bulk meters (taken over by the Japanese side)
- Completion of chamber construction for zonal meters
- Completion of modification of existing billing system

7

## Photos



Zonal Meter Chamber (Manhole) Fence (Bwarri)



Sensor Cable Installation



Data Logger for Bulk Flowmeters



Zonal Meter Chamber (Manhole)



Accuracy Test of Newly-Procured Meters



Interim Capacity Assessment

8

#### 4. Progress of Activity for Output-1

Level of NRW of both the service area of FCTWB and water distribution areas is monitored regularly.

No	Activity	Current Monitoring (as at Dec.2016)
1-1	Install bulk meters to water treatment plants 1 and 2	<b>Completed.</b> However, data acquisition seems to be not always available, which may be due to not water-filled flow inside pipelines.
1-2	Measure monthly water production of water treatment plants 1, 2, 3, and 4	<b>Progress: 0%, Behind: 9.5 months</b> Ready to measure monthly water production but the Project needs at least <u>6 months</u> for monitoring this Activity.
1-3	Tally the above water production data monthly	<b>Progress: 0%, Behind: 9.5 months</b> Ready to measure monthly water production but the Project needs at least <u>6 months</u> for monitoring this Activity.
1-4	Calculate the monthly water consumption based on the billing data	<b>Completed (billing system modification only).</b> Ready to calculate monthly water consumption, but the Project needs at least <u>6 months</u> for monitoring this Activity.
1-5	Calculate monthly NRW ratio of the service area of FCTWB using the data obtained from Activity 1-3 and 1-4	<b>Progress: 0%, Behind: 4.5 months</b> Ready to calculate monthly NRW ratio, but the Project needs at least <u>6 months</u> for monitoring this Activity.

9

#### 4. Progress of Activity for Output-1

Level of NRW of both the service area of FCTWB and water distribution areas is monitored regularly.

No	Activity	Current Monitoring (as at Dec.2016)
1-6	Install zonal meters, water pressure sensor and pilot remote monitoring (telemetry) system	<b>Progress :90%, Behind: 4.5 months Delayed.</b> <b>Construction of chambers for zonal meters was completed</b> Zonal meters, water pressure sensor and pilot remote monitoring (telemetry) system have been procured in Japan.
1-7	Measure and collect data for water distribution management such as water flow of zonal meters and water pressure	<b>Progress: 0%, Behind: 0.0 months</b> The Activity will be implemented after the completion of Activity 1-6.

10

#### 5. Progress of Activity for Output-2

Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.

No	Activity	Current Monitoring (as at Dec.2016)
2-1	Review existing NRW reduction operations at each pilot Area Office	<b>Completed.</b>
2-2	Conduct capacity assessment of organization and the relevant staff	<b>Completed.</b>
2-3	Identify and select a Pilot Metering Area (PMA) for each Pilot Area Office based on the selection criteria of PMA	<b>Completed.</b>
2-4	Prepare/update distribution network drawings for each PMA	<b>Completed.</b>
2-5	Install water flow meters to each PMA and measure in/outflows monthly	<b>AGIS security has still hindered</b> data import/export and analysis in spite of FCTA PS's instruction. Completed, but partially and provisionally. <b>Check/repair</b> a PMA meter in Jabi and <b>complete fully electricity connection</b> for the ultrasonic flow meter in Gariki

11

#### 5. Progress of Activity for Output-2

Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.

No	Activity	Current Monitoring (as at Dec.2016)
2-6	Zone each PMA into Sub Metering Areas (SMA)	<b>Completed.</b>
2-7	Isolate a SMA by installing valves	<b>Completed.</b>
2-8	Update the distribution network drawings for each SMA	<b>Completed.</b> <b>AGIS security has still hindered</b> data import/export and analysis in spite of FCTA PS's instruction.
2-9	Measure an initial level of NRW of each SMA	<b>Completed.</b>
2-10	Detect target NRW components (i.e. invisible leakage, customer meter malfunction, and illegal connection) of each SMA	<b>Provisionally completed.</b> Re-detection may be done if necessary.
2-11	Develop a NRW reduction operation plan of each SMA, including reduction target for review by Head of Distribution Department	<b>Provisionally completed.</b> Revision may be done if necessary.

12

## 5. Progress of Activity for Output-2

Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.

No	Activity	Current Monitoring (as at Dec.2016)
2-12	Review and approve NRW reduction operation plan of each SMA	Provisionally completed.
2-13	Implement NRW reduction operations at each SMA	Provisionally completed. Further operations may be done if necessary.
2-14	Monitor the progress of the NRW reduction operations of each SMA	Provisionally completed. Further monitoring may be done if necessary.
2-15	Measure level of NRW of each SMA at the end of the respective operations	Provisionally completed. Detailed check and revision may be done if necessary.
2-16	Prepare a report on pilot projects, covering Activity 2-1~2-15	Provisionally completed. Detailed check may be done if necessary.
2-17	Develop manuals for NRW reduction for Area Office managers and field operators (i.e. technical officers & meter readers), incl. audio visual materials	Provisionally completed. Revision may be done if necessary.

13

## 6. Progress of Activity for Output-3

A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output 1&2.

No	Activity	Current Monitoring (as at Dec.2016)
3-1	Establish a Working Group for NRW reduction planning	Completed, but will be reviewed in Phase-2.
3-2	Review existing plans, implementation structure, on-the-job training mechanism, etc. related to NRW reduction at FCTWB	Completed, but will be reviewed in Phase-2.
3-3	Conduct hydraulic and water pressure distribution analyses of the pipeline networks	To be implemented in Phase-2. <b>AGIS security has still hindered data import/export and analysis in spite of FCTA PS's instruction.</b>
3-4	Develop outlines of the medium-term strategic plan and its annual NRW reduction plan (approval by the Director)	To be implemented in Phase-2.
3-5	Develop the first medium-term strategic plan (2018-2022) for approval by FCTA	To be implemented in Phase-2.
3-6	Develop an annual NRW reduction plan based on the strategic plan as an integral part of an annual recurrent and capital plan of FCTWB for approval by FCTA	To be implemented in Phase-2.

14

## 6. Progress of Activity for Output-3

A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output 1-2.

No	Activity	Current Monitoring (as at Dec.2016)
3-7	Develop a planning manual for NRW reduction	To be implemented in Phase-2.
3-8	Review existing plans, activities and implementing structure, etc. related to water distribution management	<b>Progress: 75%, Behind: 11.0 months</b> <b>Delayed</b> as a result of delay in information submission from Area Offices. 8 out of 13 Area Offices submitted the required information. There was difficulty in implementation due to <b>dearth of as-built drawings</b> which will have provided sufficient information on pipeline and appurtenances. <b>Progress: 25%, Behind: 4.5 months</b> <b>Delayed</b> as a result of delay in Activity 1-6 and 1-7.
3-9	Establish framework of water distribution management	

15

## 7. Achievement of Three Outputs

Output-1: Level of NRW of both the service area of FCTWB and water distribution areas is monitored regularly.

No	Indicator	Current Monitoring (as at Dec.2016)
1a	Record of monthly NRW ratio is kept by Distribution Department from the third quarter of the first ("replace by "second" in PDM2) year of the Project.	<b>No achievement (delayed).</b> Monthly NRW ratio based results of Activity 1-5 has not been still obtained due to delay in Activity 1-2 to 1-4. It is expected that monthly NRW ratio will be obtained from the second quarter of the third year (Jan. 2017).
1b	Monthly NRW ratio of the service area of FCTWB is reported to its monthly Joint Management Meeting from the third quarter of the first ("replace by "second" in PDM2) year of the Project.	<b>No achievement (delayed).</b> Same as the above in Indicator 1a.
1c	Quarterly NRW ratio of the service area of FCTWB is reported to the Board of Directors ("replace by "Management" in PDM2) of FCTWB from the third quarter of the first ("replace by "second" in PDM2) year of the Project.	<b>No achievement (delayed).</b> Quarterly NRW ratio based results of Activity 1-5 has not been still obtained due to delay in Activity 1-2 to 1-4. It is expected that quarterly NRW ratio will be obtained from the second quarter of the third year (Mar. 2017).

16



## 7. Achievement of Three Outputs

No	Indicator	Current Monitoring (as at Dec.2016)
1d	Periodic records of data on water distribution management such as water flow of zonal meters and water pressure are kept by Distribution Department from the first quarter of the third year of the Project.	No achievement (as planned).
<b>Output-2: Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.</b>		
2a	Decrease rate of NRW ratio for each Sub Metering Area of a PMA reaches at least 80% of its target at the end of the respective NRW reduction operations.	<p>Most of results did not reach the target level. NRW Ratio (%) Detailed check of results and follow up activities to achieve the target level are necessary by utilizing lessons and learnt.</p> <p>Technical manuals for Area Office provisionally approved. Revision may be necessary.</p>
2b	Technical manuals for Area Office managers and field operators, including audio visual materials, are approved by Head of Department (HoD) for Distribution and HoD for Commerce by the first quarter of the third year of the Project.	Technical manuals were prepared and provisionally approved. Revision may be necessary.

17

## 8. Achievement of Project Purpose

Capacity of FCTWB for NRW reduction is strengthened.

No	Indicator	Current Monitoring (as at Aug.2016)
a	The medium-term strategic plan for NRW reduction (2018-2022) is approved by FCTA by the end of the Project.	No achievement (as planned).
b	NRW reduction operations of the first quarter of 2018 specified in the annual plan of the above plan are carried out according to the plan by FCTWB.	No achievement (as planned).
c	Relevant staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) become equipped with skills and knowledge necessary for NRW reduction according to the criteria set by the Project for each level.	Ongoing. Results of interim capacity assessment in Nov-Dec. 2016 show that capacity developed has not reached to the criteria. Follow-up capacity development is necessary in Phase-2 of the Project.
d	NRW ratio of each PMA in the last quarter of the Project reaches its respective target (**). Note(**):Target for each PMA is expected to be determined by the end of the first quarter of the second year.	No achievement (as planned).

19

## 7. Achievement of Three Outputs

No	Indicator	Current Monitoring (as at Dec.2016)
<b>Output-3: Level of NRW of both the service area of FCTWB and water distribution areas is monitored regularly.</b>		
3a	By October 2017, draft medium-term strategic plan for NRW reduction (2018-2022) is submitted by FCTWB to FCTA for review and approval.	No achievement (as planned).
3b	By October 2017, an annual NRW reduction plan (2018) is incorporated in FCTWB's annual recurrent and capital plan (2018) for submission to FCTA for review and approval.	No achievement (as planned).
3c	A planning manual for NRW reduction is approved by the Director of FCTWB by the end of the Project.	No achievement (as planned).
3d	By November 2016, framework of water distribution management is established.	No achievement (delayed). Framework has not been ready due to delay in Activity 1-6 and 1-7.

18

## 9. Changes of Risks

**Risk recognized in the previous project monitoring**  
 Due to collapse in oil prices and shrinking revenue, recent budget constraint of the Nigerian side including non-release of the Counterpart Fund has corresponded to an important assumption "A. Natural disaster / political instability / economic crisis that affect the Project activities do not occur."

As an action discussed in the previous project monitoring, and in response to request from the Nigerian side,

The Japanese side has taken over chamber construction and procurement of small materials.

So currently, risk has been mitigated.

20

## 10. Delay of Work Schedule and/or Problems

### (1) Delay of the Project

Available **monitoring period** of Activities 1-2 to 1-5 will be **insufficient** due to delay in the Activities.

#### Cause

- The chamber construction for bulk flowmeters and procurement of necessary materials for pilot activities, which had delayed and suspended due to non-release of the Counterpart Fund in 2015&2016, were sorted out by JICA's intervention. However, **Activities 1-2 to 1-5 are still behind the schedule.**

#### Actions

- The Nigerian side requested to the Japanese side to extend the project in the previous project monitoring.
- JICA HQs approved the previous monitoring sheets and conformed **completion of the chamber construction.**
- So the Project period will be **extended for six months** for monitoring the Activities 1-2 to 1-5..

21

## 10. Delay of Work Schedule and/or Problems

### (2) Data Acquisition by Bulk Flowmeters (Output-1)

Through commissioning of ultrasonic flow meters as bulk flowmeters, the Project found out that **data acquisition seems to be not always available**, which may be due to **not water-filled flow inside pipelines** and should be **solved as soon as possible.**

#### Cause

Possible causes are:

**Interference** by water flow from new water treatment plant (No.3&4) to water flow from old plant (No.1&2)

**Not-well-planned operation with securing water level** in clear water tanks, and so on.

#### Actions

- The Project needs immediately to **monitor water flow, investigate causes and find/conduct possible solutions** through discussion among relevant Departments and Units.

22

## 10. Delay of Work Schedule and/or Problems

### (1) Delay of the Project

Available **monitoring period** of Activities 1-2 to 1-5 will be **insufficient** due to delay in the Activities.

#### Cause

- The chamber construction for bulk flowmeters and procurement of necessary materials for pilot activities, which had delayed and suspended due to non-release of the Counterpart Fund in 2015&2016, were sorted out by JICA's intervention. However, **Activities 1-2 to 1-5 are still behind the schedule.**

#### Actions

- The Nigerian side requested to the Japanese side to extend the project in the previous project monitoring.
- JICA HQs approved the previous monitoring sheets and conformed **completion of the chamber construction.**
- So the Project period will be **extended for six months** for monitoring the Activities 1-2 to 1-5..

21

## 10. Delay of Work Schedule and/or Problems

### (3) Less-than-successful Results of the Project (Output-2)

A series of activities and operations for NRW reduction in PMA/SMA were **completed**, however should be **followed up and monitored** because decrease in NRW ratio in some SMAs resulted in **less-than-successful.**

#### Decrease in NRW Ratio (Provisional)

	Before (%)	After (%)	Decrease Points in NRW Ratio
Gudu			
SMA-1	52.0	62.9	+10.9
SMA-2	53.9	49.0	-4.9
Jabi			
SMA-2	47.6	48.0	+0.4
SMA-3	86.4	67.2	-19.2
Gariki I			
SMA-1	86.6	82.9	-3.7
SMA-2	79.0	85.0	+6.0
SMA-3	68.8	41.8	-27.0

23

### (3) Less-than-successful Results of the Project (Output-2)

#### Cause

Detailed check is necessary, but there are possible reasons of unsuccessful/unexpected results of decrease NRW ratio:

- **Frequent change of conditions** which are supposed to be not changed, during activities between baseline measurement and export measurement such as:
  - Late-identified **additional or missing** customers and major consumers after customer listing,
  - Late-identified **existence or non-existence** of pipeline and **extension, malfunctioning** valves,
  - Late-identified **difference** between **PMA/SMA design** based on as-built drawings (if any) or information from staff and actual **situation,**

24

## 10. Delay of Work Schedule and/or Problems

### (3) Less-than-successful Results of the Project (Output-2)

#### Cause

- **Difficulty in obtaining** a certain number for **effective data** for water balance analysis, particularly water consumption by water meter reading, which may cause unreliability of analysis.
- Measurement of water flow and water meter reading for a **short interval of time** such as daily or weekly are sensitive to **irregular situation and errors**, and it affects directly calculation of NRW ratio.
- **Reoccurrence of NRW** (leakage, illegal connection) in the **long period** among baseline measurement, NRW reduction operations and ex-post measurement.

25

## 10. Delay of Work Schedule and/or Problems

### (3) Less-than-successful Results of the Project (Output-2)

#### Actions

The Project needs immediately **detailed re-check of results, continuous and further activities** to reduce NRW to a certain degree as **follow-up** activities in Phase-2 of the Project by utilizing lessons and learnt in Phase-1.

However, unless FCTWB improves **fundamental** conditions of water supply services such as **manuals, standard operating procedures, as-built drawings** and **complexity in commercial aspects** including various customer categories, water tariffs, Units and Area Offices for reading, **NRW reduction cannot be an effective solution** for water supply services of FCTWB.

26

**Thank you very much for your attention.**

27

28

## 1. Revision of PDM and PO (PDM3/PO3 to PDM4/PO4)

### 1. Extension of the Project Period for Six Months

From Project Period: October 2014 to March 2018  
 Phase-1: October 2014 to December 2016  
 Phase-2: January 2017 to March 2018  
 To Project Period: October 2014 to September 2018  
 Phase-1: October 2014 to December 2016  
 Phase-2: January 2017 to September 2018

### 2. Removal of Time-Frames specified in "Objectively Verifiable Indicators"

For example, "from the third quarter of the second year of the Project" in Indicator for Output-1.

2

## 2. Supplement to Results of Project Monitoring

### (3) Organizational Reform

FCTWB and the JICA Expert Team have discussed **cross-cutting organizational structure** among Distribution Department, Commerce Department and Area Offices for **effective planning and implementation of NRW reduction** from Phase-2 of the Project with looking forward sustainability

### (4) Prepaid Meter (3 Meter Types)

The Project assembled information on different types of existing meters including prepaid meters from relevant Units and Area Offices and discussed them among project members, and will keep discussing further based on the results of Activities for Output-2.

4



Federal Capital Territory Administration  
 Federal Capital Territory Water Board  
 Japan International Cooperation Agency



## The Federal Capital Territory Reduction of Non-Revenue Water Project 5th Joint Coordinating Committee Meeting

### Observations

Akinori Miyoshi, JICA Expert Team  
 (Chief Advisor)

20<sup>th</sup> December, 2016

1

## 2. Supplement to Results of Project Monitoring

### (1) Legal Instrument (Enabling Law) establishing FCTWB

Legal instrument (enabling law) establishing FCTWB as an autonomous body has not yet been approved by the current National Assembly.

To carry it forward, FCTWB suggested conducting **joint (FCTWB-JICA) feasibility study** to bring out benefits of an autonomous FCTWB as part of the Project.

### (2) AGIS Security

FCTWB has tried to involve AGIS for removal/relaxation of GIS security since FCTA's Permanent Secretary instructed to solve issues. Although AGIS agreed to relax the security, but **there is no concrete action by AGIS**, accordingly **no improvement in GIS of FCTWB**.

3

## 2. Supplement to Results of Project Monitoring

### (5) FCDA and FCTWB

It is necessary for FCTWB to obtain the updated as-built drawings and information correctly and timely for proper operation, maintenance including effective NRW reduction. However, it looks lacking feedback system between the two sister agencies. FCTWB is encouraged to always share its operation and maintenance experiences with FCDA while FCDA is equally advised to carry along FCTWB in its water project implementation.


The Project has communicated officially/bilaterally with FCDA for setting up further relationship and information sharing. The Project will carry on communication in Phase-2.

5

## 3. Principles of Project Implementation

Overall Goal: Level of NRW is reduced at the service area of FCTWB.

Project Purpose: Capacity of FCTWB for NRW reduction is strengthened.



6

## 4. Project Monitoring, JCC Meeting and Workshop

### Project Monitoring

- 1<sup>st</sup> Joint Monitoring in November, 2014
- 2<sup>nd</sup> Joint Monitoring in June, 2015
- 3<sup>rd</sup> Joint Monitoring in November 2015
- 4<sup>th</sup> Joint Monitoring in September 2016
- 5<sup>th</sup> Joint Monitoring in December 2016

### JCC meetings

- Kick-Off Meeting on 6 November, 2014
- 1<sup>st</sup> JCC Meeting on 2 December, 2014
- 2<sup>nd</sup> JCC Meeting on 23 June, 2015
- 3<sup>rd</sup> JCC Meeting on 12 November 2015
- 4<sup>th</sup> JCC Meeting on 22 September 2016
- 5<sup>th</sup> JCC Meeting on 20 December 2016

### Workshops

- 1<sup>st</sup> Workshop on 4 December, 2014
- 2<sup>nd</sup> Workshop on 17 February, 2016

7

## 5. Main Topics of JCC Meetings

Title	Date	Main Topics	Attendance
Kick-off	6 Nov. 2014	- Presentation of overview of draft Work Plan including Project Monitoring Sheet Ver. 0, PDM <sub>1</sub> , and PO <sub>1</sub> - Project Team members - Project budget - Office Space and Facilities for the Project	28
1 <sup>st</sup> JCC	2 Dec. 2014	- Presentation and approval of the Work Plan including Project Monitoring Sheet Ver. 0, PDM <sub>1</sub> , and PO <sub>1</sub> - Establishment of Working Group for NRW Reduction Planning - Security issues in the field activities	19
2 <sup>nd</sup> JCC	23 June, 2015	- Insufficient of counterpart fund - Existence of duplicated/return bills, which may affect unreliable financial analysis including NRW - Customs clearance and tax exemption for equipment from Japan - Presentation of Project Monitoring Sheet Ver. 1	21
3 <sup>rd</sup> JCC	12 Nov. 2015	- Insufficient of counterpart fund - Existence of duplicated/return bills, which may affect unreliable financial analysis including NRW - Issues on as-built drawings - Presentation of Project Monitoring Sheet Ver. 2 (including delay of Activities for Output-1&2, AGIS Security)	25
4 <sup>th</sup> JCC	22 Sep. 2016	- Presentation of revised PDM and PO, Work Plan on additional activities and Inputs - Approval of Project Monitoring Sheet Ver. 2, revision of PDM (PDM <sub>2</sub> ), PO (PO <sub>2</sub> ) and concept of Work Plan on additional activities and Inputs - Extension of the Project period, requested by the Nigerian side - Taking over the chamber construction and procurement of small materials for Pilot activities, requested by the Nigerian side - SMA out of PMA monitoring area - Removal or relaxation of AGIS security - Challenge in as-built drawings - Technical advice on pressure meter - Presentation of Project Monitoring Sheet Ver. 3 including revised PDM and PO - Approval of Project Monitoring Sheet Ver. 3, revision of PDM (PDM <sub>3</sub> ) and PO (PO <sub>3</sub> ) - Presentation of Action Plan by participants in the 2 <sup>nd</sup> training in Japan	23

8

## 6. Main Topics of Workshop

File	Date	Main Topics		External Service
		Main Item	Sub-Item	
1 <sup>st</sup> Workshop	4 Dec. 2014	Main Session	Background of the Project, and NRW situation of FCT (FCTWB) Brief Explanation and Principles of the Project Implementation (JICA Expert) NRW Video Good Practices of NRW Reduction in Yokohama City (JICA Expert) Work Plan, Schedule and Progress (JICA Expert) Supplemental Session	30
2 <sup>nd</sup> Workshop	17 Feb. 2016	Session 1: Water Distribution Management	Group Discussion on Zoning of Pilot Metering Area by the Project Members from Distribution Department and Area Offices Concept Progress and Introduction (FCTWB) Concept and Introduction of Water Distribution Management (FCTWB) Installation of Bulk & Zonal Meters and Pilot Remote Monitoring (FCTWB) Drawing and GIS in FCTWB (FCTWB) Hydraulic Analysis for Diagnosis of Distribution Network (FCTWB) Current Situation of Billing (FCTWB) Session 2: NRW Reduction Pilot Project NRW and Procedures of Pilot Project (FCTWB) Concept and Creation of PMA/SMA (FCTWB) Findings in Gudu before NRW Reduction Operations (FCTWB) Findings in Jabli before NRW Reduction Operations (FCTWB) Meter Error Test (FCTWB) Session 3: Wrap-up Practice of Water Balance Analysis (JICA Expert) Action Plan by The Lines in Japan (FCTWB) Suggestions (JICA Expert) Clarification of Problems and Way Forward (FCTWB)	106

9

## 6. Issues, Challenges and Suggestion

No	Classification		Issues and Challenges	Suggestions	Term
	Main Item	Sub-Item			
Commerce					
1	General		Complication and over-segmentation in all aspects have caused inefficiency of all routine works. Customers are categorized as domestic, commercial (un-coded), major consumers (co-operate body, mini hotel/restaurant, major consumer, petrol station/plaza, private school/clinic), institution (embassy/high commission, ministry/parastatals, liaison office, religion), public tag/convenience & kiosk, lifting point (bulk selling).	<ul style="list-style-type: none"> <li>Streamlining, simplification, uniform management and wide-ranging approaches as keywords.</li> <li>Lessening of category for simplified customer management.</li> </ul>	L
2	Customer Category		Customer meter types are, conventional including flat-rate, AMR and prepaid. This mixture makes O&M and analysis complicated. Different types of conventional meter without accuracy check exist across service area.	<ul style="list-style-type: none"> <li>Review of existing customer meter type</li> <li>Decision-making on metering policy and strong spearhead of implementation with budget</li> <li>Meter workshop/laboratory</li> <li>Standardization of customer meter for FCTWB and approval or licensing by FCTWB</li> </ul>	M
3	Customer Meter Type		Many divisions of FCTWB, such as Area Offices, AMR Unit, Prepaid Unit and 9 Units for major consumers in HQ are involved in meter reading, so data assembling is quite troublesome.	<ul style="list-style-type: none"> <li>Review of meter reading, roles and responsibility.</li> <li>Meter reading by Area Offices in principle and supervision by HQs</li> </ul>	S
4	Meter Reading		Flat-rate customers account for 15% of all bills as well as 18% of total billed amount. Flat-rate customers may consume water more than the expected as excess use, a part of NRW.	<ul style="list-style-type: none"> <li>Elimination of flat-rate customers by meter installation</li> </ul>	M
5	Meter Reading				M

10

## 6. Issues, Challenges and Suggestion

No	Classification		Issues and Challenges	Suggestions	Term
	Main Item	Sub-Item			
Commerce					
6	Meter Reading	AMR and prepaid	Although it is not necessary for meter readers to read AMR and prepaid meters manually as an advantage, AMR meters often suffer from communication failure by trees or other obstacles and also prepaid meters malfunction because of battery lifetime. In addition, prepaid meters cause free water if valve remains open or illegal bypassing as NRW unless customers report or FCTWB monitors properly.	<ul style="list-style-type: none"> <li>Review of actual features of AMR and prepaid meters</li> <li>Periodical field monitoring with function check of AMR and prepaid meters</li> <li>Monitoring of bank statement for prepaid meters</li> </ul>	M
7	Billing	Return/duplicated bills	Approximately 4,800 nos. of return bills (10% of total bills) exist widely across service areas, and amount to 75 million Naira (16% of total billed charge). Existence of return bills in billing system causes wastefulness and unreliable financial analysis including NRW. Causes of return bills are: disconnected, demolished, non-existing, vacant/abandoned, own water source (borehole), duplication generated from meter conversion, etc.	<ul style="list-style-type: none"> <li>Prompt countermeasures against return bills such as deactivation and elimination.</li> <li>Proper procedures and management of billing information</li> </ul>	S
8	Billing	Estimate bills	43% of conventional meter bills and 50% of AMR bills have been generated averagely as estimate bills, this is, no meter reading. A considerable number of estimate bills hamper actual billing amount and NRW based on No meter reading is caused by absence of customer inaccessibility to customer property where meter is positioned, limited time for meter reading, and also maybe dereliction of meter reader.	<ul style="list-style-type: none"> <li>To aim at billing based on 100% reading, the following are necessary. <ul style="list-style-type: none"> <li>Staffs' performance of duties with S</li> <li>Disciplining and training</li> <li>Review of metering of reading, i.e. once a month to once in two months</li> <li>Enhancement of logistics</li> <li>Thorough monitoring of reading regardless of any types of meter.</li> <li>Meter installation and replacement of malfunctioning meters</li> <li>Meter reposition to outside of property for accessibility</li> </ul> </li> </ul>	S

11

## 6. Issues, Challenges and Suggestion

No	Classification		Issues and Challenges	Suggestions	Term
	Main Item	Sub-Item			
Commerce					
9	Billing	Divisions and Billing system	Divisions for billing are three: Billing Unit for conventional & flat-rate, AMR Unit for AMR, Prepaid Unit for prepaid (ad-hoc). Billing systems are, Puma I for conventional & flat-rate, Puma II for AMR and stand-alone system for prepaid (straight to bank account). Billing system Puma I for conventional meter & flat-rate customers has been outdated, and does not have function or automated programme to extract, tally or sort data as for regular monitoring or analysis of billing cycle. FCTWB can obtain tailored/sorted data only by paying extra to private IT programmer, however, the data is not billed consumption based but billed amount based, and there may be no sustainability. Water tariff are, as standard, N90/m <sup>3</sup> or N150/month for domestic, N150/m <sup>3</sup> or N45,000/month for commercial, and N150/m <sup>3</sup> or various price per month for major consumers. This mixture makes analysis complicated.	<ul style="list-style-type: none"> <li>Review of billing systems and orientation of FCTWB (The Project targeted this.)</li> <li>Upgrade of billing system enabling FCTWB to analyze and monitor billing data properly and sustainably. (The Project targeted this.)</li> </ul>	S
10	Water tariff			<ul style="list-style-type: none"> <li>Review of water tariff</li> <li>Simplification and comprehensive water tariff</li> </ul>	S
11	Other	Customer database	Customer information has been not necessarily updated and shared properly among relevant divisions, so FCTWB has faced difficulty in various cases.	<ul style="list-style-type: none"> <li>Update/improve customer database and management</li> </ul>	S
12		Illegal connection	Some customers or non-customers refuse entering to their properties by FCTWB staff on the ground that they have their own water sources such as borehole.	<ul style="list-style-type: none"> <li>Law enabling or empowering FCTWB to act as service provider</li> </ul>	S

12

## 6. Issues, Challenges and Suggestion

No	Classification		Issues and Challenges	Suggestions	Term
	Main Item	Sub-Item			
13	As-built Drawing		<p>Drawings of pipelines are supposed to be managed and stored in Pipeline Unit of FCTWB HQs and/or Area Offices. But, most of existing drawings are not soft copies but hard copies, and as-plan, as-design and as-built drawings are all mixed up together and not well organized. Most of drawing copies are only one set in FCTWB.</p> <p>For the Phase-1 Development Area where land development and construction of water supply facilities were mostly completed, FCTWB has converted manually as-built drawings into digital form in map book by GIS, and accomplished 55% of data input of pipeline information including valves, hydrants and service pipelines. However, the map book shows only location and size of pipelines but not show materials, installation year and depth. Even as-built drawings or the map books exist, discrepancy of information such as pipeline location, size and branching point has happened often. Also, stop cocks supposed to be on service pipelines are shown on drawings but not in reality, so it leads to difficulty in distinguishing valve from stop cock. At intersections of bus pipelines, whether they are connected or crossed is unclear.</p> <p>For the Phase-2 and Phase-3 Development Areas and other satellite towns where land development and construction of water supply facilities are still ongoing by FCDA or private developers, the constructed facilities have been operated by FCTWB without as-built drawings often because of provisional transfer and other reasons. FCTWB has maintained the facilities by using as-plan or as-design drawings which is mostly different from actual situation of the constructed facilities.</p>	<ul style="list-style-type: none"> <li>Review and improve procedures of drawing collection from FCDA and feedback issues in Q&amp;M to FCDA</li> <li>Regularize complete submission of as-built drawings and penalize discrepancy.</li> <li>Review and improve quality management such as existing procedures of inspection and hand-over.</li> <li>Review and improve be design criteria or standard, guideline of supervision on particularly networks, service pipe, and meter installation</li> <li>Establish archive of all documents with proper storing of drawings in the HQs and develop rule for accessing information and avoiding monopolization by individuals.</li> <li>Establish drawing management by each Area Office for routine pipelines works and updating</li> <li>Prepare service section inventory showing locations of service pipelines, customer, meter, valves, size, material, year of installation and etc.</li> </ul>	S M M M S

Annex2-293

## 6. Issues, Challenges and Suggestion

No	Classification		Issues and Challenges	Suggestions	Term
	Main Item	Sub-Item			
16			<ul style="list-style-type: none"> <li>GIS Unit of FCTWB is an interim unit consisting of two staff selected from other units plus a casual staff.</li> <li>FCTWB does not have any units which are clearly authorized for water distribution management.</li> <li>FCTWB does not have any units which take the lead in leakage detection.</li> <li>FCTWB does not have any units which monitor, analyze NRW and take the lead maintenance scientifically.</li> <li>FCTWB does not have any plans or systems of human resources development.</li> <li>FCTWB does not have IT network and communication.</li> <li>Office is composed of small rooms.</li> </ul>	<ul style="list-style-type: none"> <li>Create a Unit or section for GIS to input intensively in short term and update continuously in long term</li> <li>Create a Unit for water distribution management in Distribution and Area Offices</li> <li>Create a Unit for leakage detection in Distribution to expand it into the whole water service areas</li> <li>Create a Unit for NRW monitoring and maintenance cross-organizationally in Commerce and Distribution</li> <li>Prepare comprehensive training programme based on assessment for each level of staff in accordance with business plan</li> <li>Develop secured IT network in FCTWB</li> <li>Improve office environment and utilities</li> </ul>	S/M S/M S/M S/M S/M M L

15

## 6. Issues, Challenges and Suggestion

No	Classification		Issues and Challenges	Suggestions	Term
	Main Item	Sub-Item			
14	GIS		<p>GIS Unit of FCTWB is an interim unit consisting of two staff selected from other units plus a casual staff.</p> <p>A parastatal of FCTA, Abuja Geographic Information System (AGIS) has developed GIS database of FCT by using GIS software GeoMedia since 2003, which FCTWB has adopted. Existing AGIS database has satellite image as background taken in 2010, street information, land use (residential, commercial, industrial and etc.), plot data and the number of bedroom of each plot. However, though AGIS is supposed to update these data once in six months based on information provision from infrastructure sectors, it has been not done by rule. Also, AGIS database does not have contour and altitudinal information required for hydraulic analysis.</p> <p>In this regard, existing AGIS database is not necessarily useful for practical operation and maintenance of water supply facilities.</p> <p>In addition, security of AGIS is too strict to access to external networks as well as export/import data through any device. Also, all information on AGIS database including newly-input one by FCTWB cannot be taken out by staff such as Pipeline GIS paper printing. That is, FCTWB cannot utilize GIS for reporting and visualizing and additional data coupling with Microsoft Excel and additional information obtained by GPS hand terminal. This security challenge is a major bottleneck.</p> <p>NRW along at reservoirs along trunk and distribution mains at wash-out and air valves, etc. seems to be considerable amount in the whole water supply system.</p>	<ul style="list-style-type: none"> <li>Create a Unit or section for GIS to input intensively in short term and update continuously in long term</li> <li>Review attribute to be recorded and input, and create workflow and procedures of systematic update of GIS</li> <li>Remove or relax AGIS security, or if difficult, to build up own GIS database of FCTWB.</li> <li>Develop secured IT network in FCTWB</li> </ul>	S/M S S/M M
15	Leakage Detection			<ul style="list-style-type: none"> <li>Focus on NRW at reservoirs, along trunk and distribution mains, at wash-out and air valves, etc. by Pipeline Unit and Area Offices</li> </ul>	S/M

16

Thank you very much for your attention.





MINUTES OF MEETING  
ON  
THE SIXTH JOINT COORDINATING COMMITTEE  
FOR  
THE FEDERAL CAPITAL TERRITORY  
REDUCTION OF NON-REVENUE WATER PROJECT


HELD IN  
THE OFFICE OF DIRECTOR, ECONOMIC PLANNING RESEARCH AND STATISTICS,  
FEDERAL CAPITAL TERRITORY ADMINISTRATION

16<sup>th</sup> May 2017



---

Mr. Abubakar Sani Pai  
Project Director,  
Director, Economic Planning, Research  
and Statistics Department,  
Federal Capital Territory Administration,  
Federal Republic of Nigeria



---

Mr. Akinori Miyoshi  
Chief Advisor,  
The Federal Capital Territory Reduction of  
Non-Revenue Water Project,  
Japan International Cooperation Agency  
(JICA) Expert Team



---

Engr. A. A. Nahuche  
Technical Manager,  
Head of Department, Distribution  
Federal Capital Territory Water Board,  
Federal Republic of Nigeria



---

Ms. Makiko Okumura  
Senior Representative,  
JICA Nigeria Office

## Attached Document

In the beginning of Phase-2 of the Federal Capital Territory Reduction of Non-Revenue Water Project (hereinafter referred to as "the Project"), the sixth meeting of Joint Coordinating Committee (hereinafter referred to as "JCC") was held on 16<sup>th</sup> May 2017.

Implementation of the Project is divided into two phases; Phase-1 scheduled from October 2014 to December 2016 and Phase-2 scheduled from January 2017 to September 2018.

### 1. Remarks and Presentation

Mr. Abubakar Sani Pai, Project Director of the Project, gave welcome remarks and chaired the JCC.

Ms. Makiko Okumura, Senior Representative of Japan International Cooperation Agency (hereinafter referred to as "JICA") Nigeria Office expressed appreciation to all members and our condolence to the late Mr. S. T. Bello and his driver. She then gave remarks addressing purpose of this meeting: reviewing the activities for common understanding and approval of Work Plan (Phase-2), also requested Federal Capital Territory Administration (hereinafter referred to as "FCTA") and Federal Capital Territory Water Board (hereinafter referred to as "FCTWB") for financial support to Non-Revenue Water (hereinafter referred to as "NRW") Unit created newly in FCTWB.

Mr. Akinori Miyoshi, Chief Advisor of JICA Expert Team made a presentation of Introduction of the Project (see the Appendix 3).

Engr. M. Kabir Rabi, Head of Unit (NRW), Distribution, FCTWB made a presentation of Progress of the Project (see the Appendix 4).

Engr. A. A. Nahuche, Technical Manager of the Project made a presentation of Working Plan (Phase-2) and Working Group for NRW Reduction Planning (see the Appendix 5).

Engr. A. R. Lawal, Project Coordinator of the Project made a presentation of Summary Report of Workshop held on 9<sup>th</sup> May 2017(see the Appendix 6).

Mr. Akinori Miyoshi explained Project Design Matrix (hereinafter referred to as "PDM") to be revised in the near future (see the Appendix 7).

As closing remarks at the end of the discussions, Engr. A. A. Nahuche emphasized the data obtained through the Project should be utilized for FCTWB to find a path in which FCTWB should follow, and also improvement in relationship among the organizations concerned is a key. He finally expressed his expectation that FCTWB becomes center point for NRW reduction in Nigeria, eventually West Africa.

### 2. Main Points Discussed

As a result of discussions, all JCC members confirmed the matters mentioned below:

#### 2.1 Discipline and Training in FCTWB

The terms "Lack of Discipline" as a current situation of FCTWB in the presentation of Progress of the Project may lead to a misunderstanding, so it should be treated carefully. However, FCTWB understood necessity to keep staff well-motivated as a key to improvement through comprehensive human resource

development including full-programme training in water supply services for them at all level from junior to senior.

## **2.2 Problem in Flow Measurement of Bulk Meter**

As reported in the presentation of Progress of the Project, despite power supply problem for bulk meter (ultrasonic flowmeter) was solved by replacing damaged part and installing protection devices, water flow has not been measured properly possibly because of non fully-filled water inside pipe.

FCTWB, JICA Expert Team and Federal Capital Development Authority (hereinafter referred to as "FCDA") will jointly investigate the reason and work out solution technically.

## **2.3 Discrepancy between As-built Drawing and Actual Situation**

As reported in the presentation of Progress of the Project, the Project Team has faced difficulty in implementing pilot projects due to lack of reliable information on the location of water pipes. For example, the project team realized that there are so many discrepancies between as built drawings and actual situation on the ground through the pilot activities.

FCTWB and FCDA will discuss this problem and solution for improvement and update of information.

## **2.4 Results of Pilot Project**

In spite of efforts by pilot Area Office, pilot project in Garki I resulted in not necessarily successful because of difficulty in identifying pipeline route which lasted till the end of pilot project.

FCTWB will continue NRW reduction activities and monitor NRW ratio by self-help efforts.

## **2.5 Workshop**

JCC regarded that the Workshop consisting of presentations remarkably by project members of FCTWB was done successfully with attendance of 120 participants. Lessons learnt and data obtained/analyzed through the Project are expected to be utilized fully for FCTWB.

## **2.6 Performance Management**

FCTA observed that capacity and quality of FCTWB staff have been enhanced certainly through the Project, and additionally noted that the Nigerian Government is emphasizing performance management and delivery of mandate. The Project has contributed to improvement in performance of FCTWB.

## **2.7 Project Office's Environment**

JICA requested improvement in project office's environment in FCTWB because JICA Expert Team has suffered from water leak which causes damages to project equipment stored in the office.

FCTWB answered that FCTWB has dealt with water leak but there is a possibility of reoccurrence. FCTWB promised to bring solutions for prevention of recurrence.

## **2.8 Project Vehicle**

JICA requested investigation of conditions of the project vehicle damaged by the traffic accident in March 2017 and also asked about alternate vehicle for implementing project activities.

FCTWB answered that FCTWB will send staff in charge to the Federal Road Safety Corps in Lokoja for the investigation, and also will bring back then repair the vehicle if possible, or purchase a new vehicle by using Counterpart Fund if the conditions are critical.

## **3. Approval of Work Plan (Phase-2) and Working Group for NRW Reduction Planning**

As a result of presentation and discussion, JCC members approved Work Plan (Phase-2) and Working Group for NRW Reduction Planning.

## **4. Future Revision of Project Design Matrix**

In conformity to actual timeline and update situation of the Project, JICA Expert Team explained necessity of revision of PDM in the next JCC meeting before August 2017 and sentences to be deleted, replaced or added.

FCTA and FCTWB agreed to it and pointed out necessity of Counterpart Fund to be highlighted effectively for fast-track release as an input from the Nigerian side.

## **Appendix**

Appendix 1: Programme/Agenda

Appendix 2: Attendance List

Appendix 3: Introduction of the Project

Appendix 4: Progress of the Project

Appendix 5: Work Plan (Phase-2) and Working Group for NRW Reduction Planning

Appendix 6: Summary Report of Workshop held on 9<sup>th</sup> May 2017

Appendix 7: Project Design Matrix to be revised

**Federal Capital Territory Administration (FCTA)**

**Federal Capital Territory Water Board (FCTWB)**

**assisted by**

**Japan International Cooperation Agency (JICA)**

**THE FEDERAL CAPITAL TERRITORY  
REDUCTION OF NON-REVENUE WATER PROJECT  
PROGRAMME/AGENDA FOR 6th JOINT COORDINATING COMMITTEE**

**Venue:** Conference Room, EPRS, FCT Administration, Abuja

**Date:** 10:00, Tuesday, 16<sup>th</sup> May 2017

- |               |   |
|---------------|---|
| 10:00         | Opening Prayer  |
| 10:00 - 10:05 | Introduction of JCC Members   |
| 10:05 - 10:15 | Welcome Remarks by Project Director, Mr. Sani Pai (Director, EPRS, FCTA)  |
| 10:15 - 10:25 | Address by Senior Representative, Ms. Makiko Okumura (JICA Nigeria Office)  |
| 10:25 - 10:35 | Introduction of the Project by Chief Advisor, Mr. Akinori Miyoshi (JICA Expert Team)  |
| 10:35 - 11:05 | Progress of the Project by Engr. M. K. Rabi (HOU NRW, Distribution, FCTWB)  |
| 11:05 - 11:35 | Work Plan (Phase-2) and Working Group for NRW Reduction Planning by Technical Manager, Engr. A. A. Nahuche (HOD Distribution, FCTWB)              |
| 11:35 - 11:45 | Summary Report of Workshop held on 9 <sup>th</sup> May 2017 by Project Coordinator, Engr. A. R. Lawal (HOU Special Projects, Distribution, FCTWB) |
| 11:45 - 12:15 | Questions, Answers and Way Forward  |
| 12:15 - 12:25 | Approval of Work Plan (Phase-2) and Working Group for NRW Reduction Planning  |
| 12:25 - 12:35 | Proposed Amendment of Project Design Matrix (PDM) by Chief Advisor, Mr. Akinori Miyoshi (JICA Nigeria Office)                                     |
| 12:35 - 12:45 | Closing Remarks by Project Manager, Mr. Hudu Bello (Director, FCTWB)  |
| 12:45         | Closing Prayer  |

## FEDERAL CAPITAL TERRITORY REDUCTION OF NON-REVENUE WATER PROJECT

## SIXTH JOINT COORDINATING COMMITTEE (JCC) MEETING

HELD ON 16TH MAY 2017 AT FCTA/EPRS CONFERENCE ROOM

## ATTENDANCE LIST

S/N	NAME	POSITION
1	Sani Pai	Project Director, Ag. Director EPRS/FCTA
2	Makiko Okumura	Snr Representative JICA Nigeria Office
3	Nahuche A.A	Acting Project Manager, DD Distribution, FCTWB
4	Muhammed Adis	DD Commerce, FCTWB
5	Pheobe Ocheja	HOD Admin & Supply, FCTWB
6	Gambo U. Lapai	CE/FCDA
7	Ezeoha F.O	DD/FCDA
8	Hasfat Ahmed Lawi	HOD F&A, FCTWB
9	Udeh E.C	AD FCDA
10	Solomon T. Udoh	PE FCDA
11	Abdullahi Ajiya	NTA(Media)
12	Ahmed A. Kabiru	International Cooperation
13	Abolade Lawal	Project Coordinator, FCTWB
14	Abbas Ahmed	Head PR, FCTWB
15	Segun Kayode	PRO, FCTWB
16	Umar Sambo	EPRS/FCTA
17	Abdullahi Masaud	Head Metering, FCTWB
18	Rabiu M.K	Head NRW, FCTWB
19	Takayuki Ohira	JICA Nigeria Office
20	Akinori Miyoshi	CA, JICA Expert Team
21	Taketoshi Fujiyama	Deputy CA, JICA Expert Team
22	Toru Toyoda	JICA Expert Team
23	Noboru Osakabe	JICA Expert Team
24	Toshinobu Kasuya	JICA Expert Team
25	Sadiq Gulma	JICA Nigeria Office
26	Otobo Deborah	JICA Expert Team Office



## The Federal Capital Territory Reduction of NRW Project (Phase-2)

### Introduction and Project Overview

16<sup>th</sup> May 2017

Akinori Miyoshi  
Chief Advisor, JICA Expert Team

### Project Outline

#### Implementing Body

Federal Capital Territory Administration (FCTA)  
Federal Capital Territory Water Board (FCTWB)

\* *Collaboration with FCDA, AGIS, FMWR, FMBNP is a key to success of the Project particularly in NRW reduction strategic planning.*

#### Project Areas

Federal Capital Territory (FCT)

Pilot Areas: Gudu, Jabi and Garki I

\* *Involvement of all Area Offices is essential for the Project.*

#### Project Period

Phase-1: October 2014 to December 2016 (completed)

Phase-2: January 2017 to September 2018 (ongoing)

### What is Non-Revenue Water?


NRW is an indicator of water supply management and O&M for actions to be taken, and also is supposed to be kept lower to improve efficiency of water supply services.

Authorized Consumption	Billed Authorized Consumption	Billed Metered Consumption	Revenue Water
	Unbilled Authorized Consumption	Billed Unmetered Consumption Unbilled Metered Consumption Unbilled Unmetered Consumption	
System Input Volume	Commercial (Apparent) Losses	Unauthorized Consumption Customer Metering Inaccuracies and Data Handling Errors	Non-Revenue Water (NRW)
	Water Losses Physical (Real) Losses	Leakage on Transmission and/or Distribution Mains Leakage and Overflows at Utility's Storage Tanks Leakage on Service Connections up to Point of Customer Use	


\* "Un-accounted for Water (UfW)" is no longer common term.

### Project Outline (continued)


Overall Goal	Level of Non-Revenue Water (NRW) is reduced at the service area of FCTWB.
Project Purpose	Capacity of FCTWB for NRW reduction is strengthened.
Output-1	Level of NRW of both the service area of FCWTB and water distribution areas are monitored regularly.
Output-2	Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.
Output-3	A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output 1-2.



### Challenges of FCTWB and the Project



### Ideal Situation of FCTWB




### Sustainable High Quality Services



## Scenes of the Project in Phase-1



## Capacity Development in Phase-1





## The Federal Capital Territory Reduction of NRW Project (Phase-2)

### Progress of the Project

16<sup>th</sup> May 2017

Engr. Moh. Kabir Rabiul  
HoU NRW, Distribution, FCTWB

1

### Contents

- 1. Output-1:**  
Level of NRW of both the service area of FCTWB and water distribution areas are monitored regularly.
- 2. Output-2:**  
Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices.
- 3. Output-3:**  
A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output 1 & 2.

2

### 1. Output-1:

Level of NRW of both the service area of FCTWB and water distribution areas are monitored regularly.

#### Content

- 1-1 Bulk Meters
- 1-2. Zonal Meters
- 1-3. Upgrade of Billing System
- 1-4. Schedule of Activities in Phase-2 (Rolled over from Phase-1)
- 1-5. Challenges in Phase-2

3

### 1-1. Bulk Meters

#### Roles of Bulk Meters

FCTWB needs to read bulk meters, located at outlet of LUD Water Treatment Plant, scientifically/quantitatively for

- Calculation of water production or water flow (system input volume) into the entire FCTWB's water supply system
- Analysis of water balance, particularly NRW ratio of entire water supply system.
- Analysis of water loss along trunk mains, together with reading zonal meters as mentioned below.
- Analysis of daily maximum factor for water demand forecasting in water distribution management

4

## 1-1. Bulk Meters

### Location of Bulk Meters

See the next slide.

- No.1: Transmission Main (DN600mm) to Tank Bwari
- No.2: Transmission Main (DN1500mm) to Tank 2 & 5
- No.3: Transmission Main (DN1500mm) to Tank 3 & 4
- No.4: Transmission Main (DN1200mm) to Tank Kubwa, Airport and Gwako

### Procurement and Installation

- Chamber Construction for 4 locations (**completed**)
- 4 Ultra-sonic Flow Meters (**completed**)
- 1 Data Logger (**completed**)

## 1-1. Bulk Meters (Works completed)



Chamber Construction




Sensor of Ultrasonic Flow Meter



Main Unit of Ultrasonic Flow Meter

Chambers constructed

## 1-1 .Bulk Meters (Location)



## 1-2. Zonal Meters

### Roles of Zonal Meters

FCTWB needs to read zonal meters, to be located at outlet of the selected tanks, for

- Calculation of water flow (system input volume) into each water distribution zone under a tank.
- Analysis of water balance, particularly NRW ratio of each water distribution zone under a tank.
- Prioritization and ensuring efficiency of NRW reduction operations by water distribution zone.
- Analysis of water loss along trunk mains, together with reading bulk meters as mentioned above.

## 1-2. Zonal Meters

### Location of Bulk Meters


See the next slide.

- Tank 2 (x2), Tank 3, Tank 3.1, Tank 3.2, Tank 4, Tank 4.1, Tank 4.1.1, Tank 4.2, Tank 5, Tank Bwari, Tank Kubwa, Tank Airport and Tank Gwako (DN250mm to DN1500mm)

### Procurement


- Chamber Construction for 8 locations (completed)
- 14 Ultra-sonic Flow Meters (in shipment from Japan)
- 13 Data Logger (in shipment from Japan)
- 2 Telemetry System as a pilot (in shipment from Japan)
- 13 Solar Power System (under procurement in Nigeria)

## 1-2. Zonal Meters (Locations)



## 1-2. Zonal Meters Water Distribution Zones

To be created by installing zonal meters for "Water Distribution Management"



## 1-3. Upgrade of Billing System


The Project upgraded the outdated billing systems of FCTWB to provide a common user-friendly platform with **flexible analysis of billing and payment information** and to achieve 100% meter reading (**no flat-rate, no estimate and no duplicated bills** and **no unbilled customers**) as ultimate goal. This helps FCTWB to adequately manage her customers in order to ensure satisfaction and maximize revenue potential.

### SCOPE

To establish a modern and flexible billing system at FCTWB which will facilitate the efficient collection, sharing, dissemination and storage of metering, payment and billing data, the scope includes:

- Upgrade of Active-PUMA 1.0 and 3.0 software to latest Active-PUMA 4.0;
- Merging existing Active-PUMA 1.0 and 3.0 application databases into a common Active-PUMA 4.0 repository to be simultaneously accessible by both conventional and AMR billing systems.
- Creation of **new report templates** with a view to displaying both Naira value and water volume to enhance **analysis of Non-Revenue Water**.

## 1-4. Schedule of Activities in Phase-2




14

## 1-6 Water Distribution Management

### Quantitative & Scientific Comprehensive Control (3 Pillars)

**Water Volume:** Water supply utilities should supply **necessary and sufficient water** even at peak and in future. (Zonal NRW monitoring)



**Water Pressure:** Water supply utilities should supply water at proper water pressure at each service point. (Pressure Map)

**Water Quality:** Water supply utilities should supply **safe water**, ensuring residual chlorine at each service point. (Chlorine Map)

15

## 1-6 Water Distribution Management


### Multi-Boundaries in FCTWB's Water Supply

Two boundaries exist:

- (1) **Administrative District**
- (2) **Area Office's managing area**

New boundary will be demarcated under the Project:

- (3) **Water Distribution Zone** (defined by distribution network configuration and isolation)



FCTWB should find **optimum** water distribution management.

16

## 1-5. Challenges in Phase-2

- To **stabilize power supply** to main units of ultrasonic flow meters.
- To analyze the situation and find solution for **data loss of bulk meters** possibly because of **non fully-filled water inside pipe**.
- To **monitor** bulk & zonal meters **regularly (monthly)** by reading, recording and analyzing.
- To **maintain** bulk & zonal meters, other equipment and devices **routinely (daily)** by visual check and tools.
- To complete **zonal coding of customer database** (see the next slides)
- To enhance **meter reading ratio** or capture consumption quantitatively by **installing meters to flat-rate customers** as well as by **decreasing estimate bills and unbilled customers**.
- To improve **accuracy of meter reading data** by ensuring regular meter reading through **discipline** as well as by **eliminating duplicated bills** if any.
- To **relieve the complexity** of water meter types, customer types, several water tariffs, meter reading by Units and Area Offices.

14

## 1-6 Water Distribution Management

### Zonal Coding of Customers

(Sorting out customers or its water consumption by Zone)

Schedule: May to June 2017

Coordinator: Mr. Adis, HoD Commerce

Supervisors: Mr. M. Dikko, Engr. Kabir, Mr. Shehu S., Mr. Kehinde and Mrs. Rose

**Step-1:** MIS Unit creates a new attribute "Zonal Code" in customer database. (completed)

**Step-2:** GIS Unit prepares GIS maps showing roads, cadastral data (plot no.), pipelines and district boundaries. (by 15<sup>th</sup> May)

**Step-3:** GIS Unit confirms and draws zonal boundaries on GIS maps with support of staff of Distribution, Commerce and Area Offices. (by 5<sup>th</sup> June)

**Step-4:** Based on the zonal boundaries on GIS maps, Billing Unit updates customer database by assigning zonal code to each customer with support of staff of Distribution, Commerce and Area Offices. (by 23<sup>rd</sup> June)

17

## 2-1. Status of NRW before Countermeasures in Pilot Areas Result of NRW Ratio Before Countermeasures (NRW Reduction Operations)

\*Data: as at 2016 before countermeasures

Target Area	Metering Area	Number of Customers (connections)	Consumption(m <sup>3</sup> /d)	NRW(%)
GUDU	SMA1	466	1,680	52.0
	SMA2	317	1,536	53.9
	PMA	783	3,216	53.3
JABI	SMA2	377	3,572	45.6
	SMA3	196	4,873	87.6
	PMA	573	8,445	70.0
GARKI	SMA1	31	754	85.1
	SMA2	123	682	74.8
	SMA3	242	1,761	70.0
	PMA	396	3,197	74.8

19

## 2-2 NRW Reduction Activities <Countermeasures>

- Action 1
  - Preparation of customer list & water consumption volume
  - Preparation of distribution pipeline drawing
- Action 2
  - Leakage detection & repair
  - Investigation of illegal connection
  - Meter accuracy test
- Action 3
  - Registration for non-registered customer
  - Grasping authorized unbilled customers

Result is shown in next slide



18

## 2. Output-2:

**Methods/operational procedures for effective NRW reduction** are established through **pilot projects** at Pilot Metering Areas (PMAs) under pilot Area Offices.

### Content

- 2-1 Status of NRW before Countermeasures in Pilot Areas
- 2-2 NRW Reduction Activities <Countermeasures>
- 2-3 Result of NRW Reduction Activities <Countermeasures>
- 2-4 Key Issues of NRW Reduction
- 2-5 Issues on Water Meters that the Project Team faced
- 2-6 Status of NRW after Countermeasures in Pilot Areas
- 2-7 Key Actions required for Improving NRW Ratio

20

### 2-3 Result of NRW Reduction Activities <Countermeasures> Result of Meter Accuracy Test

[Standard Accuracy: ±10%]

Meter Type	Range	Num.	Ratio
<b>1. GUDU</b>			
Meter Type: Prepaid, Conventional			
Within Standard	10%=> > =-10%	99	74.4%
Out of standard	>10%, <-10%	34	25.6%
Total		133	100.0%
<b>2. JABI</b>			
Meter Type: Conventional			
Within Standard	10%=> > =-10%	34	27.2%
Out of standard	>10%, <-10%	91	72.3%
Total		125	100.0%
<b>3. GARKI</b>			
Meter Type: AMR, Conventional			
Within Standard	10%=> > =-10%	30	49.2%
Out of standard	>10%, <-10%	31	50.8%
Total		61	100.0%



IN JABI, Very low level meter accuracy, 72.8% did not conform to the standard.



All meters are replaced

### 2-3 Result of NRW Reduction Activities <Countermeasures> Meter Replacement after Meter Accuracy Test

1. Pilot Areas	3 Areas (GUDU, JABI, GARKI I)
2. Customers in the Pilot Areas (connections)	<ul style="list-style-type: none"> <li>• GUDU : 783</li> <li>• JABI : 573</li> <li>• GARKI I : 396</li> <li>• Total : 1,752</li> </ul>
3. Number of Meter Accuracy Test (set)	Total : 319
4. Meter Replacement (places)	<ul style="list-style-type: none"> <li>• GUDU : 102</li> <li>• JABI : about 600</li> <li>• GARKI I : 40 or More</li> </ul>

### 2-3 Result of NRW Reduction Activities <Countermeasures> Accuracy Test of the Purchased Water Meters

- Before purchasing new meters for Jabi, sampled meters were tested. About 15% of the purchased new meters did not meet the accuracy standard.




AMR meters stocked by WB were also tested and found that they conform to the standard



### 2-3 Result of NRW Reduction Activities <Countermeasures> 24hr Flow Measurement for Jabi Villages

Total water supply volume to the Villages in SMA3: 823m<sup>3</sup>/d



### 2-3 Result of NRW Reduction Activities <Countermeasures> Metered Consumption Volume for SMA3 in Jabi Village


Metered Consumption of Villages in SMA3: **170m<sup>3</sup>/d**

S/n	NAME OF CUSTOMER	A. 1st Meter reading 22/Mar	B. 2nd Meter reading 30/Mar	C. Consumption (m <sup>3</sup> ) <B-A>	D. Consumption (m <sup>3</sup> /day) <C/8days>
<b>SMA3</b>					
1. Jabi Village					
1. Mr. Sulu Ibrahim (slow reading)					
1	Mr. Suroyo Usuf	2895	3057	162	7.8
2	Zita Mohammed (leakage from near tap pipe)	2811	3076	265	32.4
3	Jamil Mohammed	4131	4274	143	17.9
4	Jamil Mohammed	576	606	30	3.8
5	Nurani	2837	2973	136	17.0
6	Nurani Umaha	1438	1518	80	10.0
7	Chinnawati Sari Sdn.	120	125	5	0.6
8	Mr. Mary Pure water company	1092	1172	80	10.0
	sub-total (m <sup>3</sup> /d)				110.6
2. Jabi Village					
1. Saadatu Ndjere					
1	Saadatu Ndjere	2837	2934	97	12.1
2	Puis Cecilia (tap leakage)	4096	4097	1	0.1
3	Musa Mohammed	2714	2373	341	42.6
	sub-total (m <sup>3</sup> /d)				54.8
170.0					170.0
Average (m <sup>3</sup> /d)					
	Ave (m <sup>3</sup> /h)		34.3	1 day (m <sup>3</sup> /d)	823.0
① - ② Difference between inflow and metered volume					
				1 day (m <sup>3</sup> /d)	853.0

15

### 2-3 Result of NRW Reduction Activities <Countermeasures> Water Supply to Public Taps in Jabi Village

Result of flow measurement after disconnection of customers



26

### 2-4 Key Issues of NRW Reduction Challenges of NRW Reduction Activities in the PMAs

GUUDU : No access to many properties for meter reading

JABI : Village water supply on flat rate, meters theft, ultrasonic flow meter battery stolen

GARKI 1 : Uncertain existing distribution pipe location & connection to SMA2 & 3

17

### 2-4 Key Issues of NRW Reduction Problems on PMA/SMA Creation

Pipe network isolation is difficult due to the following reasons:

- No comprehensive drawings
- Discrepancy between as built drawings and actual situation on the ground
- Depth of installed pipeline cause difficulty on survey of pipe location

28



## 2-4 Key Issues of NRW Reduction Uncertain existing pipe connection




Occurred Mysterious (strange) flow measurement result (e.g.: rate of flow in the high elevation areas is larger than that of low elevation areas.)



29

## 2.4 Key Issues of NRW Reduction Discrepancy between as built drawings and Actual Situation on ground



30

## 2-4 Key Issues of NRW Reduction Details of discovered Pipe Connection at Garki I SMA2

- D200mm pipe was not indicated in the existing drawing
- Carried out searching investigation & trail excavation
- Discovered D200mm pipe connect to the other pipe



31

## 2-4 Key Issues of NRW Reduction Details of Non-crossing of Pipe Connection at Garki I SMA3

- Crossing pipe was indicated in the existing drawing
- Carried out searching investigation
- Discovered existing pipe does not connect the other pipe (to the other end)



32

**2-4 Key Issues of NRW Reduction  
Another Challenge of NRW Reduction Activities**

Water supply to Villages in Jabi



**2-4 Key Issues of NRW Reduction  
Meter Theft & Battery Stolen in SMA2**

Meters stolen



Battery stolen



**2-4 Key Issues of NRW Reduction  
Water Supply to the JABI Village**



JABI Villages



**2-4 Key Issues of NRW Reduction  
Access to the Meters in PMAs**

Ratio = Number of possible reading customers / Number of customers

	Meter Reading Ratio
GUDU	45%
JABI	82%
GARKI I	84%

-Gudu showed low reading ratio, because prepaid system and management is done by the developer.

-This situation cause keeping not good meter condition ("Not visible" meter occupied 23% of all meters reading) and produce illegal use (number of illegal connection was 32, included suspect)

## 2-4 Key Issues of NRW Reduction Access to Meter in GUDU

- Investigation of illegal use
- Difficult to enter the property make less investigation of illegal use
- Worse, Service pipe crossing under other person's property
- Prepaid system of Gudu
- Most of meter counters are not visible.
- Need to confirm customer's payment and consumed water volume, using water supply volume data by mechanical flow meter which was installed at inlet of PIMA

37

## 2-5 Issues on Water Meters that the Project Team faced Issues on Water Meters (Pre-paid) that the Project Team faced

Water Meters	Items	Issues
Pre-paid	1. Maintenance	<ul style="list-style-type: none"> <li>• A lot of training for capacity building required.</li> <li>• Monitoring is required periodically to check condition.</li> </ul>
	2. Operation	<ul style="list-style-type: none"> <li>• Funding issues (Management and Bureaucracy).</li> </ul>
	3. Procurement	<ul style="list-style-type: none"> <li>• Some of the applications are not flexible.</li> </ul>
	4. Data Compilation	
	5. Reading Accuracy	
	6. Illegal connection	<ul style="list-style-type: none"> <li>• In case that pre-paid meters are located in the premises, it is difficult to monitor the pre-paid meter to detect illegal connection like bypass.</li> </ul>

39

## 2-5 Issues on Water Meters that the Project Team faced Issues on Water Meters (Conventional) that the Project Team faced

Water Meters	Items	Issues
Conventional	1. Maintenance	<ul style="list-style-type: none"> <li>• Manufactures seal is usually broken in the process of maintenance</li> <li>• Lots of staff members are required to read water meters.</li> </ul>
	2. Operation	<ul style="list-style-type: none"> <li>• Fuel for vehicle and personnel cost are more expensive than that of AMRs and Pre-paid meters.</li> <li>• Low work efficiency of meter reading because operator can use only one vehicle (bus) for meter reading.</li> </ul>
	3. Procurement	<ul style="list-style-type: none"> <li>• No appropriate supplier.</li> </ul>
	4. Data Compilation	<ul style="list-style-type: none"> <li>• Presence of human errors.</li> </ul>
	5. Reading Accuracy	<ul style="list-style-type: none"> <li>• Data is not accurate because water meters are not standardized.</li> <li>• There is no systems for checking meter reading report and bills.</li> </ul>

38

## 2-5 Issues on Water Meters that the Project Team faced Issues on Water Meters (AMR) that the Project Team faced

Water Meters	Items	Issues
AMR	1. Maintenance	<ul style="list-style-type: none"> <li>• It is not easy to maintain AMRs compared to conventional water meters because electric devices mounted.</li> <li>• No workshop.</li> <li>• Spare parts must be ordered from abroad.</li> <li>• Some meters can't be read because of antenna problem (easy to break)</li> </ul>
	2. Operation	<ul style="list-style-type: none"> <li>• AMRs must be procured from only an agent from abroad.</li> </ul>
	3. Procurement	<ul style="list-style-type: none"> <li>• Funding issues (Management and Bureaucracy)</li> </ul>
	4. Data Compilation	<ul style="list-style-type: none"> <li>• Some of the applications are not flexible</li> </ul>
	5. Reading Accuracy	<ul style="list-style-type: none"> <li>• It does not specify quantity of water leakage.</li> </ul>

40

## 2-6 Status of NRW after Countermeasures in Pilot Areas Improvement of NRW Ratio

Target Metering Area	Number of Customer (connections)	As at December 2016		As at May 2017		Improvement (Points)
		Consumption (m <sup>3</sup> /d)	NRW (%)	Consumption (m <sup>3</sup> /d)	NRW (%)	
GUIDU	SMA1	466	52.0	1,631	14.3	37.7
	SMA2	317	53.9	1,471	28.7	25.2
	PMA	783	53.3	3,103	21.0	32.3
JABI	SMA2	377	45.6	3,921	21.1	24.5
	SMA3	196	87.6	3,202	16.2	71.4
	PMA	573	70.0	7,119	30.9	39.1
GARKII	SMA1	31	85.1	731	62.2	22.9
	SMA2	123	74.8	692	78.2	-3.4
	SMA3	242	70.0	1,933	53.7	16.3
PMA	396	74.8	3,356	60.4	14.4	

### 3. Output-3:

A [medium-term strategic plan](#) of FCTWB for NRW reduction is developed, utilizing the results of Output 1 & 2.

To be presented in "Work Plan (Phase-2)".

## 2-7 Key Actions required for Improving NRW Ratio

- Eradicate situation of "Flat rate" and "Estimated" Billings
- Installation of meter to all water users
- Registration of all customer and elimination of non existing customers
- Rigorous/continuous meter reading
- Frequent updating of customer database
- Continuous leakage and illegal detection
- Plan for appropriate maintenance and replacement schedule for water meters

To ease calculation of NRW, there is need to obtain entire water consumption volume appropriately.

- Simplify categorization of customers, charges and Billing system
- Unify meter type to conventional type

THANK YOU FOR YOUR ATTENTION






**The Federal Capital Territory  
Reduction of NRW Project (Phase-2)**

**Work Plan (Phase-2) &  
Working Group for NRW Reduction Planning**

16<sup>th</sup> May 2017

Engr. A. A. Nahuche  
Technical Manager, HOD Distribution, FCTWB



Handwritten signature and date: 20/05/17

**Principles of Project Implementation (Phase-2)**

- Technical-1(A1):** Well-established quantitative NRW monitoring
- Technical-2(A2):** Follow-up and wrap-up of the Pilot project
- Technical-3(A3):** Development of framework for effective and efficient NRW reduction
- Technical-4(A4):** Realistic and feasible strategic planning
- Technical-5(A5):** Review of autonomy and assistance in promotion
- Operational-1(B1):** Flexible and smooth implementation of the Project
- Operational-2(B2):** Cooperation with organizations concerned for implementing the strategic plan
- Operational-3(B3):** Promotion of self-sustainable development after the Project
- Operational-4(B4):** Quality Management of Project Implementation

**Principles of Project Implementation (Phase-2)**

**Technical-1(A1): Well-established quantitative NRW monitoring**  
 As Output-1, the Project realizes quantitative NRW monitoring by installing bulk flow meters and zonal flow meters at outlet of water treatment plant as well as outlet of main service reservoirs, and also modifying existing billing system for calculation of monthly water consumption data. The Project promotes the establishment of comprehensive measurements of both distribution and billed water volume by developing measuring and monitoring system, preparing standard operating procedures and manuals, etc.

**Technical-2(A2): Follow-up and wrap-up of the Pilot project**

Through the prompt and intensive follow-up activities in the Pilot projects, the Project wraps up the pilot projects implementation at earlier stage of Phase-2.

Handwritten signature and date: 20/05/17

### Principles of Project Implementation (Phase-2)

#### Technical-3(A3): Development of framework for effective and efficient NRW reduction

Before the Project was launched, FCTWB had not conducted NRW reduction operations systematically and actively. Thus, the Project develops a framework covering command/communication system among managers and staffs in charge, practical procedures and methods of NRW reduction operations, data measurement/recording/check, water balance analysis, feedback and so on. The Project assists FCTWB to identify causes of NRW in PMAs and examine approaches to NRW reduction suitable for characteristics of service areas, then proposes effective and efficient NRW reduction in medium-term strategic planning.

As Output-2, the Project demonstrates effects, cost-effectiveness and importance of NRW reduction through Pilot projects. Considering conditions of FCTWB including implementing structure, service/management infrastructure, budget, etc., the Project also examines technically the balance between entire/zonal NRW monitoring in Output-1 and NRW reduction in Output-2.

5

### Principles of Project Implementation (Phase-2)

#### Technical-5(A5): Review of autonomy and assistance in promotion

Autonomy of FCTWB based on the legal framework is the key to achieve sound management of water supply services, adequate operation and maintenance, and sustainable NRW reduction. However, the FCTWB Bill for autonomy has not been approved by the Parliament since the former administration.

In the Phase-2, the Project reviews the Bill, analyzes the financial situation, conducts examination on the effect and impact of autonomy, and considers the organizational picture suitable for FCTWB. In anticipation of promoting NRW reduction, the Project prepares documents to be presented to the FCT Minister if necessary.

7

### Principles of Project Implementation (Phase-2)

#### Technical-4(A4): Realistic and feasible strategic planning

As Output-3 based on the results of Output-1 and Output-2, the NRW reduction medium-term strategic plan for five years and annual NRW reduction plan are developed by the Working Group, which should be realistic and feasible in consideration of cost of NRW reduction and certainty of budgetary allocation. The medium-term strategic plan includes the tactics to expand NRW reduction into the entire water service area of FCTWB drawing water from Lower Usama Dam (LUD), review of organization structure, human resources development, infrastructure development (pipe replacement, etc.). The Project sets timeline and priority by issues in consideration of capacity and structure of each department, and then develops a implementation plan (including target values), an organization and human resources development plan and a distribution pipe replacement plan. In addition, the Project designs new department or cross-organizational taskforce on NRW reduction as a successor to the NRW Management Team and/or Action Team to be established in order to continue NRW reduction operations routinely and sustainably.

6

### Principles of Project Implementation (Phase-2)

#### Operational-1(B1): Flexible and smooth implementation of the Project

For successful implementation of the Project, framework/approaches of activities, that is, the Project Design Matrix (PDM) should be modified flexibly according to political, social and security situations, organizational reform of organizations concerned and their performance. Thus, the Project recognizes cases early and monitors them, which may impact on implementation, and seeks solution through close information sharing, smooth communication and coordination with among organizations concerned.

In order to carry out the Project as planned, the Project secures a communication system that functions efficiently and timely.

8

## Principles of Project Implementation (Phase-2)

### Operational-2(B2): Cooperation with organizations concerned for implementing the strategic plan

To make the NRW reduction medium-term strategic plan be **functional** properly, **support and understanding by the organizations concerned \*** and **adequate budget allocation** are the key. The Project strengthens **practical cooperation** among the organizations concerned for sustainable development and improvement of water supply services of FCTWB through **periodical meetings, discussions and approaches**.

In this process, the financial situation of FCTWB, problems and issues of operation and maintenance including NRW reduction, financial and technical effects and impact of NRW reduction, establishment of feedback system, the necessity of developing the service/management infrastructure should be shared appropriately and timely.

\* FCTA, FCDA (Water & Sewage, Design & Evaluation), AGIS, FMWR, FMBNP, etc.

9

## Principles of Project Implementation (Phase-2)

### Operational-4(B4): Quality Management of Project Implementation

The Project looks after various records of communication, activities, manuals and documents including reports, and then secures **quality** through review, validation and verification. Particularly, **Project Monitoring Sheet** is utilized and improved as an effective tool of progress control. The Project applies the Plan-Do-Check-Act (PDCA) cycle so that the knowledge obtained and the lessons learned through activities can be fed back to the Project during implementation for achievement of substantial results at the end of the Project.

11

## Principles of Project Implementation (Phase-2)

### Operational-3(B3): Promotion of self-sustainable development after the Project

#### (1) Establishment of Cross-Organizational Unit and Task Force

In order to strongly and continuously promote the development and improvement of NRW reduction and the service/management infrastructure in the short-, medium- to long- terms, **a mandatory and dedicated cross-organizational unit or task force** (with certain discretion) is required. With consideration of this, the Project establishes "NRW Reduction Working Group" to implement Phase-2 more effectively.

#### (2) Motivation and Initiative of FCTWB Staff

In the Phase-2, the Project makes **full use of the motivated staff and their initiative** based on knowledge obtained and awareness in the Phase-1.

#### (3) Capacity Assessment and Capacity Development Plan

Based on the **Capacity Assessment (CA)** and **Capacity Development (CD) plan** which were conducted and prepared in the Phase-1, the Project monitors status of capacity development quantitatively, conducts follow-up, and reviews CD plan.


10

## Contents of the Medium-term Strategic Plan (Tentative)


- A. Introduction to NRW and approaches
- B. Target and indicator
- C. Staffing plan and their responsibilities
- D. HRD plan
- E. Summary of results of pilot projects
- F. Causes of NRW and their patterns by features of areas
- G. Workflow of NRW reduction
- H. NRW reduction operations plan : Network drawings and data, Design and creation of DMA or equivalent, Prioritization in NRW reduction, Replacement plan of existing pipelines, Field examination of existing valves and etc., Installation of flow meter, Measurement of Minimum Night Flow, Leakage detection, Repair of leaks and recording, Customer listing, Meter reading, Identification of illegal connections and meter inaccuracy, Data collection of billed consumption before/after NRW reduction, Measures against illegal connections and meter inaccuracy, Water balance analysis after NRW reduction operations, Safety measures
- I. Implementating schedule
- J. Estimation of total and annual costs
- K. Estimation of total and annual benefits
- L. Recommendations on facility development /improvement and its model
- M. Recommendations on autonomy and improvement in financial situation
- N. Manual for equipment

17

### Timeline and Flow of the Medium-term Strategic Planning (2017)



### Timeline and Flow of the Medium-term Strategic Planning (2018)



### Working Group for NRW Reduction Planning Sub-Group: Working-Level (Proposed)

- Leader**
- Engr. Moh. Kabir Rabiul (HoU: NRW, Distribution/HQs)
- Sub-Leader**
- Engr. Abdullahi Masaud (HoU: Metering General, Distribution/HQs)
  - Mrs. Rose Akpan (HoU: Billing, Commerce/HQs)
- Members**
- Mr. Denjuma Isah (HoU: Monitoring and Detection, Commerce/HQs)
  - Mr. Shehu Suleiman (HoU: GIS, Distribution/HQs)
  - Mr. Habib Ahmed Kiru (A.M./Gudu)
  - Mr. Muhammad A. S. Ramat (A.M./Jabi)
  - Mr. Acesoji Adenuga (A.M./Garki I)
  - Mr. Abdulrahman Muhammed (NRW Unit, Distribution/HQs)
  - Mr. Igbinosa Courage (NRW Unit, Distribution/HQs)
  - Mr. Mohammed Dauda (Pipeline Unit, Distribution/HQs)
  - Mr. Abubakar Ubale Abubakar (AMR Unit, Distribution/HQs)
  - Mr. Abdulrahman Shehu Sani (Prepaid Unit, Distribution/HQs)
  - Mr. Abdul Ozum (Assistant: A.M., Distribution/Gudu)
- FCDA**
- Engr. Solomon Udoh, Principal Engineer, Engineering Services
- \* Other members: To be co-opted when necessary.  
\* Regular Meeting: at FCTWB's Conference Rooms at least twice a month or.

### Working Group for NRW Reduction Planning Sub-Group: Advisory-Level (Proposed)

- FCTA**
- Mr. Sani Pai (Director, EPRS), Chairperson
  - Mr. Lawal Abubakar (Deputy Director, EPRS)
- FCTWB**
- Mr. Hudu Bello (Director)
  - Engr. A. A. Nahuche (HoD, Distribution)
  - Mr. Adis S. Muhammad (HoD, Commerce)
  - Mrs. Hafsat Ahmed Lawi (HoD, Finance)
  - Mr. Sunday Agbonhane (HoD, Reservoir and Production)
  - Mrs. Lola Okobi (HoD, Quality Control)
  - Engr. Abiodun R. Lawal (HoU, Special Projects, Distribution)
  - Mr. Dele Olatunji (HoU: Multilateral Relations)
  - Mrs. Burmi Olowookere (HoU: Planning, Research and Statistics)
  - Mr. Musa Dikko (HoU: Pipeline/Distribution)
- FCDA**
- Engr. F. C. Ezeoha (Deputy Director: Water & Sewage, Engineering Service)
  - Engr. J. U. Osayande (Deputy Director: Design, Design & Evaluation)
- FNWR**
- Mr. Adebajo Adebayo J. (Deputy Director: TSS/C&P)
- \* Regular Meeting: Once a month or on an as-needed basis.





## The Federal Capital Territory Reduction of NRW Project (Phase-2)

### Summary Report of the 3<sup>rd</sup> Workshop

16<sup>th</sup> May 2017

Engr. Abolade R. Lawal  
Project Coordinator, HoU (Special Project), FCTWB

1

### 3<sup>rd</sup> Workshop

**Venue:** Savannah Suites Hotel, Area 3, Garki, FCT  
**Time:** 9:30 - 15:15 on Tuesday, 9<sup>th</sup> May 2017

#### **Attendance: 120 registered participants**

- Federal Capital Territory Administration (FCTA/EPRS)
- Federal Capital Territory Water Board (FCTWB)
- \* HQs, 3 Pilot Area Offices and all other Area Offices
- JICA Nigeria Office
- JICA Expert Team
- Federal Capital Development Authority (FCDA)
- African Development Bank (AFDB)
- Agence Française de Développement (AFD)
- Lagos Water Corporation (LWC)

2

### Purpose and Sessions of the 3<sup>rd</sup> Workshop

- Purpose of Workshop**
- Formation of shared awareness of project orientation and updated progress, problems and challenges

#### **Session 1**

Output-1: NRW Calculation and Monitoring

#### **Session 2**

Output:2 NRW Reduction Pilot Project

#### **Session 3**

Output-3: NRW Reduction Strategic Planning in Phase-2

3

### **Session 1 Output-1: NRW Calculation and Monitoring**

- 1-1. Bulk & Zonal Meters
- 1-2. Billing System
- 1-3. Works and Challenges

### **Session 2 Output-2: NRW Reduction Pilot Project**

- 2-1. Procedures of Pilot Project
- 2-2. Gudu Case Study
- 2-3. Jabi Case Study
- 2-4. Garki I Case Study
- 2-5. Findings in Case Studies, Issues and Challenges

### **Session 3 Output-3: NRW Reduction Strategic Planning in Phase-2**

- 3-1. Work Plan (Phase-2)
- 3-2. Working Group on Strategic Planning

4

## Photos



High Table



Participants



Presentation



Presentation



Presentation



Equipment displayed

5

## Comments and Q&A

- Decision makers are concerned about benefit of NRW reduction, particularly revenue generation in monetary value.
- FCTWB should have a plan to sustain bulk and zonal meters with respect to electricity supply problems?
- FCTWB should sustain the upgraded billing system.
- What is the acceptable NRW (leakage/loss) in design?
- What is the response time for repair/replacement?
- What happened to the customers after the repair/replacement?
- How can FCTWB assist other water supply utilities in Nigeria to embark this kind of NRW project as the lessons learnt?
- Why does FCTWB have flat-rate customers under prepaid meter system?
- What is the possibility for JICA to transfer technology to produce water meters locally so as to avoid procuring them abroad.
- Other technical comments

6

Project Title: The Federal Capital Territory Reduction of Non-Revenue Water Project  
 Project Period: October 2014 to March 2018 <sup>September</sup>  
 Implementing Organization: Federal Capital Territory Administration (FCTA) / Federal Capital Territory Water Board (FCTWB)  
 Direct Beneficiaries: FCTWB, relevant staff of FCTWB Headquarters and pilot Area Offices  
 Project Site: FCT  
 Pilot Area Offices: Jabi, Garaki and Gudu

Narrative Summary	Objectively Verifiable Indicators	Means of Verification	Important Assumption	Achievement	Remarks
<p>&lt;Overall Goal&gt; Level of Non-Revenue Water (NRW) is reduced at the service area of FCTWB</p>	<p>Annual NRW ratio is reduced to X% (*) at the end of the year 2023                      Note (*): Target value (X%), which is expected to be determined in the medium-term strategic plan for NRW reduction, shall be tentatively filled when the final draft was approved by the Director of FCTWB, which shall be finalized when the plan is approved by FCTA</p>	<p>Record of NRW ratio kept by Distribution Department</p>	<p>None.</p>	<p>None.</p>	
<p>&lt;Project Purpose&gt; Capacity of FCTWB for NRW reduction is strengthened</p>	<p>The medium-term strategic plan for NRW reduction (2018-2022) is approved by FCTA by the end of the Project.                      NRW reduction operations of the first quarter of 2018 specified in the annual plan of the above plan are carried out according to the plan by FCTWB.                      Relevant staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) become equipped with skills and knowledge necessary for NRW reduction according to the criteria set by the Project for each level.                      NRW ratio of each PMA in the last quarter of the Project reaches its respective target (**)</p>	<p>Date of approval of the plan                      Result of monitoring by NRW Management Team                      Results of joint assessment based on the criteria set by the Project                      Record of NRW ratio kept by Distribution Department</p>	<p>Policy support for NRW reduction is discontinued                      Policy support for NRW reduction is not discontinued                      Natural disaster/                      political instability/                      economic crisis that affect the service area of FCTWB do not occur                      Activities to implement the medium-term strategic plan are not discontinued or delayed</p>	<p>Indicator a: None.                      Indicator b: None.                      Indicator c: Results of interim capacity assessment in Nov.-Dec. 2016 show that capacity developed has not reached to the criteria. Follow-up capacity development is necessary in Phase-2 of the Project.                      Indicator d: None.</p>	
<p>&lt;Outputs&gt; 1. Level of NRW of both the service area of FCWTB and water distribution areas is monitored regularly</p>	<p>Target for each PMA is expected to be determined by the end of the first quarter of the second year.                      Record of monthly NRW ratio is kept by Distribution Department from the third quarter of the second year of the Project.                      Monthly NRW ratio of the service area of FCTWB is reported to its monthly Joint Management Meeting from the third quarter of the second year of the Project.                      Quarterly NRW ratio of the service area of FCTWB is reported to Management of FCTWB from the third quarter of the second year of the Project.                      Periodic records of data on water distribution management such as water flow of zonal meters and water pressure are kept by Distribution Department from the first quarter of the third year of the Project.</p>	<p>Monthly record of NRW ratio                      Material for meetings submitted by the Distribution Department                      Periodic records of data on water distribution management</p>	<p>Staff of FCTWB (i.e. members of NRW Management Team and Pilot NRW Action Teams) trained through the Project do not leave the office in large numbers</p>	<p>Indicator 1a, 1b, 1c: None and delayed as a result of delay in Activities 1-2 to 1-5.                      Indicator 1d: None</p>	
<p>2. Methods/operational procedures for effective NRW reduction are established through pilot projects at Pilot Metering Areas (PMAs) under pilot Area Offices (*)</p>	<p>Decrease rate of NRW ratio for each Sub Metering Area of a PMA reaches at least 80% of its target at the end of the respective NRW reduction operations.                      Technical manuals for Area Office managers and field operators (i.e. technical officers and meter readers), including audio visual materials, are approved by Head of Department (HOD) for Distribution and HOD for Commerce by the first quarter of the third year of the Project.</p>	<p>Record of NRW ratio kept by the Distribution Department                      Date of approval of the manuals</p>	<p>None.</p>	<p>Indicator 2a: Most of results did not reach target level. Follow up activities to achieve the target level are necessary by utilizing lessons and learn.                      Indicator 2b: Technical manuals were prepared and provisionally approved.</p>	
<p>3. A medium-term strategic plan of FCTWB for NRW reduction is developed, utilizing the results of Output 1-2 (**)</p>	<p>By October 2017, draft medium-term strategic plan for NRW reduction (2018-2022) is submitted by FCTWB to FCTA for review and approval                      By October 2017, an annual NRW reduction plan (2018) is incorporated in FCTWB's annual recurrent and capital plan (2018) for submission to FCTA for review and approval.                      A planning manual for NRW reduction is approved by the Director of FCTWB by the end of the Project.                      By November 2016, framework of water distribution management is established.</p>	<p>Date of official letter submitting draft strategic plan and annual recurrent and capital plan                      Date of approval of the manual                      Implementing structure and workflow of water distribution management</p>	<p>None.</p>	<p>Indicator 3a: None.                      Indicator 3b: None.                      Indicator 3c: None.                      Indicator 3d: Framework has not been ready due to delay in Activity 1-6 and 1-7.</p>	

Note (\*): NRW components targeted by Output 2 are (i) invisible leakage; (ii) customer meter malfunction; and (iii) illegal connection  
 Note (\*\*): A medium-term strategic plan is a five-year plan, which may include medium-term target, strategies and actions, timeframe, human resource requirement, on-the-job training mechanism, cost-benefit analysis of NRW reduction, etc. It is noted that NRW components addressed by the strategic plan are not limited to the ones mentioned in (\*) above; they shall be discussed and determined in developing the outline of the strategic plan (through Activity 3-4).

200

*[Handwritten signature]*

