# 第7章 結論

## 7-1 提言事項

## (1) 総括

- ① プロジェクトを総括すると、おおむね達成されたといえる。
- ② 道路·交通条件、自然条件が非常に厳しい本プロジェクト地域において、予定された5年間で、各分野においてそれぞれの成果をあげたことは高く評価できる。
- ③ これは日本側の6名の長期専門家の献身的な貢献と17名のカウンターパートを配置するといったパラグァイ政府の努力によるところが大きい。
- ④ ニエンブク県知事およびピラール市長をはじめ、関係6郡の関係者から農牧省に対するデルマスール計画継続の熱心な要請があることに加え、隣接郡から計画地域拡大を望む声があがっている。このことは、本プロジェクトへの高い評価の表れである。
- ⑤ 不安定なパラグァイ側の予算執行率はプロジェクトの上位計画であるデルマスール計画の自立発展性に不安を抱かせる。
- ⑥ 本調査では、次の成果が確認された。
  - 1) 湛水被害の緩和方法として、モデル排水路の効果が実証された。
  - 2) 住民参加による排水路の施工や維持管理を行う新たなインフラ整備の手法が開発され、それを推進するための組織体制の整備が準備されつつある。
  - 3) 劣悪な土地条件のもとで、小規模農民の生活を向上させるための作付体系、土 壌改良技術が絞り込まれるとともに、酪農、養蜂委員会の設立がなされた。
  - 4) モデル工事の実施が、小規模農民に社会、経済、文化的効果をもたらした。
- ⑦ 本調査により、次のような組織体制の強化が必要との認識に至った。
  - 1) デルマスール計画地域における中長期的な排水路の施工および維持管理を行う ためには、農牧省主導により、機械維持管理、排水路計画および施工を調整し、 地方自治体や農民から資金調達する機能を持った支援組織を設置する必要がある。
  - 2) 農民のニーズに合った適正技術を指導するため、デルマスール計画事務局の栽培・普及部門と普及所の連携や、酪農、養蜂などの市場開発および販売流通のため、協同組合などの関係機関との連携が必要である。
- ⑧ モデル工事による小規模農民への社会、経済、文化的効果については、農村開発 プロジェクトとして重要な成果であり、正確に確認する必要がある。そのため、早 急にわが国から農村開発専門家を派遣し、現地コンサルタントなどを使って詳細な 調査を行い公表することが望まれる。その調査結果と5年間のプロジェクトの成果

をもとに、関係機関に呼びかけ、1999年6月までにセミナーを開催するよう提案する。

- (2) フォローアップ協力の提案
  - ① 本プロジェクト活動は今次調査による評価結果から、プロジェクト目標を達成するためには、次の技術支援を継続する必要性が認められた。
    - i) カウンターパートの排水路の路線決定技術の習得。
    - ii) 受益者による排水路の維持管理体制の整備
    - iii)カウンターパートの重機械の運用・維持管理技術
    - iv) 営農の多様化栽培技術の改善
    - v) 農業開発組織体制の強化
  - ② フォローアップ期間に期待される具体的な成果および投入については、以下のとおりとすることが妥当であると判断した。
    - 1) 成果
    - i ) カウンターパートが現地踏査による技術的判断と受益農民の意見調査により、 排水路の路線を決定できる。
      - ii) 受益者の参加による排水路維持管理の技術と体制が整備される。
      - iii)カウンターパートが供与された重機械を運用、維持管理する技術を習得する。
      - iv)より生産性の高い作付体系が提案される。
      - v) ピラール南部地域において、農村開発を調整するとともに、資金調達できる 支援組織が設立され、運営される。
    - 2) 投入
      - i ) 長期専門家
        - リーダー:水管理・施工
        - 業務調整:組織体制整備
      - ii) 短期専門家

必要に応じ、機械維持管理および営農

ii)研修員受入

必要に応じ

iv) 供与機械

重機械のパーツ

3) 期間

1年9カ月 (2001年3月31日まで)

## 7-2 課題と教訓

(1) 成果が導かれた要因

活動目標がおおむね達成された要因には、次のことが考えられる。

- ① 6名の専門家のうち、調整員を除いて、5年間交代がなかった。
- ② 1年目10名であったカウンターパートが最終的には17名になり、かつ、交代がなかった。
- ③ 日本の専門家のリーダーとパラグァイ側のカウンターパートのリーダーが互いに 連携しつつ、リーダーシップを発揮した。
- ④ 専門家とカウンターパートの共同作業がそれぞれの分野で密接で、継続性が高かった。
- ⑤ 供与機械として、重機械(ブルドーザー、パワーショベル、トラックなど)が投入されたことにより、オペレーターが育ち、請負に出さずに、独力でモデル工事が 実施できた。
- ⑥ モデル工事の効果が具体的で、プロジェクトが進むにつれて、展示効果が発揮され、住民の関心が高まった。
- ⑦ 1998年4月の洪水時に、専門家とカウンターパートが重機械を利用して洪水対策 に協力したことが、住民の共感を呼び、事業への協力の姿勢が高まった。
- ® モデル事業実施地区で、洪水の後の洪水対策が円滑に進んだことが、事業への期 待感を高めた。
- ⑨ 農牧省本省の日本人専門家の強力な支援があった。
- (2) 推進を阻害した要因

以下のような点は、プロジェクトの円滑な推進を阻害したと考えられる。

- ① パラグァイ側のローカルコストの予算執行率が4年目、5年目になって低下し、 重機械の運転経費を日本側の経費で手当てせざるを得なくなった(このことはプロ ジェクトの上位計画であるデルマスール計画の自立発展性に不安を抱かせる)。
- ② 重機械の通関に時間を要した(パラグァイ側の通関費用の手当ての遅れが原因)。
- ③ 予算を執行するための農牧省本省の行政的な手続きに、常に時間を要した。
- ④ 一部のスペアパーツの入手に時間のかかるものがあり、機械の運用を妨げた。
- ⑤ すべての専門家ではないが、語学力(スペイン語)の不足があった。
- ⑥ プロジェクト開始時に、県普及所とプロジェクトの間で、役割分担や連携体制について、十分なコンセンサスが得られていなかった。このことが市場開拓、普及、流通改善のための関係機関の連携に課題を残した。

# (3) 教訓

プロジェクトタイプの技術協力にあっては、計画の妥当性が大切である。あらかじめ 十分な検討がなされていれば、さらに高い効果があげられたのではないかと考えられる 点は次のとおりである。

① 技術移転を進めるにつれ、デルマスール計画を推進するためには組織体制の強化が必要との認識に至った。そのため、組織強化については、取り組みが遅くなったうえに、住民や関係者の意識の向上を図りつつ組織づくりを推進することは容易でないことから、フォローアップ協力で対応せざるを得なくなった。

当初の計画時の調査に十分時間をかけておけば、プロジェクトの目標設定がより 具体的で労力配分が明確になり、さらに効率的に実施できた。


- ② プロジェクトの目標は小農支援であるが、小規模農家は動員できる資源に乏しく、 教育水準も低いため、生産拡大の機会を十分に生かせない。目標を実現する手法と して、中規模・大規模農家を巻き込む必要がある。具体的には営農の多様化におい て、より展示効果を期待するためには、中規模の篤農家を対象にモデル事業を設定 するという方法もあった。
- ③ 技術的には、道路開発が小規模農家に与えるインパクトは大きい。モデル排水路 の工事用道路のインパクトも大きいものがあった。当初から、農道整備と排水路計 画を一体とした地域開発の目標設定が可能であったなら、より大きな効果が得られ た。
- ④ 相当な成果の割に、その内容が、地域住民・パラグァイ政府、および日本側関係 者に理解されていない。適切な広報活動による成果をわかりやすくパラグァイ国民 などに伝える努力は、技術協力それ自体と同様に大切である。

資 料

-		
	*	

1 組織図(1)


# II. ESTRUCTURA Y ORGANIZACION



# 1 組織図(2)

# Estructura Organizacional El Provecto de Desarrollo Rural en la Region Sur de Pilar

ビラール南部地域農村開発計画組織図



#### 2 評価サマリー

## パラグアイ共和国ピラール南部地域農村開発計画:評価サマリー

## 上位目標

ビラール南部地域において小規模農家の生活水準が改善される。

#### プロジェクト目標

農牧省およびプロジェクト地域の小規模農家が、排水管理の改良、土壌改良、栽培技術の改良、営農形態の多様化により持続的な農業開発を維続するための技術力と組織体制を強化する。

## 成果1. 排水管理計画の策定

ゴール リー・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・	プロジェクト終了時までの達成の見通し
ブロジェクト地域におけるデータ収集・解析と排水改良	
計画の策定作業を通して、C/P が排水管理計画の策定に	作業は終了し、C/P への技術移転も完了する見通し
関する知識・技術を習得する。	である。

サブ・ゴール	達成度	残された課題	技術支援 の必要性
14 プロジェクト全域の排水改良計画がな精度と詳細さで策定される。	必要 A		-
IB データ収集・解析、計画策定のためで 析プログラムや技術マニュアルが作り れる。	1 1		-
IC C/P が技術に習熟し、独自に活動を できる。	継続 A		-

(注) サブ・ゴール達成度の判定基準は以下の通りである。

A:ほぼ達成される。

(達成度 8割以上)

8:ある程度達成される。

(達成度 6-8割程度)

C:達成できない。

(達成度 6割以下)

技術支援の必要性の判定基準は以下の通りである。

- : 残された課題はない。

X: 残された課題があるが、プロジェクト終了後、バラグアイ側の努力で達成可能である。

XX:プロジェクト終了後も継続的な技術支援の必要性が大きい。

 $f(x) = g_{x,y}(x)$ 

ニュール	プロジェクト終了時までの達成の見通し
C/P が、排水改良モデル地区において排水管理施設と管 農展示用農地を整備することを通して、農民の参加を得 て地域レベルで建設・維持管理可能な排水管理施設の計画・設計・施工に関する適正技術とその実用的な活用方面 に精通する。	<ul><li>↓ の路線決定・施工、重機械の維持管理について、</li><li>↓ は更なる経験と技術指導が必要である。</li></ul>

サブ	・ゴール	達成度	残された課題	技術支援 の必要性
24	技術的にプロジェクト地域で受け入れ可 能な設計基準・工法が採用される。	A		-
28	受益住民が積極的に排水路の計画・施工 に参加し、役務を提供する。	A		·
2C	建設された排水施設が顕著な排水効果を 示す。	A		-
20	計画・設計・施工に関するマニュアルや指 針が作成される。	٨		-
2E	重機械のオペレーターが養成される。	Α	and the second s	
2F	C/P が重機械の維持管理技術に習熟する。	8	重機械の修理技術について、更なる技術指導が必要である。	XX
2G	C/P が排水路の計画・設計・施工管理技術 に習熟し、独自に活動を継続および反復 できる能力を獲得する。	В	現地路査による技術的判断と受益農民間の意見調整に基づく路線決定について、更なる技術指導と経験が必要である。	XX
2H	C/P が排水路の計画・設計・施工管理技術 の訓練・研修を独自に実施できる能力を 獲得する。	A		

	-	1 ***	
2H C/P が排水路の計画・設計・施工管理技術 の訓練・研修を独自に実施できる能力を 獲得する。	A		-
成果3.受益者の参加による排水路の維持管理	体制の整備	na ng kabilita <u>ng Pilitan</u>	
ゴール		プロジェクト終了時までの達	成の見通し
適切な排水路維持管理の手法・手順・組織体制がなり、モデル地域の受益農家により実施されるして、C/P が住民参加による排水路維持管理のと組織開発の方法を習得する。	ことを通	ゴールはあまり達成できない。C/P 順調に行われたが、排水路維持管理 織体制は開発途上にあり、適切な組 われていない。技術開発と組織強用 する必要がある。	型の手法・手順・組 性持管理作業は行

サン	(・ゴール	達成度	残された課題	技術支援 の必要性
3.4	適切な維持管理作業の技術と手法が明らかになる。	В	排水路清掃の技術と手法は開発途上 で、維統的な検討が必要である。	XX
38	モデル排水路と工事用道路を維持管理する組織体制が確立する。	8	集落単位の組織はできたが、受益者と 地方自治体を中心とした流域単位の共 同作業を調整する体制を確立する必要 がある。	XX
3C	建設された排水路と工事用道路が住民組 織の連携により適切に維持管理される。	C	自分達の施設であるとの認識を高め、 適切な維持管理作業が行われるように 指導する必要がある。	XX
3D	C/P が排水路・工事用道路の維持管理の必要性を理解し、その方法・手法・組織体制、その普及方法、組織開発方法に習熟する。	8	C/P が習熟した維持管理作業の技術・手 法・組織体制は、開発途上である。	XX

# 成果4. 営農多様化・栽培手法・土壌改良手法の技術的な検討

ゴール	プロジェクト終了時までの達成の見通し
適作物・適品種、代替作物の可能性、作付体系の多樣化、 栽培技術の改良、適切な土壌改良技術を検討することを 適して、C/P がプロジェクト地域において生産性を向上 できる技術改良の進め方を習得する。	ゴールは部分的に達成される。C/P は基本的な技術 を習得し、今後も技術改良を継続できる。地域の小 規模農家が採用できる適作物・適品種・代替作物と栽 培・土壌改良の適正技術が絞り込まれたが、現状で は、生産性を大幅に向上できる見通しは立っていな い。

サフ	* <b>ゴャッル</b> また - 12 - 12 - 12 - 13 - 13 - 13 - 13 - 13	達成度	残された課題	技術支援 の必要性
44	生産性向上と営農の多様化を可能とする 適作物・適品種・代替作物が提案され、普 及所の指導対象品目となる。	8	適作物・適品種・代替作物がいくつか提案されたが有望な換金作物は見つかっておらず、継続的な検討が必要である。	XX
48	プロジェクト地域で小規模農家が採用可能な栽培・土壌改良の適正技術が見出される。	A .		
4C	小規模農家の生産性向上に寄与できる適 正作付体系が提案される。	В	提案された作付け休系による生産性の 向上はあまり大きくない。 継続的な検 討が必要である。	XX
4D	各種調査・試験のためのマニュアルが作 成される。	A		-
4E	C/P が調査・試験・展示園場運営などの手 法と技術に習熟し、独自に技術改良を継 続できる能力を獲得する。	٨		•

# 成果 5. 多様化された営農形態と改良技術を導入するための普及活動の改善と強化

ゴール	プロジェクト終了時までの達成の見通し
普及員・キーファーマーに対する訓練・研修、モデル農 における改良された営農形態の展示、生産者組織の指導 育成、情報キャンペーンなどを通して、C/P と普及員 営農の多様化と改良技術を効率的・効果的に普及でき 能力を得る。	等・ 得たが、普及員への技術移転は十分とは言えず、パ が ラグアイ側による継続的な努力が必要である。

サノ	・ゴール	達成度	残された課題	技術支援 の必要性
5A	農家調査、農産物市場調査、農業生産組 織の実態調査により、小規模農家の現状 が明らかになる。	À		-
58	営農多様化と改良技術の普及活動を強化するための研修プログラムが開発され、 C/P が普及員に対する研修プログラムおよび技術的な指導を独自に実施できる。	, <b>Λ</b> :		•
5C	普及員が営農の多様化と改良技術の普及 活動を実施できる知識と技術を獲得す る。	8	普及員の能力開発の余地が残されている。C/Pによる研修の継続および日常業務での共同作業を通じた普及員への技術指導が必要である。	X
50	提案された適作物・適品種、栽培技術、 土壌改良技術、モデル作付体系が、研修 を受講したキーファーマーの経営モデル として採用される。	A		-
5E	モデル農家が選定され、多様化された営 農形体が展示される。	A		•
5F	農業生産組織の数、加入農家数が増加 し、活動分野が拡大する。	۸		

# 成果6、農業開発組織体制の強化

ゴール			プロジェクト終了時までの達成の見通し
ビラール南部地域におい 用して排水管理改善とさ 的な農業開発を推進する	清農改善·生産性向、	上による持続	ゴールは達成できない。地域開発協議会による補完 的な財源確保と関係機関の効果的な連携体制の検討 が開始されたにとどまる。組織開発への維続的な助 言が必要である。

サフ	・ゴール	達成度	残された課題	技術支援 の必要性
6.1	DERMASUR プロジェクトを継続するための 長期的な活動計画、資金計画が策定さ れ、決定される。	8	1999-2003 年度の活動計画が農牧大臣に 承認され、1999 年度予算の準備が進ん でいる。	Х
6B	地方自治体や地域農民のイニシアチブと コスト負担により、供与された重機を用 いて排水施設等の建設を計画・調整・実施 する体制が確立する。	В	県と住民がコストを負担して事業を行った実績があり、制度化の準備が進められている。財源確保と計画調整のメカニズムの制度化を進めるための助言が必要である。	XX
6C	市場関拓・普及・流通改善により営農の多 角化と生産性向上を推進するための関係 機関の連携メカニズムが確立する。	С	カウンターパート・普及所・生産者組合・ 試験研究機関などの役割分担と業務の 流れを整理し、定着させるための助言 が必要である。	XX

No. 1 - 1

機材の利用ー管理状況表

(160万P	の万円以上の数柱)	の機材) ※平成6年既供与機材						平成10年度第3四半期現在
			4	1	(100 000)	利用	色理	(名) (名) (4) (4) (4) (4) (4) (4) (4) (4) (4) (4
供与年度	鏕	機材名 (メーカー名・北天)	部	双翼	有压 (宋四) <b>奉</b> 互	共光	朱光	
科 6年政	(701) O 1	トヨタ ランド・クルーザー車 4WD 2982cc 118 IP (1994 年型)	3.222	1台	(70%小車庫) 総務担当管理活用	ω	∢	
坦國	(700)	トヨタ Mラウス、ガル・キャビン、小型トラック 4WD 2779cc 87HP (1994年型)	2.516	1台	(岡上) 排水瓶工管理活用	4	∢	
1	(689) S O	トヨタ Mラッス、チバル・キャビン、小型トラック 4WD 277900 87部 (1994年型)	2,516	1台	(同上) 栽培分野管理活用	4	4	
<u>교</u>	(888)	トヨタ Mラックス、チブル・キャン、小型トラック 4WD 2779cc 87部 (1994年型)	2.516	1台	(同上) 普及分野管理活用	Ą	4	
五	0.5	中型温出用ブルドーザー (15 t 級) CAT. modelo D5H LGP	15, 649	1台	(モデル地区) 排水施工管理活用	4	A	(田下牧路体阻中) オン・が望線や兼ねと称像
면	90	<u>大型凝地用バックホー (0,9 m 級)</u> CAT. modelo 320L	13, 685	1台	(同上) 排水施工管理活用	4	∢	11 10
坦	0.7	小型協力用バックホー (0,23m³後) KAMO 60N	9.150	1 15	(回上) 排水施工管理活用	4	<	千回
四四	80	小型温地用バックホー (0, 23m <sup>3</sup> 数) KAMO 60N	9.150	1台	(同上) 排水施工管理活用	∢	∢	<u> 기</u>
1 10	60	Massey Ferguson MF290 大型 トラクター 85HP	3,237	1台	(農学校内機械庫) 栽培分野管理活用	∢	∢	
匝	10	試験区用精密播種機 WINTERSTEIGER SEEDMECH	4.702	1台	(同上) 栽培分野管理活用	ф	<	播種期に集中使用
中區	11	號用插鐵機 S.L.C. Modelo 708 AB (Plantio Directo)	2.284	1台	(同上) 栽培分野管理活用	æ	.∢	1 <u>1</u>
1 10	12	Rolba Nettuno M 5000 水草処理用舟	1.652	1海	(七), 拉区内) 排水焰工管湖沿用	υ	A	水路滑揚時に集中使用
70	13	マルチ オートカウンター "EVER WELL" Model: KC-10	2.000		(農学校内倉庫) 栽培分野管理活用	Ų	∢	収穫期等に集中使用

平成10年整第3四半期現在

各uttyl、普及員内で交信で なるよう発信器を配備 集会時集中使用 が7-5回棟を兼ねて移動 (現在インジン参照中) (年記事項) **収穫時に集中使用** 検査時に集中使用 山 回 ᅬ 口回 匝 農民研修、 編札 法治 管理 ⋖ ⋞ ⋖ ⋖ ⋖ 4 ⋖ < ⋖ ∢ ⋖ ⋖ ∢ 状光 和田 O 囟 ⋖ ⋖ ∢ ⋖ മ Ω ⋖ ⋖ ∢, ⋖ ∢ 、トルラも区) 探水街工館開泊用 (同上)、 排水施工管理活用 (加元小車庫) 普及部門管理活用 (ホアン
起区) 辞水箱工管理活用 (同上) 排水施工管理活用 (同上) 排水施工管理治用 (回上) 排火插工管阻活用 (阿上) 裁结部門管理法用 (康华校内横查室) 栽培部門管理活用 (力/2/小事務所) 普及部門管理活用 (力元小車庫) 排水施工管理活用 (農学校內機械庫) 栽培部門管理活用 (保質) 場所 クロシェクト専務所 終務担当管理 英田 数量 包 . む 仰 **₹** 40 . 口 . 也 如 细一 K 徊 Ħ **4**0 --1 Ä . 080 -9 6.500 3,742 1.758 882 8.177 513 8.526 1.863 3.077 2.498 8.404 177 4 W D 4 ¥ ₹ (<u>M</u> トヨク Mブックス、グル・ヤビン、小型トック 4WD 2779co 87部 (1995 年型) ហ (12人乗)) (1995 4 Dump **t**~ (1) **金 会** Υ (数) LGP 簽 8ton (メーセー名・形式) 24m3 23m3 23m³ 視聴覚教材制作機材 Juego de equipos audio visuales Ruson SHPon タンプトラック ISUZU FTS12F 4WD 6494cc 170PS G.R-300 トコターランド・クルーサー車 4164 cc <u> 小型流岩用プルドーザー (7 t</u> CAI. modelo D4C 小型磁站形パックサー (0. CAI. modelo 307 小型温度用バックボー (O. KAMO 60N ※平成7年既供与機材 (Suiza) 試験区用小型コンバイン Walter Wintersteiger クフーン行むトレック HINO Model FI3HGSA 0 11 緊急連絡用無線装置 Motorola 実態顕微鏡 Wild Letz Leica щ 板材的 Massex日数トルクタ 60万円以上の機材) 0 n Ø φ 0 2 ထ ഗ 70 (571) 0 2 4 III r ---Ö 0 0 0 0 \*\*\* 年既 供与年度 브 비 뇐 坦厄 坦匝 **山** 中国 4 山垣 山區 回 브 叵 字 成》

No. 1-3

		:											
平成10年度第3四半期現在	重(項)					· ·	:						
)年度第3	(新型電道)	- 1						•				·	
平成1(	棄	5											
	御祖	共	<	∢	·<	₹			· <del></del>		,,,		
	単田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田田	状況	<	Ķ	щ	∢							
	祖田(四條)福品		(モデル地区) 排水施工管理活用	(同上) 排水施工管理活用	(廣学校內車庫) 普及部門管理活用	(モデル地区) 排水施工管理活用							
			1台	1台	1台	16							
	(# 1/4)	計 氏	3.250	3.260	3.873	15, 503		 ,				-	
の機材) ※平成7年既供与機材		数をも (メージーカ・グ火)	自走式 90-5 977 CRAWLER CARRIER: Model - SE2301	自走式 70-7 177 CRAWLER CARRIER: Model - SE2301	中型トラック MITSUBISHI Canter 3300cc 94HP	<u>大型湿地用バックホー (0.9 m<sup>3</sup> 級)</u> CAT. Modelo 320 L							
田以上		in T	1 4	1.5	16	1.7			}				
(160万田以上の権权)	1	市中井政	平成7年度	<u> </u> 된	恒	비면							

No. 1-4	平成10年度第3四半期現在	備考(特記事項)									重機移動時に常時稼働		
		母祖 朱汉	4	٧	∢	V		A	4	٧	∢		
		利用状況	A	∢	٧	¥		٧	Ą	4	٧		
		利用(保管)場所	(モデル地区内) 排水施工管理活用					(プロジュクト機関) 排水・施工分野活用	(70%か帰町) 栽培・普及分野活用	(プロジェケト機能) 排水・施工管理活用	(プロジェクト部間) 排水・施工管理活用		
		数庫	1 6	40	<b>1</b> 1	1 台		1 4	1 6	1 4	1 4		
		海 格什 正	14.475	8.128	2.993	8.538		2.967	2,967	10,208	3,379		
	<b>模</b> 材) ※ 平成 8 年度 年 基 格	機材名 (メーカー名・形式)	モーターグレーダー Motoniveladora CAT 120H	小型微地バックホー (0,24 m³級) CAT modelo 307	加速 Torno marca NARDINI ND250	ダンプトラック HINO 4x4 FT3HGSA 7412cc 190HP		小型トラック(ダブルキャビン) TATOTA-1397程、HILUX-LN106L、4WD-4x280	小型トラック(グブルキャビン) TAYOTA-1997型、HILUX-LN106L、4WDF-ぜA280	ホイールローダー(魔根付き) キャタピラー社製924F, CATゲ-セル3200cc, バット1, 72m	トレーラー(複数いん式) KUBITZM製、IIPTOP型、ダル転割、20T線水機能は		
٠	以上の数	争	001	002	003	0 0 4		1179	1185 002	003	004	ł   	
	(160万円以上の機材)	供与年度	4.放 8年展	기 교	巨工	中回		平及 9年履					

ľ		···1		·	<del></del>			<del></del> 1	<u> </u>	· 1	<u></u>	T	Т	
平成10年度第3四半期現在	60 分 强 田 谷	現地調査時に集中使用			収穫期に集中使用	オンド川(自然水路地区)	ナンド川(Mサト 大路)	Mow 大路の通券に存い設置する	. 11 . 10					
		現地			以	₩   	*							
	雪 状 次	A	∢	₹	<	∢	`∢	4	∢	< │	<	4	٨	∢
		2	В	<	U	Ą	K	∢	Ą	∢	<	Ą	4	4
	現有数	1. 数	1 0	<b>4</b> □	16	10	<b>√</b> 0	1 40	<b>√</b> 0	<b>4</b> 0	<u>.</u>	1. do	<b>₹</b>	1 ©
	処分数													
	供与数	1.发	1.台	11 10¢	白杏		1. 10	1台	1台	<b>↓</b>	和	1 40	包	和
		(千円833)	(千円741)	(千円134)	(千円1.501)	(千円438)	(千円438)	(千四438)	(千円438)	(千円300)	(千円300)	(千円216)	(千円216)	(千円216)
(10万円以上160万未満の機材) ※ 供与機材	機材名 (メーカー・規格・能力)	ボートクラス ファイバ街、 船外機 Nautica Eberth Plas, Yamaha 85A ETL	対風送風式乾燥機 Heraeus	電子上元びん BOSCH modelo EP-2020	和選機(大粒・小枚用) SEEDBURD modelo LA-K/B	自第2水位第4 OTT HYDRIMETRIE GMBH. R20	自記水仏計 OTT HYDRIMETRIE GMBH. R20	自記水位計 OTT HYDRIMETRIE CABH. R20	自記水位計 07T HYDRIMETRIE GMBH. R20	自己的最多 LAMBRECHT No. 1509-10H	自記所量計 LAMBRECHT No. 1509-10H	自記表発計 LAMBRECHT No. 1521	自記漢発計 LAMBRECHT No. 1521	自記表発記 LAMBRECHT No. 1521
.16		0 10	0 2	03	0 4	0.5	90	0.7	0 8	60	0 7	1 1	1.2	13
开发上	脚、脚	<b>Т</b>						<del> </del>	-	-	-			
(10万)	张马杵胶	将 6年 6年	回	坦區	고 ©	恒	- 년	<u>[0</u>	區	변	면	回	回	五回

No. 2-2 平成10年度第3四半期現在

					T	T								
平成10年度第3四半期現在	絥		,											
外記	##					:								
級級	賦					E		. [			m			
成10年	战。					無中保					中海			使用
计						対理に				<u></u> 量	題に練			が発出
				÷ ÿ		収穫調整期に集中使用				故障修理中	処理時期に集中使用			播種期に集中使用
	<b>峰强</b> 状况	V	K	A	<b>A</b>	<	∢	∢ ,	∢	U	∢	4	4	¥
	利用 状況	A	¥ :	A	٧	В	∢	Ą	æ	IJ	φ	Ω.	æ	æ
	現有数	1.49	-1 -0	100	韓	12台	1台	1台	16	16	10	<u>.</u>	40	1 20
	処分数		:											•
:	供与数	1台	<b>.</b> ⇔	1	1 基	1台	1台	1台	1台	1台	∰	1台	10	40
		(千円216)	(千円147)	(千円458)	(千円256)	(千円257)	(千円251)	(千円251)	(千円251)	(千円251)	(千円622)	(千円107)	(千円174)	(千円1.459)
	規格・能力)					-								Ċ
					:						7 -			用)
	ー ペーメ)					001 DR					里カッ		अध	(大・小粒兼用 IDA 300
<del>•</del>	] 3	27	22	82	096	SB 16(					<b>新用机</b> 6015	(17)	က်	¥ ¥ ¥ ¥
の機を	極村名	No. 15	题群 No. 25	(城計 No. 14	No. 10	oledo		125	125	125	- 雅号  * ode]o	νν 20/2	1	a a a a a a a a a a a a a a a a a a a
海米田5	#25	自記漢発計 LAMBRECHT No. 1521	自記禮·湿度計 LAMBRECHI No. 252C	自記風向風速計 LAMBRECHT No. 1482	百葉箱 LAMBRECHI No. 10960	台牌 (中) Mettler Toledo SB 16001	オートバイ Yamaha DI 125	オートバイ Yamaha DT 125	オートバイ Yamaha DI 125	オートバイ Yamaha DT 125	トラクター牽引換肥処理カッタ MAINERO modelo 6015	度立義 (リンツォー) TATU SUL 21	嫌引式トレーラ MASCEITO	不財機用播種機 SEMEATO modelo
607		<del> </del>	<del> </del>	<del>[</del> -	<del></del>	<del>                                     </del>	<del> </del>	<del> </del>		<del> </del>		<del> </del>	l	6 SS
1 千亿	中	4	1 3	1 6	17	7 8	1 9	2 0	2 1	2 2	2 3	4,	2 5	26
(10万円以上160万円未満の機材)	供与年度	科成 6年展	平恒	ᆚ	1 1	1 <u>10</u>	十四	中區	[ <u></u>	<u> </u>	14 14	坦	五十二	- 1 년
	一	<del> </del>	L	<u> </u>	<u> </u>	<u>l</u>	<u> </u>		<u> </u>	<u></u>	L	<u></u>	<u> </u>	

(10万円以	(년 1 6	(10万田以上160万田米瀬の織村)	:			. !			平成10年度第3四半期現在
					7	7 H	利用	管理	日日日から
供与年期	争	数なる (メーカー・現格・配力)		はずる数	处分数	<b>况</b> 有数	<b>状況</b>	状況	
华成 6年度	4	ティスクプラウ BALDAN modelo AF 4 x 26"	(千円169)	1合	·	16	∢	- ∢	耕転時に集中使用
中區	4 1	ティスクハロー BALDAN modelo SPR 28D	(千円176)	1.		16	∢	∢	
<u> </u>	4 2	耕耘機 ローシリ トレーラ付き YANNAR TC-11	(千円667)	五		<del>1</del> K	4	<	
平恒	43	1777-1- M7V-7- Wacker Irse 48	(千円419)	1 10		10 10	æ	⋖	
70	4	2277-1- MJV-9- WACKER IRSE 48	(千円419)	1台		100	Ω	4	
70	4 3	ランマー WACKER DS 72Y	(千円594)	1台		1 15	Ω	4	
一世	46	ランマー WACKER DS 72Y	(平円594)	1.6		1 🖒	æ	<	
1	4 7	板動コンパクター WACKER VPY 1750	(千円307)	 		1 12	В	A	
- 기 (5)	4 8	WEVEN Stand:MS-1050 Table:EZ-1050-B	(千円120)	1 5%		1 691	Ø	4	
中回	9	章炫耀 "RICOH":Model:-SD 100	(千円125)	 		1台	υ	<	
7 E		コンベトロメーター "MACROSS" Model: TS-138	(千円165)	1 4%		1 495	Ų	4	工事実施時に集中使用
10	5.1	シュミットハンマー "MACROSS" - Model: TC-215 Type: N	(千円160)	1台		100	Ü	∢	10
中国	52	米、支脱数模 "EWER WELL" Model: DAM	(千円640)	\$0		和	υ	4	収穫調整時に集中使用

No. 215

1半期現在	<b>1.</b> 1	: :												:
平成10年度第3四半期現在	安 田 殿	黑	:			;	. :							÷
平成1	名 分	収穫調整時に集中使用	E H	<u>면</u>	i E	調査時に集中使用	된	平區	프	工戶	平區	試験時集中使用	研修実施時集中使用	平恒
	管理状況	∢	٨	∢	∢	4	Ą	∢	4	4	4	4	∢	<
	世 法 決	ပ	∢	Ü	ပ	U	ပ	ΰ	Ų	U	Ö	μ	æ	ပ
	現有数	 	16	1	<b>1</b>		H			 H	н		<del>-</del>	<b>-</b>
	処分数						:							
	供与数	16	1台	16	1	1	1	-	1	7	-		-1	
	7)	(手码700)	(全円600)	(千円210)	(千円520)	(十円560)	(千円560)	(千円130)	(千円130)	(手円414)	(千円880)	(千円1.340) 孔-10	(千円810)	(千円139)
	・規格・能力)		:		feter, HR 40							or, Model:T	view 75	
	ーなーメ)	\$T	PS	: PB1D2	Moisture A	:DIK-1121	:DIK-1121	H-60	н-60	定器 Model: DIX-5500	DIK-2000	re Germinat	odel: color	
(10万円以上160万円米浦の機材)	機材名	殺权脱穀機 "EWER WELL" Model:	トウミ "EWER WELL" Model: PS	数粒水分割 "KET KAGAKU" Model: PB1D2	大粒用穀粒水分計 "KET KAGAKU" Grain Moisture Meter, HR 400	土壌三相測定器 TAIKI RIKA Wodel: DIK-1121	士城三相砌定器 "TAIKI RIKA" Model:DIK-1121	土域實入計 "EVER WELL" Model: H-60	上版成入計 FVER WELL Model: H-60	土壤抵抗度測定器 "TAIKI RIKA" Model	土城団粒測定器 TAIKI RIKA Model: DIK-2000	恒温発芽試験機 Constant Temperature Germinator, Model:TGL-10	Jανέρλην ΚΑΝ Projection Panel, Model: colorview	コピー スタンド Polacopy 35
£1607	<b>ti</b> s	က က	5 4	S S	5 6	7 S	ω ω	F⊾. 6 Ω	Π <sub>ε</sub> 0 9	T <sub>1</sub>	7 2 9	£ 63 €	6 4	65
(10万円以	(年) (年) (年) (日) (日) (日) (日) (日) (日) (日) (日) (日) (日	48级 6年	4 E	中	坦恒	坦恒	中區	10 14	4	<u>기</u>	꾸	기 ©	프	1 10

(10 NH)	) 6 1 표 7	(10万年交上100万七米金の収を)						- 6-		
					1	. 3	1	<b>多田</b>		H
年中年数	梅	審本的	(メーカー・規格・飛力)		京 女 女 女	を分数	<b>光</b> 有数	状況	状況	H ·
京成市市	8	製本器 Book Making Machi	数本器 Book Making Machine, model ITO-2000	(千円105)			e-t	ပ	A	テキスト等作成時集中使用
\$   } 	ì				<u> </u>					
						1				
				-						
		·								:
			:							

3 .02		は田野党員の政権はついまけ

0 沿田	3以上16	(10万円以上160万米潜の機材) ※ 平成7年度供与機材	i.						平成10年度第3四半期現在
	,	4	i i	1 11		13 75 67	利用	野猫	発生なる。
<b>东与年既</b> 	海 永	数なん (メーガー・ 分画・	REJJI	味子袋	X277.8X	7× ± ± ×.	状況	光光	B # 7
平及7年及4年	0 1	大型冷蔵庫 Camara Fria 8T-170	(千円1.577)	1 競		1 辞	U	4	衛圧変動による故障で目下移理中、鶴圧安定 装置の設置の要あり。申請中。
ㅋ	0.2	親子無線電話 Radio telefono Telemobile	(千円585)	<b>松</b>		# #	Æ	< <	
ゴラ	03	ビデオ カメラ Panasonic NV M 3000 VHS	(千円118)	] 選		異	U	∢	
J E	4 0	トラクター七牽引維草用カック- Desbrosadora Baldan	(丰円181)	1 6		<b>4</b> 0	∢	A	
3 1	0.5	サブソイラー HAS I/1 5lineas	(+⊞106)	1 4			Ω	∢	整地時期に集中使用
山田	90	トラクタ・牽引用中型スプレー・ Pulverizadora de 600 lts.	(千円247)	# #		五	Ω	А	1
中區	0.7	士權均平機 Grade Nivelador TATU	(千円160)	1. 4		<b>√</b> 0	∢	Æ	<b>1</b>
五	80	272)-1-7470-9- WACKER IRSE 48	(千円374)	1.		和	ф	∢	
1 10	60	ランマー WACKER BS 62Y	(千円531)	1 🖆		 - ⟨1	Œ	∢	
기민	10	板動コンパクタ WACKER VPY 1750	(千円301)	1.		100	æ	4	
70	1.1	重機標準工具 Herramientas Tipo Standard	(千円122)	析		ਜਿ -	U	٨	整備実施時に集中使用
中国	1.2	現場移動宿泊車 Casa movil	(千円318)	1.		40	٨	٨	
10	13	現場移動宿泊車 Casa movil	(千円318)	ا ئ		1	A	Ą	
]									

No. 2-8 平成10年度第3四半期現在


平成10年度第3四半期現在	分 理 田 等			集中使用	集中使用			(故豫中)	集中使用					
	彭			整地等耕作時集中使用	工事実施時に集中使用	千回	田田	回	修理実施時に集中使用	匝		÷		
	曾超大汉	Ą	A	٨	4	4	<	∢	∢	. ⋖	∢ .	<b>∀</b>		
·	世田朱沢	Ą	4	U	U	Ü	S	ပ	В	၁	Ų,	А	:	
	現有数	1 1	10	包	10	<b>√</b> 0	和	1	1	心	1 0	1 台		
	処分数 羽													
	供与数分	1 40	1 4	40	<b>∜</b> □	40	1	40	1	1 45	1	_1 <b>√</b> 10		
; <b>:</b>	能力)	(千円318)	(千円318)	(千円1.044)	(千円109)	(千円109)	(千円356)	(千円356)	(千円1.178)	(千円1.178)	(千円210)	(丰円154)		
60万未満の機材) ※ 平成7年度供与機材	数な名 (メーカー・ 分画・	現場移動宿泊車 Casa movil	現場移動宿泊車 Cass movil	奉引式ブラウ Arado John Deere 2810	複動式水中ポンプ Bomba de Agua ABS	電動式水中ポンプ Bomba de Agua ABS	発電機 Generador Bambozzi·Yanmar NS 18 KVA	発電機 Generador Bambozzi-Yanmar NS 18 KVA	電気浴接機 Soldadura Electrica Bambozzi INB56	電気溶接機 Soldadura Electrica Bambozzi INB56	<b>類做驗</b> Wild Leitz Biomet M3C	ノート型バシコン Note Book 486SLC		
1W F 1 6	梅中	1 4	1.5	16	17	80	19	2 0	2 1	2 2	23	2 4	25	
(10万円以上1	供与年曆	华及7年	III.	山田	百五十	回山	回	回	1	11 11	干膻	巨	[ <u></u>	

(102F	127 11	「このもなり」のこれ後の数を一条の十条の十条以上が1945年	ואואן								
1			1	北山土		超海	利用	母祖	ま ひ こ 号	H	
不心中既	海	数対名 (メーカー・ 分詞	HE		X277 XX	XX.11.8X	状況	状況	,		
4 8年四	0.01	ガス溶接セット Equipo de Soldadura Autogena	(米.171 千円)	1 404		1 474	ပ	<			:
<u> </u>	0 0 2	27/Lッサ他重機械整備・修理用工具一式 Compresora y Juego de herramientas	(¥.648 千円)	1 5%		1 4%	Ω	∢		·	
工區	003	低温発芽試験器 Thermostatic Germinators	(米.700 千円)	1 合		ন থ্র	Ω	∢			
五百	0 0 4	蘇祿素計 7岁75 SPAD-502 型 Chlorophyll Meter	(¥.113 丰円)	7			Ω	4		•	
回	005	葉祿素計 7岁77 SPAD-502 型 Chlorophyll Meter	(*.113 千円)	₽			Ω	4			
11	900	土壌腐植定置装置 Soil Humus Analysys set	(*.112 千円)	1 tm		1 4%	£	∢			
百十二十二十二十二十二十二十二十二十二十二十二十二十二十二十二十二十二十二十二	007	士ふるい兼用核土機 Soil Crushing-Sieving Machine	(¥.187 千円)	1		1	α	_ ⟨			
										·	
								·			
平 50年 西	001	アルニ製ポート (浅底型)	(本. 327年円)	1.88		138	∢	4			
										·	
										÷	

No. 3-1 平成10年度第3四半期現在

(10万円	9以上16	(10万円以上160万未満の機材) ※ 専門家携行機材							*	×10	4 2 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	半成10年度第3四半期現在
		V = 47		3	1	五年	阿斯	:	4	<b>1</b>	B	Ħ
供与年度	<b>梅</b>	機材名 (メーカー・ 企画 ・ 能刀)	供予数	とがな	X 古 女	光光	大公	<b>y</b>	`	ş -	3	
平成 6年度	0 1	レベル L-AE-7C No.170058 (千円174) 同三智 DMF メーナ・NKON	1 2%		1 4%	м	<					
. <b>1</b>	0.2	->- GPS TRIMBL	1			æ	∢	:				:
回	0	ナビゲーター GPS TRIMBLE Navigation (千円140)	г		н	ш	4					
旦	0	バソコンモト型 A/33C、MS-DOS5、OJ/V、3S WINDOUS 同 フリンターBJ-33OJ、メール- CANON	1 124		1 4%}	A	∢				*	
以及7年两	0.00	流速計 CAI NO.5210 (千円261) PRICE ELECTRIC TYPE	1 tm		1 4%	м	∢					
ᄪ	90	ナビゲーター GPS TRIMBLE Navigation (4円199)	r.		7	ပ	∀					
(本) (社) (社) (社)	0.7	演結構液保管輸送器 TERMO I.A. 34XI forrado	1 68	:	1 個	æ	∢					
恒	0.8	旗結構液保管輸送器 TERMO I.A. 34XI forrado	1 (a)		®	æ	4	:				
<u>기</u>	60	小型船外機 15 HP (千円212) YAWARA 15 FMS-R	40		<b>1</b> □	ပ	4					
垣	10	小型船外機 15 HP (千円212) YAMAHA 15 FMS-R	中		~ ₽	Ų	٧					
恒		バソコン、ノート型 Satellite Pro430 (429年) Printer-BJC3511, Interface cable-IFC-DOS V/15	144		1127	4	<			Ì		;

(10万)	<b>马以上1</b> (	(10万円以上160万米湖の機材) ※ 専門家棋行機材							十万	(10年)	対策の内	半級10年級第3四半題效在
供与年度	梅	機材名 (メーカー・ 企画 ・ 能力)	供与数	処分数	現有数	世 法 次	修 社 次	强	\$	蓝	曲	ž., ta.
4.及 9.年度	0 0 1	フープロ Canon-Jlvc, 変圧器 (BMF-100-E) 総	1.00		1台	A	Α:			ļ		
*	┸	上域核查用器具 Soil Staff No300c, Soil Testing Tube No333.	16		<b>9</b> 1	S	A				. :	
*	003	バソコン (デスク型) APTIVA 2161-785 with Monitor	) 1台		1.49	Ą	4		:		;	
							-	7		·		i
							·			,		
						:						
								:				
							, - <del></del>					
			F									



降雨量データ収集: 2地点 (Pilar, Itacora)

降雨量観測: 3地点 (Hondo, Santacatalina, Desmochado)

河川水位データ収集:1地点(Pilar))

排水路水位測定: 3地点 (Hondo、P. Sele、Santacatalina)

蒸発量観測: 2地点 (Hondo, Desmochado)

量水標 (湛水位) 観測: (Hondo他): 225 Pft


流速測定: 3地点 (Hondo、P. Sele、Santacatalina)、他随所

パラグァイ河上流地点水位データ収集:6地点(B.Negla他)


パンタナール地方降雨量データ収集


排水改善モデル地区内農家実態調査:47戸

# 図2 幹線排水路標準掘削断面図



幹線排水路完成掘削斯面図





# 表 2 主要機材供与調書

# ピラール南部地域農村開発計画

建設機械等 機材名	以 格	数别	メーカー名	對人年度
021211		M 201		3777.128
プルドーザ (D 5 H) D 5 H	12011 151	.1	CATERPILLAR	平成7年度
ブルドーザ (D4C)	8 1 117 8 (	1 .	1	<i>N</i>
バックホー(320L)	1 2 8 HP 0. 9 m	2		
パックホー (307)	5 4 HP 0. 24m	2	4 <b>)</b> 4	平成8年度
パックホー (KAMO N-60)	6 7 HP 0. 20m	1	KAMO	平成7年度
ショベルローダー(924F)	1 0 5 117 1, 5 m	1	CATERPILLAR	平成9年度
モーターグレーダー(12日)	125119	lı		平成8年度
クレーントラック	3.51	1 1	HINO	n
<b>ダンプトラック</b>	6 t	1	TSUZU	"
グローラダンプ (SE2301)	21	2	築水キャニコム	ø <sub>,</sub>
水草処理船		1 1		平成7年度

作業機械等				
機材名	<b>以格</b>	数点	メーカー名	導入年度
発電機		1	YANWAER	平成7年度
チェンソー	1	5		"
コンクリートミキサー	· · · · · · · · · · · · · · · · · · ·	$\tilde{2}$		, n
水中ポンプ		6		, u
ボート	木造	16		,
バイブレター	FU2/200	3	WACKER	H
ランマー	DS 27y	3	ı,	n
コンパクター		2	n ·	n
草刈機	洞掛け式	10	4.0	pr .
ボート	グラスフアイバー	1	·.	п
ボート	アルミニューム	į. t		平成9年度
船外 機	1507	2	YAMAHA	平成8年度
n	8 5 HP	1	YAMAHA	平成7年度
		1	1	

## 5 栽培, 普及部門資料

# 過去 5 カ年の栽培制助介理の一覧

## 1994/9549

### ガ作試験

- 1. 陸稲の品種適応性 2. マンジョカの品種適応性 3. 砂糖キビの品種 (系統) 適応性
- 4. 夏季緑肥作物の上育特性 5、綿作に対する有機質肥料の施用効果 6. 化学肥料の綿件に対する効果 7. 線の栽植密度と生育収量 8. 線の品種適応性比較
- 4. 綿作に対する化学肥料の施用並びに縁肥との輸作による複合効果

### 1995/96年度

### 复作試験。

- 1 マンジョカの品種適応性・2 陸稲の品種適応性 3 料配作物入クナの播種期と生育
- 4 夏期様肥作物の生育特性 ・5 砂糖キビの品種適応性 ・6 トウモロコシの播種期と生育
- 7 ポロト (リリグ) の播種別と生育 8 棉の適応性品種選定 9 綿の栽植密度と生育・収量
- 10 棉筒に対する冬作麻肥と化学肥料の複合効果 11 綿作に対する化学肥料 (3要素) の効果
- 1-2 穏作に対する有機質肥料の効果 1-3 大豆の適応性検討と品種選定

## 冬作品「験」

- 1 王恕の栽培方法比較 2 エンドウの主要品種特性・・3 エンドウの簡易誘引による収収効果
- 4 ヒマワリの早期諸種 5 冬季料肥作物の収集とその生育特性 6 ニンニクの試作

#### 1996/97年度。

## 夏作試験。

- 1 ササゲの系統予備選抜 2 夏作緑配竹物における主要特性の検討 3 ソルガムの系統予備選抜
- 4 ササケの揺種間と生育 5 玉蜀黍に対する除草剤による雑草防除の効果 6 玉蜀黍の播種期と生育
- 7 緑肥作物スクナの構種期と生育 8 綿竹に対する木灰の施用効果 9 綿作に対する木灰の施用方法
- 10 線の品種比較 11 線の栽植密度(株間)と生育・収量 12 大豆の適応性検討と品種の選定

## 冬作試験

- 1 王徳の栽育方法比較
- 2 グリンピースの主要品種特性 3 グリンピースの簡易誘因効果
- 4 ヒマリリの早期播種
- 5 冬作緑肥作物の収集とその生育特性

## 1997/ 98年度

## 夏作試験

- 1 未決の2年目における持続効果(綿作) 2 綿作に対する木灰の施用効果(3年度)
- 3 綿の富品種における播種適期 4 綿作に対するリン酸の施用水準 5 棉作の栽植密度とその反応
- 6 大豆の適応性検討と品種選定 7 緑肥作物における主要特性の検討
- 8 冬作緑肥 (前作) の綿作に対する効果

### 冬件試験


1 王葱の橘種朋と生育・収量 2 グリンピースの支柱誘因効果 3 主要冬年緑肥作物の生育特性

#### 1398/ 9949

## 夏作試験及び展示

- 1 綿の有望系統適応試験 3カ所 2 綿作に対する除草剤効果 3 綿作に対するリン酸の水準
- 4 綿作の栽植密度(畝間) 5 綿作の播種期と生育・取畳 6 玉粉黍に対するチッソ水準
- 7 綿性に対する冬住料駅のすき込み効果 - 8 玉蜀黍に対する牛糞と化学肥料の効果展示
- 9 正蜀黍に対する本灰と尿素の効果時形 10 排転方法の相違と正蜀黍の生育・取局展示
- 1.1 穏仰の最高収量展示 1.2 耕耘方法の相違と綿の生育・収局展示
- 13 応肥の時間別日、蜀黍の生育に及ぼす影響展示

### モデル農家の略図



### 生産組織育成に関する資料

# 1 養蜂コミテ育成経過 (組織数と蜂蜜生産の推移) PRODUCTION OF HONEY BYSEASON OF PRODUCTION DERMASUR OROJECT AREA

AUG. '98


period	No.of	No.of	No.of	No.of	NoofL	ts.ofHc	ney	Production
/year	Comite	Member	Bechives With Production	Beehive Harvested	for Hom Comsumption	for Sales	Total	Average
94/95	10	104	612	425	934	7,140	8,074	19.0
95/96	14	154	836	486	679	9,696	10,372	21.3
96/97	19	190	1,090	775	1,845	13,818	15,663	20.2
97/98	21	203	1,120	510	1,075	5,146	6,221	12.2

### 2 酪農コミテ育成年次経過 (エリア内の組織数と飼養頭数等の推移)

### DERMASUR OROJECT AREA TOTAL

	1995	1996	1997	1998
СОМІТЕ	4	4	1 1	1 1
MEMBERS	5 4	4 0	9 4	103
Native Cows	501	4 1 3	810	763
Native Female Calves	110	125	373	426
Cross F.Calves	17	4 7	118	115
Cross M.Calves	16	8	5 5	4 0
Other Improved Cows	0	0 1	115	149
Other Improved F.Calves	0	0	6 4	7 4
Other Improved M.Calves	o	4	2 9	3 4
TOTAL	644	607	1564	1601

### HACIA LA DIVERSIFICACION AGROPECUARIA



Extensión Agraria, DERMASUR Pilar, Paraguay 1997




- 1. Para diversificar las fuentes de ingreso agrícola.
- 2. Para reducir los riesgos en el manejo de la finca, de depender solamente de uno o dos patrones agrícolas
- 3. Para mejorar el manejo de la finca.

# ALGODON

### El cultivo más importante en el manejo agrícola



### Mejoramiento de la productividad del algodón:



### MEJORAMIENTO DE SUELO

### La base de toda producción agropecuaria











### HORTICULTURA




### **VAYAMOS HACIA ADELANTE !!!**




La producción agropecuaria diversificada contribuye al desarrollo progresivo del pequeño productor.

### ТАМВО


### BUENA ALIMENTACION PARA ANIMALES MEJORADOS GENETICAMENTE



HIGIENE EN EL ORDEÑE, PREVENCIÓN Y CONTROL DE ENFERMEDADES



BUEN MANEJO DEL HATO LECHERO, AUMENTO DE LA PRODUCCION!!!




# APICULTURA




### CRIA DE AVES


### LAS GALLINAS NO SON ATENDIDAS!



# CRIA DE AVES EN GALLINERO: MAS PRODUCTIVIDAD, MENOS PROBLEMAS




# LA COMERCIALIZACIÓN DE PRODUCTOS AGROPECUARIOS CÓMO HACERLA, ES OPCION DE CADA PRODUCTOR...



### **EN FORMA INDIVIDUAL**



EN FORMA ORGANIZADA



# PRODUCIDO POR Proyecto de Desarrollo Rural en la Región Sur de Pilar MAG-JICA

# MINUTES OF UNDERSTANDING OF JOINT EVALUATION ON THE JAPANAESE TECHICAL COOPERATION FOR THE RURAL DEVELOPMENT PROJECT

IN THE REGION SOUTH OF PILAR

With about seven months left to the termination of cooperation period of "The Rural Development Project in The Region South of Pilar (hereinafter referred to as the Project) in Paraguay on June 30 1999, which started on July 1, 1994, as stated in the Record of Discussion (hereinafter referred to as the R/D), the Japanese Evaluation Team organized by Japan International Cooperation Agency (hereinafter referred to as "JICA"), headed by Mr. Hitoshi MIYAMOTO, Director, Technical Research Department, Japan Environment Technical Support Center for Agriculture and Rural Communities, and the Paraguayan Evaluation Team, headed by Ing. Agr. Conrado PAPPALARDO M., Director General, General Bureau of Planning, Ministry of Agriculture and Livestock, composed the Joint Evaluation Team (hereinafter referred to as "the Joint Team") in order to conduct and overall evaluation of the Project.

The Joint Team conducted interviews with the Japanese experts and the Paraguayan counterpart personnel assigned to the Project, had a series of discussions with the Paraguayan Authorities concerned, made field surveys and exchanged views.

As the result, the Japanese Evaluation Team and the Paraguayan Evaluation Team agreed upon forwarding to their respective Governments the Joint Evaluation Report which is referred to in the document attached hereto.

The original text of the Report of the Joint Evaluation was drawn up in duplicate using the English and Spanish languages, both being equally authentic. However, in case of difference in interpretation of the text, English version of the text shall prevail.

November 25, 1998 Asuncion, Republic of Paraguay

Hitoshi MIYAMOTO

Leader,

Japanese Evaluation Team,

Japan International Cooperation Agency

Japan

Conrado PAPPALARDO

Leader

Paraguayan Evaluation Team,

Ministry of Agriculture and Livestock

Republic of Paraguay

Hipolito PEREIRA

Minister of Agriculture and Livestock

Republic of Paraguay

### THE JOINT EVALUATION REPORT

### ON

### JAPANESE TECHNICAL COOPERATION FOR THE RURAL DEVELOPMENT PROJECT IN THE REGION SOUTH OF PILAR IN THE REPUBLIC OF PARAGUAY

- 1. Introduction
- 2. Members of the Evaluation Team
- 3. Objectives
- 4. Method of Evaluation
  - 4-1 Review of Project Purpose and Intended Goals
  - 4-2 Examination of Accomplishments by the Project
- 5. Results
  - 5-1 Accomplishments in terms of Input
  - 5-2 Outline of Major Achievments of the Project
- 6. Analysis based on the Evaluation Criteria
  - 6-1 Effectiveness
  - 6-2 Efficiency
  - 6-3 Impact
  - 6-4 Relevance
  - 6-5 Sustainability
- 7. Conclusion
  - 7-1 General
  - 7-2 Recommendations
  - 7-3 Proposed Follow-up Project
- Annex 1. List of Japanese Experts
- Annex 2. List of Counterpart Personnel Accepted in Japan
- Annex 3. Provision of Equipment and Expenses for Local Cost Bearing
- Annex 4. List of Counterpart Personnel
- Annex 5. List of Annual Budget and Disbursement for the Project by the Ministry of Agriculture and Livestock

Annex 6. Evaluation Summary

### 1. INTRODUCTION

Based on the Record of Discussion (hereinafter referred to as "the R/D") signed on March 8, 1994, the Rural Development Project in the Region South of Pilar (hereinafter referred to as "the Project") started on July 1, 1994 in order to promote Proyecto de Desarrollo Rural y Mejoramiento Ambiental del Sur de Pilar-para Pequeno Productor (hereinafter referred to as "DERMASUR Project") which is implemented by Paraguay Government. The Project is initially scheduled to be implemented for five (5) years by June 30,1999.

According to the R/D, in order to attain the envisaged objectives by the Project, Japanese technical assistance has been provided to support the following main

activities.

a. Enhancement of Planning Capability

b. Improvement of the Technology for Mitigating Inundation Effects

c. Development of Drainage Control Methods

d. Improvement of Cultivation Methods and Soil Improvement Measures

e. Introducing Diversified Farming Patterns

#### 2. MEMBERS OF THE EVALUATION TEAM

### (1) Japanese Evaluation Team

Mr. Hitoshi MIYAMOTO: Leader
First Director, Technical Research Division, Japan Environment
Technical Support Center for Agricultural and Rural Communities

Mr. Sumihiko MASAKI: Drainage Water Management and Construction Management
Deputy Managing Director, Project Management Department,
Japan Agricultural Land Development Agency

Mr. Sigenori KUSABA: Agronomy and Agricultural Extenuation Chief of Flower Production, Flower Office, Fruit and Flower Division, Agricultural Production Bureau, M.A.F.F.

Mr. Hajime SONODA: Evaluation and Analysis
Development Planning and Project Management Specialist,
IC Net Limited

Mr. Motoharu Wakabayashi: Technical Cooperation
Agricultural Technical Cooperation Division,
Agricultural Development Cooperation Department, JICA

### (2) Paraguayan Evaluation Team

Ing. Conrado PAPPALARDO; Leader
Director General, General Bureau of Planning
Ministry of Agriculture and Livestock

Africa

Ing. Edgar Luis FUNES: Central Coordinator
General Bureau of Planning
Ministry of Agriculture and Livestock

Ing. Jorge OGASAWARA: Technical Assistance General Bureau of Planning Ministry of Agriculture and Livestock

Ing. Takehiko MAEDA: Special Assistant to Minister JICA Expert
General Bureau of Planning
Ministry of Agriculture and Livestock

### 3. OBJECTIVES

Objectives of the evaluation are to;

- (1) evaluate the achievements of the Project according to the R/D and the TSI,
- (2) make recommendations and suggestions to the authorities of the two Governments concerning the issues to be taken by after the termination of the cooperation period, and
- (2) obtain the lessons learned from the evaluation of the Project for future cooperation.

#### 4. STUDY METHOD

#### 4-1 Review of Project Purpose and Intended Goals

In order to evaluate the project accomplishments more precisely in contrast with the Project's original intention, purpose and goals of the Project were reviewed based on the Master Plan attached to the R/D, the Tentative Implementation Schedule, various documents produced by the Project, and on the discussions with parties concerned. The result is summarized in the Evaluation Summary (Annex 6).

Taking the importance of the institutional aspects that was strongly recognized in the second half of the project period, description of the project purpose was redefined as;

The Ministry of Agriculture and Livestock and the small-scale farmers in the Region South of Pilar enhance their technical and institutional capacity to carry out continuous and sustainable agricultural development by promoting drainage water management, soil improvement, improvement of cultivation methods, and diversified farming patterns.

For the same reason, the sixth output related to the Project's efforts for institutional strengthening was added, that is;

Output 6. Strengthening of Institutional Setup for Agricultural Development

Institutional setup is strengthened to promote sustainable development of agriculture through improvement of drainage management, farming management and increase in productivity in the Region South of Pilar based on the achievement of the technical cooperation.

### 4-2 Examination on the Accomplishments by the Project

Through a series of interviews, field visits, and review of documents, the evaluation team examined the accomplishments of the Project for the following items.

### (1) Input

- (a) Japanese side
  - · Dispatch of experts
  - · Training in Japan
  - · Provision of machinery and equipment
  - Support for local expenditures
  - Other input

### (b)Paraguayan side

- Assignment of counterpart personnel and administrative personnel
- · Provision of land, buildings and facilities
- · Allocation of recurrent expenses
- · Supply and replacement of equipment
- · Implementation of security measures
- Others

### (2) Outline of Major Achievements

- a. Formulation of a Drainage Management Plan
- b. Construction of Model Drainage Control Facilities
- c. Development of Methods for Maintenance of Drainage Control Facilities with Beneficiaries' Participation
- d. Technical Examination on Diversification of Farming Patterns, Cultivation Techniques, and Soil Improvement Measures
- e. Strengthening and Improvement of Extension Activities to Introduce Diversified Farming Patterns and Improved Agricultural Techniques
- f. Strengthening of Institutional Setup for Agricultural Development

### 4-3 Analysis Based on the Evaluation Criteria

The team analyzed the performance of the Project with the following five criteria.

(1) Effectiveness

Effectiveness of the Project will be assessed by analyzing the achievement of project outputs and purpose at the end of the project.

(2) Efficiency

Efficiency of the Project implementation will be analyzed focusing on quality, quantity, timing, and utilization of input, overall management of project activities, and other external factors which affected implementation.

(3) Impact

Impact of the Project will be identified focusing mainly on positive and negative indirect impact of the project which is related to the overall goal of the project realized at the time of evaluation.

(4) Relevance

Relevance of the Project will be reviewed and the validity of project purpose and goal will be assessed in connection with the development policy of the Government of Paraguay, needs of the beneficiaries, and the aid policy of Japan.

(5) Sustainability

Sustainability of the Project will be forecasted by examining such factors as utilization of project inputs and trained counterparts, management capacity and resources available for the implementation agency, etc.

#### 5. RESULTS OF EVALUATION

### 5-1 Accomplishments in terms of Input

### 5-1-1 Inputs from Japanese Side

### (1) Dispatch of experts

Seven long-term experts have been assigned with following specialty; (1) a team leader, (2) Coordinator, (3) Drainage Water Management, (4) Construction Management, (5) Agronomy, and (6) Agricultural Extenuation. A total number of eight short-term experts and two third country experts have been dispatched to the Project. Annex 1 shows overall records of dispatch of Japan experts.

### (2) Training in Japan

Training program were organized for fifteen Paraguayan counterpart personnel. All the programs have been efficiently and effectively implemented

according to the schedule (Annex 2).

### (3) Provision of machinery and equipment

Machinery and equipment were provided in order to carry out the Project activities effectively. All the equipment and machinery have contributed to the effective implementation of the Project as shown in Annex 3.

### (4) Assistance for local cost expenditures

The Japanese side partially supported local cost expenditures in order to implement the Project successfully as shown in Annex 3.

### (5) Dispatch of study teams

### a. Consultation Study Team

The Consultation Study Team visited Paraguay from March 1 to March 16, 1995 in order to formulate the detailed activity plan for the Project. The team and the authorities concerned of the Government of Paraguay reached an agreement on the contents of the TSI.

### b. Advisory Team (Mid-term evaluation)

The Advisory Team visited Paraguay from August 31 to September 14, 1996 in order to evaluate the activities of the Project over the previous two and a half years. This evaluation concluded that most of the activities of the Project have been implemented almost on schedule, so there was no need to amend the R/D and the TSI.

### 5-1-2 Input from Paraguayan Side

### (1) Provision of land, buildings and facilities

The Government of Paraguay provided necessary facilities such as office space, examination farm, etc.

### (2) Allocation of budget

During 1994 – 1997, the Government of Paraguay allocated budget amounting annually between 500 - 700 million Guaranies (GRs.) for local expenditures except for salary for the counterpart personnel. (Annex 4) In 1995 and 1996, some 80% of the allocated amount was disbursed and utilized for smooth implementation of the Project. However, in 1997 and 1998, actual disbursement has been decreased substantially, bringing serious restrictions to the implementation.

### (3) Assignment of counterparts and other personnel

Totally 17 counterpart personnel have been assigned and engaged in the Project activities. Repairmen and operators were also recruited and worked for the

### 5-2 Outline of Major Achievements of the Project

Major achievements of the Projects are summarized as following. Details are shown in the Evaluation Summary (Annex 6).

### 5-2-1 Formulation of a Drainage Management Plan

On-the-job training for technical transfer was made to the counterpart personnel through the following activities;

- study on inundation and drainage conditions in the Project area,

- topographic survey,

- collection and analysis of meteorological and hydrological data,

- selection of appropriate methodology of drainage analysis based on the results of survey and data analysis,

- formulation of drainage master plan, and

- selection and planning of canal and related drainage facilities.

The drainage master plan for the Project area was formulated with necessary accuracy and details. Technical transfer will be completed.

### 5-2-2 Construction of Model Drainage Control Facilities

The counterpart personnel trained the operators on operation, inspection, maintenance and repair of construction machinery through on-the-job training. Drainage canals of 49 km length and 20 km of approach road for construction was constructed with beneficiaries' participation. Drained land was prepared for a demonstration farm. Technical manuals for planning, design, and construction have been elaborated.

Although technical transfer to the counterpart personnel will have been successful for the most part, it will not be completed as for canal route selection in the areas of different conditions and repairs of heavy duty machinery.

### 5-2-3 Development of Methods for Maintenance of Drainage Control Facilities with Beneficiaries' Participation

Beneficiaries' committees for drainage management were formulated, and technical manuals on methods and procedures for drainage management were elaborated. The counterpart personnel conducted training and campaign on drainage management, and maintenance works for drainage facilities were carried out.

Techniques, procedures and institutional setup for maintenance of drainage facilities are still in the course of development, and adequate maintenance works are not always carried out.

### 5-2-4 Technical Examination on Diversification of Farming Patterns, Cultivation Techniques, and Soil Improvement Measures

The counterpart personnel learned the techniques for design, analysis, evaluation of research and examinations, and the techniques for management and

administration of examination farms through the following activities;

 research of present conditions of soil fertility and the major crops in the Project area, i.g. cotton growing,

- selection of suitable crops and variations,

- systematization of farming patterns combining newly introduced crops,

- development of appropriate techniques for soil improvement and soil fertility improvement, and

- trials for improvement of cultivation techniques.

As the result, the counterpart personnel gained fairly enough ability to continue technical development.

The scope of alternative crops, variations, and cultivation techniques, soil improvement measures which can be adopted by the small-scale farmers are narrowed down. However, no promising crops / varieties which can substantially increase productivity under the present circumstances of the small-scale farmers have been identified.

### 5-2-5 Strengthening and Improvement of Extension Activities to Introduce Diversified Farming Patterns and Improved Agricultural Techniques

The counterpart personnel learned the techniques and methods for design, implementation, analysis and evaluation of various type of research, planning and management of training courses, elaboration of related material, and extension activities.

While the counterpart personnel acquired sufficient capability, the extension workers will not gain enough knowledge and techniques leaving a plenty of rooms for capacity development.

### 5-2-6 Strengthening of Institutional Setup for Agricultural Development

Mid-term plan for the second phase of the DERMASUR Project was elaborated by the counterpart personnel in the seminar which was conducted by the Project in December 1997. The plan was approved by the Ministry of Agriculture and Livestock at the occasion of the Joint Coordination Committee in August 1998.

Construction of canals has shown a good progress, and stimulated the wishes and expectations of local autonomies and residents for drainage improvement. With this background, financial contribution by the province, one municipality and local residents was realized in one canal construction project. Institutional arrangement to support planning and coordination of financial contribution is currently under examination.

Collaboration among the counterpart personnel, the extension office, farmers' cooperatives, and research institutes has been grouped about so far. But there is no firm structure yet.

#### 6. ANALYSIS BASED ON FIVE EVALUATION CRITERIA

#### 6-1 Effectiveness

The Project was carried out aiming at technical and institutional strengthening as an important step for the continuance of the sustainable agricultural development through the improvement of drainage management, soils improvement measures, cultivation techniques and diversification of farming patterns, targeting the improvement of living standard of the small scale farmers of the southern area of Pilar as an overall goal. As it will be later mentioned, the Project showed a considerable success regarding the technology transfer, however, it is estimated to be difficult to achieve satisfactory results for the institutional strengthening by the end of the Project.

### (a) Transfer of technology

As a result of a smooth execution, as planned, of the joint works between experts and counterpart personnel, most of the projected goals for the technology transfer to the counterpart personnel were achieved. Techniques and knowledge which were transferred will be accrued in written, either as an report or as manuals. Also, an important number of operators for heavy duty machinery received training courses.

However, in regard to the repairing of heavy duty machines, route selection of drainage canals, techniques and methods of maintenance of drainage canal, it is feared that the counterpart personnel will not be able to obtain enough techniques by the end of the Project. In case a continuous technical orientation is given after the Project is over, it is expected they will learn enough techniques through the accumulation of experiences.

On the other hand, the training of the extension workers is one of the important goals, and despite the execution of a series of training courses, it is considered that they will have a plenty rooms for improvement of techniques and knowledge even at the end of the Project. If the counterpart personnel and the field extension workers would have had a closer daily joint work, results would have been much better.

#### (b) Institutional strengthening

Since the beginning of the Project, a very special consideration has been given to the need of participation of the beneficiaries. However, it is not easy to form an institutional setup while searching for the raise of the consciousness of the beneficiaries and related organizations. Only once half the Project was executed, a vast consciousness was obtained among the related people regarding the importance of the institution building, at local level, among local autonomous badies, farmers' cooperatives, and private sector organizations.

Therefore, results were not good enough as for the institutional strengthening, producing great fear in regard to the continuance of the Project. Some important issues will remain pending, such as; a) organizational arrangement for maintenance of drainage canal, b) supporting system for utilization, operation and maintenance of heavy duty machines, c) system for collaboration and coordination among related entities for the marketing, extension, and commercialization.

In regard to items a) and b), the formation of institutional setup is being analyzed, with an initiative of the counterpart personnel availing the guidance from

experts. It is hard to think that said organization will begin with definite activities by the end of the Project. Regarding the item c), it is thought that the first obstacle was the lack of consensus between the Project and the local extension office regarding the demarcation of their roles and mechanism of collaboration.

In spite of it, once the result of the Project has been demonstrated, the expectations of the local autonomous bodies and local inhabitants were started to increase the will towards the institutional strengthening. In order to reach the mentioned goal in a short period, it will be important to count with the experts' advise who have a rich experience regarding the institutional strengthening.

### 6-2 Efficiency

### 6-2-1 Quality, Quantity, and Timing of Input

### (a) Experts and counterpart personnel

The fact that certain results were obtained, dedicating in hard issues with unfavorable conditions, is mainly due to the efforts and will of the experts and the counterpart personnel. The long-term experts, with sufficient specialized knowledge, continued giving intensive technical guidance, living at the project site during the 5 years period of the Project. While the quality and capacity of the counterpart personnel were of mixed levels, sufficient human resources were nominated to receive the technical transfer in a continuous way. Therefore, and in spite of certain obstacles regarding the communication, the joint work of both parties was very close with a high degree of continuity.

### (b) Facilities, equipment and lands

From the Japanese side, there has been a great amount of input in equipment. Most of them were heavy duty machines for civil works. The types of heavy duty machines were adequate, but there were some for which were hard to obtain spare parts easily. The heavy duty machines were efficiently used. On the other hand, the great amount of time used for the customs clearance affected the execution of the Project.

From the Paraguayan side, facilities such as offices, machines warehouse, and experimental farm were supplied and advantage was efficiently taken. The lands for the construction of the drainage canals were supplied on time, after talking with the inhabitants.

### (c) Local cost support

Financial input from the Paraguayan part at the very beginning of the Project was fairly high, but later, it decreased drastically. Since this fact turned into a serious obstacle for the Project's implementation, the need to strengthen the local cost support came out on the Japanese side. Without the support for the local cost made by the Japanese side, it would have been impossible to manage the Project.

### (d) Training of the counterpart personnel in Japan

In general, the contents of the training in Japan was adequate, however, a great number of counterpart personnel consider the training period as insufficient. All of the counterpart personnel who received training courses in Japan continue with their activities related to the Project, and therefore, the result of the training courses is sufficiently utilized for the Project.

### 6-2-2 Management of the Project

Some slight weak points can be observed in regular meeting, monitoring and in the documentation of planning modification. However, the unifying force of the leaders of the Paraguayan side and the Japanese side, continuous close and daily communication of the experts and the counterpart personnel, in general, an adequate and flexible management of the Project was carried out.

However, the steps for the disbursement of the budget from the Paraguayan side took too much time, since it was necessary to count with the approval of the MAG's main office, and this situation causes great fear to the management of the Project. If the Project ends up in these conditions, it is feared that the continuance of the activities will be hard for the Paraguayan side in an independent way.

#### 6-2-3 Other effects

The promotion of an active participation of the local autonomous bodies and of the inhabitants, through the increase of the expectations of the local inhabitants towards the project with the demonstration of the Project's achievements, resulted in the Project's success.

The Project area is large, and the factors such as the poor road network, traffic interruption due to the flooded roads, caused the field activities not always be fulfilled at a high level, producing sometimes important delays. Besides, the climate conditions, such as the droughts and floods affected the Project's implementation.

#### 6-3 Impact

The Project is considered as a model Project for the improvement of the living standard of the small-scale farmers in the southern area of Pilar. Therefore, if the impact of the model project is analyzed, a projection could be made on the various impacts to be brought about in case continuous agricultural developments are carried out with the same methodology in the future. Observed and reported impacts at the time of the study are the followings.

### 6-3-1 Impact of drainage facilities to the life of small-scale farmers

As a result of the construction of the drainage canal, the improvement of the approach road and related works, drainage was improved and the water level decreased, which caused the recovery of part of the flooded lands, together with the increase of the mobility within the model area. The increase of mobility was the result of the decreased water level as well as the rehabilitated roads.

At the time of the study, the flooded lands which were recovered were used as

**— 109 —** 

pastures for the livestock. However cropping began late partly due to the cotton's low price.

On the other hand, it has been reported that the roads improvement caused following positive impacts, however, the quantification of said impacts is still a issue for the future.

- · Decrease in the products delivery cost
- Increase of the accessibility to market
- Decrease in the price of daily goods and agricultural input
- Emergence of new types of productive activities
- Increase of middlemen's visit
- Increase of house-to-house vendors
- Upgrading of transportation means (ex. increase in the use of bicycles).
- Increase of farmers' participation to meetings
- Increase of school attendance
- Increase of out-reach medical services
- Increase of religious services

It can be observed that the impact caused by the road's improvement appears faster than the impact produced by the recovery of lands for farming purposes, causing great changes in the life of the small-scale producers.

### 6-3-2 Impact caused by the technical guidance to the small-scale farmers and farmers' cooperatives

It is expected that the management of model farms, training courses for extension workers and key farmers, training and orientation for farmers' cooperatives, will gradually increase the technology level of the farmers and their will for production, and that it will cause an increase of productivity and incomes. Although there is no integral evaluation study, it is estimated that the livestock activity causes favorable impacts in regard to the agricultural activities of the small-scale producers. Besides, there are positive expansion effects, such as the formation of the association of beekcepers.

In regard to the positive impacts mentioned in the two preceding sections (6-3-1; 6-3-2), it is estimated that it will occur to a greater extent with the improvement of the higher level accesses, such as the all weather paving for the road Number 4.

### 6-3-3 Environmental impact

A sufficient consideration has been done to the environment, such as the determination of selection of the canal routes considering the preservation of the ecosystem at the time of the execution of civil works. According to the environmental impact assessment study carried out by the Paraguayan side, it is thought there will be no important impacts against the ecosystem with the execution of the civil works in the Project. However, there is the need to pay continuous attention to keep the line of sustainable development considering the preservation of the environment, with repeated monitoring of dramage effects.

#### 6 - 3 - 4Impact in technical aspect

It is of great significance to have transferred for the first time to Paraguay the technology of drainage handling in a large swamps area. Technical impacts of a certain level can be observed, such as the improvement of the drainage performance of rural roads which are being constructed by the local autonomous bodies and the Ministry of Public Works and Communication (MOPC). It is not necessary to mention that it is very important to spread the technique throughout the whole province, where swamp areas of the same type exist. However, it will be important to keep a technical relation with the main road constructor, the MOPC, in regard to the improvement of underdrain techniques, considering that the reason of flooding in the southern area of Pilar was the construction of roads with an insufficient drainage capacity.

#### 6-3-5 Increase of expectations and interest of the regional society

The recovery of lands for farming purposes, the improvement of the roads, the diversified farming patters, being demonstrated as the results of the Project, assembled the interest of such parties in the region as the private institutions, farmers' groups, inhabitants, and increased the expectation for the continuance and expansion of the Project. In addition, gratitude was expressed by the mayor of Pilar city for the fact that the heavy duty machines were utilized to fight for the flood in April 1998. Even though the active participation of various institutions is still low, there are cases in which the level of participation is high, where an local autonomous body together with the cooperation of beneficiaries supplied funds.

#### 6-4 Relevance

#### 6-4-1 Relevance of the overall goal

The overall goal matches with the major policy of the Paraguayan Government i.e. assistant to the small-scale farmers, and as such, it is relevant. But, on the other hand, there are limitations for the small-scale farmers, such as the lack of available resources, low educational level, which causes the small-scale farmers not to be able to take enough advantage to increase their production. Therefore, it would be more effective to increase the involvement of medium- and large-scale farmers who have more economic power as well as a great influence over the regional development, and not to limit to the small-scale producers.

#### 6-4-2 Relevance of the project purpose

The Project is a tool to develop a serious development project in a larger area through the development of model activities, therefore, it can be said that the determination of the project purpose, especially regarding the transfer of technology and institutional strengthening, was relevant.

The project purpose, regarding the technical aspect, was mostly achieved. On the other hand, in order to increase the effectiveness and sustainability of the Project, it is important to institutionalize the mechanism to easily reflect the will and needs of the beneficiaries in planning, and to obtain various sources of funds. In this regard, in the future, the strengthening of institutional setup should be given more importance.

As mentioned in the "impact" section, the impact caused by the road rehabilitation to the small-scale farmer is great. Therefore, in case project purpose is determined as a combination of drainage and transportation aspects, the chance to obtain higher results is bigger.

### 6-4-3 Relevance of the project design

It would have been more effective to start research and extension components after the increase of the farmers' will for increased production with the recovery of farming lands through the construction of drainage facilities. In the same manner, it would have been more effective to start the extension component by taking advantage of the suitable varieties and species, agricultural techniques and soil improvement measures determined by the research component.

However, the activities of these 3 components started at the same time, and it was expected to obtain certain results after 5 years. Also, parallel to it, a dynamic institutional development was required, which involved various organizations of the region, improving the farmers' consciousness.

Considering these contents of the Project, if the same investment should be done, better results could be obtained, if executed with enough time and in an adequate manner, instead of executing all at the same time in 5 years.

### 6-5 Sustainability

### 6-5-1 Basic conditions for the sustainability of the Project

The Project is a model project. Therefore, it is very important that the actual phase can be continued in an independent manner by the Government of Paraguay after the end of the model project. Therefore, there are 3 basic conditions for sustainability: strong leadership by the central government with long-term policies, active participation of local autonomous bodies, and participation of beneficiaries.

### 6-5-2 Sustainability in political and financial aspects

The Ministry of Agriculture and Livestock (MAG) shows the intention to continue the implementation of the DERMASUR Project, approving the medium term plan and starting the next year's budget preparation. The MAG stated that in the future, the reduction of the budgetary disbursement will not come up like it did in the last years of the Project. Therefore, it is expected that the political support of the Paraguayan government will be stronger than in the past.

However, there is the need that the MAG must carry out the greatest effort in order to avoid the extensive reduction of budgetary disbursement, considering the forecast that the general financial crisis of the Paraguayan government will continue and the antecedent decreases in the disbursement level of the last years.

In case there is no chance to obtain sufficient financial resources by the central government, there is a need to cover the costs through the active financial contributions by the local autonomous bodies and by the medium-scale and large-scale farmers who have more economical power. As one of the steps to prepare the institutional arrangement to realize it, there is a movement in order to create an organization (Inter-district Commission for the Development of the South Region of

fyer &

Pilar: CIDESUR) and to coordinate the related institutions and diversify fund sources. It is considered that the creation of this type of local organization will improve the sustainability of the financial aspect of the present Project, and due to it, its creation is strongly expected.

On the other hand, the local autonomous bodies in the project area have a very positive attitude for cooperation with the Project. Similarly, local inhabitants are have great expectations for implementation and continuation of the Project. These are the examples of the bright prospects of the sustainability of the Project.

### 6-5-3 Sustainability in technical aspect

In order to ensure the technical sustainability, it is the first requirement that the counterpart personnel who received the technical transfer through the Project stay at the present positions, and therefore it is necessary to continue the DERMASUR project.

If the DERMASUR project continues and if the required budget is ensured in a continuous manner, it is estimated that the transferred techniques will stay up at high levels for the time being, considering the sufficient level of the technological transfer.

#### 7. Conclusion

The Japanese and Paraguayan Evaluation Teams have reached to the following conclusions as a result of discussions. However, as for the input for the proposed follow-up project, the Paraguayan Evaluation Team expressed a strong concern for a long-term expert in the field of integrated research and extension activities.

### 7-1 General

- In general it can be said that the goals were achieved for the most part, though some is still to be attained.
- It is highly rated that the considerable results are obtained in each field in the five years period at the project area, where communication and environmental conditions are very difficult.
- This is due to the efforts of the experts from the Japanese side and the
  position of the Paraguayan government in regard to this Project, providing the
  adequate number of counterpart personnel.
- When the Joint Evaluation Team visited the Neembucu Province, it received a strong request for the continuance of the Project from the Governor, from the Mayor of Pilar and from the person concerned in the six districts in the project area. Also, the Governor mentioned that he receives the request from the surrounding districts to expand the project area. This can be taken as the signal that the Project is highly appreciated.
- The following items have been confirmed in the evaluation study:

Figure L

- 1) A new methodology for the infrastructure development in rural area has been created, with full consideration to the natural environment and participation of the beneficiaries for planning and construction of the drainage facilities and subsequent operation and maintenance.
- 2) Adequate farming patters, cultivation techniques and extension activities for small-scale producers under unfavorable soil conditions were examined.
- 3) It was recognized that the implementation of the Project realized various favorable social, economical and cultural impact to the small-scale farmers, in addition to the reduction of damages from inundation. In this regard, there is a need to publish it through a detailed study. So that the importance of the Project can be reconfirmed.
- However, in order to promote the DERMASUR Project in a continuous manner in the future, and to take advantage of the achievement by the Project, it is essential to establish an institutional setup which enables adequate operation and maintenance of the heavy duty machines and sufficient investment of financial resources. The government of Paraguay shall be aware that the DERMASUR Project is a national program for the development of Paraguay.

#### 7-2 Recommendations

### (1) Budgetary measures

- In order to keep promoting the DERMASUR Project, the five-year program
  prepared in August of 1998 as the second phase of the DERMASUR Project
  shall be implemented, the MAG being the leading agency.
- For the successful continuation of the DERMASUR Project, it is necessary and indefectible to take adequate budgetary measures, similar to those in the Project period. Besides, in considering the unsatisfactory level of disbursement in 1997 and 1998, there is a need to increase its level at least to the one of 1996.

### (2) Institutional setup

- The Project has to develop an institutional setup which controls and coordinates the utilization and maintenance of the heavy duty machines and the construction of canals, based on a long and medium term planning within the Project's area, with the orientation of the MAG by the end of the Project. It shall be created and managed as an institutionalized mechanism of such aspects as financial contribution by the local autonomous bodies and inhabitants, among others.
- In order to give adequate guidance on appropriate techniques in accordance

with the needs of the farmers, the research component and the extension component of the Project as well as the extension office shall have a good collaboration and coordination. In addition, for the market promotion and commercialization of dairy farming and apiculture, collaboration with the farmers' cooperatives and the related entities has to be also searched.

### 7-3 Proposed Follow-up Project

Based on the results of the evaluation study, a need for continuous technical assistance was confirmed in order to achieve the Project's goals in the following area;

- a) Technical transfer to the counterpart personnel operation and maintenance of heavy duty machines, design and route selection of canals,
- b) Development of organizational arrangement for maintenance of drainage facilities by the beneficiaries,
- c) Strengthening of institutional setup for agricultural development, and
- d) Technical improvement for diversification of farming patterns, cultivation techniques and soil improvement measures.

The expected results and the input within the subsequent cooperation period are as follows. A detailed plan of activities shall be prepared during the remaining period of the Project.

### (1) Expected results

- 1) The counterpart personnel master how to make route selection of drainage canals based on technical judgement from field observation and coordination among beneficiaries.
- 2) Institutional arrangement, techniques and procedures are developed for maintenance of drainage facilities with beneficiaries' participation.
- 3) The counterpart personnel master the techniques for maintenance of heavy duty machines.
- 4) An institutional setup is created and become operational to support rural development in the Region South of Pilar by means of coordination and fund raising.
- 5) Clear demarcation of roles, work-flow, and a mechanism for collaboration and coordination is established among the counterpart personnel, the extension office, farmers' cooperatives, and research institutes, etc.
- 6) Farming patterns of higher productivity is proposed.

### (2) Input from Japanese side

### 1) Long term experts

- a) Leader / drainage water management and construction management
- b) Coordinator / institutional development

### 2) Short term experts

To be dispatched according to the necessity; operation and maintenance of machines, agronomy, etc.

### 3) Training of Paraguayan personnel in Japan

To be conducted according to the necessity.

### 4) Provision of equipment

To be provided according to the necessity, mainly spare parts for heavy duty machines.

### (4) Period

1 year and 9 months (until 31 March 2001)

Annex 1 LIST OF JAPANESE EXPERTS LIST OF JAPANESE LONG TERM EXPERTS

9 10 11 12 1 2	<b>1</b>	047	9667	<u> </u>	0061	
Chulchi MUTAYAMA (Leader) Talushi OkiiSki (Ondringo Water Management) Katao TO (Construction Management) Kazuo TORII (Agroutuna Externion) Chiad ADYAMA (Apronomy) Zeniaro IHARA (Condinator)	2 1 21 1101 6 8 2 9 5		4 5 6 7 8 9 10 11 11 2 1 2 3	4 5 6 7 8 9 10 11 12 1 2 3	4 5 6 7 8 9 10 11 12 1 2 3	4567
Takesh ONISH (Orathago Water Namegement)  Kazuo TORII (Agroutura Externion)  Chied AOYAMA (Agronomy)  Zenigro IHTARA (Coordinator)	1994,72	Chulchi MURAYAMA (Le	(age)			1909.6.30
Kazuo TORII (Agriculturia Estamaion)  Kazuo TORII (Agriculturia Estamaion)  Chiari ADYANA (Agriculturia)  Zenizio IRARA (Coordinato)	194.72	Takash ONISHI (Drakha	pe Water Management)			1999.6.30
Kazvo TORII (Agricutura Edennion)  Chiari ADYANA (Agricutura)  Zentipo IHARA (Coordinato)	1994,72	Katauo ITO (Constructio	Management)			1999.0,30
Chiese ADYANAL (Agronomy)  Zenigeo IMARA (Coordinator)  1997.6.30	(94:72	Kazue TORH (Agnoutur	(Colemation)			1999.30
Zentavo H4ARA (Coordinator) 1997.8.30	[98.7.]	Chies AOYAMA (Agron	(June			1999.6.30
	1,5,469.3.1	Zeniaro IHARA (Coordii	ator)	1907.6.30		
				1997.6.2	Terbuycani Tankka (Coondinator)	00'9'8651

, E	2961	1995	1996	2661	1998	<u>&amp;</u>	
Month	4 5 6 7 8 9 10 11 12 1 2 3	4	4 5 6 7 8 9 10 11 11 2 1 2 3	5678910111212345678910111212345678910111212345678910111212345678	4 5 6 7 8 9 10 11 12 1 2 3	45678	:
		1995,11,12 1995,12,24	1995,11,12 1895,12,24 Hiroshi SASAMORI (Water Quelly Analysis)	(5,46/4)			
		1996.1.3 1996.	1996.1.3 www 1996.1.3.1 Rychel NISHIMURA(Meiding and Williamg Audio-Visual Alds)	izing Audio-Visual Aids)			
Short-torm	ជ	1996.4.8	1996.4.8 1996.5.2 Shipso OQAWA (Remote Seneing)	(Sussificial)			
		Katsano Ku	KEISHO KUNIYASU (Water Cuality Analysis)1997,3.28 1997,4.27	28 1007.4.27			0
		Tartomy OKU	Teutomy OKUNAURA (Drainage Runoff Analyzie) 1997 4.22 1997 6.15	57.6.13			$\chi$
		Shevo Sunaga (Examination and Ar	Salavo SUNAGA (Examination and Arayee of Physical Characteristics of Soft) 997.6.19 1997.6.16	1997.6.10			1
			Techomu OKUNAJRA (Orahage Rund	Textornu OKUNAJRA (Zhainage Bunoti Analysis) 1997.9.30			
			Takaniko WATUKAWA (Wanapemeni and :	Falantic MATUKAWA (Management and mentenance of the Heaby Mechhary) 1998.6.29	798.6.29 1996.9.28	- :	

LIST OF THIRLD-COUNTRY EXPERTS

Annex 2. LIST OF COUNTERPART PERSONNEL ACCEPTED IN JAPAN

No.	NAME	SPECIALITY	PERIOD
ì	Ms. Angela Galeano	Project Management	1995. 1.20 ~1995. 2.16
2	Mr. Faustino Salcedo	Project Management	1995. 1.20 ~1995. 2.16
3	Mr. Edgar Funes	Project Management	1995. 1.20 ~1995. 2.16
4	Mr. Pablo Nunez	Construction Management	1996. 1.27 ~1996. 3.11
5	Mr. Alicides Mega	Water Drainage Management	1996. 1.27 ~1996. 3.11
6	Mr. Daniel Bordon	Soil Improvment	1996. 2.16 ~1996. 3.18
7	Mr. Aulio Benitez	Vegitable Production	1996. 5.27 ~1996. 7.27
8	Mr. Hugo Zarza	Productive Organization Management	1996. 5.20 ~1996. 8.11
9	Mr. Aurelio Arevalos	Protection Method for weeds	1997. 3.10 ~1997. 9.12
10	Mr. Domingo Amarillia	Construction Management	1997.10.13~1997. 12.3
11	Mr. Hugo Aguero	Construction Management	1997.10.13~1997. 12.3
12	Mr. Porfino Arevalos	Soil Improvment	1998. 3.29 ~1998. 4.19
13	Mr. Eladio Benitez	Holiculture and Soil Improvement	1998. 9. 6 ~ 1998. 12. 2
14	Mr. Benigno Sosa	Soil Improvement by compost	1998. 9. 6 ~ 1998. 12. 2
15	Mr. Jose Galeano	Agricultural Extension  Management	1998. 9.20 ~1997. 10.21

Africa .

1.PROVISION OF EQUIPMENT

Major Equipment PERIOD : from 1st July 1994 to November 1998

בפין ושמווישעשעו ווישלא ועריו אין ווישלו ווישלו ווישלו ווישלו ויישלו ווישלו ווישלו ווישלו ווישלו ווישלו ווישלו	4 IO NOVELLICEL 1990				
PERIOD	1994 (thousand Gs)	1995 (thousand Gs)	1996 (thousand Gs)	1997 (thousand Gs)	1998 (thousand yen)
A MOI INT (GR)	1 876 909	526,635	303,560	360,524	(17,000)
(1)					

Equipment Carried by Experts PERIOD : from 1st July 1994 to November 1998

(5) 1998 (thousand yen)	
1997 (chousand Gs)	
1996 (monsupple (s)	
1005 (%)	2.5.1
100	

2. Expenses for Local Cost Bearing

PERIOD: If OH 1st July 1884 to November 1880	94 to inoverniber 1836					Г
Expenses / Year	1994 (thousand Gr)	1995 (thousand Cs)	1996 (thousand Gs)	1997 (thousand Gs)	1998 (thousand yen)	
Local operational expanses	120,911	394,418	429,635	587,699	(17,941)	. т
1. General local operational expenses	120,911	139,202	115,925	109.547	(4,590)	<sub>1</sub> .
2. Expenses for emergency measures	_	i			(2,500)	8
3. Expenses for technical extension and publicity	_		38,500			T
4. Expenses for technical exchange		, and a second		59,718	*	
5. Expenses for project infrastructure construction (Model infrastructer)	<b>1</b>	227,500	248,200	345,794	( 6,355 )	1
6. Expenses for training for leading technicians	1	27,716	20,000	14,948	(965)	—Т
7. Expenses for holding local seminars	1	I	1 ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) (	57,692		
8. Expenses for security measures	1	1	7,010			

The Japanese fiscal year begins in April and ends in March of the following year. ( ): these expenditures are planed to be used in 1998 Japanese fiscal year.

ADDREY.4 LIST OF COUNTERPART PERSONEL	INTERPART PERSO	日		٠.							98.1126	9			[
	Year	_	1991	1995			1996		1997		1998			1999	
Field	Moath		7 10 1	4 7 10		7	10 1	4	7 10 1	4	7 10	•4	*	,	ទ្ធ
														:	
Madagenent	Ms. Adges Official	i 						:						:	
	Mr. Fanstino Salocdo	ŀ	-							H					T
Γ			}			į				-		İ	_		
Drainage Management	Mr. Pablo Nunez											-			· ·
	Mr. Alades Meza	· ·								H					
										$\dashv$				_	
Construction Management Mr. Domingo Amarilla	Mr. Domingo Amerida					:	:	:							<del></del> -
	Mr. Hugo Aguero	• ;	1												
	Mr. Felix V. Munoz									H				.	
				;						-					
Agricultural Extension	Mr. Atilio Bennez														
	Mr. Hugo Zarza	<u>:</u>	1							1			_		
										-		ĺ			
	Mr. Vincenzo Lomosroi	:								·		. [		· ·	t
	Mr. Eladio Benicz						:			-			_		<u>~</u>
	Mr. Cesar Benitez														
					i			!		-		ļ	_	•	
Agronomy	Mr. Danel Boroon			,				1	į		•	-			
	Mr. Avreio Arcvalos	· .	•							I				٠.,	
	Mr. Portino Arevalos		1							:			-	ı <b>ı</b>	
	Mr. Benigno Sosa	-								-				ı	
-	Mr. Jose Saimas												Ц		Π
Period of Counterpart Location	norper Location		Period of Training in Japan	ng in Japan									1		!

ANNEX. 5

Annual Budget and Distbersement for the Project Management By the Ministry of Agriculure and Livestock

	· · ·	/
	Paraguayan fiscal year: from January to December	
1999	709,425 (planing)	1
1998	618,820 on going	1
1997	622,179 257,600	41
1996	671,084 521,000	78
1995	492,700	23
1994	379,428	-
Paraguayanfiscal year	Budget (a) Dibursement (b)	ratio(%, a/b)

\*The Project started in July 1994, so there was no budget for the Project in the first year. From 1995, budget has been allocated as the budget for the DERMASUR Project.

### Output 3. Development of Methods for Maintenance of Drainage Control Facilities with Beneficiaries' Participation

Goal	Expected Achievement by the End of the Project
	technical transfer to the counterpart personnel was carried out smoothly, techniques, procedures and institutional setup are under development, and no

	Sub-Goals	Achieve- ment	Remaining Tasks	Necessity for Technical Assistance
3A	Adequate techniques and methodologies for maintenance works are determined.	В	Techniques and methodologies for canal cleaning is in the course of development. Continuous analysis is required.	XX
3B	Institutional setup is established for maintenance of the model drainage facilities and the approach road.	В	Settlement-wise committees were established. There is a need for a mechanism centered on local autonomies to coordinate maintenance works for whole drainage area.	XX
3C	The model drainage facilities and the approach road are maintained appropriately by collective efforts of the committees.	С	There is a need for guidance to raise beneficiaries' sense of ownership so that maintenance works are carried out adequately.	XX
3D	The counterpart personnel understand the necessity of maintenance of the canals and approach road, and master the appropriate techniques, procedures and institutional setup and how to undertake extension and institution building	В	The techniques, procedures, and institutional setup which the counterpart personnel mastered are still in the course of development.	XX

ffel

### Output 4. Technical Examination on Diversification of Farming Patterns, Cultivation Techniques, and Soil Improvement Measures

Goal	Expected Achievement by the End of the Project
The counterpart personnel master how to promote technical development to increase agricultural productivity in the project area, through examining suitable crops and variations, possible alternative products / crops, possible diversified farming patterns, improved cultivation techniques, and appropriate soil improvement measures.	counterpart personnel mastered basic know-how and are able to continue technical improvement. Scope of suitable crops and variations, alternative products / crops, possible diversified farming

	Sub-Goals	Achieve- ment	Remaining Tasks	Necessity for Technical Assistance
4A	Crops, varieties and alternative products / crops suitable for increasing productivity and diversifying cropping patters are recommended, and adopted by the extension office for promotion.	В	While some suitable crops / variations and alternative crops were proposed, but no promising alternative cash crops are found. Continuous examination is required.	xx
4B	Appropriate measures to improve soil fertility in the project area are determined.	A		-
4C	Merit of the proposed farming patters for small-scale farmers is demonstrated.	В	Increase in productivity gained by the proposed farming patterns will not be very big. Continuous examination is required.	XX
4Đ	Technical manuals for various kinds of surveys and trials are developed.	Α		-
4E	The counterpart personnel master the methods and techniques for surveys, trials, demonstration farms, and are able to continue technical improvement by themselves.	A	:	-

ffind

### Output 5. Strengthening and Improvement of Extension Activities to Introduce Diversified Farming Patterns and Improved Agricultural Techniques

Goal	Expected Achievement by the End of the Project
Through seminar and training to the extension workers and key farmers, demonstration of diversified farming patterns at selected model farms, technical guidance to farmers organizations, information campaign, etc., the counterpart personnel and the extension workers master how to introduce diversified farming patterns and improved agricultural techniques to small-scale farmers in an efficient and effective manner.	counterpart personnel acquired enough capacity, technical transfer to the extension workers will not be sufficient. Continuous efforts by the Paraguay side will be necessary.

	Sub-Goals	Achieve- ment	Remaining Tasks	Necessity for Technical Assistance
SA	Present situations of small-scale farmers are clarified by household survey, agricultural market survey, and study on actual situations of farmers organizations.	A		-
5B	Training program for extension workers are developed, and the counterpart personnel are able to undertake training for extension workers to strengthen extension activities on diversified farming patterns and improved cultivation techniques.	<b>A</b>		<del>-</del>
SC	The extension workers gain knowledge and techniques to carry out extension activities on diversified farming patterns and improved cultivation techniques.	В	There is a room for capacity building of the extension workers. It is necessary to continue training by the counterpart personnel and technical guidance to the counterpart personnel through daily joint works.	X
5D	Proposed crops / varieties, cultivation techniques, and farming patterns are adopted as a model by the key-farmers.	A		-
5E		A		-
5F	Number of farmers' cooperatives and number of member farmers are increased, and the scope of cooperatives' activities is expanded.			-

Africa L

### Output 6. Strengthening of Institutional Setup for Agricultural Development

Goal	Expected Achievement by the End of the Project
Institutional setup is strengthened to promote sustainable development of agriculture through improvement of drainage management, farming management and increase in productivity in the Region South of Pilar based on the achievement of the technical cooperation.	additional financial sources and effective coordination among related organizations by the

	Sub-Goals	Achieve- ment	Remaining Tasks	Necessity for Technical Assistance
6A	Long-term action plan and financial plan to continue DERMASUR Project is formulated and determined.	В	The action plan for 1999 - 2003 was approved by the Minister of Agriculture and Livestock, and budget for 1999 is under preparation.	х
6B	Institutional setup is established to plan, coordinate, and implement constructions of drainage facilities by the heavy duty machines provided by the Project with financial contribution from local autonomies and residents.	: 1	There is a example of canal construction funded by one local autonomy and residents, and institutionalization of this type of project is under examination. Guidance is necessary to institutionalize a mechanism to raise fund and planning coordination.	xx
6C	A mechanism is established to promote effective collaboration among related organizations to promote diversification of farming and increase in productivity by means of marketing, extension, and commercialization.		Guidance is necessary to clarify demarcation and establish work- flow among the counterpart personnel, the extension office, farmers' cooperatives, and research institutes, etc.	

Figur (

### The Evaluation Summary for the Japanese Technical Cooperation for the Rural Development Project in the Region South of Pilar

Os	ers	ъĦ	Go	al
(J)	er:	311	UrO	2

Living standard of small-scale farmers in the South Pilar is improved.

**Project Purpose** 

Ministry of Agriculture and Livestock Farming and the small-scale farmers in the Region South of Pilar enhance their technical and institutional capacity to carry out continuous and sustainable agricultural development by promoting drainage water management, soil improvement, improvement of cultivation methods, and diversified farming patterns.

#### Formulation of a Drainage Management Plan Output 1,

Goal		Expected Achievement by the End of the Project
	plan	The goal will be achieved. The planning for the project area and technical transfer will be completed.

	Sub-Goals	Achieve ment	Remaining Tasks	Necessity for Technical Assistance
1A	A drainage improvement master plan of sufficient accuracy and details covering the whole project are is formulated	1		-
1B	Computer programs on data collection, data analysis, planning are developed, and technical manuals are elaborated.			. <b>-</b>
iC	The counterpart personnel master the methodology and techniques and can continue the activities by themselves.			-

Note: Criteria for achievement are as followings.

A: Sub-goal will be achieved for the most part.

(ratio: 80 - 100 %) (ratio: 60 - 80 %)

B: Sub-goal will be achieved to a certain extent.

C: Sub-goal will not be achieved.

(ratio: lower than 60 %)

Criteria for the necessity for technical assistance is as followings.

No remaining tasks.

X Remaining tasks will be completed and the sub-goal will be achieved with the efforts of Paraguayan side after the Project.

XXContinuous technical assistance will be required after the Project to achieve the

sub-goal.

### Output 2. Construction of Model Drainage Control Facilities

Goal			Expected Achievement by the End of the Project
demonstration f personnel bed techniques and design, and con-	arms in the model are ome acquainted whether practical applicate truction of drainage factor and maintained at	a, the counterpart with appropriate tion for planning, acilities which can	The goal will be achieved for the most part. The counterpart personnel need additional experience and technical guidance on canal route selection and construction supervision in areas of different conditions, maintenance of heavy duty machines.

	Sub-Goals	Achieve- ment	Remaining Tasks	Necessity for Technical Assistance
2A	Design standards and construction methods technically acceptable in the project area are adopted.	A		-
2B	Beneficiaries actively participate in the planning and construction process and provide voluntary works.	Α		<u>-</u> .
2C	The model drainage facilities show evidences on drainage effect.	Α		-
2D	Technical manuals and guidelines for planning, design and construction of drainage facilities are elaborated.	Α		•
2E	Operators for heavy duty machines are trained.	Α		-
2F	The counterpart personnel master techniques for maintenance of heavy duty machines.	В	The counterpart personnel needs additional technical guidance on repairs of heavy duty machines.	XX
2G	The counterpart personnel master techniques for planning, design and construction of drainage facilities, and are able to continue and repeat the activities by themselves.	В	The counterpart personnel needs additional technical guidance and experience on canal route selection based on technical judgement from field observation and coordination among beneficiaries.	xx
211	The counterpart personnel are able to conduct seminars and training by themselves to diffuse techniques for planning, design, construction of drainage facilities.	٨		<u>-</u>

The by