

14.4 Completion Report on Pilot Project Construction Works

COMPLETION REPORT

ON

CONSTRUCTION OF WATER SUPPLY FACILITIES

FOR

RURAL WATER SUPPLY COMPONENT

OF

THE STUDY FOR WATER RESOURCES MANAGEMENT

AND RURAL WATER SUPPLY IMPROVEMENT

IN THE REPUBLIC OF YEMEN

JULY 2007

AHMED ALI MAHDI OFFICE
FOR TRADING AND CONTRACTING

0. Table of Contents

1	Summary of Project	1
2	Project Implementation Structure	2
3	Actual Work Schedule	3
4	Principal Activity and Work Record	4
5	List of Equipment and Main Materials	10
6	Photographs of Constructed Facilities	13

Annex

1	Completion Drawings
2	Minutes of Regular Meetings
3	Instruction
4	Catalogs of Equipment and Material


1. Summary of Project

Contract Title	: Construction of Water Supply Facilities for Rural Water Supply Component of The Study for Water Resources Management and Rural Water Supply Improvement in the Republic of YEMEN
Name & Address of the Client	: Japan Techno Co. Ltd. SBS Hills III, 10-4, 4-Chome, Yoga, Setagaya-ku, Tokyo 158-0097, JAPAN
Name & Address of the Contractor	: Ahmed Ali Mahdi Office for Trading and Contracting Al Hassabah, Maintenance Street, beside Owsan School, Sana'a, the Republic of YEMEN
Date of Tendering	: 25 th April, 2007
Date of Contract	: 26 th April, 2007
Date of Completion	: 4 th July, 2007
Contract Price	: US\$220,000.-
Site Name and Location	: A-02 / Jabal Al Taraf, Al Mahweet District, Al Mahweet Governorate S-03 / Al Kharaba, Bany Matal District, Sana'a Governorate D-08 / Masneat Abdul Aziz, Mafa'a District, Dhamar Governorate

List of Facilities

A-02 / Jabal Al Taraf		Unit
1	Pumping Unit (Vertical Shaft Pump and Diesel Engine) for Well	1
2	Pumping Unit (Horizontal Pump and Diesel Engine) for Booster	1
S-03 / Al Kharaba		Unit
1	Pumping Unit (Submersible Motor Pump and Engine Generator) with Accessories	1
2	Pump House with Pump Pit	1
3	Ground Water Tank (50m ³)	1
4	Pumping Main (3")	1,333m
5	Distribution Main (3/4" to 3")	4,363m
6	Public Fountain	13
D-08 / Masneat Abdul Aziz		Unit
1	Pumping Unit (Submersible Motor Pump and Engine Generator) with Accessories	1
2	Rehabilitation of Existing Pump House	1
3	Rehabilitation of Existing Ground Water Tank (25m ³)	1
4	Pumping Main (3")	2,133m
5	Distribution Main (3/4" to 3")	1,617m
6	Public Fountain	2

2. Project Implementation Structure



3. Actual Work Schedule

	April					May					June					July	
	30	5	10	15	20	25	31	5	10	15	20	25	30	31	4		
A-02 / Jabal Al Taraf																	
1 Mobilization & Demobilization																	
2 Installation of Pumping Unit for Well																	
3 Installation of Pumping Unit for Booster																	
S-03 / Al Kharaba																	
1 Mobilization & Demobilization																	
2 Installation of Pumping Unit																	
3 Construction of Pump House																	
4 Construction of Water Tank (50m ³)																	
5 Installation of Pumping Main																	
6 Installation of Distribution Main																	
7 Construction of Public Fountain																	
D-08 / Masneat Abdul Aziz																	
1 Mobilization & Demobilization																	
2 Installation of Pumping Unit																	
3 Rehabilitation of Existing Pump House																	
4 Rehabilitation of Existing Water Tank (25m ³)																	
5 Installation of Pumping Main																	
6 Installation of Distribution Main																	
7 Construction of Public Fountain																	
Test Operation and Inspection																	

4. Principal Activity and Work Record

Site: A-02 / Jabal Al Taraf

			Principal Activity and Work	Remarks
APRIL, 2007	25	Wed	Tender	
	26	Thu	Contract	
	27	Fri		
	28	Sat		
	29	Sun	Commencement of Works	
	30	Mon	Site Transfer	
MAY, 2007	1	Tue		Labor Day
	2	Wed		
	3	Thu		
	4	Fri		
	5	Sat		
	6	Sun		
	7	Mon		
	8	Tue		
	9	Wed		
	10	Thu		
	11	Fri		
	12	Sat		Regular Meeting
	13	Sun		
	14	Mon		
	15	Tue		
	16	Wed		
	17	Thu		
	18	Fri		
	19	Sat		
	20	Sun		
	21	Mon		
	22	Tue		Re-Unification Day
	23	Wed		Regular Meeting
	24	Thu		
	25	Fri		
	26	Sat		
	27	Sun		
	28	Mon		
	29	Tue	Approval of pumping unit	
	30	Wed		Regular Meeting
	31	Thu		
JUNE, 2007	1	Fri		
	2	Sat		
	3	Sun		
	4	Mon		
	5	Tue		
	6	Wed		Regular Meeting
	7	Thu		
	8	Fri		
	9	Sat		
	10	Sun		
	11	Mon		
	12	Tue		
	13	Wed		
	14	Thu		
	15	Fri		
	16	Sat		Regular Meeting
	17	Sun		
	18	Mon	Inspection of pumping unit before the delivery	
	19	Tue	Installation of pumping unit	

	20	Wed	Installation of pumping unit	
	21	Thu		
	22	Fri		
	23	Sat	Warm up of diesel engines	Regular Meeting
	24	Sun	Warm up of diesel engines	
	25	Mon	Warm up of diesel engines	
	26	Tue	Warm up of diesel engines	
	27	Wed	Test operation. Bearing's defect inside gear box	
	28	Thu		
	29	Fri		
	30	Sat	Inspection of bearing inside gear box at workshop	Regular Meeting
JULY, 2007	1	Sun	Re-installation of gear box. Test operation	
	2	Mon	Test operation	
	3	Tue	Inspection	
	4	Wed		

			Principal Activity and Work	Remarks
APRIL, 2007	25	Wed	Tender	
	26	Thu	Contract	
	27	Fri		
	28	Sat		
	29	Sun	Commencement of Works	
	30	Mon		
MAY, 2007	1	Tue		Labor Day
	2	Wed	Site Transfer	
	3	Thu		
	4	Fri		
	5	Sat	Site camp was built.	
	6	Sun		
	7	Mon		
	8	Tue	Construction of access road to tank site by local council.	
	9	Wed	Concrete work for footings of pump house.	
	10	Thu	Concrete work for underground beams of pump house	
	11	Fri		
	12	Sat	Concrete work for columns of pump house. Broken stone for tank basement	Regular Meeting
	13	Sun		
	14	Mon	Installation of pumping main was finished.	
	15	Tue		
	16	Wed	Masonry work by concrete block wall of pump house	
	17	Thu		
	18	Fri		
	19	Sat	Concrete work for basement of tank	
	20	Sun	Concrete work for roof of pump house	
	21	Mon		
	22	Tue		Re-Unification Day
	23	Wed		Regular Meeting
	24	Thu	Concrete work for wall and roof of tank	
	25	Fri		
	26	Sat	Installation of distribution pipe was finished.	
	27	Sun		
	28	Mon		
	29	Tue	Approval of pumping unit	
	30	Wed	Installation of door and windows of pump house	Regular Meeting
	31	Thu		
JUNE, 2007	1	Fri		
	2	Sat		
	3	Sun		
	4	Mon	Revision of pump due to the unavailability	
	5	Tue		
	6	Wed		Regular Meeting
	7	Thu	Plastering work for pump house	
	8	Fri		
	9	Sat	Plastering work for tank. Construction of public fountain was finished.	
	10	Sun	Installation of pumping unit	
	11	Mon	Warm up of engine generator	
	12	Tue	Warm up of engine generator	
	13	Wed	Test operation and flow examination	
	14	Thu		
	15	Fri		
	16	Sat		Regular Meeting
	17	Sun	Painting work for pump house and tank	
	18	Mon	Test operation and flow examination	
	19	Tue		

	20	Wed		
	21	Thu		
	22	Fri		
	23	Sat		Regular Meeting
	24	Sun		
	25	Mon		
	26	Tue	Painting of national flags	
	27	Wed		
	28	Thu		
	29	Fri		
	30	Sat		Regular Meeting
JULY, 2007	1	Sun		
	2	Mon	Inspection	
	3	Tue		
	4	Wed		

Site: D-08 / Masneat Abdul Aziz

		Principal Activity and Work	Remarks	
APRIL, 2007	25	Wed	Tender	
	26	Thu	Contract	
	27	Fri		
	28	Sat		
	29	Sun	Commencement of Works	
	30	Mon		
MAY, 2007	1	Tue		Labor Day
	2	Wed		
	3	Thu	Site Transfer	
	4	Fri		
	5	Sat		
	6	Sun		
	7	Mon		
	8	Tue		
	9	Wed		
	10	Thu	Site camp was built.	
	11	Fri		
	12	Sat		Regular Meeting
	13	Sun		
	14	Mon		
	15	Tue		
	16	Wed		
	17	Thu		
	18	Fri		
	19	Sat		
	20	Sun		
	21	Mon		
	22	Tue		Re-Unification Day
	23	Wed		Regular Meeting
	24	Thu	Installation of pumping main was finished.	
	25	Fri		
	26	Sat		
	27	Sun		
	28	Mon	Installation of distribution pipe was finished.	
	29	Tue	Approval of pumping unit	
	30	Wed		Regular Meeting
	31	Thu		
JUNE, 2007	1	Fri		
	2	Sat		
	3	Sun	Construction of public fountain was finished.	
	4	Mon	Revision of pump due to the unavailability	
	5	Tue	Installation of pumping unit	
	6	Wed	Warm up of engine generator	Regular Meeting
	7	Thu	Warm up of engine generator	
	8	Fri		
	9	Sat	Test operation and flow examination	
	10	Sun		
	11	Mon		
	12	Tue	Test operation and flow examination	
	13	Wed		
	14	Thu		
	15	Fri		
	16	Sat	Rehabilitation work for pump house was finished.	Regular Meeting
	17	Sun		
	18	Mon		
	19	Tue		

	20	Wed		
	21	Thu	Rehabilitation work for tank was finished.	
	22	Fri		
	23	Sat		Regular Meeting
	24	Sun	Inspection	
	25	Mon		
	26	Tue		
	27	Wed		
	28	Thu		
	29	Fri		
	30	Sat		Regular Meeting
JULY, 2007	1	Sun		
	2	Mon		
	3	Tue		
	4	Wed		

5. List of Equipment and Main Materials

Site: A-02 / Jabal Al Taraf

	Equipment and Materials	Product or Specification	Remarks
Pumping Unit for Well			
1	Vertical Shaft Pump for Well	Caprari/P6C/3/14/20A, Italy (6 impellers removed from P6C/3/20/20A)	See the attached
2	Drive Unit	Caprari/R26/3L/20, R/1:1.8, Italy	See the attached
3	Column Pipe	Carbon Steel/D3"/Flange/3mL	
4	Diesel Engine	MVM/D229-6, Brazil	See the attached
5	Cardan Shaft	CSN/Top-Quality, Germany	
6	Gate Valve beside pump	Al Hababi, GVP/BS5163/PN16/DN3", Italy	
7	Check Valve beside pump	Al Hababi, GVP/BS5153/PN16/DN3", Italy	
8	Water Meter beside pump	Kent/PN16/DN80mm(3inch)	
9	Presssure Gauge beside pump	Wika/40bar/EN837-1, Germany	
10	Flange for pipe	BS4504/PN16/DN3", Japan	
11	Galvanized Steel Pipe	D3", Zenith/BS-M, India	See the attached
Pumping Unit for Booster			
12	Horizontal Pump for Booster	Panelli/PMO40-65/8, Italy (4 impellers removed from PMO40-65/12)	See the attached
13	Diesel Engine	MVM/D229-6, Brazil	See the attached
14	Gear Box	Techno Drive/BD290/150, Twin Disc/RM120, R/0.67S, Italy	See the attached
15	Cardan Shaft	CSN/Top-Quality, Germany	
16	Gate Valve beside pump	Al Hababi, GVP/BS5163/PN16/DN3", Italy	
17	Check Valve beside pump	Al Hababi, GVP/BS5153/PN16/DN3", Italy	
18	Water Meter beside pump	B-Meters/PN16/DN80, Italy	
19	Presssure Gauge beside pump	Wika/40bar/EN837-1, Germany	
20	Flange for pipe	BS4504/PN16/DN3", Japan	
21	Galvanized Steel Pipe	D3", Zenith/BS-M, India	See the attached

Site: S-03 / Al Kharaba

	Equipment and Materials	Product or Specification	Remarks
1	Submersible Motor Pump	Panelli/140PX13-24, Italy	See the attached
2	Motor for pump	Franklin Electric	See the attached
3	Column Pipe	Galvanized Steel/D3"/Flange/6mL	
4	Control Panel	Panelli/Direct, Italy	
5	Engine Generator	Bruno/G51P, Alternator:Leroy-Somer, Engine:Perkins	See the attached
6	Gate Valve beside pump	Al Hababi, GVP/BS5163/PN16/DN3", Italy	
7	Check Valve beside pump	Al Hababi, GVP/BS5153/PN16/DN3", Italy	
8	Water Meter beside pump	Kent/PN16/DN80	
9	Presssure Gauge beside pump	Empco/40bar	
10	Flange for pipe	BS4504/PN16/DN3", Japan	
11	Galvanized Steel Pipe for Pumping Main	Zenith/BS-M/D3", India	See the attached
12	Galvanized Steel Pipe for Distribution Main	Zenith/BS-M/D3/4 to 3", India	See the attached
13	Gate Valve along Distribution Main	UK Product	
14	Cement	Portland Cement/BS12, Amran	
15	Sand	Nehm, Sana'a	
16	Gravel	Bany Hushes, Sana'a	
17	Reinforcing Steel Bar	Turkish Product	
18	Water for Concrete and Mortar	from Private Well	
19	Concrete Mixing Ratio	C1:S2:G3	
20	Water Meter for Public Fountain	ABB/D1"	
21	Gate Valve for Public Fountain	UK Product	
22	Tap for Public Fountain	D3/4", Italy	

Site: D-08 / Masneat Abdul Aziz

	Equipment and Materials	Product or Specification	Remarks
1	Submersible Motor Pump	Panelli/140PX13-24, Italy	See the attached
2	Motor for pump	Franklin Electric	See the attached
3	Column Pipe	Galvanized Steel/D3"/Flange/6mL	
4	Control Panel	Panelli/Direct, Italy	
5	Engine Generator	Bruno/G51P, Alternator:Leroy-Somer, Engine:Perkins	See the attached
6	Gate Valve beside pump	Al Hababi, GVP/BS5163/PN16/DN3", Italy	
7	Check Valve beside pump	Al Hababi, GVP/BS5153/PN16/DN3", Italy	
8	Water Meter beside pump	B-Meters/PN16/DN80, Italy	
9	Presssure Gauge beside pump	Empco/40bar	
10	Flange for pipe	BS4504/PN16/DN3", Japan	
11	Galvanized Steel Pipe for Pumping Main	Zenith/BS-M/D3", India	See the attached
12	Galvanized Steel Pipe for Distribution Main	Zenith/BS-M/D3/4 to 3", India	See the attached
13	Gate Valve along Distribution Main	UK Product	
14	Cement	Portland Cement/BS12, Amran	
15	Sand	Nehm, Sana'a	
16	Gravel	Bany Hushes, Sana'a	
17	Reinforcing Steel Bar	Turkish Product	
18	Water for Concrete and Mortar	from Private Well	
19	Concrete Mixing Ratio	C1:S2:G3	
20	Water Meter for Public Fountain	ABB/D1"	
21	Gate Valve for Public Fountain	UK Product	
22	Tap for Public Fountain	D3/4", Italy	

6. Photographs of Constructed Facilities (A-02 / Jabal Al Taraf)



Vertical Shaft Pump for Well before Replacement



Diesel Engine for Well before Replacement



Horizontal Pump for Booster before Replacement



Diesel Engine for Booster before Replacement



Foundation after Removal of Diesel Engine for Well



Foundation after Removal of Pumping Unit for Booster



New Vertical Shaft Pump for Well



Installation of New Vertical Shaft Pump for Well



Installation of New Column Pipe for Well



Installation of New Drive Unit for Well



Installed Vertical Shaft Pump and Accessories for Well



Installed Diesel Engine for Well



Installed Horizontal Pump and Accessories for Booster



Installed Diesel Engine for Booster



Water Flowing in Existing Ground Water Tank

6. Photographs of Constructed Facilities (S-03 / Al Kharaba)



Site Camp



Galvanized Steel Pipe in Stock Yard



Rebar Bending at Stock Yard



Cement for Concrete



Sand for Concrete



Gravel for Concrete



Reinforced Concrete Work for Underground Beam of Pump House



Reinforced Concrete Work for Column of Pump House



Masonry Work by Concrete Block for Wall of Pump House



Reinforced Concrete Work for Beam and Roof of Pump House



Reinforcing Rebar for Beam and Roof of Pump House



Door and Windows for Pump House




Plastering Work for Pump House



Constructed Pump House and Pit



Crushed Stone for Foundation of Ground Water Tank (50m³)



Reinforcement Placing for Floor of Ground Water Tank (50m³)



Concrete Casting for Floor of Ground Water Tank (50m³)



Formwork for Wall of Ground Water Tank (50m³)



Concrete Casting for Wall and Roof of Ground Water Tank (50m³)



Concrete Compacting for Wall of Ground Water Tank (50m³)



Ground Water Tank (50m³) after Concrete Work



Ground Water Tank (50m³) after Plastering Work



Constructed Ground Water Tank (50m³)



Water Flowing in Constructed Ground Water Tank (50m³)



Installation of Pumping Main (3")



Installed Pumping Main (3")



Installation of Distribution Main (1.5")



Valve Chamber along Distribution Main



Constructed Public Fountain



Constructed Public Fountain



Constructed Public Fountain



Constructed Public Fountain



Submersible Motor Pump



Installation of Submersible Motor Pump



Installation of Electric Wire and Water Level Probe



Installation of Column Pipe



Inside Pump Pit (after Installation of Pump and Pipe)



Accessories (Pressure Gauge, Water Meter, Check and Gate Valves)











Diesel Engine Generator (45kVA)



Control Panel for Pump

6. Photographs of Constructed Facilities (D-08 / Masneat Abdul Aziz)

	
<p>Existing Pump House constructed by Community</p>	<p>Well inside Existing Pump House</p>
	
<p>Existing Pump House under Rehabilitation</p>	<p>Rehabilitated Existing Pump House</p>
	
<p>Existing Ground Water Tank (25m³) constructed by GARWSP</p>	<p>Rooftop of Existing Ground Water Tank (25m³)</p>
	
<p>Water Leakage of Existing Ground Water Tank (25m³)</p>	<p>Rehabilitated Inside of Existing Ground Water Tank (25m³)</p>



Rehabilitated Existing Ground Water Tank (25m³)



Rehabilitated Rooftop of Existing Ground Water Tank (25m³)



Pipeline in Stock Yard



Installed Pumping and Distribution Main to/from Water Tank



Installed Pumping and Distribution Main



Installed Distribution Main



Fountain at Mosque



Gate Valve and Water Meter beside Fountain at Mosque



Submersible Motor Pump



Installation of Submersible Motor Pump



Installation of Column Pipe



Installation of Electric Wire and Water Level Probe



Column Pipe to be installed




Diesel Engine Generator (45kVA)



Accessories (Pressure Gauge, Water Meter, Check and Gate Valves)



Control Panel for Pump



LEGEND

- WATER TANK
- PUMP HOUSE
- COMMUNAL TREATING CTD
- VALVE BOX (A)
- VALVE BOX (B)
- GATE VALVE




RURAL WATER SUPPLY COMPONENT OF
THE STUDY FOR WATER RESOURCES MANAGEMENT
AND RURAL WATER SUPPLY IMPROVEMENT
IN REPUBLIC OF YEMEN

CONSTRUCTED FACILITIES LAYOUT 1 S-03, AL KHARABA

DRAWING NO. ANNEXI-1 DATE - JULY 2007

AHMED ALI MAHDI OFFICE FOR TRADING AND CONTRACTING
DRAWN WITH SUPPORT FROM JAPAN TECHN CO., LTD



RURAL WATER SUPPLY COMPONENT OF
 THE STUDY FOR RURAL WATER SUPPLY IMPROVEMENT
 AND RURAL WATER SUPPLY IMPROVEMENT
 IN REPUBLIC OF YEMEN
 - CONSTRUCTED FACILITIES LAYOUT -
 DRAWING NO / ANNEXI-2 DATE - JULY 2007
 D-98, KASNEET ABDUL AZIZ
 AHMED ALI MAHDI OFFICE FOR TRADING AND CONTRACTING
 DRAWN WITH SUPPORT FROM JAPAN TECHN CO., LTD

MINUTES OF 1st REGULAR MEETING

Date: am9:00- 12/5/2007

1. ATTENDANCE AND PLACE

Name	Position
Fawzi Al-Khribash	Director of International Cooperation Department, GARWSP
Akinori Miyoshi	Client, Representative, Japan Techno Co., Ltd.
Ahmed Ali Mahdi	Contractor, Director

Place : JICA Study Team office in GARWSP

2. PROGRESS AND PLAN

Site: A-02 / Jabal Al-Taraf

Work Item	Progress 5 - 11 May	Plan 12 - 18 May
Mobilization and Demobilization	Site transfer was conducted.	-
Pumping Unit and Accessories	-	Final specification to be confirmed
Booster Unit and Accessories	-	Final specification to be confirmed

Site name: S-03 / Al-Kharaba

Work Item	Progress 5 - 11 May	Plan 12 - 18 May
Mobilization and Demobilization	Site transfer was conducted. Site camp was located at school. 2 Supervisors and labors were allocated, 10 for construction, 5 for piping work and 2 drivers Access road was constructed by the community	-
Pumping Unit and Accessories	-	Final specification to be confirmed
Construction of Pump House	Some materials (cement, gravel, sand, steel bars and etc) were delivered. Reinforced concrete foundation completed.	Delivery of some materials (concrete blocks and etc) Reinforced concrete work for column and roofing, concrete block masonry for wall, and so on.
Construction of Ground Water Tank	Excavation of foundation and gravel paving.	Leveling concrete, Reinforced concrete work for foundation
Piping Work for Pumping Main	All pipes were delivered. More than 300mL has been installed.	Completion of installation of pipes

Piping Work for Distribution Main	All pipes were delivered.	Starting installation of pipes
Construction of Public Tapstand	-	-

Site: D-08 / Maesneat Abdul Aziz

Work Item	Progress 5 - 11 May	Plan 12 - 18 May
Mobilization and Demobilization	Site Transfer was conducted.	-
Pumping Unit and Accessories	-	Final specification to be confirmed
Construction of Pump House (Maintenance only)	-	-
Construction of Ground Water Tank (Maintenance only)	-	-
Piping Work for Pumping Main	-	Delivery of pipes.
Piping Work for Distribution Main	-	Delivery of pipes.
Construction of Public Tapstand	-	-

3. TOPICS

- Pump specification will be confirmed by the Client and be informed to the Contractor.
-

MINUTES OF 2nd REGULAR MEETING

Date: am9:00- 23/5/2007

1. ATTENDANCE AND PLACE

Name	Position
Fawzi Al-Khribash	Director of International Cooperation Department, GARWSP
Akinori Miyoshi	Client, Representative, Japan Techno Co., Ltd.
Ahmed Ali Mahdi	Contractor, Director

Place : JICA Study Team office in GARWSP

2. PROGRESS AND PLAN

Site: A-02 / Jabal Al-Taraf

Work Item	Progress 12 - 22 May	Plan 23 – 30 May
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Final specification was confirmed and instructed by the Client. Catalog with specification was submitted to the Client.	Specification submitted will be checked and approved by the Client, and the unit will be procured.
Booster Unit and Accessories	Final specification was confirmed and instructed by the Client. Catalog with specification was submitted to the Client.	Specification submitted will be checked and approved by the Client, and the unit will be procured.

Site name: S-03 / Al-Kharaba

Work Item	Progress 12 - 22 May	Plan 23 – 30 May
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Final specification was confirmed and instructed by the Client. Catalog with specification was submitted to the Client.	Specification submitted will be checked and approved by the Client, and the unit will be procured.
Construction of Pump House	Reinforced concrete work for columns, beams and roof was finished. Concrete block masonry for wall was finished.	Reinforced concrete work for floor will be conducted. Door and windows will be installed.
Construction of Ground Water Tank	Leveling concrete work was finished. Reinforced concrete work for floor was finished.	Reinforced concrete work for wall and roof will be conducted.

	Steel rebar work for wall is in progress.	
Piping Work for Pumping Main	Installation of pipes was completed.	-
Piping Work for Distribution Main	Installation of D2.5" and D2" pipes was completed. Installation of D1.5" pipes is in progress.	D1.5", D1" and D3/4" pipes will be installed.
Construction of Public Tapstand	-	-

Site: D-08 / Maesneat Abdul Aziz

Work Item	Progress 12 - 22 May	Plan 23 - 30 May
Mobilization and Demobilization	Site camp was located. 2 Supervisor and labors were allocated, 10 for construction, 5 for piping work and 3 drivers.	-
Pumping Unit and Accessories	Final specification was confirmed and instructed by the Client. Catalog with specification was submitted to the Client.	Specification submitted will be checked and approved by the Client, and the unit will be procured.
Construction of Pump House (Maintenance only)	Maintenance work is in progress.	Maintenance work will be continued.
Construction of Ground Water Tank (Maintenance only)	-	Maintenance work will be started.
Piping Work for Pumping Main	Installation of pipes is in progress.	Installation of pipes will be completed.
Piping Work for Distribution Main	-	Installation of pipes will be started.
Construction of Public Tapstand	-	-

3. TOPICS

- Level indicator for water tank is not necessary.
- Outside ladder for water tank can be removal type if village wish.

MINUTES OF 3rd REGULAR MEETING

Date: am9:00- 30/5/2007

1. ATTENDANCE AND PLACE

Name	Position
Fawzi Al-Khribash	Director of International Cooperation Department, GARWSP
Akinori Miyoshi	Client, Representative, Japan Techno Co., Ltd.
Ahmed Ali Mahdi	Contractor, Director

Place : JICA Study Team office in GARWSP

2. PROGRESS AND PLAN

Site: A-02 / Jabal Al-Taraf

Work Item	Progress 23 - 29 May	Plan 30 May - 7 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Specification submitted was approved by the Client.	The unit will be procured by the Contractor.
Booster Unit and Accessories	Specification submitted was approved by the Client..	The unit will be procured by the Contractor.

Site name: S-03 / Al-Kharaba

Work Item	Progress 23 - 29 May	Plan 30 May - 7 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Specification submitted was approved by the Client.	The unit will be procured and installed by the Contractor.
Construction of Pump House	Reinforced concrete work for floor was finished.	Door and windows will be installed.
Construction of Ground Water Tank	Reinforced concrete work for wall and roof was finished.	Curing
Piping Work for Pumping Main	Concrete pipe supports are under construction.	Concrete pipe supports will be constructed.
Piping Work for Distribution Main	D1.5" and D1" pipes were installed.	D3/4" pipes will be installed. Concrete pipe supports and valve chambers will be constructed.
Construction of Public Tapstand	-	Concrete public tapstands will be constructed.

Site: D-08 / Maesneat Abdul Aziz

Work Item	Progress 23 - 29 May	Plan 30 May - 7 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Specification submitted was approved by the Client.	The unit will be procured and installed by the Contractor.
Construction of Pump House (Maintenance only)	Maintenance work is in progress.	Maintenance work will be continued.
Construction of Ground Water Tank (Maintenance only)	-	Maintenance work will be started.
Piping Work for Pumping Main	Installation of pipes was finished. Concrete pipe supports are under construction.	Concrete pipe supports will be constructed.
Piping Work for Distribution Main	Installation of all pipes was finished.	Concrete pipe supports and valve chambers will be constructed.
Construction of Public Tapstand	-	Concrete public tapstands will be constructed.

3. TOPICS

MINUTES OF 4th REGULAR MEETING

Date: am10:00- 6/6/2007

1. ATTENDANCE AND PLACE

Name	Position
Fawzi Al-Khirbash	Director of International Cooperation Department, GARWSP
Akinori Miyoshi	Client, Representative, Japan Techno Co., Ltd.
Ahmed Ali Mahdi	Contractor, Director

Place : JICA Study Team office in GARWSP

2. PROGRESS AND PLAN

Site: A-02 / Jabal Al-Taraf

Work Item	Progress 30 May - 5 June	Plan 6 - 13 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	-	The unit will be procured by the Contractor.
Booster Unit and Accessories	-	The unit will be procured by the Contractor.

Site name: S-03 / Al-Kharaba

Work Item	Progress 30 May - 5 June	Plan 6 - 13 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	-	The unit will be procured and installed by the Contractor.
Construction of Pump House	Door and windows were installed.	Plastering for wall will be done. Concrete foundation for well will be constructed.
Construction of Ground Water Tank	Curing finished and wooden frames were removed.	-
Piping Work for Pumping Main	Concrete pipe supports were constructed.	-
Piping Work for Distribution Main	All pipes were installed. Concrete pipe supports and valve chambers are under construction.	All concrete pipe supports and valve chambers will be constructed.
Construction of Public Tapstand	Public tapstands are under constructed.	All public tapstands will be constructed.

Site: D-08 / Maesneat Abdul Aziz

Work Item	Progress 30 May - 5 June	Plan 6 - 13 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	The unit was procured and installed by the Contractor.	Pipe fixing and adjustment will be done.
Construction of Pump House (Maintenance only)	Maintenance work is in progress. Plastering and floor concrete casting were finished.	Maintenance work (painting, etc) will be continued.
Construction of Ground Water Tank (Maintenance only)	-	Maintenance work will be started.
Piping Work for Pumping Main	Concrete pipe supports were constructed.	-
Piping Work for Distribution Main	Concrete pipe supports were constructed and valve chambers are under construction.	Valve chambers will be constructed.
Construction of Public Tapstand	-	Concrete public tapstands will be constructed.

3. TOPICS

MINUTES OF 5th REGULAR MEETING

Date: am10:00- 16/6/2007

1. ATTENDANCE AND PLACE

Name	Position
Fawzi Al-Khirbash	Director of International Cooperation Department, GARWSP
Akinori Miyoshi	Client, Representative, Japan Techno Co., Ltd.
Ahmed Ali Mahdi	Contractor, Director

Place : JICA Study Team office in GARWSP

2. PROGRESS AND PLAN

Site: A-02 / Jabal Al-Taraf

Work Item	Progress 6 - 15 June	Plan 16 – 22 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	-	The unit will be procured and installed. Pipes and valves will be fixed.
Booster Unit and Accessories	-	The unit will be procured and installed. Pipes and valves will be fixed.

Site name: S-03 / Al-Kharaba

Work Item	Progress 6 - 15 June	Plan 16 - 22 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	The unit was procured and installed. Pipes and valves were fixed.	Pump operation will be adjusted.
Construction of Pump House	Plastering for wall was done. Concrete foundation for well was constructed.	Painting of wall will be done.
Construction of Ground Water Tank	Plastering for wall and installation of pipes and valves were done.	Painting of wall will be done.
Piping Work for Pumping Main	Water leakage was not found during pump operation.	-
Piping Work for Distribution Main	Valve chambers were constructed. Water leakage was not found during pump operation.	Some chambers will be repaired.
Construction of Public Tapstand	Public tapstands were constructed.	Some tapstands will be repaired.

Site: D-08 / Maesneat Abdul Aziz

Work Item	Progress 6 - 15 June	Plan 16 - 22 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Pipes and valves were fixed.	Pump operation will be adjusted.
Construction of Pump House (Maintenance only)	Maintenance works were completed.	-
Construction of Ground Water Tank (Maintenance only)	Maintenance work is under progress.	Maintenance work will be finished.
Piping Work for Pumping Main	Water leakage was not found during pump operation.	-
Piping Work for Distribution Main	Valve chambers were constructed. Water leakage was not found during pump operation.	-
Construction of Public Tapstand	Concrete public tapstands were constructed.	-

3. TOPICS

- Prior to pump unit installation in A-02, Jabal Al Taraf, an existing well pump shall be removed under responsibility of local council or GARWSP.
- Water leakage was found at existing ground water tank constructed by GARWSP.

MINUTES OF 6th REGULAR MEETING

Date: am10:00- 23/6/2007

1. ATTENDANCE AND PLACE

Name	Position
Fawzi Al-Khirbash	Director of International Cooperation Department, GARWSP
Akinori Miyoshi	Client, Representative, Japan Techno Co., Ltd.
Ahmed Ali Mahdi	Contractor, Director

Place : JICA Study Team office in GARWSP

2. PROGRESS AND PLAN

Site: A-02 / Jabal Al-Taraf

Work Item	Progress 16 - 22 June	Plan 23 – 29 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	The unit was procured and installed. Pipes and valves were fixed.	Concrete for foundation and basement will be cured. Test operation
Booster Unit and Accessories	The unit was procured and installed. Pipes and valves were fixed.	Concrete for foundation and basement will be cured. Test operation

Site name: S-03 / Al-Kharaba

Work Item	Progress 16 - 22 June	Plan 23 – 29 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	-	Test operation
Construction of Pump House	Painting of wall was done.	-
Construction of Ground Water Tank	Painting of wall was done.	Painting of national flags will be done.
Piping Work for Pumping Main	-	-
Piping Work for Distribution Main	Some chambers and leakage were repaired.	Some chambers and leakage will be repaired.
Construction of Public Tapstand	Some tapstands were repaired.	Some tapstands will be repaired.

Site: D-08 / Maesneat Abdul Aziz

Work Item	Progress 16 - 22 June	Plan 23 - 29 June
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	-	Test operation
Construction of Pump House (Maintenance only)	-	-
Construction of Ground Water Tank (Maintenance only)	Maintenance work was finished.	-
Piping Work for Pumping Main	-	-
Piping Work for Distribution Main	-	-
Construction of Public Tapstand	-	-

3. TOPICS

- Final inspection for all 3 sites is scheduled from 30/June (Sat) to 3/July (Tue).

MINUTES OF 7th REGULAR MEETING

Date: am12:00- 30/6/2007

1. ATTENDANCE AND PLACE

Name	Position
Fawzi Al-Khirbash	Director of International Cooperation Department, GARWSP
Akinori Miyoshi	Client, Representative, Japan Techno Co., Ltd.
Ahmed Ali Mahdi	Contractor, Director

Place : JICA Study Team office in GARWSP

2. PROGRESS AND PLAN

Site: A-02 / Jabal Al-Taraf

Work Item	Progress 23 - 29 June	Plan 30 June - 4 July
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Concrete for foundation and basement was cure. Test Operation	-
Booster Unit and Accessories	Concrete for foundation and basement was cure. Test Operation but defect was found with bearing of gear box.	Bearing will be replaced by new and genuine one. Test Operation with training to village operator.

Site name: S-03 / Al-Kharaba

Work Item	Progress 23 - 29 June	Plan 30 June - 4 July
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	Test operation	Test Operation with training to village operator.
Construction of Pump House	-	-
Construction of Ground Water Tank	National flags were painted.	-
Piping Work for Pumping Main	-	-
Piping Work for Distribution Main	Some chambers and leakage were repaired.	Some chambers and leakage will be repaired.
Construction of Public Tapstand	Some tapstands were repaired.	Some tapstands will be repaired.

Site: D-08 / Maesneat Abdul Aziz

Work Item	Progress 23 - 29 June	Plan 30 - 4 July
Mobilization and Demobilization	-	-
Pumping Unit and Accessories	-	Test Operation with training to village operator.
Construction of Pump House (Maintenance only)	-	-
Construction of Ground Water Tank (Maintenance only)	-	Paint of wall again. Replacement of ladder
Piping Work for Pumping Main	-	-
Piping Work for Distribution Main	-	-
Construction of Public Tapstand	-	-

3. TOPICS

- Guarantee period for the gear box of booster unit in A-02 will be 2 or 3 years because of parts replacement, suggested by pump supplier.
- Final inspection for all 3 sites is scheduled from 3rd to 5th of July.



JAPAN TECHNO CO., LTD.
Environmental Science & Engineering Consultants
SBS Hills III, 10-4, 4-Chome, Yoga, Setagaya-ku
Tokyo 158-0097, JAPAN
Tel +81-3-5717-2801 Fax +81-3-5717-2808
E-mail : jat-tyo@jat.co.jp

15th May, 2007

INSTRUCTION

We inform you of the revised design specification of pump and booster units as below. The extra cost due to this design modification shall be paid by the Contractor.

Code	Site Name	Unit	Pumping Rate (lit/sec)	Total Head (m)	Column Pipe (m)	Standby Pipe (m)
A-02	Jabal Al Taraf	Pumping Unit	4.4	166	44	12
		Booster Unit	4.4	208	-	-
S-03	Al Kharaba	Pumping Unit	2.3	198	79	12
D-08	Maesneat Abdul Aziz	Pumping Unit	2.0	210	100	12

* Column pipe length is equal to pump suction (installation) depth from ground level.

It'd be appreciated if you comply with this specification. Thank you very much for your cooperation.

Akinori Miyoshi
Member of JICA Study Team
Japan Techno Co., Ltd.



JAPAN TECHNO CO., LTD.
Environmental Science & Engineering Consultants
SBS Hills III, 10-4, 4-Chome, Yoga, Setagaya-ku
Tokyo 158-0097, JAPAN
Tel +81-3-5717-2801 Fax +81-3-5717-2808
E-mail : jat-tyo@jat.co.jp

4th June, 2007

INSTRUCTION

In accordance with a request by the Contractor and pump supplier, we inform you of the revised design specification of pump as below. The extra cost due to this design modification shall be paid by the Contractor or pump supplier.

Due to the availability of pump and also the difficulty to remove impellers and assure the quality by supplier, the Contractor and supplier requested to select an available pump "Panelli/140PX13/24" without removal of impellers for both sites S-03 and D-08. So we verified the appropriateness of using this pump with hydraulic calculation, and confirmed that this pump can be used with some modifications of design specification.

Previous Design Specification

Code	Site Name	Unit	Pumping Rate (lit/sec)	Total Head (m)	Column Pipe (m)	Standby Pipe (m)
A-02	Jabal Al Taraf	Pumping Unit	4.4	166	44<45>	12
		Booster Unit	4.4	208	-	-
S-03	Al Kharaba	Pumping Unit	2.3	198	79<84>	12
D-08	Maesneat Abdul Aziz	Pumping Unit	2.0	210	100<102>	12

* Column pipe length is equal to pump suction (installation) depth from ground level.

Revised Design Specification

Code	Site Name	Unit	Pumping Rate (lit/sec)	Total Head (m)	Column Pipe (m)	Standby Pipe (m)
A-02	Jabal Al Taraf	Pumping Unit	4.4	166	44<45>	12
		Booster Unit	4.4	208	-	-
S-03	Al Kharaba	Pumping Unit	3.4	217	90	12
D-08	Maesneat Abdul Aziz	Pumping Unit	3.0	233	113<114>	12

* Column pipe length is equal to pump suction (installation) depth from ground level.

Thank you very much for your cooperation.

Akinori Miyoshi
Member of JICA Study Team
Japan Techno Co., Ltd.

ALI MAL SUNIEDAR For General Trade

Headquarter: AL-Quiyada Str.

Facing: MOD Fountain

P. O. Box: 8647

Sana'a, Republic of Yemen

Tel. : 259934 / 253658

Fax. : 254928 – GSM : 73794088

E-mail : AMASNDR@Y.NET.YE



علي محمد أحمد السنيدار للتجارة العامة

المركز الرئيسي : الجمهورية اليمنية

صنعاء – شارع القيادة

أمام نافورة وزارة الدفاع

ص.ب : ٨٦٤٧

تليفون : ٢٥٣٦٥٨ / ٢٥٩٩٣٤

فاكس : ٢٥٤٩٢٨


تلفون سيار : ٧٣٧٩٤٠٨٨

التاريخ : ٢٠٠٧ / ٥ / ١٥ م


عرض سعر

المواصفات الفنية لوحدة الضخ الكهربائية الغاطسة
لمشروع مياه جبل الطرف المحويت والمكونة من وحدة ضخ عمودية صبره مع محرك ديزل

السعر الإجمالي بالبيورو الأوربي	السعر الوحدة بالبيورو الأوربي	الكمية	التفاصيل	م
		١	مضخة كبراري موديل P6C/14 دورة المروحة ٢٦٥٠ د/د الإنتاجية عند ١٦٦ متر – ٤,٤ لتر/ثانية	١
		١٩	قصيب كبراري ٣ هـ كاملة تركيب ٤٤ متر + ١٢ متر احتياط	٢
		١	راس صبره كبراري دورتين الأربع R26	٣
		١	محرك صبره ديزل MWM موديل D229-6	٤
		١	توابع خاصة بالمضخة مع أجور نقل وتركيب وتشغيل	٥
			الإجمالي ()	



/س علي محمد أحمد السنيدار

APPROVED ON 29 MAY 2007
BY AKINORI MIYOSHI
JAPAN TECHNO CO., LTD.
RESID. PROJECT-ENGINEER




IMPELLER A

n = 1450 + 2900



H - Pre. Man. Totale Hauteur manométrique totale Manometrische Förderhöhe Total manometric head	Q - Portata Débit Fördermenge Capacity	P - Potenza assorbita Puissance absorbée Kraftbedarf Input	$\eta\%$ Rendimento Rendement Wirkungsgrade Efficiency	n - Giri al min. Tours/min. Drehzahl u/min. r. p. m.	Tolleranze ISO 2548 Tolérances CLASSE C Zulässigen Abweichungen Tolerances
-----------------------------------------------------------------------------------------------------------------	--------------------------------------------------------	----------------------------------------------------------------------------	-----------------------------------------------------------------------------------	----------------------------------------------------------------------	-------------------------------------------------------------------------------------

Special Applications Business Unit




Engine Model			4.10TCA	6.10T	6.10TCA
Air Intake			Turbo Aftercooler	Turbo	Turbo Aftercooler
Disposition / Cylinders			L 4	L 6	L 6
Bore x Stroke			mm 103x129	103x129	103x129
Total Displacement			liter 4.3	6.45	6.45
Compression Ratio			16,3:1	16:1	16:1
Continuous Power	A 1500	kW (cv)	79 (108)	100 (136)	121 (165)
		kVA	#87	#114	#138
	A 1800	kW (cv)	96 (131)	121 (165)	143 (195)
		kVA	#104	#138	#163
Fuel Stop Power	A 2500	kW (cv)	-	121 (164)	143 (195)
	A 1500	kW (cv)	88 (120)	110 (150)	132 (180)
		kVA	#97	#125	#150
	A 1800	kW (cv)	107 (145)	132 (179)	158 (215)
		kVA	#116	#150	#180
	A 2500	kW (cv)	103 (140)*	132 (180)	158 (215)
Dry Weight			kg 515	631	649
Dimensions					
	Height (A)	mm	1160	1540	1540
	Length (B)	mm	1170	1513	1513
	Width (C)	mm	860	940	940

kVA: Reference Values

* Under consult

According to DIN 6271 / ISO 3046



Engine model			D229-3	D229-4	D229-6	TD229-EC-6
Air Intake			Natural	Natural	Natural	Turbo
Disposition/ Cylinders			L 3	L 4	L 6	L6
Bore x Stroke			mm 102x120	102x120	102x120	102x120
Total Displacement			liter 2.94	3.92	5.88	5.88
Compression Ratio			17:1	17:1	17:1	15,9:1
Continuous Power	A 1500	kW (cv)	27 (37)	36 (49)	55 (75)	74 (101)
		kVA	#28	#39	#61	#83
	A 1800	kW (cv)	33 (45)	44 (60)	66 (90)	92 (125)
		kVA	#35	#48	#73	#103
Fuel Stop Power	A 2500	kW (cv)	37 (50)	49 (67)	74 (100)	104 (141)
	A 1500	kW (cv)	30 (41)	40 (54)	61 (83)	81 (110)
		kVA	#31	#43	#67	#91
	A 1800	kW (cv)	37 (50)	49 (67)	73 (99)	101 (137)
		kVA	#40	#54	#81	#114
	A 2500	kW (cv)	40 (55)	54 (73)	81 (110)	114 (155)
Dry Weight			kg 370	445	570	620
Dimensions						
	Height (A)	mm	907	938	1059	1134
	Length (B)	mm	964	1092	1351	1420
	Width (C)	mm	680	680	680	680

kVA: Reference Values

According to DIN 6271 / ISO 3046

MOTORES



BRASIL

POWERFUL AND RELIABLE

Tel: +55-11-3882.3453 www.mwm.com.br e-mail: mwm@mwm.com.br Av. Nações Unidas, 22.002 04795.915 São Paulo SP Brazil

بِسْمِ اللَّهِ الرَّحْمَنِ الرَّحِيمِ

ALI M AL SUNIEDAR For General Trade
Headquarter: AL-Quiyada Str.
Facing. MOD Fountain
P. O. Box: 8647
Sana'a, Republic of Yemen
Tel. : 259934 / 253658
Fax. : 254928 - GSM: 73794088
E-mail : AMASNDR@Y.NET.YE



علي محمد أحمد السنيدار للتجارة العامة
المركز الرئيسي : الجمهورية اليمنية
صنعاء - شارع القيادة
أمام نافورة وزارة الدفاع
ص. ب. : ٨٦٤٧
تليفون : ٢٥٣٦٥٨ / ٢٥٩٩٣٤
فاكس : ٢٥٤٩٢٨
تلفون سيار : ٧٣٧٩٤٠٨٨

التاريخ : ٢٠٠٧ / ٥ / ١٥ م

عرض سعر

المحترم

الأخ / احمد علي مهدي

بعد التحية ،،،

المواصفات الفنية لوحدة الضخ الأفقية المتكاملة مع المحرك الديزل
لمشروع مياه جبل الطرف المحويث

وحدة ضخ أفقية بنيلي إيطالية الصنع مع محرك ديزل وجميع التوابع
بقدره رفع ٢٠٨ متر وبينتاجية ٤,٤ لتر / ثانية

١- مضخة أفقية ماركة بنيلي الإيطالية الصنع

الموديل	PMO40-65/8	مادة المراوح	حديد زهر	الكفاءة للمضخة	%60
قدرة الرفع الكلي المطلوب للمضخة	٢٠٨ متر	الإنتاجية عند الرفع المطلوب	٤,٤ لتر / ثانية	السرعة	٢٦٥٠ د/د
قدرة المضخة	٢٤ حصان	قطر المضخة	١٥٥ ملم		

٢- محرك صبره ديزل

موديل المحرك	D229-6	ماركة المحرك	MWM	بلد الصنع	برازيلي
قدرة المحرك	١١٠ حصان	مزود بجير بوكس	1:1.5	نظام التبريد	مائي
دورة المحرك	١٨٠٠ د/د				

٣- الملحقات الخاصة بالمضخة : مع جميع التوابع الخاصة بالمضخة

٤- قيمة العرض


يورو أوربي	إجمالي القيمة

APPROVED ON 29 MAY 2007
BY AKINORI MIYOSHI
JAPAN TECHNO CO., LTD.
RESID. PROJECT-II MEER

Curve caratteristiche a 2650 giri/min
 Characteristic curves at 2650 r.p.m.
 Courbes caractéristiques à 2650 trs/min

Pompa multicellulare
 Multistage pumps
 Pompe multi-étages

Curva caratteristica per ogni titolo del liquido p.p.l. - Curve characteristics for every liquid density - Courbes caractéristiques pour chaque densité des liquides




PANELLI s.r.l.

Sede Legale e Operativa : Via Rana,63 - Zona Ind. D5 - 15047 Spinetta M.go (AL)
 Phone: +39 0131.619506 r.a. - Fax: +39 0131.618593 - Fax Commercial Dept.: +39 0131 619017
 E-mail: panelal@tin.it - www.panellipumps.it

Special Applications Business Unit

MWM

1.3 SÉRIE



Engine Model		4.10TCA	6.10T	6.10TCA
Air Intake		Turbo Aftercooler	Turbo	Turbo Aftercooler
Disposition / Cylinders		L 4	L 6	L 6
Bore x Stroke	mm	103x129	103x129	103x129
Total Displacement	liter	4.3	6.45	6.45
Compression Ratio		16,3:1	16:1	16:1
Continuous Power	A 1500	kW (cv) kVA	79 (108) #87	100 (136) #114
	A 1800	kW (cv) kVA	96 (131) #104	121 (165) #138
	A 2500	kW (cv)	-	121 (164)
Fuel Stop Power	A 1500	kW (cv) kVA	88 (120) #97	110 (150) #125
	A 1800	kW (cv) kVA	107 (145) #116	132 (179) #150
	A 2500	kW (cv)	103 (140)*	132 (180)
Dry Weight	kg	515	631	649
Dimensions	Height (A)	mm	1160	1540
	Length (B)	mm	1170	1513
	Width (C)	mm	860	940



kVA: Referência Valores

* Under consult

According to DIN 6271 / ISO 3046

MWM

229



Engine model		D229-3	D229-4	D229-6	TD229-EC-6
Air Intake		Natural	Natural	Natural	Turbo
Disposition/ Cylinders		L 3	L 4	L 6	L 6
Bore x Stroke	mm	102x120	102x120	102x120	102x120
Total Displacement	liter	2.94	3.92	5.88	5.88
Compression Ratio		17:1	17:1	17:1	15,9:1
Continuous Power	A 1500	kW (cv) kVA	27 (37) #28	36 (49) #39	55 (75) #61
	A 1800	kW (cv) kVA	33 (45) #35	44 (60) #48	66 (90) #73
	A 2500	kW (cv)	37 (50)	49 (67)	74 (100)
Fuel Stop Power	A 1500	kW (cv) kVA	30 (41) #31	40 (54) #43	61 (83) #67
	A 1800	kW (cv) kVA	37 (50) #40	49 (67) #54	73 (99) #81
	A 2500	kW (cv)	40 (55)	54 (73)	81 (110)
Dry Weight	kg	370	445	570	620
Dimensions	Height (A)	mm	907	938	1059
	Length (B)	mm	964	1092	1351
	Width (C)	mm	680	680	680

kVA: Referência Valores

According to DIN 6271 / ISO 3046

MOTORES

MWM

BRASIL

Tel.: +55 113002.3453 www.mwm.com.br e-mail: mwm@mwm.com.br Av. Nações Unidas, 22.002 04795.915 São Paulo SP Brazil

POWERFUL AND RELIABLE

ALIM AL SUNIEDAR For General Trade
Headquarter: AL-Quiyada Str.
Facing: MOD Fountain
P. O. Box: 8647
Sana'a, Republic of Yemen
Tel. : 259934 / 253658
Fax. : 254928 – GSM : 73794088
E- mail : AMASNDR@Y.NET.YE



علي محمد أحمد السنيدار للتجارة العامة
المركز الرئيسي : الجمهورية اليمنية
صنعاء - شارع القيادة
امام نافورة وزارة الدفاع
ص. ب. : ٨٦٤٧
تليفون : ٢٥٣٦٥٨ / ٢٥٩٩٣٤
فاكس : ٢٥٤٩٢٨
تلفون سيار : ٧٣٧٩٤٠٨٨

التاريخ : ٢٩ / ٥ / ٢٠٠٧ م

عرض سعر

المواصفات الفنية لوحدة الضخ الكهربائية الغاطسة
لمشروع مياه الخرابية صنعاء والمكونة من وحدة ضخ غاطسة متكاملة مع جميع التوايح

١- مضخة :- نوع بنيلي الإيطالية الصنع

الموديل	140PX13/19 → 24	القطر الخارجي للمضخة	٦ بوصة	عدد المراوح	19 → 20
مادة المراوح	استنلس استيل	الإنتاجية عند الرفع المطلوب	٢,٣ لتر / ثانية → 3.4	السرعة	٢٩٠٠ د/د
قوة الرفع الكلي المطلوب للمضخة	١٩٨ متر → 17				

٢- المحرك :- نوع فرنكلين

قدرة المحرك	١٥ اخل	نوع الحماية	IP68	الجهد والتردد	٣٨٠ فولت / ٥٠ هرتز
سرعة المحرك	٢٩٠٠ د/د	القطر للمحرك	٦ بوصة	الكفاءة	٩٠%

٣- لوحة التحكم والتشغيل :- لوحة قدرة ١٥ اخل ايطالية الصنع ومزودة بجميع اجهزة الحماية اللازمة والإشارات المنبهة لجميع حالات المضخة المختلفة مع اجهزة قياس والمفاتيح التي تضمن سلامة المضخة .

٤- القصيب :- سوف يتم تركيب ٧٩ متر + ١٢ متر احتياط

نوع القصيب	ابو صحن غير قابل للصدأ	طول القصيب	٦ متر
قطر القصيب	٣ هنش	عدد القصيب	١٦ → 17

مع الملحقات الخاصة بالقصيب

٥- كيبيل كهربائي :- ايطالي الصنع ، بطول ١٠٠ متر مساحة المقطع ١٦×٣ ملم ٢ .

٦- كيبيل حساس :- ايطالي الصنع ١×١,٥ ملم ٢ و بطول ١٠٠ متر .

٧- الملحقات الخاصة بالمضخة :-

صمام عدم رجوع ٥٣ - محبس بوابي ٥٣ - عداد ماء ٥٣ - ساعة قياس الضغط ٤٠ بار

٨- المولد الكهربائي :-


نوع الدينامو الكهربائي	LEROY SOMER	موديل المولد	G51P	نظام التبريد	مائي
قدرة المولد	45KVA	الجهد الكهربائي والذنبية	(400-230)V 50HZ	دورة المولد	1500RPM
نوع المحرك	PERKINS	موديل المحرك	1103A33TG1	الكفاءة	0.8
الشركة المصنعة	BRUNO ITALY	مع طبلون خاص بالمولد مزود بجميع الحمائيات			

٩- قيمة العرض

يورو أوربي	إجمالي القيمة

APPROVED ON 29 MAY 2007
BY AKINORI MIYOSHI
JAPAN TECHNO CO., LTD.
RESND. PROJECT-ENGINEER


RADIALE



H = Proveziona mmometrica totala in m. Da 30 a 420 m
Q = Portata in litri. Da 50 a 300 litri
 η % = Rendimento della pompa. Max 67%
NWst = Assorbimento per stadio. Max 0,46
 Maximo contenuto di sabbia in sospensione 250 g/lmc
S = Battente minimo 1 m

H = Total manometric head in m. From 30 to 420 m
Q = Capacity in l/min. From 50 to 300 l/min
 η % = Pump efficiency. Max 67%
NWst = Stage Absorption. Max 0,46
 Max suspension of sand content: 250 g/lmc
S = Minimum head 1 m

H = Hauteur manométrique totale en m. De 30 à 420 m
Q = Débit en litres. De 50 à 300 litres
 η % = Rendement de la pompe. Max 67%
NWst = Absorption pour étage. Max 0,46
 Contenu max de sable en suspension 250 g/lmc
S = Niveau minimum 1 m




Dimensioni di Ingombro e peso
Overall dimensions and weights
Dimensions d'englobement et poids

Tipo Type	A mm	D mm	C mm	DN	M mm	φ max mm	M kg	P kg
140 PX13 / 8	1310	690	623	2" 1/2	90	144	10,5	16
140 PX13 / 8	1340	775	505	2" 1/2	145	144	41	17
140 PX13 / 12	1520	930	690	2" 1/2	145	144	44	21
140 PX13 / 15	1700	1000	620	2" 1/2	145	144	48	20
140 PX13 / 21	2012	1202	730	2" 1/2	145	144	60	31
140 PX13 / 24	2128	1300	730	2" 1/2	145	144	60	34
140 PX13 / 28	2404	1554	850	2" 1/2	145	144	72	38
140 PX13 / 31	2522	1672	930	2" 1/2	145	144	72	42
140 PX13 / 34	2626	1788	1010	2" 1/2	145	144	78	45
140 PX13 / 37	2810	1900	910	2" 1/2	145	144	70	49

Tipo - Type	Motore Motor Moteur			Q = PORTATA - CAPACITY - DEBIT							
	V 300			l/min	0	50	100	150	200	250	300
	kw	HP	A	l/sec	0	0,8	1,7	2,5	3,4	4,2	5
140 PX13 / 8	3	4	6,7	72	70	67	62	56	46	30	
140 PX13 / 8	4	5,5	10	96	93	89	83	74	61	40	
140 PX13 / 12	5,5	7,5	12,5	144	139	133	125	112	92	60	
140 PX13 / 15	7,5	10	17	192	186	178	166	149	122	80	
140 PX13 / 21	11	15	24,5	252	244	233	218	195	161	105	
140 PX13 / 24	11	15	24,5	288	278	266	250	223	184	120	
140 PX13 / 28	15	20	32	336	325	311	291	260	214	140	
140 PX13 / 31	15	20	32	372	360	344	322	288	237	155	
140 PX13 / 34	18,5	25	40	408	394	377	354	316	260	170	
140 PX13 / 37	18,5	25	40	444	429	411	385	344	283	185	

MOTORI DIESEL RAFFREDDATI AD ACQUA - WATER COOLED DIESEL ENGINES - MOTEURS DIESEL REFRIGERES PAR EAU
1200V 50 Hz - 5.700 KVA - cosφ 0,8 - 400/230V
1500V 50 Hz - 5.3750 KVA - cosφ 0,8 - TENSIONI A RICHIESTA - VOLTAGE UPON REQUEST - VOLTAGES SUR DEMANDE

powered by **Perkins**



Modello	50 Hz		60 Hz		Caratteristiche motore / engine features Caractéristiques moteur					Sorbitolo Tank Réservoir Lt	Dimensioni Size Dimensions (LxWxH) cm	Peso Weight Poids Kg	Quadro standard Cofre standard	Quadro automatico Cofre automatique (OPTION)				
	KVA max cont.	KVA	KVA max cont.	KVA	Marca e Tipo Make and Type Marque et type	Regolatore Governor Régulateur	Cilindri Cylinders Cylinders	Aspirazione Aspiration Aspiration	cm ³						kWm	Cons. 70% (lit)		
1100P	10	9	12	11	Perkins 403C-11 G	mec	3	N	1131	8,5	10,4	1,8	2,2	43	120x70x110	440	QM 120	Q 410S
116P	14,5	13	17	15,5	Perkins 403C-16 G	mec	3	N	1496	12	14,4	2,6	3	43	120x70x110	450	QM 120	Q 410S
122P	22	20	25	22,5	Perkins 404C-22 G	mec	4	N	2216	10,5	20,7	3,8	4,3	47	134x70x113	500	QM 120	Q 410S
136P	33	30	36	35	Perkins 1103 A 33 G1	mec	3	N	3300	20,2	33,2	4,0	5,9	52	150x77x125	650	QM 120	Q 410S
150P	50	45	59	53	Perkins 1103 A 33 TG1	mec	3	T	3300	41,3	48,9	7,3	0,5	52	150x77x130	802	QM 120	Q 4400
166P	66	60	75	68	Perkins 1103 A 33 TG2	mec	3	T	3300	53,8	61,2	9,5	10,7	67	150x77x130	850	QM 120	Q 4400
182P	71,5	65	83,6	76	Perkins 1104 A 44 TG1	mec	4	T	4400	50,7	68,6	10,1	11,9	77	165x77x130	850	QM 120	Q 4400
198P	88	80	100	90	Perkins 1104 A 44 TG2	mec	4	T	4400	71	88	12,5	15,1	85	185x77x130	860	QM 120	Q 4400
216P	105	95	121	110	Perkins 1104 C 44 TAG2	ele	4	T	4400	89	108	15	18	85	185x77x130	930	QM 120	Q 4400
230P	150	136	165	150	Perkins 1006 TAG	ele	6	T	5990	121	134	20,1	24,4	100	230x77x144	1200	QM 120	Q 4400
246P	165	150	***	***	Perkins 1006 TAG2	ele	6	T	5990	129	***	23,2	***	100	230x77x144	1500	QM 120	Q 4400
264P	229	208	253	230	Perkins 1306C - E07 TAG3	ele	6	T	8700	100	201	30,4	34,5	230	250x95x160	1900	QM 120	Q 4400
282P	275	250	***	***	Perkins 1306C - E07 TAG6	ele	6	T	8700	210	***	37,8	***	250	260x95x170	2050	QM 120	Q 4400
300P	400	350	438	400	Perkins 2306C - E14 TAG2	ele	6	T	14600	304	348	51,0	64	295	300x110x195	2850	QM 120	Q 4400
318P	450	400	500	438	Perkins 2306C - E14 TAG3	ele	6	T	14600	344	376	57,5	70,1	302	308x110x197	2900	QM 120	Q 4400
336P	500	450	625	563	Perkins 2806C - E16 TAG1	ele	6	T	15800	387	478	66,8	79,4	470	340x130x210	3400	QM 120	Q 4400
354P	550	500	688	625	Perkins 2806C - E16 TAG2	ele	6	T	15800	430	532	73,2	85,3	470	340x130x210	3500	QM 120	Q 4400
372P	630	550	750	687	Perkins 2806C - E18 TAG1	ele	6	T	18100	473	591	80,6	104,5	505	332x154x221	3750	QM 120	Q 4400
390P	700	650	***	***	Perkins 2806C - E18 TAG2	ele	6	T	18100	559	***	101	***	514	332x154x221	4000	QM 120	Q 4400

Gruppi elettrogeni non destinati ad utilizzo all'aperto. Rumorosità non conforme alla normativa 2000/14/CE.
 Generating sets not for outside use. Noise level not compliant with European rule 2000/14/CE.
 Groupes électrogènes non prévus pour un usage en plein air à l'extérieur. Niveau sonore non conforme à la directive 2000/14/CE.

ALI MAL SUNIEDAR For General Trade
Headquarter: AL-Quiyada Str.
Facing: MOD Fountain
P. O. Box: 8647
Sana'a, Republic of Yemen
Tel. : 259934 / 253658
Fax. : 254928 - GSM : 73794088
E-mail : AMASNDR@Y.NET.YE



علي محمد أحمد السنيدار للتجارة العامة
المركز الرئيسي : الجمهورية اليمنية
صنعاء - شارع القيادة
امام تافورة وزارة الدفاع
ص. ب : ٨٦٤٧
تليفون : ٢٥٣٦٥٨ / ٢٥٩٩٣٤
فاكس : ٢٥٤٩٢٨
تلفون سيار : ٧٣٧٩٤٠٨٨

التاريخ : ٢٠٠٧ / ٥ / ١٥ م

عرض سعر

المواصفات الفنية لوحدة الضخ الكهربائية الغاطسة
لمشروع مياه مصنعه ذمار والمكونة من وحدة ضخ غاطسة متكاملة مع جميع التوايح

١- مضخة :- نوع باتيلي **PANELLI** الإيطالية الصنع

الموديل	140PX13/20 (→ 24)	القطر الخارجي للمضخة	٦ بوصة	الكفاءة للمضخة	٦٥%
عدد المراوح	20	السرعة	٢٩٠٠ د/د		
قوة الرفع الكلي المطلوب للمضخة	٢١ متر (→ 2.33)	الإنتاجية عند الرفع المطلوب	٢ لتر / ثانية (→ 3)	المراوح	استتلس استيل

٢- المحرك :- نوع فرنكلين

قدرة المحرك	١٥ اخليل	نوع الحماية	IP68	الجهد والتردد	٣٨٠ فولت / ٥٠ هرتز
سرعة المحرك	٢٩٠٠ د/د	القطر للمحرك	٦ بوصة	الكفاءة	٩٠%

٣- لوحة التحكم والتشغيل :- لوحة قدرة ١٥ اخليل إيطالية الصنع ومزودة بجميع أجهزة الحماية اللازمة والإشارات المتنبهة لجميع حالات المضخة المختلفة مع أجهزة قياس والمفاتيح التي تضمن سلامة المضخة .

٤- القصب :- سوف يتم تركيب ١٠٠ متر + ١٢ متر احتياط

نوع القصب	ابو صحن غير قابل للصدأ	طول القصب	٦ متر
قطر القصب	٣ هنتش	عدد القصب	٢٦ (→ ١٩)
مع الملحقات الخاصة بالقصب			

٥- كابل كهربائي :- إيطالي الصنع ، بطول ١٢٢ متر مساحة المقطع ١٦×٢ ملم ٢ .

٦- كابل حساس :- إيطالي الصنع ١ × ١،٥ ملم ٢ و بطول ١٢٢ متر .

٧- الملحقات الخاصة بالمضخة :-

صمام عدم رجوع ٥٣ - محبس بوابي ٥٣ - عداد ماء ٥٣ - ساعة قياس الضغط ٤٠ بار

٨- المولد الكهربائي :-


نوع الدينامو الكهربائي	LEROY SOMER	موديل المولد	G51P	نظام التبريد	مائي
قدرة المولد	45KVA	الجهد الكهربائي والذبذبة	(400-230)V 50HZ	دورة المولد	1500RPM
نوع المحرك	PERKINS	موديل المحرك	1103A33TG1	الكفاءة	0.8
الشركة المجمع	BRUNO ITALY	مع طلبون خاص بالمولد مزود بجميع الحماية			

٩- قيمة العرض

إجمالي القيمة	يورو أوربي

29 MAY 2007
APPROVED ON
BY AKINORI MIYOSHI
JAPAN TECHNO CO., LTD.
RES.D. PROJECT ENGINEER




RADIALE



H = Proiezione manometrica totale in m. Da 30 a 420 m
Q = Portata in litri. Da 60 a 300 l/min
η % = Rendimento della pompa. Max 67%
AWst = Assorbimento per stadio. Max 0,46
 Massimo contenuto di sabbia in aspirazione 250 g/mc
S = Bullante minimo 1 m

H = Total manometric head in m. From 30 to 420 m
Q = Capacity in l/min. From 60 to 300 l/min
η % = Pump efficiency. Max 67%
AWst = Stage Absorption. Max 0,46
 Max suspension of sand contents 250 g/mc
S = Minimum head 1 m

H = Hauteur manométrique totale en m. De 30 à 420 m
Q = Débit en litres. De 60 à 300 l/min
η % = Rendement de la pompe. Max 67%
AWst = Absorption par étage. Max 0,46
 Contenu max de sable en suspension 250 g/mc
S = Niveau minimum 1 m




Dimensioni di ingombro e pesi Overall dimensions and weights Dimensions d'encombrement et poids								
Tipo/Type	A mm	B mm	C mm	DN "	M mm	φ max mm	M kg	P kg
140 PX13 / 6	1318	096	823	2" 1/2	90	144	18,5	15
140 PX13 / 8	1340	775	505	2" 1/2	145	144	41	17
140 PX13 / 12	1520	030	590	2" 1/2	165	144	44	21
140 PX13 / 16	1700	1085	620	2" 1/2	145	144	40	20
140 PX13 / 21	2012	1282	730	2" 1/2	145	144	80	31
140 PX13 / 24	2128	1398	730	2" 1/2	145	144	00	34
140 PX13 / 28	2404	1554	850	2" 1/2	145	144	72	38
140 PX13 / 31	2522	1672	050	2" 1/2	145	144	72	42
140 PX13 / 34	2688	1788	910	2" 1/2	145	144	78	45
140 PX13 / 37	2816	1900	910	2" 1/2	145	144	78	48

Tipo - Type	Motore Motor			Q = PORTATA - CAPACITY - DEBIT							
	v 380			H [m]							
	kw	HP	A	l/min	0	50	100	150	200	250	300
140 PX13 / 6	3	4	6,7	0	0,8	1,7	2,5	3,4	4,2	5	5
140 PX13 / 8	4	5,5	10	0	3	6	9	12	15	18	18
140 PX13 / 12	5,5	7,5	12,5	72	70	67	62	56	46	30	30
140 PX13 / 16	7,5	10	17	96	83	89	83	74	61	40	40
140 PX13 / 21	11	15	24,5	144	139	133	125	112	92	60	60
140 PX13 / 24	11	15	24,5	192	186	178	166	149	122	80	80
140 PX13 / 28	15	20	32	252	244	233	218	195	161	105	105
140 PX13 / 31	15	20	32	288	278	266	250	223	184	120	120
140 PX13 / 34	18,5	25	40	336	325	311	291	260	214	140	140
140 PX13 / 37	18,5	25	40	372	360	344	322	288	237	155	155
	10,5	14	20	408	394	377	354	316	260	170	170
	10,5	14	20	444	429	411	385	344	283	185	185

MOTORI DIESEL RAFFREDDATI AD ACQUA - WATER COOLED DIESEL ENGINES - MOTEURS DIESEL REFROIDIS PAR EAU
500 kVA max - 50 HZ - 5/700 KVA - cos φ 0,8 - 400/230V
800 kVA max - 60 HZ - 6/3/750 KVA - cos φ 0,8 - TENSIONI A RICHIESTA - VOLTAGE UPON REQUEST - VOLTAGE SUR DEMANDE

powered by **Perkins**



500 kVA max
800 kVA max
1000 kVA max
1250 kVA max
1500 kVA max
1750 kVA max
2000 kVA max
2250 kVA max
2500 kVA max
2750 kVA max
3000 kVA max
3250 kVA max
3500 kVA max
3750 kVA max
4000 kVA max
4250 kVA max
4500 kVA max
4750 kVA max
5000 kVA max
5250 kVA max
5500 kVA max
5750 kVA max
6000 kVA max
6250 kVA max
6500 kVA max
6750 kVA max
7000 kVA max
7250 kVA max
7500 kVA max
7750 kVA max
8000 kVA max
8250 kVA max
8500 kVA max
8750 kVA max
9000 kVA max
9250 kVA max
9500 kVA max
9750 kVA max
10000 kVA max
10250 kVA max
10500 kVA max
10750 kVA max
11000 kVA max
11250 kVA max
11500 kVA max
11750 kVA max
12000 kVA max
12250 kVA max
12500 kVA max
12750 kVA max
13000 kVA max
13250 kVA max
13500 kVA max
13750 kVA max
14000 kVA max
14250 kVA max
14500 kVA max
14750 kVA max
15000 kVA max
15250 kVA max
15500 kVA max
15750 kVA max
16000 kVA max
16250 kVA max
16500 kVA max
16750 kVA max
17000 kVA max
17250 kVA max
17500 kVA max
17750 kVA max
18000 kVA max
18250 kVA max
18500 kVA max
18750 kVA max
19000 kVA max
19250 kVA max
19500 kVA max
19750 kVA max
20000 kVA max
20250 kVA max
20500 kVA max
20750 kVA max
21000 kVA max
21250 kVA max
21500 kVA max
21750 kVA max
22000 kVA max
22250 kVA max
22500 kVA max
22750 kVA max
23000 kVA max
23250 kVA max
23500 kVA max
23750 kVA max
24000 kVA max
24250 kVA max
24500 kVA max
24750 kVA max
25000 kVA max
25250 kVA max
25500 kVA max
25750 kVA max
26000 kVA max
26250 kVA max
26500 kVA max
26750 kVA max
27000 kVA max
27250 kVA max
27500 kVA max
27750 kVA max
28000 kVA max
28250 kVA max
28500 kVA max
28750 kVA max
29000 kVA max
29250 kVA max
29500 kVA max
29750 kVA max
30000 kVA max
30250 kVA max
30500 kVA max
30750 kVA max
31000 kVA max
31250 kVA max
31500 kVA max
31750 kVA max
32000 kVA max
32250 kVA max
32500 kVA max
32750 kVA max
33000 kVA max
33250 kVA max
33500 kVA max
33750 kVA max
34000 kVA max
34250 kVA max
34500 kVA max
34750 kVA max
35000 kVA max
35250 kVA max
35500 kVA max
35750 kVA max
36000 kVA max
36250 kVA max
36500 kVA max
36750 kVA max
37000 kVA max
37250 kVA max
37500 kVA max
37750 kVA max
38000 kVA max
38250 kVA max
38500 kVA max
38750 kVA max
39000 kVA max
39250 kVA max
39500 kVA max
39750 kVA max
40000 kVA max
40250 kVA max
40500 kVA max
40750 kVA max
41000 kVA max
41250 kVA max
41500 kVA max
41750 kVA max
42000 kVA max
42250 kVA max
42500 kVA max
42750 kVA max
43000 kVA max
43250 kVA max
43500 kVA max
43750 kVA max
44000 kVA max
44250 kVA max
44500 kVA max
44750 kVA max
45000 kVA max
45250 kVA max
45500 kVA max
45750 kVA max
46000 kVA max
46250 kVA max
46500 kVA max
46750 kVA max
47000 kVA max
47250 kVA max
47500 kVA max
47750 kVA max
48000 kVA max
48250 kVA max
48500 kVA max
48750 kVA max
49000 kVA max
49250 kVA max
49500 kVA max
49750 kVA max
50000 kVA max
50250 kVA max
50500 kVA max
50750 kVA max
51000 kVA max
51250 kVA max
51500 kVA max
51750 kVA max
52000 kVA max
52250 kVA max
52500 kVA max
52750 kVA max
53000 kVA max
53250 kVA max
53500 kVA max
53750 kVA max
54000 kVA max
54250 kVA max
54500 kVA max
54750 kVA max
55000 kVA max
55250 kVA max
55500 kVA max
55750 kVA max
56000 kVA max
56250 kVA max
56500 kVA max
56750 kVA max
57000 kVA max
57250 kVA max
57500 kVA max
57750 kVA max
58000 kVA max
58250 kVA max
58500 kVA max
58750 kVA max
59000 kVA max
59250 kVA max
59500 kVA max
59750 kVA max
60000 kVA max
60250 kVA max
60500 kVA max
60750 kVA max
61000 kVA max
61250 kVA max
61500 kVA max
61750 kVA max
62000 kVA max
62250 kVA max
62500 kVA max
62750 kVA max
63000 kVA max
63250 kVA max
63500 kVA max
63750 kVA max
64000 kVA max
64250 kVA max
64500 kVA max
64750 kVA max
65000 kVA max
65250 kVA max
65500 kVA max
65750 kVA max
66000 kVA max
66250 kVA max
66500 kVA max
66750 kVA max
67000 kVA max
67250 kVA max
67500 kVA max
67750 kVA max
68000 kVA max
68250 kVA max
68500 kVA max
68750 kVA max
69000 kVA max
69250 kVA max
69500 kVA max
69750 kVA max
70000 kVA max
70250 kVA max
70500 kVA max
70750 kVA max
71000 kVA max
71250 kVA max
71500 kVA max
71750 kVA max
72000 kVA max
72250 kVA max
72500 kVA max
72750 kVA max
73000 kVA max
73250 kVA max
73500 kVA max
73750 kVA max
74000 kVA max
74250 kVA max
74500 kVA max
74750 kVA max
75000 kVA max
75250 kVA max
75500 kVA max
75750 kVA max
76000 kVA max
76250 kVA max
76500 kVA max
76750 kVA max
77000 kVA max
77250 kVA max
77500 kVA max
77750 kVA max
78000 kVA max
78250 kVA max
78500 kVA max
78750 kVA max
79000 kVA max
79250 kVA max
79500 kVA max
79750 kVA max
80000 kVA max
80250 kVA max
80500 kVA max
80750 kVA max
81000 kVA max
81250 kVA max
81500 kVA max
81750 kVA max
82000 kVA max
82250 kVA max
82500 kVA max
82750 kVA max
83000 kVA max
83250 kVA max
83500 kVA max
83750 kVA max
84000 kVA max
84250 kVA max
84500 kVA max
84750 kVA max
85000 kVA max
85250 kVA max
85500 kVA max
85750 kVA max
86000 kVA max
86250 kVA max
86500 kVA max
86750 kVA max
87000 kVA max
87250 kVA max
87500 kVA max
87750 kVA max
88000 kVA max
88250 kVA max
88500 kVA max
88750 kVA max
89000 kVA max
89250 kVA max
89500 kVA max
89750 kVA max
90000 kVA max
90250 kVA max
90500 kVA max
90750 kVA max
91000 kVA max
91250 kVA max
91500 kVA max
91750 kVA max
92000 kVA max
92250 kVA max
92500 kVA max
92750 kVA max
93000 kVA max
93250 kVA max
93500 kVA max
93750 kVA max
94000 kVA max
94250 kVA max
94500 kVA max
94750 kVA max
95000 kVA max
95250 kVA max
95500 kVA max
95750 kVA max
96000 kVA max
96250 kVA max
96500 kVA max
96750 kVA max
97000 kVA max
97250 kVA max
97500 kVA max
97750 kVA max
98000 kVA max
98250 kVA max
98500 kVA max
98750 kVA max
99000 kVA max
99250 kVA max
99500 kVA max
99750 kVA max
100000 kVA max

50 Hz		60 Hz		Caratteristiche motore / engine features Caractéristiques moteur										Serbatoio Tank Réservoir L	Dimensioni Size Dimensions (LxWxH) cm	Peso Weight Poids Kg	Gruppi standard Standard panel Control standard	Gruppi automatico Automatic panel Control automatique (H/F/10/0)
kVA max	kVA cont.	kVA max	kVA cont.	Marca e Tipo Make and Type Marque et type	Regolatore Governor Régulateur	Cilindri Cylinders Cylinders	Aspirazione Aspiration Aspiration	cm ³	kWm	Cons. 70% (H)	1500 rpm	1800 rpm	1500 rpm					
10	9	12	11	Perkins 403C-11 G	mec	3	N	1131	8,5	10,4	1,8	2,2	43	120x70x110	440	QM 120	Q 410S	
14,5	13	17	15,5	Perkins 403C-16 G	mec	3	N	1496	12	14,4	2,6	3	43	120x70x110	450	QM 120	Q 410S	
22	20	25	22,5	Perkins 404C-22 G	mec	4	N	2216	10,5	20,7	3,0	4,3	47	134x70x113	500	QM 120	Q 410S	
33	30	38	35	Perkins 1103 A 33 TG1	mec	3	N	3300	20,2	33,2	4,8	5,9	52	150x77x125	650	QM 120	Q 410S	
50	45	59	53	Perkins 1103 A 33 TG1	mec	3	T	3300	41,3	48,9	7,3	8,5	52	150x77x130	802	QM 120	Q 4400	
66	60	75	68	Perkins 1103 A 33 TG2	mec	3	T	3300	53,0	61,2	9,5	10,7	67	150x77x130	850	QM 120	Q 4400	
71,5	65	83,6	76	Perkins 1104 A 44 TG1	mec	4	T	4400	58,7	68,6	10,1	11,9	77	165x77x130	850	QM 120	Q 4400	
88	80	100	90	Perkins 1104 A 44 TG2	mec	4	T	4400	71	80	12,5	15,1	85	185x77x130	860	QM 120	Q 4400	
105	95	121	110	Perkins 1104 C 44 TAG2	ele	4	T	4400	89	100	15	18	85	185x77x130	930	QM 120	Q 4400	
150	136	165	150	Perkins 1000 TAG	ele	6	T	5990	121	134	20,1	24,4	100	230x77x144	1200	QM 120	Q 4400	
165	150	***	***	Perkins 1000 TAG2	ele	6	T	5990	129	***	23,2	***	100	230x77x144	1500	QM 120	Q 4400	
229	208	253	230	Perkins 1300C - E07 TAG3	ele	6	T	8700	180	201	30,4	34,5	230	250x95x160	1900	QM 120	Q 4400	
275	250	***	***	Perkins 1300C - E07 TAG6	ele	6	T	8700	218	***	37,8	***	250	260x95x170	2050	QM 120	Q 4400	
400	350	438	400	Perkins 2300C - E14 TAG2	ele	6	T	14600	304	348	51,0	64	295	300x110x195	2050	QM 120	Q 4400	
450	400	500	438	Perkins 2300C - E14 TAG3	ele	6	T	14600	344	376	57,5	70,1	302	308x110x197	2900	QM 120	Q 4400	
500	450	625	563	Perkins 2800C - E16 TAG1	ele	6	T	15800	387	478	66,8	79,4	470	340x138x210	3400	QM 120	Q 4400	
550	500	688	625	Perkins 2800C - E16 TAG2	ele	6	T	15800	430	532	73,2	85,3	470	340x138x210	3500	QM 120	Q 4400	
630	550	750	687	Perkins 2000C - E18 TAG1	ele	6	T	18100	473	591	80,6	104,5	505	332x154x221	3750	QM 120	Q 4400	
700	650	***	***	Perkins 2800C - E18 TAG2	ele	6	T	18100	559	***	101	***	514	332x154x221	4000	QM 120	Q 4400	

Gruppi elettrogeni non destinati all'uso esterno. I numeri in grassetto non conformano alla normativa 2000/14/CE.
 Generating sets not for outside use. Bold figures do not comply with European rule 2000/14/CE.
 Groupes électrogènes non prévus pour un usage en plein air à l'extérieur. Niveau sonore non conforme à la directive 2000/14/CE.

APPROVED ON 02 MAY 2007
BY AKINORI MIYOSHI
JAPAN TECHNO CO., LTD.
RESID. PROJECT-ENGINEER

Product Catalogue

Hussein A. Al-Hababi & Bro. Co.

Tel (+967-1-215192-215194-215195)

Fax (+967-1-215187)

BLACK AND HOT DIPPED GALVANISED STEEL PIPES ASTM A-53 GRADE A & B (SCH 40)

NOMINAL BORE	OUTSIDE DIAMETER	WALL THICKNESS	BLACK PIPES PLAIN END			WEIGHT			NO. OF PIECES PER BUNDLE		
			mm	inch	Kg/mtr	lbs/ft.	lb./ton	KG/MT		TON	
15	21.3	0.840	2.77	0.109	1.27	0.65	2592	1.53	0.69	2-67	123
20	26.7	1.050	2.87	0.113	1.69	1.13	1945	1.77	1.15	1555	91
25	33.4	1.315	3.38	0.133	2.50	1.66	1311	2.61	1.75	1259	53
32	42.2	1.660	3.56	0.140	3.39	2.27	967	3.53	2.37	930	42
40	48.3	1.900	3.68	0.145	4.05	2.72	610	4.20	2.82	750	36
50	60.3	2.375	3.91	0.154	5.44	3.65	603	5.63	3.79	583	25
65	73.0	2.875	5.16	0.203	6.63	5.79	380	5.87	5.95	370	16
80	88.9	3.500	5.49	0.216	11.29	7.58	291	11.58	7.78	263	14
90	101.6	4.000	5.74	0.226	13.57	9.11	242	13.90	9.34	236	12
100	114.3	4.500	6.02	0.237	16.07	10.79	204	16.44	11.05	200	10
125	141.3	5.560	6.55	0.258	21.77	14.62	151	22.23	14.94	148	8
150	168.3	6.625	7.11	0.280	28.26	18.97	116	26.82	18.37	114	7
200	219.1	8.925	8.18	0.322	42.55	28.55	77	43.28	29.05	76	5


Tolerances : THICKNESS : ±12.5 %, WEIGHT : (±) 10%. DIAMETER : 1% & below : ± 1.64 (0.4mm)
2% & above : ± 1%.

TECHNICAL DATA OF BLACK STEEL PIPES TO DIN 2440

NOMINAL BORE	OUTSIDE DIAMETER	WALL THICKNESS	WEIGHT OF BLACK PIPES		PIPES PER BUNDLE
			PLAIN ENDED	SCREWED & SOCKETED	
Inch	mm	mm	kg/mtr	kg/mtr	
1/2	15	2.65	1.22	1.23	127
3/4	20	2.65	1.58	1.59	91
1	25	3.25	2.44	2.46	61
1 1/4	32	4.24	3.14	3.17	51
1 1/2	40	4.83	3.61	3.65	37
2	50	6.03	5.10	5.17	37
2 1/2	65	7.61	6.51	6.63	19
3	80	8.99	8.47	8.54	19
4	100	11.43	12.1	12.4	10
5	125	13.97	16.2	16.7	10
6	150	16.51	19.2	19.8	7

Tolerances :	Thickness	(±) 12.5 %
Weight	Single tube (±) 10%	
Length	10 Tons Consignment (±) 7.5%	
Galvanising	6m (-) 100 (+) 30mm	
	According to DIN 2444	

Dalamal House, 1st Floor, 206, J. E. Marg, Nariman Point,
Mumbai-400 021, India. • Tel. : 0091-22-2282 1122 • Fax : 0091-22-2285 5743
e-mail : exports@zenithsteelpipes.com • website : www.zenithsteelpipes.com



ZENITH

STEEL PIPES

Always the best!

ISO 9001:2000
CERTIFICATE NO. 13835-03
ENGINEERING DIVISION

ISO 14001

TECHNICAL DATA OF BLACK AND GALVANISED STEEL PIPES CONFORMING TO BS : 1387 OF 1985

CLASS	NOMINAL BORE		OUTSIDE DIAMETER		WALL THICKNESS		WEIGHT OF BLACK PIPES				WEIGHT OF GALVANISED PIPES (CALCULATED)				NO. OF PIPES PACKED PER STANDARD BUNDLE (1 TONNE APPROX.)			
	MAX.		MIN.		mm		PLAIN ENDED		SCREWED & SOCKETED		PLAIN ENDED		SCREWED & SOCKETED					
	Inch	mm	Inch	mm	Inch	mm	kg/mtr	mtr/ton	ft/ton	kg/mtr	mtr/ton	ft/ton	kg/mtr	mtr/ton		ft/ton		
L I G H T (A)	1/2	15	0.843	21.4	0.827	21.0	0.079	2.00	0.956	1046	3432	1.000	1000	3281	1.007	993	3258	160
	3/4	20	1.059	26.9	1.039	26.4	0.091	2.30	1.390	719	2359	1.440	694	2277	1.460	685	2247	110
	1	25	1.331	33.8	1.307	33.2	0.102	2.60	2.000	500	1640	2.060	485	1591	2.090	478	1568	80
	1 1/4	32	1.673	42.5	1.650	41.9	0.102	2.60	2.540	389	1276	2.640	379	1243	2.660	373	1224	61
	1 1/2	40	1.906	48.4	1.882	47.8	0.114	2.90	3.270	310	1017	3.350	298	978	3.400	294	965	51
	2	50	2.370	60.2	2.346	59.6	0.114	2.90	4.060	241	791	4.220	237	778	4.300	233	764	37
	2 1/2	65	2.991	76.0	2.961	75.2	0.124	3.20	5.930	172	564	5.890	170	558	6.020	166	545	27
	3	80	3.492	88.7	3.461	87.9	0.124	3.20	6.720	149	489	6.890	145	476	7.100	141	463	24
	4	100	4.484	113.9	4.449	113.0	0.142	3.60	10.000	100	328	10.030	100	328	10.280	97	318	16
	M E D I U M (B)	1/2	15	0.854	21.7	0.831	21.1	0.102	2.60	1.220	820	2690	1.250	800	2625	1.260	794	2605
3/4		20	1.071	27.2	1.047	26.6	0.102	2.60	1.570	637	2090	1.620	617	2024	1.640	610	2001	100
1		25	1.346	34.2	1.315	33.4	0.124	3.20	2.430	412	1352	2.490	402	1319	2.510	398	1306	65
1 1/4		32	1.689	42.9	1.657	42.1	0.124	3.20	3.130	319	1047	3.200	312	1024	3.230	310	1017	51
1 1/2		40	1.921	48.8	1.890	48.0	0.124	3.20	3.610	277	908	3.680	272	892	3.720	268	883	44
2		50	2.394	60.8	2.364	59.8	0.142	3.60	5.100	196	643	5.170	193	633	5.250	190	623	30
2 1/2		65	3.076	76.6	3.069	75.4	0.142	3.60	6.550	156	512	6.610	151	495	6.730	149	489	24
3		80	3.524	89.5	3.469	88.1	0.157	4.00	8.540	117	384	8.580	117	384	8.760	114	374	19
4		100	4.524	114.9	4.461	113.3	0.177	4.50	12.500	82	269	12.500	80	262	12.690	79	259	14
H E A V Y (C)		5	125	5.535	140.6	5.461	138.7	0.197	5.00	16.900	60	197	17.100	58	194	16.940	59	194
	6	150	6.539	166.1	6.461	164.1	0.197	5.00	19.700	51	167	20.300	49	164	20.710	48	157	7
	1/2	15	0.854	21.7	0.831	21.1	0.124	3.20	1.440	694	2277	1.490	671	2202	1.500	667	2188	110
	3/4	20	1.071	27.2	1.047	26.6	0.124	3.20	1.870	532	1745	1.930	518	1700	1.950	513	1693	80
	1	25	1.346	34.2	1.315	33.4	0.157	4.00	2.940	340	1115	2.960	338	1109	3.040	329	1079	55
	1 1/4	32	1.689	42.9	1.657	42.1	0.157	4.00	3.800	263	863	3.830	256	840	3.930	254	833	44
	1 1/2	40	1.921	48.8	1.890	48.0	0.157	4.00	4.390	226	748	4.420	225	741	4.530	221	725	37
	2	50	2.394	60.8	2.364	59.8	0.177	4.50	6.190	162	531	6.260	160	525	6.400	156	512	27
	2 1/2	65	3.016	76.6	2.969	75.4	0.177	4.50	7.530	126	413	8.050	124	407	8.230	121	397	20
	3	80	3.524	89.5	3.469	88.1	0.197	5.00	10.500	97	318	10.500	95	312	10.710	93	307	16
4	100	4.524	114.9	4.461	113.3	0.213	5.40	14.500	59	226	14.500	58	223	14.990	57	220	12	
5	125	5.535	140.6	5.461	138.7	0.213	5.40	17.900	56	184	18.400	54	177	18.630	54	177	10	
6	150	6.539	166.1	6.461	164.1	0.213	5.40	21.300	47	154	21.900	46	151	22.220	45	148	7	

Tolerances : THICKNESS Light Tube -8%, Medium and Heavy Tubes +10% & -8%. WEIGHT : Single Tube +10% & -8%, Quantity - 150 metres and above of one size & class -4%. LENGTH - 6 metres ±0.05 metres

TECHNICAL DATA OF BLACK AND GALVANISED STEEL PIPES CONFORMING TO BS EN 39: 2001

SIZE	THICKNESS		NOMINAL MASS		METERS/TONNE		FEET/TONNE		NO. OF PIPES PER BUNDLE (1 TONNE APPROX.)
	MM	INCH	BLACK PLAIN END	GALVANISED PLAIN END	METERS	METERS	FEET	FEET	
48.3	1.9	4.0	4.37	4.68	229	221	751	732	37
45.3	1.8	3.2	3.55	3.67	212	202	692	672	35

Tolerances : Outside Diameter: ±0.5 mm
 Thickness: -10%
 Nominal mass: -7.5%

Standard length 6-10 metres ±0.05 metres or as per customer's requirements

15. MINUTES OF HANDING OVER FOR PILOT PROJECT WATER SUPPLY SCHEMES

15.1 Water User Association of Jabal Al Taraf

15.2 Water User Association of Al Kharaba

15.3 Water User Association of Masneat Abdul Aziz

محضر تسليم مشروع مياه جبل الطرف

إلى جمعية مستخدمي مياه مشروع جبل الطرف

انه في يوم الأربعاء الموافق ٨ / ٨ / 200٧م تم تسليم مشروع مياه جبل الطرف قرية جبل الطرف عزلة جبل الطرف مديرية المجمعة محافظة الحوطة والمكون من العناصر التالية :

م	مكونات المشروع	الجهة الممولة/ المساهمة
١-	محطته عموديه نوع كيراري	الحكومة اليابانية
٢-	حرك ديزل نوع MWM	" "
٣-	محطته أفقية	" "
٤-	حرك ديزل نوع MWM	" "

وقد تم تسليم المشروع متكاملًا وسليماً حسب المواصفات والدراسات من قبل فريق العمل المتكامل لبرنامج المياه الريفية إلى الجمعية ممثلة برئيسها الأخ / أحمد عبد الحميد / وبحضور ممثل المجلس المحلي الأخ / كمي خديفة / ويعتبر هذا إقرار والتزام جهات الاستلام بعدم استعمال مياه المشروع لأي أغراض زراعية أو تجارية سوى كانت خاصة أو عامة وان لا تستعمل مياه المشروع إلا لغراض الشرب والاستعمالات المنزلية وتزويد المرافق العامة مثل المساجد والمدارس والوحدات الصحية وبحسب إمكانيات المشروع كما يعتبر هذا التزام على جمعية مستخدمي المياه المنتخبة من قبل السكان المستفيدين في المحل وعلى المجلس المحلي في المديرية الإشراف على إدارة المشروع وعلى الجمعية ضمانات التشغيل المستمر وتوفير قطع الغيار والصيانة اللازمة للمشروع وتحديد الموارد المالية له وبهذا يعتبر المشروع تحت تصرف ومسؤولية الجمعية ولن تتدخل الهيئة مستقبلاً إلا إذا أخلت الجمعية بشروط سوء استعمال المياه وإدارة المشروع أو عند استغلاله لغير المصلحة العامة وعند ذلك يحق للمجلس المحلي التدخل لتغيير الإدارة وتكليف لجنة مؤقتة لإدارة المشروع لحين إجراء انتخابات جديدة .

والله ولي الهداية والتوفيق

رئيس جمعية مستخدمي المياه لمشروع جبل الطرف
أحمد عبد الحميد

مدير عام فرع الهيئة بالمحافظة
مجلس المحلي في المديرية
رئيس المجلس المحلي بالمحافظة

رئيس الهيئة العامة لمشاريع مياه الريف

Translation

Republic of Yemen
GARWSP

Minutes of handing over for Jabal Al-Taraf water supply scheme To water user association of Jabal Al-Taraf

On 8th August 2007 (Wednesday), water supply scheme for Jabal Al-Taraf village, Jabal Al-Taraf sub-district, Al-Mahweet District, Al-Mahweet Governorate was handed over, which consists of the following;

No.	Components	Financed by
1	Vertical Shaft Pump (caprari)	Japanese Government
2	Diesel Engine (MWM)	Japanese Government
3	Horizontal Pump	Japanese Government
4	Diesel Engine (MWM)	Japanese Government

The scheme was handed over completely according to specifications and studies performed by JICA study team, to the association represented by its chairman Mr. Ahmed Ahmed Al-Jemadi and by the attendance of local council representative Mr. Yahya Khudaif. This minutes stipulates obligations such that the residents can use water only for drinking, domestic use and supplying public facilities such as mosques, schools and clinics according to water source capacity, and cannot use water for irrigation or commercial purposes. And this minutes applies an obligation on the association selected by the residents and approved by local council to manage and supervise the scheme, and the association should guarantee the sustainability of the scheme and supply of all necessary spare parts for maintenance, and put budget limitation for expenditure. By this, the scheme is under control of the association and GARWSP shall not interrupt it unless the association applies a rule on water consumption.

WUA Chairman

District Local Council

Branch General Director
of GARWSP

Chairman of GARWSP

Head of Local Council in Governorate

محضر تسليم مشروع مياه ... جرابه حبيب

إلى جمعية مستخدمي مياه مشروع ... جرابه حبيب

انه في يوم السبت الموافق ٤ / ١١ / 200٧م تم تسليم مشروع مياه جرابه حبيب
قرية الجرابه عزلة بنه الراعي مديرية بنه مطر محافظة صنعاء
والمكون من العناصر التالية :

م	مكونات المشروع	الجهة الممولة/ المساهمة
١	خزان سع ٢٥٠	الحكومة اليابانية
٢	مخطوطات ورسالة تمثله الأقطار	" "
٣	فناهل عامه	" "
٤	غرفة ضخ	" "
٥	صهارف ضخ	" "
٦	مصنعه كهربائيه غاطه	" "
٧	مولد كهربائيه	" "

وقد تم تسليم المشروع متكاملًا وسليماً حسب المواصفات والدراسات من قبل فريق الدراسة التابع للوكالة اليابانية للتعاون الدولي
إلى الجمعية ممثلة برئيسها الأخ / خاضل باعاجا الله عونه وبحضور ممثل المجلس المحلي
الأخ / يعتبر هذا إقرار والتزام جهات الاستلام بعدم استعمال مياه
المشروع لأي أغراض زراعية أو تجارية سوى كانت خاصة أو عامة وان لا تستعمل مياه المشروع إلا لأغراض الشرب
والاستعمالات المنزلية وتزويد المرافق العامة مثل المساجد والمدارس والوحدات الصحية وبحسب إمكانية المشروع كما
يعتبر هذا التزام على جمعية مستخدمي المياه المنتخبة من قبل السكان المستفيدين في المحل وعلى المجلس المحلي في
المديرية الإشراف على إدارة المشروع وعلى الجمعية ضمانة التشغيل المستمر وتوفير قطع الغيار والصيانة اللازمة
للمشروع وتحديد الموارد المالية له وبهذا يعتبر المشروع تحت تصرف ومسؤولية الجمعية ولن تتدخل الهيئة مستقبلاً
إلا إذا أخلت الجمعية بشروط سؤ استعمال المياه وإدارة المشروع أو عند استغلاله لغير المصلحة العامة وعند ذلك يحق
للمجلس المحلي التدخل لتغيير الإدارة وتكليف لجنة مؤقتة لإدارة المشروع لحين إجراء انتخابات جديدة .

والله ولي الهداية والتوفيق



Translation

Republic of Yemen
GARWSP

Minutes of handing over for Al-Kharaba water supply scheme To water user association of Al-Kharaba

On 4th August 2007 (Saturday), water supply scheme for Al-Kharaba village, Bani Al-Ra'ee sub-district, Bani Matar District, Sana'a Governorate was handed over, which consists of the following:

No.	Components	Financed by
1	Water Storage Tank (50m ³)	Japanese Government
2	Pumping and Distribution Main Pipeline	Japanese Government
3	Public Taps	Japanese Government
4	Pump House	Japanese Government
5	Pumping Unit - Submersible Motor Pump - Engine Generator	Japanese Government

The scheme was handed over completely according to specifications and studies performed by JICA study team, to the association represented by its chairman Mr. Fadhil Saleh Jarallah Awadh and by the attendance of local council representative Mr. Bakil Yahya Mohammed Al-Matari. This minutes stipulates obligations such that the residents can use water only for drinking, domestic use and supplying public facilities such as mosques, schools and clinics according to water source capacity, and cannot use water for irrigation or commercial purposes. And this minutes applies an obligation on the association selected by the residents and approved by local council to manage and supervise the scheme, and the association should guarantee the sustainability of the scheme and supply of all necessary spare parts for maintenance, and put budget limitation for expenditure. By this, the scheme is under control of the association and GARWSP shall not interrupt it unless the association applies a rule on water consumption.

WUA Chairman

District Local Council

Branch General Director
of GARWSP

Chairman of GARWSP

Head of Local Council in Governorate

محضر تسليم مشروع مياه صنعها عبد العزيز

إلى جمعية مستخدمي مياه مشروع صنعها عبد العزيز

انه في يوم الموافق ٣١ / ٧ / 200٧م تم تسليم مشروع مياه صنعها عبد العزيز

قرية عزلة مديرية محافظة صنعها

والمكون من العناصر التالية :

م	مكونات المشروع	الجهة الممولة/ المساهمة
١	خزانات أرضية ٢٥ متر مكعب	الجمعية
٢	خطوط تنقيح	الحكومة اليمنية
٣	نقطة تنقيح	الجمعية
٤	جدران تنقيح	الحكومة اليمنية
٥	مناهل عامة عدد ٤	الحكومة اليمنية

وقد تم تسليم المشروع متكاملًا وسليماً حسب المواصفات والدراسات من قبل صنعها عبد العزيز
إلى الجمعية ممثلة برئيسها الأخ / صنعها عبد العزيز
الأخ / صنعها عبد العزيز ويعتبر هذا إقرار والتزام جهات الاستلام بعدم استعمال مياه المشروع لأي أغراض زراعية أو تجارية سوى كانت خاصة أو عامة وان لا تستعمل مياه المشروع إلا لأغراض الشرب والاستعمالات المنزلية وتزويد المرافق العامة مثل المساجد والمدارس والوحدات الصحية وبحسب إمكانيات المشروع كما يعتبر هذا التزام على جمعية مستخدمي المياه المنتخبة من قبل السكان المستفيدين في المحل وعلى المجلس المحلي في المديرية الإشراف على إدارة المشروع وعلى الجمعية ضمانة التشغيل المستمر وتوفير قطع الغيار والصيانة اللازمة للمشروع وتحديد الموارد المالية له وبهذا يعتبر المشروع تحت تصرف ومسؤولية الجمعية ولن تتدخل الهيئة مستقبلاً إلا إذا أخلت الجمعية بشروط سوء استعمال المياه وإدارة المشروع أو عند استغلاله لغير المصلحة العامة وعند ذلك يحق للمجلس المحلي التدخل لتغيير الإدارة وتكليف لجنة مؤقتة لإدارة المشروع لحين إجراء انتخابات جديدة .

والله ولي الهداية والتوفيق

رئيس جمعية مستخدمي المياه لمشروع صنعها عبد العزيز
مدير عام فرع الهيئة بالمحافظة صنعها عبد العزيز
رئيس المجلس المحلي بالمحافظة صنعها عبد العزيز
رئيس الهيئة العامة لمشاريع مياه الريف صنعها عبد العزيز

Translation

Republic of Yemen
GARWSP

Minutes of handing over for Masneat Abdul Aziz water supply scheme To water user association of Masneat Abdul Aziz

On 31st July 2007 (Tuesday), water supply scheme for Masneat Abdul Aziz village, Zabid sub-district, Mayfa'at Ans District, Dhamar Governorate was handed over, which consists of the following:

No.	Components	Financed by
1	Ground Water Storage Tank (25m ³)	GARWSP
2	Pumping and Distribution Main Pipeline	Japanese Government
3	Pump House	Village
4	Pumping Unit - Submersible Motor Pump - Engine Generator	Japanese Government
5	Public taps (2)	Japanese Government

The scheme was handed over completely according to specifications and studies performed by JICA study team, to the association represented by its chairman Mr. Naser Ali Jabran Al-Ansi and by the attendance of local council representative Mr. Bakil Yahya Mohammed Al-Matari. This minutes stipulates obligations such that the residents can use water only for drinking, domestic use and supplying public facilities such as mosques, schools and clinics according to water source capacity, and cannot use water for irrigation or commercial purposes. And this minutes applies an obligation on the association selected by the residents and approved by local council to manage and supervise the scheme, and the association should guarantee the sustainability of the scheme and supply of all necessary spare parts for maintenance, and put budget limitation for expenditure. By this, the scheme is under control of the association and GARWSP shall not interrupt it unless the association applies a rule on water consumption.

WUA Chairman

District Local Council

Branch General Director
of GARWSP

Chairman of GARWSP

Head of Local Council in Governorate

16. COLLECTED DATA

16.1 Existing Drilling Data

16.2 Meteorological Data

16.3 Hydrological Data

16.1 Existing Drilling Data
(Based on available documents from GARWSP)

Well Code: A – 01

Republic of Yemen
Local Council – Mahwit Governorate
Engineering Unit

Report on specifications & works completed

Project name:- Al-Sha'afel Drinking water Project

District name:- Al-Khabat

Governorate: Mahawat

Type of Project: Drilling of a deep well

Total depth: (190)

Ser	Description	Unit	Qty executed	remarks
1	Surface drilling with dia (17½) inches	Meter	99	
2	Surface casing with dia (12¾) inches	“ “ “	99.5	
3	Experimental drilling with dia (8⅝) inches	“ “ “	91	
4	Widening the drilling with dia (12¼) inches	“ “ “	91	
5	Install blank casing with dia (8⅝) inches	“ “ “	118	
6	Install screen casing with dia (8⅝) inches	“ “ “	72	
7	Discharge	Cu.m/sec	19.02	
8	SWL	Meter	27	
9	DWL	Meter	177	

Well Code: A - 02
Detailed report on supervision of drinking water well

General Electricity and Rural Water Authority
General Administration for Water Projects
Drilling Department

Technical specifications of the well at: **Jabel Al-Taref , Mahawait** District
Mahawait Governorate

First: Well Description:-

- 1- Total Depth:- 165m (one hundred sixty-five meters)
- 2- Drilling depth & diameters

25 m	Dia 17"
--	Dia 13"
248 m	Dia 12 ¹ / ₄ "
33 m	Dia 7 ⁷ / ₈ "

- 3- Casing (dia. & length)

	Dia 12 ³ / ₄ "
	Dia 10"
	Dia 8 ⁵ / ₈ "

- 4- Screen

	Dia 8 ⁵ / ₈ "
--	-------------------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	40 m	26.70 m
D.W.L.	60 m	54 m
Discharge	70 g/min	100 g/min

- 6- Time of filtering by the drilling machine: (30) hrs.
- 7- Time of pumping test : (24) hrs.
- 8- Proposed depth for pump installation: (123) m

Remarks:-

It should be taken into consideration that when designing and executing civil works, that filters should be put on tanks to clean the water through out the experimental drilling

Drilling supervising Engineer: Osman Gasem

Well Code: A - 04
Detailed report on supervision of drinking water well

General Electricity and Rural Water Authority
General Administration for Water Projects
Drilling Department

Technical specifications of the well at: **Khamees Beni Saad** , **Beni Saad** District
Mahawait Governorate
Drilling started 31/07/2001 finished on 08/08/2001

First: Well Description:-

- 6- Total Depth:- 92 m (ninety-two meters)
- 7- Drilling depth & diameters

5 m	Dia 17"
85	Dia 13"
2 m	Dia 7 ⁷ / ₈ "

- 8- Casing (dia. & length)

5	Dia 14"
32	Dia 10"
60	Dia 10

- 9- Screen

	Dia 8 ⁵ / ₈ "
--	-------------------------------------

- 10- Water levels:

	By drilling machine	Pump
S.W.L.	12 m	65 m
D.W.L.	12 m	65 m
Discharge	80 g/min	80 g/min

- 6- Time of filtering by the drilling machine: (24) hrs.
- 7- Time of pumping test : (24) hrs.
- 8- Proposed depth for pump installation: (72) m

Remarks:-

It should be taken into consideration that when designing and executing civil works, that filters should be put on tanks to clean the water through out the experimental drilling

Drilling supervising Engineer: Saeed Anam

Well Code: S -01/1

Project's name: Bani Waleed Water Project
Project's No.

District: Al-Haima Al-Kharigia
Directorate: Sana'a

Water Resources

Type: Artesian well

Discharge: 50 g/m - 3.155 l/sec (by pump)

S.W.L.: 85 m

D.W.L.: 210 m

Total Depth: 348 m

Casing dia: 8⁵/₈"

Financing Authority: GARWP

Drilling date: 24/05/2005

Supervising Engineer: Shamsan Ahmed Mohammed

Drilled by: Mabkhoot Kayed Al-Brogi

Testing supervisor: Eng./ Shamsan + Eng./ Ibrahim Al-Gaberi

Testing date: /05/2005

Testing hrs: 34 hrs

Assumed guaranteed discharge: 45 g/m

Pump installation depth: 210 m

Results of water analysis: potable

Well Code: S -01/2

Project's name: Al-Asbor Water Project
Project's No.

District: Al-Haima Al-Kharigia
Directorate: Sana'a

Water Resources

Type: Artesian well

Discharge: 99 g/m - 6.246 l/sec (by pump)

S.W.L.: 85 m

D.W.L.: 120 m

Total Depth: 300 m

Casing dia: 8⁵/₈"

Financing Authority: GARWP

Drilling date: 11/05/2005

Supervising Engineer: Shamsan Ahmed Mohammed

Drilled by: Mabkhoot Kayed Al-Brogi

Testing supervisor: Eng./ Shamsan + Eng./ Ibrahim Al-Gaberi

Testing date: /05/2005

Testing hrs: 27 hrs

Assumed guaranteed discharge: 80 g/m

Pump installation depth: 246 m

Results of water analysis: potable

Well Code: S- 02

General Authority for Rural Water Projects
Water Projects General Administration
Drilling Department

Well's Technical Specifications

Site: Jarban District: Hamdan Directorate: Sana'a
Executing company: Mojahed Al-Lahim
Drilling date: 10/11/2004 up to 04/02/2005 Well design:
Well Description:-

- 1- Total Depth:- 450 m (four hundred fifty meters)
- 2- Drilling depth & diameters

2 M	17"
388 m	Dia 15"
52	Dia 13"
	Dia 12¼"
8 m	Dia 7⅞"

- 3- Casing (dia. & length)

2 M	Dia 15"
352	Dia 10"
	Dia 8⅝"

- 4- Screen

88 m	Dia 8⅝"
------	---------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	None	340
D.W.L.	None	390*
Discharge		55 g/m

* Depth of testing pump

6- Time of filtering by the drilling machine: (60) hrs.

7- Time of pumping test : (24) hrs.

8- Assumed guaranteed discharge: 55 g/m due to weakness of testing pump, the supervising engineer thinks that the result could be greater than this.

9- Proposed depth for pump installation: 430 m

10- Results of water analysis: potable

11- Drilling supervising Engineer: Bassel Ba-Khattar

Remarks:- Gravel wrapper has been made around the casing and also concrete terrace around the well opening.

Competent Engineer

(signed)

Director of Studies, Supervision &
follow- up
(signed)

Well Code: S-02
Detailed report on supervision of drinking water well

General Electricity and Rural Water Authority
General Administration for Water Projects
Drilling Department

Technical specifications of the well at: Jarban, **Hamden** District
Sana'a Governorate

Well Description:-

- 1- Total Depth:-450m (four hundred & fifty meters)
- 2- Drilling depth & diameters

2 m	Dia 17 "
388m	Dia 10 "
52m	Dia 13 "
8 m	Dia 7 ⁷ / ₈ "

- 3- Casing (Dia. & length)

2m	Dia 10 ³ / ₄ "
354m	Dia 10 "
9m	Dia 10 "

- 4- Screen

m - 9 m	Dia 10 "
---------	----------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	340m	340m
D.W.L.	-m	390m
Discharge	g/min	55g/min

- 6- Time of filtering by the drilling machine: (60) hrs.
- 7- Time of pumping test : (24) hrs.
- 8- Proposed depth for pump installation: (435) m

Remarks:-

**Complete data provided.*
T.D.S 280 mg/l, E.C 400ms, PH 7.3, Temp. 22
Fluoride (F) 0.74 acceptable limit 0.5-1.5,

Drilling supervising Engineer: **Nash wan AbdulNur**

Well Code: S -03

Studies & Designs Department

Project's name: Al-Kharaba Water Project

District: Bani Matar

Project's No.

Directorate: Sana'a

Water Resources

Type: Artesian well

Discharge: 72 g/m - 4.58 l/sec

S.W.L.: ? m

D.W.L.: 130 m

Total Depth: 150 m

Casing dia: 8⁵/₈"

Type of casing material:

Drilled by:

Test supervising Engineer:

Testing date: Pursuant to information from inhabitants

Testing hrs: 27 hrs

Assumed guaranteed discharge: g/m

Proposed enhancement to the resource:

Deepening:

Cleaning:

Internal casing:

Resource improvement;

Upper cover:

Others:

Well Code: S -04

Studies & Designs Department

Project's name: Qamlan Water Project

District: Bani Matar

Project's No.

Directorate: Sana'a

Water Resources

Type: Artesian well

Discharge: 72 g/m - 4.50 l/sec

S.W.L.: 35 m

D.W.L.: 100 m

Total Depth: 145 m

Casing dia: 8⁵/₈"

Type of casing material:

Drilled by:

Test supervising Engineer:

Testing date:

Testing hrs:

Assumed guaranteed discharge: 40 g/m

Proposed enhancement to the resource:

Deepening:

Cleaning:

Internal casing:

Resource improvement;

Upper cover:

Others:

Well Code: S- 05

Republic of Yemen
General Authority for Rural Water Projects

Sana'a Branch

Date: / /

Tender No. () Form

Studies, Supervision & Follow-up Department

Project name:	A'afesh	W. resource	Artesian well	Total depth	<u>Project's data</u> (m)
District	Blad Alroos	Casing dia	8 ⁵ / ₈ "	Discharge	g/m
Governorate	Sana'a	Resource temp	C°	S.W.L	
				D.W.L	
				Inst. Depth	270 m
				Network dia	3"

(2) Electrical submerging pump description

Discharge	300 g/m		%	casing material	
Total raising	290 m	Max pump/motor dia	"	Type of pump	
Speed not exceed	2900 c/m	Fan material			

(3) Pipes & cable description

Number of pipes	45	Pipe thickness	5 mm	Cable cross-section	2 mm
Pipe dia	3"	Pipe material	CPV	Insulator material	
Pipe length	6 m	Cable length	290 m	Shape of cable	

(4) Dynamo descriptions

Capacity	80 KVA	Power	220/380	Type	
Speed	(c/m)	Freq.	50 hertz		
Cooling system	Cap Factor	0.8			

The Motor should be provided with the following :-

Measuring devices (pressure – temperature – motor speed) – light alarm – protective automatic disconnection – it is also required a control board equipped with all protections + AT

Basic accessories after the supply:-

- 1- Test certificates endorsed by factory's stamp.
- 2- Catalogues that show the following :- (components – necessary data – operation and maintenance)
- 3- Leaflet of the motor's spare parts.
- 4- Necessary kit according to the catalogue.
- 5- Installation accessories – fixing the base – pressure gauge – valves – centrifugal pipe

Engineer Technical Affairs Director of Studies, Supervision & Follow-up Department

Approved by

Branch General Manager

Well Code: S- 06

General Authority for Rural Water Projects
Water Projects General Administration
Drilling Department

Well's Technical Specifications

Site: Al- Lejam

District: Kholan

Directorate: Sana'a

Executing company: Ali Sarhan Al-Dudaibi

Drilling date: 05/06/1996 up to 20/07/1996

Well design:

Well Description:-

1-Total Depth:- 300 m (three hundred meters)

2-Drilling depth & diameters

3.5 m	Dia 15"
	Dia 13"
296.5 m	Dia 12¼"
	Dia 7⅞"

3-Casing (dia. & length)

3.5 m	Dia 12¼"
.....	Dia 10"
228 m	Dia 8⅝"

4-Screen

72 m	Dia 8⅝"
------	---------

5-Water levels:

	By drilling machine	Pump
S.W.L.	60 m	
D.W.L.	180 m	
Discharge	80 g/m	

6- Time of filtering by the drilling machine: (24) hrs.

7- Time of pumping test : (/) hrs.

8- Proposed depth for pump installation: 220 m

9- Drilling supervising Engineer: Ali A'atia

Remarks:-

Competent Engineer
(signed)

Director of Drilling Department
(signed)

Well Code: S-08.
Detailed report on supervision of drinking water well

General Electricity and Rural Water Authority
General Administration for Water Projects
Drilling Department

Technical specifications of the well at: **Daja & Sarfa, Bani Bah lulu & Sanhan, District Sana'a** Governorate

First: Well Description:-

- 1- Total Depth:- **672m** (six hundred seventy two_ meters)
- 2- Drilling depth & diameters

52m	Dia 17 "
620m	Dia 13 "

- 3- Casing (10³/₄." & 500m)

52m	Dia 14 "
492m	Dia 10 ³ / ₄ "

- 4- Screen

180m	Dia 10 ³ / ₄ "
------	--------------------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	530m	m
D.W.L.	550m	m
Discharge	130g/min	g/min

- 6- Time of filtering by the drilling machine: (24) hrs.
- 7- Time of pumping test : (36) hrs.
- 8- Proposed depth for pump installation: (667) m

Remarks:-

Turbidity (unit): high, PH: 8.5, T.D.S: 630.5mg/l, E.C 970(μs/cm), Temp.42c⁰
Fluorides: 4 (P.P.M) accepted limit 1-1.5, Alkalinity; 240 accepted limit 100-200.

Drilling supervising Engineer: **Ibrahim AlJabri**

Well Code: S- 09

Republic of Yemen
General Authority for Rural Water Projects
Sana'a Branch
Projects Administration
Drilling & Survey Section

No.:
Date: / /

Report of Well Receipt

Dear/ General Manager,

Please find below a detailed report about receipt of the the well of **Ruhm- Bani Bahalool** District, which has been executed by **YEC** Corporation, in which the well's description and results of the final tests had been carried out, as follows:-

- 1- Site name:- Upper & Lower Ruhm District: Sanhan Governorate: Sana;a
- 2- Total depth: 470 m (four hundred seventy meters only).
- 3-Drilling depth & diameters

53 m	Dia 17"
	Dia 13"
397 m	Dia 12 ¹ / ₄ "
20	Dia 7 ⁷ / ₈ "

- 4-Casing (dia. & length)

53 m	Dia 12 ¹ / ₄ "
.....	Dia 10"
360 m	Dia 8 ⁵ / ₈ "

- 5-Screen

90 m	Dia 8 ⁵ / ₈ "
------	-------------------------------------

- 6-Water levels:

	By drilling machine	Pump
S.W.L.	159	158
D.W.L.	240	250
Discharge	80 g/m	116 g/m

- 7- Time of filtering by the drilling machine: (24) hrs.
- 8- Time of pumping test : (36) hrs.
- 9- Results of water analysis: potable
- 10- Date of drilling: 04/03/2004 – 20/04/2004
- 11- Date of testing:0/06/2994

Remarks:-
Supervising Engineer
(signed)

Director of Drilling Department
(signed)

Well Code: S- 10

General Authority for Rural Water Projects
Water Projects General Administration
Drilling Department

Well's Technical Specifications

Site: Tawaer District: Al-Hasn Directorate: Sana'a
Executing company: Mojahed Al-Lahim
Drilling date: 11/07/2004 up to 09/08/2004 Well design:
Testing date: 12/08/2004 – 14/08/2004
Well Description:-

1-Total Depth:- 310 m (three hundred and ten meters)

2-Drilling depth & diameters

10 m	Dia 17"
300 m	Dia 12"
	Dia 12¼"
	Dia 7⅞"

3-Casing (dia. & length)

10 m	Dia 12¼"
.....	Dia 10"
214 m	Dia 8⅝"

4-Screen

96 m	Dia 8⅝"
------	---------

5-Water levels:

	By drilling machine	Pump
S.W.L.	65 m	50 m
D.W.L.	100 m	120 m
Discharge	90 g/m	110 g/m

6- Time of filtering by the drilling machine: (24) hrs.

7- Time of pumping test : (/) hrs.

8- Proposed depth for pump installation: 220 m

9- Drilling supervising Engineer: Ali A'atia

Remarks:-

Competent Engineer
(signed)

Director of Drilling Department
(signed)

Well Code: S- 11

General Authority for Rural Water Projects
Water Projects General Administration
Drilling Department

Well's Technical Specifications

Site: Al-Hasen Al-Abiadh District: Jahana Directorate: Sana'a
Executing company: Mahadi Rashed Abu Ali
Drilling date: 15/02/2005 up to 20/03/2005 Well design:
Well Description:-

1-Total Depth:- 350 m (three hundred and fifty meters)

2-Drilling depth & diameters

18 m	Dia 15"
	Dia 13"
332	Dia 12 $\frac{1}{4}$ "
	Dia 7 $\frac{7}{8}$ "

3-Casing (dia. & length)

	Dia 12 $\frac{3}{4}$ "
18 m	Dia 10"
260 m	Dia 8 $\frac{5}{8}$ "

4-Screen

96 m	Dia 8 $\frac{5}{8}$ "
------	-----------------------

5-Water levels:

	By drilling machine	Pump
S.W.L.	180 m	135 m
D.W.L.	250 m	270 m
Discharge	80 g/m	87 g/m

6- Time of filtering by the drilling machine: (24) hrs.

7- Time of pumping test : (24) hrs.

8- Well's guaranteed discharge: (75) g/m

9- Proposed depth for pump installation: (300) m

10- Results of water analysis: potable

11- Drilling supervising Engineer: Ibrahim Al-Gaberi

Remarks:-

Competent Engineer
(signed)

Director of Studies, Supervision & Follow-up
(signed)

Well Code: S -12

Project's name: Mahdah Water Project
Project's No.

District: Jahanah
Directorate: Sana'a

Water Resources

Type: Artesian well
Well ownership: The Authority
Total depth: (350) m
Discharge: 80 g/m
S.W.L.: 150 m
D.W.L.: 270 m
Casing dia: 8⁵/₈"
Financing Authority: GARWSP
Drilling date: / /
Supervising Engineer: Shamsan Ahmed Mohammed
Drilled by:
Testing supervisor: Eng./ Shamsan
Testing date: / /
Testing hrs: 24 hrs
Assumed guaranteed discharge: g/m
Pump installation depth: m
Results of water analysis:

Well Code: S-13
Detailed report on supervision of drinking water well

General Electricity and Rural Water Authority
General Administration for Water Projects
Drilling Department

Technical specifications of the well at: **_Al Jarah, Al-Tyal_-Kholan District**
Sana'a Governorate

Well Description:-

- 1- Total Depth:-840m (eight hundred forty meters)
- 2- Drilling depth & diameters

6m	Dia 17 "
834m	Dia 13 "
m	Dia "
m	Dia "

- 3- Casing (Dia. & length) AP 1.5L

6m	Dia 14"
510m	Dia 10 ^{3/4} "
	Dia

- 4- Screen

m - 330 m	Dia 10 ^{3/4} "
-----------	-------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	550m	m
D.W.L.	650m	m
Discharge	g/min	g/min

- 6- Time of filtering by the drilling machine: (24) hrs.
- 7- Time of pumping test : (36) hrs.
- 8- Proposed depth for pump installation: (800) m

Remarks:-

*Most data not clear; as a result of bad copying.

T.D.S: 620mg/l, E.C 900 μ s/cm, PH: 8.5, Temp. 46

Drilling supervising Engineer: **Ibrahim Al Jabri**

Well Code: S-14

Project's name: Al-Ghail
Project's No.

District: Nehm
Directorate: Sana'a

Water Resources

Type: Artesian well
Discharge: 40 g/m - 2.52 l/s
S.W.L.: 130 m
D.W.L.: 160 m
Total depth: (185) m
Casing dia:
Financing Authority: GARWP
Drilling date: / /
Supervising Engineer:
Drilled by:
Testing supervisor:
Testing date: / /
Testing hrs: 24 hrs
Assumed guaranteed discharge: 40 g/m
Pump installation depth: m
Results of water analysis:

* Well's specifications has been taken from Projects Administration Archive.

Well Code: D-01

Project's name: Elow Al-Miklaf
Project's No.

District: Jabal Al-Sharq
Directorate: Dhamar

Water Resources

Type: Artesian well
Well ownership: The Authority
Total depth: (272) m
Surface casing dia: 12 3/4"
Inner casing dia.: 8 5/8"
Type of casing material:
S.W.L.: 150 m
D.W.L.: 220 m
Discharge: 80 g/m
Drilled by: Authority by the drilling machine of Contractor: Abdulkhaleq Al-Gooli
Supervising Engineer: Aref Saeed Mohsen
Testing date: / /
Testing hrs: 24 hrs
Assumed guaranteed discharge: g/m
Pump installation depth: m
Results of water analysis: potable
Proposed enhancement to the resource:
Deepening:
Cleaning:
Internal casing:
Resource improvement:
Upper cover:
Others:
.....
.....
.....
.....

Well Code: D-02

Project's name: Hamel Bait Al-Jabel
Project's No.

District: Jabal Al-Sharq
Directorate: Dhamar

Water Resources

Type: Artesian well

Discharge: g/m - l/s

S.W.L.: 180 m

D.W.L.: 260 m

Total depth: (310) m

Casing dia:

Type of casing material:

Drilled by: The Authority

Testing was carried by: The Authority

Testing date: / /

Testing hrs:

Assumed guaranteed discharge: g/m

Deepening:

Cleaning:

Internal casing:

Resource improvement:

Upper cover:

Others:

.....

Well Code: D-03

Project's name: Hegrat Al Asham
Project's No.

District: Jabal Al-Sharq
Directorate: Dhamar

Water Resources

Type: Artesian well

Well ownership: The Authority

Total depth: (320) m

Surface casing dia:

Inner casing dia.:

Type of casing material:

S.W.L.: 225 m

D.W.L.: 270 m

Discharge: 79 g/m

Drilled by: the drilling machine of Contractor: Abdulkhaleq Al-Gooli

Supervising Engineer: Aref Saeed Mohsen

Testing date: 28 /11 / 1999

Testing hrs: 24 hrs

Assumed guaranteed discharge: g/m

Pump installation depth: m

Results of water analysis: potable

Proposed enhancement to the resource:

Deepening:

Cleaning:

Internal casing:

Resource improvement:

Upper cover:

Others:

.....
.....
.....
.....

Well Code: D- 04

General Authority for Rural Water Projects
Water Projects General Administration
Drilling Department

Well's Technical Specifications

Site: Al-kuob

District: Anes (Duran)

Directorate: Dhamar

Executing company: Mahdi Rashed Abu Ali

Drilling date: 19/04/1999 up to 28/04/1999

Well design:

Well Description:-

1- Total Depth:- 152 m (One hundred fifty meters)

2- Drilling depth & diameters

5 m	Dia 15"
147 m	Dia 12"
	Dia 8"

3- Casing (dia. & length)

2 m	Dia 15"
	Dia 10"
104 m	Dia 8 ⁵ / ₈

4- Screen

48 m	Dia 8 ⁵ / ₈ "
------	-------------------------------------

5- Water levels:

	By drilling machine	Pump
S.W.L.		90 m
D.W.L.		120 m
Discharge		3.7 l/s

6- Time of filtering by the drilling machine: (24) hrs.

7- Time of pumping test : (24) hrs.

8- Proposed depth for pump installation: 125 m

9- Drilling supervising Engineer: Abdulghani

Remarks:-

Well Code: D-06

Project's name: Wardasan
Project's No.

District: Anes
Directorate: Dhamar

Water Resources

Type: Artesian well
Well ownership: The community
Total depth: (22) m
Surface casing dia:
Inner casing dia.:
Type of casing material:
S.W.L.: 30 m
D.W.L.: 120 m
Discharge: 84 g/m
Supervising Engineer: Abdulghani
Testing date: 09 /04 / 2004 -10/04/204
Testing hrs: 24 hrs
Assumed guaranteed discharge: g/m
Pump installation depth: m
Results of water analysis
Proposed enhancement to the resource:
Deepening:
Cleaning:
Internal casing:
Resource improvement:
Upper cover:
Others:

.....
.....
.....
.....

Well Code: D-07

Project's name: Al-Asakera
Project's No.

District: Mayfa'a
Directorate: Dhamar

Water Resources

Type: Artesian well

Discharge: 70 g/m

S.W.L.: 230 m

D.W.L.: 260 m

Total depth: (304) m

Casing dia: 27 / 12 3/4" - 204 / 8 5/8" - Screen 60 m

Type of casing material:

Drilled by: The Authority

Supervising Engineer: Abdulghani

Testing date: / /

Testing hrs: Has not been tested

Assumed guaranteed discharge: g/m

Pump installation depth: m

Results of water analysis:

Deepening:

Cleaning:

Internal casing:

Resource improvement:

Upper cover:

Others:

.....
.....

Well Code: D-08

Project's name: Masneat Abdulaziz
Project's No.

District: Mayfa'a
Directorate: Dhamar

Water Resources

Type: Artesian well
Well ownership: Puplic
Total depth: (268) m
Surface casing dia: 12 3/4"
Inner casing dia.: 8 5/8
Type of casing material: iron
S.W.L.: 70 m
D.W.L.: 200 m
Discharge: 87 g/m
Drilled by: Authority
Supervising Engineer: A'aref Al-Hamadi
Testing date:
Testing hrs: 24 hrs
Assumed guaranteed discharge: 70 g/m
Pump installation depth: m
Results of water analysis potable
Proposed enhancement to the resource:
Deepening:
Cleaning:
Internal casing:
Resource improvement:
Upper cover:
Others:

.....
.....
.....
.....

Well Code: I - 01
Detailed report on supervision of drinking water well

Dear/ Branch Manager,

Please find below a detailed report about drilling the well of *Al-Sana Beni Saba* Sub-district, *Al-Qafer* District, *IBB* Governorate, which has been executed by *Abdul Khaleg Al-Goly* Co./ Est. The drilling was carried out from 08/08 /2005 to 30/08/2005.

Well Description:-

- 1- Total Depth:- 305 m (three hundred five meters)
- 2- Drilling depth & diameters

24 m	Dia 15"
--	Dia 13"
248 m	Dia 12 ¹ / ₄ "
33 m	Dia 7 ⁷ / ₈ "

- 3- Casing (dia. & length)

	Dia 12 ³ / ₄ "
	Dia 10"
	Dia 8 ⁵ / ₈ "

- 4- Screen

	Dia 8 ⁵ / ₈ "
--	-------------------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	180 m	180 m
D.W.L.	220 m	210 m
Discharge	50 g/min	60 g/min

6- Time of filtering by the drilling machine: (24) hrs.

7- Time of pumping test : (24) hrs.

8- Proposed depth for pump installation: 220 m

Remarks:-

A concrete foundation has been built around the well's opening 1 m X 1 m X 50 cm

Drilling supervising Engineer: Osman Gasem

Well Code: I - 02
Detailed report on supervision of drinking water well

Dear/ Branch Manager,

Please find below a detailed report about drilling the well of *Al-Sana Najed Saheb* Sub-district, *Al-Makhader* District, *IBB* Governorate, which has been executed by *Abdul Khaleg Al-Goly* Co./ Est. The drilling was carried out from 02/04 /2005 to 27/04/2005.

Well Description:-

- 1- Total Depth:- 272 m
- 2- Drilling depth & diameters

20	Dia 17"
--	Dia 15"
--	Dia 13"
250	Dia 12 ¹ / ₄ "
2	Dia 7 ⁷ / ₈ "

- 3- Casing (dia. & length)

20	--	Dia 13 "
--		Dia 12 ³ / ₄ "
--		Dia 10
151	--	Dia 8 ⁵ / ₈

- 4- Screen

120	--	Dia 8 ⁵ / ₈
-----	----	-----------------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.		39 m
D.W.L.		201 m
Discharge		66 g/min

- 6- Time of filtering by the drilling machine: (24) hrs.
- 7- Time of pumping test : (36) hrs.
- 8- Proposed depth for pump installation: - (210 m)

Remarks:- Test was done before widening.

A concrete foundation has been built around the well's opening 1 m X 1 m X 50 cm

Drilling supervising Engineer: - Yaser Ahmed Kayed

Well Code: I - 03
Detailed report on supervision of drinking water well

Dear/ Branch Manager,

Please find below a detailed report about drilling the well of **Mumsa Al-Mergab** Sub-district, **Al-Makhader** District, **IBB** Governorate, which has been executed by **Abdul Khaleg Al-Goly** Co./ Est. The drilling was carried out from 23/03/2005 to 01/04/2005.

Well Description:-

- 1- Total Depth:-
- 2- Drilling depth & diameters

36 --	Dia 17"
---	Dia 15"
---	Dia 13"
39 --	Dia 12 ¹ / ₄ "
3 --	Dia 7 ⁷ / ₈ "

- 3- Casing (dia. & length)

36 --	Dia 13 "
----	Dia 12 ³ / ₄ "
---	Dia 10
29	Dia 8 ⁵ / ₈

- 4- Screen

	Dia
--	-----

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	35 m	30 m
D.W.L.	45 m	45 m
Discharge	100 g/min	120 g/min

- 6- Time of filtering by the drilling machine: (24) hrs.
- 7- Time of pumping test : (36) hrs.
- 8- Proposed depth for pump installation: - (60 m)

Remarks:-

A concrete foundation has been built around the well's opening 1 m X 1 m X ½ m

Drilling supervising Engineer: - Yaser Ahmed Kayed

Well Code: I - 04
Detailed report on supervision of drinking water well

Dear/ Branch Manager,

Please find below a detailed report about drilling the well of *Al-Mishraq* Sub-district, *Ibb* District, *IBB* Governorate, which has been executed by *Al-Hubaish* Co./ Est. The drilling was carried out from 13/02 /2005 to 23/02/2005.

Well Description:-

- 1- Total Depth:- 305 m (three hundred five meters)
- 2- Drilling depth & diameters

3 m	Dia 15"
--	Dia 13"
297 m	Dia 12 ¹ / ₄ "
	Dia 7 ⁷ / ₈ "

- 3- Casing (dia. & length)

3	Dia 12 ³ / ₄ "
--	Dia 10"
195	Dia 8 ⁵ / ₈ "

- 4- Screen

105	Dia 8 ⁵ / ₈ "
-----	-------------------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	139,5 m	70 m
D.W.L.	140,7 m	150 m
Discharge	70 g/min	4,4 L/min

- 6- Time of filtering by the drilling machine: (8) hrs.
- 7- Time of pumping test : (24) hrs.
- 8- Proposed depth for pump installation: 180 m

Remarks:-

.....

Drilling supervising Engineer: Abdul-Mogeni Albasheri

Well Code: T- 02
Detailed report on supervision of drinking water well

Dear/ Branch Manager,

Please find below a detailed report about drilling the well of **Bani Al-Suror** Sub-district, **Al-Ma'afer { (Al-Mawaset)- Al-Nashema}** District, **Taiz** Governorate, which has been executed by **Abdul Khaleg Al-Goly** Co./ Est. The drilling was carried out from 08/08 /2005 to 30/08/2005.

Well Description:-

- 1- Total Depth:- 90 m (ninety meters)
- 2- Drilling depth & diameters

Surface digging	
Experimental digging	
Widening the Experimental digging	

- 3- Casing (dia. & length)

Surface casing	
(final) casing	

- 4- Screen

--	--

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	180 m	180 m
D.W.L.	220 m	210 m
Discharge	50 g/min	60 g/min

6- Time of filtering by the drilling machine: (24) hrs.

7- Time of pumping test : (24) hrs.

8- Proposed depth for pump installation: 220 m

Remarks:-

A concrete foundation has been built around the well's opening 1 m X 1 m X 50 cm

Drilling supervising Engineer: Osman Gasem

Well Code: T-02/4

Republic of Yemen
 General Authority for Rural Water Supply Projects
 Taiz – Branch

Project Name: *Al-Nashema*
 Sub-district: *Al-Mawaset*
 District: *Al-Ma'afar*
 Governorate: **Taiz**

Well Pumping Test Data

Site: **Wadi Sadeem**

Measuring instrument: Measurement carried by: Testing Pump Date: 10/07/1998

Type of Test:-

- a- STEP TEST
- b- CONSTANT DISCHARGE TEST (Yes)
- c- RECOVERY TEST

Time Data				Water Level Data				Discharge Data			
Pumping started: 30/11/05 03:10 pm Pumping stopped: 01/12/05 03:10 pm Test time: 24 hrs Return: 1 hr				Static water level: 14.34 m Point of measurement (PM):- ... Height of b(PM):- 60 cm				Method of measurement: Static Pumping Depth/Air line 156 m Previous pumping? Yes No Period/ Expiration/			
DATE	CLOCK TIME	PUMP START	PUMP STOP	RECOVERY	CORRECTION OR TRANSFER	DRAW DOWN	DIFFERENCE	DISCHARGE G/M	Q (L/S)	EC (Ms/cm)	Temp. C°
10/07/98	03:22	0	-	139.50			-	-	-	-	=
		1		140.42			0.92		4.66		
		2		140.42			0.92		4.41		
		3		140.42			0.92		4.41		
		4		140.42			0.92		4.41		
		5		140.42			0.92		4.41		
		10		140.43			0.93		4.41		
		15		140.43			0.93		4.41		
		20		140.43			0.93		4.41		
		25		140.44			0.94		4.41		
		30		140.45			0.95		4.41		
		45		140.46			0.96		4.41		
	4.22	60		140.47			0.97		4.41		
	5.22	120		140.50			1.00		4.45		
	6.22	180		140.51			1.01		4.41		
	7.22	240		140.53			1.03		4.41		
	8.22	300		140.55			1.05		4.41		
	9.22	360		140.58			1.08		4.41		
	10.22	420		140.60			1.10		4.38		
	11.22	480		140.62			1.12		4.41		
		540		140.64	-		1.14		4.48	-	=
		600		140.64			1.14		4.41		
		660		140.64			1.14		4.41		
		720		140.65			1.15		4.41		
		780		140.65			1.15		4.41		
		840		140.65			1.15		4.41		
		900		140.65			1.15				
		960		140.66			1.16		4.41		
		1020		140.68			1.18		4.41		
		1080		140.69			1.19		4.41		
		1140		140.70			1.20		4.36		
		1200		140.70			1.20		4.41		
		1260		140.70			1.20		4.41		
		1320		140.70			1.20		4.49		
		1380		140.70			1.20				
		1440		140.70			1.20		4.33		
					11/07/1998						

#) S: DRAWDOWN= 1.2 m
 S: RESIDUAL DRAWDOWN = 0.95
 Total discharge: 380872.8 L
 Q/S = 1.2 T ---- lagon equation
 T= 249.9 m³/day where (T) Transitivity

T- 02/ Additional

Al-Nashema Well Discription

Site : Wadi Al-Nashema

1- Total Depth: 253 m

2- Drilling depth & diameters

6 m	Dia 15"
145 m	Dia 12 $\frac{1}{4}$ "
92	Dia 7 $\frac{7}{8}$ "

3- Casing (dia. & length)

16 m	Dia 12 $\frac{3}{4}$ "
120 m	Dia 7 $\frac{7}{8}$ "

4- Water levels:

S.W.L.	111,5
D.W.L.	124.5 m
Discharge	63 g/m

5- Pump installation depth: 162.5 m

6- Drilling date: 01/04/1997 up to 18/04/1997

Supervising Engineer: (signed)

Well Code: T- 03/1
Detailed report on supervision of drinking water well

Dear/ Branch Manager,

Please find below a detailed report about drilling the well of *Showeb Hamran* Sub-district, *Al-Ma'afer* District, *Taiz* Governorate, which has been executed by *Rejam for General Contracts/ Est.* The drilling was carried out from 10/10 /2005 to 30/11/2005.

Well Description:-

- 1- Total Depth:- 400 m (four hundred meters)
- 2- Drilling depth & diameters

Surface digging 6 m	Dia 12 ³ / ₄ "
Experimental digging	Dia 8 ⁵ / ₈ "
Widening the Experimental digging	Dia 12"

- 3- Casing (dia. & length)

Surface casing	Dia 12 ³ / ₄ "
(final) casing	Dia 10"
	Dia 8 ⁵ / ₈ "

- 4- Screen

60 m	Dia 8 ⁵ / ₈ "
------	-------------------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.		14,34m
D.W.L.		29,14 m
Discharge		4.4L/sec

- 6- Time of filtering by the drilling machine: (24) hrs.
- 7- Time of pumping test : (24) hrs.
- 8- Proposed depth for pump installation: 325m

Remarks:-

A concrete foundation has been built around the well's opening 1 m X 1 m X 50 cm

Drilling supervising Engineer: Osman Gasem

Well Code: T-03 /1

Republic of Yemen
General Authority for Rural Water Supply Projects
Taiz – Branch

Project Name: *Showeb Hamran*
Sub-district:- *Al-Showebea*
District: *Al-Ma'ajfer*

Well Pumping Test Data

Studies, Supervision & Follow-up Department
Supervision & Follow-up Section

Governorate: **Taiz**
Well No. (2)

Site: Wadi Al-Zubair (Al-Jah)

Measuring instrument:

Measurement carried by: Testing Pump

Date: 30/11/2005

Type of Test:-

- a- STEP TEST
- b- CONSTANT DISCHARGE TEST (x)
- c- RECOVERY TEST

Time Data				Water Level Data				Discharge Data			
Pumping started: 30/11/05 03:10 pm Pumping stopped: 01/12/05 03:10 pm Test time: 24 hrs Return: 1 hr				Static water level: 14.34 m Point of measurement (PM):- ... Height of b(PM):- 60 cm				Method of measurement: Static Pumping Depth/Air line 156 m Previous pumping? Yes No Period/ Expiration/			
DATE	CLOCK TIME	PUMP START	PUMP STOP	RECOVERY	CORRECTION OR TRANSFER	DRAW DOWN	DIFFERENCE	DISCHARGE G/M	Q (L/S)	EC (Ms/cm)	Temp. C°
30/11/05	03:10 pm	0	-	-	-	14.34	-	-	-	-	=
	03:11	1				15.28	0.94	79.37	5.00		
	03:12	2				15.80	1.46	75.56	4.76		
	03:13	3				16.05	1.71	74.13	4.67		
	03:14	4				16.21	1.87	72.70	4.58		
	03:15	5				16.43	2.09	72.22	4.55		
	03:20	10				16.82	2.48	72.22	4.55		
	03:25	15				17.03	2.69	72.06	4.54		
	03:30	20				17.19	2.85	72.06	4.54		
	03:35	25				17.42	3.08	71.90	4.53		
	03:40	30				17.54	3.20	71.90	4.53		
	03:45	40				17.84	3.50	71.75	4.52		
	03:50	50				18.12	3.78	71.75	4.52		
	04:00	60				18.50	4.16	71.75	4.52		
	05:10	120				19.79	5.45	71.43	4.50		
	06:10	180				21.59	7.25	71.11	4.48		
	07:10	240				23.59	9.25	70.79	4.46		
	08:10	300				24.69	10.35	70.48	4.44		
	09:10	360				25.43	11.09	70.48	4.44		
	10:10	420				26.00	11.66	70.48	4.44		
	11:10	480				26.43	12.09	70.32	4.43		
30/11/05	12:10	540	60	17.65		26.77	12.43	70.32	4.43		
01/12/05	01:10	600	50	18.59		27.05	12.71	70.32	4.43		
	02:10	660	40	18.72		27.34	13.00	70.32	4.43		
	03:10	720	30	19.59		27.58	13.24	70.16	4.42		
	04:10	780	15	21.72		27.80	13.46	70.16	4.42		
01/12/05	05:10	840	10	23.53		28.05	13.71	70.16	4.42		
01/12/05	06:10 am	900	9	24.00	-	28.18	13.84	70.16	4.42	-	=
	07:10	960	8	24.40		28.30	13.96	70.16	4.42		
	08:10	1020	7	24.80		28.40	14.06	70.16	4.42		
	09:10	1080	6	25.27		28.50	14.16	70.00	4.41		
	10:10	1140	5	25.79		28.60	14.26	70.00	4.41		
	11:10	1200	4	26.30		28.70	14.36	70.00	4.41		
	12:10	1260	3	26.75		28.80	14.46	70.00	4.41		
	01:10	1320	2	27.20		28.92	14.58	70.00	4.41		
	02:10	1380	1	28.10		29.03	14.69	70.00	4.41		
	03:10	1440	0	29.14		29.14	14.80	70.00	4.41		

#) S: DRAWDOWN

S: RESIDUAL DRAWDOWN

Take sample of the water: (Yes) (No)

Total of water pumped: 384340 (liter)

Discharge 4.45 l/s 70.63 g/m

MAX DRAWDOWN: 29.14 (meter)

Supervising Engineer: Eng./ Akram M Thabet

Date: 02/12/2005

Signature:- (signed)

Well Code: T- 04
Detailed report on supervision of drinking water well

Sub-district: *Al-Showooba* District: *Al-Mawaset* Site: *Yafeg Beni Hamad*
Drilling started on 12/10/2005 finished on 21/11/2005

Well Description:-

- 1-Total Depth:- 400 m (four hundred meters)
- 2-Drilling depth & diameters

6 m	Dia 15"
--	Dia 13"
m	Dia 12 ¹ / ₄ "
m	Dia 7 ⁷ / ₈ "

- 3-Casing (dia. & length)

7m	Dia 12 ³ / ₄ "
	Dia 10"
	Dia 8 ⁵ / ₈ "

- 4- Screen

	Dia 8 ⁵ / ₈ "
--	-------------------------------------

- 5- Water levels:

	By drilling machine	Pump
S.W.L.	21m	60 m
D.W.L.	320 m	80
Discharge	70 g/min	60 g/min

- 6- Time of filtering by the drilling machine: (24) hrs.
- 7- Time of pumping test : (24) hrs.
- 8- Proposed depth for pump installation: 90 m

Remarks:-

A concrete foundation has been built around the well's opening 1 m X 1 m X 50 cm

Drilling supervising Engineer: Osman Gasem

Drilling supervising Engineer: Abdulwahid Hassan Ali

Well Code: T-06
Detailed report on supervision of drinking water well

Sub-district: *Al-Wazah* District: *Al-Wazah* Site: *Al-Khunah*

Drilling started on finished on

Well Description:-

- 1- Total Depth:- 200 m (two hundred meters)
- 2- Drilling depth & diameters

m	Dia 15"
--	Dia 13"
m	Dia 12 ¹ / ₄ "
m	Dia 7 ⁷ / ₈ "

- 3- Casing (dia. & length)

m	Dia 12 ³ / ₄ "
	Dia 10"
	Dia 8 ⁵ / ₈ "

- 4- Screen

	Dia 8 ⁵ / ₈ "
--	-------------------------------------

- 5- Water levels:

S.W.L.	Zero	60 m
D.W.L.	6.36m	80
Discharge	139.7g/min	8.8 /sec

- 6- Time of filtering by the drilling machine: (24) hrs.

- 7- Time of pumping test : (24) hrs.

- 8- Proposed depth for pump installation: 90 m

Remarks:-

.....

Drilling supervising Engineer: (signed)

16.2 Meteorological Data

Monthly Rainfall, Period 1978-2004

Governorate	Al Mahweet	StationName	KHAMISA	StationType	RainFall	Location	UTM_N_Map	UTM_E_Map	340240
							Longitude	Latitude	15.18
							1679280		
							43.51		

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1978			0.0	62.0	29.4	7.9	87.3	20.2	76.7	0.0	0.0	0.0	283.5
1979	0.0	0.0	2.2	11.1	99.2	14.5	37.5	37.7	37.0				239.2
1984			1.4	31.0	154.3	20.9	67.4	46.7	104.8	0.0	0.0	0.0	426.5
1985	0.0	0.0	5.9	96.7	52.2	14.5	30.8	37.6	58.2	0.0	0.0	0.0	295.9
1986	0.0	3.7	19.2	45.1	61.8	32.1	64.2	72.3	23.8	0.1	3.6	0.7	326.6
1987	0.0	0.0	4.5	24.5	33.0	25.0	26.0	177.5	10.5	0.5	0.0	10.5	312.0
1988	0.0	0.0	0.0	22.0	5.0	60.5	92.0	93.0	55.5	6.0	0.0	0.0	334.0
1989	10.5	8.0	2.0	127.0	31.5	80.0	65.0	94.0	40.5	0.5	0.0	37.5	496.5
1990	0.0	31.0	0.0	32.0	8.0	48.5	92.0	112.5	35.5	0.0	0.0	0.0	359.5
1991	0.5	20.5	11.5	21.0	83.0	1.0	11.0	20.5	47.5	48.0	0.0	0.0	264.5
1992	0.5	0.0	0.5	50.5	32.5	1.0	60.0	195.5	30.5	8.0	15.0	6.5	400.5
1993								34.5	33.0	9.5	0.0	0.0	77.0
1995								15.0	15.5	1.0	0.0	0.0	31.5
1996	13.0	0.0	4.0	51.5	70.0	6.5	0.0	3.5	5.5	0.0	1.5	5.0	160.5
1997	8.0	12.0	9.0	1.5	6.0	9.0	2.5	4.5	4.0	8.5	38.0	0.0	103.0
1998	0.0	0.0	27.5	30.5	13.0	53.0	76.0	5.5		7.5			213.0
1999		1.0	25.5	30.5	13.0	53.0	76.0	84.0	31.5	4.0	0.0	0.0	318.5
2000	0.0	0.0	0.0	10.5	26.0	18.5	53.5	79.0	31.5	4.0	2.5		225.5
2001						6.0	115.5	78.5	43.5	10.0	3.0	8.0	264.5
2002	0.0	4.0	1.0	33.5	3.0	23.0	31.5	104.0	76.0	4.0	0.0	0.0	280.0
2003	0.0	19.0	1.0	4.5	19.0	3.0	0.0	36.0	0.5	3.0	4.0	2.5	92.5
2004	1.5		2.0	102.5	14.5	15.5	120.5	101.0	32.0	9.5			399.0
Av.	2.1	5.8	6.2	41.5	39.7	24.7	55.4	66.0	37.8	5.9	3.6	3.9	292.6
Min.	0.0	0.0	0.0	1.5	3.0	1.0	0.0	3.5	0.5	0.0	0.0	0.0	
Max.	13.0	31.0	27.5	127.0	154.3	80.0	120.5	195.5	104.8	48.0	38.0	37.5	496.5

Source: GARWSP

Monthly Rainfall, Period 1984-2005

Governorate	Al Mahweet	StationName	K-HAMU-A	StationType	Rainfall	Location	UTM_N_Map Longitude	1692340 43.42	UTM_E_Map Latitude	330321 15.30
-------------	------------	-------------	----------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Total
1984	0.0	0.0	0.0	0.0	81.6	0.0	35.9	43.5	53.9	0.0	0.0	4.9	219.8
1985	0.0	0.0	0.0	85.3	11.0	0.0	51.4	15.8	98.6	0.0	0.0	0.0	262.1
1986	0.0	15.8	41.6	56.7	92.0	43.6	10.2	72.9	29.6	4.0	15.7	0.0	382.1
1987							2.5	180.0	11.0	18.5	0.0	24.5	236.5
1988	0.0	0.0	0.0	17.0	15.5	22.0	26.0	199.0	47.0	0.0	0.0	0.0	326.5
1989	4.0	0.0	1.0	69.5	9.0	81.5	52.0	91.0	13.5	2.0	0.0	16.5	340.0
1990	0.0	18.5	1.0	13.5	12.0	25.0	26.5	97.5	36.5	6.5	0.0	0.0	237.0
1991	0.0	21.0	1.5	41.5	111.5	0.0	5.5	1.0	12.5	3.0	2.0	0.0	199.5
1992	5.5	0.0	0.0	2.5	89.0	8.0	86.0	132.5	27.5	32.5	10.5	19.0	413.0
1993								0.0	0.0	0.0	0.0	0.0	0.0
1994	0.0	0.0	3.0	28.5	43.5	0.5	3.5	33.0					112.0
1995	0.0	0.0	0.0	0.5	0.0	0.0	2.0	1.0	0.0	0.0	0.0	0.0	3.5
1996							0.0	81.0	50.0	0.0	8.0	0.0	139.0
1997	0.5	0.5	1.0	21.0	28.5	45.5	61.5	41.5	75.0	143.5	33.0	0.0	451.5
1998	0.0	0.0	4.5				0.0	0.0	0.0	2.5	0.0	0.0	7.0
1999	0.0	0.5	31.0	5.5	5.0	48.0	15.5	57.5	44.5	1.5	1.5	1.0	211.5
2000	0.0	0.0	0.0	23.0	79.5	11.5	79.5				1.5	1.0	196.0
2001			1.5	52.5	42.5	2.0	0.0	84.5	9.5	0.0	9.0	0.0	201.5
2002	0.0	0.0	1.5	14.5	0.0	0.5	19.5	84.0	35.5	4.5	7.0	28.5	195.5
2003	0.5	9.5	29.0	14.5	0.0	0.5	19.5	84.0	35.5	0.0	0.0	1.5	194.5
2004	0.0	0.0	1.0										
2005		1.0	5.0	119.0	78.5	1.5							
Av.	0.7	3.7	6.5	33.2	41.1	17.1	26.2	68.4	32.2	12.1	4.6	5.1	250.9
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	5.5	21.0	41.6	119.0	111.5	81.5	86.0	199.0	98.6	143.5	33.0	28.5	451.5

Source: GARWSP

Monthly Rainfall, Period 1984-2006

Governorate	Al Mahweet	StationName	ZUHAF-A	StationType	Rainfall	Location	UTM N Map Longitude	1692341 43.41	UTM E Map Latitude	329441 15.30
-------------	------------	-------------	---------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1984		0.0	0.0	40.1	178.8	29.4	57.2	60.9	84.2	0.5	0.2	2.4	453.7
1985	0.1	2.3	49.9	171.2	114.9	15.0	46.4	37.2	71.9	0.0	65.0	0.0	573.9
1986	0.0	20.7	45.6	205.4	134.1	0.0	52.5	71.8	77.8	31.1	12.2	0.0	651.2
1987	0.0	0.0	13.3	45.8	82.8	39.9	19.6	195.0	5.0	20.5	2.0	47.0	470.9
1988	0.5	3.0	0.0	13.0	53.0	170.5	59.0	157.0	73.0	1.5	0.0	0.0	530.5
1989	17.0	27.0	19.0	87.0	44.0	19.0	107.5	176.5	13.0	14.5	0.0	34.0	558.5
1990	0.5	34.5	0.5	32.0	18.0	23.5	24.5	61.0	46.0	0.5	0.5	0.0	241.5
1991	1.5	27.5	36.0	34.0	44.5	0.0	51.0	5.0	4.0	62.0	10.0	0.0	275.5
1992	59.5	3.5	2.0	4.0	61.5	18.5	64.5	187.0	48.0	29.5	32.5	38.0	548.5
1993								8.5	83.5	57.5	0.0	0.0	149.5
1994	0.0	0.5	22.0	54.0	18.0	0.0	0.0	8.5	83.5	57.5	0.0	0.0	244.0
1995	0.0	0.5	22.0	54.0	18.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	94.5
1996			0.0	0.0	0.0	0.0	0.0	0.0					0.0
1999								42.0	78.5	38.5	1.0	18.0	178.0
2000	1.0	0.0	0.0	565.5	0.0	0.0	0.0	6.0	1.5				574.0
2001			1.5		1.0	1.0		142.5	78.0	16.0	18.5	1.0	259.5
2002	0.0	0.0	0.5	11.5	15.5	18.0	10.0	23.5	8.0	39.5	0.0	2.5	129.0
2003	0.0	2.5	2.0	0.0	9.0	2.0	0.0	109.0	32.0	6.0	5.5	0.5	168.5
2004	33.5	16.0											49.5
2005		0.5	5.5	51.5	108.5	10.0	11.0	118.0	85.5	2.0	50.5	0.0	443.0
2006	0.0												0.0
Av.	7.6	8.7	12.9	85.6	53.0	20.4	31.4	74.2	48.5	22.2	11.6	8.4	384.6
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	59.5	34.5	49.9	565.5	178.8	170.5	107.5	195.0	85.5	62.0	65.0	47.0	651.2

Source: GARWSP

Monthly Rainfall, Period 1984-2000

Governorate	Al Mahweet	StationName	GHAMR-A	StationType	Rainfall	Location	UTM_N_Map Longitude	UTM_E_Map Latitude	1695351 43.55	344621 15.33
-------------	------------	-------------	---------	-------------	----------	----------	------------------------	-----------------------	------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1984		0.0	31.7	21.7	91.0	40.3	54.8	34.1	33.4	0.3	0.1	0.2	307.6
1985	0.1	0.0	94.7	162.0	109.7	32.1	19.0	68.5	51.5	0.0	60.5	0.0	598.1
1986	0.0	5.1	16.0	105.0	108.5	3.0	58.6	65.7	3.1	5.3	0.0	5.1	375.4
1987							22.0	118.0	5.5	7.0	6.0	22.0	180.5
1988	0.5	9.0	0.0	56.5	15.0	40.0	29.0	135.0	50.0	1.0	0.0	0.0	336.0
1989	0.0	10.0	18.5	150.0	10.0	51.5	31.5	61.0	23.5	7.0	0.0	20.0	383.0
1990	0.0	24.0	31.0	25.5	22.5	24.5	29.0	45.5	36.0	0.0	3.0	0.0	241.0
1991	0.0	13.5	19.0	34.0	30.0	1.0	5.0	21.0	29.5	69.5	0.0	0.0	222.5
1992	22.5	0.0	26.5	39.0	152.5	16.0	54.5	82.5	24.0	19.5	31.0	18.5	486.5
1993							54.5	82.5	21.0	22.5	26.0		206.5
1994								7.5	30.5	35.0	10.5		83.5
1995	0.0	0.0	25.5	82.5	1.5								109.5
1997					53.0	84.5	18.0	95.0	15.0	132.0	47.0	0.0	444.5
1998	0.5	0.0	19.0							26.0	47.0	0.0	92.5
1999	0.5	0.0	19.0					59.5	80.0	13.5	0.0	8.0	180.5
2000	0.5	0.0	0.0	66.0	25.0								91.5
Av.	2.2	5.1	25.1	74.2	56.2	32.5	34.2	67.4	31.0	24.2	16.5	5.7	374.4
Min.	0.0	0.0	0.0	21.7	1.5	1.0	5.0	7.5	3.1	0.0	0.0	0.0	
Max.	22.5	24.0	94.7	162.0	152.5	84.5	58.6	135.0	80.0	132.0	60.5	22.0	598.1

Source: GARWSP

Monthly Rainfall, Period 1984-2006

Governorate	AI Mahweet	StationName	MAYAN-A	StationType	Rainfall	Location	UTM_N_Map	UTM_E_Map	381500
						1709120	Latitude		15.46
						43.90	Longitude		

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1984	0.0	0.0	20.7	16.1	127.1	16.8	25.5	15.8	1.8	0.0	0.0	10.9	234.7
1985	9.5	0.9	24.5	118.0	28.8	14.6	19.0	27.3	6.0	0.0	3.5	6.3	258.4
1986	0.0	6.6	46.1	86.2	22.6	4.8	57.0	97.4	3.8	0.0			324.5
1987		4.4	30.5	46.5	20.0	1.5	4.0	4.5	8.0	0.5	0.0	45.5	165.4
1988	0.5	1.5	0.5	99.5	0.0	2.5	62.5	28.0	1.0	0.0	0.0	0.0	196.0
1989	0.5	5.0	19.0	167.5	11.0	7.5	12.0	86.5	0.0	0.0	0.0	11.0	320.0
1990	0.0	33.0	19.5	33.5	14.5	1.0	36.0	16.5	0.0	0.0	0.0	0.5	154.5
1991	0.0	42.0	36.0	13.5	30.5	1.0	33.0	30.0	1.0	0.5	0.5	0.0	188.0
1992	5.5	0.0	5.5	23.5	38.0	1.0	26.5	161.0	7.0	40.5	25.5	12.5	346.5
1993								0.5	1.0	4.0	0.0	0.0	5.5
1994	0.0	0.0	49.0	12.0	1.0	1.0	0.5						63.5
1995						2.5	70.5	65.5	0.5	0.0	0.5	0.0	139.5
1996	4.0	8.5	55.0	51.0	36.0	94.0	49.0	69.5	0.5	0.0	4.5	40.0	412.0
1997	8.0	0.0	0.0				190.0	31.0	0.5			155.5	385.0
1998					21.0	21.0	48.0	29.5	2.0	0.0	0.0	0.0	121.5
1999	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.5	4.0	31.0	8.0	45.5
2000	0.0	4.0	1.5	23.0	15.0	1.5	15.0	3.0	4.5		1.5	9.0	78.0
2001		4.0	15.5			5.5	130.0	127.5	5.0	2.0	1.0	1.0	291.5
2002	0.0	0.0	0.5	73.0	6.0	3.0	37.0	33.5	2.0	1.5	0.5	2.0	159.0
2003	16.0	0.5	23.5	0.0	10.0	1.0	0.0	6.0	0.0	1.0	1.0	2.5	61.5
2004	4.5	1.0	6.0										11.5
2005		2.0	21.5	52.5	42.5	1.0	66.0	30.0	8.0	0.0	2.0	0.0	225.5
2006	0.0												0.0
Av.	3.0	6.0	19.7	51.0	24.9	9.5	44.1	43.2	2.8	3.0	4.0	16.0	227.2
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	16.0	42.0	55.0	167.5	127.1	94.0	190.0	161.0	8.0	40.5	31.0	155.5	412.0

Source: GARWSP

Monthly Rainfall, Period 1984-2003

Governorate	Al Mahweet	StationName	RUJUM-A	StationType	Rainfall	Location	UTM_N_Map	1709590	UTM_E_Map	353320
							Longitude	43.63	Latitude	15.46

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1984		0.0	16.1	11.8	128.7	25.9	49.0	63.3	79.4	0.0	0.0	0.1	374.3
1985	3.9	0.0	35.9	85.3	122.3	53.2	54.3	205.7	146.2	0.5	4.4	0.0	711.7
1986	0.0	2.0	33.1										35.1
1987				56.5	76.0	28.0	18.5	181.5	39.5	2.0	1.0	25.0	428.0
1988	0.5	2.0	0.0	132.5	0.5	87.5	168.5	483.5	96.0	0.0	0.5	0.5	972.0
1989	1.5	10.0	13.5	147.5	29.0	57.5	126.5	105.0	1.0	4.0	1.0	10.0	506.5
1990	0.0	35.0	87.0	27.0	32.5	41.0	104.0	214.5	38.0	0.0	0.0	2.0	581.0
1991	2.0	18.5	29.0	28.0	31.0	3.0	68.0	43.5	26.0	28.0	2.0	6.0	285.0
1992	1.0	0.5	4.5	35.5	49.0	22.5	34.0	15.5	4.5	13.0	3.5	35.0	218.5
1993	0.0	0.0	0.0	0.0	0.0	0.0	34.0	33.0	56.5	32.0	1.5	2.0	159.0
1994	1.5	1.0	35.5	130.5	4.5			0.0	0.0	0.0	0.0	0.0	173.0
1995	11.0	0.0	3.0	102.5	0.0	0.0	0.0	94.5	19.5	0.0	1.5	0.0	232.0
1996	11.0	0.0	3.5	102.0	0.0	0.0	0.0	92.0	19.5	0.0	1.5	0.0	229.5
1997	11.0	0.0	3.0	102.5	0.0	0.0	0.0	92.0	19.5	7.5	37.0	2.5	275.0
1998	0.5	0.0	10.0				0.0	330.5	83.5	2.5	53.5		480.5
1999		16.0	16.5	5.5	36.5	139.0	20.5	0.0	0.0	0.0	0.0	2.0	236.0
2000	0.0	0.5	3.0	2.0	19.0	24.0	153.5				0.5	1.0	203.5
2001	6.5	0.0	29.0			3.5	171.0	77.5	41.0	62.5	0.0	18.0	409.0
2002	3.0	0.0	0.5	15.0	6.5	2.0	14.5	90.0	34.5	0.0	1.0	1.5	168.5
2003	5.0	1.5	2.0										8.5
Av.	3.4	4.6	17.1	61.5	33.5	30.4	59.8	124.8	41.4	8.9	6.1	6.2	397.8
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	11.0	35.0	87.0	147.5	128.7	139.0	171.0	483.5	146.2	62.5	53.5	35.0	972.0

Source: GARWSP

Monthly Rainfall, Period 1986-2002

Governorate	SANA'A	StationName	NGLSAMA-A	StationType	Rainfall	Location	UTM_N_Map Longitude	1647590	UTM_E_Map Latitude	475840
							44.78			14.90

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1986											0.0	2.5	2.5
1987	0.0	5.0	29.5	57.0	5.5	3.0	0.0	26.0	3.5	0.0	0.0	12.5	142.0
1988	0.0	24.0	5.0	58.5	1.0	0.0	52.5	22.5	5.5	0.0	0.0	0.0	169.0
1989	0.0	0.5	32.5	112.5	2.5	1.0	10.5	5.0	1.0	0.0	0.0	0.5	166.0
1990	0.0	52.0	8.5	67.5	0.0	0.0	52.0	5.0	1.5	0.0	0.0	0.0	186.5
1991	0.0	0.0	2.5	28.5	0.0	0.0	2.0	19.0	0.0	0.0	0.0	0.5	52.5
1992	5.0	0.0											5.0
1999						0.0	0.0	0.0	0.0	0.0	0.0	0.5	0.5
2000	0.0	0.0	0.0	0.0			0.0	22.0	0.0	3.0	4.5	0.0	29.5
2001	0.0	0.0	53.0	2.0	0.0	0.0	23.5	34.0	0.0	0.0	0.0	0.0	112.5
2002	4.0	0.0	2.0	4.5	0.0	0.0	3.0	0.5	3.0	0.0			17.0
Av.	1.0	9.1	16.6	41.3	1.3	0.5	15.9	14.9	1.6	0.3	0.5	1.8	104.9
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	5.0	52.0	53.0	112.5	5.5	3.0	52.5	34.0	5.5	3.0	4.5	12.5	186.5

Monthly Rainfall, Period 1978-1980

Governorate	SANA'A	StationName	MANAKHAH	StationType	1	Location	UTM_N_Map Longitude	1666800	UTM_E_Map Latitude	364700
							43.74			15.07

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1978			0.0	33.9	46.9	12.9	72.1	42.4	53.7	1.0	10.0	3.5	276.4
1979	0.5	0.0	12.0	21.0	81.2	6.8	66.5	113.0	12.0	0.0	0.0	0.0	313.0
1980	0.0	0.0	0.0										0.0
Av.	0.3	0.0	4.0	27.4	64.1	9.9	69.3	77.7	32.8	0.5	5.0	1.8	292.7
Min.	0.0	0.0	0.0	21.0	46.9	6.8	66.5	42.4	12.0	0.0	0.0	0.0	
Max.	0.5	0.0	12.0	33.9	81.2	12.9	72.1	113.0	53.7	1.0	10.0	3.5	313.0

Source: GARWSP

Monthly Rainfall, Period 1986-2006

Governorate	SANA'A	StationName	ASAL-A	StationType	Rainfall	Location	UTM_N_Map Longitude	1669620	UTM_E_Map Latitude	455460
							44.59		15.10	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1986													8.5
1987	0.0	0.0	28.0	99.0	1.5	1.5	0.0	18.0	14.0	0.0	0.0	11.0	173.0
1988	0.0	37.0	5.5	75.5	0.0	0.0	79.5	9.0	21.5	0.0	0.0	0.0	228.0
1989	0.0	0.5	0.0	137.0	0.5	1.5	14.0	7.5	0.0	0.0	0.0	3.5	164.5
1990	0.0	1.5	5.5	40.0	0.0	0.0	27.0	7.5	1.5	0.0	0.0	0.0	83.0
1991	0.0	4.0	74.0	4.5	0.0	0.0	9.5	25.0	2.0	0.0	0.0	0.0	119.0
1992	0.0	0.0	14.0	6.5	10.5	0.0	0.0	66.5	1.0	82.0	2.0	0.5	183.0
1993	16.0	8.0											24.0
2000								1.0	30.0	2.0	1.0	0.0	34.0
2001	0.5	0.0	71.5	2.0	6.5	0.0	0.0	68.0	15.5	0.0	0.0	0.0	164.0
2002	3.5	0.0	9.0	6.0	0.0	0.0	5.0	15.5	13.0	0.0	0.0	0.0	52.0
2003	0.0	1.0	1.5	0.0	0.0	0.0	23.5	49.0	20.0	1.0	29.5	19.5	145.0
2004	0.0	0.0	0.0	0.0	0.0	0.0	0.0			0.0	0.0	0.0	0.0
2005	1.0	1.0	38.0	42.5	0.5	0.0	49.5	27.5	0.0	0.0	0.5	0.0	160.5
2006	0.0												0.0
Av.	1.6	4.4	22.5	37.5	1.8	0.3	18.9	26.8	10.8	7.1	2.5	3.3	137.5
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	
Max.	16.0	37.0	74.0	137.0	10.5	1.5	79.5	68.0	30.0	82.0	29.5	19.5	228.0

Source: GARWSP

Monthly Rainfall, Period 1984-2006

Governorate	SANA'A	StationName	MAFHAG-A	StationType	Rainfall	Location	UTM_N_Map	UTM_E_Map	382810
						Longitude	Latitude		15.11
						43.91			

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1984		0.0	21.7	4.5	110.0	0.7	21.1	3.9	5.9	2.3	0.0	11.5	181.6
1985	0.5	0.0	12.8	160.2	50.5	0.6	13.1	35.7	9.0	3.1	17.5	0.0	303.0
1986	0.0	13.9	49.9	45.1	24.5	29.5	72.4	101.3	2.1	0.8	3.3	8.9	351.7
1987	0.0	0.0	41.1	115.5	28.0	0.0	4.5	58.5	36.5	4.0	5.5	14.0	307.6
1988	0.0	6.0	0.0	86.0	0.0	29.5	77.0	77.5	23.5	0.0	0.0	0.0	299.5
1989	0.0	5.0	22.5	83.0	2.5	12.0	29.0	20.5	6.0	0.0	0.0	7.5	188.0
1990	0.0	35.0	23.5	38.5	2.0	2.0	36.5	49.5	50.0	4.5	0.0	0.0	241.5
1991	0.0	6.5	21.5	46.0	23.0	0.0	15.0	15.0	1.5	0.0	0.0	0.0	128.5
1992	0.0	1.0	27.0	35.5	32.0	1.5	4.5	198.0	21.5	13.0	3.5	0.0	337.5
1993	0.0	0.0	0.0	100.0	38.5	16.0	49.5	61.5	1.5	3.0	0.0	0.0	270.0
1994	0.0	0.0	16.0	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	19.0
1995						2.0	66.0	88.0	14.5	0.0	0.5	18.5	189.5
1996	22.0		14.0	60.0			0.5	51.0	3.5	0.0	2.0	0.0	153.0
1997	0.0	0.0	0.0	0.0	0.0		27.5	19.0	8.0	113.5	45.5	7.0	220.5
1998					1.0	2.0	103.5	134.0	20.5	8.5	0.0	0.0	269.5
1999	0.0	67.0	5.0	1.0	2.5	0.0	0.0	0.0	0.0	0.0	1.0	10.0	86.5
2000	0.0	0.0	1.0	21.5	0.0	0.0	1.5		1.0	0.5		1.0	26.5
2001	1.0		107.5	11.0			136.5	97.5	2.0	0.5	4.5	4.5	365.0
2002	0.5	0.0	15.0	48.0	10.0	58.0	55.5	42.0	8.5	1.0			238.5
2003	0.0	0.0	0.0	22.5	25.5	1.0	33.5	6.0	0.0	0.0			88.5
2004			0.5	56.0	1.0	1.5							59.0
2005		0.5	77.5	29.0	89.0	0.5	46.0	49.5	5.5	0.0	0.5	0.0	298.0
2006	0.0												0.0
Av.	1.3	7.9	22.8	48.3	23.2	8.3	37.8	55.4	10.5	7.4	4.7	4.6	232.2
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	22.0	67.0	107.5	160.2	110.0	58.0	136.5	198.0	50.0	113.5	45.5	18.5	365.0

Source: GARWSP

Monthly Rainfall, Period 1984-2003

Governorate	SAN'A	StationName	QADAM-A	StationType	Rainfall	Location	UTM_N_Map	UTM_E_Map	351970
						Longitude	Latitude	Latitude	15.12
							43.62		
							1671861		

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1984		0.0	7.2	25.5	199.3	35.6	95.0	47.2	20.0	0.0	0.0	0.0	429.8
1986	0.0	0.0	217.9	335.5	27.8	33.9	101.9	39.8	30.6	19.3	0.0	3.1	809.8
1987	0.0	0.0	5.5				9.0	135.5	44.5	4.5	0.5	21.0	220.5
1988	0.0	0.0	2.0	15.0	0.0	4.5	81.0	71.5	51.5	1.5	0.0	0.0	227.0
1989	0.0	7.0	7.0	104.0	16.0	55.0	87.5	38.0	15.0	1.5	0.0	5.0	336.0
1990	0.0	21.5	4.0	50.5	56.0	3.5	72.5	68.0	19.5	0.0	0.0	0.0	295.5
1991	0.0	16.5	24.0	29.5	23.0	1.5	1.5	76.0	24.0	82.5	20.5	8.0	307.0
1992	2.0	1.0	4.5	42.0	9.0	16.5	30.0	35.0	1.0	0.5	0.0		141.5
1993								0.0	0.0	0.0	0.0	0.0	0.0
1994	1.0	0.0	4.0	51.5	52.0	0.0	0.0	51.5					160.0
1996								54.5	12.0	0.0	2.5	0.0	69.0
1997	1.0	0.0	4.0	51.5	139.0	0.0	0.0	0.0	0.0	35.5	44.0	0.0	275.0
1998	1.5	0.0	3.5				121.0	303.0	27.0	25.0			481.0
1999	1.5	0.0	0.5	35.5	78.5	21.5	19.0	143.0	23.0		0.0	0.0	322.5
2000	0.0	0.0	0.0	11.5	77.5	2.5	31.5				2.5	4.5	130.0
2001	0.5		12.5			5.0	3.5	144.0	78.0	139.5	78.0	0.0	461.0
2002	0.0	0.0	0.5	73.0	6.0	3.0	36.0	143.0	23.0	0.5	0.0	0.0	285.0
2003	0.0	10.0	0.0	1.5									11.5
Av.	0.5	4.0	18.6	63.6	57.0	14.0	46.0	84.4	24.6	22.2	9.9	3.0	347.6
Min.	0.0	0.0	0.0	1.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	2.0	21.5	217.9	335.5	199.3	55.0	121.0	303.0	78.0	139.5	78.0	21.0	809.8

Monthly Rainfall, Period 1986-2000

Governorate	SAN'A	StationName	SHERWB-A	StationType	Rainfall	Location	UTM_N_Map	UTM_E_Map	497800
						Longitude	Latitude	Latitude	15.22
							1683090		
							44.98		

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1986													3.5
1987	0.0	1.5				0.0	0.0	7.0	3.5	0.0	0.0	19.0	31.0
1988	0.0	20.0	0.5	66.0	0.0	0.0	37.5	12.0	25.5	0.0	0.0	0.0	161.5
1989	0.0	0.0	9.5	69.5	0.0	3.0	5.0	1.5	0.0	0.0	0.5	0.0	89.0
1990	0.5	53.5	0.0	32.5	0.0	0.0	13.5	15.0	1.5	0.0	0.0	0.0	116.5
1991	0.0	0.0	48.0	1.0	8.0	1.5	9.5	22.0	0.0	0.0	0.0	0.0	90.0
1992	2.0	0.0	4.0	1.0	0.5		0.5	55.0	1.5	40.0	0.5	0.0	105.0
2000				1.0	1.5	0.0	0.0						2.5
Av.	0.4	12.5	12.4	28.5	1.7	0.8	9.4	18.8	5.3	6.7	0.1	3.2	74.9
Min.	0.0	0.0	0.0	1.0	0.0	0.0	0.0	1.5	0.0	0.0	0.0	0.0	2.5
Max.	2.0	53.5	48.0	69.5	8.0	3.0	37.5	55.0	25.5	40.0	0.5	19.0	161.5

Source: GARWSP

Monthly Rainfall, Period 1978-2006

Governorate	SANA'A	StationName	ASSALF-A	StationType	Rainfall	Location	UTM_N_Map	1683400	UTM_E_Map	385800
							Longitude	43.94	Latitude	15.22

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1978			19.0	22.5	82.5	47.5	244.0	55.9	26.7	0.0	0.0	37.0	535.1
1979	28.5	1.0	62.5	44.0	0.0	0.0	160.0	293.5	78.5				668.0
1980	0.0	4.5	49.7	93.4	7.0	16.2	149.4	112.7	0.0	23.0	19.0		474.9
1981		5.0	235.5	130.3	60.5	3.5	37.0						471.8
1984		0.0	27.0	25.3	175.6	9.1	41.1	40.7	3.2	0.0	2.0	43.5	367.5
1985	8.7	4.5	28.2	198.9	97.1	6.2	66.9	91.0	8.1	0.0	24.8	0.7	535.1
1986	0.0	19.0	74.1	231.0	25.3	12.3	55.6	128.1	19.0	0.3	0.0	4.4	569.1
1987	0.0	0.0	32.0	106.0	52.0	4.5	19.5	138.0	12.5	1.0	0.0	45.0	410.5
1988	1.0	8.0	8.0	292.0	0.0	2.0	200.0	152.5	16.0	0.0	1.5	0.0	681.0
1989	12.0	7.0	21.0	190.0	22.0	20.5	27.0	127.0	0.0	3.5	0.5	40.5	471.0
1990	10.0	20.0	25.0	47.0	16.5	8.0	22.5	19.0	44.5	0.0	0.0	0.0	212.5
1991	0.0	47.5	29.0	3.0	3.0	2.5	20.0	26.5	1.5	4.5	19.5	0.0	157.0
1992	4.5	1.0	0.0	0.0	0.0	0.0	60.5	250.5	8.0	61.5	24.0		410.0
1993								12.0	1.5	7.0			20.5
1995						13.0	232.0	106.5			0.0	0.0	351.5
1996	12.0	2.0	68.5	124.5	44.0	86.0	104.0	100.5	4.5	0.0	21.5	26.0	593.5
1997	0.0	2.0	7.0	87.5	6.0	0.5	0.0		1.5	94.5	72.5	0.0	271.5
1999	11.5		32.5	40.0	6.0	1.0	8.5	85.5	39.0	3.5	0.5	21.0	249.0
2000	0.0	0.0	28.5	68.0	21.0	0.0	81.5	147.5	56.5	1.0	38.0	2.0	444.0
2001	0.0	0.0	0.0	31.0	21.0	0.0	81.5	147.5	56.5	1.0	38.0	21.0	397.5
2002	0.0	0.0	28.5	37.0	0.5	2.0	102.0	43.0			1.0	0.0	214.0
2003	16.5	0.5	1.0	31.0	31.0	1.0	64.0	6.0	0.0	1.0	1.0	2.5	155.5
2004	1.5	0.0	2.5	70.0	4.5	19.5	14.5						112.5
2005		1.0	56.5	98.0	91.0	7.0	62.5	27.5	0.0	0.0	0.5	0.0	344.0
2006	0.0												0.0
Av.	5.6	6.1	38.0	89.6	34.8	11.4	80.6	100.5	18.9	10.6	13.2	13.5	422.9
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.0	0.0	0.0	0.0	0.0	
Max.	28.5	47.5	235.5	292.0	175.6	86.0	244.0	293.5	78.5	94.5	72.5	45.0	681.0

Source: GARWSP

Monthly Rainfall, Period 1984-2002

Governorate	SANAVA	StationName	YUSUF-A	StationType	Rainfall	Location	UTM_N_Map	1695400	UTM_E_Map	373350
							Longitude	43.82	Latitude	15.24

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1984							9.1	174.7	34.8	0.0	0.0	15.1	233.7
1985	1.0	0.0	21.1	103.7	88.5	61.1	49.0	100.7	42.3	0.0	0.9	0.0	468.3
1986	0.0	3.6	39.5	67.6	94.0	58.0	251.4	109.0	59.7	4.0	8.6	2.9	698.3
1987	0.0	0.0	10.8	81.5	51.5	9.5	63.5	166.6	61.0	24.5	1.5	16.5	486.9
1988	4.5	0.0	0.0	113.0	5.0	45.5	207.5	180.5	53.5	4.5	0.5	0.0	614.5
1989	0.0	0.0	15.5	106.0	45.0	74.5	71.5	90.0	16.0	5.0	0.5	8.0	432.0
1990	4.0	10.5	37.5	33.0	61.5	20.5	80.5	72.0	1.5	0.0	0.0	0.0	321.0
1991	0.0	0.0	11.0	74.5	51.5	6.0	15.0	59.5	29.0	6.0	17.5	1.5	271.5
1992	1.5	0.0	0.0	6.5	114.0	113.0	76.0	163.5	57.5	7.5	13.0		552.5
1993				0.0	0.0	0.0	76.0	156.5					232.5
1996	9.0	0.0	15.0	67.5	96.0	127.0	97.0	20.0	8.0	1.0	2.5	0.0	443.0
1997	0.0	22.0	1.0	120.0	99.0	98.5	1.5		15.5	85.0	68.0	0.0	510.5
2002							0.0	0.0	0.0	0.0			0.0
Av.	2.0	4.0	15.1	70.3	64.2	55.8	76.8	107.7	31.6	11.5	10.3	4.4	453.6
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	9.0	22.0	39.5	120.0	114.0	127.0	251.4	180.5	61.0	85.0	68.0	16.5	698.3

Monthly Rainfall, Period 1987-2006

Governorate	SANAVA	StationName	GARWAH-A	StationType	Rainfall	Location	UTM_N_Map	1699375	UTM_E_Map	447785
							Longitude	44.51	Latitude	15.28

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1987							1.0	19.0	9.0	0.0	0.0	44.0	73.0
1988	0.5	9.5	2.5	54.5	0.5	0.0	37.5	5.5	12.5	0.0	0.0	0.0	123.0
1989	0.0	0.0	11.5	43.5	3.0	2.0	2.5	11.5	0.0	0.0	0.0	8.5	82.5
1990	0.5	15.5	2.5	31.0	1.0	0.0	7.0	0.5	0.5	0.0	0.0	0.0	58.5
1991	0.0	0.0	2.0	0.0	1.0	10.0	15.5	12.0	0.0	0.0	0.0	10.5	51.0
1992	1.5	53.5	112.0	12.0	19.0	0.0	13.5	159.5	4.0	14.5	0.0	0.0	389.5
1993	0.0	0.0											0.0
1999					0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.5	2.5
2000	0.0	0.0	0.0	1.0	0.0	0.0	10.0	1.5	38.5	3.5	1.5	0.0	56.0
2001	0.5	0.0	85.5	11.0	16.0	20.5	78.0	48.5	0.0	0.0	1.0	0.0	261.0
2002	1.0	0.0	13.5	35.5	0.0	0.0	14.0	14.0	16.0	0.0	0.0	0.0	94.0
2003	0.0	2.0	2.5	0.0	0.0	0.0	24.0	54.0	0.0	0.5	20.0	21.0	124.0
2004	0.0	0.0	0.0	0.0	0.0	0.0	15.5	10.0	1.0	12.5	10.5	0.0	49.5
2005	1.5	1.0	85.5	106.5	0.5	0.0	0.0	0.0	0.5	1.0	40.5	4.0	241.0
2006	0.0												0.0
Av.	0.4	6.8	28.9	26.8	3.4	2.7	16.8	25.8	6.3	2.5	5.7	7.0	133.1
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	1.5	53.5	112.0	106.5	19.0	20.5	78.0	159.5	38.5	14.5	40.5	44.0	389.5

Source: GARWSP

Monthly Rainfall, Period 1976-1982

Governorate	SANAA	StationName	WADIZHAR	StationType	Rainfall	Location	UTM_N_Map	1707350	UTM_E_Map	406150
							Longitude	44.13	Latitude	15.44

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1976						0.0	35.7	13.4	0.0	0.0	14.3	0.0	63.4
1977	19.0	0.0	1.0	2.8	0.0	0.0	8.3	65.4	0.0	0.0	0.0	0.0	96.5
1980	0.0	0.0	2.5	21.0	0.0	0.0	0.0	88.0	0.0	0.0	6.0	0.0	117.5
1981	0.0	0.0	11.3	2.4	2.3	0.5	0.0	7.0	0.0	0.0	0.0	0.0	23.5
1982	0.0	0.0	0.0	0.8	0.7	0.0			0.0	0.0	0.0	0.0	1.5
AV.	4.8	0.0	3.7	6.7	0.8	0.1	11.0	43.4	0.0	0.0	4.1	0.0	74.6
Min.	0.0	0.0	0.0	0.8	0.0	0.0	0.0	7.0	0.0	0.0	0.0	0.0	
Max.	19.0	0.0	11.3	21.0	2.3	0.5	35.7	88.0	0.0	0.0	14.3	0.0	117.5

Monthly Rainfall, Period 1972-1979, 2003-2005

Governorate	SANAA	StationName	DARWAN	StationType	Rainfall	Location	UTM_N_Map	1719800	UTM_E_Map	401000
							Longitude	44.08	Latitude	15.55

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1972	0.0	0.0	10.8	49.5	12.6	0.2	36.4	41.2	4.4	2.0	11.6	3.0	171.7
1973	4.6	0.0	0.0	40.6	10.0	4.8	84.0	146.8	14.4	0.0	0.0	0.0	305.2
1974	13.4	3.0	56.0	0.0	98.0	4.8	1.8	112.2	7.0	0.0	0.0	0.0	296.2
1975	0.0	0.0	0.0	36.8	0.6	0.0	0.0	50.4	0.0	57.0	0.0	0.0	144.8
1976	0.0	4.4	0.0	0.0	137.0	0.0	100.0	0.0	0.0	0.0	0.0	0.0	241.4
1978	0.0	0.0	0.0	30.5	3.4	11.2		22.6	4.4	0.0	5.6	13.6	91.3
1979	10.8	0.0	0.0	59.4	27.0	10.0	43.2	49.4	0.0	0.0	0.0	0.0	199.8
2003					1.3	2.3	8.3	11.8	0.3	0.0	0.0	0.3	24.0
2004	0.0									9.0	23.0	3.3	35.3
2005	9.0	10.3	34.8	1.8	19.0	14.8	2.5	2.3	0.8	1.0	1.5	14.5	112.0
AV.	4.2	2.2	12.7	27.3	34.3	5.3	34.5	48.5	3.5	6.9	4.2	3.5	187.1
Min.	0.0	0.0	0.0	0.0	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	13.4	10.3	56.0	59.4	137.0	14.8	100.0	146.8	14.4	57.0	23.0	14.5	305.2

Source: GARWSP

Monthly Rainfall, Period 2003-2005

Governorate	SANA'A	StationName	MEND-A	StationType	Rainfall	Location:	UTM_N_Map Longitude	1690005 44.06	UTM_E_Map Latitude	399550 15.28
-------------	--------	-------------	--------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
2003					1.0	1.3	0.0	12.5					14.8
2004	0.8	0.3	1.0	0.3	0.0	0.0	0.0	0.0	1.8	0.0	0.0	0.0	4.0
2005				0.0	1.0	3.0	0.0	0.0	0.0				4.0
Av.	0.8	0.3	1.0	0.1	0.7	1.4	0.0	4.2	0.9	0.0	0.0	0.0	9.3
Min.	0.8	0.3	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	0.8	0.3	1.0	0.3	1.0	3.0	0.0	12.5	1.8	0.0	0.0	0.0	

Monthly Rainfall, Period 2003-2005

Governorate	SANA'A	StationName	MAQUALAH-A	StationType	Rainfall	Location:	UTM_N_Map Longitude	1675200 44.35	UTM_E_Map Latitude	430100 15.15
-------------	--------	-------------	------------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
2003					0.3	1.8	0.0	0.0					2.0
2004	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2005	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0				0.0
Av.	0.0	0.0	0.0	0.0	0.1	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.7
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	0.0	0.0	0.0	0.0	0.3	1.8	0.0	0.0	0.0	0.0	0.0	0.0	

Source: GARWSP

Monthly Rainfall, Period 1986-2006

Governorate	DHAMAR	StationName	TAWBAN-A	StationType	Rainfall	Location:	UTM_N_Map	UTM_E_Map	462550
							Longtitude	Latitude	14.76
							44.65		
							1632000		

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1986												2.5	2.5
1987	0.0	9.0	41.5	84.0	3.0	2.5					0.0		140.0
1988			0.0	88.0	7.5	0.0	51.0	17.5	3.5	0.0	0.0	0.0	167.5
1989	0.5	0.0	0.5	0.0	0.5	7.0							8.5
1990			8.0	30.0	0.0	4.5	0.0	10.5	0.0	0.0	0.0	0.0	53.0
1991	0.0	6.5	56.5	0.5	12.5	17.5	3.0	15.0	0.0	0.0	0.0	0.0	111.5
1992	2.0	4.5	52.5	2.0	29.0	0.0	0.0						90.0
1999						0.0	0.0	0.0	0.0	0.0	0.0	1.0	1.0
2000	0.0	0.0	0.0	0.5	4.0	0.0	6.0	36.0	0.5	0.5	1.0	0.5	49.0
2001	0.0	0.0	24.0	1.0	4.0	0.0	22.0	27.5	1.0	0.0	0.0	0.0	79.5
2002	7.5	0.0	2.5	5.5	0.0	0.0	3.0	1.0	4.0	0.0	0.0	0.0	23.5
2003	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2004	0.0	0.0	0.0	14.5	0.0	1.5	15.0	13.0	0.0	0.0			44.0
2005					0.0	8.0	21.5	20.5	0.5	0.0	0.0	0.0	50.5
2006	0.0												0.0
Av.	1.0	2.2	16.9	20.5	5.0	3.2	11.0	14.1	1.0	0.1	0.1	0.4	75.5
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Max.	7.5	9.0	56.5	88.0	29.0	17.5	51.0	36.0	4.0	0.5	1.0	2.5	167.5

Source: GARWSP

Monthly Rainfall, Period 1997-2006

Governorate	IBB	StationName	GADIYA	StationType	Rainfall	Location:	UTM_N_Map	1530786	UTM_E_Map	396420
							Longitude	44.04	Latitude	13.84

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997	0	0	0	0	0	0	41.5	255	163	290	61.5	1	812.0
1998	0	1.5	25.5	0	0	0	0	0	14.5	1.5	0	0	43.0
1999	0	0	21	27	119.5	222.5	89	246	352	153.5	14	39	1283.5
2000	0	0	0	137	161.5	37.5	108.5	179.5	227.5	112.5	60.5	0.5	1025.0
2001	0	0	82.5	31	315.5	89.5	222.5	202.9	166	102	54	55	1320.9
2002	47	0	50	30.5	151.5	113	143	294.5	153	70.5	4	18	1075.0
2003	15	14	21	71	28.5	121.5	0.5	189.5	252	143.5	10	5	871.5
2004	223.5	1.8	0	170.5	93.5	218	195	64	243.5	105.5	16.5	0	1331.8
2005	83.5	0	32.5	84.5	122.5	124.5	108	242	226.5	119	62.5	29	1234.5
2006	3.5	3.5	35.5		26.5	6	61.5	3.5	3		1.5	24.5	169.0
Av.	37.3	2.1	26.8	61.3	101.9	93.3	97.0	167.7	180.1	122.0	28.5	17.2	934.9
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.0	1.5	0.0	0.0	
Max.	223.5	14.0	82.5	170.5	315.5	222.5	222.5	294.5	352.0	290.0	62.5	55.0	1331.8

Monthly Rainfall, Period 1997-2005

Governorate	IBB	StationName	SAHLAH	StationType	1	Location:	UTM_N_Map	1523024	UTM_E_Map	398444
							Longitude	44.06	Latitude	13.77

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997	21.5	20.5	23.5	46.5	5.5							0.0	117.5
1998	0.0	0.0	0.0	0.0	13.5	146.0	104.5	237.0	94.5	78.0	23.0	0.0	696.5
1999	0.0	1.5	11.5	5.5	109.0	88.5	88.5	65.5	141.5	130.0	3.0	18.5	663.0
2000	5.0	0.0	0.0	66.0	53.5	14.5	68.0	114.5	105.5	65.5	99.0	0.0	591.5
2001	0.0	0.0	69.0	25.0	157.0	38.0	127.1	154.4	100.8	43.0	9.5	0.0	723.8
2002	13.0	0.0	18.5	30.5	92.0	60.0	78.0	211.2	34.5	21.5	0.0	1.5	560.7
2003	0.0	2.0	2.0	30.5	39.0	111.0	10.5	131.5	39.5	0.0	0.0	0.0	366.0
2004	0.0	0.0	16.5	21.5	4.6	62.0	219.0	154.5	79.5	38.5	0.0	0.0	596.1
2005	0.0	0.0	11.0	37.5	26.5	114.5	54.5	155.5	151.0	70.0	35.0	21.0	676.5
Av.	4.4	2.7	16.9	29.2	55.6	79.3	93.8	153.0	93.3	55.8	21.2	4.6	609.8
Min.	0.0	0.0	0.0	0.0	4.6	14.5	10.5	65.5	34.5	0.0	0.0	0.0	
Max.	21.5	20.5	69.0	66.0	157.0	146.0	219.0	237.0	151.0	130.0	99.0	21.0	723.8

Source: GARWSP

Monthly Rainfall, Period 1997-2003

Governorate	TAIZ	StationName	ORESIMA	StationType	Rainfall	Location	UTM_N_Map Longitude	1494985 44.43	UTM_E_Map Latitude	438255 13.52
-------------	------	-------------	---------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997													0.0
1998	0.0	0.0	0.0	0.0	0.0	0.0	97.7	179.6	34.4	15.5	0.3	1.0	328.4
1999	2.8	1.8	8.7	0.0	8.2	14.2	104.9	132.8	43.8	68.7	0.8	2.0	388.6
2000	2.0	0.3	0.0	17.4	3.0	25.9	43.4	114.1	105.1	26.4	45.3	10.0	392.8
2001	4.0	1.3	3.0	0.0	153.4	8.7	0.0	0.0	0.0				170.4
2002			8.2	53.3	114.6	17.7	109.3	86.9	25.9	0.3	0.0	41.6	457.8
2003	8.3	3.0	0.8	25.1	0.3	1.3	3.3	0.0	0.0				41.9
Av.	3.4	1.3	3.4	16.0	46.6	11.3	59.7	85.6	34.9	27.7	11.6	10.9	312.3
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	0.0	0.0	
Max.	8.3	3.0	8.7	53.3	153.4	25.9	109.3	179.6	105.1	68.7	45.3	41.6	457.8

Monthly Rainfall, Period 1997-2006

Governorate	TAIZ	StationName	QURF	StationType	Rainfall	Location	UTM_N_Map Longitude	1507648 44.09	UTM_E_Map Latitude	401732 13.64
-------------	------	-------------	------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997							3.0	120.5	101.5	34.0	24.5	0.0	283.5
1998	4.0	7.5	10.0	14.0	65.5	53.5	61.0	159.0	71.0	78.5	0.0	1.0	525.0
1999	0.0	5.5	52.0	28.0	53.5	63.0	79.5	90.0	78.5	113.0	0.0	1.5	564.5
2000	0.5	1.0	1.0	83.5	20.5	34.5	91.5	109.5	106.5	137.5	27.5	19.5	633.0
2001	0.5	0.0	84.5	56.5	171.5	0.0	75.0	65.0	71.0	32.0	0.0	0.0	556.0
2002	13.0	0.0	21.0	44.0	58.8	18.0	47.0	139.4	63.6	45.3	0.0	2.3	452.4
2003	13.0	30.0	60.0	0.0	6.0	220.5	36.0	53.5	29.5	0.0	0.0	0.0	448.5
2004	0.0	0.0	31.1	82.0	93.4	40.9	4.8	3.5	213.0	51.3	0.0	0.0	520.0
2005	0.0	0.0	30.5	62.5	78.0	38.5	19.5	141.5	119.0	41.5	15.0	0.0	546.0
2006	209.5		22.0		20.5	4.5	19.5	34.0					310.0
Av.	26.7	5.5	34.7	46.3	63.1	52.6	43.7	91.6	94.8	59.2	7.4	2.7	528.4
Min.	0.0	0.0	1.0	0.0	6.0	0.0	3.0	3.5	29.5	0.0	0.0	0.0	
Max.	209.5	30.0	84.5	83.5	171.5	220.5	91.5	159.0	213.0	137.5	27.5	19.5	633.0

Source: GARWSP

Monthly Rainfall, Period 1997-2005

Governorate	TAIZ	StationName	MIOAB	StationType	1	Location	UTM_N_Map Longitude	1495661	UTM_E_Map Latitude	396200	13.53
-------------	------	-------------	-------	-------------	---	----------	------------------------	---------	-----------------------	--------	-------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997							1.0	185.0	181.0	36.5	115.0	0.0	518.5
1998	13.5	114.5	45.0	90.0	113.0	134.5	153.5	137.0	66.5	174.0	0.5	0.5	1042.5
1999	0.0	0.0	107.0	38.5	67.0	88.5	86.5	130.5	130.0	207.0	6.5	0.5	864.0
2000	0.0	0.0	0.0	191.0	124.0	57.5	93.0	101.0	195.0	289.5	9.5	1.5	1062.0
2001	0.0	0.0	106.5	51.0	161.5	35.8	82.5	209.8	168.3	146.1	19.0	16.0	996.5
2002	46.0	0.0	32.0	92.0	97.0	74.4	148.0	268.6	92.2	34.3	0.0	2.5	886.9
2003	17.0	40.0	69.5	5.5	3.0	205.5	24.0	175.0	158.0	52.5	4.0	0.0	754.0
2004	0.0	0.0	28.0	76.3	82.0	111.0	0.0	245.5	217.0	85.5	2.0	0.0	847.3
2005	25.0	44.5	91.5	104.5	136.0	63.5	17.5	216.5	167.0	15.5	62.0	0.0	943.5
Av.	12.7	24.9	59.9	81.1	97.9	96.3	67.6	185.4	152.8	115.7	24.3	2.3	920.9
Min.	0.0	0.0	0.0	5.5	3.0	35.8	0.0	101.0	66.5	15.5	0.0	0.0	
max.	46.0	114.5	107.0	191.0	161.5	205.5	153.5	268.6	217.0	289.5	115.0	16.0	1062.0

Monthly Rainfall, Period 1997-2001

Governorate	TAIZ	StationName	KHUZAH	StationType	Rainfall	Location	UTM_N_Map Longitude	1519295	UTM_E_Map Latitude	401236	13.74
-------------	------	-------------	--------	-------------	----------	----------	------------------------	---------	-----------------------	--------	-------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997	0.0	0.0	0.0	0.0	0.0	0.0	3.0	126.0	43.0	3.0	31.5	0.0	206.5
1998	3.5	6.0	28.0	16.0	67.0	74.5	55.0	84.5	83.5	77.0	0.0	0.5	495.5
1999	3.0	2.0	19.5	1.5	54.0	35.5	4.5	15.0	22.0	54.5	1.0	5.5	218.0
2000	0.5	0.0	1.0	34.5	36.0	47.0	49.0	69.0	92.0	39.0	2.0	0.0	370.0
2001	0.0	0.0	0.0										
Av.	1.4	1.6	9.7	13.0	39.3	39.3	27.9	73.6	60.1	43.4	8.6	1.5	319.3
Min.	0.0	0.0	0.0	0.0	0.0	0.0	3.0	15.0	22.0	3.0	0.0	0.0	
Max.	3.5	6.0	28.0	34.5	67.0	74.5	55.0	126.0	92.0	77.0	31.5	5.5	495.5

Source: GARWSP

Monthly Rainfall, Period 1997-2005

Governorate	TAIZ	StationName	MANUM	StationType	Rainfall	Location	UTM_N_Map Longitude	1490260 43.89	UTM_E_Map Latitude	379860 13.48
-------------	------	-------------	-------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997						0.0	19.5	156.0	77.5	29.5	113.5	2.5	398.5
1998	21.0	0.5	63.5	51.0	106.5	175.0	126.0	18.0	125.0	151.5	49.0	0.0	887.0
1999	0.0	0.0	35.0	49.5	108.0	115.5	43.0	70.5	195.5	88.5	12.0	2.5	720.0
2000	0.0	0.0	0.0	87.5	120.0	62.0	79.0	71.0	216.5	92.0	6.0	0.0	734.0
2001	0.0	0.0	66.5	86.0	197.0	57.5	66.9	125.0	81.5	36.0	3.6	0.0	720.0
2002	21.0	0.0	29.0	39.5	95.7	61.4	106.0	246.9	58.6	23.8	0.0	2.5	684.4
2003	0.0	0.0	33.0	169.0	40.0	203.0	46.0	173.5	140.5	44.5	0.0	2.5	852.0
2004	0.0	6.0	2.0	98.5	62.0	58.5	139.5	104.0	242.5	91.8	1.0	0.0	805.8
2005	0.0	0.0	4.5	69.0	169.5	74.5	10.5	200.1	196.0	55.0	54.5	0.0	833.6
Av.	5.3	0.8	29.2	81.3	112.3	89.7	70.7	129.4	148.2	68.1	26.6	1.1	762.7
Min.	0.0	0.0	0.0	39.5	40.0	0.0	10.5	18.0	58.6	23.8	0.0	0.0	
Max.	21.0	6.0	66.5	169.0	197.0	203.0	139.5	246.9	242.5	151.5	113.5	2.5	887.0

Monthly Rainfall, Period 1997-2005

Governorate	TAIZ	StationName	LUGBA	StationType	Rainfall	Location	UTM_N_Map Longitude	1510628 43.88	UTM_E_Map Latitude	378835 13.66
-------------	------	-------------	-------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997							0.0	0.0	0.0	32.5	63.0	0.5	96.0
1998	18.5	0.0	22.0	17.0	91.0	57.0	30.0	54.0	82.5	54.0	0.0	12.0	438.0
1999	0.0	0.0	5.0	2.0	27.0	61.5	48.0	28.0	104.0	44.0	41.5	1.0	362.0
2000	0.0	0.0	20.0	158.5	77.5	36.5	58.0	13.0	119.5	81.5	11.5	0.5	576.5
2001	6.0	0.0	64.0	89.5	141.0	25.5	27.0	47.0	20.0	0.0	0.0	0.0	420.0
2002	0.0	0.0	13.0	55.5	76.0	0.0	82.0	131.0	44.0	18.5	0.0	0.0	420.0
2003	0.0	0.0	1.0	79.5	39.5	57.5	1.0	36.5	82.5	137.0	7.5	0.0	442.0
2004	0.0	0.0	0.0	108.0	115.5	83.5	17.5	13.5	157.3	24.9	0.0	0.0	520.2
2005	0.0	0.0	20.0	19.0	88.5	24.5	21.0	151.0	135.5	69.5	28.0	0.0	557.0
Av.	3.1	0.0	18.1	66.1	82.0	43.3	31.6	52.7	82.8	51.3	16.8	1.6	425.7
Min.	0.0	0.0	0.0	2.0	27.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	96.0
Max.	18.5	0.0	64.0	158.5	141.0	83.5	82.0	151.0	157.3	137.0	63.0	12.0	576.5

Source: GARWSP

Monthly Rainfall, Period 1997-2005

Governorate	TAIZ	StationName	HUSSEIN	StationType	Rainfall	Location	UTM_N_Map Longitude	1516397 43.92	UTM_E_Map Latitude	382964 13.71
-------------	------	-------------	---------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997										5.5	0.5	0.0	6.0
1998	0.0	0.0	0.0	0.0	0.5	0.0	1.5	3.5	0.0	0.0	0.0	0.0	5.5
1999	0.0	0.0	2.0	38.0	60.5	92.0	12.0	2.0	0.5	19.0	12.0	6.0	244.0
2000	0.0	0.0	0.0	15.5	24.0	62.8	44.3	69.3	120.5	107.5	19.0	0.0	462.8
2001	0.0	0.0	56.0	96.5	108.0	28.5	0.0	35.0	30.0	8.0	0.0	0.0	362.0
2002	0.0	0.0	13.5	41.5	46.0	50.0	51.5	64.5	26.0	5.0	0.0	0.0	298.0
2003	0.0	0.0	1.0	0.0	84.5	66.0	10.0	34.0	91.0	90.0	5.0	0.0	381.5
2004	0.5	1.5	10.0	90.5	0.0	37.0	35.0	54.5	73.5	21.8	0.0	0.0	324.3
2005	0.0	0.0	11.5	54.5	0.0	37.0	35.0	45.5	82.0	1.0	28.0	36.5	331.0
Av.	0.1	0.2	11.8	42.1	40.4	46.7	23.7	38.5	52.9	28.6	7.2	4.7	296.8
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0
Max.	0.5	1.5	56.0	96.5	108.0	92.0	51.5	69.3	120.5	107.5	28.0	36.5	462.8

Monthly Rainfall, Period 1998-2006

Governorate	TAIZ	StationName	JABA	StationType	Rainfall	Location	UTM_N_Map Longitude	1490356 44.01	UTM_E_Map Latitude	392480 13.48
-------------	------	-------------	------	-------------	----------	----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998	0.0	0.0	0.0	0.0	0.0	68.7	83.5	98.2	141.5	96.9	0.3	0.0	489.14
1999	0.5	0.0	32.7	27.6	36.1	91.6	61.5	75.7	69.8	0.0	0.0	0.0	395.62
2000	0.0	0.0	0.0	80.9	138.4	71.9	90.5	129.8	191.0	330.9	1.3	0.0	1034.62
2001	0.0	0.0	8.9	66.5	163.2	48.7	43.8	153.7	124.6	111.4	0.0	0.0	720.75
2002	31.3	8.0	0.0	0.0	22.5	12.7	150.5	154.5	128.1	7.5	0.0	0.0	515.25
2003	6.0	7.0	50.0	77.0	166.8	151.0	9.0	177.5	55.0	45.0	0.0	2.0	746.25
2004	3.7	0.0	22.3	42.5	98.9	133.7	33.9	83.9	83.9	34.2	0.0	0.0	537.03
2005	7.0	0.0	17.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	24.75
2006	0.0	1.0	34.3										35.25
Av.	5.4	1.8	18.4	36.8	78.2	72.3	59.1	109.2	99.2	78.2	0.2	0.3	559.1
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Max.	31.3	8.0	50.0	80.9	166.8	151.0	150.5	177.5	191.0	330.9	1.3	2.0	1034.6

Source: GARWSP

Monthly Rainfall, Period 1998-2006

Governorate	TAIZ	StationName	AKAMAH	StationType	Rainfall	Location:	UTM_N_Map Longitude	1490130 43.96	UTM_E_Map Latitude	390877 13.48
-------------	------	-------------	--------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998	0.0	0.0	0.0	0.0	0.0	52.6	125.8	96.9	129.5	95.4	4.5	0.0	504.8
1999	0.8	0.0	24.4	35.4	94.6	160.9	67.5	98.1	165.4	258.5	33.1	2.0	940.8
2000	0.0	0.0	0.0	104.9	167.4	65.9	80.5	111.8	179.7	311.0	2.0	0.0	1023.1
2001	0.0	0.0	8.8	66.5	165.1	75.2	79.8	242.8	150.3	130.8	0.0	0.0	919.1
2002	18.4	4.5	0.0	0.0	17.5	57.0	158.5	204.6	173.9	5.7	17.4	0.0	657.6
2003	5.0	4.0	3.0	125.8	160.3	142.1	3.0	84.5	17.0	0.0	0.0	0.0	544.8
2004	0.0	0.0	34.6	112.6	63.0	58.2	45.1	83.0	19.0	21.8	0.0	0.0	437.2
2005	7.8	0.0	21.8	5.8	10.3	48.8	71.4	190.3	236.0	12.9	57.0	0.0	661.9
2006	0.0	1.0	34.2										35.2
Av.	3.5	1.1	14.1	56.4	84.8	82.6	78.9	139.0	133.8	104.5	14.3	0.2	713.2
Min.	0.0	0.0	0.0	0.0	0.0	48.8	3.0	83.0	17.0	0.0	0.0	0.0	
Max.	18.4	4.5	34.6	125.8	167.4	160.9	158.5	242.8	236.0	311.0	57.0	2.0	1023.1

Monthly Rainfall, Period 1998-2000

Governorate	TAIZ	StationName	BIRAYN	StationType	Rainfall	Location:	UTM_N_Map Longitude	1483859 43.96	UTM_E_Map Latitude	387837 13.42
-------------	------	-------------	--------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998	0.0	0.0	0.0	0.0	0.0	24.0	83.1	119.7	138.8	109.2	2.0	0.0	476.8
1999	0.3	0.0	11.4	5.0	7.3	113.9	3.4	20.5	145.1	74.9	0.0	0.0	381.9
2000	0.0	0.0	0.0	76.0	0.0	21.6	45.6	67.6	119.5	262.0	2.0	0.0	594.3
Av.	0.1	0.0	3.8	27.0	2.4	53.2	44.0	69.3	134.5	148.7	1.3	0.0	484.3
Min.	0.0	0.0	0.0	0.0	0.0	21.6	3.4	20.5	119.5	74.9	0.0	0.0	381.9
Max.	0.3	0.0	11.4	76.0	7.3	113.9	83.1	119.7	145.1	262.0	2.0	0.0	594.3

Source: GARWSP

Monthly Rainfall, Period 1998-1999

Governorate	TAIZ	StationName	AZIR	StationType	Rainfall	Location:	UTM_N_Map Longitude	1483067 43.89	UTM_E_Map Latitude	379948 13.41
-------------	------	-------------	------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998	0.0	0.0	0.0	0.0	0.0	16.3	51.6	67.7	138.1	71.7	0.7	0.3	346.4
1999	0.3	0.5	0.3										1.0
Av.	0.1	0.3	0.1	0.0	0.0	16.3	51.6	67.7	138.1	71.7	0.7	0.3	346.9
Min.	0.0	0.0	0.0	0.0	0.0	16.3	51.6	67.7	138.1	71.7	0.7	0.3	
Max.	0.3	0.5	0.3	0.0	0.0	16.3	51.6	67.7	138.1	71.7	0.7	0.3	

Monthly Rainfall, Period 1998-1999

Governorate	TAIZ	StationName	KADAHHA	StationType	Rainfall	Location:	UTM_N_Map Longitude	1475919 43.85	UTM_E_Map Latitude	375215 13.35
-------------	------	-------------	---------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998						15.8	61.1	64.8	84.4	32.7	2.5	9.1	270.4
1999	24.6	15.3	3.7	0.0									43.5
Av.	24.6	15.3	3.7	0.0		15.8	61.1	64.8	84.4	32.7	2.5	9.1	313.9
Min.	24.6	15.3	3.7	0.0		15.8	61.1	64.8	84.4	32.7	2.5	9.1	
Max.	24.6	15.3	3.7	0.0		15.8	61.1	64.8	84.4	32.7	2.5	9.1	

Monthly Rainfall, Period 1998-2006

Governorate	TAIZ	StationName	NASHMA	StationType	Rainfall	Location:	UTM_N_Map Longitude	1479687 43.97	UTM_E_Map Latitude	388739 13.38
-------------	------	-------------	--------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998						6.7	77.3	108.4	91.9	112.1	0.0	0.5	396.9
1999	0.0	0.0	26.7	22.2	103.8	0.0	0.0	0.0	84.9	112.9	5.5	1.8	357.7
2000	0.0	0.0	0.0	79.3	47.1	75.0	59.5	65.9	166.3	177.4	2.3	0.3	673.0
2001	0.0	0.0	44.5	31.0	80.5	82.5	6.0	101.8	51.0	53.0	12.0	0.0	360.5
2002	19.1	0.0	26.9	60.4	33.5	28.1	35.5	52.0	93.6	15.5	0.0	0.0	403.8
2003	2.0	2.0	5.0	13.5	28.5	75.3	9.5	40.8	72.0	0.0	0.0	0.0	275.3
2004	0.0	0.0	16.9	38.5	4.0	10.5	21.6		28.5	0.0	0.0	0.0	160.8
2005	0.0	0.0	0.0										0.0
2006	6.9	6.6	1.0	18.3									32.7
Av.	3.5	1.1	15.1	37.6	49.6	39.7	29.9	61.5	84.0	68.0	2.8	0.4	393.2
Min.	0.0	0.0	0.0	13.5	4.0	0.0	0.0	0.0	28.5	0.0	0.0	0.0	
Max.	19.1	6.6	44.5	79.3	103.8	82.5	77.3	108.4	166.3	177.4	12.0	1.8	673.0

Source: GARWSP

Monthly Rainfall, Period 1998-2005

Governorate	TAIZ	StationName	ALUM	StationType	Rainfall	Location:	UTM_N_Map	UTM_E_Map	398663
							Longitude	Latitude	13.38
							1479416	44.06	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998	0.0	0.0	0.0	0.0	0.0	36.9	89.0	122.1	247.2	169.1	0.0	1.0	665.4
1999	1.5	0.0	30.1	15.6	98.9	106.4	51.4	80.8	129.0	156.8	0.0	0.8	671.1
2000	0.0	0.0	0.0	40.0	85.1	182.1	90.1	110.2	170.2	214.7	2.5	6.3	901.0
2001	0.0	0.0	66.5	21.5	142.4	41.0	54.5	66.8	48.0	79.3	3.0	0.0	523.0
2002	0.0	0.0	10.5	109.3	9.0	20.8	100.6	140.0	46.1	7.3	0.0	1.7	445.4
2003	0.0	0.0	15.3	55.5	22.0	163.3	23.3	135.3	108.3	9.5	0.0	0.0	532.3
2004	0.0	0.0	2.3	12.5	32.5	17.3	17.0	37.8	8.8	0.0	0.0	0.0	128.2
2005	0.0	0.0	0.0										0.0
Av.	0.2	0.0	15.6	36.3	55.7	81.1	60.8	99.0	108.2	90.9	0.8	1.4	550.1
Min.	0.0	0.0	0.0	0.0	0.0	17.3	17.0	37.8	8.8	0.0	0.0	0.0	
Max.	1.5	0.0	66.5	109.3	142.4	182.1	100.6	140.0	247.2	214.7	3.0	6.3	901.0

Monthly Rainfall, Period 1998-2006

Governorate	TAIZ	StationName	MISAR	StationType	Rainfall	Location:	UTM_N_Map	UTM_E_Map	396023
							Longitude	Latitude	13.42
							1463264	44.04	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998						13.4	103.4	225.3	134.8	69.8	0.0	0.0	546.7
1999	1.5	0.0	20.0	0.8	158.1	113.3	95.3	143.1	124.7	122.1	0.0	1.3	780.1
2000	0.0	0.0	0.0	54.4	104.2	114.9	102.7	109.0	115.0	117.9	12.6	0.5	731.2
2001	0.0	0.0	99.7	0.0	141.0	44.1	117.0	98.0	110.0	92.2	8.0	0.0	710.0
2002	8.5	0.0	8.0	10.7	28.0	94.5	172.2	192.4	33.0	0.0	0.0	0.0	547.2
2003	0.0	0.0	35.9	34.6	3.6	65.3	11.1	118.8	96.8	8.0	0.0	0.0	374.1
2004	0.0	0.0	8.0	35.0	19.7	27.1	67.5	54.2	79.8	16.2	0.0	0.0	307.5
2005	9.1	0.0	28.0	21.8	32.6	13.0	13.8	56.1	92.0	12.3	1.0	1.3	280.8
2006	0.0	1.8	8.9										10.6
Av.	2.4	0.2	26.0	22.5	69.6	60.7	85.4	124.6	98.3	54.8	2.7	0.4	547.5
Min.	0.0	0.0	0.0	0.0	3.6	13.0	11.1	54.2	33.0	0.0	0.0	0.0	
Max.	9.1	1.8	99.7	54.4	158.1	114.9	172.2	225.3	134.8	122.1	12.6	1.3	780.1

Source: GARWSP

Monthly Rainfall, Period 1998-2005

Governorate	TAIZ	StationName	HERAN	StationType	Rainfall	Location:	UTM_N_Map	UTM_E_Map	382169
							Longitude	Latitude	13.31
							1472055	43.91	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998	0.0	0.0	0.0	0.0	0.0	16.3	53.0	58.1	124.1	147.0	0.0	1.8	400.2
1999	2.5	0.0	46.7	9.4	84.3	49.3	20.8	39.3	90.7	136.9	0.3	1.5	481.6
2000	0.0	0.0	0.0	47.8	36.1	44.3	42.2	82.7	102.0	107.2	17.3	0.8	480.3
2001	0.0	0.0	74.9	31.5	81.5	77.3	34.3	57.8	93.7	79.4	0.0	7.0	537.4
2002	0.0	0.0	48.3	44.1	66.3	75.9	77.9	166.1	109.0	35.5	0.0	0.0	623.1
2003	0.0	34.0	34.5	40.0	22.0	65.8	8.0	68.0	61.0	14.8	0.0	0.0	348.0
2004	0.0	9.0	0.0	44.0	0.0	32.0	3.3	8.0	46.0	0.0	0.0	0.0	142.3
2005	2.3	1.3	2.3	34.8	7.3	41.0	0.5	62.9	96.3	0.0	0.0	0.0	248.5
Av.	0.6	5.5	25.8	31.4	37.2	50.2	30.0	67.9	90.4	65.1	2.2	1.4	407.7
Min.	0.0	0.0	0.0	0.0	0.0	16.3	0.5	8.0	46.0	0.0	0.0	0.0	142.3
Max.	2.5	34.0	74.9	47.8	84.3	77.3	77.9	166.1	124.1	147.0	17.3	7.0	623.1

Monthly Rainfall, Period 1998-2006

Governorate	TAIZ	StationName	JIMJAM	StationType	Rainfall	Location:	UTM_N_Map	UTM_E_Map	404556
							Longitude	Latitude	13.22
							1461900	44.12	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998						16.0	70.0	120.0	138.0	86.5	0.3	1.3	432.0
1999	5.5	0.0	16.8	0.0	84.3	56.3	34.3	91.0	193.3	168.8	0.3	1.5	651.8
2000	0.0	0.0	0.0	77.0	26.0	47.3	105.5	54.5	178.5	207.1	2.5	7.3	705.7
2001	0.0	0.0	8.0	55.0	73.5	149.2	37.3	53.9	199.2	15.5	0.0	0.0	591.6
2002	0.0	0.0	15.0	93.8	85.0	34.8	97.7	104.6	82.5	0.0	0.0	0.0	513.3
2003	0.0	0.0	19.8	38.0	9.0	65.0	43.0	110.0	51.8	27.8	0.0	0.0	364.3
2004	0.0	12.0	5.8	35.5	12.3	72.0	44.0	77.0	24.0	0.0	0.0	0.0	282.5
2005	0.0	0.0	0.0										0.0
2006	0.0	4.2	13.0	15.7									32.8
Av.	0.7	2.0	9.8	45.0	48.3	62.9	61.7	87.3	123.9	72.2	0.4	1.4	515.7
Min.	0.0	0.0	0.0	0.0	9.0	16.0	34.3	53.9	24.0	0.0	0.0	0.0	
Max.	5.5	12.0	19.8	93.8	85.0	149.2	105.5	120.0	199.2	207.1	2.5	7.3	705.7

Source: GARWSP

Monthly Rainfall, Period 1998-2005

Governorate	TAIZ	StationName	IRAFAT	StationType	Rainfall	Location:	UTM_N_Map Longitude	1469225 43.96	UTM_E_Map Latitude	387500 13.29
-------------	------	-------------	--------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998						28.1	45.1	100.2	149.7	130.0	0.0	0.3	453.4
1999	1.0	0.0	13.7	3.5	98.4	54.1	28.4	68.8	117.1	101.9	4.7	0.5	492.0
2000	0.0	0.0	0.0	68.8	47.1	75.9	53.5	77.7	74.6	157.4	9.3	0.0	564.4
2001	0.0	0.0	0.0	26.3	91.3	85.0	29.0	102.0	51.7	65.3	9.0	0.0	459.5
2002	0.0	0.0	11.5	67.1	72.7	37.9	47.9	125.4	108.0	6.5	0.0	0.0	477.0
2003	5.0	15.0	16.3	18.5	26.8	90.8	7.8	103.0	82.0	21.0	2.0	0.0	388.0
2004	0.0	0.0	1.5	26.5	1.0	29.6	24.9	9.5	29.0	0.0	0.0	0.0	122.0
2005	2.3	1.0	1.8	16.8	5.8	30.0	0.5	96.5	123.2	2.0	1.5	0.0	281.3
Av.	1.2	2.3	6.4	32.5	49.0	53.9	29.6	85.4	91.9	60.5	3.3	0.1	416.1
Min.	0.0	0.0	0.0	3.5	1.0	28.1	0.5	9.5	29.0	0.0	0.0	0.0	
Max.	5.0	15.0	16.3	68.8	98.4	90.8	53.5	125.4	149.7	157.4	9.3	0.5	564.4

Monthly Rainfall, Period 1998-2006

Governorate	TAIZ	StationName	BULAN	StationType	Rainfall	Location:	UTM_N_Map Longitude	1484000 44.06	UTM_E_Map Latitude	398099 13.42
-------------	------	-------------	-------	-------------	----------	-----------	------------------------	------------------	-----------------------	-----------------

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1998	0.0	0.0	0.0	0.0	0.0	0.0	115.8	245.5	115.5	70.3	1.3	0.8	549.0
1999	0.0	0.0	0.0	0.0	0.0	82.3	110.0	189.8	78.0	0.3	0.0	0.0	460.3
2000	0.0	0.0	0.0	59.4	74.6	81.7	98.9	108.0	166.0	136.5	11.0	0.0	736.0
2001	0.0	0.0	17.0	72.8	38.0	87.1	88.8	62.8	135.1	110.1	6.3	0.0	618.0
2002	4.3	0.0	0.0	33.8	69.9	20.3	145.2	155.8	36.9	2.5	0.0	2.8	471.4
2003	0.0	0.0	40.0	35.3	7.8	65.3	9.5	124.8	76.5	9.0	0.0	0.0	368.0
2004	0.0	0.0	37.0	159.0	75.5	30.9	30.1	1.8	7.6	57.2	0.0	0.0	399.0
2005	0.0	0.0	0.0										0.0
2006	0.0	9.5	0.0										9.5
Av.	0.5	1.1	10.4	51.5	38.0	52.5	85.5	126.9	87.9	55.1	2.6	0.5	512.4
Min.	0.0	0.0	0.0	0.0	0.0	0.0	9.5	1.8	7.6	0.3	0.0	0.0	
Max.	4.3	9.5	40.0	159.0	75.5	87.1	145.2	245.5	166.0	136.5	11.0	2.8	736.0

Source: GARWSP

Monthly Rainfall, Period 1997-2005

Governorate	TAIZ	StationName	TAIZNWRA	StationType	MET	Location:	UTM_N_Map	UTM_E_Map	394421
							Longitude	Latitude	13.59
							1502795		
							44.02		

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec	Total
1997							0.5						0.5
1998						40.0	71.0	129.5		7.0	1.0	0.0	248.5
1999	0.0	0.0	80.5	5.5	32.3	78.3	83.3	97.3	109.3	103.1	14.9	3.6	608.1
2000	0.0	0.0	0.0	60.4	62.9	13.7	17.2	3.1	188.4	231.3	19.3	0.0	596.2
2001	1.0	0.0	76.8	42.4	132.4	9.1	45.8	162.9	106.2	106.7	11.5	12.5	707.3
2002	11.0	0.0	42.0	96.1	66.3	24.4	77.7	216.0	63.4	20.8	0.0	1.8	619.4
2003	47.5	62.0	75.9	13.5	5.0	168.4	21.5	109.4	150.5	53.7	0.0	0.0	707.3
2004	0.0	10.0	17.0	59.0	77.5	86.8	0.0	121.4	130.9	6.4	0.0	0.0	509.0
2005	0.0	0.0	54.2	10.9	8.4	23.1	5.3	112.0	202.3	58.4	3.9	0.0	478.5
Av.	8.5	10.3	49.5	41.1	55.0	55.5	35.8	119.0	135.8	73.4	6.3	2.2	592.4
Min.	0.0	0.0	0.0	5.5	5.0	9.1	0.0	3.1	63.4	6.4	0.0	0.0	
Max.	47.5	62.0	80.5	96.1	132.4	168.4	83.3	216.0	202.3	231.3	19.3	12.5	707.3

Source: GARWSP

Monthly Rainfall, Period 1996-2005

Governorate	SANAVA	StationNo.	6.04	StationType	MAFAQ-A	UTM_E_Map Longitude	43 54'	UTM_N_Map Latitude	15 06'
-------------	--------	------------	------	-------------	---------	------------------------	--------	-----------------------	--------

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	24.5	0.0	55.1	129.7	67.5	73.9	35.4	59.1	9.9	0.0	0.0	0.0	455.1
1997	0.0	0.0	6.0	59.8	51.1	63.1	38.7	8.3	17.8	141.7	28.3	0.0	414.8
1998	0.0	26.8	17.5	69.4	80.2	0.0	142.4	182.6	0.0	13.9	0.0	0.0	532.8
1999	0.0	0.0	13.1	13.4	0.0	7.0	92.8	53.6	35.0	5.8	0.0	0.0	220.7
2000	0.0	0.0	0.0	56.6	26.9	0.0	36.4	71.4	0.0	0.0	36.5	0.0	227.8
2001	0.0	0.0	137.8	70.3	57.5	0.0	155.7	127.9	10.0	27.8	0.0	0.0	587.0
2002	0.0	0.0	33.2	92.0	9.0	0.0	31.2	48.3	24.0	0.0	0.0	0.0	237.7
2003	0.0	0.0	41.8	33.3	0.0	0.0	64.7	131.4	32.3	0.0	0.0	0.0	303.5
2004	0.0	0.0	0.0	68.7	0.0	0.0	26.0	65.3	0.0	0.0	0.0	0.0	160.0
2005	0.0	0.0	91.3	34.0	92.3	0.0	56.0	79.7	3.8	0.0	0.0	0.0	357.1
Av.	2.5	2.7	39.6	62.7	38.5	14.4	67.9	82.8	13.3	18.9	6.5	0.0	349.7
Min.	0.0	0.0	0.0	13.4	0.0	0.0	26.0	8.3	0.0	0.0	0.0	0.0	160.0
Max.	24.5	26.8	137.8	129.7	92.3	73.9	155.7	182.6	35.0	141.7	36.5	0.0	587.0

Monthly Rainfall, Period 1996-2005

Governorate	SANAVA	StationNo.	6.03	StationType	Al-Amir	UTM_E_Map Longitude	43 42'	UTM_N_Map Latitude	15 03'
-------------	--------	------------	------	-------------	---------	------------------------	--------	-----------------------	--------

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	83.0	0.0	119.7	149.0	132.1	26.0	65.9	24.0	30.0	0.0	0.0	0.0	629.7
1997	0.0	0.0	14.0	113.4	262.5	35.0	35.0	94.0	0.0	165.3	168.0	0.0	887.2
1998	0.0	0.0	10.0	58.0	80.0	58.0	185.7	242.6	65.0	0.0	0.0	4.0	703.3
1999	0.0	0.0	32.0	15.3	0.0	7.8	173.2	103.2	27.0	0.0	0.0	33.5	392.0
2000	0.0	0.0	0.0	77.0	37.5	0.0	28.0	84.0	99.0	8.0	0.0	48.0	381.5
2001	0.0	0.0	80.0	58.0	87.0	0.0	143.1	144.5	7.0	0.0	0.0	0.0	519.6
2002	0.0	0.0	16.5	63.0	3.0	12.0	54.5	90.0	13.5	0.0	0.0	38.0	290.5
2003	0.0	0.0	0.0	136.2	16.0	73.5	19.5	113.0	0.0	0.0	0.0	0.0	358.2
2004	0.0	0.0	0.0	85.4	40.0	21.5	61.5	81.3	0.0	0.0	0.0	0.0	289.7
2005	0.0	0.0	18.0	53.5	122.5	60.0	40.0	134.0	0.0	0.0	0.0	0.0	428.0
Av.	8.3	0.0	29.0	80.9	78.1	29.4	80.6	111.1	24.2	17.3	16.8	12.4	488.0
Min.	0.0	0.0	0.0	15.3	0.0	0.0	19.5	24.0	0.0	0.0	0.0	0.0	289.7
Max.	83.0	0.0	119.7	149.0	262.5	73.5	185.7	242.6	99.0	165.3	168.0	48.0	887.2

Source: Tihama Development Authority

Monthly Rainfall, Period 1996-2005

Governorate	SANA'A	StationNo	6.10	StationType	Wallan	Location	UTM_E_Map	UTM_N_Map
		StationName	Wallan				Longitude	Latitude
							44 16'	15 04'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	19.0	48.0	26.0	29.0	72.0	0.0	21.0	0.0	0.0	0.0	0.0	215.0
1997	0.0	0.0	58.0	105.0	29.0	60.2	0.0	31.2	0.0	70.0	88.0	0.0	441.4
1998	0.9	30.0	0.0	0.0	25.0	0.0	120.0	159.0	20.0	0.0	0.0	0.0	354.9
1999	0.0	0.0	0.0	0.0	0.0	0.0	81.0	71.0	0.0	0.0	0.0	10.0	162.0
2000	0.0	0.0	0.0	0.0	0.0	0.0	21.0	37.0	0.0	0.0	0.0	0.0	58.0
2001	0.0	0.0	103.0	0.0	0.0	0.0	99.0	139.0	0.0	0.0	0.0	0.0	341.0
2002	0.0	0.0	14.0	98.0	10.0	0.0	62.0	12.0	14.0	0.0	0.0	0.0	210.0
2003	0.0	15.0	0.0	45.0	0.0	0.0	0.0	72.0	0.0	0.0	0.0	0.0	132.0
2004	0.0	0.0	0.0	47.0	0.0	0.0	0.0	0.0	25.0	0.0	0.0	0.0	72.0
2005	0.0	0.0	65.0	72.0	0.0	0.0	30.0	40.4	0.0	0.0	13.6	0.0	221.0
Av.	0.1	6.4	28.8	39.3	9.3	13.2	41.3	58.3	5.9	7.0	10.2	1.0	220.7
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	58.0
Max.	0.9	30.0	103.0	105.0	29.0	72.0	120.0	159.0	25.0	70.0	88.0	10.0	441.4

Monthly Rainfall, Period 1996-2005

Governorate	Taiz	StationNo	11.11	StationType	Al-Dabab	Location	UTM_E_Map	UTM_N_Map
		StationName	Al-Dabab				Longitude	Latitude
							43 57'	13 32'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	0.0	45.7	128.0	160.3	0.0	10.0	80.8	0.0	120.0	0.0	0.0	544.8
1997	14.4	0.0	26.0	40.0	159.7	30.4	11.4	138.4	68.7	57.8	82.3	0.0	629.1
1998	23.0	0.0	10.0	88.8	107.1	3.7	20.0	88.6	86.2	0.0	0.0	0.0	427.4
1999	0.0	0.0	9.0	50.1	78.8	93.4	0.0	122.3	162.2	92.4	0.0	0.0	608.2
2000	0.0	0.0	0.0	164.2	40.0	20.0	32.0	101.0	124.0	72.4	0.0	0.0	553.6
2001	0.0	0.0	39.9	46.2	117.1	66.9	25.8	66.0	119.2	84.8	4.7	0.0	570.6
2002	0.0	0.0	11.2	130.3	179.4	40.4	103.5	103.7	94.2	17.5	0.0	0.0	680.2
2003	0.0	0.0	17.0	90.0	98.3	0.0	0.0	140.6	0.0	0.0	0.0	0.0	345.9
2004	0.0	0.0	20.0	155.9	22.0	55.1	100.8	14.5	206.8	130.7	0.0	0.0	705.8
2005	0.0	0.0	20.0	155.9	22.0	55.1	100.8	14.5	206.8	130.7	0.0	0.0	705.8
Av.	3.7	0.0	19.9	104.9	98.5	36.5	40.4	87.0	106.8	70.6	8.7	0.0	577.1
Min.	0.0	0.0	0.0	40.0	22.0	0.0	0.0	14.5	0.0	0.0	0.0	0.0	345.9
Max.	23.0	0.0	45.7	164.2	179.4	93.4	103.5	140.6	206.8	130.7	82.3	0.0	705.8

Source: Tihama Development Authority

Monthly Rainfall, Period 1996-2005

Governorate	Taiz	StationNo.	11.02	StationType		Location	UTM_E_Map	UTM_N_Map
		StationName	Jabal Habashi				Longitude	Latitude
							43 48'	13 32'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	0.0	0.0	52.0	272.2	254.4	28.4	215.4	90.2	71.2	75.0	0.0	1058.8
1997	0.0	0.0	0.0	99.2	201.4	62.6	8.4	122.0	60.6	36.4	109.4	0.0	700.0
1998	35.6	0.0	29.8	109.2	96.2	92.6	42.4	204.0	132.0	56.4	0.0	0.0	798.2
1999	0.0	0.0	0.0	3.0	89.6	109.8	64.6	88.6	163.8	70.4	0.0	0.0	589.8
2000	0.0	0.0	0.0	77.2	62.2	56.2	76.8	67.4	234.6	107.8	23.0	16.4	721.6
2001	0.0	0.0	65.6	22.2	217.0	0.0	28.6	75.2	172.0	96.0	0.0	0.0	676.6
2002	0.0	0.0	10.6	111.5	143.1	30.5	0.0	116.6	121.2	0.0	0.0	60.8	594.3
2003	0.0	0.0	9.2	125.2	32.8	56.0	11.2	111.8	223.8	3.4	0.0	0.0	573.4
2004	0.0	0.0	9.8	45.0	49.8	105.4	29.6	65.2	176.2	48.6	1.6	5.2	536.4
2005	30.0	0.0	44.6	61.6	135.5	67.8	0.0	38.6	0.0	22.6	7.0	0.0	407.7
Av.	6.6	0.0	17.0	70.6	130.0	83.5	29.0	110.5	137.4	51.3	21.6	8.2	665.7
Min.	0.0	0.0	0.0	3.0	32.8	0.0	0.0	38.6	0.0	0.0	0.0	0.0	407.7
Max.	35.6	0.0	65.6	125.2	272.2	254.4	76.8	215.4	234.6	107.8	109.4	60.8	1058.8

Monthly Rainfall, Period 1996-2005

Governorate	Taiz	StationNo.	11.08	StationType		Location	UTM_E_Map	UTM_N_Map
		StationName	Al-Robei				Longitude	Latitude
							43 54'	13 35'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	0.0	11.5	91.2	147.9	48.0	24.0	43.8	20.5	32.0	0.0	12.5	431.4
1997	0.0	0.0	25.0	73.0	130.0	80.8	14.5	138.0	165.5	110.5	17.5	0.0	754.8
1998	0.0	0.0	17.0	31.0	133.5	32.5	38.0	57.5	75.5	48.5	0.0	0.0	433.5
1999	0.0	0.0	10.5	35.5	16.0	84.0	59.0	26.5	112.0	141.4	7.0	0.0	491.9
2000	0.0	0.0	0.0	31.5	109.0	38.5	51.0	30.0	134.5	10.5	32.0	23.0	460.0
2001	0.0	0.0	12.5	141.0	136.0	29.0	58.0	46.0	128.5	49.5	0.0	0.0	600.5
2002	3.5	0.0	3.5	90.3	87.5	82.5	34.5	57.0	80.0	32.0	0.0	16.0	486.8
2003	0.0	2.0	39.5	107.0	39.5	114.0	11.0	174.0	95.0	58.0	11.0	0.0	651.0
2004	0.0	1.5	2.0	99.0	62.5	95.5	32.5	56.0	133.4	35.0	16.5	0.0	533.9
2005	No Data												
Av.	0.4	0.4	13.5	77.7	95.8	67.2	35.8	69.9	105.0	57.5	9.3	5.7	538.2
Min.	0.0	0.0	0.0	31.0	16.0	29.0	11.0	26.5	20.5	10.5	0.0	0.0	431.4
Max.	3.5	2.0	39.5	141.0	147.9	114.0	59.0	174.0	165.5	141.4	32.0	23.0	754.8

Source: Tihamra Development Authority

Monthly Rainfall, Period 1996-2005

Governorate	Dhamar	StationNo.	12.1	StationType		Location		UTM_E_Map	UTM_N_Map
		StationName	Ghurafi					Longitude	Latitude
								43 27'	13 32'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	0.0	0.0	1.8	5.1	7.0	0.0	0.4	5.5	0.0	0.0	0.0	19.8
1997	0.0	0.3	4.0	0.0	0.0	0.0	0.0	0.0	7.0	6.7	6.7	7.0	31.7
1998	13.5	0.0	44.4	0.0	2.2	0.0	6.0	11.7		0.0	0.0	0.0	77.8
1999	0.0	0.0	20.0	0.0	0.0	0.0	4.0	17.0	0.0	4.0	0.0	0.0	45.0
2000	0.0	0.0	10.0	0.0	0.0	0.0	0.0	60.2	0.0	28.5	60.0	0.0	158.7
2001	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2002	25.0	0.0	0.0	80.0	0.0	0.0	0.0	0.0	28.7	0.0	0.0	15.5	149.2
2003	0.0	0.0	0.0	25.0	0.0	0.0	1.0	2.0	0.0	0.0	0.0	0.0	28.0
2004	9.0	3.2	0.0	26.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	38.8
2005	0.0	2.3	3.5	15.0	0.0	0.0	0.0	13.0	0.0	0.0	0.0	0.0	33.8
Av.	4.8	0.6	8.2	14.8	0.7	0.7	1.1	10.4	4.6	3.9	6.7	2.3	58.3
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Max.	25.0	3.2	44.4	80.0	5.1	7.0	6.0	60.2	28.7	28.5	60.0	15.5	158.7

Monthly Rainfall, Period 1996-2005

Governorate	Dhamar	StationNo.	9.01	StationType		Location		UTM_E_Map	UTM_N_Map
		StationName	Wadi Al-Har					Longitude	Latitude
								44 16'	14 24'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	1.0	36.0	216.3	112.0	180.0	18.4	67.8	0.0	0.0	0.0	0.0	631.5
1997	14.0	0.0	1.0	99.3	101.0	139.1	42.0	55.7	7.0	232.1	41.0	0.0	732.2
1998	2.0	0.0	44.4	67.0	87.0	21.0	241.7	15.3	0.0	0.0	0.0	0.0	478.4
1999	5.0	24.2	1.8	9.3	0.0	0.0	275.0	138.5	0.0	0.0	0.0	0.0	453.8
2000	0.0	0.0	0.0	24.9	42.3	6.0	96.3	167.5	67.8	0.0	0.0	0.0	404.8
2001	0.0	0.0	90.5	25.9	97.4	0.0	76.4	121.5	53.5	0.0	0.0	0.0	465.2
2002	0.0	0.0	12.1	95.1	2.6	0.0	63.1	55.4	24.3	0.0	0.0	2.2	254.8
2003	0.0	19.0	37.5	83.8	8.4	0.0	67.3	54.7	0.0	0.0	0.0	0.0	270.7
2004	0.0	0.0	27.4	147.5	0.0	9.2	31.1	50.8	0.0	6.2	0.0	8.5	280.7
2005	0.0	0.0	54.7	42.7	51.5	23.9	55.4	84.4	11.0	0.0	0.0	0.0	323.6
Av.	2.1	4.4	30.5	81.2	50.2	37.9	96.7	81.2	16.4	23.8	4.1	1.1	429.6
Min.	0.0	0.0	0.0	9.3	0.0	0.0	18.4	15.3	0.0	0.0	0.0	0.0	254.8
Max.	14.0	24.2	90.5	216.3	112.0	180.0	275.0	167.5	67.8	232.1	41.0	8.5	732.2

Source: Tihama Development Authority

Monthly Rainfall, Period 1996-2005

Governorate	Dhamar	StationNo.	6.05	StationType		Location		UTM_E_Map		UTM_N_Map	
		StationName	Al-Hamal					Longitude	43 57	Latitude	14 45

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	0.0	17.3	95.3	107.1	190.6	37.2	114.3	6.2	0.0	0.0	0.0	568.0
1997	0.0	0.0	0.0	148.4	79.6	100.4	57.8		58.4	197.9	26.8	0.0	669.3
1998	0.0	0.0	0.0	88.8	35.2	84.1	154.7	132.2	86.9	25.5	0.0	0.0	607.4
1999	0.0	0.0	37.7	35.1	45.4	45.1	115.9	82.9	32.4	0.0	0.0	0.0	394.5
2000	0.0	0.0	0.0	66.4	78.8	18.0	117.4	181.8	51.9	0.0	48.8	0.0	563.1
2001	0.0	0.0	0.0	115.1	83.2	0.0	165.6	128.4	35.0	15.7	0.0	0.0	543.0
2002	0.0	0.0	0.0	53.7	52.3	0.0	149.9	149.4	27.2	15.5	0.0	0.0	448.0
2003	0.0	0.0	0.0	87.4	0.0	22.7	78.4	88.5	18.3	29.5	0.0	0.0	324.8
2004	0.0	0.0	11.3	118.2	0.0	29.8	86.1	78.2	32.1	41.7	0.0	0.0	397.4
2005	0.0	0.0	44.1	100.1	111.1	0.0	27.7	155.6	59.6	0.0	0.0	0.0	498.2
Av.	0.0	0.0	11.0	90.9	59.3	49.1	99.1	123.5	40.8	32.6	7.6	0.0	501.4
Min.	0.0	0.0	0.0	35.1	0.0	0.0	27.7	78.2	6.2	0.0	0.0	0.0	324.8
Max.	0.0	0.0	44.1	148.4	111.1	190.6	165.6	181.8	86.9	197.9	48.8	0.0	669.3

Monthly Rainfall, Period 1996-2005

Governorate	Dhamar	StationNo.	8.10	StationType		Location		UTM_E_Map		UTM_N_Map	
		StationName	Medinat Al-Shark					Longitude	43 57	Latitude	14 38

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	18.5	89.3	36.9	247.3	39.6	39.6	37.0	88.2	27.4	0.0	7.0	630.8
1997	0.0	0.0	0.0	0.0	0.0	222.6	144.1	121.6	5.3	231.7	78.2	0.0	803.5
1998	0.0	0.0	0.0	136.1	452.3	106.2	0.0	0.0	0.0	0.0	0.0	0.0	694.6
1999	0.0	0.0	94.0	0.0	0.0	40.7	353.5	312.8	184.9	25.0	41.0	0.0	1051.9
2000	3.4	0.0	0.0	0.0	64.3	0.0	69.8	67.1	55.8	42.4	8.3	0.0	311.1
2001	0.0	0.0	117.2	26.7	56.0	35.4	222.8	102.9	0.0	0.0	0.0	0.0	561.0
2002	21.2	0.0	40.7	114.3	46.4	49.7	32.5	207.1	56.4	0.0	0.0	0.0	568.3
2003	0.0	3.3	10.4	109.5	55.2	11.1	44.3	137.3	51.7	0.0	0.0	0.0	422.8
2004	0.0	0.0	8.6	185.1	28.5	52.3	167.3	92.3	5.2	18.5	0.0	0.0	557.8
2005	0.0	0.0	39.0	109.6	130.8	30.4	66.6	222.4	23.6	0.0	32.4	0.0	654.8
Av.	2.5	2.2	39.9	71.8	108.1	58.8	114.1	130.1	47.1	34.5	16.0	0.7	625.7
Min.	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	311.1
Max.	21.2	18.5	117.2	185.1	452.3	222.6	353.5	312.8	184.9	231.7	78.2	7.0	1051.9

Source: Tihama Development Authority

Monthly Rainfall, Period 1996-2005

Governorate	ibb	StationNo.	9.03	StationType	Location:	UTM_E_Map	UTM_N_Map
	ibb	StationName	ibb			Longitude	Latitude
						44 12'	14 07'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	89.0	11.0	289.0	579.0	46.3	806.0	541.0	409.0	441.0	102.2	0.0	15.4	3328.9
1997	14.5	25.8	100.5	458.7	339.1	417.8	229.8	76.7	179.4	161.4	89.5	0.0	2093.2
1998	2.1	18.2	101.0	109.8	134.4	590.9	463.6	687.8	86.9	80.2	0.0	0.0	2274.9
1999	0.0	65.6	23.1	29.8	298.9	271.5	80.9	331.7	198.9	137.8	13.6	61.1	1512.9
2000	0.0	0.0	0.0	257.9	131.3	174.2	277.3	348.5	153.4	83.8	43.3	0.0	1469.7
2001	0.0	0.0	237.0	94.2	313.2	158.7	141.6	152.1	77.3	32.0	0.0	0.0	1206.1
2002	7.2	3.2	46.6	124.8	96.1	218.1	135.5	125.5	142.2	0.0	0.0	29.7	928.9
2003	0.0	30.6	78.2	58.6	48.3	179.8	40.1	129.2	66.0	32.2	0.0	13.2	676.2
2004	0.0	0.0	0.0	192.6	93.2	108.1	135.3	136.7	80.2	16.7	15.2	0.0	778.0
2005	0.0	0.0	33.7	24.1	60.4	103.5	82.0	131.0	42.7	16.0	0.0	0.0	493.4
Av.	11.3	15.4	90.9	193.0	156.1	302.9	212.7	252.8	146.8	66.2	16.2	11.9	1476.2
Min.	0.0	0.0	0.0	24.1	46.3	103.5	40.1	76.7	42.7	0.0	0.0	0.0	493.4
Max.	89.0	65.6	289.0	579.0	339.1	806.0	541.0	687.8	441.0	161.4	89.5	61.1	3328.9

Monthly Rainfall, Period 1996-2005

Governorate	ibb	StationNo.	9.08	StationType	Location:	UTM_E_Map	UTM_N_Map
	ibb	StationName	Al-Udain			Longitude	Latitude
						44 04'	13 57'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	11.0	0.0	106.0	40.0	139.0	187.0	202.0	153.0	290.0	135.0	37.0	53.0	1353.0
1997	5.0	0.0	26.0	325.0	140.0	140.0	128.4	90.0	102.0	157.0	129.0	0.0	1242.4
1998	0.0	0.0	0.0	172.0	330.0	322.0	350.0	578.2	263.0	422.7	0.0	0.0	2437.9
1999	0.0	0.0	38.0	82.0	268.0	466.7	257.0	244.0	422.0	421.4	0.0	0.0	2199.1
2000	0.0	0.0	0.0	317.5	196.5	171.5	341.9	463.1	286.0	25.0	57.5	0.0	1859.0
2001	0.0	0.0	132.5	86.5	174.6	37.0	201.0	416.4	67.0	89.4	0.0	0.0	1204.4
2002	0.0	0.0	0.0	131.5	196.6	257.1	168.0	620.0	269.9	0.0	64.0	12.5	1719.6
2003	0.0	47.0	43.0	292.1	0.0	220.5	80.0	457.1	279.0	38.0	0.0	0.0	1456.7
2004	0.0	0.0	3.5	135.0	0.0	66.2	109.0	67.0	22.0	16.0	42.0	7.0	467.7
2005	0.0	0.0	219.2	30.5	219.6	56.5	56.5			0.0	0.0		582.3
Av.	1.6	4.7	56.8	161.2	166.4	192.5	189.4	343.2	222.3	130.5	33.0	8.1	1452.2
Min.	0.0	0.0	0.0	30.5	0.0	37.0	56.5	67.0	22.0	0.0	0.0	0.0	467.7
Max.	11.0	47.0	219.2	325.0	330.0	466.7	350.0	620.0	422.0	422.7	129.0	53.0	2437.9

Source: Tihama Development Authority

Monthly Rainfall, Period 1996-2005

Governorate	ibb	StationNo.	9.07	StationType	Location:	UTM_E_Map	UTM_N_Map
		StationName	Yatim			Longitude	Latitude
						44 22'	14 18'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	0.0	71.4	154.8	66.3	113.1	94.5	71.1	27.5	0.0	14.8	0.0	613.5
1997	0.0	15.8	30.1	87.8	130.8	77.1	100.9	99.6	43.9	44.9	67.1	0.0	698.0
1998	13.9	30.7	83.3	71.7	73.7	71.4	161.2	296.2	45.7	0.0	0.0	0.0	847.8
1999	20.2	0.0	87.0	25.4	0.0	85.4	216.3	213.2	69.4	0.0	0.0	0.0	716.9
2000	0.0	0.0	21.8	63.4	43.6	39.8	171.9	272.5	95.3	0.0	0.0	0.0	708.3
2001	0.0	0.0	158.8	114.9	176.9	75.4	200.1	293.8	63.7	0.0	0.0	15.4	1099.0
2002				131.9	95.3	58.2	189.2	107.1	182.5	0.0	0.0	0.0	764.2
2003	0.0	38.4	0.0	189.9	0.0	45.2	83.1	269.7	48.7	0.0	26.9	0.0	701.9
2004	0.0	0.0	43.5	213.5	73.4	41.5	97.2	88.9	0.0	62.7	0.0	0.0	620.7
2005	0.0	0.0	54.9	134.2	90.9	61.3	106.6	214.2	33.4	0.0	0.0	0.0	695.5
Av.	3.8	9.4	61.2	118.8	75.1	66.8	142.1	192.6	61.0	10.8	10.9	1.7	746.6
Min.	0.0	0.0	0.0	25.4	0.0	39.8	83.1	71.1	0.0	0.0	0.0	0.0	613.5
Max.	20.2	38.4	158.8	213.5	176.9	113.1	216.3	296.2	182.5	62.7	67.1	15.4	1099.0

Monthly Rainfall, Period 1996-2005

Governorate	ibb	StationNo.	9.05	StationType	Location:	UTM_E_Map	UTM_N_Map
		StationName	Al-Daili Sumara			Longitude	Latitude
						44 12'	14 07'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	12.4	0.0	44.2	69.6	76.2	103.4	141.4	85.0	19.0	0.0	5.0	13.0	599.2
1997	37.9	0.0	40.6	98.4	185.6	97.7	116.9	114.2	62.0	145.2	89.0	0.0	987.5
1998	6.2	3.0	32.5	74.5	115.8	140.7	119.4	279.7	88.7	24.3	0.0	7.0	891.8
1999	0.0	0.0	21.1	25.5	63.0	74.0	174.0	179.9	41.5	185.0	0.0	3.8	767.8
2000	0.0	0.0	5.5	173.0	197.7	7.8	104.2	128.3	39.7	32.5	41.5	14.1	744.3
2001	0.0	0.0	172.2	93.5	120.3	55.2	118.5	140.5	109.5	29.8	0.0	0.0	839.5
2002	0.0	0.0	77.0	105.8	81.0	41.8	199.2	102.5	42.6	61.7	20.8	17.9	750.3
2003	8.0	35.0	27.3	98.2	64.5	69.0	67.8	186.8	78.0	17.0	10.8	10.5	672.9
2004	0.0	0.0	3.5	135.0	0.0	66.2	109.0	67.0	22.0	16.0	42.0	7.0	467.7
2005	5.5	0.0	106.4	38.1	141.7	99.5				0.0	3.5		394.7
Av.	7.0	3.8	53.0	91.2	104.6	75.5	127.8	142.7	55.9	51.2	21.3	8.1	708.6
Min.	0.0	0.0	3.5	25.5	0.0	7.8	67.8	67.0	19.0	0.0	0.0	0.0	394.7
Max.	37.9	35.0	172.2	173.0	197.7	140.7	199.2	279.7	109.5	185.0	89.0	17.9	987.5

Source: Tihama Development Authority

Monthly Rainfall, Period 1996-2005

Governorate	Al-Mahweet	StationNo.	2.07	StationType	Al-Mahweet	Location:	UTM_E_Map	UTM_N_Map
		StationName					Longitude:	Latitude:
							43 54'	15 30'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.0	0.0	54.7	158.1	61.5	86.8	46.6	84.8	53.9	0.0	0.0	0.0	546.4
1997	0.0	0.0	31.4	55.6	122.4	86.0	241.7	178.5	124.9	125.8	64.8	0.0	1031.1
1998	0.0	0.0	0.0	30.1	97.6	25.2	167.2	176.2	123.3	40.2	0.0	0.0	659.8
1999	0.0	0.0	24.5	123.8	34.8	98.5	134.0	86.2	5.8	80.7	33.0	13.2	634.5
2000	45.2	27.2	26.0	79.5	51.5	0.0	140.1	180.3	28.2	85.6	0.0	0.0	663.6
2001	0.0	0.0	144.7	182.4	240.2	20.4	103.6	271.4	28.2	85.6	0.0	0.0	1076.5
2002	0.0	0.0	0.0	23.5	35.2	25.3	72.8	35.1	52.3	0.0	0.0	61.5	305.7
2003	0.0	51.0	0.0	176.5	0.0	62.0	0.0	113.0	0.0	0.0	0.0	0.0	402.5
2004	0.0	50.4	20.3	196.4	0.0	50.6	155.7	248.3	115.8	10.2	0.0	0.0	847.7
2005	0.0	0.0	15.2	146.3	160.4	72.7	42.5	143.2	55.6	0.0	50.3	0.0	686.2
Av.	4.5	12.9	31.7	117.2	80.4	52.8	110.4	151.7	58.8	42.8	14.8	7.5	685.4
Min.	0.0	0.0	0.0	23.5	0.0	0.0	0.0	35.1	0.0	0.0	0.0	0.0	305.7
Max.	45.2	51.0	144.7	196.4	240.2	98.5	241.7	271.4	124.9	125.8	64.8	61.5	1076.5

Monthly Rainfall, Period 1996-2005

Governorate	Al-Mahweet	StationNo.	2.15	StationType	Shibam	Location:	UTM_E_Map	UTM_N_Map
		StationName					Longitude:	Latitude:
							43 32'	15 28'

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	24.0	4.0	36.0	146.0	37.0	113.0	159.0	141.0	0.0	0.0	0.0	0.0	660.0
1997	0.0	16.0	55.0	43.0	30.4	37.0	58.0	40.0	0.0	57.0	42.0	0.0	378.4
1998	0.0	0.0	0.0	46.0	98.0	31.0	203.0	237.0	30.0	0.0	0.0	0.0	645.0
1999	0.0	0.0	0.0	28.0	0.0	0.0	126.0	75.0	37.0	0.0	0.0	0.0	264.0
2000	0.0	0.0	20.0	55.0	0.0	0.0	70.6	80.7	0.0	27.0	17.0	0.0	270.3
2001	0.0	0.0	30.0	48.5	70.0	0.0	149.5	96.0	0.0	0.0	0.0	0.0	394.0
2002	0.0	0.0	75.0	55.0	28.0	14.0	112.0	71.0	18.0	0.0	0.0	0.0	373.0
2003	0.0	0.0	0.0	44.0	0.0	0.0	67.0	109.0	0.0	0.0	0.0	0.0	220.0
2004	0.0	0.0	0.0	78.0	0.0	9.0	75.3	53.8	0.0	0.0	0.0	0.0	216.1
2005	0.0	0.0	0.0	93.5	34.0	7.0	89.0	102.0	3.5	0.0	0.0	0.0	329.0
Av.	2.4	2.0	21.6	63.5	29.7	21.1	110.9	100.6	8.9	8.4	5.9	0.0	375.0
Min.	0.0	0.0	0.0	26.0	0.0	0.0	58.0	40.0	0.0	0.0	0.0	0.0	216.1
Max.	24.0	16.0	75.0	146.0	98.0	113.0	203.0	237.0	37.0	57.0	42.0	0.0	660.0

Source: Tihama Development Authority

Monthly Temperature (1989,1990,1993,1996,1997)

Governorate	Sanaa	StationName	Al Amanah	StationType	Location	UTM_N_Map	1701935	UTM_E_Map	414581
					Longitude	44.20	Latitude	15.39	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec
1989	Min.					14.9	15.9					
	Max.					28.5	28.6					
	Ave.					22.1	23.5					
1990	Min.	8.6	11.7	11.5	12.2			16.7	13.9	11.3		
	Max.	23.8	23.8	27.1	26.2			29.9	28.3	25.8		
	Ave.	15.5	16.8	18.6	18.9			23.2	21.4	19.4		
1992	Min.									6.6	6.6	6.0
	Min.	8.0	10.4		11.9	14.2	15.8	15.6				
	Max.	23.5	22.7		24.7	27.4	29.9	30.1				
1996	Min.							22.5				
	Min.						16.2	15.7	14.3	9.6	6.9	
	Max.						29.0	30.1	28.3	25.8	23.6	
1997	Min.	11.6	10.3	11.2	11.4	13.2	14.4	12.2	11.7	12.6	12.8	12.0
	Max.	28.1	26.5	26.8	27.3	27.9	28.7	28.0	28.2	27.1	27.3	27.8
	Ave.	15.7	11.2	13.6	15.4	12.1	15.4	15.7	12.5	12.3	18.5	16.9
	Ave.	16.7	16.6	18.1	18.3	19.2	22.5	21.8	20.1	16.8	15.8	15.7

Monthly Humidity and Radiation (1989,1990,1993,1996,1997)

Governorate	Sanaa	StationName	Al Amanah	StationType	Location	UTM_N_Map	1701935	UTM_E_Map	414581
					Longitude	44.20	Latitude	15.39	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec
1989	Min.					26.2	23.6					
	Max.					27.9	24.8					
	Ave.					27.2	24.3					
1990	Min.	25.7	26.1	26.0	27.0			2.1	3.4	-0.3		
	Max.	27.4	27.4	27.8	27.7			51.3	47.0	12.2		
	Ave.	26.5	26.6	26.8	26.9			22.5	20.0	3.5		
1993	Min.	17.0	28.4		29.5	16.2	4.1	7.5				
	Max.	67.7	77.3		87.5	64.7	44.7	67.9				
	Ave.	41.4	53.5		59.6	38.5	19.6	33.1				
1996	Min.						7.8	5.7	1.1	4.1	7.7	
	Max.						51.8	58.4	27.8	5.1	12.4	
	Ave.						29.8	32.0	14.4	4.6	10.1	
1997	Min.		0.0	2.1		5.3	1.8			2.3	4.2	9.3
	Max.	28.2	26.4	36.0	38.4	38.7	32.8	47.2	43.6	42.7	36.0	34.9
	Ave.	19.6	17.9	18.8	18.9	20.4	22.1	21.0	19.5	19.9	19.7	19.9
	Ave.	31.7	31.5	22.9	39.4	30.6	24.1	31.6	22.1	10.4	15.0	21.4

Monthly Temperature (1998 - 2005)

Governorate	Ta'izz	StationName	Ta'izz	StationType	Location:	UTM N_Map	1502795	UTM E_Map	394421
		Altitude	1311			Longitude	44.02	Latitude	13.59

Year		Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec
1998	Min.						23.4	23.2	21.9		18.8	17.0	15.8
	Max.						32.3	31.1	29.9		29.6	29.1	26.7
	Ave.						27.4	26.7	25.3		23.1	22.2	20.3
1999	Min.	15.8	17.7	18.5	21.4	22.1	21.6	21.5	21.6	20.2	18.2	16.8	15.0
	Max.	26.1	28.4	27.8	31.7	33.4	32.2	29.8	30.6	31.1	29.1	28.3	26.2
	Ave.	20.1	22.2	22.4	25.8	26.8	26.4	25.5	25.7	24.7	22.4	21.6	19.5
2000	Min.	15.2	17.0	18.8	20.8	21.9	22.4	22.8	22.7	20.1	18.7	17.0	16.3
	Max.	26.3	28.3	29.0	31.1	32.9	32.6	31.1	30.7	30.0	29.1	27.4	26.7
	Ave.	20.0	21.9	23.1	25.1	26.5	27.0	26.7	26.3	23.9	22.7	21.3	20.4
2001	Min.	14.2	16.1	19.7	20.9	20.8	23.5	23.2	21.8	20.2	19.3	16.7	16.6
	Max.	24.9	27.1	28.7	31.5	32.6	32.4	31.5	30.1	30.9	30.6	28.3	27.2
	Ave.	18.5	20.6	23.2	25.1	25.5	27.4	26.8	25.3	24.7	23.8	21.5	20.7
2002	Min.	15.3	16.9	18.8	20.8	20.8	23.5	24.4	22.3	20.3	18.2	17.6	17.6
	Max.	26.2	28.6	29.0	31.6	32.6	32.4	32.2	31.3	31.1	29.0	28.2	26.8
	Ave.	20.0	22.0	23.1	25.2	25.5	27.4	27.8	26.3	24.7	22.4	21.8	20.9
2003	Min.	14.3	16.1	19.8	21.9	22.1	22.4	22.9	21.4	20.8	19.2		
	Max.	24.9	27.1	29.0	33.0	33.5	31.7	31.0	30.7	30.8	30.6		
	Ave.	18.6	20.6	23.5	26.3	26.8	26.7	26.3	25.2	24.8	23.9		
2004	Min.	15.7	16.1	19.7	20.9	20.8	23.5	24.3	22.5	20.0	18.7	17.9	15.8
	Max.	24.8	27.1	28.7	31.5	32.6	32.4	32.2	31.3	30.5	29.1	28.0	26.7
	Ave.	18.8	20.6	23.2	25.1	25.5	27.4	27.7	26.4	24.2	22.7	22.1	19.6
2005	Min.			22.1	21.5	21.9	22.6	23.3	22.9	20.8	18.9	17.8	
	Max.			29.1	31.1	31.8	32.0	30.9	30.6	31.2	30.1	28.7	
	Ave.			25.0	25.6	26.0	26.8	26.8	26.4	24.9	23.4	22.1	
Average		20.0	21.9	23.9	26.1	26.8	27.4	27.1	26.2	25.2	23.8	22.4	21.1

Monthly Humidity (1998 - 2005)

Governorate	Ta'izz	Station Name	Ta'izz	Station Type	Location	UTM N Map	UTM E Map	394421
		Altitude	1311			1502795	44.02	13.59
						Longitude	Latitude	

Year	Jan	Feb	March	April	May	June	July	Aug	Sep	Oct	Nov	Dec
1998	Min.					24.9	33.4	42.5		20.5	18.2	29.2
	Max.					62.3	69.6	82.6		76.8	62.5	85.3
	Ave.					41.4	51.1	63.0		48.3	41.0	63.6
1999	Min.	30.6	25.8	35.8	18.1	26.4	35.1	35.8	30.4	30.6	22.7	31.8
	Max.	84.3	74.6	78.5	55.0	70.4	77.4	77.0	83.9	86.9	74.8	84.5
	Ave.	60.2	50.4	58.1	33.9	42.5	47.9	56.4	58.8	63.6	50.3	61.5
2000	Min.	29.7	23.4	24.3	23.3	22.4	31.9	34.8	34.8	30.3	28.1	32.5
	Max.	84.0	73.0	64.7	63.1	65.1	68.3	70.3	85.9	86.3	81.0	85.7
	Ave.	58.9	48.4	44.8	42.0	46.3	49.4	52.2	63.6	63.8	57.2	64.7
2001	Min.	35.9	27.9	30.3	22.2	22.9	31.2	41.7	31.1	23.4	23.2	29.7
	Max.	88.5	80.4	69.5	63.1	77.3	67.1	84.1	83.8	80.4	76.1	83.8
	Ave.	67.5	58.5	51.7	44.0	52.2	41.4	49.7	60.3	55.7	52.7	62.2
2002	Min.	29.6	22.1	24.3	16.8	22.9	25.2	31.9	30.4	30.6	20.6	21.8
	Max.	84.0	72.4	64.7	46.7	59.0	55.1	68.9	83.8	86.9	69.1	71.5
	Ave.	58.8	47.5	44.8	32.9	52.2	41.4	39.8	58.8	62.6	43.9	40.4
2003	Min.	36.5	27.9	32.8	17.1	29.2	35.4	39.9	33.5	23.3		
	Max.	88.4	80.4	75.2	62.4	66.5	70.2	67.8	81.1	82.3		
	Ave.	67.9	58.5	55.5	42.7	42.0	49.4	53.0	60.5	57.2		
2004	Min.	37.4	27.9	30.3	22.2	24.7	25.3	31.5	32.5	30.3	28.0	29.2
	Max.	78.3	80.4	69.5	63.1	77.3	59.0	55.7	84.1	86.3	78.6	85.3
	Ave.	63.5	58.5	51.7	44.0	52.2	41.4	39.9	60.6	63.8	53.2	66.1
2005	Min.			17.6	23.0	27.5	34.3	36.9	30.8	20.4	28.1	
	Max.			30.6	60.1	71.1	73.2	69.9	81.0	69.8	81.0	
	Ave.			24.0	40.3	51.6	52.7	53.4	58.7	47.5	59.1	
Average	60.2	52.1	46.6	39.8	47.7	44.8	49.0	55.9	58.5	55.3	50.0	57.1

16.3 Hydrological Data

Monthly Total Flow in Mm³, Period 1996-2005

Governorate	StationNo.	32	StationType	UTM_E_Map	326000	UTM_N_Map	1655600
Wadi Name	StationName	Wadi Siham	Mahel Saleem	Longitude		Latitude	
(Mm ³)							

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.62	0.61	1.42	5.90	3.45	2.70	6.83	2.00	1.50				25.0
1997	0.34	0.34	1.76	0.83	1.73	2.00	3.75	2.60	1.42	9.46	7.23	1.33	32.8
1998		0.70	0.93	0.52	1.73		8.19	77.79	15.60	7.30	5.20	4.50	122.5
1999	3.60	2.69	2.80	1.80	1.73	1.75	3.20	4.50	3.40	1.82	1.10	1.21	29.6
2000	1.35	0.91	0.62	1.80	1.70	0.44	4.02	4.55	2.10	1.51	1.71	1.02	21.7
2001	0.72	0.44	5.10	4.41	4.50	0.67	28.20	35.30	4.93	2.37	0.73	0.81	88.2
2002	1.10	0.99	1.20	4.00	1.10	0.23	49.81	20.83	6.21	0.83	0.35	0.30	87.0
2003	0.22	0.56	0.38	1.51		1.84	47.28	16.21	6.38	0.51	0.53	0.27	75.7
2004	0.53	0.28	2.29	12.91	5.32	2.99	12.38	29.29	3.07	5.82	1.72	0.94	77.5
2005	0.52	0.64	11.10	26.20	11.37	1.74	9.07	13.55	1.63	1.71	0.34	0.12	78.0
Av.	1.0	0.8	2.8	6.0	3.6	1.6	17.3	20.7	4.6	3.5	2.1	1.2	65.1
Min.	0.2	0.3	0.4	0.5	1.1	0.2	3.2	2.0	1.4	0.5	0.3	0.1	
Max.	3.6	2.7	11.1	26.2	11.4	3.0	49.8	77.8	15.6	9.5	7.2	4.5	122.5

Monthly Total Flow in Mm³, Period 1996-2005

Governorate	StationNo.	42.01	StationType	UTM_E_Map	316600	UTM_N_Map	1727400
Wadi Name	StationName	Wadi Mawr	Shat Al-Awg	Longitude		Latitude	
(Mm ³)							

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	5.66	6.14	54.94	21.43	6.82	58.63	9.40	11.23	9.13	5.31	4.34	5.26	198.3
1997	2.48	2.28	22.69	17.48	25.87	57.60	64.09	41.84	12.22	47.25	25.44	10.27	329.5
1998	3.19	2.82	43.89	4.55	15.23	2.91	11.74	68.99	44.72	0.00	0.00	0.00	198.0
1999	0.77	0.79	17.11	0.83	0.85	0.87	35.19	35.33	14.49	4.57	0.81	0.74	112.4
2000													
2001	1.30	2.90	39.62	27.84	23.25	15.00	52.32	29.57	14.00	14.00	12.00	8.00	239.8
2002	7.67	2.10	4.48	26.79	3.10	3.60	23.18	44.84	28.47	5.20	4.20	4.80	158.4
2003	9.73	11.82	12.94	126.38	11.74	17.89	13.85	86.50	21.36	11.63	12.43	10.07	346.3
2004	17.12	10.44	13.21	95.33	9.43	18.00	67.40	38.10	12.15	10.63	9.72	9.42	311.0
2005	8.95	10.13	16.02	89.05	26.12	8.10	8.00	43.76	19.67	7.75	7.50	7.75	252.8
Av.	6.3	5.5	25.0	45.5	13.6	20.3	31.7	44.5	19.6	11.8	8.5	6.3	238.5
Min.	0.8	0.8	4.5	0.8	0.9	0.9	8.0	11.2	9.1	0.0	0.0	0.0	112.4
Max.	17.1	11.8	54.9	126.4	26.1	58.6	67.4	86.5	44.7	47.3	25.4	10.3	346.3

Monthly Total Flow in Mm3, Period 1996-2005

Governorate	StationNo.	StationType	UTM_E_Map	UTM_N_Map
Wadi Name	Wadi Zabid	Al-Kolah	Longitude	Latitude
	49.01		336000	1566000

(Mm³)

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	2.26	1.26	3.39	9.68	28.20	20.80	16.23	17.46	10.39	5.44	2.01	1.41	118.5
1997	1.76	1.50	0.19	0.89	0.78	20.80	18.49	28.22	38.35	37.20	17.50	0.00	165.7
1998				3.38	8.09	0.00	48.49	0.00	32.45	31.20			123.6
1999	0.00	1.83	1.73	1.06	3.73	4.44	9.33	23.30	18.51	19.20	3.24	1.47	87.8
2000	1.91	1.68	1.27										4.9
2001	2.31	1.33	1.02	5.08	6.50	9.50	1.73	25.65	27.63	5.71	2.57	2.06	91.1
2002	2.71	0.99	0.83	10.11	9.74	13.68	8.75	29.15	11.33	17.13	3.17	1.63	109.2
2003	0.83	0.31	0.39	7.45	0.74	2.15	3.41	21.37	8.73	2.52	0.04	1.39	49.3
2004	1.40	1.35	0.03	1.59	0.41	2.96	10.90	32.21	7.79	2.97	0.00	0.00	61.6
2005	0.00	0.00	4.98	7.52	12.42	7.82	2.70	38.80	10.63	3.39	0.83	0.12	89.2
Av.	1.5	1.1	1.5	5.2	7.8	9.1	13.3	24.0	18.4	13.9	3.7	1.0	100.6
Min.	0.0	0.0	0.0	0.9	0.4	0.0	1.7	0.0	7.8	2.5	0.0	0.0	
Max.	2.7	1.8	5.0	10.1	28.2	20.8	48.5	38.8	38.4	37.2	17.5	2.1	165.7

Monthly Total Flow in Mm3, Period 1996-2005

Governorate	StationNo.	StationType	UTM_E_Map	UTM_N_Map
Wadi Name	Wadi Rasyan		Longitude	Latitude
	59.01		345800	1483500

(Mm³)

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.00	0.00	0.03	0.25	2.26	2.71	2.24	0.60	2.92	1.46	0.56	0.37	13.4
1997	0.20	0.00	0.00	0.50	0.32	0.12	0.00	0.00	3.64	0.37	1.11	0.00	6.3
1998				0.39	0.72		0.00	4.58	2.69	5.02	1.07		14.5
1999	0.00	0.37	0.20	0.12	0.77	0.11	0.13	1.00	1.81	0.78	0.54	0.52	6.4
2000	0.41	0.21	0.08										0.7
2001									0.87	3.90	0.33	0.64	5.7
2002	0.25	0.02	0.25	0.08	2.83	1.86	0.20	0.12	0.53	0.33	0.43	0.43	7.3
2003	0.13	0.03	0.19	0.41	0.34	0.64	0.25	0.46	1.42	1.46	0.88	0.26	6.5
2004	0.00	0.00	0.00	1.08	0.00	0.00	0.00	0.00	0.00	3.52	0.00	0.00	4.6
2005	0.00	0.00	0.00	15.85	0.56	0.48	0.32	1.25	7.68	1.26	1.12	0.00	28.5
Av.	0.1	0.1	0.1	2.3	1.0	0.8	0.4	1.0	2.4	2.0	0.7	0.3	11.2
Min.	0.0	0.0	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.3	0.0	0.0	
Max.	0.4	0.4	0.3	15.9	2.8	2.7	2.2	4.6	7.7	5.0	1.1	0.6	28.5

Monthly Total Flow in Mm3, Period 1996-2005

Governorate	StationNo.	StationType	Location	UTM_E_Map	UTM_N_Map	1589600
Wadi Rima	48.01	Mishrafah		345800		
Wadi Name	StationName		Longitude	Latitude		

(Mm³)

Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
1996	0.24	0.00	0.48	1.48	7.61	0.00	0.00	5.62	10.17	4.62	1.23	0.92	32.4
1997	0.86	0.00	0.00			0.40	13.80	3.74		0.00	8.80		27.6
1998				1.98	5.21	0.00	4.84	1.68	0.00	1.10	9.10		23.9
1999	1.72	1.58	2.72	3.05	1.77	0.56	9.68	16.43	12.59	8.00	2.32	1.47	61.9
2000	1.05	0.88	1.24										3.2
2001							5.80	35.21	6.82		2.78	2.10	52.7
2002	0.86	0.44	4.02	2.88	0.59	6.20	4.25	5.02	7.51	6.27	3.09	1.98	43.1
2003	0.34	0.18	0.13	3.83	1.47	1.42	1.45	15.26	3.27	5.26	1.65	0.23	34.5
2004	0.00	0.00	0.00	24.21	3.65	3.57	7.01	24.54	0.00	0.22	0.00	0.00	63.2
2005	0.00	0.00	2.60	7.58	29.60	3.54	7.63	41.61	10.27	3.65	1.21	0.00	107.7
Av.	0.6	0.4	1.4	6.4	7.1	2.0	6.1	16.6	6.3	3.6	3.4	1.0	54.8
Min.	0.0	0.0	0.0	1.5	0.6	0.0	0.0	1.7	0.0	0.0	0.0	0.0	
Max.	1.7	1.6	4.0	24.2	29.6	6.2	13.8	41.6	12.6	8.0	9.1	2.1	107.7

17. PRESS RELEASE

- 17.1 Thawrah 14 February 2007**
- 17.2 Thawrah 19 February 2007**
- 17.3 News Yemen 13 February 2007**
- 17.4 Thawrah 24 July 2007**
- 17.5 Thawrah 2 October 2007**
- 17.6 News Yemen 7 October 2007**
- 17.7 Yemen Times 11 October 2007**

في ورشة عمل

مناقشة احتياجات خمس محافظات من مياه الشرب



■ كتيب/ أحمد الأسد

عقدت أمس بصنعاء ورشة عمل حول نتائج التقرير الذي شمل خمس محافظات لدراسة احتياجاتها لمشاريع مياه الشرب نظمتها الهيئة العامة لمشاريع مياه الريف بمشاركة رؤساء المجالس المحلية ومدراء المديريات المستقبلية من مشاريع المنظمة.

وفي حفل الافتتاح أكد الأخ علي الصريمي- رئيس الهيئة أهمية هذه الورشة لوضع الدراسات التحليلية الاقتصادية والاجتماعية والجيولوجية وتستهدف الوقوف على المشكلة بمختلف جوانبها

ووضع للمسات الأخيرة لما يمكن أن يقدمه الجانب الياباني من دعم لمياه الريف خلال السنوات القادمة، كما ستضع معالم التعاون الياباني لتقديم المساعدات مستقبلاً.

وتوقع أن تخرج الورشة بإضافات جديدة للرؤية المستقبلية للهيئة والمنظمات الدولية الداعمة لمشاريعنا كالبنك الدولي والسفارة الهولندية والجهات المحلية كالصندوق الاجتماعي والمجالس المحلية في عملية تنفيذ مشاريع مياه الريف في المناطق المستهدفة. كما أكد كل من السيد هانور

السكرتير الأول بالسفارة اليابانية بصنعاء والسيد ناجاتا - رئيس فريق منظمة (جايبكا) اليابانية على ضرورة تفعيل الشراكة اليمينية اليابانية في مجال استراتيجية مياه الريف باعتبار اليابان إحدى الدول المانحة لليمن حيث بدأتنا النشاط التحويلي لليمن في هذا المجال منذ عقد السبعينات في القرن الماضي.

مؤكدين استعدادهم لمواصلة الدعم لليمن من خلال الهيئة العامة لمشاريع مياه الريف خلال الفترة المقبلة

تصوير/ محمد حريس

Translation

Thawrah Newspaper Report
Wed. 14 Feb. 2007.

A DISCUSSION WAS CONDUCTED IN A SEMINAR ABOUT THE NEED OF DRINKING WATER IN FIVE GOVERNORATES.

- Reported by Ahmed Al-Assad.

A seminar was held yesterday in Sana'a about the results of a report that involved five governorates, concerning their needs for drinking water projects study and it was conducted and organized by GARWSP (General Authority for Rural Water Supply Project), incorporation with Heads of the local councils, and the General Directors of the benefiting Districts.

At the opening ceremonial talks, the Chairman of GARWSP Mr. Ali Al-Surami, emphasized on the important of this seminar, in relation to the state of the economical, social and geological studies and its objectives to analysis and examine its diversity issues from every aspect; as well as to put final touches on what the Japanese could render to support the rural water supply within the next coming years. Consequently, it will mark a significant milestone on the Japanese-Yemeni cooperation in future grant aids. It's expected that the seminar will come out with new future concepts for GARWSP, plus the International Organizations which support our projects such as the World Bank, the Netherlands Embassy, and the local entities like the social funds, and the local councils in the process of executing the Rural Water Projects in the targeted areas.

In addition, the first secretary in the Japanese Embassy in Sana'a, Mr. Hattori and Mr. Nagata, the Advisor of the Japan International Agency (JICA), elaborated further by assuring the necessity to effect on the Japanese-Yemeni cooperation strategy in the Rural Water Projects, as it is considered that Japan is one of the donating countries to Yemen, where in the pass decades, since the seventies, it had started the funding activities to Yemen, in this respect, confirming their willingness and readiness to proceed with the grant support to Yemen via GARWSP and during the next phase.

بتمويل ياباني تنفيذ ٣ مشاريع مياه الريف مطلع أبريل

■ بكتب/ احمد الأسد

تم التوقيع أمس الأول بمقر الهيئة العامة لمشاريع مياه الريف على المحضر الخاص بمناقشة التقرير المرطبي لمشروع مياه الريف ودراسات الموارد المائية بين الهيئة والوكالة اليابانية للتعاون الدولي (جايكا) وقعتها عن الجانب اليمني الأخ علي محمد الصريمي - رئيس الهيئة، فيما وقعتها عن الوكالة السيد ناجاتا - رئيس بعثة (جايكا) والسيد فوجي - رئيس فريق الدراسة التابعة للوكالة اليابانية. ويذكر أنه سيتم البدء بتنفيذ ثلاثة مشاريع للموارد المائية ضمن الاتفاقية باعتبارها من أهم المشاريع المتوقعة تنفيذها في مطلع شهر أبريل المقبل في ثلاث محافظات هي صنعاء وذمار والمحويت، وذلك بالتنسيق مع رؤساء المجالس المحلية بالمحافظات ومدراء المديريات بهدف تسهيل إنجاز تلك المشاريع وضمان ديمومتها على العطاء وتوفير المياه للمواطنين من سكان تلك المناطق المستهدفة. حضر التوقيع على محضر الاتفاقية المهندس فوزي الخرياش - مدير عام التخطيط والتعاون الدولي.

Translation of above newspaper article

Thawrah Newspaper

Monday, 19 February 2007

IMPLEMENTATION OF 3 RURAL WATER PROJECTS – FUNDED BY JAPAN

- Reported by Ahmed Al-Assad

The day before yesterday, at GARWSP (General Authority for Rural Water Supply Projects) main office in Sana'a, the minutes on discussions concerning the interim report on the rural water supply projects and studies on water resources was agreed between GARWSP and Japan International Cooperation Agency (JICA). The chairman of GARWSP, Mr. Ali Mohamed Al-Sureimi signed on behalf the Yemeni government while Mr. Nagata, head of the Japanese mission and Mr. Fujii, team leader of the Study Team signed on behalf of JICA. According to the agreement, 3 projects for water supply, as they are considered to be significant projects, shall be implemented at the beginning of April 2007 in 3 governorates of Sana'a, Dhamar and Mawheet. Coordination with heads of local councils in the governorates and directors of the Districts is important for facilitating success to those projects and assurance for providing water supply to the benefiting population of the targeted areas.

Present at the minutes signing was Eng. Fawzi Al-Kirbash, General Director for Planning and International Cooperation of GARWSP.

حكومة اليابان تدعم تحسين إدارة الموارد المائية في خمس محافظات يمنية
13/02/2007

: أحمد الزيلعي، نيوزيم

نفذت الهيئة العامة لمياه الريف الوكالة اليابانية للتعاون الدولي (جاياكا) ندوة خاصة عنيت بدراسة إدارة الموارد المائية وتحسينها في خمس محافظات في اليمن تهدف إلى صياغة تحسين إمداد مياه الريف للمواقع المغرلة والمساعدة في صياغة العمل لتنمية قدرات الهيئة العامة لمياه الريف وأشارت الدراسة إلى عدد المواقع المرشحة لخطة تحسين إمداد مياه الريف والتي يصل عددها إلى 36 موقعا في محافظات صنعاء وذمار وتعز وإب والمحويت، جاءت في محافظة صنعاء في المرتبة الأولى في عدد المواقع المرشحة للتحسين وبواقع 14 موقعا، موضحة الجدول الزمني لتنفيذها والمتمثل في مرحلتين وكل مرحلة تتوزع في سنتين ماليين ونفذت الدراسة في إطار مسحها للمواقع مقابلة شبه منظمة مع المجالس المحلية في المديرية المستهدفة وأخرى منظمة مع قادة المجتمع المحلي، إضافة إلى مقابلة ثالثة منظمة مع عينة من العائلات في المواقع المرشحة وتقييم ومناقشة سريعة مع مجموعة من الذكور والإناث في المواقع المختارة، مشيرة في ذات الوقت إلى المعدل والمتوسط والأقصى والأدنى في عدد السكان للعام 2006م في المواقع المختارة التي جرى فيها المسح في المحافظات الخمس ومقارنته بالمتوقع في 2016م حيث يبلغ إجمالي عدد السكان في بحسب معدل النمو السكاني في 2006م 269 . 128 . ويقابله الرقم المتوقع للسكان في 2016م والمقدر بـ 728 . 164 .

وقالت أن معدل الأشخاص المستهلكين والمقدرين بـ 36 . 8 فيمقدر متوسط المستهلكين بـ 18 اشخاص، مفرنة بكلفة المياه للاستعمال المحلي والتي يصل معدل سعر الاستهلاك الشهري للعائلة إلى 241 . 2 ريال فيما يقدر المتوسط بـ 300 . 1 ريال، مضيئة أن معدل دخل العائلة الشهري في المحافظات الخمس التي جرى فيها المسح يصل إلى 42 . 062 ريال، مقدرة متوسط الدخل الشهري بـ 30 . 000 ريال، مقدرة نسبة المعدل في كلفة المياه إلى الدخل الشهري للعائلة بـ 3 . 5% مقارنة بالمتوسط والذي قدرته الدراسة بـ 3 . 4%، معددة مصادر المياه المستخدمة في المواقع المرشحة لتحسين لخطة تحسين إمداد مياه الريف والتي تصل إلى 6 مصادر والتمثلة في البرك والآبار الجوفية والعيال، إضافة الآبار الخاصة وموزعي المياه عن طريق الوايتات ومشاريع المياه

وعن مدى رغبة الأهالي المستفيدين في دفع الأجر للمشروع أشارت الدراسة إلى وجود رغبة في دفع أجرة كمتوسط 200 ريال للمتر المكعب يقابله معدل الرغبة والمقدر بـ 150 ريال للمتر المكعب، مضيئة أن المستفيدين يفضلون تقدير التكاليف بناء على الاستهلاك الحقيقي ودفع الأجر شهريا كطريقتين مفضلتين للدفع من قبل السكان المستفيدين، موضحة أن النساء يمتن بطلب المياه في الوقت الضائع حسب قولها، مشيرة إلى هذا العمل يعد أيضا السبب الأول في عدم التحاق الذكور من الفئة العمرية (6-14) سنة بالتعليم الأساسي وعن طرق التحليل التي تتبعها الهيئة في التحليل للمواقع قالت الدراسة أن التحليل التي تم تنفيذها على مصادر اختبار الضخ أظهرت ثمانية مواقع من إجمالي المواقع المرشحة للتحسين البالغ عددها 36 موقعا غير صالحة للشرب نظرا لارتفاع بعض العناصر وارتفاع درجة الحرارة، موضحة أنه تم تصنيف المناطق طبقا لمعدل الضخ والتعويض وفي جانب آخر من الدراسة والمتعلق بغرلة المواقع أشارت الدراسة إلى إجمالي المواقع المغرلة والتي وصل عددها إلى 23 موقعا جاءت محافظة صنعاء في المرتبة الأولى وبواقع 7 مواقع، مشيرة إلى معايير الغرلة والتمثلة في توافر مصدر مياه آمن وعدم وجود ازدواج في للمواقع من قبل المانحين الآخرين، إضافة إلى عدم وجود خلافات حول المياه والأرض المستخدمة للمشروع وعدم وجود صعوبة في الطريق المؤدية للمواقع

وشرعت الدراسة في بيان أسباب استبعاد المواقع من الغرلة والتي يأتي في مقدمتها الإنتاجية القليلة للبنى وعدم صلاحية المياه للشرب والعودة البطينة لمنسوب المياه، إضافة إلى تهدف البئر وارتفاع درجة الحرارة، موضحة أن أقصى حد لإمداد الوحدة بالمياه يصل إلى 40 لتر لشخص الواحد في اليوم وشددت الدراسة على ضرورة تشكيل لجنة محلية لإدارة المشروع مسجلة ومصادق عليها من قبل المجلس المحلي يتم تدريبها من قبل فروع الهيئة ويتم تسليمها المرافق المنفذة كطرق لتشغيل المشروع وصيانته

ندوة تحسين إمداد مياه الريف وإدارة الموارد المائية في اليمن التي حضرها من الجانب الياباني السكرتير الأول في السفارة اليابانية في صنعاء هانوري والممثل المقيم للوكالة اليابانية للتعاون الدولي (كينيتشي ساساكي) شددت في توصياتها بضرورة تسليم المواقع التي تم غربلتها إلى المانحين كطلب لفرض سرعة التنفيذ، مشددة على ضرورة الاستجابة له وكانت حكومة اليابان قررت تقديم منحة بمبلغ 88,068 دولار لمؤسسة السلام الاجتماعية الخيرية للتنمية لتنفيذ مشروع توسعة مدرسة الميثاق في قرية الحقل في مديرية السلام بمحافظة تعز

وقال بلاغ صحفي صادر عن السفارة اليابانية بصنعاء أن هذه المنحة ستستخدم لبناء فصول دراسية إضافية في المدرسة بهدف تحسين البيئة التعليمية وتشجيع مزيدا من الطالبات والطلبة للدراسة في المدرسة

الحدير بالذكر أن حكومة اليابان قامت بتفويل سبع عشرة مشروعا في الجمهورية اليمنية خلال السنة المالية اليابانية الحالية (أبريل 2006 - مارس 2007) بما فيها مشروع مديرية السلام، بمبلغ إجمالي 1,332,994 دولارا أمريكيا

ويأتي هذا الدعم في إطار البرنامج الياباني المسمى "المنح المقدمة لمشاريع الأمن البشري الأهلية"، ويهدف هذا البرنامج إلى دعم المشاريع الأهلية الصغيرة الحجم في مجال الاحتياجات البشرية الأساسية في الدول النامية، مثل التعليم الأساسي، والعناية الصحية الأولية، وتأمينات مياه الريف

Translation

NEWS YEMEN

Japanese Government Supports Improvements in Water Resources Management in Five Governorates

Date: 13/2/2007

GARWSP and JICA held a seminar concerning the improvements of Water Resources Management in Five Governorates in the Republic of Yemen which has objectives to formulate the rural water supply improvement plan of screened sites and assist in formulating work to develop the capacity of GARWSP.

The seminar referred to the number of candidate sites to improve the rural water supply (36 sites) in five governorates of Sana'a, Dhamar, Taiz, Ibb and Al-Mahweet, in which Sana'a has the most number of candidate sites which is around 14 sites, and explained that the schedule of the study consists of two phases, each phase consisting of two fiscal years. This study was performed by making semi-organized interview with local councils in the targeted districts and other interviews with the leaders of the social community in addition to interviews with households sampled from the targeted sites and discussions with groups of males and females in the selected sites. At the same time, the seminar referred to populations for 2006 in these targeted sites and compared it with the expected population for 2010. The total population in 2006 is around 128,269 and according to population growth rates, the population in 2010 is expected to be around 164,728. The average number of persons per household is around 8.36 with a median of around 8 persons. The household monthly expenditure is around 2,241 YR with a median of around 1,300 YR, and the household monthly income in these five governorates is around 42,062 YR, and the estimated monthly income per person is around 30,000 YR. The estimated ratio of water cost to household monthly income is around 5.3% compared to the median of around 4.3%. The seminar mentioned that water resources presently used in the candidate sites are cisterns, springs, dug wells, private wells, water vendors and project wells.

After that, the seminar explained the willingness of people to pay the fees for the projects was at an average of 200 YR /M³ and 150 YR/M³ as median, and also explained that the beneficiaries suggested that fees should be calculated according to the actual consumption amount, and paying the fees on a monthly basis are the best two ways to pay. The seminar mentioned that women and children are the ones fetching water and this work including waiting time is the main reason for not receiving basic education for children of ages 6-14 years. Based on the analyzing methods of GARWSP, the seminar mentioned that water quality analyses which were made for the water sources resulted in 8 sites from the total sites (36 sites) having quality not acceptable for use due to high concentrations of some items. Also, it was explained that a classification of the sites was made based on the rates of discharge and recharge of water sources.

In the seminar, it was explained that the total number of screened sites is 23 sites, and that Sana'a governorate had the most with 7 sites. The criteria for screening included the availability of reliable water sources, no duplication of sites with other donors, no conflicts with water rights and land use, and no problems with access to the site. After that, the seminar explained that sites were screened out which have low production in the well, poor water quality, due to well collapsing and high water temperature.

The seminar explained the importance of establishing a water committee to manage the project which should be registered and approved by the local council, and this committee should be trained by GARWSP branch offices after handing over the project to manage its operation and maintenance.

The seminar on rural water supply improvement and water resources management in the Republic of Yemen with attendance from the Japanese side by the first Secretary of the Japanese Embassy in Sana'a, Mr. Hattori, and representative of JICA, Mr. Kenichi Sasaki (Mr. Kenji Nagata), recommended the necessity of submitting the screened sites to donors as a request for early implementation.

The Japanese Government has decided to donate an amount of about 88,068 USD to Salam Institution to execute an expansion project for Al-Mithaq School in Al-Haql village, Salam District of Taiz Governorate. In a journalistic announcement from the Japanese Embassy in Sana'a, this donation will be used to build additional classrooms in the school to improve the educational environment and to encourage students to study in this school.

The Japanese Government financed 17 projects in the Republic of Yemen during the current Japanese Fiscal Year (April 2006 – March 2007) including the Salam District Project with a total amount of 1.332.997 USD. And this support is part of a Japanese program called "Donation provided to Human Security Projects", and this program will support all small individual projects for basic human needs in developing countries in the field of Basic Education, Primary Health Care and Rural Water.

ممولة من الحكومة اليابانية افتتاح ثلاثة مشاريع مياه ريف في ثلاث محافظات

كتب/ أحمد الأسد

□ .. تم أمس بمحافظة صنعاء افتتاح مشروع مياه الخرابة بني مطر والذي يعد ضمن ثلاثة مشاريع ريادية بتمويل من الحكومة اليابانية في ثلاث محافظات هي: صنعاء ، ذمار، المحويت .. بتكلفة تصل إلى ٧٣ مليوناً و٨٥٠ الف ريال وبالمساهمة من الحكومة اليمنية في حفر الآبار.

وفي تصريح له (الثورة الاقتصادية) أوضح الأخ علي محمد الصريمي رئيس الهيئة العامة لمشاريع مياه الريف أن عدد المستفيدين من هذه المشاريع يصل إلى نحو ٤٤٩٤ نسمة وقد تم تشكيل لجان وجمعيات مستخدمي المياه للثلاثة المشاريع وذلك بغرض ديمومتها وإدارتها بالأساليب الحديثة وبمشاركة المجتمعات المحلية وبالتنسيق والتعاون مع قيادات المجالس المحلية بالمحافظات الموجودة فيها تلك المشاريع.

وأشار الصريمي في ختام تصريحه إلى أنه تم افتتاح هذه المشاريع بحضور السيد (ياما جوشي) نائب السفير الياباني بصنعاء الذي بدوره أكد على استمرارية الدعم لليمن في هذا المجال من قبل حكومته واستعدادها التام لتنفيذ المزيد من مشاريع مياه الريف في الجمهورية اليمنية من خلال منظمة (جايجا) اليابانية التي تعمل في اليمن منذ فترة طويلة.

Translation of above newspaper article

Thawrah Newspaper
Tuesday, 24 July 2007

INAUGURATION OF 3 PILOT PROJECTS FINANCED BY JAPANESE GOVERNMENT IN 3 GOVERNORATES

Yesterday, on 23 July, an inauguration was held for Al Kharaba in Bani Matar, which is one of the 3 pilot projects financed by the Japanese government in the governorates of Sana'a, Dahmar and Al Mawheet for a total cost of 73,850 thousand Yemeni Rials, with contribution by the government of Yemen through drilling of wells.

The Chairman of GARWSP clarified to Thawra Economic that the beneficiaries of the 3 projects reached 4,494 persons. The water user committees are already formed in order to manage the facilities for sustainability and continuation of this project with coordination of the Local Council leaders in the 3 governorates. Also, the Chairman announced that this inauguration was carried out by Mr. Yamaguchi, Counselor of the Embassy of Japan in Yemen. Mr. Yamaguchi emphasized that assistance for Yemen will continue in rural water supply and the Japanese government is ready to implement further projects for rural water supply in Yemen through JICA who is working in Yemen since a long time ago.

في ندوة عرض نتائج التقرير النهائي لمكونات إمداد مياه الريف وزير المياه: فشل مشاريع المياه يعود لعدم وجود إدارة كفؤة وغياب مساهمة المستفيدين

■،، الثورة/ أحمد الأسد

في الآبار وهي غير مكلفة ويتمثل في بناء حواجز لمنع دخول مياه الأمطار أو تسرب بعض المواد الضارة إلى تلك الآبار.

من جانبه أكد الأخ علي محمد الصريمي رئيس الهيئة العامة لمشاريع مياه الريف أن هذه الندوة جاءت لاستعراض مسودة التقرير النهائي لفريق المسح والدراسة الميدانية من قبل الفريق الياباني بالتعاون مع الهيئة التي شملت تنفيذ ٣ مشاريع مياه ريادية من ضمن المشاريع المختارة والبالغ عددها (٢٣) مشروعاً في خمس محافظات هي، صنعاء، ذمار، تعز، إب، والمحويت وسيتم البدء باستكمال الإجراءات الفنية كمرحلة ثانية وموافقة الجانب الياباني على التمويل لتلك المشاريع والتي من شأنها أن تساهم في رفع القدرات المؤسسية للفروع الخمسة خصوصاً وأن عدد المستفيدين



■ وزير المياه والبيئة

من تلك المشاريع بعد التنفيذ يصل إلى أكثر من (٢٠٠) ألف نسمة معظمهم من المناطق الريفية.

وعن الجانب الياباني أكد كل من السيد نوشيكا جيه سفير اليابان بصنعاء والسيد ناجاتا رئيس فريق اللجنة الاستشارية لمنظمة (جاياكا) اليابانية على أهمية انعقاد هذه الندوة والتي ستقدم بعض الحلول لإيجاد مياه نقية في المناطق الريفية التي شملها مشروع إمداد المناطق الريفية بالمياه النقية كون هذا المشروع لا يوفر فقط المخصصات المالية بل يتعدى ذلك إلى بناء القدرات لهيئة مشاريع مياه الريف وفروعها والمجتمعات المحلية.

كما أن الهدف من دراسة إدارة الموارد المائية هو وضع خطة عمل لتحسين وإمداد مياه الريف بالإضافة إلى تنمية المناطق الريفية في اليمن وتوفير المياه النقية فيها.

أشاد الأخ عبد الرحمن فضل الارياتي وزير المياه والبيئة بالدعم الذي تقدمه الحكومة اليابانية لبلادنا في مجال مشاريع مياه الريف ممثلة بمنظمة (جاياكا) منذ عقدي الثمانينات والتسعينات من القرن الماضي، جاء ذلك خلال افتتاحه أمس بصنعاء ندوة عرض نتائج مسودة التقرير النهائي لمكونات إمداد مياه الريف وإدارة الموارد المالية وتحسين هذا الإمداد في الجمهورية اليمنية.

منوهاً إلى أنه يجب أن نتعلم من تجاربنا وإخطائنا ومناقشة أسباب فشل بعض تلك المشاريع حتى لا نكررها من جديد، حيث أضح لنا بأن السبب الرئيسي في فشلها يعود إلى عدم وجود إدارة كفؤة وغياب مساهمة

المستفيدين من الإجمالي ولهذا فإننا سعيد جداً اليوم بوجود مكونات أخرى وهي المساهمة المجتمعية والهيئة العامة لمشاريع مياه الريف والمجالس المحلية وكم كنت أتمنى أن يكون هناك ممثلون عن المستفيدين كونهم المتعنين بإدارة المشاريع ومعالجة الأخطاء أثناء تنفيذ المشاريع المستقبلية.

وأقترح الارياتي على هيئة مشاريع مياه الريف إجراء مسح ودراسة ميدانية للمصادر التقليدية للتقليل من مخاطر التلوث البيئي الناتج عن تنفيذ المشاريع الكبيرة خصوصاً وأن سكان الريف يمثلون نسبة كبيرة، فيما يصل عدد السكان الذين يفتقرون إلى خدمات مياه الشرب النقية يصل إلى حوالي (٦٠٪) ولهذا لا يمكن التقليل من أهمية المصادر التقليدية كونها تساهم في الحد من التلوث

Translation

Thawrah Newspaper

Tue. 2 Oct. 2007

In the Seminar on Presentation of Draft Final Report for Rural Water Supply Component, Minister of Water Explains that Water Projects Fail because Management is not Efficient and Beneficiaries do not Contribute

Al-Thawrah / Ahmed Al-Asad

The Minister of Water and Environment, Eng. Abdul Rahman Al-Eryani, has mentioned the support of the Japanese government to Yemen in rural water projects represented by JICA since two decades from the 80's and 90's. This comment was made during the opening of the presentation of draft final results for the rural water supply component of the study for water resources management and rural water supply improvement in the republic of Yemen. He also mentioned that we should learn from our mistakes and experiences, and discuss the reasons so that the same mistakes are not made. The mistakes are that management is not efficient and contributions are not made from beneficiary residents. Now, I am so happy today because concepts such as community contribution are proposed and local councils, GARWSP and I hope that representatives from the communities can remedy the mistakes for future projects because they are the real beneficiaries of the projects.

Mr. Al-Eryani also suggested that GARWSP should make studies on preventing pollution of major resources (such as water) caused by large projects, especially since the rural population represents the biggest percentage and they are the ones suffering. Since the percentage of the people who cannot access clean drinking water is about 60%, we cannot neglect the importance of preventing contamination of wells through such measures as building walls around wells to prevent intrusion of rainwater and other detrimental materials, and these methods are not costly.

Mr. Ali Mohammed Al-Suraimi, the Chairman of GARWSP, has expressed that this seminar presents the draft final results of the study team of JICA along with GARWSP, and three pilot projects were implemented in three governorates which were selected from 23 sites in five governorates of Sana'a, Dhamar, Taiz, Ibb and Al Mahweet. The next procedures will be discussed for agreement by the Japanese side for project financing, which can improve the institutional capacity of the five governorates especially if the number of beneficiaries from these projects after improvement becomes over 2 hundred thousand persons who are mostly in rural areas.

And from the Japanese side, both (Mr. Toshikage, ambassador of Japan) Mr. Yamguchi, councillor of Japan, and Mr. Nagata, the Leader of JICA Advisory Committee expressed the importance of holding this seminar to resolve problems of supplying clean water in rural areas where rural water supply projects are being implemented, and projects will not only provide financial assistance, but also build the capacities of GARWSP headquarters and branches as well as local communities. The aim of this study is to formulate a plan for rural water supply improvement to develop rural areas in Yemen and give support through clean water.

RR	VC	PO	DC	DS
✓				

2007/10/07

دراستهم حذرت من تصاعد شحة حوض صنعاء جراء عدم توازن التغذية مع الاستهلاك .. جاياكا اليابانية تدرس ادارة الموارد المائية وتحسينها في الريف

صنعاء, نيوزيمن:



حذرت دراسة دولية حديثة من شحة مياه حوض صنعاء التي تصاعدت بسبب عدم التوازن المستمر بين التغذية السنوية للمياه الجوفية والطلب المتنامي للمياه، ملفتة إلى ما لإستمرار الطلب على المياه حالياً من خطورة على المستقبل، حيث انه "ربما تتضب موارد المياه الجوفية في المستقبل القريب" كان ذلك في بلاغ للوكالة اليابانية للتعاون الدولي (جاياكا) الذي أشارت فيه الى انه في إطار التعاون الفني المقدم منها فقد قامت بتوقيع مذكرة مع وزارة المياه والبيئة خاصة بمسودة التقرير النهائي للدراسة التتموية "دراسة ادارة الموارد المائية وتحسين تزويد مياه الريف" والتي تتكون من جزأين وتنفذها بالتعاون مع هيئة مشاريع مياه الريف والموارد المائية.

ووفقاً لبلاغ صحفي صادر عنها - تلقى نيوزيمن نسخة الكترونية منه - فقد بدأت الجاياكا بتنفيذ الدراسة الخاصة بعنصر تحسين تزويد مياه الريف في نوفمبر 2005م في 5 محافظات (صنعاء، ذمار، اب، تعز، المحويت) والتي تم من خلالها صياغة خطة لتجهيز 23 موقع في الخمس المحافظات بالتجهيزات اللازمة لتزويد المياه وتم من خلالها تنفيذ 3 مشاريع تجريبية في صنعاء وذمار والمحويت بالشراكة الجيدة مع المجتمع المحلي، ملفتاً الى ان الدراسة تهدف أيضاً لتحسين بناء القدرات لمقر الهيئة العامة وفروعها في المحافظات المستهدفة من خلال برامج التدريب.

وذكر البلاغ انه بشأن "أنشطة الجزء الثاني الخاص بإدارة الموارد المائية فقد تم صياغة واقتراح خطة عمل من 8 إجراءات لإدارة حوض صنعاء بناء على الدراسة والتحليل للمعلومات المتوفرة والمراقبة الميدانية، تعالج خطة العمل المسألة الحرجة لشحة المياه فيه، منوهة الى انها ازدادت بسبب عدم التوازن المستمر بين التغذية السنوية للمياه الجوفية والطلب المتنامي للمياه.

وحذرت الدراسة من خطورة الإستمرار في الطلب على المياه حالياً على المستقبل، وأضافت "قربما تتضب موارد المياه الجوفية في المستقبل القريب".

تتكون خطة العمل من 8 اجراءات يجب اتخاذها حالاً لتخفيف الاستهلاك الزائد للموارد المائية، ولتأمين المياه للاستخدام المنزلي وللتطوير المؤسسي لإدارة حوض صنعاء.

وتهدف الدراسة أيضاً لنقل المعرفة والتقنية اليابانية الخاصة بإدارة موارد المياه إلى النظراء اليمنيين من خلال مشاركتهم المباشرة في الدراسة.

وأشار البلاغ الى انه تم توقيع الاتفاقية بحضور وزير المياه والبيئة المهندس عبد الرحمن فضل الأرياني والسيد كنجي ناجاتا رئيس بعثة الجاياكا والسيد هاتورى السكرتير الأول في السفارة اليابانية في صنعاء، والسيد كينيتشي ساساكي الممثل المقيم لمكتب جاياكا اليمن.

يشار الى ان الوكالة اليابانية (جاياكا) هي الجهة المسؤولة عن تقديم المساعدات الفنية التي تأتي ضمن المساعدات الرسمية اليابانية للتنمية وتستمر في تقديم المساعدات الفنية لليمن منذ عام 1978 وتركز مساعدتها الآن على التعليم الأساسي والصحة العامة وإمداد مياه الريف والتدريب المهني والذي أصبح من أولويات المساعدة للجياكا بعد زيارة الرئيس علي عبدالله صالح الى اليابان في 2005م.

معلومات أساسية

مواقع ذات علاقة

Translation

News Yemen Website
October 7, 2008

Their Study Warned Against Growing Shortage of Water in Sana'a Basin Because of Imbalance between Recharge and Consumption... JICA Studies Water Resources Management and Rural Water Supply Improvement.

A recent international study warned against shortage of water in Sana'a Basin that has been accelerated by continued imbalance between annual recharge and the growing water demand. The study indicated that if the projected future water demand continued to be satisfied, water may be at stake in the future as "the groundwater resources may be depleted very near future".

This was stated in a press release issued by Japan International Cooperation Agency (JICA) which indicated that within the technical cooperation scheme of JICA, it has signed a Minutes of Meeting with the Ministry of Water and Environment on the draft final report of the development study named, "The Study for Water Resources Management and Rural Water Supply Improvement" which has two components conducted jointly with the General Authority for Rural Water Supply (GARWSP) and the National Water Resources Authority (NWRA).

According to the press release issued by JICA, of which News Yemen received an electronic copy, JICA started the study in November 2005 with the component of Rural water supply improvement targeting 5 governorates (Sana'a, Dhammar, Ibb, Taiz and Almahweet) in which a plan was formulated for equipping water supply facilities for 23 sites in the 5 governorates and three pilot projects were conducted in Sana'a, Dhammar and Almahweet with good participation of local community. This study was aimed also to improve the capacity for GARWSP HQ and its branches in the targeted governorates by conducting training programs.

The press release mentioned that within the activities of the second component of water resources management, an eight-action plan for Sana'a Basin was formulated and proposed based on analysis of existing data and information and field observation. The action plan addressed the critical issue of the water shortage in Sana'a Basin and it confirmed that water shortage has been accelerated by continued imbalance between annual recharge and the growing water demand. The study warned against the risk of the current growing demand on water in the future and it added "the groundwater resources may be depleted very near future".

The action plan consists of eight actions to be taken immediately to reduce over-use of water resources, secure domestic water and develop institutional organization. The study also aimed at transferring Japanese technology and knowledge on water resources management to the Yemeni counterpart personnel through their direct participation into the study.

The press release indicated that the signing of the agreement was attended by H.E. Mr. Abdulrahman Fadl El-Eryani, Minister of Water & Environment, Mr. Kenji NAGAT, JICA Mission Leader, Mr. HATTORI, first-secretary of Embassy of Japan in Sana'a and Mr. Kenichi SASAKI, Resident Representative of JICA Yemen Office.

It is worth mentioning that Japan International Cooperation Agency (JICA) is the implementing agency for the technical assistance of the Official Development Aid of Japan (ODA). It has been extending its technical assistance to Yemen since 1978 to contribute to the socio-economic development of Yemen. This assistance is now focused on Basic Education, Public Health, Rural Water Supply and Vocational Training, which became a priority area of JICA's assistance after H.E. President Saleh's visit to Japan in 2005.

Strategy to avert water crises in Yemen

Nadia Al-Sakkaf

SANA'A, Oct 10 — Halving agriculture consumption of water, reducing urban water waste by 50 percent, and treating wastewater are the main measures proposed to avert a water crisis in Yemen.



JICA funded team at Al Kharaba Area of Sana'a Governorate.

An action plan has been drawn up after a two-year study by Japan International Cooperation Agency (JICA). Working with the General Authority for Rural Water Supply (GARWSP) and the National Water Authority (Nwra), they have warned that unless demand for water is reduced significantly, the water resources in the Sana'a Basin may disappear "in the very near future".

In order to mitigate the future threat of drought in five Yemeni governorates, a Japanese technical team conducted a development study funded by The team proposed a water resource management action plan for Sana'a Basin of seven actions, which were agreed by the Yemeni authorities. They include reducing water consumption in irrigation, reducing physical loss of urban water supply, reuse of treated wastewater, constant consumption of industrial and touristic use, institutional and organizational development.

As a consequence, Yemeni farmers will be educated on new methods for irrigation, and their use of water will be regulated. The purpose of this regulation is to save 90 million of cubic meters annually by 2020. This means irrigation efficiency will be improved from 40 to 70 percent.

Similarly, the second action aims at saving 9.9 million cubic meters of water consumption by reducing physical loss from 30 to 15 percent. Awareness activities on wasting water and controlling leakage in the domestic water network are means to achieving this aim.

According to the action plan, treatment of wastewater will yield around 50 million cubic meters every year. This water will be dedicated to irrigation purposes. For this to take place, the only water waste plant in Sana'a must be increased 20 fold, according to engineer Moain Al-Muhajery at the Technical Department of Sana'a Municipality.

The action plan addresses the critical issue of the water shortage in Sana'a Basin where water shortage has become worse and has been accelerated by continued imbalance between annual recharge and the growing water demand. It warned that if the projected future water demand continued to be satisfied, the groundwater resources may be depleted very near future. The action plan consists of eight actions to be taken immediately to reduce over-use of water resources, secure domestic water and develop institutional organization. The study also aimed at transferring Japanese technology and knowledge on water resources management to the Yemeni counterpart personnel through their direct participation into the study.

Capacity building and advocacy

The strategy also includes capacity building of GARWSP branches in the targeted governorates: Sana'a, Dhammar, Ibb, Taiz and Almahweet. Staffs were trained on job and through pilot projects, some had been sent to Japan to get training.

A public awareness campaign with a specialized awareness package is deployed during the strategy. A reliable source of information and analysis will also be available for political leaders in order to assist them to making the right decisions. The people working on the strategy ending in 2009 will work closely with the local councils in the five governorates in order to ensure local ownership and decentralization.

Ali Al-Surumi director of GARWSP confirmed that the idea of such decentralization is to improve local capacity around the republic. "I feel our job in GARWSP is to facilitate local bodies in handling their own problems. Our job is to provide technical assistance and guidance. This is why we work closely with the local councils."

JICA has been extending its technical assistance to Yemen since 1978 to contribute to the socio-economic development of Yemen. This assistance is now focused on Basic Education, Public Health, Rural Water Supply and Vocational Training, which became a priority area of JICA's assistance after President Saleh's visit to Japan in 2005.

Development of legislative framework for Sana'a Basin water management includes:

- A ban on well new drilling for agriculture and irrigation use
- Licensing of all wells irrespective of depth
- Mandatory water abstraction metering
- Groundwater pricing for agriculture and irrigation use.