

Appendix 3. Miscellaneous Data for the Drilling Survey

Appendix 3-1(1) List of the Used Equipments for Drilling

(MJSN-11,14)

| Item | Model | Quantity | Capacity, type and specification |
|----------------------|--------------|----------|---------------------------------------------------------------------------------|
| Drilling machine | SKB-41 | 1 | Capacity ϕ 76mm:300m ϕ 59mm:500m Inner diameter of spindle:60mm |
| Motor for drill | 4AM-180 | 1 | 22kw, rpm/1,500 ps |
| Pump | NB-4 | 1 | Piston ϕ 50mm, Capacity 40/160 liter/min Pressure 4 kg/min |
| Motor for pump | 4AM-132 | 1 | 7.5kw, rpm/1,500 ps |
| Wire line hoist | LB-5 | 1 | |
| Motor for hoist | | 1 | 4 kw |
| Generator | — | — | Power line |
| Engine for generator | — | — | |
| Mud mixer | GKL-2M | 1 | |
| Derrick | UKB-500 | 1 | Maximum load 15T |
| Rod holder | TD | 1 | |
| Drill rods | SSK-59 | 70 | 4.50 m/pc |
| | ϕ 50mm | 5 | 4.00 m/pc |
| | ϕ 42mm | 5 | 4.00 m/pc |
| Casing pipes | ϕ 108mm | 4 | 3.00 m/pc |
| | ϕ 89mm | 5 | 3.00 m/pc |
| | ϕ 73mm | 12 | 4.00 m/pc |
| Core tube assembly | SSK-59 | 6 | 3.00 m/pc |
| | SSK-59 | 6 | 2.50 m/pc |
| | ϕ 108mm | 1 | 1.00 m/pc |
| | ϕ 93mm | 1 | 1.00 m/pc |
| | ϕ 76mm | 1 | 1.00 m/pc |
| | OKS-73 | 1 | 1.00 m/pc |

Appendix 3-1(2) List of the Used Equipments for Drilling

(MJSN-12,13)

| Item | Model | Quantity | Capacity, type and specification |
|----------------------|--------------------------------------------------------------------------|----------------------------|--------------------------------------------------------------------------------------|
| Drilling machine | SKB-41 | 1 | Capacity ϕ 76mm:300m ϕ 59mm:500m Inner diameter of spindle:60mm |
| Motor for drill | 4AM-180 | 1 | 22kw, rpm/1,500 ps |
| Pump | NB-4 | 1 | Piston ϕ 50mm, Capacity 40/120 liter/min Pressure 4 kg/min |
| Motor for pump | 4AM-132 | 1 | 7.5kw, rpm/1,500 ps |
| Wire line hoist | LB-5 | 1 | |
| Motor for hoist | | 1 | 4kw |
| Generator | — | — | Power line |
| Engine for generator | — | — | |
| Mud mixer | GKL-2M | 1 | |
| Derrick | UKB-200 | 1 | Maximum load 15T |
| Rod holder | TD | 1 | |
| Drill rods | SSK-59 ϕ 50mm ϕ 42mm | 60 5 5 | 4.50 m/pc 4.00 m/pc 4.00 m/pc |
| Casing pipes | ϕ 108mm ϕ 89mm ϕ 73mm | 4 5 13 | 3.00 m/pc 3.00 m/pc 4.00 m/pc |
| Core tube assembly | SSK-59 SSK-59 ϕ 108mm ϕ 93mm ϕ 76mm OKS-73 | 6 8 1 1 1 1 | 3.00 m/pc 2.50 m/pc 1.00 m/pc 1.00 m/pc 1.00 m/pc 1.00 m/pc (Ejector) |

Appendix 3-1(3) List of the Used Equipments for Drilling

(MJML-1)

| Item | Model | Quantity | Capacity, type and specification |
|----------------------|--------------|----------|---------------------------------------------------------------------------------|
| Drilling machine | SKB-41 | 1 | Capacity ϕ 76mm:300m ϕ 59mm:500m Inner diameter of spindle:63mm |
| Motor for drill | 4AM-180 | 1 | 22kw, rpm/1,500 ps |
| Pump | NB-4 | 1 | Piston ϕ 60mm, Capacity 40/160 liter/min Pressure 4 kg/min |
| Motor for pump | 4AM-132 | 1 | 7 kw, rpm/1,500 ps |
| Wire line hoist | — | — | |
| Motor for hoist | — | — | |
| Generator | DES-60P | 1 | 60kVA |
| Engine for generator | AM-01E | 1 | Diesel engine : 60kwh, rpm/1,500 ps |
| Mud mixer | TD | 1 | |
| Derrick | MPGY-3 | 1 | Maximum load 20T |
| Rod holder | PT-1200 | 1 | |
| Drill rods | SSK-59 | — | 4.50 m/pc |
| | ϕ 50mm | 60 | 4.00 m/pc |
| | ϕ 42mm | 25 | 4.00 m/pc |
| Casing pipes | ϕ 108mm | 5 | 3.00 m/pc |
| | ϕ 89mm | 15 | 3.00 m/pc |
| | ϕ 73mm | 3 | 4.00 m/pc |
| Core tube assembly | SSK-59 | — | 3.00 m/pc |
| | SSK-59 | — | 2.50 m/pc |
| | ϕ 108mm | — | 3.00 m/pc |
| | ϕ 93mm | 1 | 3.00 m/pc |
| | ϕ 76mm | 4 | 3.00 m/pc |
| | OKS-73 | 2 | 1.00 m/pc (Ejector) |

Appendix 3-1(4) List of the Used Equipments for Drilling

(MJML-2)

| Item | Model | Quantity | Capacity, type and specification |
|----------------------|--------------|----------|---------------------------------------------------------------------------------|
| Drilling machine | SKB-41 | 1 | Capacity ϕ 76mm:300m ϕ 59mm:500m Inner diameter of spindle:63mm |
| Motor for drill | 4AM-180 | 1 | 22kw, rpm/1,500 ps |
| Pump | NB-4 | 1 | Piston ϕ 60mm, Capacity 40/160 liter/min Pressure 4 kg/min |
| Motor for pump | 4AM-132 | 1 | 7 kw, rpm/1,500 ps |
| Wire line hoist | — | — | |
| Motor for hoist | — | — | |
| Generator | DES-60P | 1 | 60kVA |
| Engine for generator | AM-01E | 1 | Diesel engine : 60kwh, rpm/1,500 ps |
| Mud mixer | TD | 1 | |
| Derrick | MPGY-3 | 1 | Maximum load 20T |
| Rod holder | PT-1200 | 1 | |
| Drill rods | SSK-59 | — | 4.50 m/pc |
| | ϕ 50mm | 55 | 4.00 m/pc |
| | ϕ 42mm | 20 | 4.00 m/pc |
| Casing pipes | ϕ 108mm | 5 | 3.00 m/pc |
| | ϕ 89mm | 10 | 3.00 m/pc |
| | ϕ 73mm | 3 | 4.00 m/pc |
| Core tube assembly | SSK-59 | — | 3.00 m/pc |
| | SSK-59 | — | 2.50 m/pc |
| | ϕ 108mm | — | 3.00 m/pc |
| | ϕ 93mm | 1 | 3.00 m/pc |
| | ϕ 76mm | 4 | 3.00 m/pc |
| | OKS-73 | 2 | 1.00 m/pc (Ejector) |

Appendix 3-2(1) Results of Drilling Works on Individual Drillhole

(MJSN-11)

| | Survey period | | Breakdown of period | | Total workers | |
|------------------------------------|----------------------------------|---------------------------------------|--------------------------------------|-----------------|---------------|---------|
| | Period | Total days | Working days | No working days | | |
| Preparation | Aug. 9, '98 ~ Aug.24, '98 | 15.5 | 6.5 | 9.0 | 24 | |
| Drilling | Aug.24, '98 ~ Oct.10, '98 | 46.7 | 45.7 | 1.0 | 228 | |
| Dismount | Oct.10, '98 ~ Oct.10, '98 | 0.8 | 0.8 | 0.0 | 5 | |
| Total | Aug. 9, '98 ~ Oct.10, '98 | 63.0 | 53.0 | 10.0 | 257 | |
| Drilling length | | | | | | |
| Programmed length | 280.00 m | Overburden | 11.80 m | | | |
| Prolongation | 0.10 m | Core length | 229.00 m | | | |
| Effective length | 280.10 m | Core recovery | 81.8 % | | | |
| Working hours | | | Core recovery each 100m | | | |
| | | | Length (m) | Each (%) | Cumula.(%) | |
| Drilling | 384.0H | 30.3 % | 0-103.9 | 80.8 | 80.8 | |
| Out drilling | 518.0H | 40.8 % | 103.9-206.9 | 82.1 | 81.4 | |
| Regain of accident | 190.0H | 15.0 % | 206.9-280.1 | 82.7 | 81.8 | |
| Preparation | 25.0H | 2.0 % | | | | |
| Dismount/Mobilization | 44.0H | 3.4 % | | | | |
| Others | 108.0H | 8.5 % | | | | |
| | | | Efficiency | | | |
| | | | Effective length/Total days | | | |
| | | | 4.45 m/d | | | |
| Total | 1,269.0H | 100 % | Effective length/Working days | | | |
| | | | 5.29 m/d | | | |
| Drilling length by diameter | | | | | | |
| Bit diameter | 76 m/m | 59 m/m | m/m | m/m | m/m | Total |
| Drilling length | 15.0 m | 265.1 m | | | | 280.1 m |
| Core length | 9.3 m | 219.7 m | | | | 229.0 m |
| Inserted casing pipes | | | | | | |
| Inserted length by diameter | | Inserted length/Drilling length x 100 | | Casing Recovery | | |
| 73 m/m | 15.00 m | 5.4 % | | 100 % | | |
| m/m | m | % | | % | | |
| | | | | | | |

Appendix 3-2(2) Results of Drilling Works on Individual Drillhole

(MJSN-12)

| | Survey period | | Breakdown of period | | Total workers | |
|------------------------------------|-----------------------------------|---------------------------------------|--------------------------------------|-----------------|---------------|---------|
| | Period | Total days | Working days | No working days | | |
| Preparation | July 27, '98 ~ Aug. 5, '98 | 9.5 | 3.4 | 6.1 | 31 | |
| Drilling | Aug. 9, '98 ~Sept.25, '98 | 51.0 | 50.0 | 1.0 | 244 | |
| Dismount | Sept.25, '98 ~Sept.25, '98 | 0.5 | 0.5 | 0.0 | 5 | |
| Total | July 27, '98 ~Sept.25, '98 | 61.0 | 53.9 | 7.1 | 280 | |
| Drilling length | | | | | | |
| Programmed length | 220.00 m | Overburden | 1.50 m | | | |
| Prolongation | 0.00 m | Core length | 178.50 m | | | |
| Effective length | 220.00 m | Core recovery | 81.1 % | | | |
| Working hours | | | Core recovery each 100m | | | |
| | | | Length (m) | Each (%) | Cumula.(%) | |
| Drilling | 319.0H | 24.4 % | 0-109.1 | 80.8 | 80.8 | |
| Out drilling | 546.0H | 41.8 % | 109.1-204.4 | 81.6 | 81.2 | |
| Regain of accident | 347.0H | 26.6 % | 204.4-220.0 | 80.8 | 81.1 | |
| Preparation | 27.0H | 2.1 % | | | | |
| Dismount/Mobilization | 30.0H | 2.3 % | | | | |
| Others | 36.0H | 2.8 % | Efficiency | | | |
| | | | Effective length/Total days | | | |
| | | | 3.61 m/d | | | |
| Total | 1,305.0H | 100 % | Effective length/Working days | | | |
| | | | 4.05 m/d | | | |
| Drilling length by diameter | | | | | | |
| Bit diameter | 76 m/m | 59 m/m | m/m | m/m | m/m | Total |
| Drilling length | 5.0 m | 215.0 m | | | | 220.0 m |
| Core length | 3.3 m | 175.2 m | | | | 178.5 m |
| Inserted casing pipes | | | | | | |
| Inserted length by diameter | | Inserted length/Drilling length x 100 | | Casing Recovery | | |
| 73 m/m | 5.00 m | 2.3 % | | 100 % | | |
| m/m | m | % | | % | | |
| | | | | | | |

Appendix 3-2(3) Results of Drilling Works on Individual Drillhole

(MJSN-13)

| | Survey period | | Breakdown of period | | Total workers | |
|------------------------------------|-----------------------------------|---------------------------------------|--------------------------------|-----------------|---------------|---------|
| | Period | Total days | Working days | No working days | | |
| Preparation | Sept.20, '98 ~ Sept.27, '98 | 7.5 | 3.9 | 3.6 | 19 | |
| Drilling | Sept.27, '98 ~ Oct.11, '98 | 13.7 | 13.7 | 0.0 | 66 | |
| Dismount | Oct.11, '98 ~ Oct.11, '98 | 0.8 | 0.8 | 0.0 | 5 | |
| Total | Sept.20, '98 ~ Oct.11, '98 | 22.0 | 18.4 | 3.6 | 90 | |
| Drilling length | | | | | | |
| Programmed length | 120.00 m | Overburden | 5.80 m | | | |
| Prolongation | 8.00 m | Core length | 105.10 m | | | |
| Effective length | 128.00 m | Core recovery | 82.1 % | | | |
| Working hours | | | Core recovery each 100m | | | |
| | | | Length (m) | Each (%) | Cumula.(%) | |
| Drilling | 147.0H | 33.6 % | 0-104.6 | 80.8 | 80.8 | |
| Out drilling | 79.0H | 18.0 % | 104.6-128.0 | 88.0 | 82.1 | |
| Regain of accident | 101.0H | 23.0 % | | | | |
| Preparation | 24.0H | 5.5 % | | | | |
| Dismount/Mobilization | 42.0H | 9.6 % | | | | |
| Others | 45.0H | 10.3 % | Efficiency | | | |
| | | | Effective length/Total days | | | |
| | | | 5.82 m/d | | | |
| Total | 438.0H | 100 % | Effective length/Working days | | | |
| | | | 7.03 m/d | | | |
| Drilling length by diameter | | | | | | |
| Bit diameter | 76 m/m | 59 m/m | m/m | m/m | m/m | Total |
| Drilling length | 10.0 m | 118.0 m | | | | 128.0 m |
| Core length | 4.0 m | 101.1 m | | | | 105.1 m |
| Inserted casing pipes | | | | | | |
| Inserted length by diameter | | Inserted length/Drilling length x 100 | | Casing Recovery | | |
| 73 m/m | 10.00 m | 7.8 % | | 100 % | | |
| m/m | m | % | | % | | |
| | | | | | | |

Appendix 3-2(4) Results of Drilling Works on Individual Drillhole

(MJSN-14)

| | Survey period | | Breakdown of period | | Total workers | |
|------------------------------------|-----------------------------------|---------------------------------------|--------------------------------------|-----------------|---------------|---------|
| | Period | Total days | Working days | No working days | | |
| Preparation | July 20, '98 ~ July 28, '98 | 9.0 | 3.0 | 6.0 | 24 | |
| Drilling | July 29, '98 ~ Aug.21, '98 | 23.5 | 23.5 | 0.0 | 117 | |
| Dismount | Aug.21, '98 ~ Aug.22, '98 | 1.5 | 0.9 | 0.6 | 7 | |
| Total | July 20, '98 ~ Aug.22, '98 | 34.0 | 27.4 | 6.6 | 148 | |
| Drilling length | | | | | | |
| Programmed length | 160.00 m | Overburden | 4.00 m | | | |
| Prolongation | 2.30 m | Core length | 131.60 m | | | |
| Effective length | 162.30 m | Core recovery | 81.1 % | | | |
| Working hours | | | Core recovery each 100m | | | |
| | | | Length (m) | Each (%) | Cumula.(%) | |
| Drilling | 228.0H | 34.7 % | 0-105.6 | 78.9 | 78.9 | |
| Out drilling | 199.0H | 30.3 % | 105.6-162.3 | 85.2 | 81.1 | |
| Regain of accident | 137.0H | 20.9 % | | | | |
| Preparation | 27.0H | 4.1 % | | | | |
| Dismount/Mobilization | 39.0H | 5.9 % | | | | |
| Others | 27.0H | 4.1 % | Efficiency | | | |
| | | | Effective length/Total days | | | |
| | | | 4.77 m/d | | | |
| Total | 657.0H | 100 % | Effective length/Working days | | | |
| | | | 5.92 m/d | | | |
| Drilling length by diameter | | | | | | |
| Bit diameter | 76 m/m | 59 m/m | m/m | m/m | m/m | Total |
| Drilling length | 6.0 m | 156.3 m | | | | 162.3 m |
| Core length | 3.5 m | 128.1 m | | | | 131.6 m |
| Inserted casing pipes | | | | | | |
| Inserted length by diameter | | Inserted length/Drilling length x 100 | | Casing Recovery | | |
| 73 m/m | 6.00 m | 3.7 % | | 100 % | | |
| m/m | m | % | | % | | |
| | | | | | | |

Appendix 3-2(5) Results of Drilling Works on Individual Drillhole


(MJML-1)

| | Survey period | | Breakdown of period | | Total workers | |
|------------------------------------|----------------------------------|---------------------------------------|--------------------------------------|-----------------|---------------|---------|
| | Period | Total days | Working days | No working days | | |
| Preparation | Aug.10, '98 ~ Aug.27, '98 | 18.0 | 6.4 | 11.6 | 59 | |
| Drilling | Aug.28, '98 ~Sept.25, '98 | 28.2 | 28.2 | 0.0 | 140 | |
| Dismount | Sept.25, '98 ~Sept.25, '98 | 0.8 | 0.8 | 0.0 | 5 | |
| Total | Aug.10, '98 ~Sept.25, '98 | 47.0 | 35.4 | 11.6 | 204 | |
| Drilling length | | | | | | |
| Programmed length | 200.00 m | Overburden | 0.00 m | | | |
| Prolongation | 1.10 m | Core length | 168.90 m | | | |
| Effective length | 201.10 m | Core recovery | 84.0 % | | | |
| Working hours | | | Core recovery each 100m | | | |
| | | | Length (m) | Each (%) | Cumula.(%) | |
| Drilling | 379.0H | 33.4 % | 0-103.5 | 83.8 | 83.8 | |
| Out drilling | 427.0H | 37.6 % | 103.5-201.1 | 84.2 | 84.0 | |
| Regain of accident | 262.0H | 23.1 % | | | | |
| Preparation | 12.0H | 1.1 % | | | | |
| Dismount/Mobilization | 9.0H | 0.8 % | | | | |
| Others | 45.0H | 4.0 % | Efficiency | | | |
| | | | Effective length/Total days | | | |
| | | | 4.28 m/d | | | |
| Total | 1,134.0H | 100 % | Effective length/Working days | | | |
| | | | 5.70 m/d | | | |
| Drilling length by diameter | | | | | | |
| Bit diameter | 76 m/m | m/m | m/m | m/m | m/m | Total |
| Drilling length | 201.1 m | m | | | | 201.1 m |
| Core length | 168.9 m | m | | | | 168.9 m |
| Inserted casing pipes | | | | | | |
| Inserted length by diameter | | Inserted length/Drilling length x 100 | | Casing Recovery | | |
| 89 m/m | 20.00 m | 9.9 % | | 100 % | | |
| m/m | m | % | | % | | |
| | | | | | | |

Appendix 3-2(6) Results of Drilling Works on Individual Drillhole


(MJML-2)

| | Survey period | | Breakdown of period | | Total workers | |
|------------------------------------|------------------------------------|---------------------------------------|-------------------------------|-----------------|---------------|---------|
| | Period | Total days | Working days | No working days | | |
| Preparation | July 21, '98 ~ Aug.12, '98 | 22.5 | 2.8 | 19.7 | 90 | |
| Drilling | Aug.12, '98 ~ Sept.21, '98 | 40.0 | 40.0 | 0.0 | 195 | |
| Dismount | Sept.21, '98 ~ Sept.21, '98 | 0.5 | 0.5 | 0.0 | 5 | |
| Total | July 21, '98 ~ Sept.21, '98 | 63.0 | 43.3 | 19.7 | 290 | |
| Drilling length | | | | | | |
| Programmed length | 180.00 m | Overburden | 2.90 m | | | |
| Prolongation | 3.00 m | Core length | 155.30 m | | | |
| Effective length | 183.00 m | Core recovery | 84.9 % | | | |
| Working hours | | | Core recovery each 100m | | | |
| | | | Length (m) | Each (%) | Cumula.(%) | |
| Drilling | 384.0H | 32.5 % | 0-100.8 | 83.2 | 83.2 | |
| Out drilling | 431.0H | 36.6 % | 100.8-183.0 | 86.9 | 84.9 | |
| Regain of accident | 286.0H | 24.3 % | | | | |
| Preparation | 12.0H | 1.0 % | | | | |
| Dismount/Mobilization | 21.0H | 1.8 % | | | | |
| Others | 45.0H | 3.8 % | Efficiency | | | |
| | | | Effective length/Total days | | | |
| | | | 2.90 m/d | | | |
| Total | 1,179.0H | 100 % | Effective length/Working days | | | |
| | | | 3.72 m/d | | | |
| Drilling length by diameter | | | | | | |
| Bit diameter | 76 m/m | m/m | m/m | m/m | m/m | Total |
| Drilling length | 183.0 m | m | | | | 183.0 m |
| Core length | 155.3 m | m | | | | 155.3 m |
| Inserted casing pipes | | | | | | |
| Inserted length by diameter | | Inserted length/Drilling length x 100 | | Casing Recovery | | |
| 89 m/m | 15.00 m | 8.2 % | | 100 % | | |
| m/m | m | % | | % | | |
| | | | | | | |




Appendix 3-3(2) PROGRESS RECORD OF DIAMOND DRILLING

(MJSN-12)



| Depth (m) | Drill Log | Lithology | Drilling HOUR (Hr./m) | Drilling method | Process | |
|-----------|-----------|----------------------|-----------------------|-----------------|---------|----------------------------------------------------------|
| | | | | | 9/ | 10/ |
| | | | 30 60 90 120 | | 19 | 20 21 22 23 24 25 26 27 28 29 30 1 2 3 4 5 6 7 8 9 10 11 |
| 5.6 | Soil | grey silic ss | | | | |
| 14.6 | | qz, tor, py vls | | 75mm | | |
| 21.5 | | qz, tor, py vls | | | | |
| 31.6 | | qz, tor, py vls | | | | |
| 42.5 | | qz, tor, py vls | | | | |
| 50 | | qz, tor, py vls | | | | |
| 55.0 | | dk grey sl | | | | |
| 64.2 | | qz, tor, py, asp vls | | | | |
| 70.2 | | grey silic ss | | | | |
| 81.5 | | grey sl | | | | |
| 87.5 | | grey silic ss | | | | |
| 100 | | qz, tor, py vl | | | | |
| 102.4 | | qz, tor, py, asp vls | | | | |
| 125.5 | | qz, tor, py, asp v. | | 59mm | | |
| 128.0 | | | | | | |
| 150 | | | | | | |
| 200 | | | | | | |
| 250 | | | | | | |
| 300 | | | | | | |
| 350 | | | | | | |
| 400 | | | | | | |
| 450 | | | | | | |
| 500 | | | | | | |



Appendix 3-4 Results of Hole Deviation Measurement

| MJSN-11 | | |
|----------|-----------|---------|
| Depth(m) | Direction | Dip |
| 5 | — | 74° 45' |
| 20 | 9° | 74° 30' |
| 40 | 9° | 74° 30' |
| 60 | 9° | 73° 30' |
| 80 | 10° | 73° 00' |
| 100 | 10° | 73° 00' |
| 120 | 10° | 72° 00' |
| 140 | 11° | 71° 30' |
| 160 | 11° | 71° 00' |
| 180 | 11° | 70° 45' |
| 200 | 12° | 70° 30' |
| 220 | 13° | 70° 30' |
| 240 | 13° | 70° 30' |
| 260 | 13° | 70° 15' |
| 270 | 14° | 70° 15' |

| MJSN-12 | | |
|----------|-----------|---------|
| Depth(m) | Direction | Dip |
| 5 | — | 74° 30' |
| 20 | 193° | 74° 00' |
| 40 | 195° | 73° 00' |
| 60 | 197° | 72° 30' |
| 80 | 200° | 72° 30' |
| 100 | 200° | 72° 00' |
| 120 | 201° | 71° 45' |
| 140 | 201° | 71° 30' |
| 160 | 200° | 71° 00' |
| 180 | 203° | 71° 00' |
| 200 | 203° | 70° 45' |
| 216 | 203° | 70° 30' |


| MJSN-13 | | |
|----------|-----------|---------|
| Depth(m) | Direction | Dip |
| 5 | — | 75° 00' |
| 20 | 103° | 74° 00' |
| 40 | 105° | 74° 00' |
| 60 | 105° | 73° 00' |
| 80 | 105° | 72° 30' |
| 100 | 105° | 72° 00' |
| 120 | 106° | 72° 00' |
| 125 | 106° | 72° 45' |

| MJSN-14 | | |
|----------|-----------|---------|
| Depth(m) | Direction | Dip |
| 5 | 192° | 75° 30' |
| 20 | 194° | 75° 00' |
| 30 | 197° | 74° 45' |
| 40 | 200° | 72° 45' |
| 50 | 205° | 72° 00' |
| 60 | 208° | 71° 15' |
| 80 | 209° | 70° 30' |
| 100 | 209° | 68° 45' |
| 110 | 208° | 67° 30' |
| 120 | 208° | 67° 00' |
| 140 | 206° | 67° 15' |
| 160 | 203° | 67° 15' |

| MJMI-1 | | |
|----------|-----------|---------|
| Depth(m) | Direction | Dip |
| 5 | 204° | 74° 45' |
| 20 | 204° | 74° 15' |
| 40 | 203° | 74° 00' |
| 60 | 203° | 72° 15' |
| 62 | 203° | 71° 00' |
| 80 | 202° | 70° 30' |
| 100 | 200° | 69° 30' |
| 120 | 200° | 69° 00' |
| 140 | 199° | 68° 15' |
| 160 | 193° | 67° 00' |
| 162 | 193° | 66° 45' |
| 180 | 192° | 66° 00' |
| 194 | 191° | 65° 30' |

| MJML-2 | | |
|----------|-----------|---------|
| Depth(m) | Direction | Dip |
| 5 | 220° | 75° 30' |
| 20 | 211° | 75° 30' |
| 40 | 207° | 75° 15' |
| 60 | 202° | 75° 30' |
| 62 | 202° | 75° 30' |
| 80 | 203° | 75° 45' |
| 100 | 197° | 75° 30' |
| 120 | 197° | 75° 15' |
| 140 | 192° | 74° 45' |
| 160 | 194° | 74° 15' |
| 162 | 194° | 74° 00' |
| 178 | 194° | 73° 15' |





752.5

L-20

753.0


753.5

754.0

L-51

754.5

L







- Legend**
- Quaternary Q Talc. gravel sand
 - Lower Silurian Sil^l Slates, Silstones
 - Silurian Sil² Quartz sandstone
 - Sil³ Cherty slates
 - Sil⁴ Sandstones } Middle Formation
 - Ordovician O⁵ Cherty slates } Lower Formation
 - O⁶ Sandstones
 - Dyke Lamprophyres
 - Fractures: 1. Traced 2. Supposed
 - Zones of brecciation and calcification
 - Zones of quartz veins and veinlets
 - Ore zone and its number
 - Strike and dip: 1. Bedding 2. Fractures
 - 1. Anticlinal axes 2. Synclinal axes
 - Trench and its number
 - Shaft and its number
 - Adit and its number
 - Old workings
 - Drillholes: 1. Existed 2. MMAJ(1997) 3. MMAJ(1998)
 - Detailed survey area

754.5 L-65 755.0 755.5 756.0




461.0

460.5

460.0




- Quaternary
- Lower Silurian
- Silurian
- Ordovician
- Dyke




Legend



| | | |
|----------------|---|--------------------------------------------|
| Quaternary | ○ | Talus, gravel, sand |
| Lower Silurian | ▨ | Slates, Siltstones |
| | ▨ | Quartz sandstones |
| Silurian | ▨ | Cherty slates |
| | ▨ | Sandstones |
| Ordovician | ▨ | Cherty slates |
| | ▨ | Sandstones |
| Dyke | ▨ | Lamprophyres |
| | ▨ | Fractures : 1. Traced 2. Supposed |
| | ▨ | Zones of brecciation and silicification |
| | ▨ | Zones of quartz veins and veinlets |
| | ▨ | Ore zone and its number |
| | ○ | Drillholes : 1. Existed 2. MMAJ(1997,1998) |






L-51




L-65






Legend


| | | |
|----------------|----------|-------------------------------------------|
| Quaternary | Q | Talus, gravel, sand |
| Lower Silurian | [Symbol] | Slates, Siltstones |
| | [Symbol] | Quartz sandstones |
| Silurian | [Symbol] | Cherty slates |
| | [Symbol] | Sandstones |
| Ordovician | [Symbol] | Cherty slates |
| | [Symbol] | Sandstones |
| Dyke | [Symbol] | Lamprophyres |
| | [Symbol] | Fractures: 1. Traced 2. Supposed |
| | [Symbol] | Zones of brecciation and silicification |
| | [Symbol] | Zones of quartz veins and veinlets |
| | [Symbol] | Ore zone and its number |
| | [Symbol] | Drillholes: 1. Existed 2. MMAJ(1997,1998) |



THE MINERAL EXPLORATION
IN
THE SOUTHERN NURATAU AREA
THE REPUBLIC OF UZBEKISTAN
(PHASE II)
GEOLOGIC MAP OF THE ADIT No. 4 (1698.89M LEVEL)
OF THE ALTYSNAI DEPOSIT




JAPAN INTERNATIONAL COOPERATION AGENCY
METAL MINING AGENCY OF JAPAN
FEBRUARY 1999
PREPARED BY MINDE.CO



Legend



- Sandstone
- Slate
- Quartz vein
- Quartz veinlets
- Shear zone
- Fault
- Strike and dip of bedding plane
- Ore zone (Au ≥ 2g/t)
- Thickness(m)
Au(g/t) ; Ag(g/t) Existing data
- Thickness(m)
Au(g/t) ; Ag(g/t) MMAJ(1997)
- Average thickness(m)
Au (g/t) ; Ag(g/t)
Length of ore body(m)





50-
 40-
 30-
 20-
 10-
 0-
 10-
 20-
 30-
 40-
 50-
 60-
 70-
 80-
 90-
 100-
 110-
 120-
 130-
 140-
 150-
 160-
 170-
 180-
 190-
 200-
 210-
 220-
 230-
 240-
 250-
 260-
 270-
 280-
 290-
 300-
 310-
 320-
 330-
 340-
 350-
 360-
 370-
 380-
 390-
 400-
 410-
 420-
 430-
 440-
 450-
 460-
 470-
 480-
 490-
 500-
 510-
 520-
 530-
 540-
 550-
 560-
 570-
 580-
 590-
 600-
 610-
 620-
 630-
 640-
 650-
 660-
 670-
 680-
 690-
 700-
 710-
 720-
 730-
 740-
 750-
 760-
 770-
 780-
 790-
 800-
 810-
 820-
 830-
 840-
 850-
 860-
 870-
 880-
 890-
 900-
 910-
 920-
 930-
 940-
 950-
 960-
 970-
 980-
 990-
 1000-








THE MINERAL EXPLORATION
IN
THE SOUTHERN NURATAU AREA
THE REPUBLIC OF UZBEKISTAN
(PHASE II)
GEOLOGIC CROSS SECTION OF
THE MAULYAN DISTRICT



JAPAN INTERNATIONAL COOPERATION AGENCY
METAL MINING AGENCY OF JAPAN
FEBRUARY 1999
PREPARED BY MMR J.G.



Legend

- Blanket
- Quaternary Q sand, gravel, silt
- Basement Complex
- Carboniferous C2dr Darasa formation: slate, sandstone, limestone
- S2-C2ak Aktou formation: marble
- Silurian Sdz Drihazbulak formation: sandstone, siltstone, slate, conglomerate, phyllite
- Sinkr Nakrot formation: slate, siltstone, sandstone, hornfels, phyllite
- Ordovician Obd Badanchalin formation: shale, siltstone, sandstone
- Cambrian Ckl Kafasarin formation: limestone, slate
- Intrusive Body
- Permian rC3-P1g Gatchui granitoids, pegmatite
- Carboniferous rCs Shurak granitoids, i.e., mica granite
- gd-rd-C2-3dr Darasa granitoids, granodiorite
- Aktou granitoid complex
- Dike
 - aplite, pegmatite
 - diabase
 - lamprophyre
- Others
 - fault
 - syncline
 - anticline
 - fracture zone with quartz vein
 - dip and strike