

カメルーン国
農業・農村開発省

カメルーン国
農業振興インフラ整備事業準備調査
ファイナルレポート
(添付資料)

平成 29 年 2 月
(2017 年)

独立行政法人
国際協力機構 (JICA)

NTC インターナショナル株式会社
株式会社アースアンドヒューマンコーポレーション

| |
|---------|
| アフ |
| CR(3) |
| 17- 003 |

カメルーン国
農業・農村開発省

カメルーン国
農業振興インフラ整備事業準備調査
ファイナルレポート
(添付資料)

平成 29 年 2 月
(2017 年)

独立行政法人
国際協力機構 (JICA)

NTC インターナショナル株式会社
株式会社アースアンドヒューマンコーポレーション

List of Annex

| | |
|--|-------|
| 1. List of the persons to be interviewed..... | A-2 |
| 2. Minutes of Meeting (Inception Report)..... | A-3 |
| 3. Minutes of Meeting (Interim Report)..... | A-6 |
| 4. Minutes of Meeting (Japan Visit)..... | A-12 |
| 5. Minutes of Meeting (Draft Final Report)..... | A-15 |
| 6. Irrigation Component..... | A-20 |
| 7. List of Drawings (Irrigation Component)..... | A-29 |
| 8. Access Road Component..... | A-49 |
| 9. List of Drawings (Access Road Component)..... | A-91 |
| 10. List of Drawings (Installation of Agricultural Equipments Component)..... | A-186 |
| 11. Minutes of Public Consultation (Environmental and Social Considerations)..... | A-193 |
| 12. Environmental Checklist (Environmental and Social Considerations)..... | A-223 |
| 13. Minutes of Stakeholder Meetings (Environmental and Social Considerations)..... | A-232 |

1. List of the persons to be interviewed

| No | Name | Position | Contact No. | Mail Address |
|-----------------|---|--|-------------|--------------|
| MINADER | | | | |
| | MVONDO NNA Patrick | MINADER-Direction des Etudes des Programmes et de la Coopération | | |
| | FALAINA | MINADER-Direction du Génie Rural et de l'Amélioration du Cadre de Vie en Milieu Rural | | |
| | ONDOA MANGA Tobie | MINADER-Cellule des Projets & Programmes | | |
| | Louissette Clémence Bamzok | MINADER-Cellule des Projets & Programmes | | |
| | ZUE MINTSA OFFRE | MINADER-Direction du Génie Rural et de l'Amélioration du Cadre de Vie en Milieu Rural | | |
| | TETKA JULES | Centre National d'Etudes et d'Experimentation du Machinisme Agricole | | |
| | Ernest Roland ELA EVINA | Centre National d'Etudes et d'Experimentation du Machinisme Agricole | | |
| | CHIN Richard | UNVDA | | |
| | Francis FONAYI WAINDIM | UNVDA-Direction du Génie Rural | | |
| | DJAKOU Dagobert | MINADER-Direction des Organisations Professionnelles Agricoles et de l'Appui aux Exploitations Agricoles(DOPA) | | |
| | Emmanuel BODO | MINADER-Direction des Enquêtes et Statistiques Agricoles | | |
| | BILLE Elise | MINADER-Direction Ressouce Humaine | | |
| MINTP | | | | |
| | Guy Daniel Abune Zoa | MINTP-Direction Générale des etudes techniques | | |
| | Mathurin Zanga | MINTP-Direction Générale des Travaux d'infrastructures Cellule Bad-Banque Mondiale | | |
| | OLINGA O.Vitalis | MINTP Direction Générale des Travaux d'infrastructures Cellule Bad-Banque Mondiale | | |
| | NIWA LONG OTHON | Parc National de Matériel de Génie Civil | | |
| | ZAMBO Simon Crépin | Parc National de Matériel de Génie Civil | | |
| | NDZANA I. Firmin | Parc National de Matériel de Génie Civil | | |
| | TANDONG VICTOR NUOH | Parc National de Matériel de Génie Civil Agence Régionale du Sud | | |
| | AMOUGUI AHANDA Timothée | Parc National de Matériel de Génie Civil Agence Régionale du Sud | | |
| | NGOULMA Josaphat René | Parc National de Matériel de Génie Civil Agence Régionale du Sud | | |
| | TANG AHANDA Barnabé | MINTP-Division de la Planification, de la Programmation et des Normes | | |
| | Ndilassi Innocent | MINTP-Direction Générale des travaux d'infrastructures Direction des Routes Rurales | | |
| MINT | | | | |
| | Alexis Christian EWOLO | MINT- Direction de Metro | | |
| | MPELE ONANA Serge | MINT-Service de la Climatologie et de la Banque des Données | | |
| MINPEDED | | | | |
| | KAMQUEM DIEUDONNE | MINPEDED-Direction de la Promotion du Développement Durable | | |
| MINEPAT | | | | |
| | MISSI Augustine Annette | MINEPAT-General Department of Cooperation and Regional Integration | | |
| | Mme NOAH Epouse OBAMA Albertine Liliane | MINEPAT-Direction Générale de la Cooperation | | |
| | Nekemé Issac | PNDP(MINEPAT) | | |
| | NBOLO Rostan | PNDP(MINEPAT) | | |
| MINEPJA | | | | |
| | Ekeme née Ndome Lobe Esther Désirée | ACEFA(MINADER+MINEPJA) | | |
| 他ドナー | | | | |
| | Luc NDIMI | World Bank(PIDMA)-Unité de Coodination du Projet | | |
| | André MBAIRANODJI | World Bank(PIDMA)-Unité de Coodination du Projet | | |
| | François KWONGANG | EU-Section Développement Rural, Environnement et Société Civile | | |
| | AMADOU Fotougboun Kou | Islamic Development Bank(MINADER) | | |
| | Justinius | Grassfield Project(BAD) | | |
| PRODERIP | | | | |
| | SOKEI Yoshimi | PRODERIP | | |
| | SASAGE Teruhiko | PRODERIP | | |
| | KURIHARA Kazutoshi | PRODERIP | | |
| | SHIINA Suguru | PRODERIP | | |
| | MATSUMOTO Shunsuke | PRODERIP | | |


2. Minutes of Meeting (Inception Report)

MINUTES OF MEETING ON THE INCEPTION REPORT
FOR
THE PREPARATORY SURVEY
ON
RURAL INFRASTRUCTURE IMPROVEMENT PROJECT
IN
THE REPUBLIC OF CAMEROON

Yaoundé, FEBRUARY 23, 2016

Mr. Mvondo Nna Patrick
Director of DEPC, Ministry of Agriculture and
Rural Development (MINADER)




Dr. Takashi KOTEGAWA
Sub-Team Leader, JICA Study Team

The Study Team for the Preparatory Survey on Rural Infrastructure Improvement Project in Cameroon (hereinafter referred to as "the Study Team") organized by Japan International Cooperation Agency (hereinafter referred to as "JICA"), headed by Dr. Akira IWAMOTO as Team Leader, and the Ministry of Agriculture and Rural Development (hereinafter referred to as "MINADER") headed by Mr. Mvondo Nna Patrick as Director of MINADER, held a kick-off meeting and discussed on the Inception Report explained by the Study Team.

The list of participants is attached in Annex.

1. Submission of the Inception Report

The MINADER received 10 copies of the Inception Report submitted by the Study Team on February 23, 2016.

2. Kick-off Meeting

A kick-off meeting was held between the Study Team and the MINADER at the Conference room of the MINADER in Cameroon on February 23, 2016 to discuss on the Inception Report.

3. Presentation

The JICA explained the direction of cooperation of MINADER-JICA which is consisted of the technical cooperation named as Upland Rice Development of the Tropical Forest Zone in Cameroon (hereinafter referred to as "PRODERiP" and the Project for the Development of Irrigated and Rainfed Rice Cultivation (hereinafter referred to as "PRODELIP") and the loan project named as Rural Infrastructure Improvement Project in Cameroon. Moreover, the Study Team explained to the MINADER the Inception Report that contains the objectives, approaches and methodologies of the Preparatory Survey on Rural Infrastructure Improvement Project in Cameroon.

4. Discussion

Based on the discussion, the MINADER and the Study Team confirmed their agreement on the contents of the Inception Report. Meanwhile, the following matters were discussed between both the parties.

- (a) MINADER and the Study Team agreed that the coordination mechanism with PRODERiP and PRODELIP would become a key for the success of the project.
- (b) MINADER and the Study Team agreed that the MINADER would nominate Counter Parts for each expert of the Study Team in order to conduct the survey smoothly.

Annex : LIST OF ATTENDANTS


| Cameroon | | JAPAN | |
|--------------------------|--|-------------------------|--|
| Name | Title | Name | Title |
| Henri Eyebe Ayissi | Minister / MINADER | Shinji Umemoto | Reperesentitive / JICA |
| EKO'O A. Jean Claude | Secretary General / MINADER | Yuumi Ushiro | Country Officer / JICA |
| Mvondo Nna Patrick | DEPC / MINADER | Ryosuke Moritaki | Senior Advisor / JICA |
| Mveng Pauline | Inspector General / MINADER | Takayuki Muraoka | Sub-representitive / JICA |
| Nka Charles Noël | CT2 / MINADER | Gaston Galamo | Program Officer /JICA |
| Voundi Jacquinot | I1/IGDR / MINADER | Sokei Yoshimi | Expert / PRODERIP |
| Bedoung Gisele | I2/IGDR / MINADER | Akira IWAMOTO | Leader of Consultant |
| Mbili Oloume Jean Pierre | DDA / MINADER | Takashi Kotegawa | Sub-leader of Consultant |
| Mohamadou Saoudi | DRFP/ MINADER | Shigeru Takagi | Consultant |
| FALAINA | DGRCV / MINADER | Yusuke NAKAYAMA | Consultant |
| Ondoa Manga Tobie | CCPP/DEPC / MINADER | Hiroshi ISHII | Consultant |
| Vundi Fidele Magloire | Cadre Technique / MINADER | Hiroyuki KURONUMA | Consultant |
| Chin Richard | DG / UNVDA | Ayako MORISHIMA | Consultant |
| Francis Fonayi Waindim | DGR / UNVDA | Donors | |
| Mathias Mawo Lon | DAP / UNVDA | | |
| Olinga O.Vitalis | IP/ Cellule RAD/BM / MINTP | CADILLA FALCO JORDI | Gestion de Programmes Infrastructures / EU |
| Obama Albertine Liliane | IE/DNS / MINEPAT | FERNANDEZ OSUMA juan | Gestion de Programmes Infrastructures / EU |
| Monono Absalom Woloa | Secretary General / North West Governor's office | Ndimi Luc | Secretary General / PIDMA |
| Keyantio Augustin | Inspector General / East Governor's office | | |

Handwritten signature and initials

3. Minutes of Meeting (Interim Report)

MINUTES OF MEETING ON THE INTERIM REPORT
FOR
THE PREPARATORY SURVEY
ON
RURAL INFRASTRUCTURE IMPROVEMENT PROJECT
IN
THE REPUBLIC OF CAMEROON




Mr. Mvondo Nna Patrick
Director of DEPC, Ministry of Agriculture and
Rural Development (MINADER)

Yaoundé, JUNE 22, 2016



Dr. Akira IWAMOTO
Team Leader, JICA Study Team



Mr. Shinji UMEMOTO
Representative, JICA Cameroon Office



The Study Team for the Preparatory Survey on Rural Infrastructure Improvement Project in Cameroon (hereinafter referred to as "the Study Team") organized by Japan International Cooperation Agency (hereinafter referred to as "JICA"), headed by Dr. Akira IWAMOTO as Team Leader, and the Ministry of Agriculture and Rural Development (hereinafter referred to as "MINADER") headed by Mr. Mvondo Nna Patrick as Director of MINADER, held a meeting and discussed on the Interim Report explained by the Study Team.

The list of participants is attached in Annex.

1. Meeting

A Meeting was held between the Study Team and the MINADER at the Conference room of the MINADER in Cameroon on JUNE 22, 2016 to discuss on the Interim Report.

2. Presentation

Dr.Kotegawa from the Study Team made a presentation for the contents stated below.

A. The following topics were introduced:

1. Overall objectives of the need to increase rice production in the country
2. Objectives and zones of the studies

B. The various components of the project was elaborated as follows :

1. Component of Irrigation Development
 - Explanation of the identified problems and the proposed solutions.
 - Explanation of the 4 options proposed and the costs.
2. Component of Road Access Improvement
 - Explanation of the basic criteria for the selection of the candidate roads.
 - Explanation of the methodology of the road selection.
 - Presentation of the selection list in terms of prioritization and the site located maps.
 - Explanation of advantages of using a stabilizer to reinforce groundworks compared to conventional methods used locally.
 - Proposition of road dimensions.
 - Presentation of 2 costing options for selected road list.
3. Component of Installation of Agricultural Machinery and Equipment
 - Presentation of the concerned machines.
 - Explanation of the identified problems and the proposed solutions.



- Presentation of the Japanese fabricated machinery and its rice-polishing potentiality to improve the quality of rice.
- Explanation of the Proposed Installation Site.
- Presentation of the 3 costing options for the type and number of machines to be acquired.

4. For Soft Component

- Explanation of how training programs can be organized for the various components.

- C. Explanation for the most advantageous option combination amongst the components and its costs
- D. Presentation of the special terms and conditions for applying the STEP scheme to the Japanese Loan Projects.
- E. Presentation of the Preparatory Study Calendar
- F. Invitation of the attendees to a question-comment session.

3. Discussion

Comment 1:

Mr Mvondo expresses his appreciation for the Study Team who has always carried out the studies in a participative manner. He reminds the attendees that the Study Team has always worked closely with the various members of MINADER and UNVDA in the last months.

Comment 2 :

Mr Falaina's first question

1. For the road component, he wonders if it is necessary to use the stabilizer to upgrade the inland farm roads. He thinks that if the existing laterite would be compacted on site the results should be good enough for such roads.

Reply from Mr Sato from the Study Team

The stabilization machine is only applicable to roads with heavy traffic and the on-site laterite will be combined with cement to strengthen its base capacity. This method will not be used on internal farm roads.

Mr Falaina's second question

-
2. As for the promotion of fully polished rice production, he wonders if this would not deprive the consumers from its nutritive value as it is often considered as less nutritional than brown rice.

Reply from Mr Nagaoka from the Study Team

Basically, the milling machine to be used is adaptable to the needs of the markets. Should the market require less polished rice, the degree of the polishing process can be adjusted as per the demand requires.

Mr Chin of UNVDA adds that the most important factor in the rice-polishing process lies in the rice seed that is to be planted. The actual problem why the rice polishing process has been unsuccessful is because various rice originating from different seeds have been combined together during the process. As a result, the whiteness of the rice reacts differently after the process. Thanks to the technical team (PRODERIP), this problem will be solved basically with the plantation of a single rice seed at the origin.

Comment 3 :

Mrs Bamzok is very impressed by findings of the Study Team and thinks that the propositions made by the Study Team are very reasonable. She would like to know though for the STEP scheme how the 30% of the tied loan works; that is, if Cameroonian candidate companies would have to go to Japan to obtain Japanese products.

Replies from Dr Kotegawa and Mr Umemoto

Basically, more than 30% of the project costs will be allocated to Japanese companies for the supply of Japanese products. Nevertheless, the rest of the project costs will be used on locally obtainable products and services.

Mrs Bamzok finds this tied loan is very reasonable compared to loan projects offered by other donors.

Comment 4 :

Mr Mvondo asks if the maintenance of the concerned roads after rehabilitation has been taken into consideration. Will the construction machines be left to the disposal of the local authorities?

Reply from Dr Iwamoto of the Study Team

Dr Iwamoto explains that this is where the importance of the Soft Component comes in place. Training will be provided to the various staff for not only maintaining the roads, but also the construction and agricultural machines.

Reply from Mr Umemoto

Mr Umemoto stresses that Japan is 'together' with Cameroon on this project. Hence, if the training is judged not sufficient when the time comes, other solutions may be proposed should the need arise.

Mr Mvondo shares two news:

- The UNVDA Development Plan now figures as part of the Triennial Urgency Development Plan thanks to the Cameroonian Prime Minister.
- The candidate road list has been approved by the Minister of MINADER.

Mr Mvondo concludes that all attendees appreciate the good works proposed by the Study Team and confirms that the propositions made are acceptable and reasonable.

On this note, Mr Mvondo thanks all the attendees for their presence and ends the meeting session.

Annex : LIST OF ATTENDANTS

| Cameroon | | JAPAN | |
|--------------------------|--|-------------------|--|
| Name | Title | Name | Title |
| Mvondo Nna Patrick | DEPC / MINADER | Shinji Umemoto | Reperesentative / JICA |
| FALAINA | DGRCV / MINADER | Takayuki Muraoka | Sub-representative / JICA |
| Mbili Oloume Jean Pierre | DDA / MINADER | AGNES OKODOMBE | Chargée Programmes Agriculture, Pêche et Environnement /JICA |
| Bamzok Louissette | DEPC/ CPP | Akira IWAMOTO | Leader of the Study Team |
| MBALLA ONANA Maigueite | CEAA/ CPP | Takashi Kotegawa | Sub-leader of the Study Team |
| Mbock Clestin | Cellule de Suivi des MINADER | Shigeru Takagi | Member of the Study Team |
| Chin Richard | DG / UNVDA | Fusashige Sato | Member of the Study Team |
| Francis Fonayi Waindim | DGR / UNVDA | Akihiro Fukuda | Member of the Study Team |
| Mathias Mawo Lon | DAP / UNVDA | Hirokazu Nagaoka | Member of the Study Team |
| Olinga O.Vitalis | IP/ Cellule RAD/BM / MINTP | Hiroyuki KURONUMA | Member of the Study Team |
| Ngou Tamdem Gilberte | Chef Service de la Coopération Bilatérale /SDC | Ayako MORISHIMA | Member of the Study Team |
| MEYOMESSE ENGOLO Calvin | Consultant | Polly Le MOIGNE | Coordinator of the Study Team |
| | | SOPTCHOM Victor | Civil Engineer of the Study Team |
| | | NOAH Taustin | Interpreter of the Study Team |


4. Minutes of Meeting (Japan Visit)

**MINUTES OF MEETING ON THE JAPAN VISIT
FOR
THE PREPARATORY SURVEY
ON
RURAL INFRASTRUCTURE IMPROVEMENT PROJECT
IN
THE REPUBLIC OF CAMEROON**

Tokyo, JULY 17, 2016



H.E. Mr. Eyebe Ayissi Henri
Minister, Ministry of Agriculture and
Rural Development (MINADER)



Dr. Akira IWAMOTO
Team Leader, JICA Study Team

The Study Team for the Preparatory Survey on Rural Infrastructure Improvement Project in Cameroon (hereinafter referred to as "the Study Team") organized by Japan International Cooperation Agency (hereinafter referred to as "JICA"), headed by Dr. Akira IWAMOTO as Team Leader held the visit program in Japan for Ministry of Agriculture and Rural Development (hereinafter referred to as "MINADER"). The three delegations, H.E. Mr. Eyebe Ayissi Henri, Minister of MINADER, Mr. MVONDO NNA Patrick, Director of Department of Studies, Programmes, Cooperation and Mr. VOUNDI Jacquinet, Inspector general, Rural Development came to Japan. They visited the Japanese companies which can provide the proposed machines such as tractors, rice milling machine, country elevator, etc. Through the visit they discussed on the Preparatory Survey which is being carried out by the Study Team.

The executed schedule of program is following;

| No | Date | Time | Activity |
|----|------------|------|--|
| 1 | 7/10 (sun) | | 21:05 Dept. from Yaoundé (AF909) |
| 2 | 7/11 (mon) | AM | 07:10 Arrival at Paris |
| | | PM | 13:55 Dept. from Paris (AF276) |
| 3 | 7/12 (tue) | AM | 8:30 Arrival at Tokyo (Narita airport) |
| | | PM | 14:30-16:30 Visit KUBOTA factory (Tractor and etc.) at Tsukuba city, Ibaraki Pref. |
| 4 | 7/13 (wed) | AM | 10:00 -11:00 Courtesy call to Cameroon Embassy 11:30 -12:30 Courtesy call to JICA HQ |
| | | PM | 13:30-14:30 Courtesy call to Ministry of Agriculture, Forestry and Fisheries 17:25 Dep. from Haneda airport 18:45 Arrival at Hiroshima airport |
| 5 | 7/14 (thu) | AM | 10:00-11:30 Visit SATAKE HQ at Higashi Hiroshima City |
| | | PM | 13:00 Dep. from Hiroshima airport 14:35 Arrival at Haneda airport 18:00-18:30 Courtesy call to Ministry of Foreign Affairs |
| 6 | 7/15 (fri) | AM | 10:00-11:30 Visit Country Elevator of JA Utsunomiya at Utsunomiya city, Tochigi Pref. |
| | | PM | 15:00-16:30 Visit rice milling plant of ITAMI SANGYO at Tsurugashima city, Saitama Pref. |
| 7 | 7/16 (sat) | | Off Day |
| 8 | 7/17 (sun) | PM | 22:55 Dept. from Tokyo (AF293) |
| 9 | 7/18 (mon) | AM | 04:30 Arrival at Paris |
| | | PM | 14:15 Dept. from Paris (AF900) 19:40 Arrival at Yaoundé |

Contents of the visit

- A. Courtesy calls:
1. JICA Head Quarters
 2. Cameroon Embassy
 3. Ministry of Agriculture, Forestry and Fisheries
 4. Ministry of Foreign Affairs

B. The tours at the factories and the facilities of Agricultural Machinery:

1. Kubota
 - Observation of the assemblage at tractors factory
 - Explanation of the advantage of Japanese tractor compared with other country's one
2. Satake
 - Explanation of Satake products
 - Demonstration of Optical Sorter
3. Country Elevator
 - Explanation and observation of the facility
4. Rice Milling Plant
 - Explanation and observation of the plant

During the program, the following points have been discussed:

- i. The Cameroonian side requests to introduce the Agricultural Machinery which meets meteorological and geological condition in Cameroon.
- ii. Japan will continue to support Cameroon for the agriculture development especially for rice farming sector as the one of most important countries for the development in Central Africa area.
- iii. The Cameroonian side requests to increase the loan volume for the project being prepared by the Study Team.

Future Programs are shown below:

- The presentation of Draft Final Report (The beginning of October)
- The fact finding mission of JICA (The beginning of October)
- The Submission of Final Report (December)

After the submission of Final Report, JICA will execute the following events:

- The appraisal mission
- The signing Exchange of Note
- The signing Loan Agreement

H.E. Mr. Henri Eyebe Ayissi expresses his appreciation for the Study Team who organized this visit program in Japan. He reminds all members that the Study Team and MINADER will continue to work together to finalize the Preparatory Survey and realize the Yen Loan project.



5. Minutes of Meeting (Draft Final Report)

**MINUTES OF MEETING ON THE PRESENTATION OF DRAFT FINAL REPORT
FOR
THE PREPARATORY SURVEY
ON
RURAL INFRASTRUCTURE IMPROVEMENT PROJECT
IN
THE REPUBLIC OF CAMEROON**

Yaoundé, December 14, 2016

Mr Mvondo Nna Patrick
Director of DEPC, Ministry of Agriculture and
Rural Development (MINADER)

*Le Directeur des Etudes
des Programmes et de la
Coopération*
Mvondo Nna Patrick
Ingénieur Agro-Economiste



Mr Shinji UMEMOTO
Representative, JICA Cameroon Office



Dr Akira IWAMOTO
Team Leader, JICA Study Team

The Study Team for the Preparatory Survey on Rural Infrastructure Improvement Project in Cameroon (hereinafter referred to as "the Study Team") organized by Japan International Cooperation Agency (hereinafter referred to as "JICA"), headed by Dr Akira IWAMOTO as Team Leader, and the Ministry of Agriculture and Rural Development (hereinafter referred to as "MINADER") headed by Mr Mvondo Nna Patrick as Director of MINADER, held a meeting and discussed on the Draft Final Report explained by the Study Team.

The list of participants is attached in Annex.

Minutes of Presentation-Meeting on 14 December 2016

15H35 Opening Speech by Mr. Mvondo (Director of DEPC) welcoming and thanking everyone's presence at the meeting

15H40 Introduction Speech by Mr Umemoto (Director of JICA Cameroon) thanking all the Cameroonian parties' support to the study team and asking for continued support to the Japanese Team for the realization of the Project. He emphasized that all questions and comments, if any, should be made this meeting as this is the last occasion to do so.

He also introduced Mr Furukawa (First Secretary of Japan Embassy in Cameroon) who just arrived in Cameroon recently.

15H50 Presentation of the Draft Final Report by the study team: Mr Iwamoto, Mr Sato and Mr Fukuda

Contents of the Presentation

- A. The following topics were introduced:
1. Significance of the project implementation for Cameroon and Japan
 2. Progress of the preparatory survey
 3. Objectives and target area for the project
- B. The following components of the project were elaborated :
1. For Irrigation Component
 - Explanation of the identified problems and the proposed solutions
 2. For Access Road Component
 - Explanation of procedures for target road selection
 - Presentation of summary of selected target roads
 - Explanation of the identified problems and the proposed solutions



3. For Agricultural Machinery Component
 - Explanation of the identified problems and the proposed solutions
 - Presentation of the Japanese fabricated machinery and its rice-polishing potentiality to improve rice production capacity
 - Presentation of drawings relating to the country elevator and the transformation unit
 4. Explanation of how training programs (soft component) can be organized for the various components (Irrigation, Access Road, Agricultural Machinery and Marketing)
-
- C. Explanation of the Overall Concept of the Project
 - D. Explanation of the Project Implementation Schedule and Organization
 - E. Explanation of the procurement system
 - F. Invitation of the attendees to a question-comment session.

16h35 Opening of the Question-Comment Session

Comments and answers

Question 1 :

During the Fact Finding Mission, the request to modify the name of the project was made and was approved. Mr Mvondo wondered why this change has not been taken into account in the draft final report.

Answer from the study team :

Dr Iwamoto explained that the draft final report is based on the contract made between the study team and JICA office in Japan since the beginning of the year. Hence, the team has to abide to this project name for the submission of all the output documents related to this contract.

Question 2 :

Mr Mvondo would also like to know why the costs of the project are not mentioned at all in the presentation.

Answer from the study team :

Dr Iwamoto explained that the study team has been contracted by JICA to formulate the technical aspect of the project. As far as the costs of the project are concerned, the details were discussed between the Cameroonian authorities and the Fact Finding Mission dispatched by JICA headquarters in October 2016 and a consensus was reached between both parties.



Mr Ondo also thinks that the Ministry of Commerce should be included in the steering committee as the rice produced will have to be sold on a national basis.

Answers:

1. Mr Iwamoto explained that the annual harvest of 15 000 t is not only based on the paddy rice to be collected from the 918 ha of the selected site but also includes the 3000 ha actually owned by UNVDA.

As for annual double rice crop production, Mr Iwamoto thinks it may be socially and economically difficult for farmers to plant only rice and not other crops which they may need for personal consumption or economic purposes as well.

As for the steering committee, the organization of the steering and implementation committees was clearly agreed upon during the Fact Finding Mission by both Cameroonian and Japanese sides. The study team suggests that MINADER discuss this matter directly with the JICA Appraisal Mission next year.

2. Mr Chin explained that in the past, rice crops were produced twice a year but it is no longer the case especially with the existence of cattle farming. The Ndop valley is a grazing area for the cattle and until there is another option, there is a need to respect this.

Mr Chin also reminded everyone that the NDOP valley is often known for its rice but in reality, the other crops like tomatoes and corns produced in the zone are also very important sources of income for the farmers.

As for the need to install a levy system to be paid by the farmers, Mr Chin thinks that it is an important issue to be discussed internally. Many years ago, the levy system existed but it was abolished due to the economic crisis.

3. Mr Mvondo agrees that this levy issue concerns basically the Cameroonian side and needs to be discussed internally in the near future.

17h00 Mr Mvondo thanked all the attendees for their presence and ended the meeting session.

After the presentation, MINADER received 10 copies of the Draft Final Report submitted by the study team.

MINADER has been requested to submit all comments, if any, concerning the draft final report before 20th December 2016. No comments will be taken into account after the mentioned-date.



Annex : LIST OF ATTENDANTS

| Cameroon | | JICA | |
|------------------------------------|---------------------|------------------------|---------------------------|
| Name | Title | Name | Title |
| Mvondo Nna Patrick | DEPC / MINADER | Shinji Umemoto | Reperesentitive / JICA |
| Chin Richard | DG / UNVDA | Takayuki Muraoka | Sub-representitive / JICA |
| Francis FONAYI Waindim | DGR / UNVDA | OKODOMBE Agnes | Program Officer /JICA |
| FALAINA | DGRCV / MINADER | Japan Embassy | |
| ONDOA Tobie | CCPP/DEPC / MINADER | Hiroshi FURUKAWA | First Secretary |
| VESSAH Daouda | SDMA/ MINADER | JICA Study Team | |
| MESSIA MESSIA Georges Cheistian | CS / MINADER | Akira IWAMOTO | Leader of consultant |
| Mme Ngou Tamdem G.A | CS/ MINADER | Fusashige SATO | Consultant |
| TSANGUE poul yves | Cardre MINADER | Akihiro FUKUDA | Consultant |
| ZUE | CS/DGRCV/MINADER | Hiroyuki KURONUMA | Consultant |
| EONE NSOGA OSCAR | Cadre/MINEPAT | Ayako MORISHIMA | Consultant |
| DJAKOU Dagobert | DOPA/MINADER | Polly Le MOIGNE | Local Staff |
| | | SOPTCHOM T. Victor | Local Staff |
| | | ZAMBOU Djibril | Local Consultant |

Handwritten signature

Handwritten mark

6. Annex of Irrigation Component

Result of Soil Profile Survey (1)

Upper Site of Upper Bumenda

Date of Soil Survey : 14th/Mar/2016

Surveyor : Takashi KOTEGAWA

Location : 5°58'38.30"N, 10°24'37.99"E

Altitude : 1,179 m

Soil Classification :

Remarks : The soil pit is located in the rice seed producing farmland managed by the UNVDA. Since the farmland belongs to UNVDA, the cultivation activities are rarely conducted in dry season. The farmland was reclaimed approximately 40 years ago. The clear horizons are observed between each layer. The soil texture is assumed to be high in clay contents in the soil. Moreover, the viscosity, plasticity and compactness are also high indicating that the amount of vertical drainage of the water would be low, while the soil could retail the soil nutrients for the favourable growth of rice. The mottles of iron are observed from the upper layer to lower layer though its abundance is different depending on the layers.



| Horizon | Range(cm) | Profile |
|---------|-----------|--|
| Ap | 0-14/16 | 【Horizon】 : Smooth, Abrupt, 【Color (Wet)】 : 5YR 3/4, 【Mottles】 : Irregular, Few, 【Soil Texture】 : Light Clay, 【Gravel】 : Fine gravel, Sub-angular, Few, 【Structure】 : Weak, Fine, Sub-angular blocky, 【Viscosity】 : Sticky, 【Plasticity】 : Plastic, 【Compactness】 : Medium (20-24mm), 【Hardness】 : Slightly Hard, 【 Plant roots】 : Fine, Common, |
| Ad | 14/16-30 | 【Horizon】 : Smooth, Clear, 【Color (Wet)】 : 5YR 3/4, 【Mottles】 : Irregular, Few, 【Soil Texture】 : Clay Loam, 【Gravel】 : Fine gravel, Sub-angular, Few, 【Structure】 : Weak, Fine, Sub-angular blocky, 【Viscosity】 : Sticky, 【Plasticity】 : Plastic, 【Compactness】 : Compact (25-28mm), 【Hardness】 : Hard, 【 Plant roots】 : Fine, Very few, |
| B | 30-45/50 | 【Horizon】 : Smooth, Clear, 【Color (Wet)】 : 5YR2/3, 【Mottles】 : Irregular, Common, 【Soil Texture】 : Clay Loam, 【Gravel】 : Fine gravel, Sub-angular, Few, 【Structure】 : Massive, 【Viscosity】 : Sticky, 【Plasticity】 : Plastic, 【Compactness】 : Very compact (>29), 【Hardness】 : Hard, 【 Plant roots】 : Fine, Very few |
| C1 | 45/50-68 | 【Horizon】 : Smooth, Clear, 【Color (Wet)】 : 5YR3/3, 【Mottles】 : Irregular, Common, 【Soil Texture】 : Light Clay, 【Gravel】 : None, 【Structure】 : Massive, 【Viscosity】 : Sticky, 【Plasticity】 : Plastic, 【Compactness】 : Very compact (>29), 【Hardness】 : Hard, 【 Plant roots】 : None |
| C2 | 68-85+ | 【Color (Wet)】 : 5YR4/4, 【Mottles】 : Irregular, Common, 【Soil Texture】 : Clay Loam, 【Gravel】 : None, 【Structure】 : Massive, 【Viscosity】 : Sticky, 【Plasticity】 : Plastic, 【Compactness】 : Very compact (>29), 【Hardness】 : Very Hard, 【 Plant roots】 : None |

Result of Soil Profile Survey (2)

Middle Site of Upper Bumenda

Date of Soil Survey : 14th/Mar/2016

Surveyor : Takashi KOTEGAWA

Location : 5°58'17.39"N, 10°25'2.84"E

Altitude : 1,170 m

Soil Classification :

Remarks : The soil pit is located in the farmland managed by the local farmer. The farmland is cultivated for maize, beans etc. in dry season while paddy cultivation is conducted in rainy season. The farmland was reclaimed approximately 40 years ago. The soil clay contents are assumed to be high in the soil of each layer. The mottles of iron in the lower soil layer are more abundant than that of Upper site. Moreover, the accumulation of iron is observed in the B horizon indicating that the permeability of surface layer could be low and the reduced condition of the soil in the lower layer might be affected by the ground water.



| Horizon | Range(cm) | Profile |
|---------|-------------|---|
| Ap | 0-15/18 | 【Horizon】 : Wavy, Claer、【Color (Wet)】 : 5YR 3/1、【Mottles】 : Irregular, Few、【Soil Texture】 : Clay Loam、【Gravel】 : Fine gravel, Sub-angular, Few、【Structure】 : Week, Fine, Sub-angular blocky、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Medium (20-24mm)、【Hardness】 : Slightly Hard、【 Plant roots】 : Fine, Common、 |
| Bdgir | 15/18-20/22 | 【Horizon】 : Wavy, Clear、【Color (Wet)】 : 5YR 4/4、【Mottles】 : Irregular, Common、【Soil Texture】 : Light Clay、【Gravel】 : Fine gravel, Sub-angular, Few、【Structure】 : Massive 、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Slightly Hard、【Plant roots】 : Fine, Very few |
| Cg1 | 20/22-50 | 【Horizon】 : Smooth, Clear 、【Color (Wet)】 : 5YR 5/1、【Mottles】 : Irregular, Abundant、【Soil Texture】 : Clay Loam、【Gravel】 : None 、【Structure】 : Massive、【Viscosity】 : Sticky、【Plasticity】 : Plastic、【Compactness】 : Very compact (>29)、【Hardness】 : Very Hard、【Plant roots】 : Fine, Very few |
| Cg2 | 50-80+ | 【Color (Wet)】 : 5YR 6/1、【Mottles】 : Irregular, Abundant 、【Soil Texture】 : Light Clay、【Gravel】 : None 、【Structure】 : Massive 、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Very Hard、【 Plant roots】 : None |

Result of Soil Profile Survey (3)

Lower Site (1) of Upper Bumenda

Date of Soil Survey : 14th/Mar/2016

Surveyor : Takashi KOTEGAWA

Location : 5°58'22.02"N、10°25'51.79"E

Altitude : 1,161 m

Soil Classification :

Remarks : The soil pit is located in the farmland managed by the local farmer. The farmland is cultivated for maize, beans etc. in dry season while paddy cultivation is conducted in rainy season. The farmland was reclaimed approximately 40 years ago. The soil clay contents are assumed to be high in the soil of each layer. The ground water are observed in this soil pit. The height of ground water is around 60 cm from the surface. The mottles of iron are found in the lower layer, but most of soil colors in this pit are greyish, indicating the strongly reduced condition of the soil.



| Horizon | Range(cm) | Profile |
|---------|-------------|--|
| Ap | 0-15/22 | 【Horizon】 : Irregular, Clear、【Color (Wet)】 : 5YR 3/1、【Mottles】 : None、【Soil Texture】 : Light Clay、【Gravel】 : Fine gravel, Sub-angular, Few、【Structure】 : Weak, Fine, Sub-angular blocky、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Slightly Hard、【Plant roots】 : Fine, Common |
| BC | 15/22-42/45 | 【Horizon】 : Wavy, Diffuse、【Color (Wet)】 : 5YR 3/2、【Mottles】 : Irregular, Few、【Soil Texture】 : Heavy Clay、【Gravel】 : Fine gravel, Sub-angular, Few、【Structure】 : Massive、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Slightly Hard、【 Plant roots】 : None |
| Cg1 | 42/45-68/70 | 【Horizon】 : Wavy, Diffuse、【Color (Wet)】 : 5YR 6/1、【Mottles】 : Irregular, Common、【Soil Texture】 : Light Clay、【Gravel】 : None、【Structure】 : Massive、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Hard、【 Plant roots】 : None |
| Cgir2 | 68/70-85+ | 【Color (Wet)】 : 7.5YR 6/6、【Mottles】 : Irregular, Common、【Soil Texture】 : Heavy Clay、【Gravel】 : None、【Structure】 : Massive、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Hard、【 Plant roots】 : None |

Result of Soil Profile Survey (4)

Lower Site of Upper Bumenda 2

Date of Soil Survey : 15th/Mar/2016

Surveyor : Takashi KOTEGAWA

Location : 5°58'10.84"N、10°26'50.50"E

Altitude : 1,161 m

Soil Classification :

Remarks : The soil pit is located in the farmland managed by the local farmer. The farmland is cultivated for maize, beans etc. in dry season while paddy cultivation is conducted in rainy season. The farmland was reclaimed approximately 7 years ago, which is different from the other soil pits. The agricultural machines such as tractor are not utilized in this area since the suitable internal road for the machines are not well constructed. The ground water are observed in this soil pit. The height of ground water is around 90 cm from the surface. The mottles of the iron are observed in B horizon, indicating the low water permeability.



| Horizon | Range(cm) | Profile |
|---------|-------------|--|
| Ap | 0-10/15 | 【Horizon】 : Wavy, Diffuse、【Color (Wet)】 : 5YR 3/1、【Mottles】 : Root-like, Few、【Soil Texture】 : Clay Loam、【Gravel】 : Fine gravel, Sub-angular, Few、【Structure】 : Weak, Fine, Sub-angular blocky、【Viscosity】 : Sticky、【Plasticity】 : Plastic、【Compactness】 : Medium (20-24mm)、【Hardness】 : Slightly Hard、【Plant roots】 : Fine, Common |
| AB | 10-15/20-25 | 【Horizon】 : Irregular, Diffuse、【Color (Wet)】 : 5YR 3/1、【Mottles】 : Root-like, Few、【Soil Texture】 : Light Clay、【Gravel】 : Fine gravel, Sub-angular, Few、【Structure】 : Weak, Fine, Sub-angular blocky、【Viscosity】 : Sticky、【Plasticity】 : Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Hard、【Plant roots】 : Fine Few、 |
| Bg | 20-25/45-53 | 【Horizon】 : Wavy, Clear、【Color (Wet)】 : 7.5YR 5/1、【Mottles】 : Root-like & Irregular, Common、【Soil Texture】 : Heavy Clay、【Gravel】 : None、【Structure】 : Massive、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Hard、【Plant roots】 : Fine, Very few、 |
| C1 | 45-53/70 | 【Horizon】 : Smooth, Clear、【Color (Wet)】 : 5YR 5/1、【Mottles】 : Irregular, Common、【Soil Texture】 : Heavy Clay、【Gravel】 : None、【Structure】 : Massive、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Hard、【Plant roots】 : None |
| C2 | 70-85+ | 【Color (Wet)】 : 7.5YR 4/1、【Mottles】 : Irregular, Few、【Soil Texture】 : Heavy Clay、【Gravel】 : None、【Structure】 : Massive、【Viscosity】 : Sticky、【Plasticity】 : Very Plastic、【Compactness】 : Compact (25-28mm)、【Hardness】 : Hard、【Plant roots】 : None |

Results of the calculation of Irrigation Requirement

1.ETc&Irrigation Requirement

Beneficiary area: 918 ha

| Description | Unit | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov |
|------------------------|------------|--------|--------|--------|--------|--------|--------|-------|-------|--------|--------|--------|
| ETo on Modified Penman | (mm/month) | 125.70 | 129.62 | 140.07 | 125.74 | 121.78 | 105.20 | 99.58 | 99.72 | 101.58 | 111.67 | 116.24 |
| ↓ | | | | | | | | | | | | |
| Selected Eto | (mm/month) | 125.70 | 129.62 | 140.07 | 125.74 | 121.78 | 105.20 | 99.58 | 99.72 | 101.58 | 111.67 | 116.24 |

| ETC=ETO*Kc*Area | | | | | | | | | | | | |
|-----------------|--|--|--|--|--|--|--|--|--|--|--|--|
|-----------------|--|--|--|--|--|--|--|--|--|--|--|--|

| Dry Season (Mar. to End of May) | | | | | | | | | | | | |
|---------------------------------------|-----|----------------|---|---|--------|--------|--------|---------|---------|---------|---------|---------|
| | | Crop Area (ha) | | | | | | | | | | |
| 1. Maize | 597 | Kc | | | 0.55 | 0.85 | 0.88 | 0.28 | | | | |
| | ETC | | 0 | 0 | 45,992 | 63,809 | 63,979 | 17,585 | 0 | 0 | 0 | 0 |
| 2. Beans | 31 | Kc | | | 0.56 | 0.83 | 1.00 | 0.63 | | | | |
| | ETC | | 0 | 0 | 1,826 | 2,562 | 3,091 | 1,984 | 0 | 0 | 0 | 0 |
| 3. Poteto | 31 | Kc | | | 0.57 | 0.91 | 0.82 | | | | | |
| | ETC | | 0 | 0 | 1,859 | 2,809 | 2,535 | 0 | 0 | 0 | 0 | 0 |
| 4. Tomato | 30 | Kc | | | 0.45 | 0.75 | 1.15 | 0.80 | | | | |
| | ETC | | 0 | 0 | 1,420 | 2,240 | 3,440 | 2,438 | 0 | 0 | 0 | 0 |
| Rainy Season (Jun. to End of Dec.) | | | | | | | | | | | | |
| 1. Paddy | 459 | Kc | | | | | | | 1.10 | 1.10 | 1.05 | 1.00 |
| | ETC | | 0 | 0 | 0 | 0 | 0 | 0 | 50,277 | 50,346 | 48,955 | 51,255 |
| Adding for pre sowing (Special needs) | | | | | | | | | | | | |
| Total consumptive use in the month | | | 0 | 0 | 51,097 | 71,421 | 73,045 | 22,006 | 50,277 | 50,346 | 48,955 | 51,255 |
| Net Irrigated area (ha) | | | 0 | 0 | 665 | 665 | 665 | 665 | 568 | 568 | 568 | 537 |
| Net Irrigation reqd. mm/ha | | | 0 | 0 | 77 | 107 | 110 | 33 | 89 | 89 | 86 | 95 |
| Effective Rainfall in mm (Koundja) | | | 0 | 0 | 62 | 105 | 122 | 129 | 226 | 242 | 237 | 182 |
| Net Irri. Required per month | | | 0 | 0 | 15 | 2 | -12 | -96 | -137 | -153 | -151 | -87 |
| Net Irri. Required in cum | | | 0 | 0 | 148 | 24 | -122 | -959 | -1,375 | -1,534 | -1,508 | -866 |
| Net Irri. Required per day | | | 0 | 0 | 5 | 1 | -4 | -32 | -46 | -51 | -50 | -29 |
| Gross Irri Reqd. inclusive losses | | | 0 | 0 | 11 | 2 | -9 | -68 | -98 | -109 | -107 | -62 |
| Irrigation required for whole area | | | 0 | 0 | 7,028 | 1,137 | -5,758 | -45,426 | -55,621 | -62,044 | -61,012 | -33,104 |
| Design discharge lps/day | | | 0 | 0 | 81 | 13 | -67 | -526 | -644 | -718 | -706 | -383 |

PEAK WATER REQUIREMENT

81 lps

2. Kc per Growth Stage

DURATION OF GROWTH STAGE FOR FIELD CROP

Approximate Duration of Growth Stages for Various Field Crops

| Crops | Initial Stage | Crop Development Stage | Mid Season Stage | Late Season Stage | Total | Remarks |
|---------------|---------------|------------------------|------------------|-------------------|-------|----------------|
| Maize (grain) | 20 | 30 | 30 | 25 | 105 | *UNVDA hearing |
| Beans | 20 | 30 | 50 | 20 | 120 | *UNVDA hearing |
| Paddy | 30 | 30 | 45 | 30 | 135 | *UNVDA hearing |
| Poteto | 20 | 25 | 25 | 20 | 90 | *UNVDA hearing |
| Tomato | 30 | 30 | 40 | 20 | 120 | *UNVDA hearing |
| JamJam | N.A. | N.A. | N.A. | N.A. | N.A. | |

Source : FAO Irrigation and Drainage Paper No.24, 56, "Crop evapotranspiration", published 1998

Crop Factor (Kc)

Values of the Crop Factor (Kc) for Various Crops and Growth Stages

| Crops | Initial Stage | Crop Development Stage | Mid Season Stage | Late Season Stage | Remarks |
|---------------|---------------|------------------------|------------------|-------------------|---|
| Maize (grain) | 0.45 | 0.75 | 1.05 | 0.55 | *FAO24 p.60, 61 |
| Beans | 0.47 | 0.74 | 1.00 | 0.45 | *FAO24 p.60, 62 |
| Paddy | 1.10 | 1.10 | 1.05 | 0.95 | *FAO24 p.71。但し、Late season 後半は0.95から大幅に減少し、0.35と仮定した。 |
| Poteto | 0.47 | 0.76 | 1.05 | 0.70 | *FAO24 p.60, 61 |
| Tomato | 0.47 | 0.76 | 1.05 | 0.60 | *FAO24 p.60, 62 |
| JamJam | 0.47 | 0.74 | 1.00 | 0.45 | 同期間に育成可能で、必要水量の少ないBeansと同等とみなした。 |

3. Kc per month

Maize

| Month | 1st Month | | | | | 2nd Month | | | | | 3rd Month | | | | | 4th Month | | | | | 5th Month | | | | | | | | | | | | | | | | | | | |
|--------------------|---|----|----|----|----|---------------------|---|----|----|----|---|----|---|----|----|---------------------|----|----|---|----|---|----|----|----|---|---------------------|----|----|----|----|-----------------------|--|--|--|--|--|--|--|--|--|
| Groth Stage | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | | | | | | | | | | |
| Groth Duration | 20 | | | | | 30 | | | | | 30 | | | | | 25 | | | | | | | | | | | | | | | | | | | | | | | | |
| Kc per Groth stage | 0.45 | | | | | 0.75 | | | | | 1.05 | | | | | 0.55 | | | | | | | | | | | | | | | | | | | | | | | | |
| Calculation I | $20/30 \times 0.45$ | | | | | $10/30 \times 0.75$ | | | | | $20/30 \times 0.75$ | | | | | $10/30 \times 1.05$ | | | | | $20/30 \times 1.05$ | | | | | $10/30 \times 0.55$ | | | | | $15/30 \times 0.55$ | | | | | | | | | |
| | a | | | | | b | | | | | a | | | | | b | | | | | a | | | | | b | | | | | | | | | | | | | | |
| Calculation II | $(20/30 \times 0.45 + 10/30 \times 0.75)$ | | | | | | | | | | $(20/30 \times 0.75 + 10/30 \times 1.05)$ | | | | | | | | | | $(20/30 \times 1.05 + 10/30 \times 0.55)$ | | | | | | | | | | $(15/30 \times 0.55)$ | | | | | | | | | |
| Kc per month (a+b) | 0.55 | | | | | | | | | | 0.85 | | | | | | | | | | 0.88 | | | | | | | | | | 0.28 | | | | | | | | | |

Paddy

| Month | 1st Month | | | | | 2nd Month | | | | | 3rd Month | | | | | 4th Month | | | | | 5th Month | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------|----------------------|----|----|----|----|--------------------|---|----|----|----|----------------------|----|---|----|----|---------------------|----|----|---|----|-----------------------|----|----|----|---|---------------------|----|----|----|----|---|--|--|--|--|--|--|--|--|--|-----------------------|--|--|--|--|--|--|--|--|--|
| Groth Stage | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | | | | | | | | | | | | | | | | | | | | |
| Groth Duration | 30 | | | | | 30 | | | | | 45 | | | | | 15 | | | | | 15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Kc per Groth stage | 1.1 | | | | | 1.1 | | | | | 1.05 | | | | | 0.95 | | | | | 0.35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Calculation I | $30/30 \times 1.1$ | | | | | $30/30 \times 1.1$ | | | | | $30/30 \times 1.05$ | | | | | $15/30 \times 1.05$ | | | | | $15/30 \times 0.95$ | | | | | $15/30 \times 0.35$ | | | | | | | | | | | | | | | | | | | | | | | | |
| | a | | | | | a | | | | | a | | | | | a | | | | | b | | | | | a | | | | | | | | | | | | | | | | | | | | | | | | |
| Calculation II | $(30/30 \times 1.1)$ | | | | | | | | | | $(30/30 \times 1.1)$ | | | | | | | | | | $(30/30 \times 1.05)$ | | | | | | | | | | $(15/30 \times 1.05 + 15/30 \times 0.95)$ | | | | | | | | | | $(15/30 \times 0.35)$ | | | | | | | | | |
| Kc per month (a+b) | 1.1 | | | | | | | | | | 1.1 | | | | | | | | | | 1.05 | | | | | | | | | | 1.00 | | | | | | | | | | 0.18 | | | | | | | | | |

Beans (Redbeans/Blackbeans)

| Month | 1st Month | | | | | 2nd Month | | | | | 3rd Month | | | | | 4th Month | | | | | 5th Month | | | | | | | | | | | | | | | | | | | |
|--------------------|---|----|----|----|----|---------------------|---|----|----|----|---|----|---|----|----|---------------------|----|----|---|----|-----------------------|----|----|----|---|---------------------|----|----|----|----|---|--|--|--|--|--|--|--|--|--|
| Groth Stage | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | | | | | | | | | | |
| Groth Duration | 20 | | | | | 30 | | | | | 50 | | | | | 20 | | | | | | | | | | | | | | | | | | | | | | | | |
| Kc per Groth stage | 0.47 | | | | | 0.74 | | | | | 1.00 | | | | | 0.45 | | | | | | | | | | | | | | | | | | | | | | | | |
| Calculation I | $20/30 \times 0.47$ | | | | | $10/30 \times 0.74$ | | | | | $20/30 \times 0.74$ | | | | | $10/30 \times 1.00$ | | | | | $30/30 \times 1.00$ | | | | | $10/30 \times 1.00$ | | | | | $20/30 \times 0.45$ | | | | | | | | | |
| | a | | | | | b | | | | | a | | | | | b | | | | | a | | | | | b | | | | | | | | | | | | | | |
| Calculation II | $(20/30 \times 0.47 + 10/30 \times 0.74)$ | | | | | | | | | | $(20/30 \times 0.74 + 10/30 \times 1.00)$ | | | | | | | | | | $(30/30 \times 1.00)$ | | | | | | | | | | $(10/30 \times 1.00 + 20/30 \times 0.45)$ | | | | | | | | | |
| Kc per month (a+b) | 0.56 | | | | | | | | | | 0.83 | | | | | | | | | | 1.00 | | | | | | | | | | 0.63 | | | | | | | | | |

Potato

| Month | 1st Month | | | | | 2nd Month | | | | | 3rd Month | | | | | 4th Month | | | | | 5th Month | | | | | | | | | |
|--------------------|---|----|----|----|----|---------------------|---|----|----|----|---|----|---|----|----|---------------------|----|----|---|----|--|----|----|----|---|--------------------|----|----|----|----|
| Groth Stage | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 |
| Groth Duration | 20 | | | | | 25 | | | | | 25 | | | | | 20 | | | | | | | | | | | | | | |
| Kc per Groth stage | 0.47 | | | | | 0.76 | | | | | 1.05 | | | | | 0.7 | | | | | | | | | | | | | | |
| Calculation I | $20/30 \times 0.47$ | | | | | $10/30 \times 0.76$ | | | | | $15/30 \times 0.76$ | | | | | $15/30 \times 1.05$ | | | | | $10/30 \times 1.05$ | | | | | $20/30 \times 0.7$ | | | | |
| | a | | | | | b | | | | | a | | | | | b | | | | | a | | | | | b | | | | |
| Calculation II | $(20/30 \times 0.47 + 10/30 \times 0.76)$ | | | | | | | | | | $(15/30 \times 0.76 + 15/30 \times 1.05)$ | | | | | | | | | | $(10/30 \times 1.05 + 20/30 \times 0.7)$ | | | | | | | | | |
| Kc per month (a+b) | 0.57 | | | | | | | | | | 0.91 | | | | | | | | | | 0.82 | | | | | | | | | |

Tomato

| Month | 1st Month | | | | | 2nd Month | | | | | 3rd Month | | | | | 4th Month | | | | | 5th Month | | | | | | | | | | | | | | | | | | | |
|--------------------|-----------------------|----|----|----|----|---------------------|---|----|----|----|-----------------------|----|---|----|----|---------------------|----|----|---|----|-----------------------|----|----|----|---|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|
| Groth Stage | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | 5 | 10 | 15 | 20 | 25 | 30 | | | | | | | | | | |
| Groth Duration | 30 | | | | | 30 | | | | | 40 | | | | | 20 | | | | | | | | | | | | | | | | | | | | | | | | |
| Kc per Groth stage | 0.45 | | | | | 0.75 | | | | | 1.15 | | | | | 0.8 | | | | | | | | | | | | | | | | | | | | | | | | |
| Calculation I | $30/30 \times 0.45$ | | | | | $30/30 \times 0.75$ | | | | | $30/30 \times 1.15$ | | | | | $10/30 \times 1.15$ | | | | | $20/30 \times 0.8$ | | | | | | | | | | | | | | | | | | | |
| | a | | | | | a | | | | | a | | | | | a | | | | | b | | | | | | | | | | | | | | | | | | | |
| Calculation II | $(30/30 \times 0.45)$ | | | | | | | | | | $(30/30 \times 0.75)$ | | | | | | | | | | $(30/30 \times 1.15)$ | | | | | | | | | | $(10/30 \times 1.15 + 20/30 \times 0.8)$ | | | | | | | | | |
| Kc per month (a+b) | 0.45 | | | | | | | | | | 0.75 | | | | | | | | | | 1.15 | | | | | | | | | | 0.92 | | | | | | | | | |

4. Irrigation efficiency

Irrigation efficiency (Ep) = Ea*Eb*Ec=0.32*0.8*0.9= 0.2304


| a. Conveyance Efficiency (Ec) | | | | |
|--|---------------------------------|-------------|------|------|
| Continuous supply with no substantial change in flow | | | 0.9 | |
| Rotational supply in projects of 3000 - 7000 ha and rotation areas of 70 - 300 ha, with effective management | | | 0.8 | |
| Rotational supply in large schemes (> 10000 ha) and small schemes (< 1000ha) with respective | based on predetermined schedule | | 0.7 | |
| | based on advance request | | 0.65 | |
| b. Field Canal Efficiency (Eb) | | | | |
| Blocks larger than 20 ha: | unlined | | 0.8 | |
| | lined or piped | | 0.9 | |
| Blocks up to 20 ha: | unlined | | 0.7 | |
| | lined or piped | | 0.8 | |
| c. Distribution Efficiency (Ed = Ec * Eb) | | | | |
| Average for rotational supply with management and communication | adequate | | 0.65 | |
| | sufficient | | 0.55 | |
| | insufficient | | 0.4 | |
| | poor | | 0.3 | |
| d. Field Application Efficiency (Ea) | | | | |
| Surface methods | light soils | | 0.55 | |
| | medium soils | | 0.7 | |
| | heavy soils | | 0.6 | |
| | graded border | 0.60 - 0.75 | | 0.53 |
| | basin and level border | 0.60 - 0.80 | | 0.58 |
| | contour ditch | 0.50 - 0.55 | | - |
| | furrow | 0.55 - 0.70 | | 0.57 |
| | corrugation | 0.50 - 0.70 | | - |
| Subsurface | up to 0.80 | | - | |
| Sprinkler | hot dry climate | | 0.6 | - |
| | moderate climate | | 0.7 | 0.67 |
| | humid and cool | | 0.8 | - |
| Rice | | | | 0.32 |

Reference: FAO Irrigation and Drainage Paper 24 (Revised 1977) Crop Water Requirements

7. List of Drawings (Irrigation Component)

| Title | Nos | Page |
|--------------------------------|-----|-------------------------------------|
| General Plan | 1 | A-30 |
| Drainage Canal and Farm Road | 1 | A-31 |
| Main Drainage Plan and Profile | 9 | A-32, 33, 34, 35, 36, 37, 38, 39,40 |
| Tractor Passage | 1 | A-41 |
| Farm Road Crossing | 2 | A-42, 43 |
| Irrigation Canal | 1 | A-44 |
| Bridge | 2 | A-45, 46, 47, 48 |

A-30



| Legend | |
|--------|---------------------------|
| --- | Area border |
| --- | River |
| --- | Drainage canal(MD,SD,TD) |
| --- | Existing Road |
| --- | Internal Farm Road(FR) |
| --- | Existing Irrigation canal |
| --- | Irrigation canal(SI, TI) |


| | | | | | | |
|--|---|----------|--|-------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | NTC INTERNATIONAL CO., LTD. | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | | GENERAL PLAN | | | |

Drainage Canal and Farm Road

Farm Road Type A

S=1:50


Cross Section



Farm Road Type B

S=1:50


Cross Section



| | Drainage Type A | Drainage Type B | Drainage Type C | Drainage Type D | Drainage Type E | Drainage Type F | Drainage Type G | Drainage Type H | Drainage Type I | Drainage Type J |
|----|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|
| B: | 0.4 | 0.5 | 0.6 | 0.8 | 1.2 | 1.6 | 4.0 | 4.8 | 5.2 | 8.0 |
| b: | 1.6 | 2.1 | 2.6 | 3.2 | 4.6 | 5.6 | 8.2 | 9.0 | 9.4 | 12.4 |
| H: | 0.6 | 0.8 | 1.0 | 1.2 | 1.7 | 2.0 | 2.1 | 2.1 | 2.1 | 2.2 |

| | | | | | |
|--|----------|--|-------|-------------|------------|
| MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT JAPAN INTERNATIONAL COOPERATION AGENCY NTC INTERNATIONAL CO., LTD. | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | DRAINAGE CANAL AND FARM ROAD | 1:50 | | |



A-32




| | MD-1L-b 1134m(TypeD) | | | | | | | | | | | | | | | | | MD-1L-a 636m(TypeD) | | | | | | | | | | | | | | | | | | | | |
|-----------------------|-------------------------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|------------------------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|
| ROAD LEVEL | 1157.210 | 1157.181 | 1157.153 | 1157.124 | 1157.096 | 1157.067 | 1157.039 | 1157.010 | 1156.981 | 1156.953 | 1156.924 | 1156.896 | 1156.867 | 1156.839 | 1156.810 | 1156.781 | 1156.753 | 1156.724 | 1156.696 | 1156.667 | 1156.639 | 1156.610 | 1156.581 | 1156.562 | 1156.553 | 1156.524 | 1156.496 | 1156.468 | 1156.439 | 1156.411 | 1156.382 | 1156.354 | 1156.325 | 1156.297 | 1156.269 | 1156.240 | 1156.212 | 1156.200 |
| BANK LEVEL | 1156.010 | 1155.981 | 1155.953 | 1155.924 | 1155.896 | 1155.867 | 1155.839 | 1155.810 | 1155.781 | 1155.753 | 1155.724 | 1155.696 | 1155.667 | 1155.639 | 1155.610 | 1155.581 | 1155.553 | 1155.524 | 1155.496 | 1155.467 | 1155.439 | 1155.410 | 1155.381 | 1155.362 | 1155.353 | 1155.324 | 1155.296 | 1155.268 | 1155.239 | 1155.211 | 1155.182 | 1155.154 | 1155.125 | 1155.097 | 1155.069 | 1155.040 | 1155.012 | 1155.000 |
| BED LEVEL | 1154.810 | 1154.781 | 1154.753 | 1154.724 | 1154.696 | 1154.667 | 1154.639 | 1154.610 | 1154.581 | 1154.553 | 1154.524 | 1154.496 | 1154.467 | 1154.439 | 1154.410 | 1154.381 | 1154.353 | 1154.324 | 1154.296 | 1154.267 | 1154.239 | 1154.210 | 1154.181 | 1154.162 | 1154.153 | 1154.124 | 1154.096 | 1154.068 | 1154.039 | 1154.011 | 1153.982 | 1153.954 | 1153.925 | 1153.897 | 1153.869 | 1153.840 | 1153.812 | 1153.800 |
| ORIGINAL GROUND LEVEL | 1156.010 | 1156.241 | 1156.107 | 1155.941 | 1155.989 | 1156.385 | 1156.188 | 1155.956 | 1155.688 | 1155.855 | 1156.079 | 1156.014 | 1155.827 | 1155.895 | 1155.292 | 1155.305 | 1155.557 | 1155.481 | 1155.652 | 1155.813 | 1155.474 | 1156.129 | 1156.160 | 1156.543 | 1156.157 | 1155.906 | 1155.711 | 1155.256 | 1155.620 | 1155.764 | 1155.898 | 1155.816 | 1155.657 | 1155.575 | 1155.356 | 1155.312 | 1155.501 | |
| ACCUMULATED DISTANCE | 0.000 | 50.000 | 100.000 | 150.000 | 200.000 | 250.000 | 300.000 | 350.000 | 400.000 | 450.000 | 500.000 | 550.000 | 600.000 | 650.000 | 700.000 | 750.000 | 800.000 | 850.000 | 900.000 | 950.000 | 1000.000 | 1050.000 | 1100.000 | 1150.000 | 1200.000 | 1250.000 | 1300.000 | 1350.000 | 1400.000 | 1450.000 | 1500.000 | 1550.000 | 1600.000 | 1650.000 | 1700.000 | 1750.000 | 1770.536 | |
| DISTANCE | | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 20.536 | | |

| | | | | | | |
|--|---|----------|--|--------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD1-1 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 1 PLAN AND PROFILE 0.000-1770.536 | SCALE | APPROVED BY | SERIAL NO. |
| | | | | 1:6000 | | |

A-33





| | | | | | | |
|--|---|----------|--|--------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD2-1 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 2 PLAN AND PROFILE 0.000-2000.000 | SCALE | APPROVED BY | SERIAL NO. |
| | | | | 1:6000 | | |



| | | | | | | |
|--|---|----------|---|-----------------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD2-2 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 2 PLAN AND PROFILE 2000.000-4000.000 | SCALE 1:6000 | APPROVED BY | SERIAL NO. |


A-35



| ROAD LEVEL | BANK LEVEL | BED LEVEL | ORIGINAL GROUND LEVEL | ACCUMULATED DISTANCE | DISTANCE |
|------------|------------|-----------|-----------------------|----------------------|----------|
| 1157.435 | 1156.235 | 1154.235 | 1155.997 | 4000.000 | 0.000 |
| 1157.396 | 1156.196 | 1154.196 | 1156.213 | 4050.000 | 50.000 |
| 1157.357 | 1156.157 | 1154.157 | 1156.078 | 4100.000 | 50.000 |
| 1157.318 | 1156.118 | 1154.118 | 1156.002 | 4150.000 | 50.000 |
| 1157.279 | 1156.079 | 1154.079 | 1156.013 | 4200.000 | 50.000 |
| 1157.240 | 1156.040 | 1154.040 | 1156.024 | 4250.000 | 50.000 |
| 1157.201 | 1156.001 | 1154.001 | 1156.035 | 4300.000 | 50.000 |
| 1157.162 | 1155.962 | 1153.962 | 1156.047 | 4350.000 | 50.000 |
| 1157.123 | 1155.923 | 1153.923 | 1156.107 | 4400.000 | 50.000 |
| 1157.084 | 1155.884 | 1153.884 | 1156.071 | 4450.000 | 50.000 |
| 1157.045 | 1155.845 | 1153.845 | 1156.015 | 4500.000 | 50.000 |
| 1157.006 | 1155.806 | 1153.806 | 1156.272 | 4550.000 | 50.000 |
| 1156.967 | 1155.767 | 1153.767 | 1156.200 | 4600.000 | 50.000 |
| 1156.928 | 1155.728 | 1153.728 | 1156.059 | 4650.000 | 50.000 |
| 1156.889 | 1155.689 | 1153.689 | 1155.948 | 4700.000 | 50.000 |
| 1156.850 | 1155.650 | 1153.650 | 1155.689 | 4750.000 | 50.000 |
| 1156.811 | 1155.611 | 1153.611 | 1155.897 | 4800.000 | 50.000 |
| 1156.772 | 1155.572 | 1153.572 | 1155.389 | 4850.000 | 50.000 |
| 1156.734 | 1155.534 | 1153.534 | 1155.385 | 4900.000 | 50.000 |
| 1156.715 | 1155.515 | 1153.515 | 1155.462 | 4950.000 | 50.000 |
| 1156.673 | 1155.473 | 1153.473 | 1155.208 | 5000.000 | 50.000 |
| 1156.591 | 1155.391 | 1153.391 | 1154.888 | 5050.000 | 50.000 |
| 1156.510 | 1155.310 | 1153.310 | 1154.881 | 5100.000 | 50.000 |
| 1156.428 | 1155.228 | 1153.228 | 1155.192 | 5150.000 | 50.000 |
| 1156.347 | 1155.147 | 1153.147 | 1155.132 | 5200.000 | 50.000 |
| 1156.266 | 1155.066 | 1153.066 | 1155.071 | 5250.000 | 50.000 |
| 1156.184 | 1154.984 | 1152.984 | 1155.180 | 5300.000 | 50.000 |
| 1156.103 | 1154.903 | 1152.903 | 1155.276 | 5350.000 | 50.000 |
| 1156.022 | 1154.822 | 1152.822 | 1155.269 | 5400.000 | 50.000 |
| 1155.940 | 1154.740 | 1152.740 | 1155.199 | 5450.000 | 50.000 |
| 1155.859 | 1154.659 | 1152.659 | 1155.098 | 5500.000 | 50.000 |
| 1155.778 | 1154.578 | 1152.578 | 1154.832 | 5550.000 | 50.000 |
| 1155.696 | 1154.496 | 1152.496 | 1154.634 | 5600.000 | 50.000 |
| 1155.615 | 1154.415 | 1152.415 | 1154.389 | 5650.000 | 50.000 |
| 1155.534 | 1154.334 | 1152.334 | 1154.265 | 5692.238 | 42.238 |

| | | | | | | |
|--|---|----------|---|--------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD2-3 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 2 PLAN AND PROFILE 4000.000-5692.238 | SCALE | APPROVED BY | SERIAL NO. |
| | | | | 1:6000 | | |


A-36



| ROAD LEVEL | BANK LEVEL | BED LEVEL | ORIGINAL GROUND LEVEL | ACCUMULATED DISTANCE | DISTANCE |
|------------|------------|-----------|-----------------------|----------------------|----------|
| 1169.441 | 1169.241 | 1168.641 | 1169.152 | 0.000 | 0.000 |
| 1169.055 | 1168.855 | 1168.255 | 1168.888 | 50.000 | 50.000 |
| 1168.669 | 1168.469 | 1167.869 | 1168.521 | 100.000 | 100.000 |
| 1168.283 | 1168.083 | 1167.483 | 1168.155 | 150.000 | 150.000 |
| 1167.898 | 1167.698 | 1167.098 | 1167.920 | 200.000 | 200.000 |
| 1167.512 | 1167.312 | 1166.712 | 1167.574 | 250.000 | 250.000 |
| 1167.126 | 1166.926 | 1166.326 | 1167.176 | 300.000 | 300.000 |
| 1166.740 | 1166.540 | 1165.940 | 1166.777 | 350.000 | 350.000 |
| 1166.354 | 1166.154 | 1165.554 | 1166.407 | 400.000 | 400.000 |
| 1165.968 | 1165.768 | 1165.168 | 1165.928 | 450.000 | 450.000 |
| 1165.582 | 1165.382 | 1164.782 | 1165.453 | 500.000 | 500.000 |
| 1165.197 | 1164.997 | 1164.397 | 1165.104 | 550.000 | 550.000 |
| 1164.811 | 1164.611 | 1164.011 | 1164.759 | 600.000 | 600.000 |
| 1164.425 | 1164.225 | 1163.625 | 1164.414 | 650.000 | 650.000 |
| 1164.039 | 1163.839 | 1163.239 | 1164.083 | 700.000 | 700.000 |
| 1163.653 | 1163.453 | 1162.853 | 1163.783 | 750.000 | 750.000 |
| 1163.267 | 1163.067 | 1162.467 | 1163.482 | 800.000 | 800.000 |
| 1162.882 | 1162.682 | 1162.082 | 1163.167 | 850.000 | 850.000 |
| 1162.496 | 1162.296 | 1161.696 | 1162.844 | 900.000 | 900.000 |
| 1162.110 | 1161.910 | 1161.310 | 1162.251 | 950.000 | 950.000 |
| 1161.724 | 1161.524 | 1160.924 | 1161.572 | 1000.000 | 1000.000 |
| 1161.338 | 1161.138 | 1160.538 | 1160.893 | 1050.000 | 1050.000 |
| 1160.952 | 1160.752 | 1160.152 | 1160.635 | 1100.000 | 1100.000 |
| 1160.566 | 1160.366 | 1159.766 | 1160.630 | 1150.000 | 1150.000 |
| 1160.180 | 1160.058 | 1159.458 | 1160.625 | 1200.000 | 1200.000 |
| 1160.156 | 1159.956 | 1159.356 | 1160.512 | 1250.000 | 1250.000 |
| 1160.076 | 1159.876 | 1159.276 | 1160.312 | 1300.000 | 1300.000 |
| 1159.997 | 1159.797 | 1159.197 | 1160.101 | 1350.000 | 1350.000 |
| 1159.917 | 1159.717 | 1159.117 | 1159.879 | 1400.000 | 1400.000 |
| 1159.837 | 1159.637 | 1159.037 | 1159.718 | 1450.000 | 1450.000 |
| 1159.758 | 1159.558 | 1158.958 | 1159.594 | 1500.000 | 1500.000 |
| 1159.678 | 1159.478 | 1158.878 | 1159.504 | 1550.000 | 1550.000 |
| 1159.891 | 1159.398 | 1158.798 | 1159.418 | 1600.000 | 1600.000 |
| 1160.387 | 1159.319 | 1158.719 | 1159.325 | 1650.000 | 1650.000 |
| 1160.501 | 1159.301 | 1158.701 | 1159.252 | 1700.000 | 1700.000 |
| 1160.457 | 1159.257 | 1157.201 | 1159.160 | 1750.000 | 1750.000 |
| 1160.401 | 1159.201 | 1157.101 | 1159.252 | 1800.000 | 1800.000 |
| 1160.345 | 1159.145 | 1157.045 | 1159.696 | 1850.000 | 1850.000 |
| 1160.289 | 1159.089 | 1156.989 | 1159.012 | 1900.000 | 1900.000 |
| 1160.232 | 1159.032 | 1156.932 | 1158.873 | 1950.000 | 1950.000 |
| 1160.176 | 1158.976 | 1156.876 | 1158.933 | 2000.000 | 2000.000 |
| 1160.120 | 1158.920 | 1156.820 | 1158.992 | | |

| | | | | | | |
|--|---|----------|--|--------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD3-1 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 3 PLAN AND PROFILE 0.000-2000.000 | SCALE | APPROVED BY | SERIAL NO. |
| | | | | 1:6000 | | |



A-37





| | 2000.000 | 2050.000 | 2100.000 | 2150.000 | 2200.000 | 2250.000 | 2300.000 | 2350.000 | 2400.000 | 2450.000 | 2500.000 | 2550.000 | 2600.000 | 2650.000 | 2700.000 | 2750.000 | 2800.000 | 2850.000 | 2900.000 | 2950.000 | 3000.000 | 3050.000 | 3100.000 | 3150.000 | 3200.000 | 3250.000 | 3300.000 | 3350.000 | 3400.000 | 3450.000 | 3500.000 | 3550.000 | 3600.000 | 3650.000 | 3700.000 | 3750.000 | 3800.000 | 3850.000 | 3900.000 | 3950.000 | 4000.000 | | | | | | |
|-----------------------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|
| ROAD LEVEL | 1160.120 | 1160.064 | 1160.008 | 1159.951 | 1159.895 | 1159.839 | 1159.783 | 1159.727 | 1159.671 | 1159.614 | 1159.558 | 1159.502 | 1159.446 | 1159.390 | 1159.333 | 1159.277 | 1159.221 | 1159.165 | 1159.109 | 1159.053 | 1158.999 | 1158.945 | 1158.890 | 1158.836 | 1158.781 | 1158.727 | 1158.672 | 1158.618 | 1158.564 | 1158.509 | 1158.455 | 1158.400 | 1158.346 | 1158.290 | 1158.234 | 1158.179 | 1158.125 | 1158.070 | 1158.016 | 1157.962 | 1157.906 | 1157.851 | 1157.796 | | | | |
| BANK LEVEL | 1158.920 | 1158.864 | 1158.808 | 1158.751 | 1158.695 | 1158.639 | 1158.583 | 1158.527 | 1158.471 | 1158.414 | 1158.358 | 1158.302 | 1158.246 | 1158.190 | 1158.133 | 1158.077 | 1158.021 | 1157.965 | 1157.909 | 1157.853 | 1157.799 | 1157.745 | 1157.690 | 1157.636 | 1157.581 | 1157.527 | 1157.472 | 1157.418 | 1157.364 | 1157.309 | 1157.255 | 1157.200 | 1157.146 | 1157.090 | 1157.034 | 1156.979 | 1156.923 | 1156.868 | 1156.812 | 1156.757 | 1156.701 | 1156.646 | 1156.590 | 1156.535 | 1156.479 | | |
| BED LEVEL | 1156.820 | 1156.764 | 1156.708 | 1156.651 | 1156.595 | 1156.539 | 1156.483 | 1156.427 | 1156.371 | 1156.314 | 1156.258 | 1156.202 | 1156.146 | 1156.090 | 1156.033 | 1155.977 | 1155.921 | 1155.865 | 1155.809 | 1155.753 | 1155.699 | 1155.645 | 1155.590 | 1155.536 | 1155.482 | 1155.427 | 1155.373 | 1155.319 | 1155.264 | 1155.210 | 1155.155 | 1155.101 | 1155.047 | 1154.990 | 1154.934 | 1154.879 | 1154.823 | 1154.768 | 1154.712 | 1154.657 | 1154.601 | 1154.546 | 1154.490 | 1154.435 | 1154.379 | | |
| ORIGINAL GROUND LEVEL | 1158.992 | 1159.046 | 1158.983 | 1159.145 | 1158.563 | 1158.478 | 1158.446 | 1158.414 | 1158.385 | 1158.381 | 1158.353 | 1158.205 | 1158.268 | 1158.097 | 1158.196 | 1158.119 | 1158.040 | 1157.956 | 1157.927 | 1157.921 | 1157.871 | 1157.844 | 1157.878 | 1157.998 | 1157.883 | 1158.036 | 1157.825 | 1157.751 | 1157.458 | 1157.307 | 1157.244 | 1157.193 | 1157.144 | 1157.100 | 1157.262 | 1157.031 | 1156.740 | 1156.523 | 1156.406 | 1156.346 | 1156.345 | 1156.345 | 1156.345 | 1156.345 | 1156.345 | 1156.345 | 1156.345 |
| ACCUMULATED DISTANCE | 2000.000 | 2050.000 | 2100.000 | 2150.000 | 2200.000 | 2250.000 | 2300.000 | 2350.000 | 2400.000 | 2450.000 | 2500.000 | 2550.000 | 2600.000 | 2650.000 | 2700.000 | 2750.000 | 2800.000 | 2850.000 | 2900.000 | 2950.000 | 3000.000 | 3050.000 | 3100.000 | 3150.000 | 3200.000 | 3250.000 | 3300.000 | 3350.000 | 3400.000 | 3450.000 | 3500.000 | 3550.000 | 3600.000 | 3650.000 | 3700.000 | 3750.000 | 3800.000 | 3850.000 | 3900.000 | 3950.000 | 4000.000 | | | | | | |
| DISTANCE | | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | |

| | | | | | | |
|--|---|----------|---|--------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD3-2 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 3 PLAN AND PROFILE 2000.000-4000.000 | SCALE | APPROVED BY | SERIAL NO. |
| | | | | 1:6000 | | |

A-38





| | | | | | | |
|--|---|----------|---|--------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD3-3 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 3 PLAN AND PROFILE 4000.000-6060.144 | SCALE | APPROVED BY | SERIAL NO. |
| | | | | 1:6000 | | |



| | 0.000 | 50.000 | 100.000 | 150.000 | 200.000 | 250.000 | 300.000 | 350.000 | 400.000 | 450.000 | 500.000 | 550.000 | 600.000 | 650.000 | 700.000 | 750.000 | 800.000 | 850.000 | 900.000 | 950.000 | 1000.000 | 1050.000 | 1100.000 | 1150.000 | 1200.000 | 1250.000 | 1290.191 | |
|-----------------------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|
| ROAD LEVEL | 1157.700 | 1157.623 | 1157.546 | 1157.469 | 1157.392 | 1157.315 | 1157.238 | 1157.161 | 1157.083 | 1157.006 | 1156.929 | 1156.852 | 1156.775 | 1156.698 | 1156.621 | 1156.544 | 1156.467 | 1156.416 | 1156.408 | 1156.384 | 1156.361 | 1156.337 | 1156.313 | 1156.290 | 1156.266 | 1156.243 | 1156.219 | 1156.200 |
| BANK LEVEL | 1156.500 | 1156.423 | 1156.346 | 1156.269 | 1156.192 | 1156.115 | 1156.038 | 1155.961 | 1155.883 | 1155.806 | 1155.729 | 1155.652 | 1155.575 | 1155.498 | 1155.421 | 1155.344 | 1155.267 | 1155.216 | 1155.208 | 1155.184 | 1155.161 | 1155.137 | 1155.113 | 1155.090 | 1155.066 | 1155.043 | 1155.019 | 1155.000 |
| BED LEVEL | 1155.700 | 1155.623 | 1155.546 | 1155.469 | 1155.392 | 1155.315 | 1155.238 | 1155.161 | 1155.083 | 1155.006 | 1154.929 | 1154.852 | 1154.775 | 1154.698 | 1154.621 | 1154.544 | 1154.467 | 1153.516 | 1153.508 | 1153.484 | 1153.461 | 1153.437 | 1153.413 | 1153.390 | 1153.366 | 1153.343 | 1153.319 | 1153.300 |
| ORIGINAL GROUND LEVEL | 1156.500 | 1156.407 | 1156.315 | 1156.222 | 1156.163 | 1156.086 | 1156.001 | 1155.916 | 1155.832 | 1155.747 | 1155.621 | 1155.477 | 1155.350 | 1155.215 | 1155.146 | 1155.167 | 1155.194 | 1155.199 | 1155.155 | 1155.160 | 1155.181 | 1155.182 | 1155.169 | 1155.180 | 1155.121 | 1155.086 | 1155.078 | |
| ACCUMULATED DISTANCE | 0.000 | 50.000 | 100.000 | 150.000 | 200.000 | 250.000 | 300.000 | 350.000 | 400.000 | 450.000 | 500.000 | 550.000 | 600.000 | 650.000 | 700.000 | 750.000 | 800.000 | 850.000 | 900.000 | 950.000 | 1000.000 | 1050.000 | 1100.000 | 1150.000 | 1200.000 | 1250.000 | 1290.191 | |
| DISTANCE | | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 50.000 | 40.191 | |

| | | | | | | |
|--|---|----------|--|-----------------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD4-1 |
| | NTC INTERNATIONAL CO., LTD. | | MAIN DRAINAGE 4 PLAN AND PROFILE 0.000-1290.191 | SCALE 1:6000 | APPROVED BY | SERIAL NO. |



A-40

| | | | | | | |
|--|---|----------|--|--------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | MD5-1 |
| | NTC INTERNATIONAL CO., LTD. | | SECONDARY DRAINAGE 5 PLAN AND PROFILE | SCALE | APPROVED BY | SERIAL NO. |
| | | | 0.000-1633.013 | 1:6000 | | |


Tractor Passage

Tractor Passage Type A~E


S=1:100

NOTE: Construction of Tractor Passage Type A~E @120m along Farm Road in Middle and downstream area.

Plan



Cross Section




Tractor Passage Type F


S=1:100

NOTE: Construction of Tractor Passage Type F @20m along Farm Road in upstream area.

Plan



Cross Section



| | Drainage Type A | | | Drainage Type B | | | Drainage Type C | | | Drainage Type D | | | Drainage Type E | | |
|---|-----------------|-----|-----|-----------------|-----|-----|-----------------|-----|-----|-----------------|-----|-----|-----------------|-----|-----|
| | B: | b: | H: | B: | b: | H: | B: | b: | H: | B: | b: | H: | B: | b: | H: |
| Tractor Passage Type A D=φ800 | 0.4 | 1.6 | 0.6 | 0.5 | 2.1 | 0.8 | 0.6 | 2.6 | 1.0 | 0.8 | 3.2 | 1.2 | 1.2 | 4.6 | 1.7 |
| Tractor Passage Type B D=φ1000 | | | | | | | | | | | | | | | |
| Tractor Passage Type C D=φ1000x2 | | | | | | | | | | | | | | | |
| Tractor Passage Type D Box w1.5xh1.0 | | | | | | | | | | | | | | | |
| Tractor Passage Type E Box w2.0xh1.0 | | | | | | | | | | | | | | | |

MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT
 JAPAN INTERNATIONAL COOPERATION AGENCY
 NTC INTERNATIONAL CO., LTD.

REVISION
 PROJECT TITLE
 RURAL INFRASTRUCTURE IMPROVEMENT PROJECT
 DWG. TITLE
 TRACTOR PASSAGE


DATE
 DESIGNED BY
 APPROVED BY
 SERIAL NO.

SCALE
 1:100


Farm Road Crossing

Road Crossing Type A~G

S=1:100




Cross Section



| Farm Road Crossing Type A | Farm Road Crossing Type B | Farm Road Crossing Type C | Farm Road Crossing Type D | Farm Road Crossing Type E | Farm Road Crossing Type F | Farm Road Crossing Type G |
|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|---------------------------|
| W1.0xH1.5 | W2.0xH1.0 | W2.0xH1.5 | W2.0xH2.0 | W2.0xH2.0 (Double) | W2.5xH2.5 (Double) | W2.5xH2.5 (Triple) |

Cross Section A-A




| | | | | | | |
|--|---|----------|--|-------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | NTC INTERNATIONAL CO., LTD. | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | | Farm Road Crossing Type A~G | 1:100 | | |

Farm Road Crossing

Road Crossing Type H~I


S=1:100

Plan




| Farm Road Crossing Type H | Farm Road Crossing Type I |
|---------------------------|---------------------------|
| D800 | D1000 |

Cross Section



Cross Section A-A




| | | | | | |
|---|----------|--|-------|-------------|------------|
| <p>MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT JAPAN INTERNATIONAL COOPERATION AGENCY NTC INTERNATIONAL CO., LTD.</p> | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | Farm Road Crossing Type H-I | 1:100 | | |

Irrigation Canal

Irrigation Canal

S=1:30

Cross Section




| | Irrigation Type A | Irrigation Type B |
|-----|-------------------|-------------------|
| B: | 0.4 | 0.5 |
| B': | 0.66 | 0.76 |
| H: | 0.4 | 0.5 |
| H': | 0.53 | 0.63 |
| b: | 0.86 | 0.96 |

Division Box

S=1:30


Plan




Inlet

S=1:30

Plan




Cross Section



NOTE: Construction of inlet @10m along Irrigation canal.


Cross Section A-A




| | | | | | | |
|--|---|----------|--|-------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | NTC INTERNATIONAL CO., LTD. | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | | IRRIGATION CANAL | 1:30 | | |

A-45


SECTION PLAN




FORM PLAN ABUTMENT



ABUTMENT SECTION




CROSS SECTION




| | | | | | |
|---|----------|--|-------|-------------|------------|
| <p>MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT</p> <p>JAPAN INTERNATIONAL COOPERATION AGENCY</p> <p>NTC INTERNATIONAL CO., LTD.</p> | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | BRIDGE No.1 (1/2) | | | |

PLAN VIEW




A-46


| | | | | | | |
|--|---|----------|--|-------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | NTC INTERNATIONAL CO., LTD. | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | | BRIDGE No.1 (2/2) | | | |




FORM PLAN ABUTMENT



ABUTMENT SECTION




CROSS SECTION



| | | | | | | |
|--|---|----------|--|-------|-------------|------------|
| | MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | JAPAN INTERNATIONAL COOPERATION AGENCY | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | NTC INTERNATIONAL CO., LTD. | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | | BRIDGE No.2 (1/2) | | | |

PLAN VIEW



A-48

| | | | | | |
|---|----------|--|-------|-------------|------------|
| <p>MINISTRY OF AGRICULTURE AND RURAL DEVELOPMENT JAPAN INTERNATIONAL COOPERATION AGENCY NTC INTERNATIONAL CO., LTD.</p> | REVISION | PROJECT TITLE | DATE | DESIGNED BY | DWG NO. |
| | | RURAL INFRASTRUCTURE IMPROVEMENT PROJECT | | | |
| | | DWG. TITLE | SCALE | APPROVED BY | SERIAL NO. |
| | | BRIDGE No.2 (2/2) | | | |