


JDC Twister Technology Promotional Video

Please refer to the attached pictures and link for your reference <http://twister-grp.com/>



 Click for Twister Promotional Video

Please enjoy the Twister promotional video 



**Collaboration Program with JICA-MOC for Disseminating
Construction Soil Improving Method (Twister Method)
Demonstration Session/Workshop [6 Jun – 7 Jun 2019]**



S/N	NAME	POSITION	DEPARTMENT	REMARKS
1	U Hla Tun Oo	Deputy Director General, DDG	Head Office	Higher Position of Ministry of Construction
2	U Khin Zaw	Chief Engineer, CE	Head Office	
3	U Yan Naing Zaw	Chief Engineer, CE	Ayeyarwady Division	
4	Daw Htar Zin Thin Zaw	Chief Engineer, CE	RRL	
5	Daw Zin Zin Htike	Deputy Director, DD	Road/ Port Design Department	
6	U Htoon Htoon Naing	Deputy Director, DD	Special Road Construction Unit 14	
7	U Win Kyaw Aung	Deputy Director, DD	Special Road Construction Unit 20	
8	U Than Myine Htoo	Deputy Director, DD	Special Road Construction Unit 21	

S/N	ATTENDEE	POS.	DEPARTMENT	S/N	ATTENDEE	POS.	DEPARTMENT
1	U Thein Zaw OO	AE	Special Road Construction Unit 14	13	U Ye Min Taung	SAE	Maubin District
2	U Win Naing	AE	Pyapon District	14	U Tay Zar Lin	SAE	Pathein District
3	U Myo Thet Zaw	AE	Hinthada District	15	U Zarni Htet	SAE	Labutta District
4	U Kyaw Kyaw Min Kyi	AE	Mechanical Department	16	U Kaung Myat Lin	SAE	Hintada District
5	U Nyut Oo	AE	Quality Control	17	U Zaw Min Tun	SAE	Mechanical Department
6	U Soe Thiha	AE	RRL	18	U Tin Htut Naing	SAE	Mechanical Department
7	Daw Aye Myint Zu	SSAE	Special Road Construction Unit 21	19	U Zaw Tun Naing	SAE	Quality Control
8	U Zaw Zaw Hlaing	SSAE	Mechanical Department	20	U Thein Than Aung	JE	Special Road Construction Unit 14
9	U Win Naing	SAE	Special Road Construction Unit 14	21	U Su Thiha Aung	JE	Quality Control
10	U Hla Min Than	SAE	Special Road Construction Unit 20	22	U Kyaw Moe	Operator	Special Road Construction Unit 14
11	U Thein Zaw Tun	SAE	Bogalay Division	23	U Thet Zaw	Mechanic	Special Road Construction Unit 14
12	U Hlaing Min Zaw	SAE	Pyapon District				

Collaboration Program with JICA-MOC for Disseminating
Construction Soil Improving Method (Twister Method)

JDC CORPORATION
YANGON BRANCH



DEMONSTRATION SESSION / WORKSHOP

Day- 1 (06 th Jun 2019)	Day- 2 (07 th Jun 2019)
① Briefing on Project Outline	① Twister Plant Operation and Control Explanation
<ul style="list-style-type: none"> i. Project objective & purpose ii. Twister plant introduction & operation briefing iii. Mix design specifications 	<ul style="list-style-type: none"> i. Explanation on control mechanism and relevant switches ii. Briefing on operation sequences
② Plant Operation Demonstration	② Demonstration on Plant Operation
<ul style="list-style-type: none"> i. Briefing and description on operation ii. Explanation of all equipment parts iii. Guidance on plant operation mechanism 	<ul style="list-style-type: none"> i. Briefing on different equipment parts ii. Explanation on workflow and workers' duty
③ Presentation of Project History	③ Twister Maintenance Briefing
<ul style="list-style-type: none"> i. Presentation on project milestone & history ii. Implementation plan iii. Quality control and specifications 	<ul style="list-style-type: none"> i. Briefing the importance of maintenance work before/ during/ after operation ii. Details of maintenance work on different parts of the plant
④ Presentation of Promotional Video	④ Road Construction Site Visit
<ul style="list-style-type: none"> i. Display Twister promotional video ii. Explanation of relevant successful projects 	<ul style="list-style-type: none"> i. Quality inspection to the constructed road ii. Discussion of road specifications iii. Briefing on road monitoring work
⑤ Q&A Session & Appreciation Session	⑤ Q&A Session
<ul style="list-style-type: none"> i. Difference and comparison between Twister plant with other conventional stabilizer. ii. Quality control on design specifications and improved soil. iii. Production cost and operation rate. 	<ul style="list-style-type: none"> i. Propose to review the road specifications for the next trial project ii. Suggestion for different mix design options to achieve more economical mix design for future road construction

Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Photos of the Day: 6th June 2019



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Photos of the Day: 6th June 2019



Collaboration Program with JICA-MOC for Disseminating Construction Soil Improving Method (Twister Method)

Photos of the Day: 7th June 2019




1. During rainy season, the site office is open to students in the village affected by the Project



2. Maintenance of common access to the village



3. Situation of borrow-pit to get local soil



4. Situation of sand stock yard



5. Maintenance of common place in the village



**Collaboration Program among JICA/ MOC/ JDC for Disseminating
Construction Soil Improving Method (Twister Method)
Official Handing Over Ceremony [14 November 2019]**



Event Attendees List:

S/N	NAME	POSITION	DEPARTMENT	REMARKS
1	U Ohn Lwin	Director General, DG	Head Office	Higher Position of Ministry of Construction
2	U Aung Myint Oo	Deputy Director General, DDG	Head Office (Planning)	
3	U Kyi Zaw Myint	Deputy Director General, DDG	Head Office (Planning-2)	
4	U Shwe Zin	Chief Engineer, CE (Civil)	DOH	
5	U Kyaw Kyaw	Chief Engineer, CE (Civil)	DOH	
6	U Myint Han	Chief Engineer, CE (Civil)	DOH	
7	U Than Myint	Chief Engineer, CE (Civil)	DOH	
8	U Thaung Tun	Chief Engineer, CE (Mechanical)	DOH	
9	Dr. Hlaing Moe	Director (Mechanical)	DOH	
10	U Kyaw Moe Htut	Director (Civil)	DOH	
11	Daw Yin Yin Aye	Director	DOH	
12	U Tin Maung Kyi	Assistant Director, AD (Mechanical)	DOH	
13	U Nay Moe Naing	Assistant Director, AD (Mechanical)	DOH	
14	Daw Tin Tin Naing	Assistant Director, AD (Mechanical)	DOH	



Official Handing Over Ceremony

Agenda of the Ceremony:

Time	Agenda
10:00 – 10:05	Announcement of Opening Ceremony
10:05 – 10:20	Presentation of the Collaboration Program Milestone
10:20 – 10:30	<ul style="list-style-type: none">i. Handing Over of the Twister Handbook to Department of Highwaysii. Awarding of the Letter of Appreciation for Donations to JDC Corporation
10:30 – 10:45	Words of Thanks by U Ohn Lwin, Director General (DG) of Department of Highways, Ministry of Construction
10:45 – 11:00	Announcement of Closing Ceremony
11:00 – 11:15	MOC-JDC Photography Session
11:15 – 11:40	Refreshment & Conversation Session

Official Handing Over Ceremony

Photos of the Day: 14th November 2019



Official Handing Over Ceremony

Photos of the Day: 14th November 2019



Official Handing Over Ceremony

Photos of the Day: 14th November 2019



**MINISTRY OF CONSTRUCTION
DEPARTMENT OF HIGHWAYS**



**LETTER OF APPRECIATION FOR DONATIONS
To
JDC Corporation**

(November 14, 2019)

On Behalf of the Department of Highways, Ministry of Construction, I would like to thank the JDC Corporation for their generous donation of KOKUDO KAIHATSU TM-1500 Rotary Crushing & Mixing Machine (Twister Method). We are very pleased for the advantages of Japanese Technologies on Construction Soil Improving Method (Twister Method) in Myanmar as per results of Pilot Project under the Collaboration Program. Your significant support of these efforts is greatly appreciated.

A handwritten signature in black ink, consisting of several loops and a long horizontal stroke at the bottom.

Ohn Lwin

Director General



Workshop Summary

PURPOSE	Summarized on:- <ol style="list-style-type: none"> 1. Workshop 2 event 2. Distribution and review of project report, especially cost effectiveness 3. Video presentation 4. Discussion on Q&A session 5. Photos of the day
DATE / TIME	20 th February 2020, Thursday (1000 - 1210)
LOCATION	Mechanical Section Department, 8 Mile Yangon
ATTENDEES	Refer to the following list

No.	NAME	POSITION	DEPARTMENT
 Ministry of Construction			
1	U Taung Myint Tun	Chief Engineer, CE	Civil Department
2	U Yan Naing Zaw	Director	Ayeyarwady Division
3	U Kyaw Naing	Director	Civil Department
4	Dr. Hlaing Moe	Director	Mechanical Department
5	Daw Htar Zin Thin Zaw	Director	RRL
6	U Htoon Htoon Naing	Deputy Director, DD	Special Road Unit 14
7	U Than Myaing Htoo	Deputy Director, DD	Special Road Unit 21
8	U Kyaw Zaw	Assistant Director, AD	Pyapon District
9	U Kyaw Than Htay	Assistant Director, AD	Yangon North District - Civil
10	U Nyi Nyi Aung	Assistant Director, AD	Patheingyi District - Civil
11	U Myat Khine Soe	Assistant Director, AD	Mabon District - Civil
12	U Tin Maung Kyi	Assistant Director, AD	Mechanical Department
13	U Aung Kyaw	Assistant Director, AD	Mechanical Department
14	U Zaw Zaw Hlaing	SSAE	Mechanical Department
15	Daw Mi Mi Yee Mon	Staff Officer	Twantay District - Civil
16	U Kyaw Kyaw Min Kyi	Staff Officer	Mechanical Department
17	U Moe Si Thu Win	Staff Officer	Mechanical Department
 JDC Corporation			
1	Ryoji Yamashita	Chief Representative	-
2	Thant Zaw Ngwe	Office Manager	-
3	Ng Kin Mun	Engineer	-
4	Linn Htet Aung	Engineer	-

Workshop Flow Chart:

Project Outline Introduction

- ✓ project location and purpose
- ✓ design mix applied
- ✓ Twister plant layout explanation



Project Schedule Briefing

- ✓ project plan illustration
- ✓ completion of Twister plant workflow
- ✓ phase 1 - phase 6



Post Monitoring Work - QC

- ✓ orientation and method for post monitoring work
- ✓ comparison of Before and After
- ✓ latest road condition



Review / Analysis of Cost Effectiveness

- ✓ review of cost with design mix
- ✓ proposal for future road extension
- ✓ findings



Video Presentation

- ✓ project procedure/ milestone
- ✓ latest road condition



Q & A Session

As discussed in Q&A Session:-

[1] - CE urged to use simple design mix in order to reduce the project cost

- JDC strongly recommended to CE to consider more simple design mix which can reduce the overall types of material involved in the design and construction stage.
- CE agreed with JDC's point and urged the RRL's Director Daw Htar Zin to consider simpler design mix for future project.
- RRL explained that a high design mix specification was decided due to MOC's lack of understanding on the newly introduced Twister technology. Besides, RRL also commented that cement is not necessary to be applied in Base course design.
- RRL stated that more time is needed to study the past project result in sequence to work out more economical and simple design mix for future project.

[2] - Material procurement and loss of material

- JDC highlighted the delay of material procurement which eventually delayed the production progress of Twister plant's due to insufficient material on site. Furthermore, there was loss of material delivered to site. CE questioned DD on the stated issue.
- DD explained that the soft crushed rocks had to be procured and delivered from the supplier at Myaungmya area, where far from the Twister site and thus it caused the delay in material procurement. Meanwhile, the delay in material delivery also caused by the low bridges' capacity and aged-condition which is critical for heavy truck to pass through.
- RRL said that most suppliers were not able to supply the crushed rock according to the size distribution chart. This is because they don't have the facility to prepare the required mixture.

[3] - Usage of hard rock in Twister machine and Japan operation experience

- Assistant Director questioned on the usage of hard rock in Twister machine and its past operation experience in Japan. JDC mentioned the Twister machine is capable to crush and mix a wide range of material, from cohesive soil to soft rock in order to produce a mass volume of improved soil. Besides, crushing and mixing of hard rock

is workable for Twister machine but it will involves frequent maintenance especially replacement of impact chain, which will increase the operation cost.

- JDC highlighted on Twister's higher productivity and better product quality but further studies are required to compare with the other conventional method in term of cost and quality in details.

[4] - Budget for future road extension project

- CE mentioned that the current budget is not available for road extension project as informed by head office since the Yangon-Pathein Road upgrading work is MOC's first priority project at the present time.
- CE also mentioned that they are trying to secure the budget for the road extension project for next year.

[5] - Twister promotional video

- Mechanical section Assistant Director and SSAE was requested a copy of Twister promotional video.
- JDC has sent the Twister promotional video link to SSAE afterwards.

[6] - *Pictures on the Day*



WORKSHOP 2

Project Report / Proposal for Future Road Extension



Table of Contents		Page No.
Topic 0	Project Outline	1
Topic 1	Project Procedure/ Milestone	2 - 11
	• Project Flow Chart	
Topic 2	Post Monitoring Work	12 - 15
	2-1 Configuration of Post Monitoring	
	2-2 Comparison of Before & After	
	2-3 Latest Road Condition (Dec' 2019)	
Topic 3	Analysis of Cost Effectiveness	16 - 20
	3-1 Review of Cost with Design Mix	
	3-2 Evaluation of Technical Requirements / Findings	
	3-3 Proposal for future road extension	

1. OVERVIEW


- Owner : JICA (Consignment Contract)
- Contract Period : 30th November 2018 - 31st August 2020
- Program Purpose : Demonstration to Myanmar government and local / foreign companies on the most effective soil improvement technology "Twister Method".

● Demonstration Details

- ① Demonstration Content : Utilization of "Twister Method" effectively to produce the improved local soil as the material for subgrade, sub-base and base course in road construction.
- ② Construction Location : 400m length around 24km point of Road S₁₆-49 (Bogalay – KyeinChaung – KaDonKaNi), approximately 200km away to Southwest from Yangon.



- ③ Material Quantity : ① Subgrade= 400m (length) × 5.46m (width) × 350mm (thk.)= 765m³
 - ② Sub-Base= 400m (length) × 4.86m (width) × 175mm (thk.)= 340m³
 - ③ Base = 400m (length) × 4.26m (width) × 175mm (thk.)= 298m³
- Total Improved Soil Quantity = 765m³ + 340m³ + 298m³ = 1,403m³




④ Material Mixture Proportion

Material Course	Cohesive Soil	River Sand	River Shingle	Lime
Capping Layer	60 %	40 %	-	6.9 %
Sub-Base	15 %	15 %	70 %	6.9 %

Material Course	C/R (1"x2") (25mm x 50mm)	C/R (3/4") (19mm)	C/R (1/2") (13mm)	C/R (3/8") (9.5mm)	Dust	Cement
Base	25 %	20 %	15 %	10 %	30 %	4.6 %

⑤ Plant Layout





Topic 1 Project Procedure


i. Project Flow Chart

Project Milestone/ Procedure

The Project’s milestone involved with respective start and finish date to be tabularized below:

No.	Phase	Start Date	End Date
1	Construction of plant yard	28 December 2018	5 March 2019
2	Transportation & Delivery	6 March 2019	8 March 2019
3	Installation/ Assembly	9 March 2019	23 March 2019
4	Commissioning	25 March 2019	28 March 2019
5	Trial Test for design mix	29 March 2019	6 April 2019
6	Actual Road Construction	23 April 2019	18 May 2019

Procedure Flow Chart:



Project Procedure – Phase 1 Construction of Twister Plant Yard

① Site before occupation

(19th Dec. 2018)




② Earthwork for plant yard begin

(2nd Jan. 2019)



③ Earthwork for embankment

(8th Jan. 2019)



Project Procedure – Phase 1 Construction of Twister Plant Yard

④ Earthwork for embankment

(15th Jan. 2019)



⑤ Completion of embankment

(14th Feb. 2019)



⑥ Commencement of foundation works for plant equipment

(20th Feb. 2019)



Project Procedure – Phase 1 Construction of Twister Plant Yard

⑦ Completion of foundation works

(27th Feb. 2019)



⑧ Site ready for equipment delivery

(5th Mar. 2019)



Project Procedure – Phase 2 Transportation & Delivery of Twister Equipment

① Delivery of equipment

(6th – 8th Mar. 2019)



Project Procedure – Phase 3 Installation & Assembly of Twister Plant

① Twister installation work

(9th – 23th Mar. 2019)



Project Procedure – Phase 4 Commissioning

① Calibration of Machine

(25th – 28th Mar. 2019)



Project Procedure – Phase 5 Trial Test for Design Mix

① Capping Layer

(29th Mar. 2019)




② Sub-Base Course

(1st Apr. 2019)



③ Base Course

(5th – 6th Apr. 2019)



Project Procedure – Phase 6 Actual Road Construction

① Capping Layer – Soil (60%) : Sand (40%) : Lime (6.9%)

(23rd - 29th Apr. 2019)



② Sub-Base Course – Soil (15%) : Sand (15%) : River Shingle (70%) : Lime (6.9%)

(30th Apr. – 6th May 2019)



③ Base Course – C/R 1"x2" (25%) : C/R 3/4" (20%) : C/R 1/2" (15%) : C/R 3/8" (10%) : Dust (30%) : Cement(4.6%)

(7th - 12th May 2019)



Project Procedure – Phase 6 Actual Road Construction

④ DBST Double Bituminous Surface Treatment Work

(15th - 18th May 2019)



⑤ DBST Road Construction Completion













Topic 2 Post Monitoring Work

- i. Configuration of Post Monitoring
- ii. Comparison of Before & After
- iii. Latest Road Condition (Dec' 2019)

Post Monitoring

The construction of 2-furlongs road under Twister Technology was completed on 18 May 2019 and has been monitored throughout collaboration program. The road was divided into portions with 50m apart from each gridline, and 3 control points were setup on each gridline as shown. The differential settlement and tilting of the constructed road were measured and recorded for further research purpose.



<i>Before collaboration program begin...</i>	<i>Criteria</i>		<i>After Twister Technology applied...</i>
	18 th Sep. 2018	Photo Taken On	18 th Sep. 2019
	Bad	Water Permeability	Good
	Numerous / Muddy	Water Stagnant	Nil
	Numerous	Potholes / Crack	Nil / Crack Free
	Hard / Dangerous	Ease of Accessibility	Easy / Safe
			  

SITE ROAD CONDITION ~ 18-19 Sep. 2019 (During Rainy Season)

The Bogalay lies on 7m above sea level. This township has a tropical climate and significant 100.0 inch of precipitation falls annually.



⑧



⑦



⑥



⑤




①

②

③

④



Current Road Condition after Twister 400m road section:






Topic 3 Analysis of Cost Effectiveness

- i. Review of Cost with Design Mix
- ii. Evaluation of Technical Requirements / Findings
- iii. Proposal for future road extension

Twister Production Graph



Capping Layer

Actual Work (130m ³ /day) (45% Capacity 300m ³ /day)					Case 1 (240m ³ /day) (80% Capacity)					Case2 Twister Method Applied PP2 Mix Design 80% Capacity						
Twister Method	Capping Layer (THK 350mm)(56,353 Cost/m ³)				Actual Vs Case 1	80% capacity	Capping Layer (THK 350mm)(45,334 Cost/m ³)				Case1 Vs Case2	80% capacity	Capping Layer (THK 350mm)(45,334 Cost/m ³)			
C-60%,S-40%,Lime- 6.9%	853.8 m ³	Quantity m ³	Rate	Price (MMK)		C-60%,S-40%,Lime- 6.9%	853.8 m ³	Quantity m ³	Rate	Price (MMK)		Soil 50%, Sand 50%	853.8 m ³	Quantity m ³	Rate	Price (MMK)
6 Days	Soil m ³	874	1,500	1,311,000		(4 days)	Soil m ³	874	1,500	1,311,000		Soil m ³	728	1,500	1,092,000	
Material	Sand m ³	458	6,000	2,748,000		Material	Sand m ³	458	6,000	2,748,000		Design Volume 764.4 Cum	Sand m ³	573	6,000	3,438,000
Design Volume 764.4 Cum	Lime (Bags)	7,637	2,280	17,412,360		Design Volume 764.4 Cum	Lime (Bags)	7,637	2,280	17,412,360		(4 days)	Lime (Bags)	0	2,280	-
	768.42/764.4=1			Total			768.42/764.4=1		Total			768.42/764.4=1		Total	4,530,000	
	Actual 768.42 Cum			Material Unit Rate/m³			Actual 768.42 Cum		Material Unit Rate/m³			Actual 768.42 Cum		Material Unit Rate/m³	5,895	
	Design 764.4 Cum			Material Unit Rate/m³			Design 764.4 Cum		Material Unit Rate/m³			Design 764.4 Cum		Material Unit Rate/m³	5,926	
															79 Percent	
Machinery Cost	Excavator (day)	12	250,000	3,000,000		Machinery Cost (Base 300m ³ /day)	Excavator (day)	8	250,000	2,000,000		Machinery Cost (Base 300m ³ /day)	Excavator (day)	8	250,000	2,000,000
	Wheel loader (day)	5	300,000	1,500,000			Wheel loader (day)	4	300,000	1,200,000			Wheel loader (day)	4	300,000	1,200,000
	Motor Grader (day)	6	300,000	1,800,000			Motor Grader (day)	4	300,000	1,200,000			Motor Grader (day)	4	300,000	1,200,000
	Smooth Roller (day)	6	300,000	1,800,000			Smooth Roller (day)	4	300,000	1,200,000			Smooth Roller (day)	4	300,000	1,200,000
	Sheepfoot Roller (day)	6	300,000	1,800,000			Sheepfoot Roller (day)	4	300,000	1,200,000			Sheepfoot Roller (day)	4	300,000	1,200,000
	Tire Roller (day)	6	300,000	1,800,000			Tire Roller (day)	4	300,000	1,200,000			Tire Roller (day)	4	300,000	1,200,000
	Dump Truck (day)	23	150,000	3,450,000			Dump Truck (day)	16	150,000	2,400,000			Dump Truck (day)	16	150,000	2,400,000
				15,150,000					10,400,000						10,400,000	
Fuel Cost	Diesel (Lit)	2,023	1,130	2,285,990		Fuel cost	Diesel (Lit)	1,348	1,130	1,523,240		Fuel cost	Diesel (Lit)	1,348	1,130	1,523,240
		7,326	1,057	7,743,582				4,883	1,057	5,161,331				4,883	1,057	5,161,331
				10,029,572					6,684,571						6,684,571	
Labour Cost	Worker (day)	39	6,000	234,000		Labour	Worker (day)	26	6,000	156,000		Labour	Worker (day)	26	6,000	156,000
	Operator (day)	6	7,000	42,000			Operator (day)	4	7,000	28,000			Operator (day)	4	7,000	28,000
	Excavator (day)	12	7,000	84,000			Excavator (day)	8	7,000	56,000			Excavator (day)	8	7,000	56,000
	Motor Grader (day)	6	7,000	42,000			Motor Grader (day)	4	7,000	28,000			Motor Grader (day)	4	7,000	28,000
	Smooth Roller (day)	6	7,000	42,000			Smooth Roller (day)	4	7,000	28,000			Smooth Roller (day)	4	7,000	28,000
	Sheepfoot Roller (day)	6	7,000	42,000			Sheepfoot Roller (day)	4	7,000	28,000			Sheepfoot Roller (day)	4	7,000	28,000
	Tire Roller (day)	6	7,000	42,000			Tire Roller (day)	4	7,000	28,000			Tire Roller (day)	4	7,000	28,000
	Dump Truck (day)	23	7,000	161,000			Dump Truck (day)	15	7,000	105,000			Dump Truck (day)	15	7,000	105,000
	Wheel loader (day)	5	7,000	35,000			Wheel loader (day)	3	7,000	21,000			Wheel loader (day)	3	7,000	21,000
				724,000					478,000						478,000	
	Actual 768.42 Cum			Production unit Rate/m³			Actual 768.42 Cum		Production unit Rate/m³			Actual 768.42 Cum		Production unit Rate/m³	22,855	
	Design 764.4 Cum			Production unit Rate/m³			Design 764.4 Cum		Production unit Rate/m³			Design 764.4 Cum		Production unit Rate/m³	22,976	
				Total					39,033,931					Total	22,092,571	
				Actual 768.42Cum					50,798					Actual 768.42Cum	28,751	
				Design 764.4 Cum					51,065	32 percent				Design 764.4 Cum	28,902	
				Total					39,033,931	18 percent				Total	28,902	

Technical & Quality Control Part

Mix Design	Requirement	Test	DOC
Soil 60%, Sand 40%	OMC (w) =14.4%	Density test	Achieved DOC
lime 6.9%	MDD = 1.92 g/cm ³		
Capping Layer	DOC ≥ 95%		
	socked CBR ≥ 15% ≥ 10 Roller passes		

Technical & Quality Control Part

Mix Design	Requirement	Test	DOC
Soil 60%, Sand 40%	OMC (w) =14.4%	Density test	Achieved DOC
lime 6.9%	MDD = 1.92 g/cm ³		
Capping Layer	DOC ≥ 95%		
	socked CBR ≥ 15% ≥ 10 Roller passes		

Technical & Quality Control Part

Mix Design	Requirement	Test	DOC
Soil 50%, Sand 50%	CBR ≥ 15% Dry Dendity 1.69 g/cm ³ Moiture content 6% Doc 93%	Density test	unspecified
PP2 Project			

Sub Base Course

Actual Work (90m³/day) (30% Capacity)

Twister Method	Sub Base (THK 175mm)(91,793 Cost/m ³)			
C-15%,Rs-70%,Lime-6.9%	504.6 m³	Quantity m ³	Rate	Price (MMK)
Sand 15%	Soil m ³	138	1,500	207,000
5 Days	Sand m ³	108	6,000	648,000
Material	Lime (Bags)	4803	2,280	10,950,840
Design Volume 340 Cum	Rs m ³	435	41,000	17,835,000
	454.14/340=1.34	Total		29,640,840
	Actual 454.14 Cum	Material Unit Rate/m ³		65,268
	Design 340 Cum	Material Unit Rate/m ³		87,179
Machinery Cost	Excavator (day)	10	250,000	2,500,000
	Wheel loader (day)	5	300,000	1,500,000
	Motor Grader (day)	5	300,000	1,500,000
	Smooth Roller (day)	5	300,000	1,500,000
	Sheepfoot Roller (day)	5	300,000	1,500,000
	Tire Roller (day)	5	300,000	1,500,000
	Dump Truck (day)	11	150,000	1,650,000
				11,650,000
Fuel Cost	Diesel (Lit)	1,685	1,130	1,904,050
		6,104	1,057	6,451,928
				8,355,978
Labour Cost	Worker (day)	35	6,000	210,000
	Operator (day)	5	7,000	35,000
	Excavator (day)	10	7,000	70,000
	Wheel loader (day)	5	7,000	35,000
	Motor Grader (day)	5	7,000	35,000
	Smooth Roller (day)	5	7,000	35,000
	Sheepfoot Roller (day)	5	7,000	35,000
	Tire Roller (day)	5	7,000	35,000
	Dump Truck (day)	11	7,000	77,000
				567,000
		Total		20,572,978
	Actual 454.14 Cum	Production unit Rate/m ³		45,301
	Design 340 Cum	Production unit Rate/m ³		60,509
		Total		50,213,818
		Actual 454.14Cum		110,569
	Total	Design 340 Cum		147,688

Technical & Quality Control Part

Mix Design	Requirement	Test	UCS
soil 15%, Sand 15%, Rs 70%, Lime 6.9%	OMC = 6.7% MDD = 2.15 g/cm ³ CBR ≥ 30%	UCS Density test	0.85 Mpa 12 Test Points
Sub Base Course	UCS ≥ 0.75-1.5 Mpa Doc ≥ 98% ≥ 10 Roller passes		Achieved DOC

Case 1 (240m³/day) (80% Capacity)

80% Capacity	Sub Base (THK 175mm)(64,537 Cost/m ³)			
C-15%,Rs-70%,Lime-6.9%	506.4 m³	Quantity m ³	Rate	Price (MMK)
Sand 15%	Soil m ³	138	1,500	207,000
2 Days	Sand m ³	108	6,000	648,000
Material	Lime (Bags)	4803	2,280	10,950,840
Design Volume 340 Cum	Rs m ³	435	41,000	17,835,000
	454.14/340=1.34	Total		29,640,840
	Actual 454.14 Cum	Material Unit Rate/m ³		65,268
	Design 340 Cum	Material Unit Rate/m ³		87,179
Machinery Cost	Excavator (day)	4	250,000	1,000,000
	Wheel loader (day)	2	300,000	600,000
	Motor Grader (day)	2	300,000	600,000
	Smooth Roller (day)	2	300,000	600,000
	Sheepfoot Roller (day)	2	300,000	600,000
	Tire Roller (day)	2	300,000	600,000
	Dump Truck (day)	5	150,000	750,000
				4,750,000
Fuel Cost	Diesel (Lit)	674	1,130	761,620
		2,442	1,057	2,581,194
				3,342,814
Labour cost	Worker (day)	14	6,000	84,000
	Operator (day)	2	7,000	14,000
	Excavator (day)	4	7,000	28,000
	Wheel loader (day)	2	7,000	14,000
	Motor Grader (day)	2	7,000	14,000
	Smooth Roller (day)	2	7,000	14,000
	Sheepfoot Roller (day)	2	7,000	14,000
	Tire Roller (day)	2	7,000	14,000
	Dump Truck (day)	5	7,000	35,000
				231,000
		Total		8,323,814
	Actual 454.14 Cum	Production unit Rate/m ³		18,329
	Design 340 Cum	Production unit Rate/m ³		24,482
		Total		37,964,654
		Actual 454.14Cum		83,597
	Total	Design 340 Cum		111,661

Technical & Quality Control Part

Mix Design	Requirement	Test	UCS
soil 15%, Sand 15%, Rs 70%, Lime 6.9%	OMC = 6.7% MDD = 2.15 g/cm ³ CBR ≥ 30%	UCS Density test	0.85 Mpa 12 Test Points
Sub Base Course	UCS ≥ 0.75-1.5 Mpa Doc ≥ 98% ≥ 10 Roller passes		Achieved DOC

Case2 Twister Method Applied PP2 Mix Design 80% Capacity

80% Capacity	Sub Base (THK 175mm)(64,537 Cost/m ³)				Case1 Vs Case2
soil 50%,sand 50%,ce 6.4-6.9%	506.4 m³	Quantity m ³	Rate	Price (MMK)	
Material	Soil m ³	460	1,500	690,000	
2 Days	Sand m ³	360	6,000	2,160,000	
	Cement	4524	2,280	10,314,720	
Design Volume 340 Cum	Rs m ³		41,000	-	
	454.14/340=1.34	Total		13,164,720	
	Actual 454.14 Cum	Material Unit Rate/m ³		28,988	56 Percent
	Design 340 Cum	Material Unit Rate/m ³		38,720	
Machinery Cost	Excavator (day)	4	250,000	1,000,000	
	Wheel loader (day)	2	300,000	600,000	
	Motor Grader (day)	2	300,000	600,000	
	Smooth Roller (day)	2	300,000	600,000	
	Sheepfoot Roller (day)	2	300,000	600,000	
	Tire Roller (day)	2	300,000	600,000	
	Dump Truck (day)	5	150,000	750,000	
				4,750,000	
Fuel Cost	Diesel (Lit)	674	1,130	761,620	
		2,442	1,057	2,581,194	
				3,342,814	
Labour cost	Worker (day)	14	6,000	84,000	
	Operator (day)	2	7,000	14,000	
	Excavator (day)	4	7,000	28,000	
	Wheel loader (day)	2	7,000	14,000	
	Motor Grader (day)	2	7,000	14,000	
	Smooth Roller (day)	2	7,000	14,000	
	Sheepfoot Roller (day)	2	7,000	14,000	
	Tire Roller (day)	2	7,000	14,000	
	Dump Truck (day)	5	7,000	35,000	
				231,000	
		Total		8,323,814	
	Actual 454.14 Cum	Production unit Rate/m ³		18,329	60 percent
	Design 340 Cum	Production unit Rate/m ³		24,482	
		Total		21,488,534	
		Actual 454.14Cum		47,317	43 Percent
	Total	Design 340 Cum		63,202	

Technical & Quality Control Part

Mix Design	Requirement	Test	UCS
soil 50%,sand 50%,ce 6.4-6.9%	DD 1.63 kg/cm ³ moisture content 11% DOC 95%	UCS Density test	≥ 1.125 Mpa

Base Course

Actual Work (87m³/day) (29% Capacity)

Case 1 (240m³/day) (80% Capacity)

Actual Work (87m ³ /day) (29% Capacity)					Actual Vs Case 1	Case 1 (240m ³ /day) (80% Capacity)				
Twister Method	Base Course (Thk 175mm)(99,916 Cost/m ³)					80% Capacity	Base Course (Thk 175mm)(78,241 Cost/m ³)			
C/R(1"x2")25%,C/R(3/4")20%	388.6 m ³	Quantity m ³	Rate	Price (MMK)	C/R(1"x2")25%,C/R(3/4")20%	388.6 m ³	Quantity m ³	Rate	Price (MMK)	
C/R(1/2")15%,C/R(3/8")10%	C/R (1"x2")	132	50,000	6,600,000	C/R(1/2")15%,C/R(3/8")10%	C/R (1"x2")	132	50,000	6,600,000	
Dust 30%,Cement 4.6%	C/R (3/4")	104	50,000	5,200,000	Dust 30%,Cement 4.6%	C/R (3/4")	104	50,000	5,200,000	
4 Days	C/R (1/2")	78	50,000	3,900,000	2 Days	C/R (1/2")	78	50,000	3,900,000	
Material	C/R (3/8")	51	50,000	2,550,000	Material	C/R (3/8")	51	50,000	2,550,000	
Design Volume 298 Cum	Dust	152	40,000	6,080,000	Design Volume 298 Cum	Dust	152	40,000	6,080,000	
	Cement (Bag)	763	7,500	5,722,500		Cement (Bag)	763	7,500	5,722,500	
	Total			30,052,500		Total			30,052,500	
	349.74/298=1.17					349.74/298=1.17				
	Actual 349.74 Cum					Actual 349.74 Cum				
	Design 298 Cum					Design 298 Cum				
	Material Unit Rate/m3			85,928		Material Unit Rate/m3			85,928	
	Material Unit Rate/m3			100,847		Material Unit Rate/m3			100,847	
Machinery Cost	Excavator (day)	8	250,000	2,000,000	Machinery Cost	Excavator (day)	4	250,000	1,000,000	
	Wheel loader (day)	4	300,000	1,200,000		Wheel loader (day)	2	300,000	600,000	
	Motor Grader (day)	4	300,000	1,200,000		Motor Grader (day)	2	300,000	600,000	
	Smooth Roller (day)	4	300,000	1,200,000		Smooth Roller (day)	2	300,000	600,000	
	Sheepfoot Roller (day)	1	300,000	300,000		Sheepfoot Roller (day)	2	300,000	600,000	
	Tire Roller (day)	4	300,000	1,200,000		Tire Roller (day)	2	300,000	600,000	
	Dump Truck (day)	11	150,000	1,650,000		Dump Truck (day)	6	150,000	900,000	
				8,750,000					4,900,000	
Fuel Cost	Diesel (Lit)	1,358	1,130	1,534,540	Fuel Cost	Diesel (Lit)	674	1,130	761,620	
		4,884	1,057	5,162,388			2,442	1,057	2,581,194	
				6,696,928					3,342,814	
Labour Cost	worker (day)	24	6,000	144,000	Labour Cost	worker (day)	12	6,000	72,000	
	Operator (day)	4	7,000	28,000		Operator (day)	2	7,000	14,000	
	Excavator (day)	8	7,000	56,000		Excavator (day)	4	7,000	28,000	
	Wheel loader (day)	4	7,000	28,000		Wheel loader (day)	2	7,000	14,000	
	Motor Grader (day)	4	7,000	28,000		Motor Grader (day)	2	7,000	14,000	
	Smooth Roller (day)	4	7,000	28,000		Smooth Roller (day)	2	7,000	14,000	
	Sheepfoot Roller (day)	1	7,000	7,000		Sheepfoot Roller (day)	2	7,000	14,000	
	Tire Roller (day)	4	7,000	28,000		Tire Roller (day)	2	7,000	14,000	
	Dump Truck (day)	11	7,000	77,000		Dump Truck (day)	6	7,000	42,000	
				424,000					226,000	
	Total			15,870,928		Total			8,468,814	
	Actual 349.74 Cum					Actual 349.74 Cum				
	Design 298 Cum				47 Percent	Design 298 Cum				
	Material Unit Rate/m3			45,379		Material Unit Rate/m3			24,215	
	Material Unit Rate/m3			53,258		Material Unit Rate/m3			28,419	
	Total			45,923,428		Total			38,521,314	
	Actual 349.74 Cum			131,307		Actual 349.74 Cum			110,143	
	Design 298 Cum			154,105	16 percent	Design 298 Cum			129,266	

Technical & Quality Control Part

Mix Design	Requirement	Test	UCS
C/R(1"x2")25%,C/R(3/4")20%	OMC = 4.8%		
C/R(1/2")15%,C/R(3/8")10%	MDD = 2.31 g/cm ³	UCS	0.78Mpa
Dust 30%,Cement 4.6%	CBR ≥ 30%	Density test	1.7Mpa
	UCS ≥ 3-6 Mpa		1.97Mpa
Base Course	Doc ≥ 98%		
	≥ 10 Roller passes		

Technical & Quality Control Part

Mix Design	Requirement	Test	UCS
C/R(1"x2")25%,C/R(3/4")20%	OMC = 4.8%		
C/R(1/2")15%,C/R(3/8")10%	MDD = 2.31 g/cm ³	UCS	0.78Mpa
Dust 30%,Cement 4.6%	CBR ≥ 30%	Density test	1.7Mpa
	UCS ≥ 3-6 Mpa		1.97Mpa
Base Course	Doc ≥ 98%		
	≥ 10 Roller passes		



Analysis of Cost Effectiveness

Finding

1. Low productivity
 - Not in time procurement, especially additives such as lime/cement and aggregates.
 - Premixing by excavators due to many types of main materials used for sub base / base course, Twister here is for 2 main materials and 1 additive. To enhance the productivity, simplified design mix is better.
2. Hight wastage/loss of material
 - Further study is necessary to find reasons
3. High Design requirements for rural roads at this junction
4. (1) to (3) result in high cost.

Proposal

In order to establish economical/practical design requirement of especially subgrade/capping layer and sub base for rural roads, a few patterns of design mixes should be tried in next extension project.

Pre-Workshop Task - Major Overhaul of Twister Plant

Pre-Workshop Task Details :

Purpose : Due to discontinuity of Twister plant's full operation for more than 1 year, it is necessary and essentially to maintain the functionality and capacity of the plant for near future use. Thus, JDC is obliged to ensure the Twister plant's long-run performance and achieve its purposes. In addition, overhauling can prevent critical equipment failure, increase the system performance and yet extend the life span of the plant.

Activity : ① Inspect the tear and wear condition of the plant components
 : ② Overhaul the Twister plant as per recommended

Location : Twister Plant, Road S₁₆-49, Bogalay

Attendees : ① JDC's Yangon technical team (Mr. Yamashita, Mr. Kin Mun, Mr. Linn, Mr. Zaw)
 : ② ANC Fortune Winner Co., Ltd. specialist for control system integrator
 : ③ MOC appointed Operation & Maintenance Team for Twister plant

Revised Date	December 14, 2020	December 15, 2020	December 16, 2020	(※Date to be confirmed at MOC convenience)
Day	Monday	Tuesday	Wednesday	
Activity Description	① Inspection & Troubleshooting			
	① The plant will be thoroughly inspected.			
	② Perform the troubleshooting on different part of the plant.			
	② Overhaul			
① Repair or replace certain damaged part of the plant.				
② Correct alignment of belt conveyors and lubrication where appropriate.				
③ Final adjustments are performed on mechanical equipment to align to operational specifications.				
Required Preparation :				
① Material : manuals for plant overhaul				
② Manpower : MOC - electrician (1 pax) & general workers (≈ 2 pax)				

Workshop 3 - Twister Technology Staff Training and Skill Development

Workshop Details :

- Purpose : ① **Establishment of MOC's Twister Operation and Maintenance Team** or Technical transfer and staff training in order to deepen the understanding of Twister operation workflow and production of improved material
- Activity : ① Twister plant's system commissioning
 : ② Twister operation tutorial and training session for MOC team
- Location : Twister Plant, Road S₁₆-49, Bogalay
- Attendees : ① JICA Advisor (Mr. Masanori Sunada)
 : ② JDC's Yangon technical team (Mr. Yamashita, Mr. Kin Mun, Mr. Linn, Mr. Zaw)
 : ③ ANC Fortune Winner Co., Ltd. specialist for control system integrator
 : ④ MOC high position personnels & engineers from different Special Construction Unit
 : ⑤ MOC appointed Operation & Maintenance Team for Twister plant

Revised Date	February 2, 2021	February 3, 2021	February 4, 2021	February 5, 2021	February 8, 2021	February 9, 2021	February 10, 2021
Day	Tuesday	Wednesday	Thursday	Friday	Monday	Tuesday	Wednesday
Activity Description	Activity 1			Activity 2			
	① System Commissioning			Plant Commissioning & Training Session 1			Buffer Day
	① Validate the performance and ensure the functionality of the system ② Preparation of hand tools for replacement work: cordless screwdriver set, open-end spanner set, hex-key set, safety gloves etc.			① Review of production workflow ② Plant commissioning with basic test on site, operation and maintenance ③ Full Twister operation done by MOC Team			① Training session 2 (optional), subject to Training Session 1 outcome
	② Integrated Analysis for Quality Control			④ Tutorial materials preparation: user manual, operation control sheet, projector, presentation slides etc.			
	① Pavement sampling for compressive strength analysis and DCP test conducted by Fukken						
	Required Preparation :			Required Preparation :			
① Material : documents and manuals for system commissioning ② Manpower : MOC electrician (1 pax), general workers (≈ 2 pax)			① Material : soil, sand and lime for 50m ³ improved soil production ② Manpower : general workers (≈ 4 pax) ③ Machinery : Excavator (2 nos), Dump truck (1 nos)				