Date: <u>20-Oct-2003(Mon)</u> Time:

<u>Interviewer</u>: Name; Position;

<u>TAKAHASHI Shinya</u> Hydro-Geologist JICA Preparatory Study Team

<u>Interviewee</u> :	
Organization:	Drilling Division, WRPD&M Directorate, I&P Dept., GoB
Address:	Siryad Road, Quetta
Telephone	081 9211602
E-mail:	
Answered by:	<u>Mr. Imram Durrani</u> .
Position:	Deputy Director, Drilling Division
Office:	Office for Drilling Division, WRPD& M Directorate (ex-WAPDA)

Subject: Present status of library and laboratory of ex-WAPDA

Answer:

- In 1993, monitoring activities of WAPDA was taken over by the Bureau of Water Resources (BoWR), I&P Dept., GoB that was established in the same year.
- The drilling activities were still operated under WAPDA till 1998.
- All the drilling activities that were operated not only WAPDA but also divisions under I&P dept., GoB were incorporated/integrated into the BoWR, I&P dept., GoB in 1998.
- BoWR was renamed into Water Resources Planning, Development and Monitoring (WRPD&M) Directorate, I&P dept., in year of 2002.
- Presently, WAPDA is in charge of power generation, transmission & distribution and tariff charging/collection.

- The laboratory taken by WAPDA was totally not operational, no plan to reopen.
- The documents in the library have not been updated since 1993.
- ==End of Document==

Date: <u>20-Oct-2003(Mon)</u> Time:

<u>Interviewer</u>: Name; Position;

<u>TAKAHASHI Shinya</u> <u>Hydro-Geologist, JICA Preparatory Study Team</u>

<u>Interviewee</u> :	
Organization:	UNDP
Address:	Zangi Lora Park, Sariab RoadQuetta
Telephone	081 9211638, 449690, 445981
E-mail:	
Answered by:	Mr. Aijaz
Position:	Irrigation officer
Office:	Area Development Program Balochistan, UNDP

Subject: <u>Activities</u>

Answer:

• •

- Siphons were installed so that spring water flow running in opposite side of seasonal rivers was able to be utilized at this side too. Four inch pipe was buried across the seasonal rivers. The siphons have nothing to do with DADs.
- A comprehensive set of laboratory equipment was provided to WRPD&M for water quality testing. However, due to lack of proper engineer available for transfer of knowledge and technique, further assistance is being held up. It is the Directorate who should recruit proper engineers who are educated in chemical courses.
- Water quality analysis facilities are available In Agricultural Department, GoB.

- Flat rate for electric power and wrong agricultural knowledge of farmers are main causes for water wastage.
- Farmers are thinking they should not loose opportunity (or a right) for pumping water as much as possible. Stopping pumping is thought to be loosing money that was already paid, explained.
- Farmers are pumping water even in winter because they think that giving water to the field even in winter will be good for their crop, explained.
- Only solution for the sustainable irrigation in Balochistan will be trickle irrigation. ADPM is strongly recommending the high efficiency irrigation system (trickle irrigation) rather than recharging groundwater, stated.

==End of Document==

Date: <u>20-Oct-2003(Mon)</u> Time:

<u>Interviewer</u>: Name; Position;

<u>TAKAHASHI Shinya</u> <u>Hydro-Geologist, JICA Preparatory Study Team</u>

<u>Interviewee</u> :	
Organization:	<u>I&P Dept.,</u>
Address:	<u>Sariab Road, Quetta</u>
Telephone	081
E-mail:	
Answered by:	<u>Mr. Ashan Hidyat Khan</u>
Position:	Executive Engineer (Irrigation), I & P, Dept
Office:	Branch office of I & P, Dept.

Subject: DADs fixed with siphon pipe

Answer:

T____

- Siphon structures have been installed to the following DADs to release the reservoir water over the dam through siphon pipe.
 - ♦ Balozai DAS; Khanozai DAS; Pechi DAD
- There are many others to which siphon system has been applied.
- A siphon structure consists of a MS pipe (4 6 inch dia) installed in the reservoir over the dam to the downstream of the dam; with a foot valve at the end of the pipe in the reservoir, a T shaped pipe with socket at the dam crest and slice valve at the end of the pipe downstream of the dam.
- Water is pored with the slice valve closed; from T-shaped pipe to fill up the pipe with water; T-shaped pipe is closed once the pipe is filled with water to the socket level of the T-shaped pipe; and the slice valve at the downstream end of the pipe is opened to release the water.
- The system does work well, according to the executive engineer.
- The system needs to be buried in the ground while working and to be dismantled once discharging is completed; for not to be stolen or vandalized.
- In addition, siphon is used during dam construction to drain water from the reservoir, because diversion facility is usually not equipped for construction.
- ==End of Document==

Date: <u>21-Oct-2003(Mon)</u>

Time:

	Interviewer.		
	Name;	TAKAHASHI Shinya	
	Position;	Hydro-Geologist, JICA Preparatory Study Team	
Interviewee:			
Organization:	Forest Department		
Address:	Spinny Road, Quetta	83700 Pakistan	
Telephone	081 9201137, E-mail:ccfforest@yahoo.com		
Answered by:	Dr. Mohammad Saleem, Chief Conservator		
-	Mr. Manzooc, Conse	rvator of Wild Life	
	Mr. Abdul Raziq, O	Conservator of Forest, Juniper Eco-system and	
	National Park		
Position:	(see above)		
Office:	Forest Department a	nd Fields	

Subject: Water Shed Management

- Written strategies or policies for the Forest Department are not established.
- 'Balochistan Conservation Strategy' published by P&D and IUCN covers all the aspects.
- Programs are worked out on project basis.
- P&D instructed or declared water shed management should be included for DAD construction program (PC-I).
- At present, no coordination or no talk between Forest Department and I&P dept are made regarding Water Shed Management for DADs.
- No fund is shared for such water shed management of DAD.
- Earlier, personnel were invited to discussions for DAD. Presently no one are invited to such talks.

Field Visit:

- Depleted Range Rehabilitation Project (Drought Relief Program, Tor Ragha State Forest District, Quetta, commenced on 04-01-2001 (Spinkerez area)
- Karak Area Water Shed Planning and Management Project Quetta, 1996-1997.
- Earthen bunds, hillside ditches with shrub plantation are observed. A dam was constructed in Karak area. The design and quality of the dam is questionable though dam height is not high
- In addition to those project above, a water shed management project was performed in Berwery water shed area in 1987. Since then no major flood occurred in the area.
- .==End of Document==

Date: <u>22-Oct-2003 (Sat)</u> Time: 09:45

Interviewer:	
Name;	<u>TAKAHASHI Shinya</u>
Position;	Hydro-Geologist
	JICA Preparatory Study Team

Interviewee:

Organization:	Water	Resources	Planning,	Development	and	Monitoring
_	(WRPD	&M) Directo	orate, I&P De	pt.		
Address:	Quetta					
Telephone:	<u>081 921</u>	<u>1190</u>				
Fax:	E-mail:					
Answered by:	<u>Mr. Amjad Ali Shal, Deputy Director (Monitoring)</u>					
	Mr. <u>Ha</u> l	bibi, Field off	<u>ïcer</u>			
Position:	<u>(see above)</u>					
Office:	office (WRPD&M Directorate) and QA-4 site					
<u>Subject:</u>	Discussion on the Behavior of QA-4					

The Monitoring hole MNW-QA-04 was visited.

- 30-11.518 N, 67-02.074 E
- The QA-04 is located in a middle part of cantonment daily farm that used to be used for maize cropping for cow producing milk for military supply.
- No vital orchard field was seen around.
- About 100 m away from the QA-4, Habibi nullah (river), a seasonal river, was observed.
- Sewage water from Nureeabad was flowing along the Habibi nullha for a year in addition to flood water in wet seasons.
- A pumping facility was observed at the Habibi River near the QA-4 (some 100m apart); the pumping facility was used for irrigation purpose for the Cantonment daily field till 7 10 years ago.
- The sewage water was diverted from the Habibi River to ponds close to QA-4 (78-80 m apart). Presently no water is visible along the river.
- Nureeabad used only flood water before. The start used tube wells for about 30-35 years, explained by an inhabitant. Nureeabad expanded towards the hillside as it developed and water was pressure-sent to the higher area accordingly.
- In the inventory prepared by WRPD&M Directorate, twelve wells are recorded as constructed in; (1) 2001, (2)2001, (3) 1970(dry). (4)2000, (5)1970(dry), (6)1975, (7)1989, (8)1974, (9)2001, (10)2002, (11)1968, (12) 1961.
- It was confirmed by the inhabitant that there are 4 DAD near the area. Habibi Dara I (1977), Habibi Dara II (1992), Shaghai I (1996), Shaghai II (1994).
- From the information above, it is difficult to conclude that the groundwater rising was due to the effects of any of those 4 dams. Construction timings do not match the groundwater rising
- No decisive conclusions are reached at this moment

	1		
No.	Screen Position		
QTA-01	110–130	QTA-11	389–429
QTA-02	110–135	MST-01	85–95
QTA-03	120–130,	MST-02	78-88,128-138
	138–148		
QTA-04	114–130	MST-03	200-210,
			297-307
QTA-05	N/A	MST-04	231-255
QTA-06	131–147	MGR-01	212-236
QTA-07	168–184	MGR-02	197-213,
			265-281

Automatic Water Level Gauging Station - Screen Position in Wells The information below was provided.

85-101

241-257

381-421

- .==the end of the document==

QTA-08

QTA-09

QTA-10



MNW-QA-4

22

#26

Date: 24-Oct-2003(Fri) Time:

Interviewer: Name; Position;

TAKAHASHI Shinya Hydro-Geologist, JICA Preparatory Study Team

Interviewee:	
Organization:	<u>I&P Dept.,</u>
Address:	Civil Secretariats, Sariab Road, Quetta
Telephone	081
E-mail:	
Answered by:	<u>Mr. Mubawar Khan Mandokhail</u>
Position:	Secretary, I & P, Dept
Office:	Civil Secretariat.

Subject: **Courtesy visit – Flood Dispersion**

Answer:

- K Noda, S Takahashi and K Koga made a courtesy visit to the Secretary to appreciate his cooperation for the survey made by the Team.
- On the occasion of the final meeting with the Secretary, a confirmation of opinion of • the department was made on 'flood dispersion method' for recharging purpose.
- The answers were:
 - The department is always ready to apply any types of improved measures for ∻ recharging groundwater.
 - ∻ The mentioned 'Flood dispersion method for recharging purpose' has not been adopted because flood water has to be spread over on the wide area of a piedmont. Due to high evaporation potential in Balochistan the loss of water will be higher than DAD.
 - In response to the question on whether this type of method was implemented, the \diamond answer was 'Not yet'.
- The Team expressed their thankfulness for his cooperation again to the Secretary.
- ==End of Document==

		Date: <u>27-Oct-2003 (Mon)</u> Time:
	Interviewer:	
	Name;	TAKAHASHI Shinya
	Position;	Hydro-Geologist, JICA Preparatory Study Team
Interviewee:		
Organization:	World Bank, Islama	<u>bad, Pakistan,</u>
Address:	<u>Islamabad</u>	
Telephone	9090103	
E-mail:		
Answered by:	<u>Mr. Addul Salam</u>	
Position:	<u>Chief, Library</u>	
Office:	<u>World Bank</u>	

Subject: Collection of Documents and Information

Answer:

- K Noda and S Takahashi visited the WB office in Islamabad.
- Information and documents on the future plan and strategy of WB to be implemented in Pakistan and Balochistan were collected.==End of Document==

		Date: <u>27-Oct-2003 j(Mon)</u>
		Time:
	Interviewer:	
	Name;	<u>TAKAHASHI Shinya</u>
	Position;	Hydro-Geologist, JICA Preparatory Study Team
Interviewee:		
Organization:	Asian Development l	<u>Bank, Islamabad, Pakistan,</u>
Address:	<u>Islamabad</u>	
Telephone	092-51-2825011-16	
E-mail:	rfarrukh@adb.org	
Answered by:	<u>Mr. Raza M. Farruk</u>	<u>h</u>
Position:	Project Implementai	on Officer
Office:	<u>ADB, Islamabad</u>	

Subject: Collection of Documents and Information

Answer:

- K Noda and S Takahashi visited the ADB office in Islamabad.
- Information and documents on the future plan and strategy of WB to be implemented in Pakistan and Balochistan were collected.
- In addition to the information, A TA report on 'Balochistan Groundwater Resource Reassessment' was requested to locate. In the following day, it was reported that the report was not available in the office, the report might be available from the web==End of Document==

番号	訪問先	質問事項	
#01_N	Honorary Consulate General of Japan, Quetta	Organization of Provincial Government of Balochistan, etc	
#02_N	Agriculture, Cooperatives and Flood Department, Balochistan	Important Items of Development Strategy in Agriculture, Cooperatives and Food Development, etc	
#03_N	Agriculture Extension Directorate General	Prices on Agro-economy, etc	
#04_N	Agriculture Economics and Marketing Directrate	Cropping Pattern, etc	
#05_N	Agriculture, Cooperatives and Food Department, Balochistan Province	Present Irrigation Method and Gross Irrigation Water Requirement	
#06_N	Babu & Company, Mir Afzal Khan & Co. (Private Shops)	Procurement Possibility of Trickle Irrigation Facilities, Material and Parts	
#07_N	On farm Water Management / Trickle Irrigation Directorate Rani Bagh, Sariab Road, Quetta	Definition and Naming of "Directorate General" and "Directorate" in Organization of Agriculture, Cooperatives and Food Department	
#08_N	Trickle Irrigation Scheme / Agriculture Model Farm Sariab Road, Quetta	Crop Water Requirements	
#09_N	Agriculture Extension Directorate	Future Plan of On-farm Water Management Projects	
#10_N	UNDP, Quetta	Concept of UNDP's Future Activities in Balochistan	
#11_N	Water Resources Research Centre (WRRC)	Irrigation Related Major Activities of WRRC, etc	
#12_N	Arid Zone Research Centre (AZRC), Federal Government	Agricultural Land Owner, etc	
#13_N	World Bank in Pakistan	Future Strategy and Projects for Aid in Balochistan for Water Sector	
#14_N	Asia Development Bank in Pakistan	Future Strategy and Projects for Aid in Balochistan for Water Sector	

(2) 質問票・回答 - 利 水 計 画

		Date: Time:	<u>10-Oct2003 (Fri.)</u> 16: 20
	<u>Interviewer</u> : Name;	NODA Kuninob	u
-	Position;	<u>Water Utilizatio</u> JICA Preparato	n Expert ry Study Team
Interviewee: Organization; Address;	Honorary Consulate 53-A, Jinnah Town, S	General of Japan, amungli Road, Qu	Quetta letta
Telephone; E-mail;	081-829478 knadeem@ultra.net.j	ok	
Answered by; Position; Office;	<u>Mr. Sved Nadeem Sh</u> <u>Honorary Consul Ge</u>	ah neral	(Name of Interviewee)
			<u>(Section, Department)</u>
Subject:	<u>1. Organization of P</u>	rovincial Governn	nent of Balochistan

2. Organization of District Government in Balochistan

Answer:

1.	Organization of Provincial Government of Balochistan
	See two (2) sheets of $(1/3)$ and $(2/3)$ of organization charts attached.
2.	Organization of District Government in Balochistan
	See one (1) sheets of $(3/3)$ of organization chart attached.
Att	achment: Three (3) sheets of organization charts.

PROVINCIAL GOVERNMENT



(1/3)

د . جن ج

Sectements are the head of administration of their respective departments.

Charinan Provincial Insucction Team is the Chiel Maniter for development projects Senior Hember Board of Revenue is the head of laud transaction in the Provinces

01

2

#01 N (2/3)

•

:

·	SECRETARY ADMINISTRATION BPS-20	ADDITIONAL SECRETARN Administration and Foreign Training BPS-19 BPS-19 BPS-19 BPS-19 CHEF OF Programming BPS-10 Programming BPS-10 BURECTOR Sureau of Statistics SPS-16	
DEVELOPMENT)	DIRECTOR GENERAL NOTATION SPS-20	CHIEF JF Communication & Transport BPS-19 CHIEF OF Water & Power BPS-19 BPS-19 CONDNATOR COORDINATOR CONDINATOR CONDINATOR CONDINATOR CONDINATOR CONDINATOR CONDINATOR CONDINATOR CONDINATOR BPS-19 BPS-19 CHIEF OF CONDINATOR CONDINATOR CONDINATOR CONDINATOR CONDINATOR BPS-19 BPS-19 CONDINATOR CONDINATOR CONDINATOR CONDINATOR CONDINATOR BPS-19 BPS-19 CONDINATOR CO	
ADDITIONAL CHIEF SECRETARY (I BPS-21	JOINT CHIEF ECONOMIST BPS-20	CHIEF OF Fublic Representative Feed Sack Program BPS-19 Industries. Labour. Menbower Culture. Sports & tourism BPS-19 CHIEF OF Industries. Labour. Menbower CHIEF OF Decentralization (Local Government) BPS-19	
	CHEF ECONOMIST SPS-20	CHIEF OF Economic Pelicy Planning PRSP MICS & Economic Apo BPS-19 Agriculture. Drought, Envi. Fishnes & Directives, Prov. Assen, BPS-19 CHIEF OF Federal Projects. Information Technology & Plan Coordinator SPS-19 Foreign Aid. Refugees Livestock & Forest DSS-19 CHIEF OF Foreign Aid. Refugees Livestock & Forest SPS-19 CHIEF OF Foreign Aid. Refugees Livestock & Forest SPS-19 DREF OF Foreign Aid. Refugees Livestock & Forest SPS-19	

· .

MONITORING COMMITTEES MONITORING COMMITTEES MONITORING COMMITTEES LAW & ORDERS NAIB NAZIM NAIB NAZIM NAIB NAZIM ASSEMBLY COUNCELLORS DISTRICT ASSEMBLY UNION ASSEMBLY TEHSIL COUNCIL DISTRICT NAZIM COUNCELLORS COUNCELLORS UNION COUNCEL TEHSIL NAZIM NAŽIM je L ħ EDC PLANNING & FINANCE INFROMATION TECHNOLOGY (?) EDO FOREST/ENVORONMENT DISTRICT.COORDINATION EDO COMMUNITY SERVICES EDO WORKS & SERVICES OFFICER EDO PUBLIC HEATH EDO LIVE STOCK EDO EDUCATION EDO HEALTH

DISTRICT GOVERNMENT

4-

× | | ~ ¥01

 $(\frac{3}{3})$

		Date: Time:	<u>13-Oct2003 (Mon.)</u> 11: 30
	Interviewer:	NODA Vuninch	
	Name;		u
	Position;	Water Utilizatio	n Expert
		JICA Preparato	ry Study Team
<u>Interviewee</u> :			
Organization;	Agriculture, Cooper	atives and Food De	epartment, Balochistan
	Province		
Address;	Civil Secretariat Blo	ock-2, Quetta	
Telephone; E-mail;	<u>081-9201261 & 9201</u>	179	
Answered by;	<u>Mr. Abdul Salam Ba</u>	lloch	(Name of Interviewee)
Position;	Secretary		
Office:	Agriculture, Cooper	atives and Food De	partment
)			(Section, Department)
<u>Subject</u> :	<u>1. Important Item</u> <u>Cooperatives and</u> 2. Persons in Charg	s of Developmen Food Developmen of Important Iter	<u>nt Strategy in Agriculture,</u> i <u>t</u> ns
	3. Organization Cha	rt of Department	

Answer:

1. Important Items of Development Strategy in Agriculture, Cooperatives and Food Development

- On-farm water management
- High efficiency irrigation system (Trickle, Bubbler, Sprinkler)
- Ganda (earthen dike weir in Bolan and Jhalmagsi) and Bandat (earthen dike fields in other parts of Province, namely fields of Sailaba system)
- Agriculture and construction machinery

As for the on-farm water management, there was a project of OECF of 1997 for five (5) districts. Facilities constructed and the systems established by the project are not well functioning due to shortage of the budget and the technology. Follow-up project is necessary.

2. Persons in Charge of Important Items

- Director of On-farm water management and Trickle Irrigation under Director General of Agriculture Extension
 - On-farm water management
 - High efficiency irrigation system (Trickle, Bubbler, Sprinkler)
- Director of Agriculture Engineering
 - Ganda (earthen dike weir in Bolan and Jhalmagsi) and Bandat (earthen dike fields in other parts of Province, namely fields of Sailaba system)
 - Agriculture and construction machinery

3. Organization Chart of Department

See one (1) sheet of attachment.



		Date: Time:	<u>15-Oct2003 (Wed.)</u> 9: 30
	<u>Interviewer</u> : Name;	NODA Kunino	bu
	Position;	Water Utilizati	on Expert
		JICA Preparat	<u>ory Study Team</u>
Interviewee:			
Organization;	Agriculture Extension	n Directorate Ge	neral
Address;	<u>Rani Bagh, Sariab R</u>	oad, Quetta	
Telephone; E-mail;	081-9211500		
Answered by:	Mr. Pir Muhammad	Achakzai	(Name of Interviewee)
Position:	Director General	Chanzai	
Office:	Agriculture Extension	n Directorate Ge	neral in Agriculture.
o mee,	Cooperatives and Fo	od Department	(Section, Department)
Subject:	1. Prices on Agro-eco	onomy	

<u>subject</u> :	1. Prices on Agro-economy
	2. Agricultural Statistics of Balochistan
	3. Price Trend of Agricultural Commodities

Answer:

1. Prices on Agro-economy

Director of Agriculture Economics and Marketing was introduced for the data collection concerned.

2. Agricultural Statistics of Balochistan

The book named "Agricultural Statistics Balochistan 2001-02, Statistical Wing, Directorate General Agriculture (Extension) Balochistan Quetta" was given.

See a sheet (1/1) of copy of the cover attached.

3. Price Trend of Agricultural Commodities

Director of Agriculture Economics and Marketing was introduced for the data collection concerned.



		Date: Time:	<u>15-Oct2003 (Wed.)</u> 10: 30
	<u>Interviewer</u> : Name:	NODA Kuninob	<u> </u>
	Position;	Water Utilizatio	n Expert
		JICA Preparato	<u>ry Study Team</u>
<u>Interviewee</u> : Organization	Agriculture Economi	cs and Marketing	Directorate
Address;	Rani Bagh, Sariab Road, Quetta		
Telephone; E-mail;	081-9211504		
Answered by;	<u>Mr. Abdullah Baloch</u>		<u>(Name of Interviewee)</u>
Position;	Director		
Office;	Agriculture Econom	ics and Marketir	ng Directorate in Agriculture
	Extension Directorate	e General	(Section, Department)

<u>Subject</u> :	1. Cropping Pattern
	2. Prices on Agro-economy
	3. Price Trend of Agricultural Commodities

Answer:

1. Cropping Pattern

JICA F/S of 1997 can basically be used. As for the detailed cropping area, "Agricultural Statistics Balochistan 2001-02" can be referred to.

2. Prices on Agro-economy

See the collected data of "I. Cost of Production per Acre" $(1/6) \sim (6/6)$.

3. Price Trend of Agricultural Commodities

See the collected data of :

"II. Monthly Comparison of Wholesale Prices of Onion (dry) of Different Markets in Pakistan for the Year 2002" (1/1), and

"III. Monthly Wholesale Prices of Agriculture Commodities and Livestock Products, $1990 \sim 2003$ " (1/14) ~ (14/14)

		Date: Time:	<u>15-Oct2003 (V</u> : 11: 30	Ved.)
	<u>Interviewer</u> : Name;	NODA Kunino	obu	
	Position;	Water Utilizat	ion Expert	
		JICA Preparat	<u>tory Study Team</u>	
Interviewee:				
Organization;	<u>Agriculture, Coo</u>	peratives and F	ood Department,	<u>Balochistan</u>
	Province			
Address;	<u>Rani Bagh, Sariab</u>	Road, Quetta		
Telephone;	<u>081-9211519</u>			
E-mail;				
Answered by;	Mr. Muhammad I	shaq Baloch	(Name of .	Interviewee)
Position;	Director			
Office;	On-farm Water Management and Trickle Irrigation Directorate in			
	Agriculture Exten	<u>sion Directorate Ge</u>	<u>eneral (</u> Section, D)epartment)
<u>Subject</u> :	<u>1. Present Irrig</u>	<u>ation Method a</u>	nd Gross Irrig	<u>ation Water</u>
	Requirement			
	2. High Efficiency	y Irrigation Method	l and Gross Water	<u>Requirement</u>
	3. Investment and	l O/M Costs of Higl	h Efficiency Irrigat	tion

Answer:

1. Present Irrigation Method and Gross Water Requirement

Karez, Spring, Well, Canal, Rain, Flood

(Mr. Muhammad Riaz Khan Kasi in charge of irrigation water requirement may answer the question of water requirement.)

2. High Efficiency Irrigation Method and Gross Water Requirement

High efficiency irrigation such as trickle and bubbler has been promoted for such areas as Quetta, Pishin, Killa Saifullah, Mastung and Bolan since 2000.

(Mr. Muhammad Riaz Khan Kasi may answer the question of water requirement.)

Irrigation efficiency of trickle irrigation would reach 90%.

Additional merits are no weed, no requirement of leveling work and no salinity.

3. Investment and O/M Costs of High Efficiency Irrigation

Direct cost of facilities and materials: Rs. 90,000.-/ha in 2001-02

Rs. 125,000.- ~ 140,000.-/ha in 2003

excluding water source facilities such as the pump.

		Date: Time:	<u>18-Oct2003 (Sat.)</u> 17: 00
	Interviewer:	NODA <i>V</i> arria ak	
	Name; Position:	NODA KUNINOD Water Utilizatio	u n Evnort
	r osition;	Mater Utilizatio	n Experi ry Study Toom
Interviewee:		<u>JICA I ICparato</u>	ry Study Italii
Organization;	<u>Babu & Company, M</u>	lir Afzal Khan & (Co. (Private Shops)
Address;	<u>Suraj Gang Bazar, Q</u>	uetta	
Telephone; E-mail;	081-820174, 081-8 knadeem@ultra.net.j	22645 pk	
Answered by:			(Name of Interviewee)
Position; Office;	Shopkeeper		(
			(Section, Department)
<u>Subject</u> :	Procurement Possibil and Parts	lity of Trickle Irris	gation Facilities, Materials

Answer:

Procurement Possibility of Trickle Irrigation Facilities, Materials and Parts No stock of the Trickle irrigation facilities, materials and parts is available in Quetta. Those should be ordered and transported from Karachi. Note. According to information of the Trickle Irrigation Scheme / Agricultural Model Farm Sariab Road Quetta, only PVC pipes made in Pakistan is used, and polyethylene pipes and emitters are imported from Dubai, Saudi Arabia and UK. Attachment: One (1) sheet of shops' addresses.

#06N (1/1) Babu & Company G.I. Pipes, P.V.C. Pipes, Sanitary & Gas Fittings, & Ceramics are Av Suraj Gang Bazar, Quetta. Phone : 820174 اكامرا مال وسلم وی د اجر، سینزی اور ون : 820174 MIR AFZAL KHANLEO Survey Gung Road Phone - 822645 Joen - 885565 For -Email , Keeshan Kettern. MIR AFZAL BHAN & CO. Sanitary Dealer, Sural Gary Banar QUETTA.

10%

		Date: Time:	<u>21-Oct2003 (Tue.)</u> 9: 30
	Interviewer:		
	Name;	NODA Kuninob	u
	Position;	<u>Water Utilizatio</u>	n Expert
		JICA Preparato	<u>ry Study Team</u>
Interviewee:			
Organization;	<u>On-farm Water Mana</u>	gement / Trickle	Irrigation Directorate
Address;	<u>Rani Bagh, Sariab Ro</u>	ad, Quetta	
Telephone;	<u>081-9211519</u>		
E-mail;			
Answered by;	Mr. Mamsoor Ahmed	Bajwa	(Name of Interviewee)
Position;	Assitant Director		
Office;	On-farm Water Mana	gement / Trickle	Irrigation Directorate,
	Agriculture, Cooperat	tives & Food Dep	t. (Section, Department)
Subject:	Definition and Namin	g of "Directorate	General" and "Directorate"
_	in Organization of Ag	riculture, Cooper	atives and Food Department

Answer:

Definition and Naming of "Directorate General" and "Directorate" in Organization of Agriculture, Cooperatives and Food Department				
1.	Present definition and naming have been succeeded.			
2.	There is no clear definition of "Directorate General" and "Directorate". Both names are sometimes used at the same level of the hierarchy of the organization. Examples are (i) Agriculture Research Directorate General, (ii) Agricultural Extension Directorate General, (iii) Agriculture Engineering Directorate, Food Directorate at the same level.			
3.	Some persons feel need of improvement but in actual no action has been taken.			

	Interviewer:	Date: Time:	<u>21-Oct2003 (Tue.)</u> <u>11: 00</u>
	Name;	NODA KUNINOD	
	Position;	Water Utilizatio	n Expert
		JICA Preparato	<u>ry Study Team</u>
<u>Interviewee</u> :			
Organization;	Trickle Irrigation Sch	eme / Agriculture	Model Farm Sariab Road
Address;	Sariab Road, Quetta		
,			
Telephone:	081-892323		
F-mail.			
L-man,			
Answered by;	Mr. Muhammad Riaz	z Khan Kasi	(Name of Interviewee)
Position:	Assistant Engineer		
Office.	On-farm Water Mana	ogement and Tricl	le Irrigation Directorate in
onice,	Agriculturo Extonsion	n Directorete Con	aral (Saction Department)
	Agriculture Extension		<u>erai (Section, Department)</u>
Subject:	<u>1.</u> Crop Water Requi	rements	
	2. High Efficiency Ir	rigation Method	

3. Extension Plan of High Efficiency Irrigation Method

Answer:

1. Crop Water Requirement

Mr. Muhammad Riaz Khan Kasi estimates the crop water requirements with use of the CROPWAT (computer program) introduced in FAO Irrigation and Drainage Paper 33.

2. High Efficiency Irrigation Method

Concept of the high efficiency irrigation development of the On-farm Water Management and Trickle Irrigation Directorate is mentioned in the attached paper named "Trickle Irrigation Scheme Department of Agriculture Extension Balochistan, Quetta".

Programme for Farm Demonstration Centres (FDCs) is mentioned in the collected paper named "On-farm Water Management Demonstration Centres - Handbook and Records".

3. Extension Plan of High Efficiency Irrigation Method

Mr. Muhammad Riaz Khan Kasi explained that the On-farm Water Management and Trickle Irrigation Directorate has a plan to extend the high efficiency irrigation method for the following areas:

- Quetta
- Pishin
- Killa Abdullah
- Killa Saifullah (incl. Muslimbagh)
- Zhob
- Loralai
- Ziarat
- Mastung
- Kalat
- Khuzdar
- Lasbela

TRICKLE IRRIGATION SCHEME DEPARTMENT OF AGRICULTURE EXTENSION BALOCHISTAN, QUETTA

2704, 103

#08 N. (1/3)

DRIP IRRIGATION

Drip irrigation (sometime called Trickle Irrigation) works by applying water slowly, directly to the soil using a low-pressure distribution system and special flow control outlet. This system deliver water to individual plant or row of plants through small diameter plastic lateral lines with devices called "Emitters" or "Drippers" at select spacing. The high efficiency of drip irrigation results from two primary factors. The first is that the water soaks into the soil before it can evaporate or runoff. The second is that the water is only applied where it is needed, (at the plant roots) rather than sprayed everywhere.

Drip irrigation is the most efficient method of irrigation. While Sprinkler system are around 75-85% efficient, drip system typically are 90% or higher. What that mean is much less wasted water. It is easy to install, easy to design, can be very inexpensive, and can reduce disease problems associated with high level of moisture on some plants.

COMPONENT OF THE SYSTEM

A drip irrigation system consist essentially of a pump, filter, control valves, water meter, fertilizer tank, pressure gauge, main line (PVC), sub main line, lateral line to which emitters are attached and flushing valve. The main, sub main and lateral lines are usually made of black PVC (polyvinyl Chloride) tubing's. The emitters are usually made of PVC material of varying discharge and types. Lateral lines are generally ranges from 10-32mm in diameter.

Drip irrigation has been accepted mostly for watering high value crops, such as fruit and nuts trees, grapes, sugar cane, tomato, papaya, banana, guava, pineapples, straw barries, flowers and vegetables.

18

08 N (3/3)

BENEFITS OF TRICKLE IRRIGATION

- With drip irrigation system only the root zone of the plant is supplied with water and with proper system management deep percolation and soil evaporation losses are minimal.
- Weeds are more easily controlled, especially for the soil area that is not irrigated.
- Fertilizer, insecticides and pesticides may be injected into the system and applied in small quantities, as needed with the water.
- Low rates of water application at lower pressure are possible so as to eliminate runoff.
 - Fewer weeds, less soil crusting, reduced cultivation, and thus less soil compaction and less interference with harvesting are benefits of trickle irrigation.

Trickle irrigation is not practical or economical for closely planted crops such as cereal, grains and alfalfa.

19



		Date: Time:	<u>22-Oct2003 (Wed.)</u> 9: 30	
	Interviewer:		<u></u>	
	Name;	NODA Kuninobu		
	Position;	Water Utilization Expert		
		JICA Preparato	ory Study Team	
Interviewee:				
Organization;	Agriculture Extension Directorate			
Address;	Rani Bagh, Sariab Road, Quetta			
Telephone;				
E-mail;				
Answered by;	<u>Mr. Inam-ul-Haq</u>		<u>(Name of Interviewee)</u>	
Position;	Assitant Director			
Office;	Agriculture Extension Directorate in Agriculture Extension			
,	Directorate General		(Section, Department)	
G 1 • 4				

Answer:

Future Plan of On-farm Water Management Project Mr. Inam-ul-Haq, Assistant Director, expressed his idea of a future plan of on-farm water management projects. He emphasized that it is not the official plan of the Agricultural Extension Directorate but his own private idea. <u>Future Plan</u> On-farm Water Management Balochistan was the OECF assisted project. Five (5) training and demonstration centers, which include training of the high efficiency irrigation, were completed in 2000. However, they are not being operated due to budget shortage. The restoration of those is expected to be realized with the foreign aid. Locations are (i) Musa Khel Distri, (ii) Killa Saifulla District, (iii) Kalat District, (iv) Lasbela District and (v) Nasilabad.

PC-1 (1991) of the Project has been presented for reference.

		Date: Time:	<u>22-Oct2003 (Wed.)</u> 12: 00	
	Interviewer:			
	Name;	<u>NODA Kuninob</u>	u	
	Position;	<u>Water Utilizatio</u>	n Expert	
		JICA Preparato	<u>ry Study Team</u>	
Interviewee:				
Organization;	UNDP, Quetta			
Address;	<u>Sariab Road, Quetta</u>	l		
Telephone;	<u>081-9211638, 4499690, 445981</u>			
E-mail;	adpbundp@qta.paki	net.com.pk		
Answered by;	Dr. Rashid Javid		(Name of Interviewee)	
Position;	Programme Coordin	nator	``	
Office;	Area Development Programme Balochistan, UNDP			
			(Section, Department)	

Subject: Concept of UNDP's Future Activities in Balochistan

Answer:

Concept of UNDP's Activities in Balochistan
As mentioned in the attachement, activities would be taken in line with the Millenium Fevelopment Goals (MDGs) keeping linkage with the Area Development Program Balochistan (ADPB) to be completed in 2003.
UNDP is now preparing Initial Papers to find donors for programs of MDGs.
See the following attached:
"Millenium Development Goals of UNDP", and
"Linkage of ADPB with Millenium Development Goals (MDGs) of UNDP"

dEnsure environ sustainability Ĩ. 1 tality materna C ebildican mire ma ana Gomba Reduce Redite the my 000 **Hheu** ž ê ~ ¢ ٢, ഗ്പ് ගී \sim Achieveluniver Minsure that omot 90 题 le le ö Ę. R. R ക് \$ Development Goals Viilfennium (0.31**Rectinent** overtvi **1**28

1. S. C. S. C.



#10N (1/4)

LINKAGE OF ADPB WITH MILLENNIUM DEVELOPMENT GOALS (MDGs) OF UNDP

The goal of Area Development Program Balochistan is 'Poverty Alleviation'. For achieving this complex and multi-facetted aim, all the program objectives, targets and interventions carried out so far, have close co-relation to the Millennium Development Goals (MDGs) of UNDP generally. The linkage of each MDG to ADPB interventions are as follows:

- 1. ERADICATE EXTREME POVERTY: The basic core of the program is to organize, build capacities and facilitate the communities to harness their own potential and generate local resources in order to come out of poverty. Nearly 509 COs comprise of 8,832 members, who have raised an amount of Rs. 38,09,748/- as cumulative saving in all regions, Capacity. building of members in leadership, different sector related techniques and business/credit. management has developed the human resource. Various micro-enterprises have developed through credit and due recovery rate is about 42%. Agriculture and Integrated Pest Management (IPM): In order to increase productivity, improve quality of agricultural output in the project area, a number of activities are being carried out. To promote good quality, improved varieties of crops and fruits, 478 plots were established. To support women and to generate income at household level, ample quantity of vegetable seeds for kitchen gardening were provided to the members of WCOs. Since water scarcity is becoming a serious threat for agriculture in Balochistan attempts have been made to introduce short duration cash. crops with minimum water requirement for instant pulses. To provide technical assistance and guidance to farmers, two soll and water testing laboratories and one biological laboratory have been established. To cope with pests problems 9 power spray machines were provided to community organizations on 50% cost sharing basis (and 30 knap sack sprayers free of cost) and 362 community members were given training in IPM approaches, orchard, management and efficient use of irrigation water. About 1500 farmers have received training in different aspects of agriculture. Mechanized farming resulted in higher yield and income. Adoption of IPM techniques led to a reduction of production losses. Adoption of pruning practices resulted in an improvement in quality and yield of fruits. Livestock & Fodder: Animal health care was maximized through vaccination, parasitic control and treatment of 5,40,199 animals. Farmers' know how was upgraded on scientific lines in livestock health care, management, feeding, nutrition and marketing through training of 3,872 male and female farmers. Livestock health care services and veterinary of input delivery system at valley level was strengthened through training of 32 village livestock activists and opening of five veterinary centres through micro-credit. For drought mitigation improved cost effective feeding techniques was disseminated through fabrication and feeding of 3,63,000 Urea Molasses Blocks. Livestock fodder production base was strengthened by demonstrating improved multi-cut fodder production on 1051 acres. Breeding efficiency in ewes through flushing techniques in 4,359 ewes was improved. For income generation in female COs introduced high producing 216 teddy goats and 7,881 rural poultry chicken were introduced. Early withdrawal of male young stock from range through demonstrating commercial lamb and calf fattening of 5296 animals was encouraged. For long term dairy cattle development introduced cross breeding of local non descript cows with H/F germ plasm covering 265 cows was introduced.
- 2. ACHIEVE UNIVERSAL PRIMARY EDUCATION: Lack of educational facilities in most of the project areas compelled ADPB to choose innovative and informal mechanisms of increasing amenities for primary education for children and basic literacy for adults. These included 'home schools teacher training' for girls from WCOs, establishment of home schools independently as well as through linkages with NGOs and provision of basic school material for improvement of existing schools. This has resulted in enrollment of about 1000 children, most of whom are girls. In some villages, literacy/tuition centers are established, where

Area Development Programme Balochistan (ADPB)

#10N (1/4)

women from communities are receiving non-formal education. Support is also provided to two institutions for improving their delivery for education of 'special children'.

- 3. PROMOTE GENDER EQUALITY AND EMPOWER WOMEN: For the purpose of gender mainstreaming, ADPB involves women in the process of development as WCOs, right from need identification, planning, implementation to monitoring. Some strategic actions in this regard include gender sensitization of stakeholders, liaison with all important GAD forums, gender review of new provincial policies and write-ups on women rights & development. Moreover in the communities, along with men, women's economic empowerment is supported by capacity building of WCOs for decision making, income generation, business management, vocational skills and other sectoral interventions. Women's access to credit, micro-enterprise and service delivery is facilitated. As an impact of these activities, there is involvement of almost equal number of women & men in development process, all components of ADPB are gender balanced, GAD & human rights have become a regular part of public sector training courses in Balochistan, women's work load for fetching water and fire wood has reduced, they have emerged as bread winners in villages and have collectively earned around Rs. 5,50,000/- in the last two years period.
- 4, 5, 6. <u>REDUCE CHILD MORTALITY, IMPROVE MATERNAL HEALTH & COMBAT HIV/AIDS, MALARIA AND OTHER DISEASES</u>. For better health and hygiene of communities, the activities performed in ADPB field areas include 'Traditional Birth Attendant Training' (TBA) training to women from communities, due to which the TBAs/ health activists can handle maternal & child health cases correctly and more hygienically, with better information on nutrition, vaccination, family planning, first aid and minor general ailments. Hygiene orientation is also provided to men and women, which includes general diseases, including STDs and HIV/AIDS. Health relief camps providing medical advice and treatment to nearly 200 400 patients in each camp are conducted throughout the length of project. These camps also serve the purpose of a quick survey of prevalent diseases. For clean drinking water and diarrhea control, hand pumps are installed in all regions and sanitation habits promoted by demonstrating PIT latrines in villages either at communal places, such as school or in the homes of the poorest community members. Smokeless stove making was demonstrated to women in different field areas.
- Range Management & Watershed 7. ENSURE ENVIRONMENTAL SUSTAINABILITY: Management: Activities of the sector have mainly focused on creating awareness among communities about natural resources, rehabilitation of depleted rangelands, improvement of range areas and introduction of grazing management. The activities included: training of 608 livestock farmers in grazing management plus 96 farmers in range plant species plantation and management; establishment of 12 community range reserves; planting of palatable trees and shrubs over 3,044 acres; and production of 3,33,000 range plants in nurseries. The watershed management sector on the other hand aims at improving the recharge rate of aquifers, increasing production of agriculture and fodder crops through water harvesting, and protection of valuable farmlands from erosion. Activities conducted for achievements of these objectives include: training of 127 farmers in nursery raising; planting of catchments area over 2,366 acres by planting shrubs and trees of suitable species; construction of 15 water recharge ponds; 37 small water ponds; 2 fish ponds; 1.160 million cft. valley dikes; and 44,623 cft check dams; planting of 42,000 trees on farmlands, construction of water harvesting and spreading structures over 1,275 acres; 72,670 cft. flood protection gabion structures; and production of 1.400 million plants in watershed management nurseries. Irrigation & Water: The main activities include: demonstration of nine high efficiency irrigation systems (HEIS) comprising five trickle, two Bubbler and two sprinkler guns at Quetta, Mastung, Muslim Bagh and Sanjavi. Three training sessions were imparted in O&M of high efficiency irrigation systems, irrigation scheduling and fertigation techniques; 140 farmers and agriculture staff took part in the orientation training of community farmers to the

Area Development Programme Balochistan (ADPB)

ۍ چ
high efficiency irrigation was arranged which was attended by 20 farmers. Three brochures were prepared for farmers' training, which covered fertigation, irrigation scheduling through high efficiency irrigation systems for surface irrigation methods. Also 24 demonstration plots of improved irrigation practices were established and field training was imparted to the farmers, 190 farmers from various communities participated. Rehabilitation of 20 karezes at Pishin, Muslim Bagh, Loralai, Kalat and Khuzdar was completed. seven lined water reservoirs for irrigation were constructed, while construction of two inverted siphons was undertaken. Additionally two lined irrigation channels were constructed, and 15 community drinking water supply schemes were completed. A green house was constructed for tissue culture laboratory at Agriculture Research Institute Sariab. Technical support provided to trickle irrigation project of agriculture department. Also water quality testing equipments was provided for laboratory of Irrigation and Power departments Productive and Social Infrastructure: Rehabilitation of eight karezes and six water supply schemes were completed. Channel construction of one siphon / conduit was completed. Constructions of four water storage reservoir for irrigation were completed. Also a 'date packaging factory' and a cutting /training stitching unit were established at Burshore/Pishin and one at Loralai. ender state in besterige and metales and

8. DEVELOP A GLOBAL PARTNERSHIP FOR DEVELOPMENT:

Linkage has been developed with Export Promotion Bureau, for exploring avenues of international marketing of local products; such as agricultural products and handicraft.

Area Development Programme Balochistan (ADPB)

		Date: Time:	<u>23-Oct2003 (Thu.)</u> 10: 00
	<u>Interviewer</u> : Name:	NODA Kuninob	<u> </u>
	Position;	Water Utilizatio	n Expert
.		JICA Preparato	ry Study Team
Interviewee:			
Organization;	Water Resources Res	<u>earch Centre (WR</u>	(RC)
Address;	<u>47 - Gul Town, Quett</u>	a	
Telephone;	<u>081-9202418</u>		
E-mail;			
Answered by;	Dr. Jalal-ud-Din Qur	eshi	(Name of Interviewee)
Position;	Deputy Director		
Office;	Water Resources Res	earch Centre (WR	RC) in Pakistan Council
	of Research in Water	Resources (PCRV	VR) (Section, Department)
			· _ *

Subject:1. Irrigation Related Major Activities of WRRC2. Establishment of Supply Company of Trickle Irrigation Facilities
(Materials and Parts)

1.	Irrig The fo See th	ation Related Major Activities of WRRC ollowing are the irrigation related major activities: he attached sheet (1/2).
	-	Promotion of development and fabrication of trickle irrigation system on orchards See the attached sheet $(2/2)$.
	-	Determination of water requirement of orchards in Balochistan through Lysimetric and other advanced techniques.
	-	Survey of Trickle irrigation system in Balochistan
2.	Estal Parts The fo	blishment of Supply Company Trickle Irrigation Facilities (Materials and s) bllowing are the irrigation related major activities:

Annexure-A	WATER RESOURCES RESEARCH CENTRE, QUETTA LIST OF PROJECTS	 Establishment of Water Resources Research Centre in Balochistan; Survey and Evaluation of Delay Action Dam in Balochistan; 	3. Assessment and Improvement of Traditional Karez Irrigation System in Balochistan;	4. Conjunctive Use of Flood & Groundwater in Loralai, Balochistan; 5. Development & Fabrication of Trickle Trivation System on Orchards in Pakistan:	6. Appraisal of Groundwater Resources of Ziarat Valley Using Isotopic & Chemical Techniques;	7. Development of Water Resources Management Model for Chapper Valley, Balochistan;	8. Determination of Water Requirement of Orchards in Balochistan Through Lysimetric and other advanced techniques;	9. Groundwater Exploitation Through 250 Windmills in Drought Stricken Areas of Balochistan;	10. Upgradation of WRRC, Quetta to undertake rejuvenation of depleting aquifers and propagation of high efficiency irrigation systems in Balochistan;	11. Survey of Trickle Irrigation System in Balochistan;	13. Research and Demonstration of Water Harvesting Practices in Balochistan, Pakistan	under MOU with ICIMOD.
•				. 🕈	Š., .		R			×		-

<u>7</u>8

)



		Date:	<u>23-Oct2003 (Thu.)</u>
	T / •	Time:	11:15
	Interviewer:		
	Name;	<u>NODA Kuninob</u>	u
	Position;	<u>Water Utilizatio</u>	n Expert
		JICA Preparato	ry Study Team
Interviewee:			
Organization;	Arid Zone Research	Centre (AZRC), F	ederal Government
Address;	P.O. Box 63, Brewery	y Road, Quetta	
Telephone;	081-853620		
E-mail;	aridzone@agric.qta.	sdnpk.org	
Answered by;	Dr. Mohammad Afza	l	(Name of Interviewee)
Position;	Chief Scientific Offic	er	
Office;	Animal Sciences Div	ision, Pakistan Agı	ricultural Research Council
ŕ			(Section, Department)

Subject:	1. Agricultural Land Owner
	2. Agricultural Economics of Khushkaba and Sailaba
	3. Trickle Irrigation Experiments



a. Khushkaba

Khushkaba is the rainfed field with Bandat (bench terrace with earth dikes), which is located in the upper slope area of a valley.

The yield is 50% of it with the tube well irrigation,

b. Sailaba

Sailaba is the flood irrigation field with Bandat (bench terrace with earth dikes), which is located along the seasonal river.

The yield is 70%~80% of it with the tube well irrigation.

3. Trickle Irrigation Experiments

AZRC does not conduct the trickle irrigation experiments.

		Date: Time:	<u>27-Oct2003 (Mon.)</u> 9: 30
	<u>Interviewer</u> : Name;	NODA Kuninob	u
	Position;	Water Utilizatio	n Expert
	,	JICA Preparato	ry Study Team
Interviewee:			
Organization;	World Bank in Pakis	tan	
Address;	20-A, Shahrah-e-Jam	huriat, Ramna 5,	(G - 5/1), Islamabad
Telephone;	051-9090103		
E-mail;	asyed@worldbank.or	rg	
Answered by;	Mr. Abdul Salam		<u>(Name of Interviewee)</u>
Position;	Chief of Library		
Office;	Library of World Ba	nk in Pakistan	
			<u>(Section, Department)</u>
Subject:	Future Strategy and	Projects for Aid in	Balochistan for Water Sector

Answer:

Future Strategy and Projects for Aid in Balochistan for Water Sector

There is an overall strategy that is the Pakistan's Poverty Reduction Strategy. See "Pakistan Country Assistance Strategy FY03-05, World Bank, June 24, 2002".

1. Projects

After the Balochistan Community Irrigation and Agriculture Project, there are no planned projects to be implemented during coming three (3) years from 2004 to 2006.

2. Fund

Fund allocation to Balochistan Province will be made until the end of 2004 for the ongoing project such as Drought Emergency Recovery Assistance Programme (DERA). There is no plan of fund allocation from 2005.

		Date: Time:	27-Oct2003 (Mon.) 9: 30
	Interviewer:		
	Name;	NODA Kuninob	<u>u</u>
	Position;	Water Utilization	n Expert
		JICA Preparato	<u>ry Study Team</u>
Interviewee:			
Organization;	Asian Development B	ank in Pakistan	
Address;	OPF Building, Shahr	ah-e-Jamhuriyat,	Sector G - 5/2, Islamabad
Telephone;	051-2825011-16		
E-mail;	adbprm@adb.org		
Answered by;	<u>Mr. Raza M. Farrukh</u>	l	(Name of Interviewee)
Position;	<u>Project Implementati</u>	on Officer	
Office;	Project Implementati	on Office	
			(Section, Department)
<u>Subject</u> :	Future Strategy and I	Projects for Aid in	Balochistan for Water Sector

Answer:

Future Strategy and Projects for Aid in Balochistan for Water Sector There is an overall strategy that is the Bank's Country Strategy and Program (CPS) for Pakistan for the period 2002-2006. See "ADB Pakistan Sector Assessment Review, Asian Development Bank, October 2003". Ongoing project such as Drought Impact Mitigation & Recovery Component (DIMRC) would finish in 2004/ There is the planned project "2nd Flood Protection Sector Project" to be implemented during coming three (3) years from 2004 to 2006. There is no other planned project. It is noted that the ADB Programming Mission to be dispatched to Balochistan in December 2003 might formulate other projects in the water sector.

番号	訪問先	質問事項
#01_K	Agriculture, Cooperative and Food Dept., Balochistan	Present Conditions of the Equipment Supplied by Past Japan's Grant Aid Programs, etc.
#02_K	Agriculture, Cooperative and Food Dept., Balochistan	List of All the Construction Equipment, Rental Charge, Organization Chart, Annual Budget, etc.
#03_K	Agriculture, Cooperative and Food Dept., Balochistan	Future Plan Proposed by Directorate of Agricultural Engineering, etc.
#04_K	Communication and Works, Balochistan	Present Conditions of the Equipment and Repair Workshop
#05_K	Communication and Works, Balochistan	List of All the Construction Equipment, Rental Charge, Organization Chart, Annual Budget, etc.
#06_K	Haji Musa Jan (Contractor)	Availability of Labor, Construction Materials and Equipment, etc.
#07_K	Irrigation and Power Dept., Balochistan	List of All the Construction Equipment, Rental Charge, Organization Chart, Annual Budget, etc.
#08_K	Irrigation and Power Dept., Balochistan	Present Conditions of the Equipment/ Repair Workshop
#09_K	Irrigation and Power Dept., Balochistan	Rental Charge of Bulldozer/ Drilling Machine
#10_K	Irrigation and Power Dept., Balochistan	Bidding Procedure, Contact Document, Cost Data, Norm of Cost Estimate, etc.
#11_K	Irrigation and Power Dept., Balochistan	Contract Document, Bidding Procedure, Local Contractor
#12_K	Public Health Engineering Dept.	List of the Machinery, Present Conditions of the Machinery

(3) 質問票·回答 - 建設機械計画

		Date: Time:	<u>8-Oct2003 (Wee</u> 16: 00	d.)
	<u>Interviewer</u> : Name; Position;	Koji KOGA Construction Ec	uipment Planner	
Interviewee:		JICA Preparato	<u>ry Study Team</u>	
Organization;	<u>Agriculture, Coope</u> Province	rative and Foo	od Department,	<u>Balochistan</u>
Address;	Link Sariab Road, Q	uetta		
Telephone; E-mail;	081-9211318			
Answered by;	Mr. Jamil Rind		(Name of Ir	nterviewee)
Position; Office;	<u>Deputy Director</u> <u>Directorate of Agricu</u> (Section, Department	ltural Engineering ;)	<u>g</u>	
<u>Subject</u> :	<u>1. Present Condition</u> <u>Grand Aid Progra</u>	ns of the Equipm ams	ent Supplied by H	<u>Past Japan's</u>
	2. Present Condition Directorate of Agr	ons of the Rep ricultural Enginee	pair Workshop ring	Owned by

Answer:

Agricultural Engineering

1.	Present Conditions of the Equipment Supplied by Past Japan's Grand Aid Programs
	①農業技術部が所有する全ての施設、機材は、全て標準使用年数を超えて 運営している。これは、バロチスタン州内の各地区に配置された施設、 職員が、維持管理マニュアルに従って所有する機材をうまく管理・運営 していることに起因する(実際、20年前に供与されたブルドーザは現 在においても稼働可能な状態にある)。
	②同部が所有する機材は、農業用あるいは洪水防御用として農民に貸出されている。また、農業目的以外としては、灌漑発電局が実施している地下水涵養ダム(DAD)建設用として建設業者へ貸出されている
2.	Present Conditions of the Repair Workshop Owned by Directorate of

- 同部はクエッタにある修理工場と同規模の施設を計6箇所所有している。各修理工場の所在地は以下のとおりである。
 - 1) Quetta
 - 2) Khuzdar
 - 3) Sibi
 - 4) Turbat
 - 5) Lorelai
 - 6) Nasirabad

また、上記修理工場の管理下にある地区事務所にはそれぞれ簡易な補修施設を備えている。

- ②クエッタの修理工場は1957年に設立された。工場内に設置されている機 械類は既に46年経過しているが、維持管理状況も良く、現在でも支障な く機能している。
- 3. その他
 - ①農業技術部は、現在各部局で目的に応じた機材を所有している機材を一 括管理する組織設立構想を持っている。現在、この提案は州政府計画開 発局を議長に審議中である。
 - ②農業技術部は、1994年に設立した農業機械技術訓練センターを有する。 ここでは、同部職員並びに一般市民も対象に技術訓練を実施している。

			D Ti	ate: ime:	<u>10-Oct2003 (F</u> <u>10: 00</u>	'ri.)
	<u>Interviev</u> Name; Position;	<u>wer</u> : ; <u>Ko</u> ; <u>Co</u> JI	oji KOG onstructi CA Prep	A on Equ arator	upment Planner y Study Team	<u>.</u>
Interviewee:						
Organization;	<u>Agriculture,</u> Province	Cooperativ	e and	Food	l Department,	Balochistan
Address;	Link Sariab F	Road, Quett:	1			
Telephone; E-mail;	081-9211318					
Answered by; Position;	<u>Mr. Syed Saac</u> Director	<u>dat Hussain</u>	Naqvi		(Name of]	Interviewee)
Office;	Directorate of (Section, Depa	f Agricultur: artment)	al Engin	eering		

Subject: 1. Refer to Detailed Questionnaire Attached Herewith

1.	Detailed Questionnaire Attached Herewith
	各質問項目に対する答えは、後日紙面で回答する。
2.	その他
	 農業組合食糧局は圃場内整備及び農地開発を担当し、灌漑発電局は圃場 外のインフラ整備(Delay Action Dam、灌漑水路等)を担当する。
	② 農業組合食糧局が担当する事業は、機材(ブルドーザ、トラクター等) を補助金による有利なレートで農民へ貸出す方式で実施している。
	③ 灌漑発電局が担当する事業では、建設業者が工事を請け負い、一部機材 を建設業者へ貸出す方式で実施している。

Questionnaire

I. The following equipment were supplied on the Basic Design Study on the Project for Agricultural Land Development & Reclamation in the Province of Balochistan, 1994.

1)	Bulldozers, 140HP class	: 77 units
2)	Spare parts for Bulldozer	: For 3 years
3)	Transporter, 6 x 6 Max. loading 20 t	: 6 units
4)	Spare parts for Transporter	: For 3 years
5)	Fuel Tanker, 6 x 4 Tank capacity 7,000 l	: 6 units
6)	Pick-up car, 4 x4 Double cabin type	: 6 units
7)	Jeep, 4 x 4	: 5 units

In addition, the following bulldozers were supplied by Japan's grand aid KR-II programs.

- A) **1982–1983** : Bulldozer 140HP, 117 units
- B) 1987-1988 : Bulldozer 120HP, 86 units
- C) **1990–1991** : Bulldozer 140HP, 10 units

II. Detailed Items to be confirmed are as follows:

- List of the bulldozers owned by Agriculture Engineering Department, which was classified into 3 category that is 1) Number of workable, 2)Number of none-workable (under repairing), and 3)Number of scrap
- 2. List of all the construction equipment owned by Agriculture Engineering Department, including quantity, past year, and conditions (workable, none-workable, or scrap) of each equipment
- 3. Respective rental charge of the bulldozer for the following cases.
 - ① Agriculture purpose : 250 Rp/hour (If the charge will be paid by cash)
 - ② Agriculture purpose : 300 Rp/hour (If the charge will be paid by a special fund), Poor farmer only can be applied. 30 Rp (10%) of 300 Rp is required to be paid by poor farmer, the remains is paid by some funds)
 - ③ The work except agriculture purpose : 700 Rp/hour
- 4. Organization chart of the Agriculture Engineering Department, and Number of engineer, operator, mechanic, officer etc.
- 5. Annual budget of the Agriculture Engineering Department, which was classified into each items
- 6. Organization chart of district/ regional repair workshops
- 7. Number of each facilities/ equipment installed and number of the working staffs in each district/ regional repair workshops
- 8. Method of daily/ regular basis for each construction equipment
- 9. Method of management for spare parts of the construction equipment
- Technical training center for agricultural machine, which was opened in 1994 (Training course, Number of trainer, Number of instructor and officer, Annual budget, etc.), Available of the Brochure on the said Technical training center

Date: <u>09-Oct-2003(Thu)</u> Time:

<u>Interviewer</u>: Name; Position;

<u>TAKAHASHI Shinya</u> HYdro-JICA Preparatory Study Team

Interviewee:

Organization:	Techno-Consult International under WASA project.		
Address:	2 nd Floor WASA, office, ZArghoon Road Quetta		
Telephone:	+081 450485		
E-mail:			

Answered by:

- <u>Dr. Muhammad Bashir Lakhani, Team Leader, Investigation Phase –</u> <u>Technical Support Team</u>
- Mr. Muhammad Jahazeb Maik, GIS-expert, Investigation Phase Technical Support Team
- <u>Mr. Anwer Jhah Khan, GIS Specialist / Cartographer, Ministry of</u> Petroleum and Natural Resources, Geological Survey of Pakistan, Quetta

Position:(see above)Office:WASA office

Subject: <u>1) Request for Information</u>

- Groundwater resources in Pishin-Lore groundwater basin are being assessed for a further development for water supply to Quetta City.
- GIS presentation is being prepared for WASA by the consultant
- Groundwater monitoring data is being supplied on monthly basis form the Water Resources Planning Development and Monitoring (WRPD&M) Directorate, Irrigation and Power Department, GoB, Quetta.
- The assessment will be completed by the end of December this year.

A satellite imagery showing groundwater monitoring stations in Pishin-Lora groundwater basin and a GIS presentation was given as a sample information.

=== end of document===

	T	Date: Time:	20-Oct2003 (Mon.) 9: 30
	<u>Interviewer</u> : Name:	Koji KOGA	
	Position;	Construction Ec	uipment Planner
		JICA Preparato	<u>ry Study Team</u>
Interviewee:			
Organization;	Communication and	<u>Works Departmer</u>	nt
Address;	<u>Whyite Road, Quetta</u>		
Telephone; E-mail;	081-9202867		
Answered by;	<u>Mr. Qazi Amanullah</u>		(Name of Interviewee)
Position;	Chief Engineer-I		
Office;	Communication and	Works Departmen	nt
	(Section, Department		

 Subject:
 1. Present Conditions of the Equipment and Repair Workshop

1.	Present Conditions of the Equipment and Repair Workshop
	 C&W Dept.が所有する修理工場並びに道路建設用機材に関する資料は、 修理工場の Executive Engineer と面談して入手する。
2.	その他
	機材に関する予算申請の手順について下記の通り確認した。
	① Budget for Development
	予算書 (PC-I 見積り)を P&D Dept.へ提出、承認後 Finance Dept.へ提出され、 予算がリリースされる。
	② Budget for Non-Development (従業員の給料及び施設維持費等)
	予算書を直接 Finance Dept.へ提出、予算がリリースされる。
	また、参考までに水電力公団(WAPDA)の現在の担当分野について下記の 通り確認した。

水電力公団は、全ての州の送電網工事と大規模の貯水ダム・灌漑水路の工 事を担当している。したがって、クエッタにあった地下水開発部門(Drilling 機材と地下水調査部門)は灌漑発電局へ移管された。

		Date: Time:	<u>20-Oct2003 (Mon.)</u> 11: 00
	<u>Interviewer</u> : Name;	Koji KOGA	
	Position;	<u>Construction Ec</u> JICA Preparato	luipment Planner ry Study Team
<u>Interviewee</u> :			
Organization;	Communication and	Works Departmen	nt
Address;	Eastern By-pass Roa	d, Quetta	
Telephone; E-mail;	081-892487		
Answered by;	Mr. Noor Ahmed		(Name of Interviewee)
Position;	Executive Engineer		
Office;	E&M Workshop Div	ision	
	(Section, Departmen	t)	

Subject: Refer to the Detailed Questionnaire attached

1.	Detailed Questionnaire
	各質問の内、可能な限り資料を入手した。
2.	その他
	修理工場及び待機している下記建設機械を視察した。
	① 砕石生産設備(現在修理中)
	② モーターグレーダ
	③ 振動ローラ
	④ タイヤローラ
	⑤ トラック&トレーラ
	⑥ アスファルト生産設備(1991 年中国からの無償供与)

Questionnaire

Detailed Items to be confirmed are as follows:

- List of the bulldozers owned by Irrigation and Power Department, which was classified into 3 category that is 1) Number of workable, 2)Number of none-workable (under repairing), and 3)Number of scrap
- 2. List of all the construction equipment owned by C & W Department, including quantity, past year, and conditions (workable, none-workable, or scrap) of each equipment
- 3. In case that your owned construction equipment rent to the Contractor, How much a rental charge of each construction equipment per hour
- 4. Organization chart of the Machinery and Equipment Section, and Number of engineer, administrator, operator, mechanic, electrician, officer etc. of the repair workshop
- 5. Annual budget of the Machinery and Equipment Section, which was classified into each items
- 6. Organization chart of repair workshop
- 7. Number of each facilities/ equipment installed and number of the working staffs in repair workshop
- 8. Method of daily/ regular basis for each construction equipment
- 9. Method of management for spare parts of each construction equipment

		Date:	<u>15-Oct2003 (Wed.)</u>
	<u>Interviewer</u> : Name;	Koji KOGA	12:00
	Position;	Construction Ec	uipment Planner
		JICA Preparato	<u>ry Study Team</u>
<u>Interviewee</u> : Contractor:	Haji Musa Jan		
Address;	<u>162 Sumungli Town</u>	, Quetta	
Telephone; F-mail:	081-828029		
L-man,			
Answered by;	<u>Mr. Haji Musa Jan</u>		(Name of Interviewee)
Position;	President		
Office;	Quetta		
	(Section, Departmen	nt)	

Subject:1. Brochure of the Contractor (Capability of local contractor)2. Availability of Labor, Construction Materials and Equipment

1.	Brochure of the Contractor
	当コントラクターの説明書を入手した。
2.	Availability of Labor, Construction Materials and Equipment
	①Labor は Skilled Labor から Common Labor までパキスタン国内で雇用可能。
	②建設材料は全てパキスタン国内で調達可能。
	③建設機械は、当コントラクターの場合、主要な機械は所有しており、また レンタル会社とリース契約して所有している機械もある。これら機械リス トは、上記 Brochure にリース契約書と共に添付されている。
	④参考までに 2003 年現在の主要な Material Price 及び Labor wage は次の通り。
	- Steel : Rp. 31,000/ton, Cement : Rp. 245/bag(50kg), Diesel oil : Rp. 21/liter
	- Skilled Mason wage : Rp. 500/day, Common labor wage : Rp. 150/day

	<u>Interviewer</u> : Name; Position;	Date: Time: <u>Koji KOGA</u> <u>Construction Eq</u> JICA Preparato	<u>11-Oct2003 (Sat.)</u> <u>10: 00</u> uipment Planner ry Study Team
Interviewee:			<u>, soudy roum</u>
Organization;	Irrigation and Power	· Department, Balo	ochistan Province
Address;	Saryab Road, Quetta	l	
Telephone; E-mail;	081-9211113		
Answered by;	Mr. Arbab Yousaf		(Name of Interviewee)
Position;	Director General		
Office;	Water Resources Pla	nning, Developme	nt & Monitoring Directorate
	(Section, Department	t)	

 Subject:
 1. Refer to Detailed Questionnaire Attached Herewith

I Questionnaire Attached Herewith
頁目に対する答えは、Deputy Director である Mr. Nadir Ali が回答を る。
発電局はクエッタに一箇所修理工場を所有する。
発電局の組織図は後日に渡す。
政府の一般無償案件で WAPDA へ供与された 5 台の井戸掘り用リ 材は、1998 年に灌漑発電局へ移管された。

Questionnaire

Detailed Items to be confirmed are as follows:

- List of the bulldozers owned by Irrigation and Power Department, which was classified into 3 category that is 1) Number of workable, 2)Number of none-workable (under repairing), and 3)Number of scrap
- 2. List of all the construction equipment owned by Irrigation and Power Department, including quantity, past year, and conditions (workable, none-workable, or scrap) of each equipment
- 3. In case that your owned construction equipment rent to the Contractor, How much a rental charge of each construction equipment per hour
- 4. Organization chart of the Machinery and Equipment Section, and Number of engineer, administrator, operator, mechanic, electrician, officer etc. of the repair workshop
- 5. Annual budget of the Machinery and Equipment Section, which was classified into each items
- 6. Organization chart of repair workshop
- 7. Number of each facilities/ equipment installed and number of the working staffs in repair workshop
- 8. Method of daily/ regular basis for each construction equipment
- 9. Method of management for spare parts of each construction equipment

<u>Interviewee</u> : Organization; Address; Telephone; E-mail;	Date: <u>11-Oct2003 (Sat.)</u> Time: <u>11:00</u> <u>Interviewer:</u> Name; Name; Koji KOGA Position; <u>Construction Equipment Planner</u> JICA Preparatory Study Team Irrigation and Power Department, Balochistan Province Saryab Road, Quetta 081-921120			
Answered by; Position; Office:	<u>Mr. Nadir Ali</u> (Name of Interviewee) <u>Deputy Director, Workshop & Store</u> Water Resources Planning, Development & Monitoring Directorate			
<u>Subject</u> : Answer:	1. Present Conditions of the Equipment Owned by Irrigation and Power Department 2. Present Conditions of the Repair Workshop Owned by Irrigation and Power Department			
1. Present Conditions of the Equipment Owned by Irrigation and Power Department				
①全ての機材は、バロチスタン州の各地区事務所の Executive Engineer の管理下で稼働中である。通常の点検・修理は近くの民間修理工場で実施している。クエッタの修理工場では、オーバーホール(大修理)等が必要な時にのみ各地区事務所から搬送され、修理を実施する。				
②井戸掘 スペア ビット	り用リグ機材は全て稼働可能な状態にある。尚、現在リグ機材の パーツ、特に消耗品であるビッドが不足している。不足している の仕様及び数は以下の通りである。			
1) ビュ	ント 12"1/4 diameter :100 nos.			

2) ビット 17"1/2 diameter :100 nos.

尚、ビットの消耗は、参考値として深さ約1,000フィートで全損となる。

- 2. Present Conditions of the Repair Workshop Owned by Irrigation and Power Department
 - 修理工場内に設置された機械類は、1986 年に USAID によって供与された。
 - ② 年間予算では、2001-2002 年は、14 台のブルドーザと1 台のバックホーの修理用として Rp. 10 million、2002-2003 年も同額の Rp. 10 million が配分された。2003-2004 年については、ブルドーザ (D6D) のスペアパーツ調達用として Rp. 10 million 予算化されており、まもなく配分される予定。

		Date: Time:	<u>21-Oct2003 (Tue.)</u> 12: 00
	<u>Interviewer</u> : Name;	Koji KOGA	
	Position;	Construction Ec	<u>uipment Planner</u>
		<u>JICA Preparato</u>	<u>ry Study Team</u>
<u>Interviewee</u> :			
Organization;	Irrigation and Power	r Department, Balo	ochistan Province
Address;	Saryab Road, Quetta	1	
Telephone;	<u>081-921120</u>		
E-mail;			
Answered by;	Mr. Nadir Ali		(Name of Interviewee)
Position;	Deputy Director, Wo	rkshop & Store	
Office:	Water Resources Pla	nning, Developme	nt & Monitoring Directorate
,	(Section, Denartmen	<u><u></u>, <u></u>, <u></u>, <u>-</u> t)</u>	
	(Section, Departmen	•)	
G 1 • 4			
Subject:	1. Rental Charge of	Bulldozer D6D	

2. Rental Charge of Drilling Machine

1.	Rental Charge of Bulldozer D6D	
	建設業者へ貸出すブルドーザの賃貸価格は	下記の通り。
	① Rp. 870 per hour without P.O.L.(Petrol, Oil a	and Lubricant)
	② Rp. 1,320 per hour with P.O.L	
2.	Rental Charge of Drilling Machine	
	建設業者へ貸出す井戸掘削用機材の賃貸価権	各は以下の通り。
	①Tube Well 掘削費(深さ 500 feet)	: Rp. 24,000
	②維持修理費(深さ 500 feet)	: Rp. 23,700
	③注入器による循環用オイルの Supply 費	: Rp. 36,300
	以上①~③の合計は Rp. 84,000 (深さ 500 fee	et)
	したがって、1 feet 当りの価格は Rp. 168 と	算出される。

		Date: Time:	<u>13-Oct2003 (Mon.)</u> 12: 30
	<u>Interviewer</u> : Name;	Koji KOGA	
	Position;	Construction Ec	uipment Planner
		JICA Preparato	ry Study Team
Interviewee:			
Organization;	Irrigation and Powe	r Department	
Address;	<u>Sariab Road, Quetta</u>	1	
Telephone; E-mail;	081-9211155		
Answered by;	<u>Mr. Qutab Khan</u> Sub-Divisional Offic	or	(Name of Interviewee)
Office	Sub Divisional Offic	e Irrigation	
onice,	(Section, Departmen	it)	
Subject:	1. Bidding Procedu	re	
	2. Contract Docume	<u>nt</u>	
	<u>3. Cost Data (Labor</u>	wage, material pri	ce and equipment cost)
	4. Norm of Cost Esti	mate (Authorized	Norm)
•	5. Contractor (Majo	r local contractor l	n Quella)

Answer:

1. Bidding Procedure

Bidding Procedure に関して記載されている資料を収集して渡す。

2. Contract Document

州政府資金と ADB 資金の 2 種類の Contract Document を準備する。

3. Cost Data (Labor wage, material price and equipment cost)

州政府計画開発局(Planning and Development Dept.)がまとめた、Engineer's Estimate 時に適用する各単価が記載された Document、"Composite Schedule of Rate 1998"のコピーを渡す。

4. Norm of Cost Estimate (Authorized Norm)

先に渡した "PC-I/ Estimate, Construction of Wali DAD Delay Action Dam"の報告書の中に、Detailed Estimate が含まれている。この中で参照している各工事項目の単価は、全て上記3のDocument で設定された単価である。

5. Contractor (Major local contractor in Quetta)

Quetta 周辺に事務所を持ち、DAD 建設の経験豊富な建設業者を紹介する。

		Date: Time:	<u>14-Oct2003 (Tue.)</u> 12: 00
	<u>Interviewer</u> : Name;	<u>Koji KOGA</u>	
	Position;	Construction Ec	uipment Planner
		JICA Preparato	<u>ry Study Team</u>
<u>Interviewee</u> :			
Organization;	Irrigation and Power	Department	
Address;	<u>Sariab Road, Quetta</u>		
Telephone;	<u>081-9211155</u>		
E-mail;			
Answered by;	Mr. Qutab Khan		(Name of Interviewee)
Position;	Sub-Divisional Office	er	`````````````````````````````````
Office:	Sub Divisional Office	. Irrigation	
,	(Section, Department	·)	
	(~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~)	
G 1 . 4	1 C ()	4	
<u>Subject</u> :	1. Contract Docume	nt	

 1. Contract Document

 2. Bidding Procedure

 3. Local Contractor

Answer:

1. Contract Document

州政府資金の場合、建設業者は Total Amount のみを記載して応札する。一方、 WB あるいは ADB 資金の場合は、各 Pay Item に単価を記載した上で Total Amount を集計、記載して応札する。州政府資金の Contract Document と ADB 資金の Tender Document を入手した。

2. Bidding Procedure

入札及び評価手続きが記載された資料を入手した。

3. Local Contractor

DAD 建設の経験豊富な Local Contractor との面談日を設定した。

州政府の公共工事に応札できる Contractor は、州政府各局で以下のカテゴリ 一別(応札可能なプロジェクトの予算別)に登録されている。

カテゴリーA: 100~10 million Rp.

カテゴリーB: 10~2.5 million Rp.

カテゴリーC: 2.5~0.1 million Rp.

	Interviewer:	Date: Time:	20-Oct2003 (Mon.) 13: 00
	Name; Position:	<u>Construction Fo</u>	uinmont Plannar
	i osition,	JICA Preparato	ry Study Team
Interviewee:			
Organization;	Public Health Engine	eering Department	
Address;	Eastern By-pass Roa	d, Quetta	
Telephone;	081-892215		
E-mail;			
Answered by;	<u>Mr. Thaikh Nawax A</u>	hmed	(Name of Interviewee)
Position;	Executive Engineer		
Office;		4	
	(Section, Departmen	t)	

Subject:1. List of the Machinery Owned by PHE Dept.2. Present Conditions of Each Machinery

1.	1. List of the Machinery Owned by	PHE Dept.
	Public Health Engineering Dept.か記の4台であることを確認した。	³ 現在所有している井戸掘り用リグ機材は下。
	①1987年モデル :1台	
	②1985 年モデル : 3 台	
	したがって、1996 年に日本政府 まれていないことを確認した。	Fの一般無償案件で供与されたリグ機材は含
	尚、詳細な機材リストを別途入	手した。
2.	2. その他	
	井戸掘削工事は、灌漑及び飲料オ 当、リグ機材を建設業者へ貸出 目的とする場合(地方給水)は、 有するリグ機材を使用して直営	xの両方を目的とする場合は灌漑発電局が担し工事を行う。一方、Rural Area で飲料水を Public Health Engineering Dept.が担当し、所 方式で工事を行う。
	尚、Public Health Engineering Dep ない	t.は現在水質等検査する試験所は所有してい

番号	訪問先	質問事項
#01_S	Irrigation Division Quetta, Balochistan Province	BCIA Project of Irrigtion Department,
		etc
#02_S	Forest and Wildlife Department, Balochistan	List of Natural conservation and
	Province	Cultural ruins in Balochistan, etc
#03_S	SPO (Strengthening Participatory Organization)	SPO organization structure, etc
	NGO	

(4) 質問票·回答 - 社会条件調查/住民参加調查

	<u>Interviewer</u> : Name;	Date: Time: N. Shimmura	<u>23-Oct2003</u> <u>14: 30</u>
	Position;	Social Condition	n Specialist
	,	JICA Preparato	ry Study Team
Interviewee:			
Organization;	Irrigation Division Q	uetta, Balochistan	Province
Address;	Office of the Irrigation	on Division, Sariab	Road, Quetta
Telephone; E-mail;	081-9211005		
Answered by;	Mr. Saleem Khal		(Name of Interviewee)
Position;	BCIA (Balochistan C officer	<u>Community Irrigat</u>	ion and Agriculture) Project
Office;	BCIA Project office i	n Irrigation division	on

Subject:	We (JICA Study Team) would like to know
	1. BCIA Project of Irrigation department
	2. Model districts of farmer participatory Project

1.	BCIA Project of Irrigation department
	Refer to our department's BCIA Project reports.
2.	Model districts of farmer participatory Project
	Refer to our department's List of BCIA Project districts

		Date: Time:	24-Oct2003 9: 30
	<u>Interviewer</u> : Name:	N Shimmura	
	Position;	Social Condition	Specialist
•		JICA Preparato	ry Study Team
<u>Interviewee</u> : Organization; Address:	Forest and Wildlife D	epartment, Baloc nd Wildlife Depar	histan Province tment Spinny Road Quetta
1 uu i 0559			
Telephone; E-mail;	081-9201137		
Answered by; Position; Office:	<u>Mr. Syed Ali Imran</u> Forests Coordinator Forest and Wildlife D	epartment	(Name of Interviewee)
,		•	

Subject:We (JICA Study Team) would like to know1. List of Natural conservation and Cultural ruins in Balochistan2. Balochistan conservation strategy of Natural and cultural ruins

Answer:

1. List of Natural conservation and Cultural ruins in Balochistan

Refer to our organization's List of Natural conservation and Cultural ruins.

2. Balochistan conservation strategy of Natural and cultural ruins

Refer to book of [Balochistan Conservation strategy] IUCN published.

		Date: Time:	<u>10-Oct2003</u> 10: 00
	<u>Interviewer</u> : Name; Daniti and	N. Shimmura	
T / •	Position;	Social Condition	ry Study Team
Interviewee: Organization; Address;	<u>SPO (Strengthening</u> H, 430-D, Smungli, H	<u>Participatory Orga</u> Iousing Scheme Sr	anization) NGO nungli Road, Quetta
Telephone; E-mail;	081-833801		
Answered by; Position; Office;	<u>Mr. Zafar Zeeshan</u> <u>Regional Director</u> SPO office in Quetta		(Name of Interviewee)

Subject:	We (JICA Study Team) would like to know
	1. SPO organization structure
	2. Contents of SPO activity

Answer:

1.	SPO	organization	structure
		0	

Refer to our SPO organization's Pamphlet.

2. Contents of SPO activity

Refer to SPO Project reports.

添付資料 - 5 現場踏査記録

水文・地質/地下水開発計画



##01MurghaiKotalDAD QTA 20SEP03.doc

Record of Field Visit (#01) Date visited: 20-Sep-2003 Name of site visited: Murghai Kotal Delay Action Dam (#120), proposed by JICA F/S(1997) for stage II construction District: Quetta Coordinates (by handy GIS): 30-19.083N: 66-56.643E Persons met: Ahsan Hidayat Khan, Executive Engineer Descriptions: Cost incurred: Rp. 4.5 million Date of Completion: 30- June 1979 Restoration: 30-June-1979, Restored in June 2003 **Catchment and Reservoir** - Catchment's Area: 19.7 sq.km - River Discharge: 56.64 cumec - Storage Capacity: 80 AF (104,000 m3) - Storage Depth: 44 ft (13.4 m) **Components of DAD** - Dam type: Homogeneous earth fill type - Crest length: 323 ft (9.8 m) - Height: 57 ft (17.3 m) - Crest Width: 6.1 m - Bottom Width: 103.66 m - Side Slope D/S (upper): 3:1 - Side Slope D/S Berm (Lower): 4.57 - Side Slope U/S: 2:1 - Stone Pitching on U/S Slope: 0.457 - Shingle: 0.565 - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 67.378 m - Width: 12.196 m - Crest Level: 44 ft (13.4 m) - Side slope: nil - Stone pitching on bed and slopes: rocky bed - Gabion barrier walls :RCC wall 4 nos. - Design discharge (return period): 2200 cusec, (50 year) Outlet structure: - Discharge: 13 cusec - Length of 12 inch dia, 131.09, MS pipe with 'strainer' facility in the reservoir **Benefits** - Surface Well: 107 nos - Spring: nil nos - Kareze: 3 nos - Tube well:35 nos - Additional cultivation: ** acres - Farm families: ** **Observations** One of the stage II DAD proposed by JICA F/S Study (1997) Flood in Feb. 2003: 165 AF (203,000 m³) spilled out, 80 AF (96,000 m³) was stored and • percolated (disappeared) within 6 days

• Karezes downstream dried up after the last draught, was not yet restored by the DAD

##01MurghaiKotalDAD_QTA_20SEP03.doc

- Contractor arranged machinery for construction.
- Tube well records: constructed in1993 to the depth 600 ft, with groundwater level 95 ft, draw-down 195 ft. In 2003 groundwater level was 400 ft. Record of screen position is available on the tube well site.
- It was told the DAD was breached by flood during construction. The breached part was re-constructed with a few days.

Record of Field Visit (#02) Date visited: 20-Sep-2003 Name of site visited: Dara Delay Action Dam, proposed by JICA F/F (1997) for Stage 1 construction (#115 in Briefing paper) District: Quetta Coordinates (by handy GIS): 30-19.314 N: 60-00.962 E Persons met: Ahsan Hidayat Khan, Executive Engineer Descriptions: Cost incurred: Date of Completion: 2001 Catchment and Reservoir - Catchment's Area: 6.70 sqm - River Discharge: 3875 cusec - Storage Capacity: 218 AF (283,400 m³) - Storage Depth: 40 ft (12.2 m) **Components of DAD** - Dam type: Homogeneous earth fill type - Crest length: 362 m - Height: 50 ft (15.2 m) - Crest Width: 6.09 m - Bottom Width: 82.31m - Side Slope D/S (upper): 3:1 - Side Slope D/S Berm (Lower): 3:1 - Side Slope U/S: 2:1 - Stone Pitching on U/S Slope: 0.65 ft - Shingle: 0.33 ft - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 44.81 m - Width: 22.86 m - Crest Level: 40 ft (12.2 m) - Side slope: 0.2511 - Stone pitching on bed and slopes: nil - Gabion barrier walls :nil - Design discharge (return period): 3875 cusec (** year) **Outlet structure:** - Discharge: 12 cusec - Length of 6 inch dia, 420 MS pipe with 'strainer' facility in the reservoir Benefits - Surface Well: ** nos - Spring: ** nos - Kareze: ** nos - Tube well:** nos - Additional cultivation: ** acres - Farm families: ** **Observations** Assisted by Federal Government One of the stage I DAD of JICA Study of 1997 No flood has yet to come after construction
Record of Field Visit (#03)

Date visited:

21-Sep-2003

Name of site visited:

Dargai Delay Action Dam (#174 in Briefing paper)

District:

Pishin Coordinates (by handy GIS):

30-29.622 N: 67-08.587E Persons met:

Descriptions:

Constructed under Draught Emergency Relief Assistance (DERA), ADB/WB Cost incurred: Rp. 25.25 million

Date of Completion: under construction (scheduled by *****mm/yy)

- Catchment and Reservoir
- Catchment's Area: 50 sq.mile (47.4 km²)
- River Discharge: 7,000 cusec (198 m³/sec) from Daragai river, 6,500 cusec (175.5 m³) from Garki river
- Storage Capacity: 850 AF (1,105,000 m³)
- Storage Depth: 44 ft (13.4 m)

Components of DAD

- Dam type: Homogeneous earth fill type
- Crest length: 3,365 ft, using low undulating area (1,025.7 m)
- Height: 38.5 ft (11.7 m)
- Crest Width: 20 ft (6.1 m)
- Bottom Width: 323.6 ft (98.6 m)
- Side Slope D/S (upper): 3.0:1
- Side Slope D/S Berm (Lower): no berm constructed
- Side Slope U/S: 2.0 : 1
- Stone Pitching on U/S Slope: 1.5 ft (0.46 m)
- Shingle: non
- H.G. Line (Assumed Saturation line):1: 5

Spillway

- Length: 225 ft (68.6 m)
- Width: 225 ft
- Crest Level: 44 ft
- Side slope: 2:1
- Stone pitching on bed and slopes: 1.5 thick in gabion wall
- Gabion barrier walls :nil
- Design discharge (return period): 7,000 cusec, 30 year (198 m³/sec)
- Outlet structure:
- Discharge: ?
- Length of 6 inch dia, GI pipe with 'strainer' facility in the reservoir:

Benefits

- Surface Well: nil
- Spring: nil
- Kareze: 7 nos
- Tube well:5 nos
- Additional cultivation: 6,314 acres (757.7 Ha)
- Farm families: **

- Constructed on Dargai river bed, with water to be diverted from Gharki river flowing pallarell to Dargai river
- A piezometer to be installed
- Construction equipment on site: 2 loaders, 4 dump trucks, 1 compactor, 3 water

##03DargaiDAD PSN 21SEP03.doc bowsers, 4 tractors, 1 bulldozers

Record of Field Visit (#04) Date visited: 21-Sep-2003 Name of site visited: Khanozai Reservoir off take Dam (#146 in Briefing paper) District: Pishin Coordinates (by handy GIS): 30-37.417 N: 67-20.938E Persons met: Descriptions: Cost incurred: Rp 1.2 million Date of Completion: 1940 Date of Rehabilitation: 1960 Catchment and Reservoir - Catchment's Area: (3.89 sq.km) - River Discharge: (87.79 cumec)- Storage Capacity: 3,207,100 cb.m - Storage Depth: 30 ft **Components of DAD** - Dam type: Homogeneous earth fill type - Crest length: ? (670.6 m)- Height: ? (11.6 m)- Crest Width: 20 ft - Bottom Width: 210 ft (64.10m) - Side Slope D/S (upper): 3:1 - Side Slope D/S Berm (Lower): no berm constructed - Side Slope U/S: 2:1 - Stone Pitching on U/S Slope: 1.5 ft thick - Shingle: ? - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 50 ft - Width: 25 ft - Crest Level: rl.492.10 ft - Side slope: 2:1 - Stone pitching on bed and slopes: 1.5 ft thick in gabion wall - Gabion barrier walls :2 nos. - Design discharge (return period): 30 year **Outlet structure:** - Pipe under the DAD was <u>NOT Equipped</u> - Intake tower observed Benefits - Surface Well: nil - Spring: nil - Kareze: 3 nos - Tube well:70 nos - Additional cultivation: 400 acres - Farm families: 700 **Observations** Old storage type dam constructed in 1940, rehabilitated in1960. In the year of 2000, the DAD was de-silted. Detail structure not known 4-6 floods arrested in 2003; Water being stored for 2 month

• Kareze (approx 100 feet deep) just downstream abandoned

- ##04KhanozaiDAM PSN 21SEP03.doc Groundwater being pumped up from approx 400 ft deep in tube wells (approx 100 tube • wells downstream of the dam)
- Water percolating from the reservoir, according to an officer accompanied •

Record of Field Visit (#05) Date visited:

21-Sep-2003

Name of site visited:

Spera Regha Delay Action Dam (#60 in Briefing paper)

District:

Ziarat

Coordinates (by handy GIS): 30-32.962 N: 67-41.887 E Persons met:

Descriptions:

Cost: Rp. 10.12 million (Date of Contract: 11-July-2002)

Date of Completion: under construction - 85% completed (to be completed in 2003?) **Catchment and Reservoir**

- Catchment's Area: 6.12 sq. mile (15.7 km²)
- River Discharge: 3,600 cusec (97.2 m³/sec)
- Storage Capacity: 222 AF (288.600 m³)
- Storage Depth: 40 ft (12.2 m)

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length: 600 ft (182.9m)
- Height: 50 ft (15.2 m)
- Crest Width: 20 ft (6.1m)
- Bottom Width: 290 ft (88.4m)
- Side Slope D/S (upper): 3.0: 1
- Side Slope D/S Berm (Lower): 3.0:1
- Side Slope U/S: 2.0:1
- Stone Pitching on U/S Slope: ?
- Shingle: shingle 60 %, Washed soil 40 %
- H.G. Line (Assumed Saturation line):1: 5

Spillway

- Length: 218 ft (66.4 m)
- Width: 60 ft (18.3 m)
- Crest Level: 40 ft (12.2 m)
- Side slope: vertical
- Stone pitching on bed and slopes: gabion
- Gabion barrier walls :nil
- Design discharge (return period): 30 years

Outlet structure:

- Discharge: varies with the head of water up to 2.75 cusec
- Length of 10 inch dia, 340 ft long PVC pipe with 'strainer' facility in the reservoir

Benefits

- Surface Well: 30 nos
- Spring: 3 nos
- Kareze: 5 nos
- Tube well: 2
- Additional cultivation: 70 acres
- Farm families: 80

- Used to be snow falls in winter, water was available everywhere
- No snow falls last 5 years after the draught; groundwater level fell down
- During construction of the DAD, 2-3 small floods were arrested, and the last flood on 23-July-2003 resulting in reservoir water level to the spill level
- Purposes of the DAD, according to an officer accompanied:

##05SperaReghaDAD ZRT 21SEP03.doc

- $\diamond\quad \text{To capture flood water} \\$
- \diamond To regulate water discharge to downstream along river
- \diamond To recharge groundwater
- At present 4-5 l/sec of water being released from the discharging pipe.
- Discharged water running about 4 5 km long along the river, being expected to recharge groundwater
- Silt deposited in the reservoir is taken out by farmers, explained.

Record of Field Visit (#06) Date visited: 21-Sep-2003 Name of site visited: Chinjan Delay Action Dam (not listed in Briefing paper) District: Loralai Coordinates (by handy GIS): 30-34.738 N: 67-57.681 E Persons met: Habib-Ullah Khan Superintending Engineer Irrigation Circle Loralai, Surat Khan Executive Engineer Irrigation Division Loralai Descriptions: Cost: Rp. 16.93 million **Date of Completion:** under construction - 85% completed (24th Nov. 2002 – Feb. 2004) Catchment and Reservoir - Catchment's Area:24.39 sq. mile (62.44 km²) - River Discharge: 5700 cusec - Storage Capacity: 1,314 AF (1,576,800 m³) - Storage Depth:35 ft **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length: 490 ft (149.4 m) - Height: 55 ft (16.8 m) - Crest Width: 20 ft (6.1 m) - Bottom Width: 342.5 ft (104.4 m) - Side Slope D/S (upper): 3.0: 1 - Side Slope D/S Berm (Lower): 3.0 : 1 - Side Slope U/S: 2.5 :1 - Stone Pitching on U/S Slope: 1.5 ft (0.45 m) - D/S Shingle: 0.5 ft (0.15 m) - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 417 ft (127.1 m) - Width: 62.5 ft (19.1 m) - Free Board: 5 ft (1.5 m) - Crest Level: RL 540 ft - Side slope: -- Stone pitching on bed and slopes: Rock formation - Gabion barrier walls : not provided due to rock - Design discharge (return period): 5,716 cusec (161.9 cumec) Outlet structure: - Discharge: 20 - Length of 12 inch dia, 450 ft long PVC pipe with 'strainer' facility in the reservoir **Benefits** - Surface Well: 70 nos - Spring: nil nos - Kareze: 6 nos - Tube well: 50 - Additional cultivation: 1,500 acres (607.1 ha) - Farm families: 60 **Observations** Constructed on a narrow valley, shallow rock foundation Dam is not founded on rock foundation, according to an officer Recharging effect seems to be small due to thin and narrow alluvial deposit below the

DAD
Floods were arrested before construction of 'strainer' facility around the intake MS pipe

##06ChinjanDAD_LRL_21SEP03.doc

Record of Field Visit (#07) Date visited: 21-Sep-2003 Name of site visited: Torkhezai Delay Action Dam (#73 in Briefing paper) District: Loralai Coordinates (by handy GIS): 30-27.378 N, 68-38.232 E Persons met: Descriptions: Cost: Rp. 20 million Date of Completion: 2001 Catabment and Basemoin

Catchment and Reservoir

- Catchment's Area: 55 sq. mile (140.8 km²)
- River Discharge: 16,500 cusec, 50 years (467 cu.mec))
- Storage Capacity: 887 AF (1,064,400 m³)
- Storage Depth:35 ft (10.7 m)

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length:530 ft (161.5 m)
- Height: 50 ft (15.2 m)
- Crest Width: 20 ft (6.1 m)
- Bottom Width: 315 ft (96.0 m)
- Side Slope D/S (upper):3.0:1
- Side Slope D/S Berm (Lower): 2.5: 1
- Side Slope U/S: 2.5 :1
- Stone Pitching on U/S Slope: 1.5 ft (0.45 m)
- D/S Shingle: 0.75 ft (0.23 m)
- Steps seen on the downstream slope of the dam
- H.G. Line (Assumed Saturation line):1: 5

Spillway

- Length: 1,175 ft (358.1 m)
- Width: 200 ft
- Free Board: 2 feet (0.61 m)
- Crest Level: 35 ft (10.7 m)
- Side slope: 1:1
- Stone pitching on bed and slopes: 1.5 ft
- Gabion barrier walls :-
- Design discharge (return period):16,500 cusec (50 years)

Outlet structure:

- Discharge: 20 cusec
- Length of 12 inch dia, 615 ft long MS pipe with 'strainer' facility in the reservoir
- Sluice valve equipped at the downstream end in design (not seen at site)

Benefits

- Surface Well: 50 nos
- Spring: nil
- Kareze: 10 nos
- Tube well: 100 nos
- Additional cultivation: 600 acres
- Farm families: 1500 families

- Assisted by WB
- Protection band was observed in the reservoir for an existing grave yard

##07TrkhezaDAD LRL 21SEP03.docI

- Flood to the MWL, spilling over 2 month ago. Water was still seen in the reservoir.
- Water being released from the MS pipe installed, flowing as a small river. The river disappears somewhere downstream according to an officer
- The DAD was meant to benefit to villages, Dirgi Shabozai and Oriagai & Zangiwal (38-23.727N, 68-37.546E). At Oriagai and Zangiwal, groundwater level in tube wells increased by 50-60 ft around 25-30 days after flood into the Torkazai DAD reservoir, but the increment is not sufficient to revitalize the existing Karezes.
- Dirigi Shabozai was proved not to be benefited.
- Instead, spring emerged in a village (Maratangi) 30 km away (have to be confirmed), explained.
- ***** Beneficiary area 30 km away Maratangi village (30-30.530N, 68-56.693E)
- Water to the Maratangi village is being taken from a perennial flow originating from a adjacent water shed to the one of Torkazai river.
- After the completion of the Torkazai DAD, the water shed area of both Torkazai river and Maratangi river received a fairly amount of water, which gave the villagers impression that the DAD has increased the water volume to the village Maratangi.

Record of Field Visit (#08) Date visited: 22-Sep-2003 Name of site visited: Earth Khula Delay Action Dam (#87 in Briefing paper) District: Killa Saifullah Coordinates (by handy GIS): 30-40.601 N, 68-21.684 E Persons met: Mr. Sher Affgan Khan, Assistant Engineer Descriptions: Cost: Rp. 14.45 million Date of Construction: Feb 2001 – Jun 2002 **Catchment and Reservoir** - Catchment's Area: 20.5 sq. mile (52.5 km²) - River (Flood) Discharge: 7000 cusec (cumec) - Storage Capacity: 594 AF (712,800 m³) - Storage Depth: 32 ft (9.8 m) **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length: 825 ft (251.5 m) - Height: 42 ft (12.8 m) - Crest Width:20 ft (6.1 m) - Bottom Width:250 ft - Side Slope D/S (upper): 3.0: 1 - Side Slope D/S Berm (Lower): 3.0: 1 - Side Slope U/S: 2.5:1 - Stone Pitching on U/S Slope: 1.5 ft (0.46 m) - D/S Shingle: 0.3 ft (0.09 m) - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 150 ft (m) - Width: 170 ft (51.8 m) - Free Board: 7 feet - Crest Level: 129.85 ft - Side slope: vertical - Stone pitching on bed and slopes: nil - Gabion barrier walls :nil - Design discharge & return period: 7,000 cusec, 50 year (cumec) Outlet structure: - Discharge: 4 cusec - Length of 12 inch dia, 333 ft long MS pipe with 'strainer' facility in the reservoir Benefits - Surface Well: 10 nos - Spring: 1 nos - Kareze: 5 nos - Tube well: 250 nos - Additional cultivation: 200 acres (80.9 ha) - Farm families: 200 **Observations** Funded by the Government of Balochistan and federal government for draught program

- Rainfall 11-12 feet/year
- Groundwater level in wells 2 km downstream not fluctuated after the DAD
- Piezometer to be installed in area downstream

##08EarthKhulaDAD KSF 22SEP03.doc

- Marginal band constructed: 1100 ft long, 15 feet crest-wide, 14-19 ft high, with slope of 2.0:1
- Water seen in the reservoir (indication not smooth percolation from the reservoir bed)

Record of Field Visit (#09)

Date visited:

22-Sep-2003

Name of site visited:

Tora Khul Flood Irrigation Scheme (not listed in Briefing paper)

District:

(Killa Saifullah) Coordinates (by handy GIS): 30-50.448 N, 68-43.935 E Persons met:

Descriptions:

Cost: Rp.16.4 million

Funded by: the Government of Balochistan

Date of Completion: 29-March-2003 to June 2004; under construction (35%) **Components:**

- Diversion weir: 175 ft long
- Off take flood regulator:2# R/L side
- Marginal Bunds
- Left side=830 ft
- Right Side =85 ft
- Out let 12#
- Flood channel right side = 3000 ft
- Flood channel left side = 3000 ft
- Drop structure 3# on left side
- Drop structure 1 # on right side

Benefits

- 200 cusec (5.7 cumec) for left bank,200 cusec (5.7 cumec) for right bank to be irrigated

- Command area: 4,000 acres (1,618.8 ha)

- 250 house hold to be benefited

- An intake weir across the river with intake gates on both bank
- An intake gate is equipped with 'barrier board' above, making opening between the barrier board above and weir below.
- The limited opening is provided to limit excessive water flow in to the channel or to release a certain volume of flood water to downstream
- Main channel is provided on both side of the river.
- The structures are under construction.

Record of Field Visit (#10)

Date visited:

22-Sep-2003 Name of site visited: Toiwar Flood Irrigation Schem (not listed in Briefing paper) District: (Killa Saifullah) Coordinates (by handy GIS): 30-54.331 N, 68-44/.780 E Persons met:

Descriptions:

Cost: Rp. 81.73 million Date of Completion:9-Nov-2001 Catchment and Reservoir

- Catchment's Area: 900 sq. mile (2304 km²)

- River Discharge: 72,000 cusec (cumec)

- Length of Flood Channel: 36,427 ft (11,102.9m)

- Discharge of Channel: 500 cusec (14.16 cumec)

Benefits

- Command area: 5,000 acres (2023.5 ha)

- An intake barrage across the river with intake gate on the right bank
- The intake gate consists of 2 sand releasing gate and 3 water intake gates.
- The water intake gates are equipped with 'barrier board' on the above to regulate volume of water intake
- Water taken through the gates is led to downstream along a some 300 m long concrete walled channel constructed on the right bank side of the river, thereafter lead to an excavated channel on the right bank downstream
- Detail information was provided on request on 22 Oct 2003, as attached.

TOIWAR FLOOD IRRIGATION SCHEME

Toiwar Flood Irrigation Scheme is one of the four flood irrigation schemes and is the largest of 34 irrigation schemes constructed under BCIA Project, in terms of cost, beneficiaries and the area benefitted. The scheme has been constructed on the Toi Rud which a tributary of the Zhob river near Tang, some 10 Km East of Shinkai with maximum flood discharge of 72000 cusec.

> Rs 735,000 Rs 546,000

- Location: The scheme is located in Killa Saifullah District some 35 Km East of Shinkai Railway Station on Quetta - Zhob road. The altitude of the Scheme is 4,900ft above mean sea level.
- 3.Total Cost of Civil Works:
Main ContractRs 78.79 millionFarmers' Organisation ContractRs 2.94 millionTotal CostRs 81.73 million
- 3.1 Contribution of Farmers Organisation Farmers' Contribution in scheme construction FO's deposit in Works Account

		r	
Quantities	Description of Works	Quantities One	
230 ft	Syphon for Surbahao Channel		
1479 ft	Nullah/Rain water Inlets	2 Nos	
27,128 fl	Outlets	4 Nos	
2 Nos	Road Bridges	5 Nos	
6 Nos	Tail Striture on main and br: channel	1 each	
34 Nos	Drop Structure on Branch Channel	1 No	
3,100 ft	Outlet on Branch Channel	1 No.	
	Quantities 230 ft 1479 ft 27,128 ft 2 Nos 6 Nos 34 Nos 3,100 ft	QuantitiesDescription of Works230 ftSyphon for Surbahao Channel1479 ftNullah/Rain water Inlets27,128 ftOutlets2 NosRoad Bridges6 NosTail Striture on main and br: channel34 NosDrop Structure on Branch Channel3,100 ftOutlet on Branch Channel	

4. Main Components of the Scheme

Restoration of Potable Water Supply to Spinkai village near the scheme conveying 9 gallons per minute of drinking water through 2.5 inch dia pipe.

5. Cropping Pattern: About 530 cusec of flood water will be made available to irrigate 5300 acres of land as per the cropping pattern hereunder:

Existing Cropping Pattern	Proposed Cropping Pattern
Wheat 1146 acres Barley 361 acres Maize 111 acres Mash 12 acres	Wheat 250 acres Barley 50 acres Cumin 1000 acres Mash 2750 acres Maize 250 acres Melons 200 acres Fodder 800 acres
Total 1630 acres	Total 5300 acres

Scheme Benefits: The total number of landowning households benefitting from the Scheme is 535 and the total number of beneficiaries is estimated at 4,050 souls. The scheme will generate employment opportunities in the rural area due to more than three times increase in the cropped area and will have major economic impact in the area. The Economic Internal Rate of Return for the Scheme is calculated at 16.0%. The population will receive assured drinking water to the extent of 9 gallons per minute.

ŝ,

6.

;

(.e.

BALOCHISTAN COMM	UNITY IRRIG	ATION AN	D AGRICULTI EET	
Scheme: Toiwar FIS	District:	Killa Saifullah	Number: F 05	UNDER CONSTRUCTION
Of the pact of Shipki		on Quetta-Zho	b road	Altitude: 4.900ft
Location:	d 38B/13	Grid Referen	ce:	30° 50' N 68° 53' E
1:50,000 Maps: 36075 un	n with few large (lusters	Population:	3,779
Villages: Scattered population	Reizoi and Satki	Alizal sub-cla	ns of Batozai clan	of Sanzer Khel Pashtoon tribe
Tribes: Mankezal, Anaizar	Dalzar prio Cons		Wealth	Indicators
Village Amenities	1	Housing: add	be housing with a	n average of 3.9 rooms
8 Boys Primary Schools 1 Basic Health Unit 24 Shops Telephone Potable Water Supply In two villages		Appliances: Transport: 19 and 4% a tra Livestock: an horse and 9	52% own a radio 6 own a pick-up or 6 ctor average of 63 she chickens	er, 11% a motorbike; 59% a bicycle ep and goats, 2 cows, 12 camels, 1
Water Source: I biwar i		EC of Irriga	tion Water:	n/a
Irrigation Cycle:	308	Number of I	Beneficiaries:	4,050
Number of Water Shareholders:	390	, TIGHID C. C.	Land Sha	re Distribution
Land and Water Rights Distrib	ition.			
Land rights are permanently distributed am shareholders. Water distribution between the theoretically riparian. Within the offlakes, w distributed according to fixed flow-division a mechanism for annual water distribution is	ong the he offlakes is alter is and the proportionate e.	Lowest Qua Second qua Third Quart Upper Qua	rtile rtille ile tile	6% 13% 25% 56%
to the effort invested in annual maintenance Existing Water Supply (at CA):	(unreliabl e)	With Projec	t Water Supply (a	I CA) 530 cusees (max
Evisting Cropping Patter	<u></u>		Proposed	Cropping Pattern
Existing Cropping ration	•			950 acte
14 th cost	1146 acres	Wheat		50 acre
Barley	361 acres	Barley.	-	1000 acre
Maize	111 acres	Mash		2750 acre
Mash .		Maize		200 2016
		Melons Fodder		800 acre
	1000 00100	With Proje	ct Cropped Area:	5300 acre
Without Project Cropped Area:	1630 acres	ner Croppe	d Acre [per Wate:	r Shareholder]
Average Gross F	1975 (De 19.825	With Proje	ct (PY 20):	Rs 7,725 [Rs 97,68
Without Project (existing): RSS Proposed Works: Cons head of flo trapez where where	truction of headv regulator, Intake c w rejection stru coidal, unlined mai appropriate. Co	vorks comprisi hannel, 1500ft l cture and esc n canal with d nstruction of a ructures, Prov	ng concrete weir, is ong, with pitched s ape channel, and esign capacity of 5 ssociated concrete ision of river divers	stilling basin, sluice channel and car stone protection divide bund. Provision sediment settling basin. 21,325ft lon 30 cusecs, rehabilitating existing car Amasonry flow division, drop, aquedu- ion spurs.
And c	F	inancial Cost	\$	
	Rs 66 818 50	6 Physical	Contingency:	Rs 7,854,8
Base Cost:	Do 74 673 97	5 Developr	nent Cost:	Rs 100,064,4
Capital Cost:	Do 19 43	8 Canital C	ost per Cropped A	Rs 18,8
Capital Cost per Beneficiary	K\$ 10,42		wment Schedule	
1	armer's Contri	pution and Pa	ayment benedute	Rs 1,492.0
Farmer's Contribution Scale:	FLOOD SCHEN	IE Total Co		Rs 746 (
Pre-Detailed Design (0.25%): Pre-Tender (0.25%):	Rs 186,50 Rs 186,50	0 During C 0 After Cu	construction (1%): mpletion (0.5%):	Rs 373.0
Social Infrastructure: Reh duri	abilitation of an e ng detailed desig	xisting potable	water supply syst	em is requested and will be consider
FIRR	17.5	%	EIF	(K

C:\USER18\SCHEMES\TOIWAN\SUMSHEET.WPD

.

.

Latest Revision: 7 November 2000

BA	LOCHISTAN COMMUNITY ENGIN	EERING DATA SI	HEET	
icheme:	Toiwar FIS	District:	Killa Saifullah	Number: F 5
ngineering Status:	Under constru	ction System N	ominal Design Capacity;	530 cusecs
Scope of Main Works	 230ft long reinfor wide hydro-mech weir, 1479ft long reinfor rehabilitation and 6no main flow div associated struct rain intel structur 	ced concrete welr, reix anical galed offlake at rced concretedivide w widening of 30228ft k ision structures. ures including 35no d es, tho escape struct	ntorced concrete scour si nd reinforced concrete at rall between intake chann ong unlined trapezoidal c rop structures, 5no outlet ure and 1no syphon.	luice, skimming weir, 27fl outment on right side of the el and river, anal. s, Sno road bridges, 3no
	· ·	· ·		
Scope of FO Works:	rehabilitation and	widening of 7600ft lo	ng unlined trapezoidal ca	nal.
• •				
	·			
	ទ័ណាក	iary of Cost (Main V	lorks)	
Bill No,	Description		Tend	ered Cost (Rs)
Â	General Items	к ,	2,075	9,600
3	Head Works		39,2	97,394
	Main and Branch Channel Flow Division Structure & Tail St	ructure	4,04	1,322
E [,]	Outlets		315,1	845
F	Drop Structures		11,6	57,072
G	Road bridges Rain Water Inlet		2,350	95
J	Syphon for Existing Surbaho Ch	annel	473,	476
ĸ	Escape Structure		302,0	533
		T	otal 72,3	57,948
······.	to virements	Cost /Farmer Organi	sation Works)	
Bitt No	Description	soot (i uniter organi	Tenc	lered Cost (Rs)
<u>o</u>	Main Canal Farth Miorks		3 32	'. 4 193
A		1	otal 3,32	4,193
	Summ	arv of Costs (Whole	Works)	
S.No Descriptio	מנ	Main Works(Rs)	FO Works(Rs)	Whole Works(Rs)
1 Tendered	Cost	72,367,948	3,324,193	75,692,141
2 Variations	to Date	7,021,865	XXXXXXXX	7,021,865
3 Construc	tion Cost to Date	79,389,813	3,324,193	82,714,006
4 Project O Scheme (verneads (38% 0f Construction Cost)			31,431,322
5 Scheme l	Development Cost			
(Construc	ction Cost + Overheads)			114,145,328
6 Annual M	aintenance Cost Ihe Scheme Construction Cost)			1 157.996

C:/USER18/SCHEMES/TOIWAR/ENGSHEET.WPD

67

Estest Revision: 7 November 2000



TOIWAR FLOOD IRRIGATION SCHEME





DISCHARGE IN CFS. ۵

1. 1. 1.

Ù

Clácharge In C (Theusands)

. đ

Q.

71

3-24

Record of Field Visit (#11)

Date visited:

23-Sep-2003

Name of site visited:

Marget Leaky Dam (not listed in Briefing paper)

District:

Quetta

Coordinates (by handy GIS): 30-08.257 N, 67-15.989 E

Persons met:

Dr. Abdul Majeed (IUCN), Mr. Jalal-ud-Din Qureshi (PCRWR)

Descriptions:

Date of Completion: 22-October-2002

Executed by: Pakistan Council of Research of Water Resources(**PCRWR**), Ministry of Science and Technology

<Upstream site>

Cost: Rp.1.2 million

Catchment and Reservoir

- Catchment's Area: 1.79 sq. km²
- River Discharge: 450 cusec (12.7 cumec)
- Storage Capacity: 9 AF (10,800 m³)
- Total excavation of Foundation and Dam section: 15,000 c.ft (139.4 m³)
- No. of steps: 4

<Downstream site>

Cost: Rp.1.27 million

Catchment and Reservoir

- Catchment's Area: 1.79 sq. km
- River Discharge: 1,225 cusec (34.7 cumec)
- Storage Capacity: 5.11 AF (6,132 m³)
- Total excavation of Foundation and Dam section: 74,361 cft (2,105.7 m³)
- No. of steps: 3

- The LEAKY DAM was constructed on researching basis.
- The LEAKY DAM was made with gabions (boulders and stream stone packed in steal-wired-cage) along with provision of outlet pipes at intervals throughout the embankment height.
- No structural preparation is prepared for water spilling out.
- The LEAKY DAM was meant to be designed to abate water flow energy by the dam so that silt settle down behind the dam, resulting in relatively silt free water flowing out through the dam body itself to downstream. At the second leaky dam, the same process takes place so that more silt-free water is released. Eventually, water can percolate in to the ground through the riverbed downstream without causing serious siltation problem.
- The LEAKY DAM is proposed by PCRWR because PCRWR believes that DAD will soon be not effective in recharging groundwater though DAD can recharge groundwater for an initial few years.
- Trial on watershed management is demonstrated; such as forestation, putting up of check dams made up with locally available cobble and bolder.
- Two local persons are employed to secure the project site from livestock that may destroy afforested small trees.
- Seven (7) piezometer boreholes and a rain fall gauge are installed. Due to no trained person who lives there and can take readings form the observation facility, data are collected by Engineer from Quetta city once flood or rainfall event takes place.

##11MargetLKD QTA 23SEP03.doc

- It is said that the water level downstream came up after the construction of the Leaky dam
- After the completion of the dam a few flood event occurred during the last wet season. The Maximum rainfall was 72 mm; Water level in the reservoir came up to some 1.5 m at the dam, releasing flood water through the dam body. The structure successfully retarded duration of flood water flow, an officer explained.





Fig.4: Section of Leaky Dam Margat, Quetta (D/S – Site II) Wire Crated Boulder/P.C.C. Structure





Record of Field Visit (#12) Date visited: 24-Sep-2003 Name of site visited: Pade Maran Delay Action Dam (#06 in Briefing paper) District: Kalat Coordinates (by handy GIS): 29-21.325 N, 66-42.429 Persons met: Mr. Abdul Hayee Langove, Agriculturist, Mngocher, Kalat Mr. Anwar-Ul-Hab, Executive Engineer, Irrigation Division, Mastung Descriptions: Cost: Rp. 7.5253 million Date of Completion: July 2003 Catchment and Reservoir - Catchment's Area: 16 sq. mile (40.96 km²) - River Discharge: 38,000 cusec, 30 years (1,076 cumec) - Storage Capacity: 205 AF (252.800 m³) - Storage Depth: 35 ft (10.7 m) **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length: 900 ft (274.3 m) - Height: 45 ft (13.7m) - Free Board: 4.0 ft (1.2 m) - Crest Width: 20 ft (6.1 m) - Bottom Width: 242.5 ft (73.9 m) - Side Slope D/S (upper):2.0: 1 - Side Slope D/S Berm (Lower): 2.5 : 1 - Side Slope U/S: ** :1 - Stone Pitching on U/S Slope:1.0 ft thick - D/S Shingle: ** ft - H.G. Line (Assumed Saturation line):1:# Spillway - Length: 1,400ft (426.7 m) - Width: 80 ft (24.4 m) - Free Board: ? feet - Crest Level: 35 ft (10.7 m) - Side slope: 0.5:1- Stone pitching on bed and slopes: only on slop - Gabion barrier walls :6 nos. size 3 x 3.5 ft - Design discharge, return period: 38,000 cusec, 30 years (1,076 cumec) Outlet structure: - Discharge: 3.5 cusec - Length of 12 inch dia, 290 ft long MS pipe with 'strainer' facility in the reservoir **Benefits** - Surface Well: 6 nos - Spring: nil - Kareze: nil - Tube well: 65 nos - Additional cultivation: 115 acres - Farm families: 24

Observations

• Both slopes of upstream and downstream seem to too steep (1.5 - 1.25; 1?); Crest width approx 4 m; Longitudinal cracks observed on the crest, and traverse crack on left

##12PadeMaranDAD_KLT_24SEP03.doc

abutment side.

- ♦ The above was explained such that; the spillway was not excavated to a designed depth. Being feared from water overtopping the dam crest, contractor rushed embanking improperly on top of the designed height of the constructed dam. The top 5 feet therefore is in poor quality, to be removed due to the completion of excavation of the spillway to the designed depth.
- ♦ Other explanation on slope gradient was that the embankment to a designed height was urged without completing a designed width due to an impending wet season. The slope is yet to be completed to the design, which will be completed.
- It was observed that seepage appears on the slope downstream making the embanked material muddy. Toe drain is supposed not effective, which reduces the stability of the dam.
- The fist flood came on 6^{th} August to 35 feet deep, 1.5 2 ft deep water was impounded when visited.
- In the downstream, open surface wells were used about 30 years ago; in 1981 electricity came, thereafter tube wells increased; resulting in depletion of groundwater.
- Groundwater level of 700 feet tube well was 300 ft deep ten (10) years ago, 250ft after the DAD; has risen up by 50 ft (15m)
- Released water from the MS pipe irrigated the downstream

Record of Field Visit (#13)

Date visited:

24D-Sep-2003

Name of site visited:

Dashtak Delay Action Dam (not listed in Briefing paper)

District:

Khuzdar Coordinates (by handy GIS):

28-21.663 N, 66-21.811 E

Persons met:

Mr. Noor Rahmed Baloch, Supperintending Engineer, Irrigation Circle, Kalat/Mekran, Khuzdar

Descriptions:

Cost: Rp. 36.20 million Date of Completion: under construction (39 % progress), to be completed on 30-Jul-2005 Catchment and Reservoir

- Catchment's Area: 62.16 sq. mile (169.1 km²)
- River Discharge: 1828.80 cum/s (flood discharge)
- Storage Capacity: 200.42 Ha/m (2,004,000 m³)
- Storage Depth:11.58 m

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length: 304.87 m
- Height: 14.63 m
- Crest Width: 6.09 m
- Bottom Width: 102.44 m
- Side Slope D/S (upper): 3.0 : 1
- Side Slope D/S Berm (Lower): 5.0 : 1
- Side Slope U/S: 2.0 :1
- Stone Pitching on U/S Slope: 0.3 m
- D/S Shingle: 0.15 m
- H.G. Line (Assumed Saturation line):1: 5

Auxiliary Bund

- Length: 1,051.82 m
- Height at RD 3200: 17.68 m
- Height at RD 3450 to 6300: 7.62 m
- Top width: 6.09 m
- Side Slopes (RD 2850-3450 U/S): 2.0:1
- Side Slopes (RD 2850-3450 D/S): 5.0 :1 & 3.0 :1
- -Side Slopes (Both side)RD 3450-6300: 2.0:1 & 2.0:1
- Stone Pitching on U/S Slope: 0.22 m

Spillway

- Length: 152.43 m
- Width: 48.78 m
- Free Board: 1.5 m²
- Crest Level: R.L 488.0 m
- Side slope: 1:1 both
- Stone pitching on bed and slopes: 0.22 m.
- Cut-off wall PCCl:1 no.
- Gabion barrier walls @ 100' interval: 6 No.
- Design discharge, return period: 1,828 cumec, 50 year

Outlet structure:

- Discharge: 0.0056 cmec
- Length of 2 nos. x 10 inch dia, 121.95m long, 6.09 m high in the reservoir, ** pipe with

<u>##13DashtakDAD_KZD_24SEP03.doc</u>

'strainer (Filter media in circular shape around the strainer pipe; dia:top=2.44, bottom=11.58)' facility in the reservoir

Benefits

* 350 farm families will be benefited. The yield of springs and karezes of the area will be increased.

* The groundwater table will be raised & tube wells.

* The source of irrigation in the area will be recharged.

:*Are area under cultivation: 400 Ha

(As described in the sheet shown to the team)

- Under construction: a water bowser was spreading water onto the embankment material. 1 foot lay placing -> water spreading -> compaction
- Two dozers and a tractor were operated on the embankment site.
- Quality control of the compacted material was not performed (virtually difficult to station an Engineer or technician on site due to a remote location).
- Three key trenches (5 ft wide 5 ft deep, approx) were provided in the foundation ground.
- Two intake MS pipes without (before) gravel filter around them were seen in the reservoir that was half impounded.
- At a beneficiary area (28-19.274 N, 66-21.397 E), a tube well equipped with 50 HP electric submersible pump was producing 15-20 l/sec of water to an irrigation channel.
- Near the area a test tube well was left open, in which GWL was some 10 m deep.
- A worker for construction is paid Rp 150 per day with three meals

Record of Field Visit (#14) Date visited: 24-Sep-2003 Name of site visited: Khori Delay Action Dam (#21 listed in Briefing paper) District: Khuzdar Coordinates (by handy GIS): 27-45.330 N, 66-55.960 N Persons met: Mr. Noor Ahmed Baloch, Superintending Engineer, Kalat/Mekran Irrigation Circle, Khuzdar Descriptions: Cost: Rp. 16.412 million Date of Completion: under construction (progress 71 %) to be completed on 30-Jun-2004 Catchment and Reservoir - Catchment's Area:31.50 sq. km - River Discharge: 500.37 cum/s - Storage Capacity: 206.10 Ha/m (2,061,000 m³) - Storage Depth: 12.19 m **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length:176.83 m - Height:15.25 m - Crest Width: 6.09 m - Bottom Width: 106 70 m - Side Slope D/S (upper): 3.0 : 1 - Side Slope D/S Berm (Lower): 5.0:1 - Side Slope U/S: 2.0:1 - Stone Pitching on U/S Slope: 0.45 m - D/S Shingle: 0.22 m - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 457.32 m - Width: 30.48 m - Free Board: 1.52 m - Crest Level: 532.0 - Side slope: 1 : 1 both side - Stone pitching on bed and slopes: 0.45 m - Gabion barrier walls :7 nos. - Design discharge, return period: 500.37 cumec, 50 yera **Outlet structure:** - Discharge: 0.0056 cum/se - Length of 12 inch dia, 121.95 m long MS pipe strainer (Filter media in circular shape around the strainer pipe) **Benefits** - Surface Well: 5 nos - Spring: 2 nos - Kareze: 1 nos - Tube well: 0 - Additional cultivation: 100 acres - Farm families: 350 families, 4,500 heads - Existing 7 nos irrigation schemes of Karakh valley will be benefited. -1,619 ha area under cultivation **Observations**

##14KohoriDAD_KZD_24SEP03.doc

- The reservoir was half impounded. Intake structure (10 ft high strainer intake) was not visible.
- Both slopes of up/down stream looked steeper than designed and felt unstable (too steep). On the both slope of up/down, proper lip-rap material (stone pitching) were yet to be placed.
 - ☆ It was explained that the embankment was urged to the crest level due to the impending flood season. The dam slopes were not completely embanked to the design shape (gradient).
- Thirty (30) years life time is considered as the life time of the dam.
- The spillway was under construction, while the embankment was reached to the crest.
 - ♦ It was observed that seepage appeared on the slope downstream making the embanked material muddy. Toe drain is supposed not effective, which reduces the stability of the dam. Additional embankment was intended to stabilize the dam. It was suggested by the team that the additional embankment must be pervious or toe drain material shall be replaced with pervious material immediately.
- It was explained that investigation before construction was not performed as a matter of the usual course of action.

Record of Field Visit (#15) Date visited: 25-Sep-2003 Name of site visited: Gatero Delay Action Dam (#22 listed in Briefing paper) District: Khuzdar Coordinates (by handy GIS): 27-35.710 N, 66-68.558 E Persons met: Mr. Noor Ahmed Baloch, Superintending Engineer, Kalat/Mekran Irrigation Circle, Khuzdar Descriptions: Cost: Rp. 15.533 million Date of Completion: Under Construction, 83% Progress(02-Nov-2002 - 30-Jun-2004) Catchment and Reservoir - Catchment's Area: 77.67 sq. km - River Discharge: 283 Cum/s - Storage Capacity: 180.95 Ha/m (1,809,500 m³) - Storage Depth: 10.67 m **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length: 259.14 m - Height:13.72 m - Crest Width: 6.09 m - Bottom Width: 96.03 m - Side Slope D/S (upper): 3.0 : 1 - Side Slope D/S Berm (Lower): 5.0: 1 - Side Slope U/S: 2.0 :1 - Stone Pitching on U/S Slope: 0.45 m - D/S Shingle: not provided - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 182.92 m - Width: 74.69 m - Free Board: 1.52 m - Crest Level: 13.7 m - Side slope: 1:1 both side - Stone pitching on bed and slopes: 0.45 m - Gabion barrier walls :1.83 x 0.91 m - Flexible apron: 6.09 x 0.91 m - Design discharge, return period: 283 cumec, 50 year **Outlet structure:** - Discharge: 2 Cs - Length of 12 inch dia, 121.95 m long M.S pipe strainer (filter media in circle shape around the strainer pipe) **Benefits** - Surface Well: 5 nos - Spring: 2 nos - Kareze: 7 nos - Tube well: 40 nos - Additional cultivation: 450 acres - Farm families: 412 families, 4,450 head - Area under cultivation : 3,705 ha **Observations**

##15GateroDAD_KZD_25SEP03.doc

- Due possibly to the reason of under construction, both slopes U/S and D/S looked too steep.
- It was explained the some more embankment would be done (present crest width=some 8 m as against 6 m of designed crest with).
- No heavy equipment was visible within the site.
- The reservoir was partially impounded to such a level that the intake strainer facility was not visible.
- Water being released from the MS pipe was not so clean, not suitable for recharging to the ground due to turbidity.
- Seepage from the downstream slope would have occurred.
- **
- Area irrigated by surface flow was visited (27-36.664 N, 66-09.950 E)
- Water appeared after the DAD construction from a kareze that was dry before the DAD, explained.
- Tube wells were used before the DAD. Due to surface water being available, farmers do not want use tube wells any more.
- The dug wells for observation purpose (?) were visited. A dug well just beside the surface run-off was dry. Geological succession was: 3 m sand and gravel; 4-5 m silt with gravel in it to the bottom of the dug well. It is considered superficial thin layer of the ground is impervious.
- In the second dug well, water was there some 10 m below the ground. Geology of the well was: some 3 m thick of sand and grave, some 2 m thick of clayey layer below and again sand and gravel to the bottom of the well.
- It was explained that water table in tube wells have risen up after the dam was impounded by flood.

2. exes / 30-5-05 MERO DELAY ACTION DAN. Rain ful う う つ Wariez Lovel Lepth Daw (j December % $\phi \to \phi$. . ○
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □
 □ 0.0% 20.0 भूत - त 17 0 04 CaO **u /** 1.54 Shis 0 - D | S S ·__/ ł $C^{(1)}$ 0 - 13 0. 15 r i 1.03 ्र --29.0 10 · 0 ට ල = Σ. 0-75 1.9.0 01 - 1. . シマ・シ . (1) . S ۱<u>.</u>۲. Q Merzake Chield Horard Preservice Total Well loven to which I Kures Muratic chiston. Kareg Maraki. Chuka Newseek Rhad Wall American Buddhal Koreg Newsels Alund Have Bla. Dumb Well Janenny Bullet -1--- Kares Ala Dundo Karey Newsels Alexed Well - Mahad Ishierg Well Mutul Islang Korg. Aca. Durch Kareg Mazalei Kasey Risedri Kares Murshak Kareg. Khanal t. Kares Khander Kazez Arichi. Keeple Flazaki Kareg Asiabi. NON-II ON Kurzy BaznoXI ····· <u></u> ça <u>----/</u>---. کت 2 : لم . No 0) 1 $\dot{\phi}$ \sim \mathcal{O} ģ $\[\]$ Ó 9 1161

2449 100 102 Lan Fall on 5-Wite here D cptt, D_{cos} 50 ?? TT T Dec. her agreed 2 2 3 3 3 ್ರ ಬ ೧ ○○< 0.0.1 ນ ເບ ເງ က င ဂ 2-0-03 ··· · · · い い い い 0-25 0.50 ϕ ϕ 0.87 Barrod Marader Chala c. 30 510 の…かい 0.70 1. E.I... 0100 Keep-Maraki chater Kareg Masaher Chala - All lonewor Back and Well man Bakel : Well Jorrown Bushnels. Kered Naserl' Alust Karoz Nasseb Aliced -Kazez Nansech Alund Well Mehred by held Well Milehof . I should 1dell Meiled 14/10 Kareg Ala Danch Kazoz Ale Damb Who Marrie of Conned Koreg Khourder Kareg Ala Dinel Kareg Khanoli Kaze Khandar Karoz Mazalki Kare, Asiaki Karog Maraler Kareg. Maraher. ranaro H. Coza St Kares Abrah -Q--٢. | |2 -7-Ø 1 3 Ś 5 $\langle 0 \rangle$ 2 φ $c\rho$ (2//)
U Y (ب) الح ا E 03 $\frac{o}{\circ}$ 5 (\cdot \cdot \cdot ः ः े . 0.30 もので 60.01 0.75 1.4 M. C. ی۔ ج: ا (1) 70 73 0.29 0.15 070 5 - .3 Kanes Marchelerichiak -Kened Khameter --Kareg Masseler Cholin I micime Backbol Kazed Nasach Alcol Vortrets Marag. Maradice. Clude. Kared Naséels Alwe Jonean Bakhal Koury Nasal Hlue Jarozajy Pozox Karo Khometer M. anhah 144 5 2 2 2 2 2 2 P) come Kurze Flataka KacepAler Dari Karof Khender Kare Maraki Kares Asick Kareg Maraki Meliel Ish: Kare Assicki. Kared A. La. 1N24 arrive Keinez. Alc. Newmen out J V 1201 N<u>o</u>/(10 0 ز ا <u>]- [...]</u> (2) |-| \Diamond : () ٥*٧*٢. خ j. (Here's 31.



Record of Field Visit (#16) Date visited: 25-Sep-2003 Name of site visited: Hazar Gunji Delay Action Dam (#20 listed in Briefing paper) District: Kuzdar Coordinates (by handy GOS): 27-30.478 N, 66-08.845 E Persons met: Mr. Noor Ahmed Baloch, Superintending Engineer, Kalat/Mekran Irrigation Circle, Khuzdar Descriptions: Cost: Rp. 0.52 million Date of Completion: 31-12-1981 Catchment and Reservoir - Catchment's Area: 18.13 km² - River Discharge: 36.81 cumes - Storage Capacity: 121.49 Ha/m (1,214,900 m³) - Storage Depth: 7.82 m **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length: 288.60 m - Height: 10.97 m - Crest Width: 6.09 m - Bottom Width: 64.02 ft - Side Slope D/S (upper): 3.0:1 - Side Slope D/S Berm (Lower): 3.0:1 - Side Slope U/S: 3.0 :1 - Stone Pitching on U/S Slope: 0.45 m - D/S Shingle: not provided - H.G. Line (Assumed Saturation line):1:4 Spillway - Length: 30.48 m - Width: 10.0 m - Free Board: 1.52 m - Crest Level: 7.62 m - Side slope: 1:1 both side - Stone pitching on bed and slopes: not provided - Gabion barrier walls : not provided - Design discharge, return period: 36.81 cumec, 50 year **Outlet structure:** Not equipped **Benefits** - Surface Well: 15 nos - Spring: 3 nos - Kareze: 2 nos - Tube well: 14 nos - Additional cultivation: 154 Ha - Farm families: 275 family, 2000 heads

- The reservoir was impounded to a half depth.
- Outlet pipe was not equipped.

<u>##16HazarGunjiDAD_KZD_25SEP03.doc</u>

- Seepage water of about 1 2 l/sec was flowing from the dam toe area. The seeping water was being led by a straight-aligned canal to downstream.
- From the observation of green grasses near the dam toe, the area were wetted with the seepage from the dam.
- The upstream slope and the dam crest were nicely lined with pebble (shingle).
- The downstream slope was not lined. Gullies are observed on the slope.
- On the berm of 20 ft wide, sink (?) holes were observed.

Record of Field Visit (#17) Date visited:

30-Sep-2003

Name of site visited:

Marium Delay Action Dam (#118 listed in Briefing paper)

District∶

Quetta

Coordinates (by handy GIS): 30-16.081 N, 87-11.483 E

Persons met:

Mr. Qutob Khan, subdivision officer, I&P department, Quetta

Descriptions:

Cost: Rp. 3.0 million

Date of Completion: 1993

Catchment and Reservoir

- Catchment's Area: 1.5 sq. mile (3.84 km²)
- River Discharge: 1,861 Cusec (52.7 cumec)
- Storage Capacity: 43 AF (53,000 m³)
- Storage Depth: 35 ft (10.7m)

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length: 298 ft (90.8 m)
- Height: 46.5 ft (14.2 m)
- Crest Width: 20 ft (6.1 m)
- Bottom Width: 365 ft (111.3 m)
- Side Slope D/S (upper): 3.5 : 1
- Side Slope D/S Berm (Lower): 3.5 : 1
- Side Slope U/S: 2.0 :1
- Stone Pitching on U/S Slope: 1.5 ft
- D/S Shingle: 0.5 ft
- H.G. Line (Assumed Saturation line):1: 5

Spillway

- Length: 125 ft
- Width: 41 ft (12.5 m)
- Free Board: 3 feet
- Crest Level: 35 ft (10.7 m)
- Side slope: 1.5:1
- Stone pitching on bed and slopes: 0.75
- Gabion barrier walls :3 nos
- Design discharge (return period): 1,861cusec (30 years)

Outlet structure:

Outlet structure was not equipped.

Benefits

(not identified in the village close-by, might be identified in orchard field downstream)

- Surface Well: ** nos
- Spring: ** nos
- Kareze: ** nos
- Tube well:** nos
- Additional cultivation: ** acres
- Farm families: **

- The dam was seen on a narrow and steep valley.
- Muddy water was visible. The water level was close to the bottom of the reservoir.

##17MariumDAD_QTA_30SEP03.doc

- Last flood came in August this year to a level unknown.
- Since the construction in 1993, water did not spill out. For the last 7 years, no flood was available to the reservoir.
- Sand and gravel was not seen on the floor of the valley. The dam looked to be founded on weathered rock foundation. No appreciably thick riverbed material was seen on the river bed downstream of the dam.
- No significant seepage from the foundation was expected.
- Seepage from the toe of the dam was observed. The seepage might recharge aquifer downstream where orchard fields were visible.
- Upstream slope of the dam was nicely lined with flatly crashed rock material while the downstream be nicely lined with shingle layer.
- Reservoir level monitoring gauge (poles) was installed in 2003.

• Water transmission canal and bridge were seen. The water from a perennial stream was used to be sent to a army camp and for public use in Quetta. Not functional at the moment.

Record of Field Visit (#18)

Date visited:

30-Sep-2003

Name of site visited:

Kach Delay Action Dam, proposed by JICA F/S (1997), PC-I yet to be prepared

District: Quetta

Coordinates (by handy GIS):

30-18.903 N, 67-05.277 E (the breached existing dam)

Persons met:

Mr. Qutobe Khan, subdivision officer

Descriptions:

PC-I is yet to be prepared.

- The DAD dam was proposed by JICA F/S report (1997) to be constructed in 2nd stage.
- The DAD is proposed to be constructed by using the existing breached dam as an upstream part of the dam body, and is meant to be rehabilitation of the existing dam; according to F/S report.
- At a downstream of the dam, an intake structure was observed. The water off-take by the intake (Sra Ghurgi) was led to an area downstream of Dara DAD which was also proposed by the F/S.
- Water release from outlet devices has to be met for Sra Ghurgi irrigation intake as well as recharging purposes, according to the F/S.

- The breached existing dam was constructed in 1962 by the army and was breached in 1987-88.
- The existing dam was filled with sediment to the maximum level, indicating high sediment load from the water shed.

Record of Field Visit (#19) Date visited: 01-Oct-2003 Name of site visited: Wadi Dat Delay Action Dam, proposed by JICA F/S (1997), Construction just started. District: Quetta Coordinates (by handy GIS): 30-06.204 N, 66-55.298 E Persons met: Mr. Qutob Khan, subdivision officer, Quetta Descriptions: Cost: Rp. 10.422 Million **Date of Completion:** Under construction, to be completed in July 2004 Catchment and Reservoir - Catchment's Area: 2.5 sq. mile (km²) - River (flood) Discharge: 2,500 cusec (50 year) - Storage Capacity: 203.0 AF (m³) - 30 years - Storage Depth: 32 ft **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length:660 ft - Height: 42 ft - Crest Width: 6.0 ft - Bottom Width: 239 ft - Side Slope D/S (upper): 2.0 : 1 - Side Slope D/S Berm (Lower): not provided - Side Slope U/S: 2.5:1 - Stone Pitching on U/S Slope: 1.5 ft - D/S Shingle: 0.5 ft - H.G. Line (Assumed Saturation line):varies - Toe-Drain: 5 ft deep filled with shingle - D/S horizontal drain: 3.0 ft thick, width equivalent to 1/3 of dam height Spillway - Length: 500 ft - Width: 95 ft - Free Board: feet - Crest Level: 4 ft high - Side slope: stone masonry wall in two steps - Stone pitching on bed: 4 nos PCC Cut off wall filled with stone pitching & gabion apron. - Gabion barrier walls :? - Design discharge, return period: 2500 cusec, 30 year **Outlet structure:** - Discharge: ? - Length of 12 inch dia, 365 ft long MS pipe with 'strainer' facility in the reservoir Construction of Check dam

- One No. gabion check/detention dam in proposed to help to some extent trapping silt from entering into the reservoir.

Provision and installation of Piezometer

- to upkeep & check groundwater recharging. This activity will be monitored & groundwater recharge quantification will be done by the staff of WRPD&M Directorate, I&P Dept.

Water shed management

- Equivalent to 1.0 % of total cost of the project has also been planned for implementation. This includes execution of contour trenches / check / silt traps ant very small creekd on the upstream contours of the catchment area. This activity will be carried out in close

consultation with field officers of the Forest Department.

Benefits

- Surface Well: 38 nos
- Spring: nil
- Kareze: nil
- Tube well: 30 nos
- Additional cultivation:
- Farm families:

- Infrastructure of new vegetable market, Bus & Truck terminal, a large No. of public & provate property will also be saved from flood havoc.

- The DAD was proposed by JICA F/S (1997) to be constructed in 3 stage III.
- The proposed DAD by JICA was located at the location where old DAD that was washed out was located.
- The DAD presently being constructed is located at the pivot of the alluvial fan; the location of the DAD is approx 500 m downstream of the old DAD.
- PC-I for the DAD was prepared in May 2003, under Provincial Sector Development Program (PSDP).
- The DAD was proposed for recharging purposes and flood protection only.
- The contract was awarded in August 2003. Construction period is for a year.
- Down the DAD on the alluvial fan, the Quetta Development Authority has developed lands as residential area (houses yet to be constructed).

Record of Field Visit (#20)

Date visited:

20-Oct-2003

Name of site visited:

Brewary Delay Action Dam, proposed by JICA F/S (1997) as Stage I project. Tendering on progress, to be awarded sonly.

District:

Quetta

Coordinates (by handy GIS):

30-10.647 N, 66-56.048 N

Persons met:

Mr. Qutob Khan, subdivision officer, Quetta

Descriptions:

Cost: Rp.24.225million

Date of Completion:

Catchment and Reservoir

- Catchment's Area: 10.9 sq. mile (27.9 km²)
- River Discharge: 5,600 cusec, 1000 years !!!! (158.6 cumec)
- Storage Capacity: 662 AF (816,000 m³)
- Storage Depth: 47 ft (14.3 m)

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length: 779 ft (237.4 m)
- Height: 57 ft (17.4 m)
- Free board: 5.0 ft (1.5 m)
- Crest Width:325 ft(?)
- Top width: 20 ft (6.1 m)
- Bottom Width: 325 ft (99.1 m)
- Side Slope D/S (upper): 3.0:1
- Side Slope D/S Berm (Lower): 3.0 : 1
- Side Slope U/S: 2.0:1

$^{-}$ D/S horizontal filter between the dam and foundation, 3.0 ft thick, width equivalent to 1.5 times of dam height from the toe toward the dam axis.

- Toe Drain: 5 ft deep filled with shingle
- Stone Pitching on U/S Slope: 1.5 ft
- D/S Shingle: 0.5 ft
- H.G. Line (Assumed Saturation line):1: 5

Spillway

- Length: 517 ft (157.6 m)
- Width: 150 ft (45.7 m)
- Free Board: 3 feet
- Crest Level: 533.75 ft
- Side slope: 0.5 : 1
- Stone pitching on bed and slopes: 1.5 ft thick
- Gabion barrier walls :5 nos.
- Design discharge (return period): 5,600 cusec, 1000 year (158.6 cumec)
- **Outlet structure:**
- Discharge: 13 cusec

- 2 nos length of 12 inch dia, 420 ft long MS pipe with 'strainer' facility in the reservoir. The strainer facility consists of 'SPWAL filling' and Shingle filling in rabble masonry cylinder of 11 ft dia with PVC weep holes in the masonry.

Diversion bund and leading cut/feeding channel

- Crest length: 370 ft (112.8 m)

##20BrewaryDAD_QTA_01OCT03.doc

- Height; 27 ft (8.2 m)
- Upstream slope 2:1
- -Downstream slope 2:1
- Downstream shingle 0.5 ft thick

Benefits

- Surface Well: 26 nos
- Spring: 1 nos
- Kareze: 1 nos
- Tube well: 10 nos
- Additional cultivation: 80 acres
- Farm families: 50

Water Shed management

- water shed management equivalent to 1 % of total cost of the project has also been planned for implementation. This includes execution of contour trenches/check / silt traps at very samll creeks on the upstream contours of the catchments area. This activity will be carried out in close consultation with field officers of the Forest Department.

- JICA proposed DAD site was located near the very narrow gouge downstream the present site proposed by I & P dept.
- The right bank of the DAD consists of steep rock slope (limestone) while the left consisted of terrace deposit abutting on the right bank hill.
- The reservoir and the catchment area elongates NW SE.
- The groundwater in the area emerges at the gouge.
- A recreation field exists on the left bank just upstream of the gouge.
- Two wells were being drilled downstream of the DAD site.
- Behind the ridge of the left bank, limestone is being mined.

Record of Field Visit (#21) Date visited: 01-Oct-2003 Name of site visited: Ghutai Shela Delay Action Dam, proposed by JICA for Stage III construction District: Quetta Coordinates (by handy GIS): 30-12.844 N, 66-56.816 E Persons met: Mr. Qutob Khan Descriptions: Cost: Rp. 5.16 million Date of Completion: 2002 Catchment and Reservoir - Catchment's Area: 0.48 sq. mile (1.2 km²) - River Discharge: 547Cusec, 30 years (15.5 cumec) - Storage Capacity: ? AF (m3) - Storage Depth: ft (12.19 m) **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length: 430 ft (131.1 m) - Height: 50 ft (15.2 m) - Crest Width: 20 ft (6.1 m) - Bottom Width: 380 ft (115.8 m) - Side Slope D/S (upper):3.0:1 - Side Slope D/S Berm (Lower): 3.0:1 - Side Slope U/S: 2.0:1 - Stone Pitching on U/S Slope: 1.5 ft (0.46 m) - D/S Shingle: 0.5 ft (0.15 m) - H.G. Line (Line of Saturation) : 1:5 Spillway - Length: ? ft (91.15 m) - Width: ? ft (13.71 m) - Free Board: ? ft (m) - Crest Level: ? ft (378.5m) - Side slope: ? - Stone pitching on bed and slopes: 0.15 ft - Gabion barrier walls :3 nos. - Design discharge, return period: 547 cusec, 30 year (15.5 cumec) **Outlet structure:** - Discharge: 10 cumec - Length of 8 inch dia, 290 ft long MS pipe with 'strainer' facility in the reservoir Benefits - Surface Well: ? nos - Spring: ? nos - Kareze: ? nos - Tube well: ? nos - Additional cultivation: ? acres - Farm families: ? **Observations** After the completion of the DAD, a flood water was arrested to a depth approx 15 ft.

• About 1.5 month was needed to release the water from the reservoir, through the outlet pipe, reservoir bed itself and evaporation.

##21GhutaiShelaDAD_QTA_01OCT03.doc

- No water was seen in the reservoir when visited.
- Approx 2-3 m thick of sedimentation was observed. The upper part of the sedimentation was virtually clay that looked impervious.
- Upper part of inlet pipe of some 1 m was exposed; children removed the filter rock material around the pipe, explained.
- Similarly, parts of rip rap rock material at the crest level were removed and found on the upstream slope or at the bottom of the reservoir; children did, explained.
- The toe of the dam was beautifully protected with rock material.
- Recharging pit at the downstream was found buried with soil. Outlet pipe was not visible. The pipe could be choked due to no flow in the pipe. Needs to be rehabilitated.

Record of Field Visit (#22) Date visited: 02-Oct-2003 Name of site visited: Khushab Delay Action Dam (#147 listed in Briefing paper) District: Pishin Coordinates (by handy GIS): 30-33.260 N, 67-19.545 E Persons met: Mr, Jam Mohammad, Pishin Descriptions: Million Cost: Rp. Date of Completion: 30-June-1986 Catchment and Reservoir - Catchment's Area: sq. mile (15.20 km²) - River Discharge, cusec (75.12 cumec)- Storage Capacity: 240 AF (392,900 m3) - Storage Depth: 40 ft (12.2 m) **Components of DAD** - Dam type: Homogeneous Earth Fill - Crest length: ft (164.0 m) - Height: ft (15.4 m) - Crest Width: ft (m) - Bottom Width: ft (m) - Side Slope D/S (upper): ** : 1 - Side Slope D/S Berm (Lower): ** :1 - Side Slope U/S: ** :1 - Stone Pitching on U/S Slope: 1.5 ft (m) - D/S Shingle: Nil - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 300 ft (m) - Width: 50 ft (m) - Free Board: 5 ft (m) - Crest Level: ft (m) - Side slope: 1:** - Stone pitching on bed and slopes: Nil - Gabion barrier walls :1 nos. concrete wall with rcc apron - Design discharge, return period: cusec, vear (cumec) **Outlet structure:** - Discharge: ? cusec - Length of pipe with 'strainer' facility in the reservoir inch dia, ft long **Benefits** - Surface Well: nil - Spring: nil - Kareze: 2 nos. - Tube well: 40 nos - Additional cultivation: 150 acres - Farm families: 150 Observations

• Although the DAD was constructed in 1980th, outlet pipe was seen in the reservoir. The outlet part of the pipe was though not seen possibly due to buried under the soil.

##22KhushabDAD PSN 020CT03.doc

- Presently the water was said to be 10-12 ft deep, whereas silt to be 30 ft deep.
- About 30 40 days ago, a flood reached in to the reservoir to the spillway level. The present water level was seen just below the spill level.
- It is said the reservoir was totally silt up. No seepage even was seen from the toe. Water was completely held in the reservoir.
- De-siltation has been proposed, explained.
- As against the other DADs observed, U/S slope looked gentler that that of D/S.
- U/S slope was nicely lined with gravel and D/S with shingle. No remarkable erosions were seen on the D/S slope.

Record of Field Visit (#23) Date visited:

02-Oct-2003

Name of site visited:

Balozai Delay Action Dam (#133 listed in Briefing paper) District:

Pishin

Coordinates (by handy GIS): 30-38.461 N, 57-22.486 E

Persons met:

Descriptions: Cost: Rp. million Date of Completion: 30-June-1983 **Catchment and Reservoir** sq. mile (6.48 km²) - Catchment's Area: cusec (79.30 cumec) - River Discharge: - Storage Capacity: 400 AF (3,022,100 m3) - Storage Depth: 25 ft (7.6 m) **Components of DAD** - Dam type: Homogeneous Earth Fill ft (853.4 m) - Crest length: - Height: ft (12.2 m) - Crest Width: ft (6.10 m) - Bottom Width: ft (67.10 m) - Side Slope D/S (upper): 3: 1 - Side Slope D/S Berm (Lower): nil - Side Slope U/S: 2:1 - Stone Pitching on U/S Slope: 1.5 ft (m) thick - D/S Shingle: nil - H.G. Line (Assumed Saturation line):1:5 Spillway - Length: 50 ft (m) - Width: 20 ft (m) m) - Free Board: 4 ft (- Crest Level: rl 493.16 ft (m) - Side slope: 1:2 - Stone pitching on bed and slopes: 1.5 in gabion - Gabion barrier walls :2 nos gabion - Design discharge, return period:250 cusec,30 year (**Outlet structure:** - not provided **Benefits** - Surface Well: nil nos

- Spring: nil nos
- Kareze: 5 no
- Tube well: 50 nos
- Additional cultivation: 100 acres
- Farm families: 500

Observations

• The DAD was constructed in 1960th by a public sector, taken over in 1981 by Irrigation and Power department.

cumec)

##23BalozaiDAD_PSN_02Oct03.doc

- In 2002, Desilting works were carried out where some 11 million cu ft of silt was removed from the reservoir.
- After the 7 yeas long lasting draught, and after the de-siltation works in 2002, floods came in August 2003.
- The reservoir was filled up to three quarters or the full supply level when observed.
- No water release pipe was equipped. No seepage was visible at the dam toe.
- 250 Tube wells and 7 karazes are benefited from the DAD, explained.
- *****
- The removed silt was dumped on the downstream slop of the dam. Due to impervious nature of the removed silt, smooth drain function of the downstream slope might be malfunctioned. Some part of the dumped silt was about to slip down though the collapse was thought not to damage the dam body itself.

Record of Field Visit (#24)

Date visited:

02-Oct-2003

Name of site visited:

Jigda Delay Action Dam proposed by JICA F/S for Stage-I construction

District: Pishin

Coordinates (by handy GIS): 30-39.528 N, 67-13.392

Persons met:

Descriptions:

Proposed Dam: component was yet to be decided. Cost: Rp. 10 million Date of Completion: Catchment and Reservoir - Catchment's Area: 6.84 sq. mile (km²) - River Discharge: 3500 cusec (cumec) - Storage Capacity: 168 AF (m³)

- Storage Capacity: 108 AF (In
- Storage Depth: 40 ft (m)

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length: 475.10 ft (m)
- Height: 50 ft (m)
- Crest Width: 20 ft (6.1 m)
- Bottom Width: 290 ft (88.41m)
- Side Slope D/S (upper): 3: 1
- Side Slope D/S Berm (Lower): 3: 1
- Side Slope U/S: 2:1
- Stone Pitching on U/S Slope: 1.5 ft (m) thick
- D/S Shingle: 0.5 ft (m) thick
- H.G. Line (Assumed Saturation line):1:5

Spillway

- Length: 350 ft (m)
- Width: 100 ft (m)
- Free Board: ft (m)
- Crest Level: 465.10 ft (m)
- Side slope: vertical wall
- Stone pitching on bed and slopes:1.5 in gabion
- Gabion barrier walls :5 nos
- Design discharge, return period: 3500 cusec, 30 year (cumec)

Outlet structure:

- Discharge: ?
- Length of 12 inch dia, 340 ft long MS pipe with 'strainer' facility in the reservoir **Benefits**
- Surface Well: nil
- Spring: nil
- Kareze: 2 nos
- Tube well: 100 nos
- Additional cultivation: 350 acres
- Farm families: 750

- PC-I for the DAD was yet to be prepared. A topo-survey for design purposes was completed.
- River deposit consisted of sand and silt with breccia/fragment of shale stone. The deposit looked less pervious.
- Thickness of the deposit was inferred to be less than 10 m. Much percolation to the river deposit was doubtful.
- ****
- The DAD was meant to recharge the existing Sharan Karage (30-39.915 N, 67-12.389 E) some 1.5 km downstream. The Karage was excavated in less consolidated silt stone and sandy silt stone. Water was collected from the sandy part of the soft rock layer.
- Down the Karage, beautiful orchard fields were observed.

Record of Field Visit (#25)

Date visited:

02-Oct-2003

Name of site visited:

Khushdil Khan Bund, Rehabilitation and Improvement Project

(not listed in Briefing paper)

District:

Pishin Coordinates (by handy GIS): 30-40.269 N, 67-03.455 N

Persons met:

Descriptions:

Original Component:

- Year of Completion: 1890
- Original Storage Capacity: 23,800 AF (29,345,000 m³)
- (Present Storage Capacity: 6,031 AF (7,436,000 m³)
- Earth Embankment
 - Length = 3,500 ft (1,066.8 m)
 - Height = 38 ft (11.6 m)
 - Pond Height = 31 ft (9.4 m)
- Conveyance System
 - Main Canal: Length=6,800 ft(2.1km), Discharge Capacity=45 Cusecs(1.3cumec)
 - Sarala Canal: Length =30,250 ft(9.2km), Discharge Capacity=25 Cusecs(0.7cumec)
 - Shebo Canal: Length = 70,635 ft(2.2km), Discharge Capacity=20 Cusecs (0.7cumec)
- Rehabilitation works undertaken (Removal of Silt from the reservoir)

- A part of sediment in the reservoir was removed in 2002 for resume the reservoir capacity to some extent.

- Further de-siltation is in consideration.

Proposed Component:

- Cost: Rp.1,008 million
- Construction of a new earth fill dam:
 - Location: some 2,500 ft downstream of the existing bund
 - Dimensions: yet to be detailed
 - Additional storage capacity: 14,500 15,000 AF

- Construction of New outlet/draw-off tower

- Construction of an RCC conduit and off-take channel

- Construction of a new spillway

- Relocation of existing main road from the existing dam crest to the new dam crest downstream

- Raising, remodeling, rehabilitation and improvement of the intake structure
- Provision of flood protection bunds around the proposed reservoir rim
- Rehabilitation of the Tor Murgha Feeder Canal embankments
- Training works of the Timrak Nullah
- Partial demolition of the existing bund
- Development of tube wells and conveyance structures
- Remodeling of 100,000ft of primary and secondary channels.
- Development of on-farm channels for a total length of about 400,000ft
- Provision of agricultural extension services

- Watershed Management through forestation of 100 km2 and range management through fuel and forage generation over 10 km2 with in the catchments area if 1,100 km2 Benefits:

- Storage capacity will be increased enough to meet irrigation water requirement of about 6,500 Acre

<u>S. TAKAHASHI</u>

Record of Field Visit (#26)

Date visited:

02-Oct-2003

Name of site visited:

Sanzali Delay Action Dam, Proposed by JICA F/S (1997) for Stage III construction **District**:

Pishin

Coordinates (by handy GIS): 30-31.312 N, 67-03.708 E Persons met:

Descriptions:

PC-I is yet to be prepared

Cost: Rp.12 million Date of Completion: Catchment and Reservoir (JICA F/S)

- Catchment's Area: 10.4 km²
- River Discharge: 142 m3/sec, 1/100 year
- Storage Capacity: 508,000 m³

- Storage Depth: 36 ft

Components of DAD (JICA F/S)

- Dam type: Homogeneous Earth Fill
- Crest length: 210.0 m
- Height: 14.0 m
- Crest Width: 6.1 m
- Bottom Width: 270 ft (m)
- Side Slope D/S (upper): 3 : 1
- Side Slope D/S Berm (Lower): 3 : 1
- Side Slope U/S: 2:1
- Stone Pitching on U/S Slope: 1.5 ft
- D/S Shingle: 0.5 ft
- H.G. Line (Assumed Saturation line):1: 5

Spillway

- Length: 200 ft
- Width: 50 ft
- Free Board: 5 feet
- Crest Level: rl. 226.10 ft
- Side slope: vertical gabion wall
- Stone pitching on bed and slopes: 1.5 ft thick in gabion wall
- Gabion barrier walls :2 nos.
- Design discharge, return period: 142m³/sec, 100 year

Outlet structure:

- Discharge: 12 cusec
- Length of 12 inch dia, 300 ft long MS pipe with 'strainer' facility in the reservoir **Benefits**
- Surface Well: 5 nos
- Spring: 2 nos
- Kareze: 5 nos
- Tube well: 20 nos
- Additional cultivation: 50 acres
- Farm families: 300

Observations

• The river bed was composed of silty sand with gravel. The permeability of the

##26SanzaliDAD_PSN_02OCT03.doc

unconsolidated material was inferred to be a lower rang of 1x 10⁻³ cm/sec

- The rock formation was composed of silt stone and conglomerate. The silt stone seemed less pervious in a order of 10⁻⁴cm/sec, whereas the conglomerate was considered pervious.
- Due to the nature of less consolidated rock formation, fine material such as silt and clay will be accumulated in the reservoir.

Record of Field Visit (#27)

Date visited:

03-Oct-2003

Name of site visited:

5 flood distribution structures, Nari River (Proposed Mega Project #4 in Briefing paper) *District:*

Sibi

Coordinates (by handy GIS):

See below *Persons met*:

Descriptions:

- Sibi is the second biggest city in Balochistan.
- The Nari river is the largest river in Balochistan, the catchment area of the river: 9296 sq. moles, a maximum discharge: 180,000 cusec during 1982-83.
- Traditionally, earth-filled embankments (Ganda) are constructed across the Nari river before each flood season, to capture flood water into field for irrigation purposes (**Flood distribution**).
- Such constructed earth embankments are intentionally breached once the targeted lands have obtained enough water for cultivation, or left to be breached by natural flood.
- Funds for embankment works are incurred by community itself that is benefited by the embankment, or work itself is done by the community.
- Such communities are requesting the Government to construct permanent structures across the river to capture flood water.
- ***Visits***
- Four (4) sites out of the existing five (5) sites were visited (described in the order from upstream).
- Erri Ganda (29-18.289N, 67-46.849 E): A new embankment was under construction for the second flood season in winter. MPA funded on the work from his own development fund, not from the Government. MPA provided funds in shape of Dozer Hours, which in not enough to meet with requirement, hence the same is included in PC-I to construct the required size if ganda.
- Haji Shaher Ganda (29-15.722N, 67-49.022E): A breached embankment was observed. Flood came this year before new Ganda was constructed, explained.
- **Tool Ganda** (29-13.059 N, 67-51.092 E): A newly constructed but breached embankment was observed. Flood water was successfully captured and distributed to the irrigated area, explained.
- Ghazi Ganda (29-11.256 N, 67-50.092 E): A concrete intake structure was constructed about 20 years ago. Due to a curving location of the river, river water runs into the forefront side bank, leaving much sand sedimentation in the other bank of the river. Farmers on the other side construct an embankment across the river, just downstream of the concrete intake structure to obtain flood water.

Record of Field Visit (#28)

Date visited:

04-Oct-2003

Name of site visited:

Balon Weir Irrigation Scheme(not listed in Briefing paper) District:

Coordinates (by handy GIS): Weir: 29-29.880 N, 67-34.116 E A distribution weir along Dadar canal: 29-29.020 N, 67-36.167 E Persons met:

Descriptions:

Original scheme was constructed in 1963-64 which was badly damaged by the flood of 1986 and then get remodeled in the year of 1990-91

Item

- **Estimated** Cost 1 •
- $\mathbf{2}$ Date of Start •
- 3 Date of Completion •
- 4 Length of Pacca weir •
- $\mathbf{5}$ Length of Rock fill weir •
- 6 Length of Marginal Bund •
- 7Maximum Designed Discharge •
- Discharge of Dhadar Canal 8 •
- 9 Discharge of Inami Canal •
- 10 Length of Inami Main Canal •
- 11 Length of Dhadar Main canal
- C.C.A (Acres 12•
- 13Area under irrigation (Acres)
- 14

The Maximum flood recorded in August 1986 was 250,000 cusec.

Observations

Balon River is a perennial river.

Original Scheme

- Rp. 1.1 mill
- 17-5-1960
- 28-2-1963
- 350ft concrete
- Nil
- 1,600 ft
- 63,000 cusec
- 50 cusec •
- 31 cusec
- 13,000 ft
- 12,300 ft

- Remodeled Schem Rp. 14.24 mill
- 31-1-1988
- 30-6-1991
- 350 ft
- $1,250 \; {\rm ft}$
- 1,00 ft
- 63,000 cusec
- 50 cusec
- 31 cusec
- 13,400 ft
- 12,500 ft
- 16,000 acres
- 8,000 acres
- 800 sq. miles

- 16,000 acres
- 8,000 acres
- Catchment area of Bolan river •
- - 800 sq. miles

##29IsplengiDAD MTG 040CT03.doc

Record of Field Visit (#29)

Date visited:

- 04-Oct-2003 Name of site visited:
- Isplengi DAD (not listed in Briefing paper)

District:

Mastung

Coordinates (by handy GIS): 29-37.458 N, 67-00.895 E Persons met:

Descriptions:

Cost: Rp. 5.56 Million

Date of Completion: under construction to be completed in August 2004 **Catchment and Reservoir**

- Catchment's Area: 31.64 sq. mile (81.0 km²)
- River Discharge: 6,350 cusec, 30 years (179.8 cumec)
- Storage Capacity: 197 AF (242,900 m³)
- Storage Depth: 30 ft (9.1m)

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length: 490 ft (149.4 m)
- Height: 40 ft (12.2 m)
- Crest Width: 20 ft (6.1m)
- Bottom Width: 220 ft (m)
- Side Slope D/S (upper): 2.0:1
- Side Slope D/S Berm (Lower): 3.0:1
- Side Slope U/S: 2.0 :1
- Stone Pitching on U/S Slope: 1.5 ft (0.45m) thick
- D/S Shingle: only on level portion top of counter Berm and top 0.5 thick
- H.G. Line (Assumed Saturation line):1: 5

Spillway

- Length: 400 ft (m)
- Width: 80 ft (m)
- Free Board: 50 ft (m)
- Crest Level: 10 ft (m) below from top of Bund
- Side slope: 1.5: 1
- Stone pitching on bed and slopes: ?
- Gabion barrier walls : 5 nos. size 3' x 5'
- Design discharge, return period: 6,500 cusec, 30 year (179.8 cusmec)

Outlet structure:

- Discharge: 3.5 cusec
- Length of 10 inch dia, 280 ft long MS pipe with 'strainer' facility in the reservoir ${\bf Benefits}$
- Surface Well: 5 nos
- Spring: nil
- Kareze: nil
- Tube well: 95 nos
- Additional cultivation under flood water cultivation: 150 acres (60.7 ha)
- Farm families:

- The construction was commenced in September 2003.
- The less pervious key trench material on the river bed was just placed.

##29IsplengiDAD MTG 040CT03.doc

- On the steep right bank, concrete key walls are to be provided instead of impervious soil material (due to difficult compaction of soil on a steep slope).
- A longitudinal trench along the river bed was seen excavated for installation of outlet MS pipe. The gradient of the MS pipe to be installed is designed to be 1.35/100. Outlet portion of the MS pipe was in a lower elevation that the riverbed.
- In the trench for the MS pipe, a geological section of the river bed was observed, indicating a permeability of a lower side of 10⁻³ cm/sec.
- It was explained a layer of 1 foot is compacted 8 times with a roller of 18 tons.
- It was told that karezes downstream dried up about 15 year back.

Record of Field Visit (#30) – Notes on Discussion

Date visited:

05-Oct-2003 Name of site visited:

Lori Daman DAD (not listed in Briefing paper)

District:

Loralai *Coordinates (by handy GIS):*

Persons met:

Mr. Basgir Tareen Subdivision officer, Irrigation, Loralai

(who participated in a training program on 'Irrigation System Management' hosted by JICA, held in Bangkok, Year 2000)

Descriptions:

Cost: Rp. 6.271 million Date of Completion: under construction Catchment and Reservoir

- Catchment's Area: 5.9 sq. mile (15.1 km²)
- River Discharge: 2700 cusec (cumec)
- Storage Capacity: 152 AF (187,000 m³)
- Storage Depth: 10 ft (m)

Components of DAD

- Dam type: Homogeneous Earth Fill
- Crest length: 2,500 ft (722m)
- Height: 17.50 ft (5.3 m)
- Crest Width: 15 ft (4.5 m)
- Bottom Width: 93.75 ft (28.6 m)
- Side Slope D/S (upper): 2.5 : 1
- Side Slope D/S Berm (Lower): 2.5 : 1
- Side Slope U/S: 2.0 :1
- Stone Pitching on U/S Slope: 9 inch
- D/S Shingle: 4 inch
- H.G. Line (Assumed Saturation line):1: 5

Spillway

Left side

- Length: 100 ft (30.5m)
- Width: 100 ft (30.5m)
- Right side
- Length: 100 ft (30.5m)
- width: 40 ft (30.5m)
- Free Board: 5 ft (m)
- Crest Level: 503 ft (m)
- Side slope: 1:2
- Stone pitching on bed and slopes: 1.5 ft
- Gabion barrier walls :2" x 5"
- Design discharge, return period: 2,700 cusec, 30 year (76.5 cumec)

Outlet structure:

- Discharge: 15 cusec
- Length of 9 inch dia, 150 ft long NS pipe with 'strainer' facility in the reservoir

Benefits

- Surface Well: 15 nos
- Spring: nil
- Kareze: 02 nos
- Tube well: nos

- Additional cultivation: acres
- Farm families: -

Observations (hearing)

It was explained that:

- Less pervious top layer in the reservoir area is to be removed to attain smooth recharge.
- An infiltration pond (100 ft x 30 ft, 50 ft deep) is to be provided downstream of the dam.
- Groundwater level is to be monitored in an 'injection well' to be provided at the downstream.

It was also explained about a village Muslimbad, Quilla Saifullah where;

- The community (20,000 heads) has not allow tube wells to be installed within the area.
- The last prolonged draught has only affected the village to minimal level.
- (location: 75 miles from Loralai to Quetta).

##31Shaghail&IIDAD QTA 100CT03.doc

Record of Field Visit (#31) Date visited:

10-Oct-2003

Name of site visited:

Shaghai-I & II DAD (#109 ans #110 listed in Briefing paper)

District:

Quetta Coordinates (by handy GIS): Shaghai I: 30-12.710 N, 67-04.212 E Shaghi II: 30-12.870 N, 67-04.266 E

area of observation hole

Persons met:

Mr. Qotobu Khar, subdivional offier, I&P dep., Quetta Mr. Abdul Jabbar, Sub. Engineer, I&P, Quetta Mr. Jalal-ud-Din Qureshi, Hydrogiologisy/Dty Director, PCRWR **Descriptions:**

	Shaghai-I	Shaghai II							
Cost: Rp. million	6.41	4.08							
Date of Completion:	1995-96	1995-96							
Catchment and Reservoir									
- Catchment's Area:	2.89sq.mile(7.4 sq.km)	1.40sq.mile(3.6 sq.km)							
- River Discharge:	2100 cusec(59.5cumec)	1200 cusec (34.0 cusec)							
- Storage Capacity:	309 AF (380,000 c.m)	168 AF (207,000 c. m)							
- Storage Depth:	40ft (12.2 m)	30 ft (9.1 m)							
Components of DAD									
- Dam type:	Homogeneous Earth Fill	Homogeneous Earth Fill							
- Crest length:	800ft (242.2 m)	450ft (45.4 m)							
- Height:	50ft (15.1 m)	40ft (12.1 m)							
- Crest Width:	20ft (6.1 m)	20ft (6.1 m)							
- Bottom Width:	315ft (95.4 m)	220ft (66.6 m)							
- Side Slope D/S (upper):	3.5:1	3.0:1							
- Side Slope D/S Berm (Lower):	3.5:1	-							
- Side Slope U/S:	2:1	2:1							
- Stone Pitching on U/S Slope:	1.5ft (0.45 m)	1.5ft (0.45 m)							
- D/S Shingle:	0.5ft (0.15 m)	0.5ft (0.15 m)							
Spillway									
- Length:	100ft (30.3m)	439ft(132.9 m)							
- Width:	100ft (30.3 m)	30ft (9.1m)							
- Free Board:	-	-							
- Crest Level:	464.5ft (141.0 m)	470.2ft (142.4 m)							
- Side slope:	0.5:1	1:1							
- Stone pitching on bed	non	gabion							
- Gabion barrier walls	non	-							
- Design discharge (return	2100cusec	1200cusec							
period):									
Outlet structure:									
- Discharge:	-	-							
- Length of inch dia, ft	6 inch dia; 370ft long; GI pipe	6 inch dia; 360ft lomg GI							
long pipe with 'strainer'		pipe							
facility in the reservoir									
Benefits	for the Cantonment area	for the Cantonment area							
Observations:	• The reservoir was almost	• The dam is located							
• It is said both Shagai I	empty.	just adjacent to							
and II was recharging the	• A small pond was	Shaghai I DAD;							

observed at the bottom of

some 300 m apart.

##31ShaghaiI&IIDAD QTA 10OCT03.doc

MNW-QA-4; Groundwater level of which rose from • Nov-89, claiming due to dam construction.

- MNW-QA-4 is located near Habib nallha (river).
 Habib Dara I & II DAD were constructed 1972 and 93 respectively.
- No DAD constructed in or around '89 has been identified.

the reservoir. The bottom of the reservoir was covered with clayey material due to siltation.

- Outlet pipe and the surrounding protection/filter stone were exposed in the reservoir. NO serious damage was seen.
- It was judged sediment load was not so high.
- Discharging pipe at the downstream was protected /covered by stone.
- Both slopes of the dam body were nicely lined with stone pitching on U/S and shingle on D/S.
- Reservoir water monitoring poles were observed.

The reservoir was almost empty too.

- No 'berm' on the D/S slope was observed due to low dam height, explained.
- Both slopes of the dam body were nicely lined.
- At the toe of the dam, small gravel mound for toe drain was observed.
- At the discharging ٠ pipe outlet, were observed а sedimentation pit (2x4.5 ft, 4.5 ft deep, leading а canal (1x0.75ft, 20ft long and infiltration pond (15x15ft) filled with pebble/bolder.
- The infiltration facility was partially broken and was not properly cleaned.
- Down the infiltration pit, several trench for recharging were observed.

Record of Field Visit (#32)

Date visited:

10-Oct-2003

Name of site visited:

Ziargai Artificial Groundwater Recharge Pilot Scheme(not listed in Briefing paper) *District:*

Quetta

Coordinates (by handy GIS): 30-27.874 N, 67-07.677 E

Persons met:

Mr. Abdul Jabbar, Sub. Engineer, I&P, Quetta

Mr. Jalal-ud-Din Qureshi, Hydrogiologisy/Dty Director, PCRWR

Descriptions:

- Balochistan Minor Irrigation and Agricultural Development
- Funded by: WB, KfW, GoPakistan; Dutch Government for TA
- Component (from the Final report prepared in 1990):
- A. RECHARGE WORKS (construction undertake in 1986)
- The diversion structure, a sluice and off-take weir for 2-year flood, whole structure for 25-year flood, with a free board for 100-year flood.
- The guide bund and chute
- The storage reservoir (72,000qu.m) with outlet pipe of 305 mm dia discharging 0.23 cumes that was meant to empty the reservoir within 24 hours.
- The recharge area (Zigzag channels of about 5200 m)

B. MONITORING WORKS (undertaken from 1984 to 1987)

- Rainfall monitoring gauge (1986- 1987)
- Flow and water level (1986 1987)
- Soil moisture status (1986 1987)
- Groundwater
- Dug Well (1984 1987)
- Preliminary Results ((from the Final report prepared in 1990)
- A. RAINFALL ANDRUNOFF
- Quote, "One interesting feature of rainfall events is the importance of antecedent wetness conditions. The third event produced the largest amount of runoff despite arising from a rainfall event of significantly lower quantity and intensity. This s because it was preceded by a considerable period of wet weather which left the surface soil moisture conditions closer to saturation than the other events. This can be indexed by an antecedent precipitation index (API) which is designed to reflect the rainfall over the previous several days", unquote.
- B. SOIL MOUSTURE STATUS
- Quote,"The from seems to have reached 2-3 metre depth after 1 month, 5-6 metre after 3-months, and 6-8 metre after 4 months. This would seem to indicate a rate of movement of the front of the order of 1.5-2 metre per month or 20 metre per year. If this is an indication of the percolation rate, then we may be talking in terms of recharged water taking 4 years to reach the ground table. Hydraulic conductivity increased with moisture content, so that this time may reduce considerably over a long period encompassing several recharge events", unquote.
- C. GROUNDWATER
- Quote, "the groundwater table in this part of the Quetta valley is falling due to excessive abstraction. The fall appears to be of the order of 3 metre per year, although the further development of wells should increase this rate," unquote.

- The pilot project was totally abandoned.
- Reservoir capacity was felt too small (72,000 qu.m).
- Bottom out let was felt too small (0.302 m dia).
- It was thought on the site that: major part of 2-year flood went through sluice weir to

##32ZiargaiArtificialGroundwaterRecharge QTA 10OCT03.doc

downstream. Only the maximum of 72,000 qu.m was stored in the reservoir, only a part of the stored water contribute recharging the groundwater, it seemed to be.

- At the bottom of the zigzag channel, thin silty -clayey sediment layer was seen, which might have reduced the infiltration rate.
- It was felt on site major part of flood water ran in to the downstream side, not contributing in recharging groundwater.
- It was felt on site, a delay action dam with a properly designed discharging pipe, and facility for recharging such as zigzag channel or infiltration pond would have been useful.



##33OnFarm PilotFarm Bandat QTA&Mastung 14OCT03.doc

Record of Field Visit (#33)

Date visited:

10-Oct-2003

Name of site visited: On farm Management, QTA Pilot Farm for trickle irrigation, Mastung Bandat irrigation Site in Mastung

District:

Quetta, Mastung *Coordinates (by handy GIS):*

Persons met:

Mr. Abdul Salam Baloch, Secretary to Agriculture, Cooperative, Food Department

Descriptions:

• Detail record on the site visit will be prepared by a team member for water utilization

Observation as a member in charge of water resources is as follows.

- "Bandat" is a series of 1m-high-earth-embankment meant for lands being inundated within 'Bandat'. Water is diverted from small nullah (rivers) in to a land squire where a Bandat obstructs water flow resulting in inundation of the land squire and moistur-ing the land for forming; then the water breaches a part of Bandat of the land squire, flows into a land squire downstream side. This process continues till flood water finally reaches the lowest part, or water exhausted itself.
- Since the Bandat is made of earth material, parts of Bandat are inevitably breached every year, requiring every year repair.
- Band is constructed across a river to divert water to lands, whereas Bandat is constructed on land to obstruct entered water in land from rapidly flowing down. Contour band may be a similar function to Bandat.
- * * *
- In addition, trickle irrigation seems to be laborious system to unskilled farmers.
- The end of Record

添付資料 - 6 収集資料リスト

Preparatory Study on Flood Utilization Development in Balochistan Collected Report & Data

	-				1				,	,		,	,									
Name of Collector			Noda	Noda	Noda	Noda	Noda	Noda	Noda				Shinmura	Noda	Shinmura	Shinmura	Noda	Study	team	Study	team	Study team
Translation to English			•	I	I	1	ı	I	1				I	I	1	1	1			•		ı
Language			English	English	English	English	English	English	English				English	English	English	English	English	English		English		English
AGENCY/ SOURCE			Planning Commissio	Planning Commissio	Planning Commissio	Planning Commissio	Finance Division	Statistics Division	Finance Division				P&D Dept.		P&D Dept.	P&D Dept.	Extension Directorate	P&D Dept.		P&D Dept.		P&D Dept.
YEAR			2001	2003	2002	2003		2002	2002				1998	2003	2003	2002	2002	1997		1997		1997
CONTENTS		Policy and Statistics at National Level	Long and medium term development plan of Pakistan	Annual Plan of economic framework and public sector development programme	Annual plan of public sector development programme	Annual plan of public sector development programme	List of projects under Foreign assistance	National statistics of Pakistan	National statistics on economics of Pakistan		Policy and Statistics at Provincial Level		Development policy and strategy of Balochistan Province	White paper budget	List of projects for public sector development programme	Development Statistics of Balochistan	Agricultural statistics in Balochistan Province	Statistics on distict profile		Statistics on distict profile		Statistics on distict profile
VOLUME			421 pages	120 pages	61 pages	85 pages	42 pages	712 pages and notes	179 pages				122 pages	35 pages	101 pages and annexes		172 pages	88 pages and	annexes	82 pages and	annexes	107 pages and
TITLE OF REPORT / DATA			Ten Year Perspective Development Plan 2001-11 and Three ¹ Year Development Programme 2001-04, Islamabad,	Annual Plan 2003-04, Islamabad June, 2003, Government of Pakistan	Public Sector Development Programme, 2002-2003, June 1 2002. Government of Pakistan	Public Sector Development Programme, 2003-04, June, 2003, Government of Pakistan	Estimates of Foreign Assistance 2003-2004, Government of Pakistan	Pakistan Statistical Year Book 2002, Federal Bureau of Statistics, Government of Pakistan	Economic Survey 2001-2002, Government of Pakistan			Government	9th Five Year Plan 1998-99 to 2002-03, Province of Balochistan, Planning and Development Department,	GOVERNMENT OF BALOCHISTAN White Peper Budjet [2003-2004	Public Sector Development Program 2003-04, June 2003, Government of Balochistan	Development Statistics of Balochistan 2000-01, Bureau of Statistics, Planning & Development Department	Agricultural Statistics Balochistan 2001-02, Statistical Wing, Directorate General Agriculture (Extension)	Killa Abdullah, A District Profile, Bureau of Statistics,	Government of Balochistan	Pishin, A District Profile, Bureau of Statistics, Government	of Balochistan	Quetta, A District Profile, Bureau of Statistics, Government
Ref No. (PBL-**-01)			JST-PN-01	JST-PN-02	JST-PN-03	JST-PN-04	JST-PN-05	JST-PN-06	JST-PN-07				PBL-PP-01	PBL-PP-01'	PBL-PP-02	PBL-PP-03	PBL-PP-04	PBL-PP-05	_	PBL-PP-06		PBL-PP-07

1/11
	_	_		_	_	_	_	_		_			_		_	_	_		_	 			_		_	_	_		_		
J	Name of	Collector	Study	team	Study	team	Study	team	Study	team		Noda		Noda		Noda		Noda				Takahasi	Takahasi		Takahasi		Takahasi				
E	I ranslation	to English	ı				•		I			•		•		•		I				I	•		•		ı				
	Language		English		English		English		English			English		English		English		English				English	English		English		English				
	AGENCY/	SOURCE	P&D Dept.		P&D Dept.		P&D Dept.		P&D Dept.			WB	Islamabad	WB	Islamabad	ADB	Islamabad	ADB Islamahad	TOTALLAUAU			Ministry of W&P	United	Nations	PCRWR		GSP				
	YEAK		1997		1997		1997		1997			2002		2002		2003		2003				I	2001		1993		1994				
	CONTENTS		Statistics on distict profile		Statistics on distict profile		Statistics on distict profile		Statistics on distict profile			Assistance strategy for Pakistan		Poverty in Pakistan: Vulnerability, Social Gaps,	and Dynamics	Assistance strategy for Pakistan		Statistics on economics		Water Resources & Facilities		Guidebook of Ministry of Water and Power	Guidebook on water conservation		Brochure of Pakistan Council of Research in	Water Resources (PCRWR)	Publication catalogue		Daner on current status issues and future	r aper ou current status, issues and ruture strateores in Pakistan	
TOLINE	VULUME		60 pages and	annexes	66 pages and	annexes	52 pages and	annexes	83 pages and	annexes		38 pages and	annexes	169 pages		81 pages		33 pages				46 pages	96 pages		24 pages		34 pages		73 nare e	22 pages	
TITI L'OF BEDORT / D'ATA	IIILE OF KEPOKI / DAIA		Mastung, A District Profile, Bureau of Statistics,	Government of Balochistan	Kalat, A District Profile, Bureau of Statistics, Government	of Balochistan	Khuzdar, A District Profile, Bureau of Statistics,	Government of Balochistan	Kech, A District Profile, Bureau of Statistics, Government	of Balochistan	Donor	Pakistan Country Assistance Strategy Fy03-05, World Bank		Pakistan Poverty Assessment, World Bank		ADB Pakistan Sector Assessment Review, Asian	Development Bank, October 2003	ADB Pakistan Economic Update (July 2002 - June 2003), A sian Develonment Bank Auonst 2003	(ASIAIL DOVOIDPILIAILY DAILY, AUGUST 2003		National Water Resources	Ministry of Water and Power, Government of Pakistan	Water Conservation: A Guide to Promoting Public	Awareness, Water Resources Series No.81, Economic and Social Commission for Asia and the Pacific, United Nations	Pakistan Council of Research in Water Resources	Islamabad, August 1993	Publication Catalogue of Geological Survey of Pakistan	(1985 to 1994), Geological Survey of Pakistan, 1994, Ministry of Detrolomy and Moturel Decourses	Water Cumply and Cumitation in Dabietan Current Status	Water Suppry and Sumtation in Fakistan, Current Status, Issues and Future Strategies Multi-donor Support Unit	(MSU), October 2001
-143- U	Ket No.	(PBL-**-01)	PBL-PP-08		PBL-PP-09	_	PBL-PP-10	_	PBL-PP-11	_		PBL-PP-12		PBL-PP-13	_	PBL-PP-14		PBL-PP-15				PBL-NW-01	PBL-NW-02		PBL-NW-03	_	PBL-NW-04		PRI_NW/_05	CO- M NI-TIG J	

Name of Collector		Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi
Translation to English		I	1	1	1	1	I	1	1	1	1	I
Language		English	English	English	English	English	English	English	English	English	English	English
AGENCY/ SOURCE		I&P Dept. and PCRWR	I&P Dept.	PCRWR	WRRC in PCRWR	Halcrow, Euroconsult	I	I&P Dept.	I&P Dept.	WRRC in PCRWR	WRPD&M Directorate in I&P Dept.	WRPD&M Directorate in I&P Dept.
YEAR		2001	2000	2003	2003	1990	ı	2002	2000	1995	2002	2002
CONTENTS		Monitoring and Evaluation Report on Groundwater Exploitation inBalochistan	Study Plan of Impact Evaluation on Mauhsar Delay Action Dam	Study Plan of Enhancement and Management of Groudwater Resources in Balochistan	Program on Groundwater Recharge Watershed Management, Monitoring at Margat Area with the Leaky Dam	Study report on artificial groundwater recharge	INTERNAL REPORT, not for outside distribution, on preliminary examination of economic viability of artificial groundwater	Project implementation plan and cost estimate for Dargai DAD	Project implementation plan and cost estimate for Torkhezai DAD	Report on survey and evaluation on hydraulic relationship between dam and karezes	Report on investigation of groundwater	Report on investigation of groundwater
VOLUME		25 pages and tables	7 pages	27 pages	15 pages	48 pages and tables	33 pages and tables	ı	1	46 pages	19 pages and tables & figures	20 pages and tables
TITLE OF REPORT / DATA	Provincial Water Resources, Balochistan	Monitoring and Evaluation Report on Pilot Phases of Groundwater Exploitation through 250 Windmills in Drought Stricken Areas of Balochistan, Water Resources Research Centre, Quetta, November, 2001	PC-II; Impact Evaluation Study of Mauhsar Delay Action Dam in Conserving Water Resources of Balochistan, June 2000 Bureau of Water Resources	PC-1 Proforma for Enhancement and Management of Groudwater Resources in Balochistan, Pakistan Coubcil of Research in Water Resources Islamabad, May 2003	Report on Leaky Dam for Groundwater Recharge Watershed Management, Monitoring Program at Margat Area, District Ouetta, Balochistan, September 2003, Water Resources	Balochistan Minor Irrigation and Agricultual Development Project: ARTIFICIAL GROUNDWATER RECHARGE Final Report Part-B, Vol:3 and Vol:4, Halcrow-ULG	Balochistan Minor Irrigation and Agricultual Development Project: ARTIFICIAL GROUNDWATER RECHARGE: A preliminary examination of economic viability; INTERNAL	PC-I for Construction of Dargai Delay Action Dam, Drought Emergency Relief Assistance Programme (DERA), January 2002, Irrigation Division, Pishin	PC-I for Construction of Torkhezai Delay Action Dam, February 2000, Loralai Irrigation Division	Study on Hydraulic Relationship between Pechi Dam Reservoir and the Adjacent Karezes using Isotopic and Chemical Techniques, 1995, Water Resources Research	Balochistan Groundwater Availability and Future Planning of Quetta Valley (Southern Part) - Inventory of Watering Points - Basic Data Series-1 (Volume-1), Water Resources Planning Development & Monitoring Directorate,	Balochistan Groundwater Availability and Future Planning of Quetta Valley (Northern Part) - Inventory of watering Points - Basic Data Series-I(Volume-II), Water Resources Planning Development & Monitoring Directorate, March,
Ref No. (PBL-**-01)		PBL-PW-01	PBL-PW-02	PBL-PW-03	PBL-PW-04	PBL-PW-05	PBL-PW-06	PBL-PW-07	PBL-PW-08	PBL-PW-09	PBL-PW-10	PBL-PW-11

Name of Collector	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	Takahasi	All members	Takahasi	Takahasi	
Translation to English	I	1	1	I	1	1	1	1	1	1	
Language	English	English	English	English	English	English	English	English	English	English	
AGENCY/ SOURCE	Halcrow	Gov. of Balochistan	I&P Dept.	I&P Dept.	Water Wing WAPDA	Federal Flood Commissio	NARC/PAR C Islamabad	I&P Dept.	I&P Dept.	P&D Dept	
YEAR	1996	1985	2002	ı	2002	1998	2003	2003	2003	1997	
CONTENTS	Report on groundwater resources availability estimation	Design Report on groundwater monitoring programme	Proposal for strengthening & modernization of groundwater network in Balochistan	Statistics of river and climatological data of Balochistan	Data of projects and programme for development	Study on flood management of hill torrents in Pakistan	Remote sensing application for landcover / Landuse analysis	Present condition and situation in relation to Delay Action Dams in Balochistan	Wali Dad Delay Action Dam Plan under Ground Water Recharge of Pishin, Quetta, Mastung and	Data of rivers and climate in Balochistan	
VOLUME	122 pages	I	12 pages	538 pages	99 pages	62 pages and figures	60 pages	main text and annexes	86 pages	478 pages	
TITLE OF REPORT / DATA	Balochistan Groundwater Resource Reassessment, Final Report Volume 1 Main Report, January 1996, Halcrow Rural Management, Asian Development Bank	Ziargai Groundwater Recharge Pilot Scheme, Detailed Design Report, Baluchistan Minor Irrigation and Agricultural Development Project, Quetta, November, 1985	Proposal for Project Concept Clearance, Water Resources Planning Development & Monitoring Directorate, Dec.	Hydrological Yearbook 2001, River and Climatological Data of Balochistan, Water Resources Planning Development & Monitoring Directorate	Water Resources and Hydropower Development Vision - 2005, Pakistan Water and Power Development Authority,	Master Feasibility Studies for Flood Management of Hill Torrents of Pakistan Umbrella PC-I, November 1998, National Engineering Services Pakistan (PVT) Ltd., Ministry	Spatial Analysis of Selected Watershed Areas Using RS and GIS Techniques, Water Resources Research Institute in Collaboration with JICA	Briefing Paper for JICA Preparatory Study Team on Flood Water Utilization Development in Balochistan Province Delay Action Dams, September, 2003, Irrigation & Power	PC-I/ Estimate (Revised), Construction of Wali Dad Delay Action Dam in Hazar Ganji Area District Quetta, Irrigation	1997 Annual Report, River and Climatological Data of Balochistan, Bureau of Water Resources	
Ref No. (PBL-**-01)	PBL-PW-12	PBL-PW-13	PBL-PW-14	PBL-PW-15	PBL-PW-16	PBL-PW-17	PBL-PW-18	PBL-PW-19	PBL-PW-20	PBL-PW-21	

Ref No. (PBL-**-01)	TITLE OF REPORT / DATA	VOLUME	CONTENTS	YEAR	AGENCY/ SOURCE	Language	Translation to English	Name of Collector
			Irrigation					
PBL-IR-01	写真集 バキスタンの農業・農村と水、2001年3月	69頁	パキスタンの農業・農村と水に関係する写真と 解説	2001	JICA清水 専門家	日本語	ı	野田
PBL-IR-02	PAKISTAN 国情・農業・灌漑、2003年6月	63頁と図表	バキスタンの国情・農業・灌漑に関する解説と データ	2003	JICA清水 専門家	日本語	1	野田
PBL-IR-03	On-farm Water Management Demonstration Centres -	14 pages and 14	National guideline for establishment of on-farm		Ministry of	English	1	Noda
	Handbook and Records, Federal Management Cell, Provincial Directorates of OFWM, FATA, FANA & ICTA, Ministry of Ecod Amiculture and Connectives	forms	water management demonstration centres		Food, Agri. and Conversitive			
PBL-IR-04	PC-1 for On-farm Warer Management Balochistan (Japan	20 pages and	Project implementation plan and cost estimate	1991	Agriculture	English	-	Noda
	Assisted), Agriculture Department, September 1991	annexes	IOT ON-IAITI WARET MANAGEMENT IN BAIOCHISTAN		Dept.			
PBL-IR-05	Balochistan Community Irrigation and agriculture Project, Implementation Completion Report, Volume II, Appendices, June 2002, Halcrow - Euroconsult		Key information of schemes	2002	I&P Dept.	English	1	Noda
			Agriculture		5			
PBL-AG-01	Agriculture Statistics of Pakistan 2000-01, Ministry of Food, Agriculture and Livestock, Government of Pakistan	289 pages	National statistics on agriculture of Pakistan	2001	Economic Wing	English	ı	Noda
PBL-AG-02	I. Cost of Product per Acre, II. Monthly Comparison of	I: 6 pages,	Data of statistics on agro-economy	2003	Agriculture	English	ı	Noda
_	Wholesale Prices of Onion (dry) of Different Markets in Delvicion for the Veer 2002 III Monthly Wholesale Prices	II: 1page, III: 14 magas			Economics			
	of Agriculture Commodities and Livestock Products, 1990~2003	11 has			Marketing Directorate			
PBL-AG-01	Research and Development Achievements of PARC 2000- 2001, Directorate of Planning, Pakistan Agricultural	25 pages	Explanation of gricultural research and development projects by PARC	2002	PARC	English	1	Noda
PBL-AG-03	Area Development Programme Balochistan (ADPB), Achievements of the Project for the year 2002, UNDP	18 pages	Briefing paper on projects overseen by UNDP and Government of Balochistan	1	UNDP	English	I	Noda
PBL-AG-04	Area Development Programme Balochistan (ADPB), Targets of the Project for the year 2003, UNDP	8 pages	Briefing paper on projects to be overseen by UNDP and Government of Balochistan	-	UNDP	English	1	Noda
PBL-AG-05	Area Development Programme Balochistan (ADPB), Achievements of the Project up to May 2003, UNDP	18 pages	Briefing paper on projects overseen by UNDP and Government of Balochistan	-	UNDP	English	1	Noda
PBL-AG-06	Area Development Programme Balochistan (ADPB), A Working Paper Outlining Achievements of the Project (for	10 pages	Briefing paper on projects overseen by UNDP and Government of Balochistan	1	UNDP	English	1	Noda

Name of Collector		Takahashi	Takahashi	Takahashi	Takahashi		Koga	Koga	Koga	Koga
Translation to English		1	-	1	-		1		1	1
Language		English	English	English	English		English	English	English	English
AGENCY/ SOURCE		SAMPAK	SAMPAK	NEC	CAMEOS		Agricultural Engineering Dept.	Agricultural Engineering Dept.	Agricultural Engineering Dept.	Agricultural Engineering Dept.
YEAR							2003	2003	1983	2003
CONTENTS	Consulting Company	Company brochure	Company brochure	Company brochure	Company brochure	Construction & Machinery	List of number of bulldozer in each district, owned by Agricultural Engineering Dept.	 List of equipment supplied by Japan's grand aid including KR2, 2) List of number of bulldozer classified into workable, non- workable, and scrap, 3) List of all the construction equipment, 4) Rental charge of the bulldozer in each purpose, 5) Organization chart of Agricultural Engineering Dept, 6) Annual budget, 7) Organization chart of each repair workshop, 8) Number of facilities installed and staffs in repair workshop, 9) Method of daily basis of each equipment, 10) Information on the technical training center 	List of number of each equipment which was distributed to each department	Each proposed scheme and proposed budget, which were proposed to P&D Dept. by Agricultural Dept.
VOLUME		13 pages	-	1	55 pages		1 page	12 pages	3 pages	2 pages
TITLE OF REPORT / DATA		Introduction to Services Rendered by SAMPAK Material Testing Laboratory	Highway Engineering, Bridges, Material & Soil Testing, Survey and Mapping Work	National Engineering Corporation Pakistan	Profile of the Firm, Cameos Consulting Engineers, Architects and Planners		District Wise Distribution of Bulldozers	All the data prepared by Agricultural Engineering Dept., in accordance with the detailed questionnaire	Subject: Procurement of Graders and Bulldozers under Japanese Grand and their Distribution, dated the 29th March, 1983	10th Five Year Plan 2003-2008
Ref No. (PBL-**-01)		PBL-CC-01	PBL-CC-02	PBL-CC-03	PBL-CC-04		PBL-CM-01	PBL-CM-02	PBL-CM-03	PBL-CM-04

reparatory Study on Flood Utilization Development in Balochistan Collected Report & Data	•
---	---

Name of Collector	Koga	Koga	Koga	Koga	Koga	Koga	Koga	Koga	Koga
Translation to English	ı 		I	I	1	1	-	1	-
Language	English	English	English	English	English	English	English	English	English
AGENCY/ SOURCE	Agricultural Engineering Dept.	Agricultural Engineering Dept.	Agricultural Engineering Dept.	Agricultural Engineering Dept.	I & P Dept.	I & P Dept.	I & P Dept.	I & P Dept.	I & P Dept.
YEAR	2003	1982	2002	I	2003	2003	2003	2003	2003
CONTENTS	1	Safety, Maintenance recommendations, Walk- Around inspection, Fuel and Iubricant specifications, Lubrication and maintenance chart, Every 10 service hours or daily, Every 50 service hours or weekly, Every 100 service hours or 2 weeks, Every 250 service hours or monthly, Every 500 service hours or 3 months, Every 1000 service hours or 6 months, Every 2000 service hours or 1 year, When required, Refill capacities, G.E.T. bolt torques, Serial number locations			List of all the machineries owned by I & P Dept.	List of bulldozer D6D, which will be got repair during 2002-2003	List of all the machineries installed in repair workshop, which were installed by USAID in 1986	List of working staffs in repair workshop	List of drilling rigs and crane owned by I & P Dept.
VOLUME	14 pages	39 pages	2 pages	3 pages	2 pages	l page	3 pages	4 pages	1 page
TITLE OF REPORT / DATA	Each brief List proposed by 10th Five Year Plan 2003-2008	Lubrication & Maintenance Guide, D&D Tractors	Minutes of the Meeting of the Committee Held on 15th July . 2002 at 9:00 A.M. in the Office of the ACS (Dev.) to Consider Creation of Engineering Authority Balochistan	Organogramme Balochistan Agricultural Engineering Authority	Detail of Machinery Available with Department	List of Dozer Catter Piller D6D will be got repair under PSDP 2002-2003	List of Machinery Installed in Irrigation Workshop Quetta	Seniority List of Staff in respect of Deputy Director W/S G.W.D.DIR: QTA.	List of Machinery in Respect of Deputy Director Drilling
Ref No. (PBL-**-01)	PBL-CM-05	PBL-CM-06	PBL-CM-07	PBL-CM-08	PBL-CM-09	PBL-CM-10	PBL-CM-11	PBL-CM-12	PBL-CM-13

Development in Balochistan	& Data
Utilization	ed Report
on Flood	Collecto
Study	
Preparatory	

Name of Collector	Koga	Koga	Koga	Koga	Koga	Koga
Translation to English	I		1	1	1	1
Language	English	English	English	English	English	English
AGENCY/ SOURCE	I & P Dept.	I & P Dept.	I & P Dept.	I & P Dept.	I & P Dept.	I & P Dept.
YEAR	2003	2003	2003	2003	2003	2003
CONTENTS	Annexure=B: Summary of Cost Estimate, Annexure=C: Detailed Cost Estimate including quantity calculation	•	1. Notice invitation tender, 2. Tender form, 3. Notice invitation tenders issued vide this office inviting tenders, 4. Letter of approval of tender documents, 5. Comparative statement, 6. Letter of approval of rates, 7. General rules and directions for the guidance of contractors	1.Notice invitation tender, 2.Instruction to tenders, 3.Tender, 4.Forms, 5.Conditions of contract, 6.Specifications and technical provisions	-	1
VOLUME	32 pages	5 pages	29 pages	Approx. 50 pages	1 page	1 page
TITLE OF REPORT / DATA	Annexure=B (General abstract of cost) and C (Detailed estimate), PC-I/Estimate Construction of Wali DAD Delay Action Dam in Hazar Ganji Area District Quetta	Data of Bidding Procedure	Contract Documents for Construction of Wali DAD Delay Action Dam financed by Pakistan Government Fund	Tender Documents for Construction of Munjro Check Cum Diversion Dam District Chagai financed by ADB fund	Organization Chart of Water Resources Planning, Development and Monitoring Directorate	Detail of Dozer Catter Piller Owned by Irrigation and Power Department Balochistan
Ref No. (PBL-**-01)	PBL-CM-14	PBL-CM-15	PBL-CM-16	PBL-CM-17	PBL-CM-18	PBL-CM-19

Name of Collector	Koga	Koga	Koga
Translation to English	,		
Language	English	English	English
AGENCY/ SOURCE	Government of Baluchistan	Government of Baluchistan	Government of Baluchistan
YEAR	1998	1986	1986
CONTENTS	 Carriage, 2.Loading, Un-loading and stacking, 3. Earth work, 4.Dismantling(Demolition), 5.Plain and reinforced concrete, 6.Prestressed concrete, 7.Pile foundation concrete, 8.Damp proof course and water proofing, 9.Cement concrete block masonry, 10.Cement concrete hollow block masonry, 11.Brick work, 12.Stone masonry, 13.Roofing, 14.Floring, 15.Finishing, 16. Wood work, 17.Painting and varnishing, 18.Lining of canals, 19.Protection and diversion works, 20.Outlets, 21.Road and road structures, 22.Sheet piling, 23.Plumbing, sanitary installations and gas fittings, 24.Surface drainage, 25.Sewerage, 26.Sinking of wells, 30.Miscellaneous, 31.Electrical installations, and Basic Data comprising material price, labor wage and rental charge of equipment 	Chapter I :Definitions and terminology, Chapter II : Water, Chapter III :Cementing materials, Chapter IV :Clay bricks and tiles, Chapter V :Special tiles, Concrete tiles, Glazed titles, Slate tiles, Chapter VI :Aggregate and inert materials, Chapter VI : Aggregate and inert materials, Chapter VI : Stone, Chapter VII : Timber, Chapter VI : Stone, Chapter VII : Cons, Chapter VII : Santary appliances and fittings, Chapter XIV : Santary applicances and fittings, Chapter XIV : San	 Chapter 16. Carriage and materials, Chapter 17. Earthwork, Chapter 18. Dismantling and preparation of site, Chapter 19. Mortars, Chapter 20. Concrete, Chapter 21. Brickwork, Chapter 22. Stone masonry, Chapter 23. Roofing, Chapter 24. Flooring, Chapter 25. Surface renderings, Chapter 26. Woodwork, Chapter 27. Painting and varnishing, Chapter 28. Lining of canals, Chapter 29. Piles and pile driving, Chapter 30. River
VOLUME	Approx. 300 pages	Approx. 200 pages	Approx. 560 pages
TITLE OF REPORT / DATA	Composite Schedule of Rates 1998 Volume-I, July 1998	Composite Schedule of Rates 1986, Specifications, Part I, Construction Materials	Composite Schedule of Rates 1987, Specifications, Part II, Execution of Works
Ref No. (PBL-**-01)	PBL-CM-20	PBL-CM-21	PBL-CM-22

9/11

.

Ref No.	TITLE OF REPORT / DATA	VOLUME	CONTENTS	YEAR	AGENCY/	Language	Translation	Name of
PBL-CM-23	Profile - MOOSA JAN - Government Contractor	Approx. 100 pages	A.Affidavits, B.Renewal, C.Pakistan Engineering Council, D.Income tax certificate, E.Bank statements, F.List of technical staffs and other personal managerial staffs, G.List of machinery, H. Work orders, I.List of work completed,	1	SUUKCE HAJI MOOSA JAN (Contractor)	English	-	Koga
PBL-CM-24	Abstract of Machinery Received for Communication and Works Department	1 page	aualification. List of machinery owned by C&W dept.	2003	Communica tion and Works	English	1	Koga
PBL-CM-25	List of Machinery and Equipment	4 pages	List of machinery and equipment with present status, owned by C&W dept.	2003	Communica tion and Works	English	ı	Koga
PBL-CM-26	Hire Charge of each Equipment	1 page	Rental charge list of each equipment	2003	Communica tion and Works	English	1	Koga
PBL-CM-27	Machinery (Rig Dozers and Heavy Machinery)	l page	List of machinery owned by Public Health Engineering Dept.	2003	Public Health Engineering	English	1	Koga
PBL-CM-28	PC-I for Procurement of Rigs, Spare Parts, Tools, Accessories	17 pages	-	2003	Public Health Engineering	English	ı	Koga
PBL-CM-29	PC-I for Procurement of Spare Parts of Rigs and Stainless Steel Screen Pipes for Tubewells	17 pages	-	2003	Public Health Engineering	English	ı	Koga
			References Supplied by JICA Tokyo					
PBL-JI-01	「地下水涵養ダム計画調査」主報告書、平成9年6月、国際 協力事業団	235 頁と統付資 料	地下水涵養ダム計画に係る開発調査	1997	JICA	日本部	1	調査団
PBL-JI-02	Survey and Evaluation of Delay Action Dams in Balochistan Water Resources Research Centre Quetta	28 pages and figires	Report on survey and evaluation of delay action dams	1989	WRRC in PCRWR	English	1	Study team
PBL-JI-03	Research Study on Survey and Evaluation of Delay Action Dams in Balochistan, Water Resources Research Centre Quetta	47 pages and tables & figures	Report of reseach study on survey and evaluation of delay action dams	47 pages and tables & figures	WRRC in PCRWR	English	1	Study team

Ref No. (PBL-**-01)	TITLE OF REPORT / DATA	VOLUME	CONTENTS	YEAR	AGENCY/ SOURCE	Language	Translation to English	Name of Collector
PBL-JI-04	Report on Delay Action Dams as Means for Artificial Recharge in Balochistan, Pakistan Council of Research in Water Resources	7 pages and tables	Brief paper on groundwater recharge with Delay Action Dams	2002	PCRWR	English	I	Study team
PBL-JI-05	Concise Profile Water Resources Research Centre (WRRC) Quetta (1987 to 2003)	29 pages and figures	Explanation of concise profile Water Resources Research Centr (WRRC) Quetta	2003	WRRC in PCRWR	English	I	Study team
PBL-JI-06	Proceedings of Regional Workshop on Artificial Groundwater Recharge, Quetta, Pakistan. 10-14 June 1996, Pakistan Council of Research in Water Resources,	272 pages	Proceedings of workshop	1996	PCRWR, UNESCO, WRRC	English	1	Study team
PBL-JI-07	Area Development Programme Balochistan, Annual Progress Report 1999, United Nations Development Programme, World Food Programme, Planning & Development Department Government of Balochistan,	28 pages and annexes	Briefing paper on projects overseen by UNDP and Government of Balochistan	1999	UNDP, WFP, P&D Dept.	English	1	Study team
PBL-JI-08	Area Development Programme Balochistan, Annual Progress Report 2000, United Nations Development Programme, World Food Programme, Planning & Development Department Government of Balochistan,	40 pages and annexes	Briefing paper on projects overseen by UNDP and Government of Balochistan	2000	UNDP, WFP, P&D Dept.	English	1	Study team
PBL-JI-09	Area Development Programme Balochistan, Annual Progress Report 2001, United Nations Development Programme, World Food Programme, Planning & Development Department Government of Balochistan,	40 pages and annexes	Briefing paper on projects overseen by UNDP and Government of Balochistan	2002	UNDP, WFP, P&D Dept.	English	1	Study team
PBL-JI-10	Area Development Programme Balochistan, Annual Progress Report 2002, United Nations Development Programme(UNDP), World Food Programme(WFP), Government of Balochistan(GoB)	64 pages and annexes	Briefing paper on projects overseen by UNDP and Government of Balochistan	2002	UNDP, WFP, P&D Dept.	English	1	Study team
PBL-JI-11	Poverty and Vulnerability in South Asaia	70 pages	Paper on poverty and vulnerability	2002	WB	English	I	Study
PBL-JI-12	Bridging Troubled Waters Assessing World Bank Water Resources Strategy	116 pages	Paper on water resources strategy	2002	WB	English	1	Study team