Appendix -4.2 15th September 2011 Second Minutes of Discussion

MINUTES OF DISCUSSIONS BETWEEN JAPAN INTERNATIONAL COOPERATION AGENCY AND AUTHORITIES CONCERNED OF THE REPUBLIC OF THE SUDAN ON PREPARATORY SURVEY ON "PROJECT FOR UPGRADING FOOD PRODUCTION INFRASTRUCTURE IN SUDAN"

With reference to Minutes of Discussions signed on 26th July 2011 between Ministry of Agriculture of the Government of the Republic of Sudan and Japan International Cooperation Agency (hereinafter referred to as "JICA"), the Second Phase of the Preparatory Survey (hereinafter referred to as "the Second Study") on "Project for Upgrading Food Production Infrastructure in Sudan" (hereinafter referred to as "the Project") has been carried out, and its second field survey will be completed on 17th of September 2011.

Based on the request of the Government of the Republic of Sudan, three irrigation schemes in River Nile State and Kilo 14 pump station at New Halfa irrigation scheme in Kassala State are targeted for the second field survey of the Second Study. Accordingly, JICA study team is preparing a basic design of the Project in the targeted irrigation schemes. Details of the basic design will be elaborated in the draft final report, which will be prepared by JICA by January 2012.

JICA and Sudanese authorities concerned exchanged views and had series of discussions with respect to the Project based on the result of the Second field survey. As a result of the discussions, the two parties agreed on the matters referred to in the documents attached hereto.

Khartoum, 15th September 2011

Mr. Hiroshi SUZUKI

Team Leader, Second Study Team, Japan International Cooperation Agency Mr. Mohamed Hassan Jubara

The Undersecretary, Ministry of Agriculture, The Republic of Sudan Mr. Adam Abbakar Bashir

15/09/2011

The Undersecretary, Ministry of Irrigation and Water Resources,

The Republic of Sudan

Witnessed by

Mr. Elgaili Mohamed El Bashir

The Undersecretary, Ministry of International Cooperation, The Republic of Sudan

ATTACHED DOCUMENT

OUTLINE OF THE SECOND STUDY L

The outline of the Second Study is described in Annex-1.

OUTLINE OF THE PROPOSED PROJECT 11.

(1) Project Title

Reflecting the secession of the Republic of South Sudan on 9th of July 2011, both sides agreed to modify the Project title as below:

<Original Project title>

"Project for Upgrading Food Production Infrastructure in Northern Sudan"

<Modified Project title>

"Project for Upgrading Food Production Infrastructure in Sudan"

(2) Objectives of the Project

1) Overall Goal

 Increased crop production in Sudan contributes to enhancement of food security and poverty alleviation of the Republic of Sudan.

2) Project Purpose

- Irrigation infrastructure is upgraded to increase agricultural production in the Republic of Sudan.
- A model of improved irrigation infrastructure is introduced in the Republic of Sudan.

(3) Proposed Project sites

Project sites are proposed based on the request of the Government of the Republic of Sudan as well as on the result of the first field survey, and targeted for the second field survey as below:

- 1. Aliab Irrigation Scheme (River Nile State)
- Kitiab Irrigation Scheme (River Nile State)
- Kadabas Irrigation Scheme (River Nile State)
- 4. Kilo14 pump station in New Halfa Irrigation Scheme (Kassala State)

(4) Responsible Agencies and Implementing Agencies of the Project

On 7th of September 2011, key stakeholders of the Project including Ministry of Agriculture, Ministry of Irrigation and Water Resources, Ministry of Finance and National Economy, Ministry of International Cooperation, New Halfa Agricultural Corporation, and JICA study team as well as JICA Sudan office had a discussion to clarify the responsibilities of each Line Ministry for the Project implementation.

As a result of the discussion, above-mentioned key stakeholders agreed on the matters as below:

1) Irrigation schemes in River Nile State

2

A4-9

(Kitiab Scheme, Aliab Scheme and Kadabas Scheme)

<Responsible agencies>

 Ministry of Agriculture of the Republic of Sudan, in collaboration with Ministry of Irrigation and Water Resources of the Republic of Sudan

<Implementing agencies>

 Ministry of Agriculture, Irrigation and Animal Resources of River Nile State in collaboration with National Wheat Production Project of the Republic of Sudan

2) New Halfa Irrigation scheme (Kilo14 Pump Station)

<Responsible agencies>

 Ministry of Irrigation and Water Resources of the Republic of Sudan, in collaboration with Ministry of Agriculture of the Republic of Sudan

<Implementing agencies>

 Ministry of Irrigation and Water Resources of the Republic of Sudan, in collaboration with New Halfa Agricultural Corporation

(5) Outline of the proposed plan of the Project

While the basic design of the Project will be finalized by the time of reporting of a draft final report from Japanese side to Sudanese side in January 2012, at this stage, an outline of the Project is proposed as below:

Name of Irrigation ashama	Outline of the P	Project Plan	Remarks
Name of Irrigation scheme	Irrigated area (1fd≒0.42ha)	Equipment	Remarks
Aliab (River Nile State)	5,250fd/ 2,205ha	 2 units of electrified irrigation pump 	Refer to Note-1
Kitiab (River Nile State)	5,700fd/ 2,394ha	 2 units of electrified irrigation pump 	Refer to Note-1
Kadabas (River Nile State)	4,800fd/ 2,016ha	 4 units of electrified irrigation pump 	=
Kilo14 pump station New Halfa Irrigation Scheme (Kassala State)	31,000fd/ 13,000ha	 3 units of electrified irrigation pump 	-
Total area	46,750fd/ 19,615ha		



- Note-1: In Aliab sheme and Kitiab scheme, there are 2 units of new irrigation pump respectively, which were supplied by Sudanese side (through National Wheat Production Project). In addition to these pump units, Japanese side will provide 2 units of irrigation pump to each of the two schemes, making the total number four (4) units respectively. Accordingly, Japanese side will construct a pump station which accommodates four (4) units of pump in each of the two schemes.
- Note-2: Irrigation canals shall be rehabilitated by Sudanese side, aiming at upgraded pump station to be effective.
- Note-3: Environmental Impact Assessment (EIA) has been already conducted by Sudanese side.

General Plans of the selected four (4) irrigation schemes are described in Annex-2.



J. ARB

Soft components will be planned to strengthen scheme organization in management, Operation & Maintenance, water management, along with strengthening of farmers' capability and agricultural extension. Detail described in **Annex-3**.

III. RESPONSIBILITIES FOR UNDERTAKINGS BY BOTH GOVERNMENTS

Authorities of both Sudanese side and Japanese side agreed to take responsibilities of the project as described in **Annex-3**, **Annex-4**.

IV. SCHEDULE FROM NOW ONWARD

Both sides agreed on the schedule from now onward as below:

- (1) Preparation of Final Report by JICA
 - JICA will prepare a draft final report of the Second Study (in English), and will dispatch a mission to explain it to Sudanese authorities in January, 2012.
 - All of the EIA Report submitted to Federal Ministry of Environment, Forestry and Physical Planning (FMOEFPD) on 11th August 2011 shall be approved by the time of the mission of final report.
- (2) Completion of the Second Study
 - The above-mentioned draft final report will be examined by Sudanese side, and JICA will complete the final report upon the confirmation of the contents of the report by the Sudanese authorities. The completed report will be sent to Sudanese authorities by the end of February 2012 through JICA Sudan office.
- (3) Tentative schedule of the Project Implementation
 - Tentative schedule of the Project implementation is described in Annex-5.
- ANNEX-1 Outline of the Second Study
- ANNEX-2 General Plans of the selected irrigation schemes
- ANNEX-3 Proposed obligation of both Governments
- ANNEX-4 Undertakings of the selected irrigation schemes
- ANNEX-5 Tentative schedule of the Project implementation



J- AAB

Outline of the Second Study on

"Project for Upgrading Food Production Infrastructure in Sudan"

I. BACKGROUND

Accounting for 31.6% of GDP and 50% of the working population in Sudan, agricultural sector is one of the key sectors for Sudan's national economy. On the other hand, high population growth (2.8%) and large number of food insecure population (7.5 million people, namely, 20% of the population in the country) are contributing to increase in national food requirement. Thus, ensuring food security has been one of the key challenges in Sudan.

In 2008, "The Executive Programme for the Implementation of Agricultural Revival" was introduced by the Government of Sudan to revitalize agriculture sector. The key areas of the Programme include development and modernization of agricultural system, rehabilitation of irrigation schemes, and increasing areas planted with crops.

At the same time, 4th Conference of Tokyo International Conference on African Development (TICAD IV) was held in May 2008, where Yokohama Action Plan was declared "promotion of development, rehabilitation and maintenance of water resources management infrastructure aiming at expanding the irrigation area". Through this conference, the Government of Japan pledged its commitment to provide support to expand irrigation area in Africa.

In this context, the First Phase of the Preparatory Survey (hereinafter referred to as "the First Study") on the Project was designed by the Government of Japan to study present situation of irrigation infrastructures in Sudan to assess possibilities of its cooperation to the Government of Sudan on agricultural development, in alignment with TICAD IV initiative.

In the First Study, the present situations of irrigation schemes in Northern State, River Nile State and Kassala State were studied, and based on this, Japanese side suggested that Northern State and River Nile State have priorities due to urgency for rehabilitation. On the other hand, Sudanese authorities requested to Japanese side that River Nile State shall be targeted for the Project. Minutes of Discussions was signed on 30th August 2010 by JICA and Ministry of Agriculture of the Republic of the Sudan (hereinafter referred to as "MOA"), to agree on the above-mentioned priorities.

In October 2010, an official request document from the Government of Sudan was received by the Government of Japan with Note Verbale Ref No.MFA/Asian/6/B/7/JICA, which requested rehabilitation of 6 irrigation schemes in River Nile State. In accordance with this request, the Government of Japan decided to carry out the Second Phase of the Preparatory Study ("the Second Study").

II. OUTLINE OF THE SECOND STUDY

The Second Study is designed to be conducted in three phases – 1) the first field survey and 2) the second field survey, and 3) a mission for final report. A team of irrigation engineers and specialists of concerned fields (hereinafter referred to as "the Team") has been dispatched by JICA for the Second Study. The first field survey was carried out from 22nd April to 18th June 2011, with following objectives:

- 1) To conduct an **inventory survey** on the proposed 6 irrigation schemes in River Nile State as well as New Halfa irrigation scheme in Kassala State.
- To appraise and evaluate viability of each above-mentioned irrigation scheme for selecting as a project site (Viability as Japan's Grant Aid Project as well as viability with respect to social, environmental and technical points of view).
- 3) To prioritize irrigation schemes to be targeted for the second field survey.

Based on the result of the first field survey, Japanese side had discussions among Japanese authorities to prioritize the proposed sites for the second field survey.

The second field survey has been started on 22nd of July 2011, and will be continued until 17th of September 2011 with following objectives:

- To prepare an outline of basic design for the selected irrigation schemes and estimate the approximate cost of the Project.
- 2) To clarify undertakings by Sudanese side and Japanese side.
- 3) To conduct Initial Environmental Examination.

0

J AAB

5

A4-12

III. IRRIGATION SCHEMES SELECTED FOR BASIC DESIGN

At the inception of the second field survey, JICA explained to Sudanese authorities on the irrigation schemes which could be targeted for the second field survey as below:

- Aliab Irrigation Scheme (River Nile State)
 Kitiab Irrigation Scheme (River Nile State)
 Kadabas Irrigation Scheme (River Nile State)
 Kilo14 pump station in New Halfa Irrigation Scheme (Kassala State)

The above-mentioned selection was made according to the criteria of Japanese side such as technical and economical viabilities, based on the result of the first field survey.

IV. COMPOSITION OF THE SECONDSTUDY TEAM

	<u>Name</u>	Position / Expertise	Affiliation
JIC	A Team		
1	Mr. Hiroshi SUZUKI	Team Leader / Executive Technical Advisor to the Director General, Rural Development Dept.,	JICA
2	Mr. Hiroyuki MORI	Resident Representative, JICA Sudan office	JICA
3	Mr. Shinjiro AMAMEISHI	Director, Rural Development Dept.,	JICA
4	Mr. Kensuke OSHIMA	Programme Officer, Rural Development Dept.,	JICA
5	Ms. Yuka KITAMATSU	Programme Officer, Africa Dept.,	JICA
6	Ms. Sachi YAMADA	Project formulation advisor, JICA Sudan office	JICA
Tec	chnical Team		
7	Mr. Tatsuhiko MORI	Chief Consultant/Irrigation Facility Planner	SANYU Consultants Inc.
8	Mr. Toshinori KUDO	Irrigation Equipment Engineer	SANYU Consultants Inc.
9	Mr. Motohisa WAKATSUKI	Irrigation Facility Engineer/Natural Conditions (Topographic survey, Geological survey)	SANYU Consultants Inc.
10	Mr. Kazuma AKIYOSHI	Natural Conditions (Meteorological)	SANYU Consultants Inc.
11	Mr. Kensuke IRIYA	Agriculture/Organization Management	SANYU Consultants Inc.
12	Mr. Hideki ISHIKAWA	Environment and Social Consideration	SANYU Consultants Inc.
13	Mr. Asaharu NAGAHARA	Procurement/ Cost Estimation / Construction Planning	SANYU Consultants Inc.
14	Mr. Yoji SAWADA	Coordinator/ Irrigation Equipment Assistant Engineer	SANYU Consultants Inc.

End of Document



Canal Dimensions	L = 14.9 (km)	L= 32.9(km)	2,205 (ha)	5,250 (Fed)	а:	1,961 (fed)	1,556 (fed)	1,733 (fed)		L= 13.8(km)	L= 9.8(km)	2,394 (ha)	5,700 (Fed)	a :	1,599 (fed)	2,976 (fed)	1,125 (fed)	L= (km)	L= (km)	2,016 (ha)	4,800 (Fed)	a:	ed) [5]369.6 (ha), 880 (fed)	ed) (6 88.8 (ha), 211 (fed)	ed) (7650.3 (ha),1,548 (fed)
Car	Main Canal Length	Minor Canal Length	Imitantion America	II ngallon Alica	Irrigation Block Area:	① 823.7 (ha)	© 653.5 (ha)	(3) 727.8 (ha)		Main Canal Length	Minor Canal Length		Imgallon Area :	Irrigation Block Area	्रह्र (ha) 671.6 (ha)	② 1,250.0 (ha)	(3) 472.4 (ha)	Main Canal Length	Minor Canal Length		IIIIgailon Area .	Irrigation Block Area:	(174.3 (ha), 415 (fed)	(2) 133.9 (ha), 319 (fed)	(\$\frac{1}{2}\$ (\$\text{la}\$), 428 (\$\text{fed}\$)
			Cross Section	7.28rr		445m	14m					Cross Section	10862			m 445m 304m						Cross Section	160 ==		1
Schematic Drawings						/ !	700	C 2000m	Linds.				Keg !	(S)	ws6	3388	Custoota.da.d		Reg 3				6	The state of the s	m18.5

- AA

ANNEX- 2 (2) General Plan of Existing New Halfa Irrigation Scheme (K14) in Kassala State

New Halfa Irrigation Schem

18RD 14172	026 270		photons:		0 441	00.60	A 1		
3 B.		Honor date	Population of the state of the	ear pered it has equily	No.	7	Khashm el Gribo	The state of the s	K14 Pump station
	New Halfa Irrigation Rehabilitation Praject	Agricotteral Againstrative Areas Faction Daypoolings Physical Spins rocks Existing houls (godys) more standard)	Fig. lwdys = 10 - 40 - 40 - 40 - 40 - 40 - 40 - 40 -	Proposed one value telestore tensor Proposed today elicitions subtrations			DESA PA		K14 Pump statio
	ž.	8 6 w		Property A					
	oratrative Areas	deve t seban hine secolo t seban hine secolo d secolo det				Sissays S		K GWAR	
22547	Agricultural Administrative Alieuss	1 Hays 1 Shortes 1 Shortes Studies (1 Shortes 1 Shortes Shortes 1 Shortes Shortes Shortes Shortes Shortes Shortes Shortes 1 Shortes Sh			Ca Apple 150	1		13 SHAIK	
(Ex48*	50	24.5	SEDARA	1	1	SUSAR ESTATE	2	2	Jewas C
	f.		10 Et.			55			Miles welfers
25		= 4	TANK I		>	,	Ton.	0	
1.57		"Ty		80	1		Congress to		

5

 ∞

ANNEX-3

1. Proposed Obligation of the Government of Japan and Sudan

The following demarcation of undertakings by both governments is proposed for the implementation of the grant aid Project.

Demarcation of Work Items to be implemented by each Government (Tentative)

Schemes	Demarcation of Work Items to be implement To be covered by GOJ Grant	To be covered by GOS
Aliab irrigation Scheme	 Construction of Pump Station Procurement and Installation of two(2) units of Pump and Incidental Equipment Procurement and Installation of Piping for four(4) units Procurement and Installation of Control Panel for two(2) units Cabling for Electric Incoming from Transformer to Control Panel Construction of Connecting Canal from Discharge Basin to Existing Irrigation Canal Dispatch of four (4) Japanese experts to strengthen schemes: scheme management, O&M, water management, agriculture/extension. Four (4) Japanese experts will cover the targeted four (4) schemes. 	 To secure and clear the land for Construction of Pump Station including removal of warehouses and trees Provision of temporary yard for construction Installation of Transformer with 1,500KVA including foundation works and Electric Incoming Works from High Voltage Transmission Line to Transformer Provision of spare parts stockyard Rehabilitation of Irrigation Canal Assignment of four (4) staff to work with Japanese Experts to strengthen schemes: scheme management, O&M, water management, agriculture/extension. Four (4) staff will cover the targeted four (4) schemes.
Kitiab Irrigation Scheme	 Construction of Pump Station Procurement and Installation of two(2) units of Pump and Incidental Equipment Procurement and Installation of Piping for four(4) units Procurement and Installation of Control Panel for two(2) units Cabling for Electric Incoming from Transformer to Control Panel Construction of Connecting Canal from Discharge Basin to Existing Irrigation Canal Implementation of Soft Components by the four experts as described in the above Aliab scheme. 	 To secure and clear the land for Construction of Pump Station including removal of storehouses, lodgings, oil tanks and trees Provision of temporary yard for construction Installation of Transformer with 1,500KVA including foundation works and Electric Incoming Works from High Voltage Transmission Line to Transformer Provision of spare parts stockyard Rehabilitation of Irrigation Canal Four (4) staff to work with Japanese Experts to strengthen schemes as described in above Aliab scheme.
Kadabas Irrigation Scheme	 Construction of Pump Station Procurement and Installation of four (4) units of Pump and Incidental Equipment Procurement and Installation of Piping for four(4) units Procurement and Installation of Control Panel for four (4) units Installation of Transformer with 1,500 KVA including foundation works and Cabling for Electric Incoming from Transformer to Control Panel Construction of Connecting Canal from Discharge Basin to Existing Irrigation Canal Implementation of Soft Component by the four experts as described in the above Aliab 	 To secure and clear the land for Construction of Pump Station Provision of temporary yard for construction Electric Incoming Works from High Voltage Transmission Line to Transformer Provision of spare parts stockyard Rehabilitation of Irrigation Canal (Main and Minor) and construction of Abu Ashreen and Abu Shitta canals Four (4) staff to work with Japanese Experts to strengthen schemes as described in above Aliab scheme.
K14 Pump	scheme. • Procurement of three (3) units of Pump and Motor, Control Panel and Transformer with	Removal of existing pump, motor and control panels







ANNEX-3

Station 2,500 KVA Disembarkation, custom clearance at In NHAC Dispatch the Engineer to assist installation Sudan, inland transportation, unloading and and Test operation of Pumps and Control storage of Equipment Installation of Pumps and control panels Implementation of Soft Component by the Installation of Transformer including four experts as described in the above Aliab construction of its foundation scheme. Provision of temporary water supply during pump replacement works Four (4) staff to work with Japanese Experts to strengthen schemes as described in above Aliab scheme.

Schematic drawings indicating proposed undertakings of both sides are also attached as ANNEX-4.

In addition to the above items to be borne by the government of Sudan in implementation of the grant aid project, some work items to be undertaken by the government of Sudan are listed as the followings:


- · Installation of entrance gate and fence regarding safety of the pump station
- Payment of commission and A/P handling charges to a Bank in Japan based on Banking Arrangement
- Exemption of custom duty on the imported equipment/materials at the port of unloading and assistance in custom clearance
- . To bear the cost of custom duty on goods and services, and
- To bear all other costs not included in the Japanese side such as Value Added Taxes (VAT).
 Details will be clarified in the Draft Final Report by January 2012.






Works borne by Sudan side (Solid lines should be done before contract signing.) (Dotted lines should be done after hand-over of the Japan works) Works borne by Japan side 33kVA Electric line Center of Intake and discharge pipes ANNEX-4 (1) Undertakings of Aliab Pump Station Discharge canal Discharge canal Office & Store (should be famoved) 334/24/4 13V 1,500kVA Transformer 25.5M 12.75 m 20.25 m mps& Motors <12.6M Proposed Site of Pump Building -(Blue). (Red) 5.00M 13.0 m 2.3M 2.6M 3.3M > 10.0M 35.0 m 35,0M 65.0 m (Required area River Nile flows -

A4-19



A4-20

ANNEX-4 (4) Undertakings of K14 Pump Station



1

4

		Heisei	Year 2012	550	ei Year 24	24				Year 2013	2013 He	Heisei Year 25	ear 25					Year 2014	014 H	m	arser V	esser Year 26	Heisei Year 26	elsei Year 26	alsei Year 26		Yea	Year 2015 etsei Year 26 Heisee Year
	Japanese Fiscal	Year 23		Heis	ei Year	24					He	isei Y	ear 25	ŀ	-				_	무	Heisei Y	Heisei Year 26	Heisei Year 26	Heisei Year 26	Heiser Year 26	Heisei Year 26		
	Month	1 2 3	4 5 6 7	00	01 6	11 12	-	2 3	4	in in	7 8	(F)	10 11	12	1 2	en.	4 5	ю	-		0 0	01 6 9	0 0	# 9 10 11 12 1	0 9 10 11	1 9 10 11 12 1 2 3 4	0 9 10 11 12 1 2 3 4 5 6	1 9 10 11 12 1 2 3 4 5
	Cropping season	Winter	Summer	er		Wi	Winter			Summer	mer			Winter	H.			Summer	je.				Wint	Winter	Winter	Winter		Winter
	Elapse month from E/N		0 1 2	(C)	10	2 9	60	10	11 12	5	14 15	91	17 18	19.20	0 21	22 2	23 24	25 2	26 2	17	28	100	28 29 30 31	28 29 30 31 32	28 29 30 31	28 29 30 31 32 33 34 35	28 29 30 31 32 33 34 35 36 37	28 29 30 31 32 33 34 35 36
	Preparatory Survey	J.	********	*********		*******	*********	,,,,,,,,,,									911/1/4/4		********		arcon	*******	**************************************	*********				
Issis	(Detail Design): Exchange of Notes and Grant Agreement	Cabinet Approval	oval V EV/GA	4									micon obs		***********			**********				**********						
Appre	(implementation) : Exchange of Notes and Grant Agreement		***************************************		Cabinet	# 15 K	EN'G		************						P++114.44.44.4						9111111111111	*********	••••••••••••••••••••••••••••••••••••••					
	Consultant Contract		(Detail De	Design			<u>E</u> ▶	мриете	ntation						*******	ami												
tos	Field Survey													,	aansa			011030) + 2.44(+ 4.47)						
noc	Detailed Design														*********		********		********									
3 8 7	Preparation of Tender Documents		*******	1/4)+++11				i i i pogra i				*********		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		11111001		- comm		0.000m			********			***************************************		
epue.	Approval of Tender Documents					*********					.,,,,,,,,	omme						angan		0111110								
T ,ng	Preliminary Qualification (PQ)	(emm.		********		********			*******	irritorio								********						*********				
izəQ	Tendering (Tender Notice, Submission of Drawings)		*********					Derigo	. minimaum	aum 50da	days)																	
bəlis:	Tender & Evaluation													*10,50,571.1														
Det	Contract with Contractor & Supplier							annain anna		>				ounie.				neemee										
	Manufacturing									-						-	Ш			,,,,,,,								
	Ocean and Inland transportation			1)11177114										- G		Š.	1		9	(Stiction		60	- F	& Vischarge	- F	& Vischerge Pripes) (Rump	& Vischarge	& Vischerge Pripes) (Rump
	Preparation, temporary works							,,,,,,,,,		1	1	M	· [· · · ·						超	- E		1				(Kadabas Pump	W (Kadabas Pum	(Kadabas Pump
	Pump building works (Aliab/Kitiab) Kadabas)			a		100000		5	DI/Se	7	- E							ļ	8									
uo	Electrical line works			77-44		166411111		,,,,,,,,	,,,,,,,,,		********	(060)							L									
itetn	Suction & discharge piping works												escionio	277714411					E			*********	********					
emel	Pump electrical works											(11111111111111111111111111111111111111						1	l	1								
dul	Discharge pit and canal works			••••••	********		********	**********				*********											*********					
	Pump installation, test run				*********		*********						********															
	Inspection & commissioning			*********	********			.,,,,,,,,		,,,,,,,,,						/3848 D110	,,,,,,,,,											
	Cleanup and completion works															1463,753.010			(407/04/00			II.	ı.	ı.				
	K14 (New Halfs Pump Station)									4.000						5	Manufa	actering				E.	(Transpor	(Transportation	(Transportatios) (((Transportation) (Kist, Piu	(Transportation) (Kist Plump Inver	
U	Soft commonante					· · · · · · · · · · · · · · · · · · ·															l li							

5

L

Appendix -4.3 16th February 2012 Third Minutes of Discussion

MINUTES OF DISCUSSIONS BETWEEN JAPAN INTERNATIONAL COOPERATION AGENCY AND AUTHORITIES CONCERNED OF THE REPUBLIC OF THE SUDAN ON PREPARATORY SURVEY ON "PROJECT FOR UPGRADING FOOD PRODUCTION INFRASTRUCTURE IN SUDAN" (CONSULTATION ON DRAFT FINAL REPORT)

With reference to Minutes of Discussions signed on 15th of September 2011 between Ministry of Agriculture of the Government of the Republic of Sudan (hereinafter referred to as "GoS"), Ministry of Irrigation and Water Resources of GoS and Japan International Cooperation Agency (hereinafter referred to as "JICA"), JICA prepared a draft final report of the Second Phase of the Preparatory Study (hereinafter referred to as "the Second Study") on "Project for Upgrading Food Production Infrastructure in Sudan" (hereinafter referred to as "the Project").

JICA dispatched a "Draft final report explanation team" headed by Mr. Hiroshi Suzuki, Executive Technical Advisor to the Director General, JICA Rural Development Department, (hereinafter referred to as "the Team"), to the Republic of Sudan during the period of $8^{th} - 17^{th}$ of February 2012, to consult with GoS about the contents of the draft final report.

The Team and the officials concerned of GoS held a series of discussions with respect to the draft final report and both parties agreed on the matters referred to the attached documents.

Khartoum, 16th February 2012

Mr. Hiroshi SUZUKI

Team Leader, Draft Final Report Explanation Team, Japan International Cooperation Agency Mr. Mohamed Hassan Jubara

The Undersecretary, Ministry of Agriculture and Irrigation,

The Republic of Sudan

Mr. Elgaili Mohamed El Bashir

The Undersecretary, Ministry of International Cooperation, The Republic of Sudan

ATTACHED DOCUMENT

1 CONFIRMATION OF THE DRAFT FINAL REPORT

Sudanese side examined the draft final report of the Second Study of the Project and confirmed its contents, and agreed on "the obligation of the recipient country", which are mentioned in Chapter 3 of the draft final report.

2 REVISION OF TARGET PROJECT SITES BASED ON THE COST ESTIMATION

JICA worked on the cost estimation of the Project during the period of October 2011 to January 2012, and it is found that the estimated project cost exceeds the budget of Japanese side which was provisionally allocated to the Project.

In order to fit the scope of the Project in the size of allocated budget of Japanese side, both parties agreed to select three (3) irrigation schemes out of the previously proposed four (4) irrigation schemes. As a result of discussion, both parties agreed on the final target sites for the Project as below:

- 1) Aliab Irrigation Scheme (River Nile State)
- 2) Kitiab Irrigation Scheme (River Nile State)
- 3) Kilo14 pump station in New Halfa Irrigation Scheme (Kassala State)

Furthermore, it is also agreed that pump number in Ariab and Kitiab schemes to be provided by Japanese side will be increased from each two(2) units to four(4) units.

In addition, it is recommended by Japanese side that existing each two(2) units of motor pump in Aliab and Kitiab schemes shall be transferred to Kadabas scheme by Sudanese side to contribute to its agricultural development.

3 PROVISION OF CONTINGENCIES IN THE ESTIMATED COST

The Team explained to Sudanese side that the estimated cost for the Project described in **ANNEX-1** includes the contingency. The contingency would cover an additional cost which may arise due to natural disaster, unexpected natural conditions, etc.

The Government of Japan will appraise the final cost estimation including the contingency, which will be described in the Exchange of Notes (E/N).

4 CONFIDENTIALITY ON SPECIFICATION AND THE ESTIMATED COST

4.1 Detailed Specifications of the Facilities and Equipment

Both sides confirmed that all information related to the Project including detailed drawings and specifications of the facilities and equipment and other technical information shall not be released to any outside parties before the singing of all the contracts for the Project.

4.2 Project Cost Estimation

Both sides agreed that the Project cost estimation shall never be duplicated or released to any outside parties before signing of all the contracts for the Project. Sudanese side understood that the estimated cost described in **ANNEX-1** is provisional and subject to change.



2

5 OBLIGATION OF THE BOTH GOVERNMENTS FOR THE PROJECT

Both parties agreed on their obligation for the project implementation as described in ANNEX-2.

Estimated cost for operation and maintenance (O&M cost) for the target irrigation schemes is described in ANNEX-3. Sudanese side confirmed the O&M cost as securable by itself, and agreed to guide water management committees in the target irrigation schemes, aiming at securing the O&M cost through appropriate mechanism of water users' fee collection.

6 TIME FRAME OF THE PROJECT

Both parties agreed on tentative schedule towards the project implementation as described below:

May 2012	Cabinet Approval by Japanese Government
Jun 2012	Exchange of Notes and Grant Agreement between two Governments
Jul 2012 – Jan 2013	Detailed Designing
Feb 2013 - May 2013	Tendering Process for Contractor and Supplier
May 2013	Commencement of Works
Oct 2015	Completion of Works

Both parties also agreed on the provisional time frame for the project implementation as described in **ANNEX-4**.

7 REVISION TO RESPONSIBLE AGENCIES AND IMPLEMENTING AGENCIES

Reflecting the reconstitution of the Cabinet in GoS in December 2011, both sides agreed to modify the responsible and implementing agencies of the Project as below:

[After modification]

- 1) Irrigation schemes in River Nile State (Aliab Scheme and Kitiab Scheme)
 - <Responsible agency>
 - Ministry of Agriculture and Irrigation of the Republic of Sudan
 - <Implementing agencies>
 - National Wheat Production Project of the Republic of Sudan in collaboration with Ministry of Agriculture, Irrigation and Forestry of River Nile State
- 2) New Halfa Irrigation scheme (Kilo14 Pump Station)
 - <Responsible agency>
 - Ministry of Agriculture and Irrigation of the Republic of Sudan
 - <Implementing agencies>
 - Ministry of Agriculture and Irrigation of the Republic of Sudan, in collaboration with New Halfa Agricultural Corporation



8 COMPLETION OF THE SECOND STUDY

JICA will complete the final report reflecting the result of discussions and consultation between the Team and the Sudanese authorities. The completed report will be sent to Sudanese side by the end of March 2012 through JICA Sudan office.

ANNEX-1 Project Cost Estimation

ANNEX-2 Obligation of the Government of Japan and Sudan

ANNEX-3 Operation and Maintenance Cost for Rehabilitated Irrigation Schemes

ANNEX-4 Tentative schedule of the Project implementation



This Page is closed due to the confidenciality.

ANNEX-1

Project Cost Estimation

(1) Project Cost borne by the Japanese Side

(2) Project Cost borne by the Sudanese Side

The project cost borne by Sudanese side is estimated to be 2,036,000SDG approximately. The table below shows the contents of the project cost.

Project Cost Borne by the Sudanese Side

Category	Amount (SDG)
1.Land preparation for 2 schemes in RNS	76,000
2.Custom clearance in-land transportation of pump equipment and materials in Kassala state	148,000
3.Removal of existing pumps in Kassala state	99,000
4.Installation of supplied equipment in Kassala state	329,000
5.Improvemet of main canal for 2 schemes in RNS	1,354,000
6.Commission for Banking Arrangement and A/P	30,000
Total	2,036,000

(3) Condition of Estimation

1) Date of estimation base

September, 2011

2) Exchange rate

1 US\$=81.57JPY (Average of the past 6 months)

1 SDG=30.44JPY (Average of the past 6 months)





ANNEX-2 Obligation and Schedule of the Government of Japan and Sudan (Tentative) Annex-2.1 Demarcation of Work Items to be implemented by each Government

Schemes	To be covered by the Government of Japan (GOJ) Grant	To be covered by the Government of Sudan (GOS)
Aliab irrigation Scheme	 Construction of Pump Station Procurement and Installation of four(4) units of Pump and Incidental Equipment Procurement and Installation of Piping for four(4) units Procurement and Installation of Control Panel for four(4) units Cabling for Electric Incoming from Transformer to Control Panel Construction of Connecting Canal from Discharge Basin to Existing Irrigation Canal Dispatch of two (2) Japanese experts for Implementation of Soft Components (Technical assistance) at three (3) schemes (in common with Kitiab in RNS and K14 in Kassala state). 	 To secure and clear the land for Construction of Pump Station including installation of the equipment and materials, and removal of warehouses and trees Provision of temporary yard for construction Installation of Transformer with 1,500KVA including foundation works and Electric Incoming Works from High Voltage Transmission Line to Transformer Provision of spare parts stockyard Rehabilitation of Irrigation Canal Assignment of three(3) staff from MoAIF, RNS to work with Japanese experts for Implementation of Soft Components at two(2) schemes in RNS (in common with Kitiab).
Kitiab Irrigation Scheme	 Construction of Pump Station Procurement and Installation of four (4) units of Pump and Incidental Equipment Procurement and Installation of Piping for four(4) units Procurement and Installation of Control Panel for four (4) units Cabling for Electric Incoming from Transformer to Control Panel Construction of Connecting Canal from Discharge Basin to Existing Irrigation Canal Implementation of Soft Component 	 To secure and clear the land for Construction of Pump Station including installation of the equipment and materials. Provision of temporary yard for construction Installation of Transformer with 1,500KVA including foundation works and Electric Incoming Works from High Voltage Transmission Line to Transformer Provision of spare parts stockyard Rehabilitation of Irrigation Canal Assignment of three(3) staff from MoAIF, RNS to work with Japanese experts for Implementation of Soft Components at two(2) schemes in RNS (in common with Aliab).
K14 Pump Station In NHAC	 Procurement of three (3) units of Pump and Motor, Control Panel and Transformer with 3,000 KVA Dispatch the Engineer to assist installation and Test operation of Pumps and Control Panels Implementation of Soft Component 	 Removal of existing pump, motor and control panels Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment Installation of Pumps and control panels Installation of Transformer including construction of its foundation Provision of temporary water supply during pump replacement works Assignment of three(3) staff from NHAC to work with Japanese experts for Implementation of Soft Components at K14 scheme.



In addition to the items in the above table, the following procedures are also required to be taken by the Government of Sudan for implementation of the Project

(1) General

- 1) To bear the necessary commission for the bank based on the Banking Arrangement and to issue the Authorization to Pay (A/P).
- To obtain all necessary customs clearances and ensure prompt execution of unloading of the materials and equipment to be brought into for use of the project.
- 3) To exempt Japanese nationals from custom duties, internal taxes and other fiscal levies that would be imposed in Sudan with respect to the supply of materials, equipment and services or to bear the same.
- 4) To allow Japanese nationals who offer services for the project entrance into Sudan and stay therein for the performance of their works
- 5) To operate and maintain the facilities and equipment provided under the Grant Aid properly and effectively, and to inform the Japanese side of the conditions of operation and maintenance of the facilities and equipment upon request.
- 6) To bear all the expenses other than those to be incurred by the Grant Aid, necessary for the implementation, operation and maintenance of the project (VAT etc.).
- 7) To give due environmental and social consideration in the implementation of the project.
- 8) To provide electrical and other facilities for project implementation and operation if needed.

(2) Obligations to be undertaken prior to and during the implementation of the project

- To secure permissions for construction and building works from the authorities concerned for those works to be implemented on the river banks along the Nile River.
- 2) To secure permissions from the scheme's authority for project related vehicles for using existing roads in the schemes.
- 3) To provide required land lots for disposal of excavated materials (Spoil bank) as well as for obtaining embankment materials for re-filling (Borrow pit) within 5 km distance from each of pump station site. Further, to complete necessary procedures for securing royalty for taking earth materials.
 - To secure permissions from the authorities concerned on the land lots for spoil bank and borrow pit.
 - b) To explain about the project for the resident people of each scheme and to secure people's understanding and consent on the project implementation works.
- 4) Monitoring results of environmental impacts by the Project shall be reported to JICA regularly during implementation.



7

Annex-2.2 Obligations and Schedule of the Government of Sudan (Tentative)

1	A.D. Month	1 2	3 4	5	6	E a	8 10	11	12 1	2	3	4 5	6	6.	B 10	11 12	1 2	3 4	5	8 7	# #	10	11 12	1	2	3 4	5	ô	7 6	9	10
	Contract for Construction &	(C	onsul	tant	Cor	ntrac	t)		(Cor	stru	ctio	Go	ntrac	t)	(Cor	struci	on of	Alleb	Pun	p Sta	tion)	(0	onstr	ucti	опо	f Ki	tieb	Pun	np S	tatio	nn)
-	Schedule Manufacturing	-	+	Н	1	-	-	+	+	H	+	V						5 3							D .	+	+		+	+	
- 1	Manufacturing Ocean and Inland transportation	-	-	Н	+	-	-	+	+		-	+	Su	enen l	i išan	3160	Pimp	ja ja			ction	& disc	charg	6		4			trol E		
	ASSESSMENT THE PRODUCTION OF T		+	Н	+	+	-	+	+	+	-				B # 2		(in inst	, 9/00(A)	N C0	stant E			4	(Kiti						berd	2
8. E	Preparation, temporary works Pump building works (Allah Kitiab)		-	H	+	-		\vdash		+	Align	n Mar	op Sta	t/on)t						9.8				(Mitte	ap F	um	p St	ation	1/		. 10
			-	Н	-		-	Н	-	\vdash					+								-	H							_
	Electrical line works		-	Н		+	-	+		+	-	+	H	+	+	-			Н		3	H	-	-		+			-	H	-
	Suction & discharge piping works	-	+		-	-		+	+	+		+	+	+	+	-						Н	+		+	+	+	and a			-
	Pump electrical works		-	\vdash	-	-		+	+	\vdash		+	-	+	+	-						H	+	+	+		_		+		
5	Discharge pit and canal works		-	Н	-	+		+	+	+		+	Н	+	+	-		H	H			H	+	+	+	+					-
	Pump installation, test run	-	+	Н		-		+	+	-		+		+	+	-	+++	-		T			+	+	+	+	+	H			
	Inspection & commissioning		-	Н	4	\perp		\vdash	+			+	1	н	+	-	-	-	+	4		L		Н	+	+	+	H	+		
	Cleanup and completion works	-	-	Н	-				-			+	Н	Н	+	+	-	1				7	m all to	Antin	er.	+	Н	H			-
	K14 (New Holfe Plano Station)			Н					Н				Н	Н				1760	n life	HYPA			111111111	datto	-	E G	riun	क्षा कि	VE II a	fism)	
1	Soft component	100	-	П				T	Т	T		T	П				Ħ		П		(R	iver I	Vila)			(K	assla	a K14	(F	NS+	K
	P. P. S. S. STORES		-	Н	-			+	-	-		+		+	+	++	-	+	++	-	-		-	-	+	+	+	1	+	-	
-	ations of the Government of Sudan		-	H	-	-	-	-		1		-	H	-	+	-	-		+	-	+	-	+	+	-	+	-	H	+	Н	
	To bear the necessary commission for the bank based on the Banking			П																		П								Н	
	Arrangement and to issue the		(F	or C	onsi	ultan	t Con	ntrac	t)		c	Fort	Jonst	truct	on C	ontrac	tò														
	Authorization to Pay (A/P)	-	-	H		2 2				+	l l	1	H		-	1	1		+	+			-			+	-	H	+		
-	To secure permissions for construction and building works		П																												
	from the authorities concerned								1	1																					
	To secure permissions from the			П																						1		1			
	scheme's authority for project related vehicles for using existing									1		-																П			
	roads in the schemes																														L
	To secure and clear the land for	11					11					7														T				1	
	construction of Pump Station Provision of temporary yard for	++	-	H		+		+		H		-		+	+	++	++		+	-	+	1	+	+	+	+	+	\vdash	-	+	-
	construction										= =			1.																	
	Installation of Transformer with			П						Г																					
	1,500KVA including foundation works and Electric Incoming Works																														
П	from High Voltage Transmission									***																					
	Line to Transformer		4	Ш		\perp					\sqcup	+		\square	\perp	1		-								1	+		+		
- 1	Provision of Spare Parts Storage		1	H		\perp		\perp	1	1		+	1		+								-			+	+	H	+		-
	Rehabilitation of Irrigation Canal			\sqcup						\perp										7						1	+				L
-	To provide land lots for disposal of excavated materials as well as for																														
	obtaining embankment materials,																														
	to secure royalty for earth																														
	materials To explain about the project for		-			+	+	+	1	+		+	+		-		++	1		+	+	1	-			1	+	1	+		-
	the resident people of the scheme											v																			
	and to secure people's understanding and consent on the							1																							
	project implementation works																														
	Assignment of three(3) staff from		1	П						T	П								П					T		T					
	MoAARI, RNS for Implementation of Soft Components at two(2)																					-	-	-						14	-
	schemes in RNS																							1							
	To secure and clear the land for			П				1			П			1														П			
- 3	construction of Pump Station		-	-		-	+	+	\vdash	+	H	+		-		++				7		+		+		+	+		-	+	+
	Provision of temporary yard for construction																***	11		-											
	Installation of Transformer with		1				1				H	+	11	+			1	1	+		H		y	+	H	1			1		
	1,500KVA including foundation																					1,0	*								
	works and Electric Incoming Works from High Voltage Transmission																														
	Line to Transformer																														
	Provision of Spare Parts Storage																									. 1					ſ
	Rehabilitation of Irrigation Canal																														
		H	4	\perp		1	H		H	-		1	11	1.	T		1		-	1	F	F	H	F	H	1	-			-	+
90	To provide land lots for disposal of excavated materials as well as for																														
ULIBD	obtaining embankment materials,																														
NICIBID	to secure royalty for earth																														
NTIBD	To explain about the project for	1	+	+	+		+	-	+	-		+	+			1		+		1		+			H		+				t
NTIBD																				y											
CRITINO	the resident people of the scheme																														
CRUNI	the resident people of the scheme and to secure people's																														
CIETA	the resident people of the scheme				\Box		H		П											100	com				15	(1)				AU	
NUAD	the resident people of the scheme and to secure people's understanding and consent on the							11	1 1									11		Ch	com	mon	with	Alia	D)	127	com	mon		CBIII	d0
CBCINI	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation								1 1																				WILL		11
CIRCINA	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI. RNS for Implementation of Soft Components at two(2)	Y														1	++	+											WIL		
ORTIN	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation								Н			+	+								+	+	H						WILL		+
NUMB	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS Disembarkation, custom clearance at Port Sudan, inland											1								Ī	Ħ			,					WIL	ł	
NUMB	the resident people of the scheme and to secure people's understanding and consent on the project implementation works. Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS. Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and																							,_					With		
NUMB	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment																							,					With		
NUBD	the resident people of the scheme and to secure people's understanding and consent on the project implementation works. Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS. Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment. Removal of existing pump, motor and control panels and installation																							,_					With		
	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment Removal of existing pump, motor and control panels and installation of pumps, control panels and																							,_					With		
	the resident people of the scheme and to secure people's understanding and consent on the project implementation works. Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS. Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment. Removal of existing pump, motor and control panels and installation																							,					With		
	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment Removal of existing pump, motor and control panels and installation of pumps, control panels and transformer including construction of its foundation Provision of temporary water																							,					With		
	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment Removal of existing pump, motor and control panels and installation of pumps, control panels and transformer including construction of its foundation Provision of temporary water supply during pump replacement																							•					With		
NH-K14	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment Removal of existing pump, motor and control panels and installation of pumps, control panels and transformer including construction of its foundation Provision of temporary water supply during pump replacement works																							•					· Wita		
	the resident people of the scheme and to secure people's understanding and consent on the project implementation works Assignment of three(3) staff from MoAARI, RNS for Implementation of Soft Components at two(2) schemes in RNS Disembarkation, custom clearance at Port Sudan, inland transportation, unloading and storage of Equipment Removal of existing pump, motor and control panels and installation of pumps, control panels and transformer including construction of its foundation Provision of temporary water supply during pump replacement	1																						<u>,</u>					With		





Annual Maintenance and Operation Cost for Rehabilitated Irrigation Schemes

(Tentative Estimation)

Îte	arm:	Scheme	Aliab	Kitiab	K14	D
11.0	5111	Irrigation Area (feddan)	5,250	5,700	31,000	Remarks
	51	Annual operation hour (hour/year)	13,577	16,884	5,950	
1 Electricity	Plan	Motor capacity (kW)	170	160	480	Electric rate =
Electricity Cost		Electricity cost (SDG/year)	565,890	802,997	846,745	0.16 SDG/KWH Rate of operation
	Records	Annual fuel oil cost (SDG/yer)	1,225,000	1,330,000		estimated 80%
	Difference	(Electricity cost - Fuel oil cost) (SDG/year)	-659,110	-527,003	0	
2. Spare	Plan	Equipment cost (\1,000) (except pipes and valves)	421,724	416,526	419,081	Though, 2 units as supplied by Sudar
Parts and Consumables Costs	Tall	Equipment cost (SDG) (except pipes and valves)	13,854,271	13,683,509	13,767,444	side, the costs are estimated for 4 units.
C3 003t3	Estimated	Required annual spare parts cost (SDG/year)	138,543	136,835	137,674	equipment cost > 1 %/year
	Existing	Existing Staff in Scheme	36	33	100	Average salary =
5:	Laisting	Existing Staff in Pump Station	13	21	11	26,400
3. Planned	Plan	Staff in Pump Station	11	11	11	(SDG/year/persor based on Aliab
Staff Cost	2	Staff difference in Pump Station	-2	-10	0	data;
	Difference	Cost difference (SDG/year)	-52,800	-264,000	0	980,000SDG/ 37persons/yr
	Records	Records of Total O&M Cost	1,553,500	1,700,000	7,750,000	
Annual records,		Difference of fuel or electricity consumption cost	-659,110	-527,003	0	
Planned		Required annual spare parts cost	138,543	136,835	137,674	
O&M Cost and	Plan	Difference of staff cost	-52,800	-264,000	0	
Difference		Difference of cost, sub-total	-37,346	-534,575	137,674	
(SDG/Year)		Total annual O&M cost	1,516,154	1,165,425	7,887,674	
		O&M cost per feddan	289	204	254	



Annex 4 Implementation Schedule of the Project

	A.D.		۶	Year 2012	2		-			rear 2013	2		-			Year 2014	014					Yea	Year 2015		
	Japanese Fiscal	Heisei Year 23			Heisei	Heisei Year 24					Heisei	Heisei Year 25					Heis	Heisei Year 26	26			-	Heisee Year 27	ear 27	
	Month	1 2 3	4 5	6 7	8 9	9 10 11	12 1	2 3	4 5	6 7	8	10 11	12 1	2 3	4 5	9	7 8	9 10	11 12	1 2	60	70	2 9	6 8	10 11
	Cropping season	Winter	S	Summer			Winter			Summer	le le		Winter			Summer	ier		W	Winter		0,	Summer		Winter
	Elapse month from E/N			0 1	2 3	4 5	6 7	8	10 11	12 13	14 15	16 17	18 19	20 21	22	23 24 2	25 26 2	27 28	29 30	31 32	33	34 35	36 37 3	38 39	40 41
	Preparatory Survey	1																		-				_	
pprais	Exchange of Notes and Grant Agreement	Cabinet Approval		EN/GA																					
	Consultant Contract			•						7															
	Field Survey			1	_																				
	Detailed Design																								
	Preparation of Tender Documents																								
ract	Approval of Tender Documents																								
juor	Preliminary Qualification (PQ)							U																	
) belis	Tendering (Tender Notice, Submission of Drawings)						0	Period: n	(Period: minimum 60days)	60days)															
	Tender & Evaluation								1																
	Contract with Contractor & Supplier								•																
	Manufacturing								1																
	Ocean and Inland transportation									(Section	00	scharge pine		s) (Pump, Motor.	ar. Danifral	rol Board)	150	Suction & d	ischarge	discharge pipes)		ηρ, Moke	(Rump, Motor, Control Board)	Board	
	Preparation, temporary works										E		1			tt	n n	-	(KB)	O deministration of the control of t	0	7.1			
	Pump building works (Aliab, Kitiab)							3	(Allab Pu	Pump Station	it on)						超级	# # # # # # # # # # # # # # # # # # #					11	B B	8
	Electrical line works																								1
	Suction & discharge piping works												4									-			
emel	Pump electrical works																	_						I	
	Discharge pit and canal works															1						F			
	Pump installation, test run																							I	
	Inspection & commissioning																							1	
	Clearup and completion works																	1						Ш	
	K14 (New Halfa Pump Station)														(Mahufasturing)	turing		Ē	(Transportation)	ation)	Ά.	I dian d	(Kid, Pump Installation)	2	
Cof	Soft components																F	(OL ALLA)	True V			(léaco	(Massels K1A)	VERIE WAR	1

4