

JAPAN INTERNATIONAL COOPERATION AGENCY (JICA)

NORTH SINAI DEVELOPMENT ORGANIZATION
MINISTRY OF WATER RESOURCES AND IRRIGATION
THE ARAB REPUBLIC OF EGYPT

THE NORTH SINAI INTEGRATED RURAL DEVELOPMENT PROJECT
(PHASE III)

(DETAILED DESIGN STUDY)

VOLUME VI : CONSTRUCTION PLANNING REPORT

OCTOBER, 2000

SANYU CONSULTANTS INC.
PACIFIC CONSULTANTS INTERNATIONAL

A F A
J R
00-40

CONTENTS OF CONSTRUCTION PLANNING

CONTENTS	i
LIST OF TABLES	iii
LIST OF FIGURES	iii

CHAPTER 1 GENERAL DESCRIPTION

1.1 Scope of Works	1
1.2 Tender Packages	1
1.3 Preliminary Project Implementation Plan	1

CHAPTER 2 CONBEYANCE CANALS

2.1 Earth Works of Open Canal and Box Culvert	3
(1) Concepts of Construction Process of Conveyance Canal	3
(2) Workability of Construction Equipment	4
(3) Construction Period	5
2.2 Concrete Placing Open Canal and Box Culvert	7
(1) Workability of Concrete Placing	7
(2) Construction Period	7
2.3 Construction of Spillway	8
(1) Workability of Earth Works	8
(2) Workability of Concrete Placing	8
(3) Construction Period	9
2.4 Construction of Access Road	10
(1) Workability of Earth Works and Pavement Works	10
(2) Construction Period	10
2.5 Overall Construction Schedules	11

CHAPTER 3 No.7 PUMPONG STATION

3.1 Earth Works of No.7 Pumping Station	14
(1) Concepts of Construction Process of No.7 Pumping Station	14
(2) Workability of Construction Equipment	15
(3) Construction Period	15
3.2 Dewatering of No.7 Pumping Station	17

3.3 Reinforced Concrete Placing -----	19
(1) Workability of Concrete Placing -----	19
(2) Construction Period -----	22
3.4 Pump House (Building Works) -----	22
3.5 Installation of Mechanical and Electrical Equipment -----	23
(1) General Requirement for Erection -----	23
(2) Installation of Main Pumps -----	23
(3) Installation of Main Motors -----	26
3.6 Civil Works and Installation of Delivery Pressured Pipeline and Discharge Tank -----	27
(1) Concepts of Construction Process of Delivery Pressured Pipeline -----	27
(2) Workability of Earth Works -----	28
(3) Construction Period of Earth Works -----	28
(4) Construction Periods of Pipe Installation and Concrete Placing -----	29
3.7 Overall Construction Schedule -----	31

CHAPTER 4 POWER SUPPLY

4.1 Installation of Equipment and Building Works -----	33
(1) Installation of Equipment -----	33
(2) Building Works -----	33
4.2 Overall Construction Schedule -----	34

List of Tables

Table 1.2-1	Major Facilities for Earth Packages -----	1
Table 1.3-1	Preliminary Project Implementation plan (Conveyance Canal Systems) ----	2
Table 2.1-1	Workability of Construction Equipment -----	4
Table 2.1-2	Construction Period of Earth Works (1/2) -----	5
Table 2.1-2	Construction Period of Earth Works (2/2) -----	6
Table 2.2-1	Workability of Concrete Placing -----	7
Table 2.2-2	Construction Period of Concrete Placing -----	8
Table 2.3-1	Workability of Concrete Placing (1/2) -----	8
Table 2.3-1	Workability of Concrete Placing (2/2) -----	9
Table 2.3-2	Construction Period of Earth Works (1/2) -----	9
Table 2.3-2	Construction Period of Earth Works (2/2) -----	10
Table 2.3-3	Construction Period of Concrete Placing -----	10
Table 2.4-1	Construction Period of Access Road -----	11
Table 3.1-1	Workability of Construction Equipment -----	15
Table 3.1-2	Construction Period of Earth Works (1/2) -----	15
Table 3.1-2	Construction Period of Earth Works (2/2) -----	16
Table 3.3-1	Workability of Concrete Placing (1/3) -----	19
Table 3.3-1	Workability of Concrete Placing (2/3) -----	20
Table 3.3-1	Workability of Concrete Placing (3/3) -----	21
Table 3.3-2	Construction Period of Concrete Placing -----	22
Table 3.6-1	Workability of Earth Works -----	28
Table 3.6-2	Construction Periods of Earth Works (1/2) -----	28
Table 3.6-2	Construction Periods of Earth Works (2/2) -----	29
Table 3.6-3	Workability of Pipe Installation and Concrete Placing (1/2) -----	30
Table 3.6-3	Workability of Pipe Installation and Concrete Placing (2/2) -----	31
Table 3.6-4	Construction Periods of Pipe Installation and Concrete Placing -----	31

List of Figures

Figure 2.5-1	Construction Schedule of Package 1 -----	12
Figure 2.5-2	Construction Schedule of Package 3 -----	13
Figure 3.2-1	Dimension of Deep Well -----	18
Figure 3.5-1	Flow Chart for Installation of Main Pump (1/2)-----	24
Figure 3.5-1	Flow Chart for Installation of Main Pump (2/2)-----	25
Figure 3.5-2	Flow Chart for Main Motor -----	26
Figure 3.7-1	Construction Schedule of Package 2 -----	32
Figure 4.2-1	Construction Schedule of Package 4 -----	35