







Figure 2-4 Implementation Schedule for Soft Component Program

				2005								20	06				2007							200	18	
	JFY	2004			JFY	JFY2005								JFY2006							JF	Y200'	7			
		2 3		5 6 7	8 9	10	11 12	2 1	2	3 4	5	6	7 8	9 10) 11	12 1	2	3 4	5 6	5 7	8 9	10	11 1	12 1	2	3
he Project for Rehabilitation of the Bwanje Valley Irrigation System								•		•			•													
- 4th Basic Design Study		The second s																								
- Basic Design Work		[П
- Explanation of Draft Final Report																				\top						
- Cabinet Meeting									D/D	stage										\top						Т
- E/N (for Detailed Design)							A													\top						Т
- Detailed Design										=										+						
- Preparation of Tender Documents									Ė	一										+				+		-
- E/N (for construction works)																	-	Constr	uction S	Stage				+		-
- Tender											Г			•					LICTION 2	Tuge Tuge	=		##		→	-
- Construction Works														-			_				ш=				É	-
																			-		\Box		ш			_
off Component Program																			\vdash				-		+	_
1.Land Re-allocation assistance				-	+	1						+								4—'	\vdash		-		4	
(1) Registration of farmers for the land re-allocation					1							+								'	\vdash		\perp			_
(2) Training of personnel concerned with land re-allocation						1						1								'	\vdash		$\perp \perp$			
(3) Aquistion of agreement from farmers on the land re-allocation							• • • • • • • • • • • • • • • • • • • •	• • • • • •												'	\sqcup		ш		_	
(4) Preparation of the detailed implementation plan and standard for																				'	lacksquare					L
the land re-allocation							_													'	lacksquare					L
1)Review and examination of the detailed implementation plan and								\blacksquare												'	lacksquare					_
standards																				'	lacksquare					_
2)Meetings and interviews with relevant stakeholders to obtain their opinio																				'	lacksquare					_
detail implementation plan and standard based on the results of the meeting	gs and int	erview	VS																							
(5) Implementation of the land re-allocation plan, and preparation of											• • • • •	• • • • •			•••••						• • • • •					
registered land list and cadastral maps																										
1)Preparation of list of re-allocated to qualified member farmers																	-	_								
(draft) and new land registration list (draft)																										
2)Acquisition of farmers' agreement on the list of re-allocated land																		_	+							
to qualified member farmers (draft)																										П
3)On-site land re-allocation witnessed by farmers' representatives																			-	— '						П
4)Preparation of cadastral maps																						• • • • • •				
5)Progress monitoring and supervision of land re-allocation in the field																	-	+								Ī
6)Consulting services if any																	-			_			\vdash			П
2. Water Management Strengthening Assistance																										Т
(1) Re-organization of the present water management organization																				\top						Т
(2)Capacity building of water management and O & M of facilities																										Т
1) Preparation of new water management plan																				\top						_
2) Preparation of water management manual																				\top						_
3) Preparation of O & M manual																				\top						Т
4)Training of water management and O & M of facilities																				+						Т
(3) Establishment of new water fee collection system																				+						Т
1) Strengthening of water fee collection organization																				\top						Т
2) Training in water fee collection																				+			— —			Т
3.Flood Damage Mitigation and Repair Measures Assistance																				+				+		-
(1) Assistance for construction of bypass canal with road of the						+						\dagger											++			f
existing main canal, river protection works and spur dike																				+	\vdash					f
(2) On-the-job training on flood damage mitigation and repair measures						1 1						1 1														f
(3) Preparation of manual for flood damage mitigation and repair measures						+ +						+ +								+-	H					f
	CC	_				+														$+\!\!\!-\!\!\!\!-$	=		#		_	
	CS					1					-	1								'	₩					_
1.Land Re-allocation/Farmers organization 3	6					\perp												Ŧ		4_'	\vdash				_	
2.Water management/O&M of facilities	4										1	1								- 1 '	1					

^{*:}JFY: Japanese Fiscal Year (April ~ March)